



DEPARTMENT OF THE ARMY  
US ARMY CORPS OF ENGINEERS, NORTH ATLANTIC DIVISION  
FORT HAMILTON MILITARY COMMUNITY  
302 GENERAL LEE AVENUE  
BROOKLYN, NY 11252-6700

CENAD-RBT

JUL 30 2013

MEMORANDUM FOR Commander, Philadelphia District, (CENAP-EC/Mr. Tranchik),  
Wanamaker Building, 100 Penn Square East, Philadelphia, PA 19107-3390

SUBJECT: Review Plan Approval for Coastal Storm Damage Reduction Project, The  
Brigantine Inlet to Great Egg Harbor Inlet, Absecon Island, NJ

1. References:

a. E-Mail, CENAP-DP-CW (F. Master), 08 Jul 2013, Subject: Projects without  
Review Plans – Construction

b. EC 1165-2-214, Water Resources Policies and Authorities – Civil Works Review  
Policy, 15 Dec 2012

2. The enclosed Review Plan for the Brigantine Inlet to Great Egg Harbor Inlet Coastal  
Storm Damage Reduction (CSDR) Project in Absecon Island, NJ has been prepared in  
accordance with Reference 1.b. The project is in the project monitoring phase and the  
Review Plan covers implementation documents that consist of survey drawings and an  
annual Inspection Report.

3. NAD Business Technical Division is the Review Management Organization (RMO)  
for the Agency Technical Review (ATR). The Review Plan does not include Type II  
Independent External Peer Review since the project does not include design or  
construction activities that involve potential hazards which pose a significant threat to  
human life.

4. The Review Plan for the Brigantine Inlet to Great Egg Harbor Inlet CSDR Project in  
Absecon Island, NJ is approved. The Review Plan is subject to change as  
circumstances require, consistent with study development under the Project  
Management Business Process. Subsequent revisions to this Review Plan or its  
execution will require new written approval from this office.


5. In accordance with Reference 1.b, Appendix B, Paragraph 6, this approved Review  
Plan shall be posted on your district website for public review and comment. The plan  
will also be posted on NAD's website.

CENAD-RBT

SUBJECT: Review Plan Approval for Coastal Storm Damage Reduction Project, The Brigantine Inlet to Great Egg Harbor Inlet, Absecon Island, NJ

6. The Point of Contact for this action is Alan Huntley, Business Technical Division, 347-370-4664 or Alan.Huntley@usace.army.mil.

Encl  
as



KENT D. SAVRE  
Brigadier General, USA  
Commanding

CF (w/ encl):  
CENAD-PDX (L. Cocchieri)  
CENAP-EC-EM (C. Chasten)

# **REVIEW PLAN**

## **Implementation Documents**

### **The Brigantine Inlet to Great Egg Harbor Inlet, Absecon Island, New Jersey Coastal Storm Damage Reduction Project**

#### **Project Monitoring 2013**

**8 July 2013**



**US ARMY CORPS OF ENGINEERS  
PHILADELPHIA DISTRICT**

THE INFORMATION CONTAINED IN THIS REVIEW PLAN IS DISTRIBUTED SOLELY FOR THE PURPOSE OF PREDISSEMINATION PEER REVIEW UNDER APPLICABLE INFORMATION QUALITY GUIDELINES. IT HAS NOT BEEN FORMALLY DISSEMINATED BY THE U.S. ARMY CORPS OF ENGINEERS, PHILADELPHIA DISTRICT. IT DOES NOT REPRESENT AND SHOULD NOT BE CONSTRUED TO REPRESENT ANY AGENCY DETERMINATION OR POLICY.

## TABLE OF CONTENTS

1. PURPOSE AND REQUIREMENTS .....	3
2. PROJECT INFORMATION AND BACKGROUND .....	3
3. DISTRICT QUALITY CONTROL .....	5
4. AGENCY TECHNICAL REVIEW .....	5
5. INDEPENDENT PEER REVIEW .....	6
6. MODEL CERTIFICATION AND APPROVAL .....	7
7. BUDGET AND SCHEDULE .....	7
8. POINTS OF CONTACT .....	7

## 1. PURPOSE AND REQUIREMENTS

**a. Purpose.** The purpose of this Review Plan is to identify the requirements and plan of action for the review of the products for The Brigantine Inlet to Great Egg Harbor Inlet, Absecon Island, New Jersey - Coastal Storm Damage Reduction Project. The project is in the Project Monitoring Phase and the related documents are Implementation Documents that consist of Survey Drawings and an Annual Inspection Report. Upon approval, this review plan will be included into the Project Management Plan as an appendix to the Quality Management Plan.

### **b. References.**

- (1) ER 1110-2-1150, Engineering and Design for Civil Works Projects, 31 Aug 1999
- (2) ER 1110-1-12, Engineering and Design Quality Management, 21 Jul 2006
- (3) WRDA 1996 (Project Authorization)
- (4) EC 1165-2-214, Water Resources Policies and Authorities – Civil Works Review Policy, 15 Dec 2012

**c. Requirements.** This review plan was developed in accordance with EC 1165-2-214, which establishes an accountable, comprehensive, life-cycle review strategy for Civil Works products by providing a seamless process for review of all Civil Works projects from initial planning through design, construction, and Operation, Maintenance, Repair, Replacement and Rehabilitation (OMRR&R). The EC provides the procedures for ensuring the quality and credibility of U.S. Army Corps of Engineers (USACE) decision, implementation, and operations and maintenance documents and other work products. The EC outlines three levels of review: District Quality Control, Agency Technical Review, and Independent Peer Review. Refer to the EC for the definitions and procedures for the three levels of review.

**d. Review Management Organization (RMO).** The North Atlantic Division is designated as the RMO.

## 2. PROJECT INFORMATION AND BACKGROUND

The purpose of the Brigantine Inlet to Great Egg Harbor Inlet, Absecon Island, New Jersey - Coastal Storm Damage Reduction Project is to reduce Infrastructure and property damages due to storm surges and waves from the Atlantic Ocean. The plan developed by the district engineers consists of sand dune and beach berm construction along the entire oceanfront length of Absecon Island and portions of the Atlantic City Inlet frontage. The total length of the project is 44,425 feet. The plan consists of a 200 foot wide berm with at an elevation of +7.25 feet NAVD and a dune to elevation +14.75 feet NAVD for Atlantic City and a 100 foot

wide berm and a dune to elevation +12.75 feet NAVD for within the municipalities of Ventnor, Margate and Longport. The plan also includes 0.3 miles of seawall construction along the Absecon Inlet frontage of Atlantic City. The plan includes appurtenant project features such as dune grass planting, sand dune fencing, vehicle access ramps, and dune walkovers. Additionally, periodic nourishment every 3 years over the 50-year project life is required as part of the project.

Between October 27 & 30, 2012, Hurricane Sandy caused damage to the New Jersey Coast. FCCE - Flood Control and Coastal Emergencies funds under Public Law 84-99 were used to complete a Project Information Report (PIR), for the completed portions of the project. The results of the PIR determined that the project was eligible for FCCE funding to repair the completed portions of the project to pre-storm conditions. Additionally, in response to P.L. 113-2 Disaster Relief Appropriations Act, a PIR Addendum was completed to determine whether the project was eligible for FCCE funding under P.L. 113-2 to restore the project to design template. Both the PIR and Addendum were approved. A contract to complete the repairs and restoration was awarded in April 2013.

### **Current Project**

The scheduled CG work for FY 13 is annual project monitoring and the preparation of the annual inspection report. The primary purpose of this annual inspection report is to document the condition of the Absecon Island, NJ federal beachfill project. This report provides information for project management and design purposes. In addition, the information can be used by local municipalities to guide project maintenance activities and by the federal government to more efficiently execute the Flood Control and Coastal Emergencies (FCCE) mission in response to a major storm.

This report evaluates the condition of the project relative to the design template. The design template is the minimum beach cross-section required to provide the authorized level of storm damage reduction and economic benefits. If the beach cross-section drops below the design template, the project is vulnerable and in need of renourishment. This report identifies where and to what extent the existing condition is in deficit or exceeds the design template. Template deficit quantities are determined for the entire active beach profile. Template excess quantities are determined only above MHW where sand could potentially be reworked mechanically as part of project construction and maintenance operations.

In addition to design template quantities, this report provides advance nourishment quantities required for the next renourishment cycle. Advance nourishment is fill placed in excess of the design template (at and below the elevation of the berm crest) to account for long-term shoreline erosion, project end losses, and localized erosion hotspots. Advance nourishment is required in eroding areas to ensure that the design template is maintained throughout the renourishment cycle. Areas of the beach that are stable or accreting require no advance nourishment.

This report also tracks volumetric change since initial construction to determine the fill volume remaining within project bounds for both the entire active profile and above MHW.

Additional data collection efforts and analyses pertinent to assessing condition of the project are included. Recommendations are presented based on the project condition assessment.

### 3. DISTRICT QUALITY CONTROL

District Quality Control and Quality Assurance activities for implementation documents (P&S) are stipulated in ER 1110-1-12, Engineering & Design Quality Management. The subject project P&S will be prepared by the Philadelphia District using the NAP procedures and will undergo DQC. DQC Certification will be verified by the Agency Technical Review Team.

### 4. AGENCY TECHNICAL REVIEW

**a. Scope.** Agency Technical Review (ATR) is undertaken to "ensure the quality and credibility of the government's scientific information" in accordance with EC 1165-2-214 and ER 1110-1-12. An ATR will be performed on the P&S pre-final submittals.

ATR will be conducted by individuals and organizations that are external to the Philadelphia District. The ATR Team Leader is a Corps of Engineers employee outside the North Atlantic Division. The required disciplines and experience are described below.

ATR comments are documented in the DrChecks<sup>sm</sup> model review documentation database. DrChecks<sup>sm</sup> is a module in the ProjNet<sup>sm</sup> suite of tools developed and operated at ERDC-CERL ([www.projnet.org](http://www.projnet.org)).

At the conclusion of ATR, the ATR Team Leader will prepare a Review Report that summarizes the review. The report will consist of the ATR Certification Form from EC 1165-2-214 and the DrChecks<sup>sm</sup> printout of the closed comments.

**b. ATR Disciplines.** As stipulated ER 1110-1-12, ATR members will be sought from the following sources: regional technical specialists (RTS); appointed subject matter experts (SME) ; senior level experts; Center of Expertise staff; contractors; academic or other technical experts; or a combination of the above. The ATR Team will be comprised of the following disciplines; knowledge, skills and abilities; and experience levels.

Geotechnical Engineering and Engineering Geology. The team member should be a registered professional. Experience needs to encompass geologic and geotechnical analyses that are used to support the development of Plans and Specifications for shore protection projects.

Civil Engineering/Dredging Operations. The team member should be a registered professional engineer with dredging operations and/or civil/site work project experience that includes dredging and disposal operations, embankments, channels, revetments and

shore protection project features.

NEPA Compliance. The team member should have experience in NEPA compliance activities and preparation of Environmental Assessments and Environmental Impact Statements for navigation or shore protection projects.

ATR Team Leader. The ATR Team Leader will be from **outside North Atlantic Division** and should have experience with Navigation and/or Shore Protection Projects. ATR Team Leader may be a co-duty to one of the review disciplines.

## 5. INDEPENDENT PEER REVIEW

**a. General.** **EC 1165-2-214** provides implementation guidance for both Sections 2034 and 2035 of the Water Resources Development Act (WRDA) of 2007 (Public Law (P.L.) 110-114). The EC addresses review procedures for both the Planning and the Design and Construction Phases (also referred to in USACE guidance as the Feasibility and the Pre-construction, Engineering and Design Phases). The EC defines Section 2035 Safety Assurance Review (SAR), Type II Independent External Peer Review (IEPR). The EC also requires Type II IEPR be managed and conducted outside the Corps of Engineers.

**b. Type I Independent External Peer Review (IEPR) Determination.** A Type I IEPR is associated with decision documents. No decision documents are addressed/covered by this Review Plan. A Type I IEPR is not applicable to the implementation documents covered by this Review Plan.

**c. Type II Independent External Peer Review (IEPR) Determination (Section 2035).** This shore protection project does not trigger WRDA 2007 Section 2035 factors for Safety Assurance Review (termed Type II IEPR in **EC 1165-2-214**) and therefore, a Type II IEPR review under Section 2035 and/or **EC 1165-2-214** is not required. The factors in determining whether a review of design and construction activities of a project is necessary as stated under Section 2035 and **EC 1165-2-214** along with this review plans applicability statement follow.

- (1) The failure of the project would pose a significant threat to human life.

*The current proposed work would continue construction to establish the authorized design beach in an area that currently has not yet been constructed. The beach is designed to protect structures through its sacrificial nature and is continually monitored and periodically nourished in accordance with program requirements and constraints. Failure or loss of the beach fill will not pose a direct threat to human life. In addition, the prevention of loss of life within the project area from hurricanes and severe storms is via public education about the risks, warning of potential threats and evacuations before hurricane landfall.*

- (2) The project involves the use of innovative materials or techniques.



*This project will utilize methods and procedures used by the Corps of Engineers on other similar works.*

(3) The project design lacks redundancy.

*The beach fill design is in accordance with the USACE Coastal Engineering Manual. The manual does not employ the concept of redundancy for beach fill design.*

(4) The project has unique construction sequencing or a reduced or overlapping design construction schedule.

*This project's construction does not have unique sequencing or a reduced or overlapping design. The installation sequence and schedule has been used successfully by the Corps of Engineers on other similar works.*

## **6. MODEL CERTIFICATION AND APPROVAL**

This Beach Erosion Control Project does not use any engineering models that have not been approved for use by USACE.

## **7. BUDGET AND SCHEDULE**

ATR Estimated Cost. The ATR will be conducted as noted above. It is envisioned that each reviewer will be afforded 24 hours review plus 4 hours for coordination. It is envisioned that the ATR Leader will be 16 hours. The estimated ATR cost range is \$5,000-10,000.

## **8. POINTS OF CONTACT**

Per guidance, the name of the following individual will not be posted on the Internet with the Review Plan. Their title and responsibilities are listed below.

Philadelphia District POC's:

Project Information (PM) & (ETL);

Keith Watson

215-656-6287

[Keith.D.Watson@usace.army.mil](mailto:Keith.D.Watson@usace.army.mil)

Jose Alvarez

215-656-6634

[Jose.R.Alvarez@usace.army.mil](mailto:Jose.R.Alvarez@usace.army.mil)

Review Plan, ATR, and QM Process;

Cameron Chasten

215-656-6920

[Cameron.P.Chasten@usace.army.mil](mailto:Cameron.P.Chasten@usace.army.mil)

North Atlantic Division;

Alan Huntley

347-370-4664

[Alan.Huntley@usace.army.mil](mailto:Alan.Huntley@usace.army.mil)

**ROUTING AND TRANSMITTAL SLIP**

Date

23-Jul-2013

TO:	Initials	Date
1. CENAD-RBT Mr. Huntley	<i>[Signature]</i>	<i>[Date]</i>
2. CENAD-PDX Mr. Cocchieri	<i>[Signature]</i>	23 July 13
3. CENAD-RBM <del>Mr. Mazzola</del> <i>AM</i>		
4. CENAD-PDC Ms. Monte	<i>[Signature]</i>	23 July 13
5. CENAD-PD Mr. Leach	<i>[Signature]</i>	23 July 13
6. CENAD-EX Ms. Lloyd <i>out</i>		
7. CENAD-DD Mr. Leone	<i>[Signature]</i>	7/25/13
8. CENAD-EX BG Savre	<i>[Signature]</i>	
9. CENAD-RBT		
X	Action	File
	Approval	For Clearance
	As Requested	For Correction
	Circulate	For Your Information
	Comment	Investigate
1-7	Coordination	Justify
		Note and Return
		Per Conversation
		Prepare Reply
		See Me
		Signature

**REMARKS**

**SUBJECT:** Review Plan Approval for Coastal Storm Damage Reduction Project, The Brigantine Inlet to Great Egg Harbor Inlet, Absecom, NJ

**1. BACKGROUND**

a. NAP has submitted a Review Plan for the Brigantine Inlet to Great Egg Harbor Inlet Coastal Storm Damage Reduction (CSDR) Project in Absecom Island, NJ. The RP has been prepared in accordance with EC 1165-2-214. The project is in the project monitoring phase and the Review Plan covers implementation documents that consist of survey drawings and an annual Inspection Report.

b. The RP calls for Distric tQuality Control (DQC) review & Agency Technical Review (ATR). NAD Business Technical Division is the Review Management Organization (RMO) for the ATR. The RP does not include Type II Independent External Peer Review since the project does not include design or construction activities that involve potential hazards which pose a significant threat to human life.

c. Minor changes (highlighted) were made to the submitted RP.

2. **PURPOSE:** To obtain MSC Commander approval of the RP.
3. **RECOMMENDATION:** That the Commander approve the RP (as revised).
4. Request the Commander's signature on the enclosed memo.
5. After signature, please return to RBT for continued action.

TAB A- NAP RP for CSDR Project, The Brigantine Inlet to Great Egg Harbor Inlet, Absecom Island, NJ

DO NOT use this form as a RECORD of approvals, concurrence, disposals, clearances, and similar actions

FROM: (Name, org symbol, Agency/Post)

Room No. - Bldg

Cube 132 - Bldg 301

Phone No.

x4664

*[Signature]*  
Alan Huntley  
CENAD-RBT

Locally Produced Exception

OPTIONAL FORM 41