

# FY 2002 Scorecard

Commitments:*	Completed	Comments
Move 597 metric tons (123 multi-canister overpacks) of spent nuclear fuel out of the K Basins	-	<i>Moved 505 metric tons. Process slowed due to equipment failures and worker training necessary to ramp up to around-the-clock operations</i>
Stabilize and package 1,143 plutonium metal/oxide/polycube items for shipment	-	<i>181 items completed. Resources shifted to ensure completion of plutonium solutions.</i>
Complete work on all plutonium liquids: stabilize 3,527 liters and package 4,260 liters	✓	<i>Completed stabilization of plutonium solutions inventory, totaling 4,390 liters</i>
Stabilize 718 bulk kilograms of plutonium residues, including all remaining Hanford ash (approximately 228 kilograms)	+	<i>Stabilized 1,731 bulk kilograms</i>
Complete cleanup of 10 waste sites near the Columbia River	+	<i>Completed 12 waste sites</i>
Move 545,000 tons of contaminated soil away from the Columbia River	+	<i>Moved 623,413 tons</i>
Dispose of 228 cubic meters of mixed low-level waste	-	<i>Disposed of 200 cubic meters. Did not receive planned DOE off-site mixed low-level waste.</i>
Dispose of 4,626 cubic meters of low-level waste	-	<i>Disposed of 3,999 cubic meters. Generators did not produce as much waste as forecasted.</i>
Continue progress on reactor Interim Safe Storage (complete DR Reactor, and take F Reactor to 88% complete, D Reactor to 85% complete, and H Reactor to 31% complete)	✓ / - / ✓ / +	<i>F Reactor 86% complete, due to the discovery of 12 additional fuel elements, requiring revised planning and additional work. H Reactor to 39% complete.</i>
Complete deactivation of 7 facilities and decommissioning of 4 facilities	- / +	<i>Deactivated 4 facilities and decommissioned 19.</i>
Complete installation of a treatment barrier system to convert chromium in the groundwater to an environmentally-benign and less toxic form	-	<i>System will be installed in FY03. Design changes required additional time to implement.</i>