



FEMA

**Public Assistance
Louisiana**

September 4, 2008



Global Report

**Summary of PA Funding and
Project Worksheet Data**


- Katrina/Rita Summary
- Katrina/Rita Debris Summary
- State Payout Summary
- Public Assistance Funding Flow/State Funding Disbursement
- Obligated Project Worksheets

Public Assistance Project Worksheets (PWs) and Dollars


Project Worksheets (PWs)/ Dollars (\$) Summary	Katrina	Rita	Both Disasters	Changes Since Last Report
Projected PWs	36,544	7,876	44,420	0
PWs in NEMIS	35,575	7,855	43,430	18
Projects Est. to Write	969	21	990	-18
PW's Obligated (Paid to State)	35,121	7,751	42,872	21
% PWs Obligated (of Projected)	96%	98%	97%	Not Applicable
% PWs Obligated (in NEMIS)	99%	99%	99%	Not Applicable
Current Estimated \$s	\$7,920,500,000	\$654,000,000	\$8,574,500,000	\$0
Total \$s Eligible in NEMIS	\$6,826,359,051	\$584,707,041	\$7,411,066,092	\$26,688,305
Projected \$s Est. to Write	\$1,094,140,949	\$69,292,959	\$1,163,433,908	-\$26,688,305
Total \$s Obligated (Paid to State)	\$6,645,995,513	\$552,864,710	\$7,198,860,223	\$5,425,087
% \$s Obligated (of Estimated)	84%	85%	84%	Not Applicable
% \$s Obligated (in NEMIS)	97%	95%	97%	Not Applicable



Demolitions Completed/Remaining For Parishes Not Yet Complete



Total Cubic Yards of Debris Removed/Remaining



State Payout Summary, 9/05/08

1603 and 1607 Summary of Funds Obligated by FEMA to the State and Paid Out by the State to Applicants
By Category of Work and By High Priority Counties

Type of Work	FEMA Obligated Funds Paid to the State	State Payout (Paid to Applicants)	% Obligated Funds Paid Out By State
Emergency Work (Cat A & B)	\$3,232,074,715	\$2,479,658,216	77%
Permanent Work (Cat C-G)	\$3,804,302,951	\$1,100,597,722	29%
Admin Cost*	\$162,482,557	\$72,071,004	44%
SUM:	\$7,198,860,223	\$3,652,326,942	51%

High Priority Parishes	FEMA Obligated Funds Paid to the State	State Payout (Paid to Applicants)	% Obligated Funds Paid Out By State
Calcasieu	\$88,162,280	\$68,735,659	78%
Cameron	\$122,481,581	\$47,036,815	38%
Iberia	\$14,022,835	\$11,170,763	80%
Jefferson **	\$348,917,715	\$196,753,344	56%
Orleans***	\$2,273,242,896	\$893,621,589	39%
Plaquemines	\$499,396,775	\$135,890,885	27%
St Bernard	\$1,148,147,844	\$606,967,502	53%
St Tammany	\$398,480,193	\$266,366,779	67%
Vermillion	\$41,817,223	\$22,434,348	54%
Washington	\$104,347,815	\$84,430,317	81%


Description of Damage Category Codes	
Emergency Work	Permanent Work
Category A: Debris Removal	Category C: Roads & Bridges
Category B: Emergency Protective Measures	Category D: Water Control Facilities
	Category E: Public Buildings
	Category F: Public Utilities
	Category G: Recreational or Other

* Includes Admin Cost and Category Z: State Management Cost


** Does not include total obligated for applicant: L.A. N.O. Int'l Airport

*** Includes total obligated for applicants: N.O. Int'l Airport, Recovery School District, Morial Convention Ctr. & LSU Medical/Charity Hospital

Public Assistance Funding Flow vs. State Funding Disbursement 1603 and 1607



Obligated Project Worksheets 1603 and 1607



Data Source: NEMIS
Date Gathered 9/5/08

Louisiana
Baton Rouge AFO, TW