


## **Davis-Besse Nuclear Power Station**



# IMC 0350 Meeting

Davis-Besse Nuclear Power Station





## **Opening Remarks**



#### Lew Myers Chief Operating Officer - FENOC

2

Davis-Besse Nuclear Power Station






## **Desired Outcomes**

- •Update Progress Made Toward Readiness

  - Containment Integrated Leak Rate Test......Jim Powers
- •System Health Assurance Building Blocks
  - Safety Functional Validation Project......Bob Schrauder
- •Management Reviews for Reload
  - Restart Readiness and Safety Culture.....Lew Myers
  - Nuclear Quality Assessments......Steve Loehlein
- •Schedule Update/Upcoming Activities
  - Integrated Schedule Progress......Mike Stevens







Davis-Besse Nuclear Power Station

February 11, 2003

FENOC FirstEnergy Nuclear Operating Company





# **Randy Fast**

#### **Plant Manager**

5

Davis-Besse Nuclear Power Station





•Fuel

- Inspections and corrective actions
- Re-manufactured assembly
- Fuel handling bridge modification/readiness
- Experienced team (Operations and Framatome)
- Training completed







#### •Plant

- Reactor Coolant Pumps



Davis-Besse Nuclear Power Station







#### •Plant

- Upper portion of the Containment Emergency Sump







•Plant - Decay Heat Pit

9

Davis-Besse Nuclear Power Station





•Plant

- Containment Air Coolers



Davis-Besse Nuclear Power Station







- Plenum for Containment Air Coolers (Inside)







•Plant - Containment Dome



Davis-Besse Nuclear Power Station





#### •Process

- Readiness Reviews
- Management Oversight
- Refuel Director Roles & Responsibility

•Observations







## **Containment Integrated Leak Rate Test**



#### **Jim Powers** Director- Nuclear Engineering

14

Davis-Besse Nuclear Power Station





# **Containment Integrated Leak Rate Test**



•Integrated Leak Rate Test (ILRT):

Containment is pressurized to test conditions that would occur in a 'design base accident.'

- •Leakage Test Required by ASME Code
- •Test Performed per 10 CFR 50, Appendix J
- •Test Performed in 1991 and 2000
- •Local leak rate test of repair of containment
- •Scheduled Completion: Early March, 2003
- •Containment Pressure: > 38 psig
- •Length of Test:  $\sim 43$  hours





#### **System Health Assurance**



## **Bob Schrauder** Director - Support Services

Davis-Besse Nuclear Power Station






## Background

- •System Health Assurance Plan
  - Operational Readiness Reviews
  - System Health Readiness Reviews
  - Latent Issues Reviews
- •Additional Reviews
  - Self Assessments
  - NRC Inspections
- Potential Issues Documented in Corrective Action Program





## **Issue Resolution**



Davis-Besse Nuclear Power Station



#### FirstEnergy Safety Consequence Review

#### •Identify Potential Safety Issues

- Restart required Condition Reports
- Sources
  - Latent Issues Reviews (LIR)
  - Self Assessments
  - NRC Safety-System Design and Performance Capability Inspection

#### •Categorization Based on Potential Impact on Plant Safety

- > 600 Condition Reports (CRs) reviewed
- ~ 8% (51 CRs) with potential impact on plant design basis
- 51 CRs represent 28 individual issues
- •Majority of Potential Issues Related to Calculations





# **Safety Function Validation Project**

- Purpose
  - To provide assurance that safety functions that provide significant contributions to Core Damage Frequency (CDF) can be performed
  - Assess extent of condition for calculation issues
- Evaluate Safety Functions Contributing > 1% of CDF
- Safety Functions are Provided by 15 Safety Systems
  - 5 evaluated by Latent Issues Review
  - 2 partially evaluated by Self-Assessment
  - 8 additional systems added to review



Davis-Besse Nuclear Power Station





# **Safety Function Validation Project**

- Review Methodology
  - Defined safety functions and attributes to be validated
  - Identified available calculations and testing that demonstrate system capability to perform function
  - Reviewed calculations and testing to validate safety function/attribute
- For Functions/Attributes Not Fully Validated
  - Performed technical evaluations
  - Determined effect on system capability
  - Supported Operability Determinations (if required)
- Non-Conformances Entered into Corrective Action Program



## **Project Results**


- Systems Fully Validated
  - High Pressure Injection
  - Main Steam
  - Steam Generator
  - Safety Features Actuation System
- Systems Requiring Additional Analysis
  - Low Pressure Injection System
  - Emergency Core Cooling System-HVAC
  - Steam Feed Rupture Control System
  - Electrical Distribution Systems

Davis-Besse Nuclear Power Station





## **Issue Resolution**



Davis-Besse Nuclear Power Station





# **Collective Significance Reviews**

- •System Health Assurance Plan Reviews Identified Potential Cross Cutting Issues
- •Collective Significance Review Identified Five Programmatic Areas Warranting Evaluation
  - Seismic Qualification
  - High Energy Line Break (HELB)
  - Environmental Qualification (EQ)
  - Appendix R Safe Shutdown Analysis
  - Station Flooding





# **Review Process**

- Nuclear Operating Business Procedure-LP-2006, "Collective Significance Review" Used
  - Consistent process
  - Consistent format
- Evaluation Process
  - Condition Report database provides population of issues to evaluate
  - Bin condition reports into common issue areas
  - Evaluate each issue area to determine programmatic impact
  - Conduct extent-of-condition evaluation where warranted
  - Determine and schedule corrective actions
- Engineering Assessment Board to Review Results





## Summary

- Good Correlation with System Health Readiness Reviews
- More Analytical Work Necessary
- No Major Modifications Identified
- Some Rigor in Calculations Lacking





### **Restart Readiness and Safety Culture Assessment**



#### Lew Myers Chief Operating Officer - FENOC

27

Davis-Besse Nuclear Power Station





# Background

- Root Cause Report on Reactor Pressure Vessel Head Degradation Found:
  - Production focus, established by management, combined with taking minimum actions to meet regulatory requirements, resulted in acceptance of degraded conditions
  - Davis-Besse was operated as a stand alone plant
  - Conditions were identified at relative low threshold, but not properly classified or evaluated by management
  - Quality Assurance finding were mixed quality
  - Operations not active in role of improvements in plant conditions








# Definitions

- **Safety Culture**: "That assembly of characteristics and attitudes in organizations and individuals which establishes an overriding priority towards nuclear safety activities and ensures that issues receive the attention warranted by their significance."
- Safety Conscious Work Environment: "That part of a Safety Culture addressing employee willingness to raise issues and management's response to these issues."





## **Safety Culture - - FENOC Model**







# **Actions Taken**

#### • Policy

- FirstEnergy Board of Directors passed and issued a resolution on Nuclear Safety
- FENOC Policy on Safety Culture and Safety Conscious Work Environment
- Strengthened Incentive Program to tie to safety
- Established Independent Executive Level Quality Assurance, Executive VP Engineering and Chief Operating Officer
- Strengthened Employee Concerns Program

#### • Management

- Strong technically competent management team
- Strengthened Corrective Action Program/Corrective Action Review Board
- Improved leadership competencies
- Strengthened problem-solving and decision-making Nuclear Operating Procedure
- Engineering Assessment Board to monitor engineering products

#### • Individual

- Reactor Vessel Head group training
- Town Hall meetings
- 4C's meetings with small groups with site Vice-President
- Operability training
- Requalified all Root Cause Evaluators





## **Restart Readiness Review**



- Purpose
  - To determine why we should load fuel
- Group Review Readiness
- Assured Plant and Staff is Ready for fuel load
- Key Review Programs
  - Corrective Action Program
  - Management Observation Program
  - Radiological Control Program
  - Reactor Coolant System Leakage Program
  - Employee Concerns Program
- System Engineering Reviewed Key Systems
- Safety Culture of Employees was Assessed





# Monitoring Safety Culture for Fuel Load

- Safety Culture Commitments Rating
  - Individual group assessment
  - Green: All major areas are acceptable with a few minor deviations
  - White: All major areas are acceptable with a few indicators requiring management action
  - Yellow: All major areas are acceptable with several indicators requiring management action
  - **Red**: Several major commitment areas do not meet acceptable standards and require immediate management action






# Monitoring Safety Culture for Fuel Load

- Ratings Based on Convergent Assessment
  - Performance Indicators (e.g., Risk Index, Backlogs)
  - Management Observations
  - Demonstrated Performance During Critical Plant Conditions (e.g., Fuel Load)
  - Feedback from Independent Safety Culture Review and Nuclear Quality Assurance Assessments
    - Performance, Safety and Health Associates
      - Sonja B. Haber, Ph.D.





## FirstEnergy Fuel Load Safety Culture Assessment





## **Summary**

- Safety Culture Model is Unique and State of the Art
- Safety Culture Assessment is Innovative
  - Under refinement
  - Provides fair assessment of status
  - Contains areas that are qualitative and quantitative
  - Useful tool for management focus
- Assessment is a Fair Representation of Our Readiness for Fuel Load







#### **Steve Loehlein** Manager - Quality Assessments

37

Davis-Besse Nuclear Power Station





•Past/Recent Observations and Assessments

- Safety Function Validation Project
- Fuel Spacer Grid Damage and Associated 'Stop Work'
- Restart Readiness Meetings
- Restart Station Review Board Decision-Making
- Operations Readiness for Mode Ascension
- Integrated Safety Features Actuation System Test Preparation and Completion
- Reactor Coolant Pump and Vessel Head Heavy Lifts





- Current/Ongoing Activities
  - System Health Readiness Reviews
  - Program Reviews
  - Radiation Protection Phase II Program Review
  - Safety Culture and Safety Conscious Work Environment Independent Survey
  - Corrective Action Program Implementation Plan
  - Implementation of Corrective Actions
  - Safety Function Validation Project





•Upcoming Observations and Assessments

- Restart Test Plan and Associated Procedures
- Fuel Movement Activities
- Radiation Protection Activities
- Evaluation and Integration of Results from Safety Function Validation Project
- Effectiveness of Actions Taken in Corrective Action Program





### **Integrated Schedule Progress**



#### Mike Stevens Director- Work Management

41

Davis-Besse Nuclear Power Station





### **Integrated Schedule Progress**

#### •Critical Path Milestones for Containment Testing

- Install and Bolt the Reactor Head
- Complete Lower Portion of Emergency Sump Strainer
- Perform Integrated Safety Features Actuation System Test/Train #2
- Complete Decay Heat Valve Tank
- Fill and Vent the Reactor Coolant System
- Perform Integrated Leak Rate Test on Containment Vessel





## **Integrated Schedule Progress**

•Critical Path Milestones for Reactor Coolant System Testing

- Readiness Review for Reactor Coolant System Pressure Test
- Reactor Coolant System Inspection
- Non-Nuclear Heat-up
  - Operate 7 days at Normal Operating Pressure and Normal Operating Temperature
- Reactor Coolant System Inspection
- Under Vessel Nozzle Inspection





### **Performance Measures**



#### **Clark Price** Owner - Restart Action Plan

44

Davis-Besse Nuclear Power Station





## **Closing Remarks**



#### Lew Myers Chief Operating Officer - FENOC

45

Davis-Besse Nuclear Power Station

