


TASK FORCE GUARDIAN

Hurricane Protection System Restoration Program Summary

Final Report

As of 8 June 2006



Protection Restored Schedule

- Restore pre-Katrina protection by 1 Jun 06
- **100% complete towards pre-Katrina Protection Restored**
- All construction complete end of November 06

Program Facts

- **Repaired system**
 - 2.3 mi new floodwall
 - 22.7 mi new levee
 - 195.3 mi scour repair (98 mi MRL completed 17 Mar)
 - 3 interim gated closure structures (IGCS)
 - 4 closure structure repairs
- **Fully funded at \$800.5M**
- **Construction**
 - 59 projects by 26 Contractors
 - 90% of work by local contractors - 38% by HZ/8(a)
 - \$557M in construction activity
- **Supply**
 - Two supply contracts – clay and temporary pumps
 - 1,566,000 cy of clay supplied to date @ 47.1M
 - 34 IGCS pumps purchased @ \$35.3M
- **Real Estate**
 - 894 acres commandeered
 - 404 ownerships anticipated
 - \$63M anticipated property value
- 155 vessels removed from levee

Better and Stronger

- Interim gated closure structures stop surge at Lake
- New levees constructed with erosion resistant clay
- New floodwalls more stable – T/L wall versus I wall
- New erosion protection
 - at damaged overtopped floodwalls
 - at wall/levee transitions
 - at utility crossings