

Gap Fire Hydromulch Project

DAILY ACCOMPLISHMENTS

National Forest Land to be Treated: 1,531 acres

	Fixed Wing Aircraft	Erickson Sky Crane	Daily Total	Project Total
Sept. 24	133 loads; 44.6 acres treated.	51 loads; 33.6 acres treated.	184 loads 198,200 gallons 78.2 acres treated	184 loads 198,200 gallons hydromulch applied 78.2 acres treated 5.11% of the project completed
Sept. 25	188 loads; 62.6 acres treated.	90 loads; 66.0 acres treated.	278 loads 312,400 gallons 128.6 acres treated	462 loads 510,600 gallons hydromulch applied 206.8 acres treated 13.51% of the project completed
Sept. 26	214 loads; 71.3 acres treated.	89 loads; 70.0 acres treated.	303 loads 331,400 gallons 141.3 acres treated	765 loads 842,000 gallons hydromulch applied 348.1 acres treated 22.74% of the project completed
Sept. 27	130 loads; 43.3 acres treated	89 loads; 69 acres treated	219 loads 264,200 gallons 112.3 acres treated	984 loads 1,106,200 gallons hydromulch applied 460.4 acres treated 30.07% of the project completed
Sept. 28	204 loads; 68.00 acres treated	98 loads; 74.0 acres treated	302 loads 339,600 gallons 142.0 acres treated	1,286 loads 1,445,800 gallons hydromulch applied 602.4 acres treated 39.35% of the project completed
Sept. 29	231 loads; 82.5 acres treated	92 loads; 78.0 acres treated	323 loads 350,400 gallons 160.5 acres treated	1,609 loads 1,796,200 gallons hydromulch applied 762.9 acres treated 49.83% of the project completed
Sept. 30	244 loads; 84.0 acres treated	84 loads; 74.0 acres treated	328 loads 346,400 gallons 158.0 acres treated	1,937 loads 2,142,600 gallons hydromulch applied 920.9 acres treated 60.15% of the project completed
Oct. 1	241 loads; 83.1 acres treated	81 loads; 70.0 acres treated	322 loads 338,600 gallons 153.1 acres treated	2,259 loads 2,481,200 gallons hydromulch applied 1,074.0 acres treated 70.15% of the project completed
Oct. 2	200 loads; 69.0 acres treated	58 loads; 51.0 acres treated	258 loads 264,400 gallons 120.0 acres treated	2,517 loads 2,745,600 gallons hydromulch applied 1,194.0 acres treated 77.99% of the project completed
Oct. 3	234 loads; 81.9 acres treated	54 loads; 42.0 acres treated	288 loads 284,400 gallons 123.9 acres treated	2,805 loads 3,030,000 gallons hydromulch applied 1,317.9 acres treated 86.08% of the project completed
Oct. 4	125 loads; 43.75 acres treated	0 loads; 0.0 acres treated	125 loads 100,000 gallons 43.75 acres treated	2,930 loads 3,130,000 gallons hydromulch applied 1,361.7 acres treated 88.94% of the project completed
Oct. 5	195 loads; 68.25 acres treated	81 loads; 70.0 acres treated	276 loads 301,800 gallons 138.25 acres treated	3,206 loads 3,431,800 gallons hydromulch applied 1,499.9 acres treated 97.97% of the project completed
Oct. 6	0 loads; 0.0 acres treated	32 loads; 31.5 acres treated	32 loads 57,600 gallons 31.5 acres treated	3,238 loads 3,489,400 gallons hydromulch applied 1,547.4 acres treated 101.07% of the project completed