



United States Section International Boundary and Water Commission

UPDATE ON STATUS OF CANALIZATION FLOOD CONTROL PROJECT LEVEE REHABILITATION

LEVEE REHABILITATION PROJECTS

	Length, mi.
• Hatch/Tonuco Bridge Levee	36.0
• Mesilla Valley Levee	46.0
• Canutillo Levee/Floodwall	48.0



CANALIZATION FLOOD CONTROL PROJECT LEVEE REHABILITATION

WORK PERFORMED TO DATE

- **HATCH/TONUCO BRIDGE LEVEE**
 - GEOTECHNICAL INVESTIGATIONS

- **MESILLA VALLEY LEVEE**
 - GEOTECHNICAL INVESTIGATIONS
 - DESIGN RECOMMENDATIONS
 - SOLICITATION OF MATERIAL AND EQUIPMENT CONTRACTS
 - PROCESSING OF TASK ORDERS FOR CONSTRUCTION TESTING

- **CANUTILLO LEVEE/FLOODWALL**
 - GEOTECHNICAL INVESTIGATIONS



ESTIMATED CONSTRUCTION COSTS FOR TOTAL LENGTH

- **HATCH/TONUOCO BRIDGE** **\$63.9M**
- **MESILLA VALLEY** **\$49.8M**
- **CANUTILLO** **\$75.3M**




AVAILABLE FUNDING

FY 08 APPROPRIATION + CO	\$11.8 M
FY 08 APPLIED UP TO PRESENT	\$ 2.4 M
BALANCE	\$ 9.4 M



CANALIZATION FLOOD CONTROL PROJECT LEVEE REHABILITATION



MESILLA VALLEY LEVEE
PROPOSED TYPICAL REHABILITATION



PLAN FOR PRESENT AVAILABLE FUNDING

REHABILITATE :

MESILLA VALLEY LEVEE

10.1 MILES

