### ORNL Biomass Steam Plant Progress Report

Elliott Barnett Utilities Division

November 17, 2011







resentation\_name

MANAGED BY UT-BATTELLE FOR THE DEPARTMENT OF ENERGY

# History


- 1947
- 1956
- Late 1950s
- Early 1960s
- Late 1990s
- 2009

### **New South Face of Steam Plant**





### **Biomass Gasification Process**




## **Fuel Storage**





# **Cutaway of Gasifier**



### **Gasifiers & Oxidizer**





# **Biomass Steam Plant Highlights**

System & Fuel:

- Capacity: 60,000 lbs/hr of 150 psig steam
- Fuel: Locally sourced wood with 3+ day storage capability
- Consumption: ~70,000 green tons per year

**Benefits** 

- Annual Cost Savings: ~\$4 million per year (energy & energy related O&M savings)
- Reduces reliance on fossil fuel by 85%
- Greenhouse Gas Reduction: 20,000 tons/yr (estimated)
- Supports local business by using locally sourced wood fuel
- Adds a valuable research tool for ORNL



# **Current Status**

- Construction is approximately complete
- Commissioning process has begun and will continue through December 2011
- Transition and Operational Capabilities Assessment to be performed and completed in January/February 2012
- Formal acceptance of plant expected in March 2012 timeframe

