

Table J-8 Status of DoD Active Installations IRP/MMRP Summary as of September 30, 2005

Phase	Completed		Underway		Future		Costs Through FY05 (\$000)		FY05 Funds Obligated (\$000)		FY06 Execution Planned (\$000)		FY07 Planning Estimate (\$000)		Estimated Costs (\$000)		
	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP	Fiscal Year	IRP	MMRP
	Sites (Actions)						IRP	MMRP	IRP	MMRP	IRP	MMRP	IRP	MMRP			

DoD Installations

IRP Sites by Classification		MMRP Sites by Classification		Study	17,355	168	2,225	1,048	279	117	\$5,714,507	\$67,394	\$201,659	\$34,785	\$138,836	\$45,483	\$106,586	\$62,543	FY08	\$909,871	\$117,263
Response Complete	15,691	Response Complete	158																		
High	964	RAC-1	98	IRA	2823(3871)	6(6)	431(492)	0(0)			\$2,788,684	\$3,528	\$123,664	\$29	\$124,055	\$0	\$92,534	\$485	FY09	\$888,780	\$172,751
Medium	985	RAC-2	223	Design	1795	1	329	1	880	694	\$711,699	\$0	\$14,467	\$0	\$24,632	\$750	\$19,475	\$3,253	FY10	\$763,709	\$254,711
Low	1,171	RAC-3	158	RA-C	2,837	1	576	5	1,296	835	\$4,518,607	\$11	\$355,686	\$0	\$343,242	\$20,215	\$367,574	\$19,380	FY11	\$693,187	\$378,237
Not Evaluated	286	RAC-4	211	RA-O	408	0	842	0	912	136	\$1,127,100	\$0	\$160,869	\$0	\$173,386	\$0	\$220,969	\$0			
Not Required	762	RAC-5	386	LTM	581	0	788	1	1,653	504	\$466,362	\$0	\$38,382	\$0	\$74,859	\$17	\$84,771	\$17	FY06-Comp. IRP		\$8,185,592
		Not Evaluated	99	Total							\$15,326,959	\$70,933	\$894,727	\$34,814	\$879,010	\$66,465	\$891,909	\$85,680	FY06-Comp. MMRP		\$6,038,088
Total IRP Sites	19,859	Total MMRP Sites	1,333																FY06-Complete		\$14,223,680
Total Number of IRP Installations with Sites			1,564																		
Total Number of MMRP Installations with Sites			297																		