

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alabama

DoD Installations

Sites with Response Complete	9	Investigation	10	30	0	\$8,729	\$574	\$0	\$138	FY06	\$80	
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	1(2)	2(4)	\$0	\$0	\$0	\$0	FY07	\$1,800	
	RAC-2	17		Design	0	0	\$363	\$0	\$0	\$0	FY08	\$0
	RAC-3	4	RA-C	3	1	29	\$26,106	\$0	\$2,598	\$0	FY09	\$7,500
	RAC-4	1	RA-O (LTO)	0	0	17	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$171,978
	RAC-5	3	LTM	0	0	26	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$295,573
	Not Evaluated	0	Total				\$35,198	\$574	\$2,598	\$138	FY04-Comp.	\$467,551
Total Number of Sites	40											
Total Number of Installations Funded:		5										

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	8	3	3	\$4,128	\$868	\$1,970	\$1,160	FY06	\$1,231	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$2,376</td>	\$2,376	
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$73	FY08 <td>\$1,638</td>	\$1,638
	RAC-3	1	RA-C	0	0	6	\$0	\$0	\$0	\$0	FY09 <td>\$2,303</td>	\$2,303
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$105,105
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$51,185
	Not Evaluated	2	Total				\$4,128	\$868	\$1,970	\$1,233	FY04-Comp.	\$156,290
Total Number of Sites	14											
Total Number of Potential Properties Funded:		14										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alaska

DoD Installations

Sites with Response Complete	0	Investigation	0	29	11	\$808	\$283	\$150	\$1,779	FY06	\$8,506	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-2	12		Design	0	0	\$0	\$0	\$0	\$0	FY08	\$528
	RAC-3	4	RA-C	0	1	39	\$1,375	\$460	\$0	\$9,200	FY09	\$3,871
	RAC-4	8	RA-O (LTO)	0	0	14	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$328,281
	RAC-5	12	LTM	0	0	27	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$337,212
	Not Evaluated	3	Total	\$2,183	\$743	\$150	\$10,979				FY04-Comp.	\$665,493
Total Number of Sites	40											
Total Number of Installations Funded:		12										

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	7	7	5	\$7,054	\$805	\$1,105	\$80	FY06	\$793	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$990</td>	\$990	
	RAC-2	5		Design	1	1	11	\$30	\$0	\$0	\$0	FY08 <td>\$674</td>
	RAC-3	5	RA-C	2	3	10	\$536	\$1	\$12	\$0	FY09 <td>\$0</td>	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$621,973
	RAC-5	0	LTM	0	0	15	\$0	\$0	\$100	\$0	IRP FY04-Comp.	\$414,521
	Not Evaluated	3	Total	\$7,620	\$806	\$1,217	\$80				FY04-Comp.	\$1,036,494
Total Number of Sites	19											
Total Number of Potential Properties Funded:		18										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

American Samoa

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	FY07	\$790
	RAC-2	0	Design	0	0	2	\$0	\$0	\$0	FY08	\$50
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	FY09	\$199
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$3,996
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$5,174
	Not Evaluated	0	Total				\$0	\$0	\$0	FY04-Comp.	\$9,170
Total Number of Sites	3										
Total Number of Potential Properties Funded:		3									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arizona

DoD Installations

Sites with Response Complete	1	Investigation	1	21	15	\$785	\$310	\$0	\$621	FY06	\$410
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$2,715
	RAC-2	11		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	5	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$292,582
	RAC-5	9	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$137,321
	Not Evaluated	9	Total	0	0	26	\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	37					\$785	\$310	\$0	\$621		
Total Number of Installations Funded:		7									

Formerly Used Defense Sites

Sites with Response Complete	60	Investigation	60	11	36	\$854	\$184	\$278	\$75	FY06	\$0	
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0	
	RAC-2	6		Design	0	1	\$0	\$0	\$0	\$50	FY08 <td>\$2,007</td>	\$2,007
	RAC-3	18	RA-C	0	1	46	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-4	12	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,018,384
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$996
	Not Evaluated	10	Total	0	1	46	\$0	\$0	\$0	\$0	FY04-Comp.	\$1,019,380
Total Number of Sites	107					\$854	\$184	\$278	\$125			
Total Number of Potential Properties Funded:		91										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arkansas

DoD Installations

Sites with Response Complete	1	Investigation	1	4	1	\$100	\$0	\$354	\$60	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	3	Design	0	0	4	\$0	\$0	\$0	FY08	\$0
	RAC-3	1	RA-C	0	0	5	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	3	\$0	\$0	\$0	MMRP FY04-Comp	\$13,020
	RAC-5	0	LTM	0	0	4	\$0	\$0	\$0	IRP FY04-Comp.	\$37,799
	Not Evaluated	1	Total	\$100	\$0	\$354	\$60	FY04-Comp.	\$50,819		
Total Number of Sites	6										
Total Number of Installations Funded:		3									

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	3	4	3	\$6,863	\$1,433	\$353	\$1,016	FY06	\$1,284	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$1	\$1	\$0	\$0	FY07	\$1,495	
	RAC-2	2	Design	0	0	5	\$0	\$0	\$0	FY08	\$1,500	
	RAC-3	3	RA-C	1	2	5	\$5,685	\$2	\$1,141	\$0	FY09	\$1,624
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$117,292
	RAC-5	0	LTM	0	0	8	\$0	\$0	\$15	\$0	IRP FY04-Comp.	\$1,008
	Not Evaluated	1	Total	\$12,549	\$1,436	\$1,509	\$1,016	FY04-Comp.	\$118,300			
Total Number of Sites	10											
Total Number of Potential Properties Funded:		8										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

California

Formerly Used Defense Sites

Sites with Response Complete	126	Investigation	129	66	94	\$16,560	\$6,518	\$5,933	\$5,025	FY06	\$7,705
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	3(3)	1(1)	\$1,964	\$0	\$264	\$0	FY07	\$6,301
	RAC-2	13		Design	2	1	\$221	\$138	\$0	\$0	FY08
	RAC-3	67	RA-C	2	5	\$3,991	\$87	\$140	\$0	FY09	\$6,258
	RAC-4	56	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,770,594
	RAC-5	1	LTM	0	3	\$396	\$5	\$230	\$482	IRP FY04-Comp.	\$545,709
	Not Evaluated	24	Total	\$23,132	\$6,748	\$6,567	\$5,507	FY04-Comp.	\$2,316,303		
Total Number of Sites	289										
Total Number of Potential Properties Funded:		276									

DoD Installations

Sites with Response Complete	26	Investigation	44	31	74	\$4,339	\$4,153	\$0	\$5,150	FY06	\$25,544
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(2)	0	\$1,000	\$0	\$0	\$0	FY07 <td>\$951</td>	\$951
	RAC-2	28		Design	1	0	\$8,748	\$0	\$0	\$0	FY08 <td>\$5,818</td>
	RAC-3	9	RA-C	3	4	\$84,293	\$30,154	\$7,773	\$5,105	FY09 <td>\$21,398</td>	\$21,398
	RAC-4	8	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,030,255
	RAC-5	13	LTM	0	13	\$50	\$0	\$380	\$262	IRP FY04-Comp.	\$3,267,746
	Not Evaluated	63	Total	\$98,430	\$34,307	\$8,153	\$10,517	FY04-Comp.	\$4,298,001		
Total Number of Sites	149										
Total Number of Installations Funded:		27									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Colorado

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	10	5	1	\$16,110	\$0	\$398	\$240	FY06	\$8,240
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	2(2)	0	\$3,484	\$2,464	\$0	\$0	FY07	\$8,240
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	4	RA-C	0	2	\$42,943	\$13,172	\$7,996	\$8,000	FY09	\$8,240
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$430,133
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$34,900
	Not Evaluated	1	Total	\$62,537	\$15,636	\$8,394	\$8,240	FY04-Comp.	\$465,033		
Total Number of Sites	16										
Total Number of Potential Properties Funded:		14									

DoD Installations

Sites with Response Complete	18	Investigation	21	10	6	\$394	\$30	\$0	\$146	FY06	\$332
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	18(38)	0	\$75	\$0	\$0	\$0	FY07	\$269
	RAC-2	2		Design	0	0	\$25	\$0	\$0	\$0	FY08
	RAC-3	9	RA-C	0	1	\$121	\$0	\$0	\$0	FY09	\$2,457
	RAC-4	6	RA-O (LTO)	0	0	\$25	\$0	\$0	\$0	MMRP FY04-Comp	\$15,931
	RAC-5	0	LTM	0	2	\$25	\$0	\$0	\$0	IRP FY04-Comp.	\$852,789
	Not Evaluated	2	Total	\$665	\$30	\$0	\$146	FY04-Comp.	\$868,720		
Total Number of Sites	37										
Total Number of Installations Funded:		5									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Connecticut

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	1	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	1	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	10				Total	\$0	\$0	\$0	\$0		
Total Number of Potential Properties Funded:											

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	0				Total	\$0	\$0	\$0	\$0		
Total Number of Installations Funded:											

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Delaware

Formerly Used Defense Sites

Sites with Response Complete		Investigation	4	5	0	\$399	\$398	\$416	\$0	FY06	\$720
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$439	\$0	\$20	\$0	FY07	\$720
	RAC-2	0		Design	0	0	5	\$0	\$0	\$0	FY08
	RAC-3	5	RA-C	0	0	5	\$0	\$0	\$0	FY09	\$1,947
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$73,776
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	IRP FY04-Comp.	\$0
	Not Evaluated	0	Total				\$838	\$398	\$436	\$0	FY04-Comp.
Total Number of Sites	9										
Total Number of Potential Properties Funded:		8									

DoD Installations

Sites with Response Complete		Investigation	0	2	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	1	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$3,381
	RAC-5	1	LTM	0	0	1	\$0	\$0	\$0	IRP FY04-Comp.	\$41,920
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	2										
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

District of Columbia

DoD Installations

Sites with Response Complete	0	Investigation	0	1	2	\$198	\$198	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1: 0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2: 0	Design	0	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3: 0	RA-C	0	0	3	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4: 0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$2,570
	RAC-5: 0	LTM	0	0	1	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$19,855
	Not Evaluated: 3									FY04-Comp.	\$22,425
Total Number of Sites	3	Total				\$198	\$198	\$0	\$0		
Total Number of Installations Funded:		2									

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	26	2	0	\$40,684	\$6,179	\$4,650	\$7,492	FY06	\$5,680
Sites in Progress -Relative Risk Category	RAC-1: 0	Interim Actions	2(2)	0		\$0	\$0	\$0	\$0	FY07	\$4,609
	RAC-2: 1	Design	0	0	1	\$0	\$0	\$0	\$0	FY08	\$6,512
	RAC-3: 1	RA-C	1	1	1	\$2,184	\$81	\$60	\$0	FY09	\$1,775
	RAC-4: 0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$55,564
	RAC-5: 0	LTM	0	1	2	\$235	\$0	\$0	\$109	IRP FY04-Comp.	\$21,986
	Not Evaluated: 0									FY04-Comp.	\$77,550
Total Number of Sites	28	Total				\$43,103	\$6,260	\$4,710	\$7,601		
Total Number of Potential Properties Funded:		27									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Florida

Formerly Used Defense Sites

Sites with Response Complete	50	Investigation	57	39	35	\$6,544	\$1,680	\$1,370	\$451	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	3(3)	0	\$29	\$0	\$0	\$0	FY07	\$0
	RAC-2	7		Design	1	0	\$5	\$0	\$0	\$0	FY08
	RAC-3	19	RA-C		2	3	\$1,711	\$115	\$1,845	\$1,130	FY09
	RAC-4	37		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$50	\$381	IRP FY04-Comp.
	Not Evaluated	17		Total	0	0	76	\$0	\$0	\$50	\$381
Total Number of Sites	131					\$8,289	\$1,795	\$3,265	\$1,962		
Total Number of Potential Properties Funded:		131									

DoD Installations

Sites with Response Complete	4	Investigation	4	3	23	\$1,007	\$1,007	\$72	\$2,561	FY06	\$1,514
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	0		Design	1	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	9	RA-C		1	0	\$0	\$0	\$0	\$0	FY09 <td>\$593</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	6	LTM		0	0	8	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	9		Total	0	0	13	\$0	\$0	\$0	\$0
Total Number of Sites	30					\$1,007	\$1,007	\$72	\$2,561		
Total Number of Installations Funded:		10									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Georgia

Formerly Used Defense Sites

Sites with Response Complete	22	Investigation	23	2	4	\$1,219	\$1,049	\$190	\$78	FY06	\$223
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$1,232
	RAC-2	1	Design	0	0	\$0	\$0	\$6	\$0	FY08	\$245
	RAC-3	3	RA-C	0	1	\$44	\$44	\$20	\$0	FY09	\$250
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$77,382
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$140	IRP FY04-Comp.	\$77,992
	Not Evaluated	2	Total	\$1,263	\$1,093	\$216	\$218			FY04-Comp.	\$155,374
Total Number of Sites	29										
Total Number of Potential Properties Funded:		27									

DoD Installations

Sites with Response Complete	0	Investigation	0	4	0	\$401	\$301	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	3	Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$403</td>	\$403
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$9,211
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$308,552
	Not Evaluated	0	Total	\$401	\$301	\$0	\$0			FY04-Comp.	\$317,763
Total Number of Sites	4										
Total Number of Installations Funded:		2									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Guam

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	9	\$0	\$0	\$99	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$4,673	\$0	\$0	\$0	FY07	\$297
	RAC-2	1		Design	0	0	9	\$0	\$0	\$0	FY08
	RAC-3	7	RA-C	0	0	9	\$0	\$0	\$0	FY09	\$311
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$121,002
	RAC-5	0	LTM	0	0	9	\$0	\$0	\$0	IRP FY04-Comp.	\$5,459
	Not Evaluated	0	Total				\$4,673	\$0	\$99	\$0	FY04-Comp.
Total Number of Sites	9										
Total Number of Potential Properties Funded:											

DoD Installations

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$204	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	2	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	3	\$0	\$0	\$0	FY09	\$396
	RAC-4	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	MMRP FY04-Comp	\$2,729
	RAC-5	2	LTM	0	0	3	\$0	\$0	\$0	IRP FY04-Comp.	\$101,255
	Not Evaluated	1	Total				\$0	\$0	\$0	\$204	FY04-Comp.
Total Number of Sites	3										
Total Number of Installations Funded:											

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Hawaii

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	7	8	34	\$10,459	\$1,281	\$1,892	\$210	FY06	\$12,141
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	3(3)	0	\$451	\$0	\$0	\$0	FY07	\$13,533
	RAC-2	7		Design	1	0	\$140	\$0	\$100	\$0	FY08
	RAC-3	28	RA-C		0	3	\$12,738	\$11,938	\$11,365	\$13,150	FY09
	RAC-4	9		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	3		Total	0	0	46	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	49				Total	\$23,788	\$13,219	\$13,357	\$13,360		
Total Number of Potential Properties Funded:						39					

DoD Installations

Sites with Response Complete	1	Investigation	1	58	21	\$0	\$0	\$0	\$1,069	FY06	\$100
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$813	\$0	\$0	\$0	FY07	\$1,326
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	13	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	29		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	21	LTM		0	0	3	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	12		Total	0	0	19	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	80				Total	\$813	\$0	\$0	\$1,069		
Total Number of Installations Funded:						14					

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Idaho

DoD Installations

Sites with Response Complete	0	Investigation	0	10	0	\$0	\$0	\$0	\$0	FY06	\$810
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	2		Design	0	0	10	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	10	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$317,589
	RAC-5	5	LTM	0	0	8	\$0	\$0	\$0	IRP FY04-Comp.	\$15,520
	Not Evaluated	0	Total	0	0	8	\$0	\$0	\$0	FY04-Comp.	\$333,109
Total Number of Sites	10					\$0	\$0	\$0	\$0		
Total Number of Installations Funded:		2									

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	8	5	\$1,690	\$391	\$428	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$40	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	12	\$0	\$0	\$0	FY08
	RAC-3	3	RA-C	1	0	12	\$715	\$10	\$0	FY09	\$0
	RAC-4	6	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$171,775
	RAC-5	0	LTM	0	0	13	\$0	\$0	\$0	IRP FY04-Comp.	\$0
	Not Evaluated	3	Total	0	0	13	\$2,445	\$401	\$428	\$66	FY04-Comp.
Total Number of Sites	17										
Total Number of Potential Properties Funded:		17									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Illinois

DoD Installations

Sites with Response Complete	15	Investigation	18	23	1	\$732	\$469	\$241	\$11,794	FY06	\$11,294
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(2)	0	\$0	\$0	\$0	\$0	FY07	\$2,705
	RAC-2	11		Design	0	0	\$4,910	\$0	\$0	\$208	FY08
	RAC-3	5	RA-C	0	0	\$0	\$0	\$0	\$6	FY09	\$480
	RAC-4	3	RA-O (LTO)	0	0	\$500	\$0	\$0	\$0	MMRP FY04-Comp	\$128,086
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$252	IRP FY04-Comp.	\$278,642
	Not Evaluated	4	Total	\$6,142	\$469	\$241	\$12,260	FY04-Comp.	\$406,728		
Total Number of Sites	42										
Total Number of Installations Funded:		8									

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	16	5	0	\$1,681	\$178	\$235	\$1,521	FY06	\$2,015
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	2(2)	0	\$1	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	2	RA-C	2	0	\$3,299	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$39,731
	RAC-5	0	LTM	0	0	\$0	\$0	\$33	\$246	IRP FY04-Comp.	\$271,781
	Not Evaluated	1	Total	\$4,981	\$178	\$268	\$1,767	FY04-Comp.	\$311,512		
Total Number of Sites	21										
Total Number of Potential Properties Funded:		21									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Indiana

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	2	0	\$24	\$1	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	1	1	\$60	\$0	\$0	FY08
	RAC-3	1	RA-C	0	1	1	\$57	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$15,501
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$53,951
	Not Evaluated	0	Total				\$141	\$1	\$0	FY04-Comp.	\$69,452
Total Number of Sites	4										
Total Number of Potential Properties Funded:		4									

DoD Installations

Sites with Response Complete	15	Investigation	15	4	0	\$109	\$0	\$0	\$0	FY06	\$137
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	1	\$1,690	\$0	\$0	FY08
	RAC-3	1	RA-C	2	0	3	\$3,166	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	1	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$5,270
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	IRP FY04-Comp.	\$88,076
	Not Evaluated	3	Total				\$4,965	\$0	\$0	FY04-Comp.	\$93,346
Total Number of Sites	19										
Total Number of Installations Funded:		3									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Iowa

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$69,000
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	FY04-Comp.	\$69,000
Total Number of Sites	0										
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	3	0	\$246	\$231	\$22	\$154	FY06	\$102
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$4,027
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	3	\$0	\$0	\$0	FY09	\$4,518
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$41,026
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	IRP FY04-Comp.	\$915
	Not Evaluated	0	Total	\$246	\$231	\$22	\$154	\$154	\$154	FY04-Comp.	\$41,941
Total Number of Sites	8										
Total Number of Potential Properties Funded:		8									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Johnston Atoll

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$1,502
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	FY04-Comp.	\$1,502
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0			
Total Number of Installations Funded:		0									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kansas

Formerly Used Defense Sites

Sites with Response Complete	35	Investigation	36	20	2	\$214	\$196	\$341	\$634	FY06	\$513
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$513
	RAC-2	2		Design	0	0	22	\$0	\$0	\$0	FY08
	RAC-3	6	RA-C	0	0	22	\$0	\$0	\$0	FY09	\$1,648
	RAC-4	11	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$205,812
	RAC-5	0	LTM	0	0	22	\$0	\$0	\$0	IRP FY04-Comp.	\$295,299
	Not Evaluated	3	Total				\$214	\$196	\$341	\$634	FY04-Comp.
Total Number of Sites	58										
Total Number of Potential Properties Funded:		54									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	4	\$0	\$0	\$0	\$0	FY06	\$872
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	4	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	4	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	4	\$0	\$0	\$0	MMRP FY04-Comp	\$2,629
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$139,078
	Not Evaluated	4	Total				\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	4										
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kentucky

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	2	0	\$48	\$5	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$1,418
	RAC-2	1	Design	0	0	2	\$0	\$0	\$0	FY08	\$401
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY09	\$1,017
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$75,759
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$13,131
	Not Evaluated	0	Total				\$48	\$5	\$0	FY04-Comp.	\$88,890
Total Number of Sites	3										
Total Number of Potential Properties Funded:		3									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$39,678
	Not Evaluated	0	Total				\$0	\$0	\$0	FY04-Comp.	\$39,678
Total Number of Sites	0										
Total Number of Installations Funded:		0									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Louisiana

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	6	4	6	\$2,029	\$801	\$171	\$1,473	FY06	\$2,707
Sites in Progress	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$2,284
-Relative Risk Category	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$50	FY08	\$2,266
	RAC-3	3	RA-C	0	1	\$7,401	\$0	\$100	\$1,000	FY09	\$2,208
	RAC-4	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$91,319
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$1,383
	Not Evaluated	4	Total				\$9,430	\$801	\$271	\$2,523	FY04-Comp.
Total Number of Sites	16										
Total Number of Potential Properties Funded:		16									

DoD Installations

Sites with Response Complete	10	Investigation	11	19	0	\$1,580	\$107	\$0	\$174	FY06	\$171
Sites in Progress	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$1,429
-Relative Risk Category	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	10	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$2,633
	RAC-4	6	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$77,508
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$86,669
	Not Evaluated	1	Total				\$1,580	\$107	\$0	\$174	FY04-Comp.
Total Number of Sites	30										
Total Number of Installations Funded:		4									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maine

DoD Installations

Sites with Response Complete	0	Investigation	0	2	0	\$107	\$107	\$0	\$0	FY06	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,626
	RAC-5	0	LTM	0	0	1	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$171,371
	Not Evaluated	2	Total	\$107	\$107	\$0	\$0	\$0	\$0	\$0	FY04-Comp.	\$172,997
Total Number of Sites	2											
Total Number of Installations Funded:		2										

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	26	4	5	\$56	\$56	\$56	\$0	FY06	\$3	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$102	\$0	\$0	\$0	FY07	\$429	
	RAC-2	1		Design	1	0	9	\$25	\$0	\$0	\$0	FY08
	RAC-3	5	RA-C	0	0	9	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$56,308
	RAC-5	0	LTM	0	0	9	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$19,779
	Not Evaluated	1	Total	\$183	\$56	\$56	\$0	\$0	\$0	\$0	FY04-Comp.	\$76,087
Total Number of Sites	35											
Total Number of Potential Properties Funded:		34										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mariana Islands

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	6	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	6	\$0	\$0	\$0	FY08
	RAC-3	5	RA-C	0	0	6	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$35,863
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$0	IRP FY04-Comp.	\$17,528
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	FY04-Comp.	\$53,391
Total Number of Sites	6										
Total Number of Potential Properties Funded:		6									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maryland

DoD Installations

Sites with Response Complete	11	Investigation	11	27	11	\$2,111	\$2,045	\$0	\$67	FY06	\$534
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$528
	RAC-2	0		Design	1	0	\$1,475	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C		3	0	\$8,272	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		1	2	\$1,687	\$115	\$85	\$505	IRP FY04-Comp.
	Not Evaluated	37		Total	\$13,545	\$2,160	\$85	\$572	FY04-Comp.	\$586,776	
Total Number of Sites	49										
Total Number of Installations Funded:		8									

Formerly Used Defense Sites

Sites with Response Complete	15	Investigation	15	2	2	\$154	\$0	\$180	\$0	FY06	\$1,129
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	1(1)	\$0	\$0	\$15	\$0	FY07	\$1,020
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	3	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		3	1	\$111	\$111	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	\$265	\$111	\$195	\$0	FY04-Comp.	\$17,598	
Total Number of Sites	19										
Total Number of Potential Properties Funded:		18									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Massachusetts

Formerly Used Defense Sites

Sites with Response Complete	46	Investigation	46	15	8	\$3,641	\$1,031	\$613	\$1,137	FY06	\$722
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$10	\$0	\$0	\$0	FY07	\$630
	RAC-2	2		Design	0	0	20	\$0	\$0	\$0	FY08
	RAC-3	13	RA-C	1	0	21	\$0	\$0	\$15	FY09	\$1,435
	RAC-4	5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$100,703
	RAC-5	0	LTM	0	0	22	\$0	\$0	\$0	IRP FY04-Comp.	\$21,613
	Not Evaluated	3	Total				\$3,651	\$1,031	\$628	\$1,386	FY04-Comp.
Total Number of Sites	69										
Total Number of Potential Properties Funded:		67									

DoD Installations

Sites with Response Complete	2	Investigation	2	1	1	\$1,893	\$1,893	\$0	\$39	FY06	\$78
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	1	\$0	\$0	\$59	FY08
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$1,330	FY09	\$0
	RAC-4	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	MMRP FY04-Comp	\$2,485
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$611,622
	Not Evaluated	1	Total				\$1,893	\$1,893	\$1,389	\$89	FY04-Comp.
Total Number of Sites	4										
Total Number of Installations Funded:		3									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Michigan

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	26	6	0	\$154	\$50	\$716	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	3	Design	0	0	6	\$0	\$0	\$0	FY08	\$0
	RAC-3	2	RA-C	0	0	6	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$62,996
	RAC-5	0	LTM	0	0	6	\$0	\$0	\$0	IRP FY04-Comp.	\$94,297
	Not Evaluated	1	Total	\$154	\$50	\$716	\$0	\$0	\$0	FY04-Comp.	\$157,293
Total Number of Sites	32										
Total Number of Potential Properties Funded:		32									

DoD Installations

Sites with Response Complete	0	Investigation	0	9	4	\$0	\$0	\$0	\$152	FY06	\$484
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$1,079
	RAC-2	0	Design	0	0	13	\$0	\$0	\$0	FY08	\$0
	RAC-3	2	RA-C	0	0	13	\$0	\$0	\$0	FY09	\$1,066
	RAC-4	0	RA-O (LTO)	0	0	4	\$0	\$0	\$0	MMRP FY04-Comp	\$20,127
	RAC-5	9	LTM	0	0	4	\$0	\$0	\$0	IRP FY04-Comp.	\$88,224
	Not Evaluated	1	Total	\$0	\$0	\$0	\$152	\$0	\$0	FY04-Comp.	\$108,351
Total Number of Sites	13										
Total Number of Installations Funded:		3									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Midway

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$0
	Not Evaluated	0								FY04-Comp.	\$0
Total Number of Sites	0										
Total Number of Installations Funded:			0			\$0	\$0	\$0	\$0		

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Minnesota

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$22,024
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	FY04-Comp.	\$22,024
Total Number of Sites	1	Total			\$0	\$0	\$0	\$0			
Total Number of Potential Properties Funded:				1							

DoD Installations

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$37	FY06	\$255
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		0	0	1	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	Design	0	0	1	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-C	0	0	1	\$0	\$0	\$0	MMRP FY04-Comp	\$1,594
	RAC-5	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	IRP FY04-Comp.	\$54,787
	Not Evaluated	1	LTM	0	0	1	\$0	\$0	\$0	FY04-Comp.	\$56,381
Total Number of Sites	3	Total			\$0	\$0	\$0	\$37			
Total Number of Installations Funded:				3							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mississippi

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	14	7	5	\$1,928	\$149	\$84	\$10	FY06	\$10	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$0	\$0	\$0	\$0	FY07	\$10	
	RAC-2	3		Design	0	0	12	\$0	\$0	\$0	FY08	\$10
	RAC-3	4	RA-C	3	0	13	\$2	\$1	\$28	\$0	FY09	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$146,497
	RAC-5	0	LTM	0	2	15	\$6	\$0	\$10	\$102	IRP FY04-Comp.	\$16,632
	Not Evaluated	4	Total				\$1,936	\$150	\$122	\$112	FY04-Comp.	\$163,129
Total Number of Sites	26											
Total Number of Potential Properties Funded:				25								

DoD Installations

Sites with Response Complete	1	Investigation	1	3	0	\$0	\$0	\$0	\$0	FY06	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$12	
	RAC-2	1		Design	0	0	3	\$0	\$0	\$0	FY08	\$260
	RAC-3	0	RA-C	0	0	3	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$4,252
	RAC-5	2	LTM	0	0	1	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$40,224
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	FY04-Comp.	\$44,476
Total Number of Sites	4											
Total Number of Installations Funded:				2								

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Missouri

Formerly Used Defense Sites

Sites with Response Complete	19	Investigation	19	3	1	\$1,587	\$933	\$445	\$597	FY06	\$956
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$18	\$0	\$0	\$0	FY07	\$1,016
	RAC-2	1		Design	0	0	4	\$0	\$0	\$0	FY08
	RAC-3	3	RA-C	1	1	3	\$823	\$140	\$7	FY09	\$1,323
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$51,729
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$5	IRP FY04-Comp.	\$48,696
	Not Evaluated	0	Total				\$2,428	\$1,073	\$457	\$692	FY04-Comp.
Total Number of Sites	23										
Total Number of Potential Properties Funded:		23									

DoD Installations

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$122,061
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	2										
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Montana

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	6	3	1	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	3	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	4	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	10					\$0	\$0	\$0	\$0		
Total Number of Potential Properties Funded:		10									

DoD Installations

Sites with Response Complete	3	Investigation	3	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	3					\$0	\$0	\$0	\$0		
Total Number of Installations Funded:		2									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nebraska

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	10	12	5	\$2,285	\$592	\$219	\$0	FY06	\$1,000
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$1,000
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		2	1	\$3,268	\$249	\$2,040	\$1,827	FY09
	RAC-4	15		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$34	\$109	IRP FY04-Comp.
	Not Evaluated	0		Total	27	Total	\$5,553	\$841	\$2,293	\$1,936	FY04-Comp.
Total Number of Sites	27										
Total Number of Potential Properties Funded:		27									

DoD Installations

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	1	Total	\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	1										
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nevada

Formerly Used Defense Sites

Sites with Response Complete	20	Investigation	20	7	4	\$139	\$125	\$128	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1	Design	0	0	10	\$0	\$0	\$0	FY08	\$0
	RAC-3	5	RA-C	0	0	10	\$0	\$0	\$0	FY09	\$0
	RAC-4	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,191,682
	RAC-5	0	LTM	0	0	10	\$0	\$0	\$0	IRP FY04-Comp.	\$9,229
	Not Evaluated	1	Total	31			\$139	\$125	\$128	\$0	FY04-Comp.
Total Number of Sites	31										
Total Number of Potential Properties Funded:		30									

DoD Installations

Sites with Response Complete	7	Investigation	7	17	4	\$0	\$0	\$0	\$192	FY06	\$392
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$554
	RAC-2	4	Design	0	0	21	\$0	\$0	\$0	FY08	\$0
	RAC-3	7	RA-C	0	0	21	\$0	\$0	\$0	FY09	\$613
	RAC-4	8	RA-O (LTO)	0	0	8	\$0	\$0	\$0	MMRP FY04-Comp	\$376,632
	RAC-5	0	LTM	0	0	21	\$0	\$0	\$0	IRP FY04-Comp.	\$218,993
	Not Evaluated	0	Total	28			\$0	\$0	\$0	\$192	FY04-Comp.
Total Number of Sites	28										
Total Number of Installations Funded:		4									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Hampshire

DoD Installations

Sites with Response Complete	0	Investigation	0	0	5	\$0	\$0	\$0	\$384	FY06	\$858
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$42
	RAC-2	0		Design	0	0	5	\$0	\$0	\$0	FY08
	RAC-3	2	RA-C	0	0	5	\$0	\$0	\$0	FY09	\$660
	RAC-4	0	RA-O (LTO)	0	0	4	\$0	\$0	\$0	MMRP FY04-Comp	\$22,062
	RAC-5	0	LTM	0	0	5	\$0	\$0	\$0	IRP FY04-Comp.	\$58,222
	Not Evaluated	0	Total	0	0	5	\$0	\$0	\$0	FY04-Comp.	\$80,284
Total Number of Sites	5					\$0	\$0	\$0	\$384		
Total Number of Installations Funded:		1									

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	1	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	2	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,991
	RAC-5	0	LTM	0	0	1	\$0	\$0	\$0	IRP FY04-Comp.	\$1,331
	Not Evaluated	0	Total	0	0	1	\$0	\$0	\$0	FY04-Comp.	\$3,322
Total Number of Sites	5					\$0	\$0	\$0	\$0		
Total Number of Potential Properties Funded:		5									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Jersey

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	16	5	6	\$2,721	\$105	\$146	\$259	FY06	\$948	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	4(4)		\$292	\$0	\$0	\$0	FY07	\$1,302	
	RAC-2	3		Design	0	0	10	\$0	\$0	\$0	FY08	\$105
	RAC-3	5	RA-C	1	3	8	\$1,428	\$85	\$75	\$1,006	FY09	\$1,335
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$109,930
	RAC-5	0	LTM	0	0	11	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$120,788
	Not Evaluated	3	Total				\$4,441	\$190	\$221	\$1,265	FY04-Comp.	\$230,718
Total Number of Sites	27											
Total Number of Potential Properties Funded:		25										

DoD Installations

Sites with Response Complete	2	Investigation	2	14	2	\$106	\$106	\$0	\$0	FY06	\$621	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-2	0		Design	0	0	8	\$202	\$0	\$0	FY08	\$463
	RAC-3	1	RA-C	0	0	15	\$202	\$0	\$0	\$0	FY09	\$402
	RAC-4	6	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$36,515
	RAC-5	2	LTM	0	0	5	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$316,429
	Not Evaluated	7	Total				\$510	\$106	\$0	\$0	FY04-Comp.	\$352,944
Total Number of Sites	18											
Total Number of Installations Funded:		5										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Mexico

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	67	52	\$2,009	\$1,553	\$1,804	\$1,111	FY06	\$2,511
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$2,411
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$100	FY08
	RAC-3	43	RA-C		0	0	\$0	\$0	\$0	\$1,099	FY09
	RAC-4	70		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	3		Total	0	0	118	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	123					\$2,009	\$1,553	\$1,804	\$2,310		
Total Number of Potential Properties Funded:				121							

DoD Installations

Sites with Response Complete	10	Investigation	13	5	30	\$612	\$612	\$0	\$2,231	FY06	\$1,020
Sites in Progress -Relative Risk Category	RAC-1	10	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$3,596
	RAC-2	15		Design	0	0	\$60	\$0	\$0	\$0	FY08
	RAC-3	10	RA-C		0	0	\$60	\$0	\$0	\$0	FY09
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	23	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	48					\$732	\$612	\$0	\$2,231		
Total Number of Installations Funded:				4							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New York

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	20	6	3	\$2,616	\$243	\$40	\$0	FY06	\$702	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$1,099	\$0	\$0	\$0	FY07	\$859	
	RAC-2	2		Design	0	0	\$0	\$0	\$6	\$0	FY08	\$2,298
	RAC-3	5	RA-C	0	2	9	\$266	\$266	\$2,597	\$62	FY09	\$1,016
	RAC-4	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$48,562
	RAC-5	0	LTM	0	0	10	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$183,589
	Not Evaluated	1	Total	\$3,981	\$509	\$2,643	\$62				FY04-Comp.	\$232,151
Total Number of Sites	29											
Total Number of Potential Properties Funded:		29										

DoD Installations

Sites with Response Complete	18	Investigation	18	7	0	\$100	\$0	\$442	\$1,055	FY06	\$318	
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$79	
	RAC-2	2		Design	1	0	7	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	2	0	7	\$4,117	\$4,117	\$0	\$0	FY09	\$215
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$43,522
	RAC-5	2	LTM	0	1	5	\$54	\$54	\$53	\$53	IRP FY04-Comp.	\$237,624
	Not Evaluated	0	Total	\$4,271	\$4,171	\$495	\$1,108				FY04-Comp.	\$281,146
Total Number of Sites	25											
Total Number of Installations Funded:		4										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Carolina

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	6	6	10	\$4,251	\$684	\$1,292	\$220	FY06	\$1,254
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$801	\$464	\$0	\$0	FY07	\$1,324
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$50	FY08
	RAC-3	6	RA-C		2	1	\$1,311	\$0	\$0	\$859	FY09
	RAC-4	4		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$71	\$70	IRP FY04-Comp.
	Not Evaluated	4		Total	22			\$6,363	\$1,148	\$1,363	\$1,199
Total Number of Sites	22										
Total Number of Potential Properties Funded:		22									

DoD Installations

Sites with Response Complete	2	Investigation	2	25	21	\$0	\$0	\$0	\$3,235	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$101
	RAC-2	8		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	11	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	6	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	18		Total	5			\$0	\$0	\$0	\$3,235
Total Number of Sites	48										
Total Number of Installations Funded:		5									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Dakota

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	FY04-Comp.	\$0
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0			
Total Number of Potential Properties Funded:				0							

DoD Installations

Sites with Response Complete	1	Investigation	1	0	4	\$0	\$0	\$0	\$87	FY06	\$46
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	1	Design	0	0	2	\$0	\$0	\$0	FY09	\$0
	RAC-4	1	RA-C	0	0	2	\$0	\$0	\$0	MMRP FY04-Comp	\$1,601
	RAC-5	2	RA-O (LTO)	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$12,196
	Not Evaluated	0	LTM	0	0	2	\$0	\$0	\$0	FY04-Comp.	\$13,797
Total Number of Sites	5	Total			\$0	\$0	\$0	\$87			
Total Number of Installations Funded:				3							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Ohio

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	3	5	1	\$3,433	\$1,511	\$733	\$202	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	1(1)	\$250	\$21	\$5	\$0	FY07	\$680
	RAC-2	1		Design	0	1	\$15	\$0	\$0	\$0	FY08
	RAC-3	4	RA-C		0	1	\$643	\$3	\$128	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$100	\$24	\$8	\$0	IRP FY04-Comp.
	Not Evaluated	1		Total	0	1	4	\$4,441	\$1,559	\$874	\$202
Total Number of Sites	9										
Total Number of Potential Properties Funded:				9							

DoD Installations

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	\$0
Total Number of Sites	1										
Total Number of Installations Funded:				1							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oklahoma

Formerly Used Defense Sites

Sites with Response Complete	30	Investigation	30	6	4	\$196	\$186	\$230	\$533	FY06	\$520
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$11	\$0	\$0	\$0	FY07	\$412
	RAC-2	2		Design	1	0	10	\$0	\$0	\$0	FY08
	RAC-3	3	RA-C	0	0	10	\$0	\$0	\$0	FY09	\$399
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$94,094
	RAC-5	0	LTM	1	3	8	\$96	\$96	\$65	IRP FY04-Comp.	\$31,350
	Not Evaluated	3	Total				\$303	\$282	\$295	\$533	FY04-Comp.
Total Number of Sites	40										
Total Number of Potential Properties Funded:		40									

DoD Installations

Sites with Response Complete	0	Investigation	0	6	3	\$413	\$413	\$150	\$140	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	4		Design	0	0	2	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	0	RA-C	0	0	5	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$31,813
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$135,453
	Not Evaluated	3	Total				\$413	\$413	\$150	\$140	FY04-Comp.
Total Number of Sites	9										
Total Number of Installations Funded:		4									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oregon

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	6	7	2	\$180	\$134	\$138	\$637	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	5		RA-C	0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$161,140
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$20,238
	Not Evaluated	1	Total	0	0	9	\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	15					\$180	\$134	\$138	\$637		
Total Number of Potential Properties Funded:		15									

DoD Installations

Sites with Response Complete	2	Investigation	3	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$140	\$0	\$0	\$0	FY07	\$0
	RAC-2	0	Design	1	1	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	1		RA-C	1	0	\$0	\$0	\$300	\$1,000	FY09
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$1,300
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$17,642
	Not Evaluated	0	Total	0	0	0	\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	3					\$140	\$0	\$300	\$1,000		
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Pennsylvania

Formerly Used Defense Sites

Sites with Response Complete	25	Investigation	25	4	0	\$1,185	\$207	\$130	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	2(2)	\$2,492	\$1,261	\$180	\$0	FY07	\$0
	RAC-2	0		Design	0	1	\$0	\$0	\$0	\$0	FY08
	RAC-3	2	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$2,988
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$17,007
	RAC-5	0	LTM	3	0	\$54	\$54	\$0	\$0	IRP FY04-Comp.	\$35,627
	Not Evaluated	1	Total	\$3,731	\$1,522	\$310	\$0	\$0	FY04-Comp.	\$52,634	
Total Number of Sites	29										
Total Number of Potential Properties Funded:		27									

DoD Installations

Sites with Response Complete	2	Investigation	2	3	1	\$302	\$302	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$21,707
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$96,151
	Not Evaluated	1	Total	\$302	\$302	\$0	\$0	\$0	\$0	FY04-Comp.	\$117,858
Total Number of Sites	6										
Total Number of Installations Funded:		4									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Puerto Rico

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	4	4	\$125	\$0	\$78	\$1,191	FY06	\$45	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$27	\$0	\$0	\$58	FY07	\$0	
	RAC-2	3		Design	0	1	7	\$7	\$0	\$0	FY08	\$0
	RAC-3	2	RA-C	0	1	7	\$2,104	\$448	\$69	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$41,531
	RAC-5	0	LTM	0	0	8	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$22,484
	Not Evaluated	3	Total	\$2,263	\$448	\$147	\$1,249				FY04-Comp.	\$64,015
Total Number of Sites	19											
Total Number of Potential Properties Funded:		19										

DoD Installations

Sites with Response Complete	1	Investigation	1	5	1	\$4,611	\$0	\$3,000	\$3,000	FY06	\$2,500	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <th>\$1,300</th>	\$1,300	
	RAC-2	2		Design	0	0	6	\$0	\$0	\$0	\$543	FY08 <th>\$566</th>
	RAC-3	0	RA-C	0	0	6	\$0	\$0	\$0	\$6,957	FY09 <th>\$0</th>	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$27,861
	RAC-5	2	LTM	0	0	2	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$64,156
	Not Evaluated	2	Total	\$4,611	\$0	\$3,000	\$10,500				FY04-Comp.	\$92,017
Total Number of Sites	7											
Total Number of Installations Funded:		4										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Rhode Island

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	18	3	3	\$34	\$34	\$105	\$0	FY06	\$731
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	1(1)	\$85	\$85	\$290	\$0	FY07	\$348
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	1		Total	0	0	5	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	24					\$119	\$119	\$395	\$0		
Total Number of Potential Properties Funded:		24									

DoD Installations

Sites with Response Complete	0	Investigation	0	2	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	2		Total	0	0	0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	2					\$0	\$0	\$0	\$0		
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Carolina

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	8	8	5	\$3,546	\$248	\$146	\$26	FY06	\$1,056
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$5,307	\$0	\$0	\$0	FY07	\$963
	RAC-2	1		Design	2	0	\$20	\$0	\$0	\$0	FY08
	RAC-3	10	RA-C		0	2	\$7,821	\$401	\$813	\$1,114	FY09
	RAC-4	2		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	2		Total	0	0	15	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	21				Total	\$16,694	\$649	\$959	\$1,140		
Total Number of Potential Properties Funded:		21									

DoD Installations

Sites with Response Complete	1	Investigation	1	15	17	\$0	\$0	\$700	\$337	FY06	\$1,214
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	3		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	6	LTM		0	0	1	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	22		Total	0	0	23	\$0	\$0	\$0	\$0
Total Number of Sites	33				Total	\$0	\$0	\$700	\$337		
Total Number of Installations Funded:		6									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Dakota

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	11	4	\$10,237	\$221	\$158	\$20	FY06	\$3,798
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$373	\$0	\$0	\$0	FY07	\$130
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	4	RA-C		0	2	\$5,705	\$2,590	\$2,479	\$2,799	FY09
	RAC-4	8		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$25	\$438	IRP FY04-Comp.
	Not Evaluated	1		Total	0	0	15	\$0	\$0	\$25	\$438
Total Number of Sites	19				Total	\$16,315	\$2,811	\$2,662	\$3,257		
Total Number of Potential Properties Funded:				19							

DoD Installations

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	0	0	0	\$0	\$0	\$0	\$0
Total Number of Sites	2				Total	\$0	\$0	\$0	\$0		
Total Number of Installations Funded:				2							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Tennessee

Formerly Used Defense Sites

Sites with Response Complete	10	Investigation	11	3	7	\$1,390	\$1,013	\$359	\$91	FY06	\$1,664
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$46	\$0	\$0	\$0	FY07	\$638
	RAC-2	0		Design	1	0	\$100	\$100	\$0	\$50	FY08
	RAC-3	3	RA-C	1	1	\$3,327	\$1,098	\$901	\$1,354	FY09	\$955
	RAC-4	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$116,972
	RAC-5	0	LTM	0	1	\$19	\$0	\$0	\$0	IRP FY04-Comp.	\$15,016
	Not Evaluated	5	Total	\$4,882	\$2,211	\$1,260	\$1,495	FY04-Comp.	\$131,988		
Total Number of Sites	21										
Total Number of Potential Properties Funded:		20									

DoD Installations

Sites with Response Complete	0	Investigation	0	2	7	\$108	\$108	\$0	\$109	FY06	\$324
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	2	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$894
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$11,082
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$265,655
	Not Evaluated	3	Total	\$108	\$108	\$0	\$109	FY04-Comp.	\$276,737		
Total Number of Sites	9										
Total Number of Installations Funded:		4									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Texas

Formerly Used Defense Sites

Sites with Response Complete	47	Investigation	52	17	98	\$9,877	\$2,524	\$3,551	\$1,342	FY06	\$6,744
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	8(8)	0	\$827	\$434	\$0	\$0	FY07	\$8,481
	RAC-2	14		Design	1	2	\$110	\$0	\$0	\$100	FY08
	RAC-3	31	RA-C		0	5	\$14,742	\$2,866	\$3,519	\$5,630	FY09
	RAC-4	21		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	53		1	0	79	\$2	\$2	\$10	\$30	FY04-Comp.
Total Number of Sites	167	Total			\$25,558	\$5,826	\$7,080	\$7,102			
Total Number of Potential Properties Funded:				162							

DoD Installations

Sites with Response Complete	5	Investigation	5	50	17	\$1,201	\$1,076	\$409	\$811	FY06	\$252
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	11		Design	0	0	\$0	\$0	\$0	\$73	FY08 <td>\$737</td>
	RAC-3	12	RA-C		0	0	\$0	\$0	\$0	\$1,401	FY09 <td>\$4,960</td>
	RAC-4	6		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	23	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	13		0	0	31	\$0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	72	Total			\$1,201	\$1,076	\$409	\$2,285			
Total Number of Installations Funded:				13							

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Utah

DoD Installations

Sites with Response Complete	0	Investigation	0	10	3	\$0	\$0	\$0	\$772	FY06	\$525
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$458
	RAC-2	8	Design	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	2	RA-C	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$105,614
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$459,248
	Not Evaluated	1	Total	0	0	10	\$0	\$0	\$0	FY04-Comp.	\$564,862
Total Number of Sites	13					\$0	\$0	\$0	\$772		
Total Number of Installations Funded:		4									

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	7	4	\$1,141	\$848	\$1,805	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$1,000
	RAC-2	5	Design	0	0	\$0	\$0	\$0	\$0	FY08	\$1,050
	RAC-3	5	RA-C	1	1	10	\$846	\$0	\$0	FY09	\$1,000
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$194,465
	RAC-5	0	LTM	0	0	11	\$0	\$0	\$0	IRP FY04-Comp.	\$25,706
	Not Evaluated	0	Total	0	0	11	\$1,987	\$848	\$1,805	\$0	FY04-Comp.
Total Number of Sites	16										
Total Number of Potential Properties Funded:		16									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Vermont

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	1	1	\$33	\$33	\$35	\$0	FY06	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-2	0		Design	0	2	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$4,059
	RAC-5	1	LTM	0	0	2	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$40
	Not Evaluated	1	Total				\$33	\$33	\$35	\$0	FY04-Comp.	\$4,099
Total Number of Sites	2											
Total Number of Potential Properties Funded:		2										

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0		\$0	\$0	\$0	\$0	FY07	\$0	
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$10,983
	Not Evaluated	0	Total				\$0	\$0	\$0	\$0	FY04-Comp.	\$10,983
Total Number of Sites	0											
Total Number of Installations Funded:		0										

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virgin Islands

Formerly Used Defense Sites

Sites with Response Complete		2	Investigation	2	1	2	\$2,324	\$431	\$184	\$931	FY06	\$4,228
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	1(1)		\$0	\$0	\$104	\$0	FY07	\$4,449
	RAC-2	1	Design	0	0	3	\$0	\$0	\$0	\$0	FY08	\$4,695
	RAC-3	0	RA-C	0	1	2	\$0	\$0	\$0	\$0	FY09	\$4,791
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp	\$47,237
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	\$0	IRP FY04-Comp.	\$17
	Not Evaluated	2									FY04-Comp.	\$47,254
Total Number of Sites		5	Total				\$2,324	\$431	\$288	\$931		
Total Number of Potential Properties Funded:							5					

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virginia

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	9	6	2	\$811	\$62	\$700	\$186	FY06	\$2,620
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	2(2)	0	\$2,980	\$456	\$539	\$0	FY07	\$2,533
	RAC-2	1		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	7	RA-C		1	1	\$6,934	\$2,937	\$2,579	\$2,527	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	1		Total	0	0	9	\$0	\$0	\$0	\$0
Total Number of Sites	17				Total	\$10,725	\$3,455	\$3,818	\$2,713		
Total Number of Potential Properties Funded:										16	

DoD Installations

Sites with Response Complete	2	Investigation	2	39	25	\$645	\$195	\$0	\$114	FY06	\$247
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$1,273
	RAC-2	5		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	4	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	25	LTM		0	0	2	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	26		Total	0	0	24	\$0	\$0	\$0	\$0
Total Number of Sites	66				Total	\$645	\$195	\$0	\$114		
Total Number of Installations Funded:										12	

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wake Island

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		0	0	\$0	\$0	\$0	\$0	FY08	\$0
	RAC-3	0	Design	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-C	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$32,163
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	FY04-Comp.	\$32,163
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0			
Total Number of Installations Funded:		0									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Washington

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	6	3	\$382	\$381	\$134	\$1,764	FY06	\$2,523
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$2,626
	RAC-2	2		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	2	RA-C		0	0	\$0	\$0	\$0	\$0	FY09
	RAC-4	3		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	2		Total	0	0	8	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	14					\$382	\$381	\$134	\$1,764		
Total Number of Potential Properties Funded:		13									

DoD Installations

Sites with Response Complete	4	Investigation	4	11	13	\$4,490	\$2,397	\$3,530	\$3,904	FY06	\$4,795
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	0	1(2)	\$6,020	\$6,020	\$0	\$0	FY07 <td>\$6,700</td>	\$6,700
	RAC-2	4		Design	0	0	\$805	\$0	\$0	\$638	FY08 <td>\$8,000</td>
	RAC-3	1	RA-C		0	0	\$1,521	\$0	\$0	\$0	FY09 <td>\$5,970</td>
	RAC-4	6		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	1	LTM		0	0	\$0	\$0	\$103	\$103	IRP FY04-Comp.
	Not Evaluated	6		Total	0	0	11	\$0	\$0	\$103	\$103
Total Number of Sites	28					\$12,836	\$8,417	\$3,633	\$4,645		
Total Number of Installations Funded:		9									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

West Virginia

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	1	0	\$170	\$13	\$10	\$3	FY06	\$20
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$20
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C		1	0	\$2,806	\$0	\$0	\$0	FY09
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	1	\$317	\$284	\$84	\$17	IRP FY04-Comp.
	Not Evaluated	1		Total	3	3	\$3,293	\$297	\$94	\$20	FY04-Comp.
Total Number of Sites	3										
Total Number of Potential Properties Funded:		3									

DoD Installations

Sites with Response Complete	0	Investigation	0	1	0	\$0	\$0	\$215	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-4	1		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0		Total	1	1	\$0	\$0	\$215	\$0	FY04-Comp.
Total Number of Sites	1										
Total Number of Installations Funded:		1									

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wisconsin

Formerly Used Defense Sites

Sites with Response Complete	1	Investigation	1	0	2	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	1		Design	0	0	2	\$0	\$0	\$0	FY08
	RAC-3	1	RA-C	0	0	2	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$267,053
	RAC-5	0	LTM	0	0	2	\$0	\$0	\$0	IRP FY04-Comp.	\$17,613
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	FY04-Comp.	\$284,666
Total Number of Sites	3										
Total Number of Potential Properties Funded:					3						

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-2	0		Design	0	0	0	\$0	\$0	\$0	FY08
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY09	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY04-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY04-Comp.	\$62,241
	Not Evaluated	0	Total	\$0	\$0	\$0	\$0	\$0	\$0	FY04-Comp.	\$62,241
Total Number of Sites	0										
Total Number of Installations Funded:					0						

Table C-4 State MMRP Summary Status as of September 30, 2003

Phase	Completed	Under Way	Future	Cost Incurred Thru FY03 (\$000)	FY03 Funds Obligated (\$000)	FY04 Execution Planned (\$000)	FY05 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wyoming

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	7	0	\$2,549	\$351	\$707	\$0	FY06	\$1,000
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY07	\$1,000
	RAC-2	1		Design	0	1	\$26	\$0	\$0	\$50	FY08
	RAC-3	2	RA-C		0	1	\$17	\$0	\$0	\$1,000	FY09
	RAC-4	4		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0			0	0	7	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	12	Total				\$2,592	\$351	\$707	\$1,050		
Total Number of Potential Properties Funded:				12							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	RAC-2	0		Design	0	0	\$0	\$0	\$0	\$0	FY08 <td>\$0</td>
	RAC-3	0	RA-C		0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>
	RAC-4	0		RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY04-Comp
	RAC-5	0	LTM		0	0	\$0	\$0	\$0	\$0	IRP FY04-Comp.
	Not Evaluated	0			0	0	0	\$0	\$0	\$0	FY04-Comp.
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0		
Total Number of Installations Funded:				0							