

FY12 & FY13 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)

<http://www.mvn.usace.army.mil/od/navigation.asp>

Last Updated 10/17/2012

Changes made since last update
 Cutterheads
 Hoppers
 Dustpans

All scheduled information subject to change. Does not include contingency projects.

Dredging Performed
 Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Dredge Start	Dredge End	Actual Bid Date	FY12 & FY13 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)																							
								Actuals			FY11				FY 12				2012				FY13				2013				
								SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR					
MISS RIV SWP LSD CUTTER/DUSTPAN #1-2010	10B0055	11C0024	Spraul	"Dredge 32"	2/25/2011	7/15/2011	1/20/2011																								
ATCH BASIN, GIWW & MISC. CDR #2-10	10B0049	11C0053	Lowe	"Missouri H."	7/27/2011	9/30/2011	7/20/2011																								
MISS RIV NEW ORLEANS HARBOR CUTT 1-2011	11B0021	11C0052	Spraul	"GD Morgan"	7/25/2011	9/13/2011	7/18/2011																								
ATCHAF RIV BAY, BAR, HSHOE & MISC PROJ CDR 1-2011	11B0030	11C0054	Lowe	"Dredge 32"	8/8/2011	10/26/2011	7/28/2011																								
OUTLETS OF VENICE BAPTISTE COLLETTE BAR CHANNEL	09B0074	11C0063	Schneider	"Missouri H."	10/9/2011	12/12/2011	8/31/2011																								
ATCH BAR CH. MD CY 475+00 TO 1355+00	10B0069	11C0071	Lowe	"GD Morgan"	9/27/2011	11/18/2011	9/13/2011																								
EAST & WEST CALUMET FLOODGATES MD CY	11B0048	11C0067	Falk	Bucket Dredge "Chief"	11/5/2011	11/28/2011	9/14/2011																								
MISS RIV SWP LSD CUTTER/DUSTPAN #1-2011	11B0034	11C0014	Spraul	"Marion"	3/10/2012	4/19/2012	2/7/2012																								
MISS RIV NOH & BAYOU LAFORUCHE CDR #2-2011	11B0022	12C0020	Spraul/Schneider	"Missouri H."	3/15/2012	6/9/2012	3/6/2012																								
MISS RIV SWP LSD CUTTER/DUSTPAN #2-2011	11B0035	12C0021	Spraul	"California"	4/20/2012	7/9/2012	3/20/2012																								
OUTLETS OF VENICE TIGER PASS MD (MI 7.3 TO 14.0) 1-11	11B0046	12C0024	Schneider	"Missouri H."	6/22/2012		4/12/2012																								
CALCASIEU RIVER MI 5 TO 17 MD	12B0026	12C0030	Falk	"Leonard J"	6/29/2012		5/1/2012																								
ATCHAF RIV BAR CH, CHENE, BOEUF, & BLACK MD 2-2010	10B0070	12C0033	Lowe	"Alaska"	7/23/2012		5/15/2012																								
ATCHAF RIV BERWICK BAY THREE RIVERS CDR IDIQ	12B0027	12D0007	Lowe	"Borinquen"	7/24/2012		6/7/2012																								
MISS RIV SWP HDDA CY MD	12B0028	12C0034	Spraul	"MaCaskill"	9/10/2012		6/11/2012																								
OUTLETS OF VENICE, BAP COLL BAR CH, MD 1-2011	11B0037	12C0041	Schneider	"E Stroud"	9/7/2012		7/17/2012																								
ATCHAF RIV BAY CHANN CY MD 1-2010	10B0078	12C0042	Lowe	"Captain Frank"			7/18/2012																								
MISS RIV SALTWATER BARRIER SILL CDR 1-2012	12B0043	12C0044	Spraul	"Texas", "California"	8/16/2012	9/18/2012	8/9/2012																								
CALCASIEU RIVER MI 34 TO 36 MD	12B0046	12C0056	Falk				9/25/2012																								
MISS RIV HOH (HOUMA & GIWW) CDR 3-2011	11B0023	12C0051	Schneider	"Borinquen"			9/13/2012																								
CALCASIEU RIVER MI 17 TO 34 MD			Falk																												

FY12 & FY13 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)

<http://www.mvn.usace.army.mil/od/navigation.asp>

Last Updated 10/17/2012

Changes made since last update
 Cutterheads
 Hoppers
 Dustpans

All scheduled information subject to change. Does not include contingency projects.

Dredging Performed
 Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Actuals			FY11 FY 12 FY13												2013																			
					Dredge Start	Dredge End	Actual Bid Date	2011			2012			FY13						JAN	FEB	MAR																	
					SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR																
MISSISSIPPI RIVER DEEP DRAFT CROSSINGS		DACW66-01C0016	Spraul	"Wallace McGeorge"	4/20/2012																																		
MISSISSIPPI RIVER DEEP DRAFT CROSSINGS	Gov't		Spraul	"Jadwin"	6/3/2012	7/16/2012																																	
MISSISSIPPI RIVER SHALLOW DRAFT CROSSINGS	Gov't		Spraul	"Hurley"	6/12/2012	7/21/2012																																	
MISS RIV SWP GOV'T HOPPER	Gov't		Gov't	"McFarland"	8/7/2010	8/26/2010																																	
MISS RIV SWP GOV'T HOPPER EXERCISE	Gov't		Gov't	"Wheeler" A-SWP, B-Kings, C-NOH	7/27/2012	7/28/2012																																	
MISS RIV SWP LSD HOPPER #1-2012	12B0006	12C0008	Spraul	"Stuyvesant", "Glenn Edwards"	1/21/2012	5/31/2012	1/10/2012																																
CALCASIEU RIVER BAR CHANNEL HOPPER #1-2011	11B0024	12C0017	Falk	"Bayport", "Glenn Edwards"	4/2/2012	5/14/2012	1/24/2012																																
MISS RIV SWP LSD HOPPER #2-2012	12B0007	12C0013	Spraul	"Newport"	2/13/2012	7/8/2012	2/1/2012																																
MISS RIV SWP LSD HOPPER #3-2012 (CANCELLED NO BIDDERS)	12B0008	N/A	Spraul	N/A	N/A	N/A	2/16/2012																																
MISS RIV SWP LSD HOPPER #4-2012	12B0009	12C0029	Spraul	"Bayport"	5/8/2012	7/27/2012	4/24/2012																																
CALCASIEU RIVER BAR CHANNEL HOPPER #2-2011	11B0025	12C0058	Falk				9/25/2012																																
**CWPPRA project has an MVN maintenance dredging component																																							
CWPPRA projects last updated 19 Aug 2010, S. Hennington																																							