


WESTERN FEDERAL LANDS HIGHWAY DIVISION FEDERAL HIGHWAY ADMINISTRATION

Glenn Kutzera
Project Manager
Glenn.kutzera@dot.gov
Phone (360) 619-7769



July 22, 2011

POWERS/AGNESS ROAD NEWSLETTER

Progress Report

Tidewater crews spent most of the week of July 18th installing drainage cross pipe along the length of the road. This is requiring delays for traffic in both directions. The bypass road at Hayes Creek is complete with the installation of a stop/go signal system. There are short delays at Hayes Creek. The contractor was also digging out material at Mill Creek in preparation for the construction of a concrete headwall for the multi-plate pipe installation. Traffic will continue to use the existing Mill Creek bridge through this construction season. Short delays will be in effect at this location also.

Bypass work at Hayes Cr.



Mill Cr site work



Construction Scheduled for the week of July 25th.

Crews will continue to work at the Mill Creek culvert site and will also be installing drainage culverts across the roadway at various locations. Be aware and cautious of dump trucks transporting materials on the roadway and machinery working along side of the roadway.

Traffic Information

As construction activities continue this upcoming week, expect delays of less than 30 minutes.

Contractor's Work Schedule

Monday thru Friday, Hours: 7am – 6pm

All newsletters can be accessed at http://www.wfl.fhwa.dot.gov/projects/powers_agness