Broadband Initiatives Program



Rural Development
Broadband Initiatives Program
Webinar
October 13, 2011



Importance of BIP Projects to Economic Recovery

- Broadband infrastructure crucial to success of rural communities
- BIP projects will have short term and long term economic impacts, including job creation and retention



BIP Project Status

- A survey of BIP projects was made through the GFRs to determine reasons why BIP projects are not further along in construction and why more funds have not been drawn.
- In some cases more than one reason for a delay in construction or funds disbursements was cited.
- And in some cases the delays were not fully explained by the awardees.



Broadband Initiatives Program Webinar 10/13/11 Completed Projects

- Copper Valley Wireless (Alaska)
- Supervision, Inc. (Alaska)
- Big Island Broadband/Aloha Broadband (Hawaii)
- Halstad Telephone Company (two projects, Minnesota/North Dakota)
- Gervais Telephone Company (Oregon)



BIP Project Implementation – RUS Support

- RUS Awardee Workshops (Denver, Chicago)
 - Construction and other procedures
 - Accounting and regulatory requirements
 - Environmental requirements
 - Headquarters and field staff available
- RUS Field staff support
- RUS Headquarters staff support



BIP Project Implementation – Causes of Delay

- Environmental reviews
- Awaiting contract approvals from RUS
- Legal/loan document delay
- Fiber/materials shortage
- Financing delay
- Waiting to submit FRS to avoid start of 3 year clock
- Regulatory delays



BIP Project Implementation – Causes of Delay

- Environmental reviews what awardees can do to help the process:
 - If you receive a request to complete due diligence reports/surveys,
 please submit them to RUS ASAP
 - Any changes in design will require additional environmental review responsibilities
 - If the project crosses federal land (Forest Service, BLM, etc.), awardees must work directly with the realty offices of those agencies.



WHY ARE PROJECT DELAYS AN ISSUE?

- Impacts economic recovery and job creation in rural America
- Impacts USDA Rural Development's goals of bringing broadband to unserved and underserved rural areas
- Risks future funding for broadband
- Risks funds being rescinded:

U.S. HOUSE OF REPRESENTATIVES PASSED HR 1343:

A bill to return unused or reclaimed funds made available for broadband awards in the American Recovery and Reinvestment Act of 2009 to the Treasury of the United States



RUS PROPOSED CONTRACT MODIFICATION

- On 9/15/11, U.S. Office of Management and Budget instructed federal agencies to "work collaboratively and transparently with recipients of discretionary Recovery Act [funds] to accelerate the spending rate for all awarded funds while still achieving core programmatic objectives."
- RUS sent a letter by courier to all BIP awardees on 10/4/11
- RUS is proposing contract modifications to streamline and simplify the timeline for construction
- Awardees must review, sign and return your acceptance of this proposal as soon as possible



Broadband Initiatives Program Webinar 10/13/11 WHAT HAS CHANGED?

PRIOR REQUIREMENT

NEW REQUIREMENT

- BIP projects must be substantially complete within two years and fully complete within three years of the execution of loan and grant agreements
- BIP projects must commence within 180 days of *the latter* of the completion of the project's historic preservation or environmental review and be fully complete no later than three months prior to the 9/30/15 expiration date



Remember, ALL FUNDS MUST BE EXPENDED BY 9/30/15 OR THE FUNDS WILL

DISAPPEAR....



CONCLUSIONS

- Please sign and return contract modification letter
- Tell us how we can support you in getting these projects moving
- Let's work together to get broadband deployed in rural America

Thank You!



Questions?