

FY11 Completed Cutterhead, Dustpan And Hopper Dredging Work for New Orleans District (MVN)

http://www.mvn.usace.army.mil/od/navigation.asp
 Last Updated 3/1/2012

Changes made since last update
 Cutterheads
 Hoppers
 Dustpans

All scheduled information subject to change. Does not include contingency projects.
 Dredging Performed
 Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Dredge Start	Dredge End	Actual Bid Date	FY 10												FY 11												FY 12											
								2010												2011												2012											
								AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
CALCASIEU RIVER MILE 5 TO 22.8	09B0016	09C0069	Falk	"G.D. Morgan"	4/8/2010	1/9/2011	5/19/2009	[Red Hatched]												10MVN180																							
ATCH RIV BAR CHANN CY 1-2009 (SOLICITATION CANCELLED)	09B0039	N/A	Lowe	N/A	N/A	N/A	6/4/2009	[Red Hatched]																																			
HEAD OF PASSES HOPPER DREDGE DISPOSAL AREA DREDGING	09B0054	09C0071	Spraul	"Florida", "California"	10/11/2009	3/9/2011	6/17/2009	[Red Hatched]												10MVN027																							
CALCASIEU RIVER MILE 24 TO 31.5	10B0045	10C0060	Falk	"Mike Hooks"	7/3/2010	5/29/2011	3/15/2010	[Red Hatched]												10MVN181																							
								10MVN181 Mike Hooks Released 15 Nov 10 To 14 Mar 11 To Work For Private Industry.																																			
MISS RIV NEW ORLEANS HARBOR CUTT 1-2010	10B0032	10C0091	Spraul	"Borinquen"	6/22/2010	9/1/2010	6/9/2010	[Red Hatched]												10MVN030																							
ATCH BASIN, GIWW & MISC. CDR #1-10	10B0048	10C0106	Lowe	"Missouri H."	8/19/2010	12/27/2010	7/22/2010	[Red Hatched]												10MVN065																							
ATCHAF RIV BAY, BAR, HSHOE & MISC PROJ CDR 1-2010	10B0038	10C0117	Lowe	"Captain Frank"	10/8/2010	2/11/2011	9/8/2010	10MVN059												[Red Hatched]																							
BARATARIA BAY WATERWAY, BAYOU RIGAUD MD CY	09B0085	10C0119	Schneider	"Kelly "L."	1/13/2011	2/13/2011	9/14/2010	11MVN770												Award 20 Sep 2010.																							
HOUMA NAV CANAL, TERR BAY & CAT IS. PASS MD CY	10B0060	10C0126	Schneider	"JN Fisher"	11/20/2010	1/14/2011	9/22/2010	11MVN740												Award 28 Sep 2010.																							
GIWW, PORT ALLEN TO MORGAN CITY ALT ROUTE MD CY	07B0042	10C0127	Landry	"Kelly "L."	11/17/2010	12/14/2010	9/23/2010	11MVN135												Award 28 Sep 2010.																							
OUTLETS OF VENICE BAPTISTE COLLETTE	09B0064	11C0015	Schneider	"John Laquay", "JN Fisher"	1/18/2011	4/14/2011	11/30/2010	11MVN750												[Red Hatched]																							
								11MVN750 Award Date 02 Dec. 2010. JN Fisher Dredged From 18 Jan 2011 To 08 Mar 2011. & John Laquay Dredged From 24 Jan 11 To 14 Apr 11.																																			
MISS RIV SWP LSD CUTTER/DUSTPAN #1-2010	10B0055	11C0024	Spraul	"Dredge 32"	2/25/2011	7/15/2011	1/20/2011	11MVN775												Award Date Jan 25, 2011.												[Red Hatched]											
ATCH BASIN, GIWW & MISC. CDR #2-10	10B0049	11C0053	Lowe	"Missouri H."	7/27/2011	9/30/2011	7/20/2011	11MVN766												Award Date 21 Jul 2011, NTP Date 26 Jul 2011, Low Bidder Mike Hooks.												[Red Hatched]											
MISS RIV NEW ORLEANS HARBOR CUTT 1-2011	11B0021	11C0052	Spraul	"GD Morgan"	7/25/2011	9/13/2011	7/18/2011	11MVN030												Low Bidder Weeks Marine. Award Date 18 Jul 2011, NTP 19 Jul 11. Worked In Houma 28 Aug 2011 To 13 Sep 2011.												[Red Hatched]											
ATCHAF RIV BAY, BAR, HSHOE & MISC PROJ CDR 1-2011	11B0030	11C0054	Lowe	"Dredge 32"	8/8/2011	10/26/2011	7/28/2011	11MVN059												Award Date 29 Jul 2011, NTP 1 Aug 11.												[Red Hatched]											
OUTLETS OF VENICE BAPTISTE COLLETTE BAR CHANNEL	09B0074	11C0063	Schneider	"Missouri H."	10/9/2011	12/12/2011	8/31/2011	11MVN149												Mike Hooks Low Bidder. Awarded 2-Sep-2011. NTP 12 Sep 11.												[Red Hatched]											
ATCH BAR CH. MD CY 475+00 TO 1355+00	10B0069	11C0071	Lowe	"GD Morgan"	9/27/2011	11/18/2011	9/13/2011	11MVN772												Bid Opening 13 Sep 2011. Weeks Marine Low Bidder. Awarded 22 Sep 11.												[Red Hatched]											
EAST & WEST CALUMET FLOODGATES MD CY	11B0048	11C0067	Falk	Bucket Dredge "Chief"	11/5/2011	11/28/2011	9/14/2011	11MVN405												Twelve Bidders. Low Bidder Southern Delta Construction. Awarded 21 Sep 11. NTP 28 Sep 11.												[Red Hatched]											

