

M

P S E T C A	Activity ID	Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Resp Engr	Prin Engr	RE	Res ID	Bdgt Mhrs	Frst Mhrs	Actual Mhrs
A	DIFAGYP20	Req TAO For Parsons - Mike Hughes (HLP)		01APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP22	Scoping Discussion		01APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP18	Map of Survey - Scope to Surveying (HLP)		08APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP17	Scope of Drilling to MATEC (HLP)		11APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP12	RSO&E Survey of Holes- Predrill (Phy Layout HLP)		18APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP31	CEC for Drilling (Generic #5259) (HLP)		20APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP15	Issue MATEC TAO (HLP)		25APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP16	Receive MATEC Proposal (HLP)		25APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP13	RSO&E Prepare Hydrogeo Workplan (Hank Julian)		26APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP11	Env Aff Meet /TDEC - Hydrogeo Wkpln-(Amos/Larry)		27APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP14	MACTEC Start Drilling (HLP)		28APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP07	RSO&E Begin Hydrogeo Report (Draft) (H Julian)		29APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP21	LOA for RSO&E (HLP)		29APR05A				HLP	MSH		0.00	0.00	0.00
A	DIFAGYP09	LOA for GeoProbe (HLP)		03MAY05A				HLP	MSH		0.00	0.00	0.00
A	35 DIFAGYP06	RSO&E Receive Prelim MACTEC Rept (TVA) (HLP)		20JUN05A				HLP	MSH		0.00	0.00	0.00
A	35 DIFAGYP19	Phase 1B: Issue TAO to Parsons (HLP)		15JUL05A				HLP	MSH		0.00	0.00	0.00
A	35 DIFAGYP25	Carrier Site Visit	20JUL05A	21JUL05A				MSH	MSH		0.00	0.00	0.00
A	30 DIFAGYP04	RSO&E Complete Draft to Environ Aff -Hank Julian		23AUG05A				MSH	MSH		0.00	0.00	0.00
A	30 DIFAGYP05	RSO&E Complete Draft to Parsons -Hank Julian		23AUG05A				MSH	MSH		0.00	0.00	0.00
A	35 DIFAGYP10	Receive Final Mactec Lab Results		26AUG05A				MSH	MSH		0.00	0.00	0.00
A	50 DIFAGYP03	Hydro Geo Final Internal Review Enviro Aff		29AUG05A				ALS	MSH		0.00	0.00	0.00

KIF450 U6-9 FGD (Gypsum/Peninsula Storage Area)

Phase A Preliminary Engineering

2005092008

Sheet 109 of 206

TENNESSEE VALLEY AUTHORITY

Layout 70

FHEM

Start Date 01JAN89

Finish Date 15OCT14

Data Date 25SEP05

Run Date 26SEP05 07:59

© Primavera Systems, Inc.

Early Bar

Progress Bar

Critical Activity

P S E T C	Activity ID	Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Resp Engr	Prln Engr	RE	Res ID	Bdgt Mhrs	Frcst Mhrs	Actual Mhrs
A	35	DIFAGYP35	Part I Application (Larry Bowers-Begin Package)	01SEP05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP30	Nuyt update meeting	23SEP05A			MSH	HLP	MSH		0.00	0.00	0.00
A	AM	DIFAGYP41	Site Meeting to Review MATEC Report -Steve Baugh	26SEP05*		205	BSL	JSB	MSH		0.00	0.00	0.00
A	35	DIFAGYP37	NOD Response by Environmental Affairs	01OCT05* ^A	30MAR06	29	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP32	Preliminary Footprint Drawing to JPT	10OCT05*		200	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP02	Final Hydrogeo Report to Envir Aff (Hank Julian)	21OCT05*		0	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP33	JPT Meeting - Status	19OCT05*		191	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP34	Quantity Takeoffs to Radford/Toney	28OCT05*		182	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP01	State Receives Hydro Geo Report	31OCT05	31OCT05	0	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP36	Final Estimate back from Radford/Toney	11NOV05*		168	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP38	Final Footprint Study Drawing	15NOV05*		164	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP39	PPD Preliminary to JPT	20NOV05*		159	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP40	Final PPD	01DEC05*		148	MSH	HLP	MSH		0.00	0.00	0.00
A		DIFAGYP08	State Approves Hydro Geo Report	15APR06*		13		HLP	MSH		0.00	0.00	0.00
A	30	DIFAGYPPC	Preliminary Engineering Complete (Phase 1B)	15APR06		13	SMH	HLP	MSH		0.00	0.00	0.00
Phase B Final Engineering													
A	50	DIFBGYP10	Part I Application to TDEC	4OCT05*		382	MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP05	10% Design Review	12DEC05*		4	SMH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBHY15	Send Drawings to Plant 1 Week Prior to 50% Mtg	06MAR06*		649	SMH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP20	50% Design Review Meeting	15MAR06*		640	SMH	HLP	MSH		0.00	0.00	0.00
A	50	DIFBGYP28	Part II Application to TDEC	16MAY06*		168	SMH	HLP	MSH		0.00	0.00	0.00
A	50	DIFBGYP30	ARAP/404 Permit Application	16MAY06*		168	SMH	HLP	MSH		0.00	0.00	0.00
A		DIFBGYP35	ARAP/404 Permit Issued	01MAY07*		228	SMH	HLP	MSH		0.00	0.00	0.00

Sheet 110 of 206

TENNESSEE VALLEY AUTHORITY
Layout 70

FHEM

Start Date	01JAN89	Early Bar
Finish Date	15OCT14	Progress Bar
Data Date	25SEP05	Critical Activity
Run Date	26SEP05 07:59	

© Primavera Systems, Inc.

P S E T C A	Activity ID	Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Total Resp Engr	Prln Engr	RE	Res ID	Bdgt Mhrs	Frct Mhrs	Actual Mhrs
A	DIFBGP40	TDEC Issues Solid Waste Permit		15OCT07*		61	SMH	HLP	MSH		0.00	0.00	0.00
A	DIFBGP45	100% Design Review Meeting		15DEC07*		0	SMH	HLP	MSH		0.00	0.00	0.00
E													
A	39 VRRESKIF69	FY 05 AG&WS SUPPORT - KINGSTON 6-9 FGD ADDITION	17JAN05A	30SEP05		0	GTM	REJ	TJM	FSAGS, FSAG	500.00	500.00	38.00
A	35 VRRESKIFC0	FY 05 CIVIL SUPPORT - KINGSTON 6-9 FGD ADDITION	04MAR05A	30SEP05		0	VJD	HLP	TJM	FDCEA	50.00	50.00	32.00
A	31 VRRESKIFZ1	FY 05 MECH ENG SUPP - KINGSTON 6-9 FGD ADDITION	16MAY05A	30SEP05		0	MDL	DLD	TJM	FDMEA	200.00	200.00	168.00
A	33 VRRESKIFZ2	FY 05 I&C ENG SUPP- KINGSTON 6-9 FGD ADDITION	06JUN05A	23SEP05A			RDG	RCO	TJM	FDEE2D	200.00	4.00	4.00
A	35 VRRESKIFC1	CONTACT TDOT RE: TURNING LANE HWY 70	15JUL05A	30AUG05A			VJD	HLP	TJM		0.00	0.00	0.00
A	31 VRRESKIFZ4	FY 06 MECH ENG SUPP - KINGSTON 6-9 FGD ADDITION	03OCT05*	29SEP06		0	MDL	DLD	TJM	FDMEA	800.00	800.00	0.00



Start Date 01JAN89
 Finish Date 15OCT14
 Data Date 25SEP05
 Run Date 26SEP05 07:59

Legend:
 ▽ Early Bar
 ▬ Progress Bar
 ▬ Critical Activity

FHEM

Sheet 111 of 206

TENNESSEE VALLEY AUTHORITY
 Layout 70

© Primavera Systems, Inc.