



*River Corridor
Closure Project*

324 Soil Contamination

Update for River and Plateau Committee

Mark French
DOE-R

Don McBride
Washington Closure Hanford

April 18, 2012



U.S. Department of Energy
Richland Operations Office

324 Building




One Team for Safe, Visible Cleanup of the River Corridor

324 Facility Background

- Hazard Category 2 Nuclear facility
- The 324 Building is located in the 300 Area and began operation in 1965, ceasing research operation in 1996
- 324 is the most complex and hazardous research facility being demolished along Hanford's river corridor
- Hot cells are contaminated from research with high-levels of radioactive material
- A significant spill occurred in B-Cell in the mid-1980s
- B-Cell cleanout and stabilization conducted from mid-1990s through 2010



324 Facility Background




One Team for Safe, Visible Cleanup of the River Corridor

Location of Groundwater Wells




One Team for Safe, Visible Cleanup of the River Corridor



One Team for Safe, Visible Cleanup of the River Corridor


Soil Contamination

- Grout removed from B-Cell trench and sump (November 2009) uncovered a breach in the liner
- Dose profile of B-Cell floor showed 14,400 R/hr at failed location in sump floor
- Breach constituted a changed condition
- Planning began to determine if a new hazard was located beneath the building



Soil Contamination (cont'd)

- Installed closed casings using Geoprobe through sand under B-Cell to gather dose measurements
- November 2010 obtained reading from closed casing as high as 8,900 Rad/hr
- High dose measurements following the plane of the B-Cell floor expansion joint perimeter
- Little or no contamination detected beneath center of cell or outside cell footprint
- Established environmental controls to ensure the hazardous material does not pose a risk to workers



Soil Contamination (cont'd)

- Additional characterization performed with larger push unit to determine bottom edge of contamination plume
- Physical samples retrieved in June 2011 for laboratory analysis after extensive mockups and practice with long-handled tooling and containment sleeving
- Two samples collected/analyzed from different elevations under the sump
- Sample results indicate that the highly contaminated soil can be retrieved and packaged in a form that should be suitable for disposal at ERDF

Remediation Alternative Study

- During soil characterization efforts, technical team established to evaluate remediation alternatives
- Technical team chartered to:
 - Establish grading criteria early in the process (eliminate biased thinking)
 - Search the DOE complex and beyond for remediation methods
 - Shortlist the applicable remediation methods then apply the grading criteria once laboratory data became available



Shortlist of Remediation Alternatives

Removal Alternatives from within 324

- **Alternative A**
 - Soil removed through B Cell
 - Use a combination of remote excavator and soil vacuum
- **Alternative B**
 - Soil stabilized in place (jet-grout)
 - Removed through B Cell using a remote excavator
- **Alternative C**
 - Soil removed through B Cell
 - Use a mud-rotary drill with grout as a lubricant
- **Alternative D**
 - Soil stabilized in place (jet-grout)
 - Removed through B Cell using a combination of remote excavator, air knife, and soil vacuum

Alternatives A thru D each have two disposal paths:

- Soil mixed with grout and placed into waste containers or
- Soil mixed with grout and pumped into C and D Cells as monoliths

Shortlist of Remediation Alternatives (cont.)

Removal Alternatives from Outside of 324

- **Alternative E**

- New Nuclear Category 3 Facility constructed adjacent to the 324 Building
- Soil removed into new facility using a horizontal mud-rotary drill with grout as a lubricant

- **Alternative H**

- Grout injected into the soil through B Cell
- After 324 Building D4, horizontal steel members placed through the grouted soil
- Grouted soil and below-grade portion of B Cell removed as a very large monolith

Alternative E has two disposal paths similar to A thru D:

- Soil mixed with grout and placed into waste containers or
- Soil mixed with grout and pumped into C and D Cells as monoliths

Shortlist of Remediation Alternatives (cont.)

Stabilize In-Situ and Cap

- **Alternative P**

- Grout injected into the soil through B Cell
- Below-grade portion of B Cell and stabilized soil left in place and a cap constructed over the area

- **Alternative Q**

- Horizontal barrier system installed below contaminated soil
- Below-grade portion of B Cell and stabilized soil left in place and a cap constructed over the area

- **Alternative R**

- After 324 Building D4, electrodes placed through B Cell floor into soil for in-situ vitrification
- New structure constructed to capture and treat off-gassing
- Vitrified soil left in place and cap constructed over the area

Remediation Alternative Selection

- Detailed evaluation performed of the Remediation Alternatives considering:
 - Radiation and Industrial Safety, ALARA, Contamination Control
 - Air Impacts, Nuclear Safety, QA, Readiness Assessment
 - Waste Packaging/Transportation/Treatment/Disposal
 - Proven Technology, Ability to Construct, Duration, Cost
- Recommended Alternative: Removal from within 324 B-Cell
 - Solidify soil in C/D Cells for disposal as monoliths
- Recommendation based on Remediation Alternatives Evaluation Report

324 Work in Progress – Current Timeline

- Establish Remediation Methodology Grading Criteria Complete
- Collect Soil Samples – Perform Analysis Complete
- Develop Remediation Alternative Report Complete
- Decision Point for Utilization of Building Complete
- Issue Expression of Interest Complete
- Produce Fate and Transport Report January
- DOE HQ TAG review of Remediation Report February
- Selection of Remediation Methodology February
- Issue Request for Proposal May
- Receive Proposals from Bidders June
- Complete HQ and Corporate Review TBD

Path Forward

- Preparing building for operations readiness
- RFP development for removal in process
 - Expression of Interest closed January 25, 2012
 - Prequalification questionnaire responses received April 2, 2012
 - Developing scope of work with flexibility allowing bidders to propose varying approaches within established parameters
 - Proposals due in June 2012
- Award Subcontract after 60 day review
 - Assumes DOE HQ review/approval