Major Capital Projects ¹ - End-of-Project Target Performance Q2 2015										
		Direct Capital \$M ²			In-Service Date					
Project	Description	Tar	get	Fo	recast	A	ctual ³	Target	Forecast	
Transmission										
Spacer Damper Replacement Program (FY08-12)	Replace all spring type double and triple bundle spacer-dampers on the 500 kV system.	\$ 6	65.2	\$	46.2	\$	46.2	9/30/2012 for 95% completion	4/6/15	
Sustain Steel Program Defective Damper Replacements	Replace approximately 1,700 mile of defective PPI spacer dampers.	\$ 3	34.4	\$	29.8	\$	27.6	9/30/14	9/30/16	
500 kV Spare Transformer Project	Acquire 5 spares and relocate 2 existing transformers to be used as spares. The spares will be placed strategically across the system.	\$ 4	41.0	\$	50.6	\$	49.9	12/31/13	4/29/16	
Fleet Mobile Equipment Replacement FY14-16	Heavy duty and specialized vehicle replacement program for FY14-16	\$ ^	16.4	\$	16.4	\$	1.9	9/30/16	9/30/16	
#KC SONET Phase II Spur Healing	Complete the digital microwave and radio conversion in Oregon.	\$ '	18.0	\$	13.1	\$	12.9	12/31/15	12/29/17	
#NC Analog Microwave Replacement	Complete the digital microwave and radio conversion in NW Washington.	\$	9.5	\$	8.0	\$	7.8	12/31/15	12/15/16	
Alvey Substation 500 kV Shunt Reactor	Add a 500 kV shunt reactor for voltage stabilization.	\$ ^	10.9	\$	10.6	\$	4.3	4/30/12	12/30/15	
NEPA - I-5 Corridor Reinforcement	Conduct NEPA study, preliminary engineering and design.	\$ 8	35.0	\$	85.0	\$	61.9	12/31/15	12/15/15	
Big Eddy - Knight (West of McNary Reinforcement Group 2)	New 500 kV substation and 28 miles of 500 kV transmission line.	\$ 18	30.0	\$	199.4	\$	170.9	11/30/14	11/18/16	
Synchrophasor Project	5-year effort to acquire, install, test, and implement synchronized Wide Area Measurement (WAM) and control technology at BPA.	\$ 3	32.5	\$	31.5	\$	30.6	9/30/15	9/30/15	
Wood Pole Line Sustain Program FY14 - FY15	Implement a stable, sustained wood pole replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$77. \$86.5 FY14	for	\$	97.8	\$	59.9	Achieve 100% of workplan	Achieve 100% of workplan	
Steel Lines Sustain Program FY14 - FY15	Implement a stable, sustained steel line replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$25. \$28.1 FY14	for	\$	22.8	\$	19.2	Achieve 100% of workplan	Achieve 70% of workplan	
System Protection and Control (SPC) Sustain Program FY14 - FY15	Implement a stable, sustained SPC replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$40. \$44.0 FY14	-	\$	52.8	\$	41.7	Achieve 90% of workplan	Achieve 114% of workplan	
Ross - Schultz Fiber Replacement	Replace the obsolete and limited 36 strand fiber with standard 72 strand fiber.	\$ 3	34.0	\$	32.1	\$	6.9	9/15/17	11/20/17	
#DC Microwave Analog Spur Replacement	Complete the digital microwave and radio conversion in Northeast Washington.	\$ 3	39.5	\$	35.0	\$	31.1	8/30/17	7/3/17	
Central Ferry to Lower Monumental (Little Goose Area Reinforcement)	Construct a 38 mile 500 kV transmission line between Central Ferry and Lower Monumental substations.	\$ 1 ⁻			113.0	\$	89.6	12/31/15	12/31/15	
Rights-of-Way Access Roads and Land Rights Acquisition Program FY13 to FY15	Implement a stable, sustained ROW program. The three year plan includes cumulative cost and work plan completion targets.	\$63. \$71.0 FY13) for 3-15	\$	82.4	\$	57.3	Achieve 100% of workplan	70% of workplan	
P25 Two-Way Mobile Radio Upgrade	Replace and upgrade the mobile radio system to P25 technology.		64.5		64.5	\$	4.8	9/30/17	9/30/17	
Switchgear Replacement for Fault Duty FY12	Replace under-rated switchgear identified in annual screening process.	\$ ^	14.9	\$	18.7	\$	18.4	12/31/14	3/22/16	

¹ Includes capital projects authorized at the agency level since August 2007

²Direct capital costs exclude AFUDC and overheads

³Actual costs are project costs to date.

⁴Contracts have not been awarded - cost estimates are confidential

Major Capital Projects ¹ - End-of-Project Target Performance Q2 2015									
		Direct Capital \$M ²				In-Service Date			
Project	Description	Tai	get	Fo	recast	A	ctual ³	Target	Forecast
Transmission - continued									
Pacific DC Intertie Upgrade - Station Work	Modernize the Celilo converter terminal and upgrade capacity from 3100 MW	\$ 2	75.8	\$	274.4	\$	186.9	12/20/15	12/20/15
Pacific DC Intertie Upgrade - Line Work	to 3220 MW for north to south power flow with a future upgrade path to 3800 MW.	\$	40.0	\$	81.1	\$	39.6	10/31/17	10/31/17
Puget Sound Area Northern Intertie (PSANI) Memorandum of Agreement	Install a 500/230 kV transformer bank addition at Raver Substation.	\$	56.4	\$	56.4	\$	5.3	9/30/16	9/30/16
Lower Valley Area Reinforcement (Hooper Springs)	Construct substation and 24 miles of line to address reliability issues in the Lower Valley Area.	\$	63.8	\$	63.8	\$	21.5	9/30/17	9/30/17
AC Substations Sustain Program FY13-15	Implement a stable AC substation equipment replacement program. The 3 year plan includes cumulative cost and scope/schedule targets.	\$5 for F	to 1.0 Y13- 5	\$	77.1	\$	41.8	Deliver 100% of workplan	Deliver 100% of workplan
PSC/Telecom Sustain Program FY13-15	Implement a stable PSC/Telecom equipment replacement program. The 3 year plan includes cumulative cost and scope/schedule targets.	\$4 for F	to 3.8 Y13- 5	\$	37.1	\$	29.0	Deliver 100% of workplan	Deliver 80% of workplan
#JC Microwave Upgrade	Complete the digital conversion for the upper part of the #JC communications ring.	\$	13.5	\$	8.9	\$	3.6	9/1/18	9/1/18
Operational Multi-Gigabit Ethernet Transport (OMET)	Communications upgrade and replacement to ensure adequate capacity and compatibility for emerging requirements.	\$	43.5	\$	43.5	\$	9.4	3/30/17	3/30/17
McNary Substation - Additional 500 kV Transformer	Install an additional transformer bank to handle increased loading.	\$	20.2	\$	20.1	\$	1.8	5/30/17	12/29/17
Umatilla Electric Cooperative (UEC) Line and Load Requests	Construct Longhorn Substation Annex and add three bays at McNary Substation.	\$	65.0	\$	69.0	\$	30.0	7/30/16	12/31/15
Paul Substation Shunt Reactor Addition	Install an additional reactor in the Portland area for voltage control.	\$	9.5	\$	9.5	\$	2.0	4/30/16	4/16/16
Raver Substation - Replace Reactor	Replace the failed 180 MVAR reactor with a 300 MVAR unit.	\$	7.2	\$	6.3	\$	1.7	6/30/15	9/30/15
Control House Upgrades	Expand or replace ten substation control houses to replacing failing or inadequate units.	\$	13.3	\$	13.3	\$	0.7	6/15/16	8/31/18
Spare Transformers for Hub Wind Sites	Add a spare 500/230 kV single phase transformer at John Day, Rock Creek, Slatt and Central Ferry substations.	\$	18.6	\$	18.6	\$	0.0	10/15/18	10/15/18
Federal Hydro									
Grand Coulee and Hungry Horse SCADA Replacement	Replace SCADA systems at Grand Coulee and Hungry Horse.	\$	46.8	\$	69.2	\$	42.9	9/30/15	9/30/20
Grand Coulee 500kV Switchyard Relay Replacement	Replace relays and transfer trip between the TPP and 500kV switchyard and between the 230kV and 500kV switchyards.	\$	8.5	\$	9.6	\$	8.2	4/30/15	12/31/14
Grand Coulee Pre Overhaul - Winding Replacement G19, G20	Replace the stator core and windings on units G19 and G20.	N	/A ⁴		N/A ⁴	\$	1.9	5/31/13	12/31/18

¹ Includes capital projects authorized at the agency level since August 2007

²Direct capital costs exclude AFUDC and overheads

³Actual costs are project costs to date.

⁴Contracts have not been awarded - cost estimates are confidential

Major Capital Projects ¹ - End-of-Projects	ect Target Performance					Q2 2015		
		Direct Capital \$M ²			In-Serv	In-Service Date		
Project	Description	Target	Forecast	Actual ³	Target	Forecast		
Federal Hydro - continued								
Grand Coulee Stator Windings, Cores and Spare G1-G18	Replace 14 stator cores and windings. G4,5,7,9 were previously replaced.	N/A ⁴	N/A ⁴	\$ -	12/2/23	12/2/23		
Grand Coulee Exciter Replacements G1-G18	Replace the excitation equipment for all 18 units.	N/A ⁴	N/A ⁴	\$ 0.	12/2/23	12/3/23		
Grand Coulee Governor Replacements G1-G18	Replace the governors and related equipment for all 18 units.	N/A ⁴	N/A ⁴	\$ -	12/2/23	12/3/23		
Grand Coulee Transformer Replacements G11-G18	Replace 24 single-phase transformers in the Right Powerhouse.	N/A ⁴	N/A ⁴	\$ 0.2	2 10/31/18	10/31/18		
Grand Coulee - Keys Pump Generating Station - Reliability	Replacements and upgrades to maintain current station capability.	N/A ⁴	N/A ⁴	\$ 6.4	9/30/24	9/30/24		
Grand Coulee G22 - G23 Wicket Gate Replacements	Replace the deteriorating wicket gates.	N/A ⁴	N/A ⁴	\$ 0.9	11/1/18	11/1/18		
Chief Joseph Turbine Runner Replacements Units 1 - 16	Replace the turbine runners and rehabilitate the turbines on units 1 - 16.	\$ 166.0	\$ 161.9	\$ 128.6	9/30/17	9/30/17		
Chief Joseph Exciter Replacement	Replace excitation units (17 to 27) that have reached the end of their useful lives.	\$ 9.2		\$ 8.9	12/30/15	3/6/15		
Chief Joseph Governor Replacement	Upgrade the 27 governors with digital controls and replace associated equipment.	\$ 10.7	\$ 10.7	\$ 4.5		1/22/16		
The Dalles Transformer Replacements	Replace 7 transformer banks - TA, T1, T3, T5, T6, T7, T8	\$ 37.0	1 3	\$ -	5/9/19	5/9/19		
McNary Main Unit 1-4, 7-12 Stator Winding Replacement	Replace stator windings that are over 50 years old.	\$ 80.0	\$ 80.0	\$ 74.0	5 12/31/14	12/1/15		
McNary Governor Replacement	Upgrade the 14 governors in the McNary powerhouse with digital controls.	N/A ⁴	N/A ⁴	\$ 1.7		4/2/18		
McNary 4160/480V Station Service Upgrade	Replace and upgrade the station service distribution system.	\$ 36.0	\$ 45.1	\$ 7.		12/3/18		
Bonneville Powerhouse 1 Main Unit Breakers and Station Service	Replace oil-filled original equipment breakers and reconfigure and modernize the station service.	N/A ⁴	N/A ⁴	\$ 2.5	4/20/18	3/20/18		
John Day Governor Upgrade	Upgrade of the governors with digital controls and replacement of associated components.	N/A ⁴	N/A ⁴	\$ 4.8		7/7/16		
John Day Turbine Hub Upgrades	Rebuild and upgrade up to five turbine runner hubs. Four additional hubs may be rebuilt under a future amendment to this project.	\$ 39.3	\$ 39.3	\$ 0.6	12/31/18	12/31/18		
Ice Harbor Turbine Runner Replacement	Replace poor condition turbine runners in units 1, 2 & 3 with a more fish-friendly design.	\$ 97.0	\$ 97.0	\$ 13.7		10/1/18		
Lower Granite U1 Linkage Upgrade	Upgrade the U1 turbine linkage to restore full Kaplan capability.	\$ 7.6		1 -	9/9/16	9/9/16		
Lower Monumental U1 Linkage Refurbishment	Refurbish turbine linkage and rewind generator.	N/A ⁴	N/A ⁴	\$ 1.4		5/1/17		
Hungry Horse Station Service Replacement	Replace station service switchgear distribution board/feeder cables and upgrade relay protection/metering.	N/A ⁴	N/A ⁴	\$ 6.3	3 1/31/15	9/30/16		

¹ Includes capital projects authorized at the agency level since August 2007

²Direct capital costs exclude AFUDC and overheads

³Actual costs are project costs to date.

⁴Contracts have not been awarded - cost estimates are confidential

Major Capital Projects ¹ - End-of-Projects	ect Target Performance								Q2 2015
		Direct Capital \$M ²			In-Service Date				
Project	Description	Ta	arget	Fo	recast	Ac	tual ³	Target	Forecast
Federal Hydro - continued									
Hills Creek Powerhouse Turbine and Unit Rehabilitation	Replace turbine runners and generator windings on units 1 and 2 at Hills Creek.	\$	24.1	\$	24.1	\$	15.9	8/12/14	4/4/16
Black Canyon Third Generating Unit	Add a third generating unit at Black Canyon. The capacity of the unit will be between 10 and 15 MW.	١	N/A ⁴		N/A ⁴	\$	7.1	12/31/14	12/31/18
Palisades Turbine Rehabilitation and Runner Replacement	Replace the turbine runners and rehabilitate the turbines on the four Palisades units.	\$	28.8	\$	30.3	\$	23.3	5/31/16	5/31/16
IT.									
IT IT Virtualization and Consolidation Project (IVC)	Replace and modernize server infrastructure for non-critical business systems.	\$	21.8	\$	26.8	\$	24.7	9/30/14	9/30/15
Columbia Vista Short Term Replacement (CV-STR)	Replace the current hydro modeling functionality and associated database tool.	\$	7.1	\$	7.8	\$	6.1	9/25/15	9/25/15
Facilities									
Eastside Alternate Operating Facility	Spokane-area facility for redundant transmission and power scheduling functions and alarm monitoring.	\$	17.5	\$	23.6	\$	21.8	9/30/14	6/30/15
Tri Cities Maintenance Headquarters and Franklin Yard	Construct Tri-Cities maintenance HQ, heat line for spare transformers and a spare parts yard at Franklin.	\$	14.2	\$	17.1	\$	14.8	12/31/13	9/30/15
Ross Maintenance Headquarters	Construct a maintenance HQ office building, high-bay structure and lay-down storage area on the Ross complex.	\$	15.5	\$	15.5	\$	0.6	8/1/17	12/12/17

Summary			
Transmission	\$1,712.0	\$ 1,788.7	\$ 1,116.3
Federal Hydro	591.0	621.0	361.6
IT	28.9	34.6	30.8
Facilities	47.2	56.2	37.2
Total	\$2,379.1	\$ 2,500.5	\$ 1,545.9

¹ Includes capital projects authorized at the agency level since August 2007

²Direct capital costs exclude AFUDC and overheads

³Actual costs are project costs to date.

⁴Contracts have not been awarded - cost estimates are confidential