Major Capital Projects <sup>1</sup> - End-of-Projects <sup>1</sup>	ect Target Performance								Q3 2015	
					Capital	\$M <sup>2</sup>		In-Serv	ervice Date	
Project	Description	Та	rget	Fo	recast	Α	ctual <sup>3</sup>	Target	Forecast	
Transmission										
Sustain Steel Program Defective Damper Replacements	Replace approximately 1,700 mile of defective PPI spacer dampers.	\$	34.4	\$	29.8	\$	27.7	9/30/14	12/19/17	
500 kV Spare Transformer Project	Acquire 5 spares and relocate 2 existing transformers to be used as spares. The spares will be placed strategically across the system.	\$	41.0	\$	50.9	\$	50.1	12/31/13	4/29/16	
Fleet Mobile Equipment Replacement FY14-16	Heavy duty and specialized vehicle replacement program for FY14-16	\$	16.4	\$	16.4	\$	2.1	9/30/16	9/30/16	
#KC SONET Phase II Spur Healing	Complete the digital microwave and radio conversion in Oregon.	\$	18.0	\$	13.1	\$	12.9	12/31/15	12/29/17	
#NC Analog Microwave Replacement	Complete the digital microwave and radio conversion in NW Washington.	\$	9.5	\$	8.1	\$	7.9	12/31/15	12/31/18	
Alvey Substation 500 kV Shunt Reactor	Add a 500 kV shunt reactor for voltage stabilization.	\$	10.9	\$	7.7	\$	4.7	4/30/12	12/30/15	
NEPA - I-5 Corridor Reinforcement	Conduct NEPA study, preliminary engineering and design.	\$	85.0	\$	82.7	\$	66.8	12/31/15	12/15/15	
Big Eddy - Knight (West of McNary Reinforcement Group 2)	New 500 kV substation and 28 miles of 500 kV transmission line.	\$	180.0	\$	198.8	\$	177.0	11/30/14	11/18/16	
Synchrophasor Project	5-year effort to acquire, install, test, and implement synchronized Wide Area Measurement (WAM) and control technology at BPA.	\$	32.5	\$	31.5	\$	30.6	9/30/15	9/30/15	
Wood Pole Line Sustain Program FY14 - FY15	Implement a stable, sustained wood pole replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$86	7.9 to 5.5 for 14-15	\$	97.7	\$	75.6	Achieve 100% of workplan	Achieve 100% of workplan	
Steel Lines Sustain Program FY14 - FY15	Implement a stable, sustained steel line replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$28	5.3 to 6.1 for 14-15	\$	22.0	\$	19.9	Achieve 100% of workplan	Achieve 73% of workplan	
System Protection and Control (SPC) Sustain Program FY14 - FY15	Implement a stable, sustained SPC replacement program. The four year plan includes cumulative cost and work plan completion targets.	\$44	0.0 to .0 for 14-15	\$	49.8	\$	45.3	Achieve 90% of workplan	Achieve 110% of workplan	
Ross - Schultz Fiber Replacement	Replace the obsolete and limited 36 strand fiber with standard 72 strand fiber.	\$	34.0	\$	28.2	\$	8.2	9/15/17	11/16/18	
#DC Microwave Analog Spur Replacement	Complete the digital microwave and radio conversion in Northeast Washington.	\$	39.5	\$	35.0	\$	31.1	8/30/17	7/3/17	
Central Ferry to Lower Monumental (Little Goose Area Reinforcement)	Construct a 38 mile 500 kV transmission line between Central Ferry and Lower Monumental substations.	\$	115.0	\$	111.7	\$	97.2	12/31/15	12/31/15	
Rights-of-Way Access Roads and Land Rights Acquisition Program FY13 to FY15	Implement a stable, sustained ROW program. The three year plan includes cumulative cost and work plan completion targets.	\$71	3.9 to .0 for 13-15	\$	76.5	\$	62.2	Achieve 100% of workplan	60 to 70% of workplan	
P25 Two-Way Mobile Radio Upgrade	Replace and upgrade the mobile radio system to P25 technology.	\$	64.5	\$	64.5	\$	7.0	9/30/17	9/30/17	
Switchgear Replacement for Fault Duty FY12	Replace under-rated switchgear identified in annual screening process.	\$	14.9	\$	18.7	\$	18.6	12/31/14	9/30/15	

This information has been made publicly available by BPA on 8/5/2015 and does <u>not</u> contain Agency-approved Financial Information. <sup>1</sup> Includes capital projects authorized at the agency level since August 2007 <sup>2</sup>Direct capital costs exclude AFUDC and overheads

<sup>3</sup>Actual costs are project costs to date.

Major Capital Projects <sup>1</sup> - End-of-Projects	ect Target Performance								Q3 2015
			Dir	ect	Capital	\$M <sup>2</sup>		In-Serv	ice Date
Project	Description	Та	rget	Fo	orecast	Α	ctual <sup>3</sup>	Target	Forecas
Transmission - continued									
Pacific DC Intertie Upgrade - Station Work	Modernize the Celilo converter terminal and upgrade capacity from 3100 MW	\$	275.8	\$	275.4	\$	194.7	12/20/15	12/20/15
Pacific DC Intertie Upgrade - Line Work	to 3220 MW for north to south power flow with a future upgrade path to 3800 MW.	\$	40.0	\$	81.0	\$	40.4	10/31/17	10/31/17
Puget Sound Area Northern Intertie (PSANI) Memorandum of Agreement	Install a 500/230 kV transformer bank addition at Raver Substation.	\$	56.4	\$	56.4	\$	6.0	9/30/16	9/30/16
Lower Valley Area Reinforcement (Hooper Springs)	Construct substation and 24 miles of line to address reliability issues in the Lower Valley Area.	\$	63.8	\$	63.7	\$	21.7	9/30/17	9/30/17
AC Substations Sustain Program FY13-15	Implement a stable AC substation equipment replacement program. The 3 year plan includes cumulative cost and scope/schedule targets.	\$t for l	p to 51.0 FY13- 15	\$	66.5	\$	51.5	Deliver 100% of workplan	Deliver 100% of workplan
PSC/Telecom Sustain Program FY13-15	Implement a stable PSC/Telecom equipment replacement program. The 3 year plan includes cumulative cost and scope/schedule targets.	\$∠ for I	p to 13.8 FY13- 15	\$	37.1	\$	31.9	Deliver 100% of workplan	Deliver 80% of workplan
#JC Microwave Upgrade	Complete the digital conversion for the upper part of the #JC communications ring.	\$	13.5	\$	8.5	\$	4.4	9/1/18	9/1/18
Operational Multi-Gigabit Ethernet Transport (OMET)	Communications upgrade and replacement to ensure adequate capacity and compatibility for emerging requirements.	\$	43.5	\$	43.5	\$	9.4	3/30/17	12/28/18
McNary Substation - Additional 500 kV Transformer	Install an additional transformer bank to handle increased loading.	\$	20.2	\$	20.2	\$	2.4	5/30/17	12/29/17
Umatilla Electric Cooperative (UEC) Line and Load Requests	Construct Longhorn Substation Annex and add three bays at McNary Substation.	\$	65.0	\$	70.0	\$	43.0	7/30/16	7/22/16
Paul Substation Shunt Reactor Addition	Install an additional reactor in the Portland area for voltage control.	\$	9.5	\$	9.4	\$	2.2	4/30/16	12/16/16
Raver Substation - Replace Reactor	Replace the failed 180 MVAR reactor with a 300 MVAR unit.	\$	7.2	\$	6.3	\$	1.9	6/30/15	9/30/15
Control House Upgrades	Expand or replace ten substation control houses to replacing failing or inadequate units.	\$	13.3	\$	14.7	\$	1.0	6/15/16	3/1/19
Spare Transformers for Hub Wind Sites	Add a spare 500/230 kV single phase transformer at John Day, Rock Creek, Slatt and Central Ferry substations.	\$	18.6	\$	18.6	\$	0.1	10/15/18	10/15/18
Federal Hydro									
Grand Coulee and Hungry Horse SCADA Replacement	Replace SCADA systems at Grand Coulee and Hungry Horse.	\$	46.8	\$	69.3	\$	44.0	9/30/15	9/1/20
Grand Coulee Pre Overhaul - Winding Replacement G19, G20	Replace the stator core and windings on units G19 and G20.	N	I/A <sup>4</sup>		N/A <sup>4</sup>	\$	2.0	5/31/13	12/31/18
Grand Coulee Stator Windings, Cores and Spare G1-G18	Replace 14 stator cores and windings. G4,5,7,9 were previously replaced.	\$	123.0	\$	123.0	\$	0.1	12/2/23	12/31/29

This information has been made publicly available by BPA on 8/5/2015 and does not contain Agency-approved Financial Information.

<sup>1</sup> Includes capital projects authorized at the agency level since August 2007

<sup>2</sup>Direct capital costs exclude AFUDC and overheads

<sup>3</sup>Actual costs are project costs to date.

Major Capital Projects <sup>1</sup> - End-of-Proj	ect Target Performance					Q3 2015
	Ŭ	Dir	ect Capital	In-Service Date		
Project	Description	Target	Forecast	Actual <sup>3</sup>	Target	Forecast
Federal Hydro - continued						
Grand Coulee Exciter Replacements G1-G18	Replace the excitation equipment for all 18 units.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.1	12/2/23	6/30/29
Grand Coulee Governor Replacements G1-G18	Replace the governors and related equipment for all 18 units.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.1	12/2/23	12/3/23
Grand Coulee Transformer Replacements G11- G18	Replace 24 single-phase transformers in the Right Powerhouse.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.3	10/31/18	12/31/22
Grand Coulee - Keys Pump Generating Station - Reliability	Replacements and upgrades to maintain current station capability.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.6	9/30/24	9/30/24
Grand Coulee G22 - G23 Wicket Gate Replacements	Replace the deteriorating wicket gates.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 0.3	11/1/18	11/1/18
Chief Joseph Turbine Runner Replacements Units 1 - 16	Replace the turbine runners and rehabilitate the turbines on units 1 - 16.	\$ 166.0	\$ 161.9	\$ 134.3	9/30/17	9/30/17
Chief Joseph Governor Replacement	Upgrade the 27 governors with digital controls and replace associated equipment.	\$ 10.7	\$ 10.7	\$ 5.0	8/19/17	8/6/17
The Dalles Transformer Replacements	Replace 7 transformer banks - TA, T1, T3, T5, T6, T7, T8	\$ 37.0	\$ 35.3	\$ 0.6	5/9/19	5/9/19
McNary Main Unit 1-4, 7-12 Stator Winding Replacement	Replace stator windings that are over 50 years old.	\$ 80.0	\$ 86.5	\$ 78.1	12/31/14	12/1/15
McNary Governor Replacement	Upgrade the 14 governors in the McNary powerhouse with digital controls.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.9	1/29/18	4/2/18
McNary 4160/480V Station Service Upgrade	Replace and upgrade the station service distribution system.	\$ 36.0	\$ 45.1	\$ 7.1	12/3/18	12/3/18
Bonneville Powerhouse 1 Main Unit Breakers and Station Service	Replace oil-filled original equipment breakers and reconfigure and modernize the station service.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 4.2	4/20/18	3/20/18
John Day Governor Upgrade	Upgrade of the governors with digital controls and replacement of associated components.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 5.4	10/26/16	7/7/16
John Day Turbine Hub Upgrades	Rebuild and upgrade up to five turbine runner hubs. Four additional hubs may be rebuilt under a future amendment to this project.	\$ 39.3	\$ 39.3	\$ 0.6	12/31/18	6/30/19
Ice Harbor Turbine Runner Replacement	Replace poor condition turbine runners in units 1, 2 & 3 with a more fish- friendly design.	\$ 97.0	\$ 97.0	\$ 17.2	10/1/18	10/1/18
Lower Granite U1 Linkage Upgrade	Upgrade the U1 turbine linkage to restore full Kaplan capability.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.0	9/9/16	9/9/16
Lower Monumental U1 Linkage Refurbishment	Refurbish turbine linkage and rewind generator.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 1.5	3/1/16	5/31/17
Hungry Horse Station Service Replacement	Replace station service switchgear distribution board/feeder cables and upgrade relay protection/metering.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 7.2	1/31/15	9/30/16
Hills Creek Powerhouse Turbine and Unit Rehabilitation	Replace turbine runners and generator windings on units 1 and 2 at Hills Creek.	\$ 24.1	\$ 23.2	\$ 16.3	8/12/14	4/4/16
Black Canyon Third Generating Unit	Add a third generating unit at Black Canyon. The capacity of the unit will be between 10 and 15 MW.	N/A <sup>4</sup>	N/A <sup>4</sup>	\$ 7.1	12/31/14	12/31/18
Palisades Turbine Rehabilitation and Runner Replacement	Replace the turbine runners and rehabilitate the turbines on the four Palisades units.	\$ 28.8	\$ 32.7	\$ 24.9	5/31/16	5/31/16

This information has been made publicly available by BPA on 8/5/2015 and does <u>not</u> contain Agency-approved Financial Information.

<sup>1</sup> Includes capital projects authorized at the agency level since August 2007

<sup>2</sup>Direct capital costs exclude AFUDC and overheads

<sup>3</sup>Actual costs are project costs to date.

Major Capital Projects <sup>1</sup> - End-of-Proje	ect Target Performance							(	Q3 2015
		Direct Capital \$M <sup>2</sup>			In-Service Date				
Project	Description	Ta	arget	Fo	recast	Α	ctual <sup>3</sup>	Target	Forecast
IT									
IT Virtualization and Consolidation Project (IVC)	Replace and modernize server infrastructure for non-critical business systems.	\$	21.8	\$	28.4	\$	27.5	9/30/14	9/30/15
Columbia Vista Short Term Replacement (CV-STR)	Replace the current hydro modeling functionality and associated database tool.	\$	7.1	\$	7.2	\$	6.3	9/25/15	9/25/15
Facilities									
Eastside Alternate Operating Facility	Spokane-area facility for redundant transmission and power scheduling functions and alarm monitoring.	\$	17.5	\$	24.0	\$	22.1	9/30/14	9/30/15
Tri Cities Maintenance Headquarters and Franklin Yard	Construct Tri-Cities maintenance HQ, heat line for spare transformers and a spare parts yard at Franklin.	\$	14.2	\$	17.1	\$	15.1	12/31/13	9/30/15
Ross Maintenance Headquarters	Construct a maintenance HQ office building, high-bay structure and lay-down storage area on the Ross complex.	\$	15.5	\$	15.5	\$	0.7	8/1/17	12/12/17

Summary			
Transmission	\$ 1,646.8	\$ 1,714.4	\$ 1,155.4
Federal Hydro	688.7	724.0	360.9
IT	28.9	35.6	33.8
Facilities	47.2	56.6	37.9
Total	\$2,411.6	\$ 2,530.6	\$ 1,588.1

This information has been made publicly available by BPA on 8/5/2015 and does <u>not</u> contain Agency-approved Financial Information.

<sup>1</sup> Includes capital projects authorized at the agency level since August 2007

<sup>2</sup>Direct capital costs exclude AFUDC and overheads

<sup>3</sup>Actual costs are project costs to date.