

FY 2001 Scorecard

Commitments:*	Completed	Status as of September 30, 2001
Move 116 metric tons of spent nuclear fuel out of the K West Basin		Moved approximately 127 metric tons
Stabilize 527 plutonium metal/oxide/polycube items		<i>Stabilized 394 items; Delayed due to complex-wide moisture measurement equipment problems</i>
Ship 33 cubic meters of transuranic waste to the Waste Isolation Pilot Plant in New Mexico		Shipped 62 cubic meters
Complete cleanup of 12 waste sites near the Columbia River		<i>Completed 16 waste sites</i>
Move 490,000 tons of contaminated soil away from the Columbia River		Moved 610,518 tons
Treat and dispose of 420 cubic meters of mixed low-level waste		<i>446 cubic meters treated; 160 cubic meters disposed</i>
Dispose of 6,718 cubic meters of low-level waste		Disposed of 7,557 cubic meters
Remove and transfer 235 metric tons of uranium billets and 4.5 metric tons of uranium dioxide to DOE's Portsmouth Site in Ohio		<i>Shipment of 235 metric tons of billets completed 5/04/01. Only 2.3 metric tons of uranium dioxide were accepted by DOE's Portsmouth Site due to its criteria. An additional .39 metric tons of dioxide were sent to Sandia National Laboratory. The rest was transferred to the 200 Area Low Level Burial Grounds and buried on site.</i>
Complete 80% of F Reactor Interim Safe Storage Project		77% complete
Complete 90% of DR Reactor Interim Safe Storage Project		

*From the Tri-Party Agreement, DOE-HQ commitments, DOE Richland work plans and other sources