

9/24/2008

**Detailed Schedule Column Heading Definitions**

- Task Name** - The task or assignment to be completed
- Work** - Number of estimated work hours for NRC to complete the associated task
- Start** - Currently planned start date for the associated task
- Finish** - Currently planned finish date for the associated task
- Actual Finish** - Actual finish date for the associated task

**Project Details: AP1000 Vogtle SCOL**

<b>Task Name</b>	<b>Work</b>	<b>Start</b>	<b>Finish</b>	<b>Actual Finish</b>
<b>AP1000_VOGTLE_SCOL</b>	<b>45,953.89h</b>	<b>6/4/2008</b>	<b>8/24/2011</b>	<b>NA</b>
<b>Acceptance Decision</b>	<b>0h</b>	<b>6/4/2008</b>	<b>6/4/2008</b>	<b>6/4/2008</b>
<b>Safety Review</b>	<b>29,114.6h</b>	<b>6/4/2008</b>	<b>12/17/2010</b>	<b>NA</b>
<b>Phase 1 - PSER and RAIs</b>	<b>7,877.9h</b>	<b>6/4/2008</b>	<b>1/14/2009</b>	<b>NA</b>
Phase 1 - PM Support	230h	6/4/2008	1/14/2009	NA
<b>P1 - PSER and RAI Preparation</b>	<b>7,647.8h</b>	<b>6/4/2008</b>	<b>12/22/2008</b>	<b>NA</b>
<b>P1 - Chap 1.0 Introduction and General Description of Plant</b>	<b>273h</b>	<b>6/4/2008</b>	<b>12/22/2008</b>	<b>NA</b>
<b>P1 - Chap 1.0 Technical Review</b>	<b>173h</b>	<b>6/4/2008</b>	<b>12/1/2008</b>	<b>NA</b>
P1 - 1.0 Introduction - PSER and RAIs Prepared	13h	6/4/2008	12/1/2008	NA
P1 - 1.x Prepare Financial Review and RAIs	160h	6/4/2008	9/30/2008	NA
<b>P1 - Chap 1.0 RAI Issuance</b>	<b>100h</b>	<b>7/9/2008</b>	<b>12/22/2008</b>	<b>NA</b>
P1 - Chap 1.0 PSER and RAI Input Complete	0h	12/1/2008	12/1/2008	NA
P1 - Chap 1.0 RAI Processing	100h	7/9/2008	12/22/2008	NA
P1 - Chap 1.0 Complete	0h	12/22/2008	12/22/2008	NA
<b>P1 - Chap 2.0 Site Characteristics</b>	<b>1,323.6h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 2.0 Technical Review</b>	<b>1,001.6h</b>	<b>6/4/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 2.0 Site Char and Param - PSER and RAIs Prepared	0.1h	6/4/2008	10/2/2008	NA
P1 - 2.1.1 Site Location and Desc - PSER and RAIs Prepared	2h	6/4/2008	8/15/2008	8/15/2008
P1 - 2.1.2 Excl Area Authority and Control - PSER and RAIs Prepared	2h	6/4/2008	8/15/2008	8/15/2008
P1 - 2.1.3 Population Distrib - PSER and RAIs Prepared	2h	6/4/2008	8/15/2008	8/15/2008
P1 - 2.2.1 - 2.2.2 Ident of Pot Haz - PSER and RAIs Prepared	8h	6/4/2008	8/15/2008	8/15/2008
P1 - 2.2.3 Eval of Pot Accid - PSER and RAIs Prepared	8h	6/4/2008	8/15/2008	8/15/2008
P1 - 2.3.1 Regional Climatology - PSER and RAIs Prepared	10h	6/4/2008	7/21/2008	7/21/2008
P1 - 2.3.2 Local Meteorology - PSER and RAIs Prepared	10h	6/4/2008	7/21/2008	7/21/2008
P1 - 2.3.3 Onsite Met Measurements Prog - PSER and RAIs Prepared	10h	6/4/2008	7/21/2008	7/21/2008
P1 - 2.3.4 Short Term Dispersion for Accid Rel - PSER and RAIs Prepared	10h	6/4/2008	7/21/2008	7/21/2008
P1 - 2.3.5 Long Term Dispersion for Routine Rel - PSER and RAIs Prepared	10h	6/4/2008	7/21/2008	7/21/2008
P1 - 2.4.1 Hydrologic Description - PSER and RAIs Prepared	12h	6/18/2008	10/15/2008	NA
P1 - 2.4.2 Floods - PSER and RAIs Prepared	76h	6/18/2008	10/15/2008	NA
P1 - 2.4.3 PMF on Streams and Rivers - PSER and RAIs Prepared	32h	6/18/2008	10/15/2008	NA
P1 - 2.4.4 Potential Dam Failures - PSER and RAIs Prepared	28h	6/18/2008	10/15/2008	NA
P1 - 2.4.5 Prob Max Surge and Seiche Flooding - PSER and RAIs Prepared	20h	6/18/2008	10/15/2008	NA
P1 - 2.4.6 Prob Max Tsunami Flooding - PSER and RAIs Prepared	20h	6/18/2008	10/15/2008	NA
P1 - 2.4.7 Ice Effects - PSER and RAIs Prepared	20h	6/18/2008	10/15/2008	NA
P1 - 2.4.8 Cooling Water Canals and Reservoirs - PSER and RAIs Prepared	20h	6/18/2008	10/15/2008	NA
P1 - 2.4.9 Channel Diversions - PSER and RAIs Prepared	12h	6/18/2008	10/15/2008	NA

P1 - 2.4.10 Flooding Protection Rqmts - PSER and RAIs Prepared	60h	6/18/2008	10/15/2008	NA
P1 - 2.4.11 Low Water Considerations - PSER and RAIs Prepared	32h	6/18/2008	10/15/2008	NA
P1 - 2.4.12 Groundwater - PSER and RAIs Prepared	24h	6/18/2008	10/15/2008	NA
P1 - 2.4.13 Accid Rel of Rad Liquid Effluents - PSER and RAIs Prepared	48h	6/18/2008	10/20/2008	NA
P1 - 2.4.14 T/Ss and Emerg Ops Rqmts - PSER and RAIs Prepared	20h	6/18/2008	10/15/2008	NA
P1 - 2.5.1 Geologic and Seismic Info - PSER and RAIs Prepared	20h	6/4/2008	10/8/2008	NA
P1 - 2.5.2 Vibratory Ground Motion - PSER and RAIs Prepared	20h	6/4/2008	10/8/2008	NA
P1 - 2.5.3 Surface Faulting - PSER and RAIs Prepared	20h	6/4/2008	10/8/2008	NA
P1 - 2.5.4 Stability of Subsurf Matls and Foundations - PSER and RAIs Prepared	232.5h	6/18/2008	10/8/2008	NA
P1 - 2.5.5 Stability of Slopes - PSER and RAIs Prepared	213h	6/18/2008	10/8/2008	NA
<b>P1 - Chap 2.0 RAI Issuance</b>	<b>322h</b>	<b>6/9/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 2.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 2.0 RAI Processing	322h	6/9/2008	11/10/2008	NA
P1 - Chap 2.0 Complete	0h	11/10/2008	11/10/2008	NA
<b>P1 - Chap 3.0 Design of Structures, Components, Equipment, and Systems</b>	<b>782h</b>	<b>6/4/2008</b>	<b>12/22/2008</b>	<b>NA</b>
<b>P1 - Chap 3.0 Technical Review</b>	<b>604h</b>	<b>6/4/2008</b>	<b>12/1/2008</b>	<b>NA</b>
P1 - 3.2.1 Seismic Classification - PSER and RAIs Prepared	3h	11/10/2008	11/24/2008	NA
P1 - 3.2.2 System Quality Group Classification - PSER and RAIs Prepared	3h	11/10/2008	11/24/2008	NA
P1 - 3.3.1 Wind Loads - PSER and RAIs Prepared	1h	10/28/2008	11/10/2008	NA
P1 - 3.3.2 Tornado Loads - PSER and RAIs Prepared	1h	10/28/2008	11/10/2008	NA
P1 - 3.4.1 Flood Protection - PSER and RAIs Prepared	40h	6/4/2008	11/10/2008	NA
P1 - 3.5.1.3 Turbine Missiles PSER and RAIs Prepared	12h	6/4/2008	11/10/2008	NA
P1 - 3.5.1.5 Site Proximity Missiles (Except Aircraft) - PSER and RAIs Prepared	2h	6/4/2008	10/24/2008	NA
P1 - 3.5.1.6 Aircraft Hazards - PSER and RAIs Prepared	4h	6/4/2008	10/24/2008	NA
P1 - 3.6.2 Details of Pipe Break Analysis Results and Protection Measures - PSER and RAIs Prepared	6h	11/17/2008	12/1/2008	NA
P1 - 3.7.1 Seismic Design Param - PSER and RAIs Prepared	160h	6/4/2008	11/10/2008	NA
P1 - 3.7.2 Seismic System Analysis - PSER and RAIs Prepared	160h	6/4/2008	11/10/2008	NA
P1 - 3.7.3 Seismic Subsystem Analysis - PSER and RAIs Prepared	70h	6/4/2008	11/10/2008	NA
P1 - 3.8.5 Foundations - PSER and RAIs Prepared	80h	6/4/2008	11/10/2008	NA
P1 - 3.10 Dynamic and Seismic Qialification of Mech and Elec Equipment - PSER and RAIs Prepared	6h	9/15/2008	9/26/2008	NA
P1 - 3.11 Env Qual of Elec & Mech Equipment	50h	6/4/2008	10/24/2008	NA
P1 - 3.12 ASME Code Class 1, 2 and 3 Piping Systems... - PSER and RAIs Prepared	6h	9/15/2008	9/26/2008	NA
<b>P1 - Chap 3.0 RAI Issuance</b>	<b>178h</b>	<b>6/4/2008</b>	<b>12/22/2008</b>	<b>NA</b>
P1 - Chap 3.0 PSER and RAI Input Complete	0h	12/1/2008	12/1/2008	NA
P1 - Chap 3.0 RAI Processing	178h	6/4/2008	12/22/2008	NA
P1 - Chap 3.0 Complete	0h	12/22/2008	12/22/2008	NA
<b>P1 - Chap 4.0 Reactor</b>	<b>102h</b>	<b>8/29/2008</b>	<b>10/27/2008</b>	<b>NA</b>
<b>P1 - Chap 4.0 Technical Review</b>	<b>8h</b>	<b>8/29/2008</b>	<b>10/3/2008</b>	<b>NA</b>
P1 - 4.4 Thermal and Hydraulic Design	8h	8/29/2008	10/3/2008	NA
<b>P1 - Chap 4.0 RAI Issuance</b>	<b>94h</b>	<b>8/29/2008</b>	<b>10/27/2008</b>	<b>NA</b>
P1 - Chap 4.0 PSER and RAI Input Complete	0h	10/3/2008	10/3/2008	NA
P1 - Chap 4.0 RAI Processing	94h	8/29/2008	10/27/2008	NA
P1 - Chap 4.0 Complete	0h	10/27/2008	10/27/2008	NA
<b>P1 - Chap 5.0 Reactor Coolant System and Connected Systems</b>	<b>96h</b>	<b>8/29/2008</b>	<b>10/27/2008</b>	<b>NA</b>
<b>P1 - Chap 5.0 Technical Review</b>	<b>8h</b>	<b>8/29/2008</b>	<b>10/3/2008</b>	<b>NA</b>
P1 - 5.2.2 Over Pressure Protection	8h	8/29/2008	10/3/2008	NA
<b>P1 - Chap 5.0 RAI Issuance</b>	<b>88h</b>	<b>8/29/2008</b>	<b>10/27/2008</b>	<b>NA</b>
P1 - Chap 5.0 PSER and RAI Input Complete	0h	10/3/2008	10/3/2008	NA
P1 - Chap 5.0 RAI Processing	88h	8/29/2008	10/27/2008	NA

P1 - Chap 5.0 Complete	0h	10/27/2008	10/27/2008	NA
<b>P1 - Chap 6.0 Engineered Safety Features</b>	<b>241h</b>	<b>6/4/2008</b>	<b>11/19/2008</b>	<b>NA</b>
<b>P1 - Chap 6.0 Technical Review</b>	<b>139h</b>	<b>6/4/2008</b>	<b>10/28/2008</b>	<b>NA</b>
P1 - 6.3 Passive Core Cooling System	60h	9/15/2008	10/28/2008	NA
P1 - 6.4 Control Room Habitability - PSER and RAIs Prepared	79h	6/4/2008	9/26/2008	NA
<b>P1 - Chap 6.0 RAI Issuance</b>	<b>102h</b>	<b>6/4/2008</b>	<b>11/19/2008</b>	<b>NA</b>
P1 - Chap 6.0 PSER and RAI Input Complete	0h	10/28/2008	10/28/2008	NA
P1 - Chap 6.0 RAI Processing	102h	6/4/2008	11/19/2008	NA
P1 - Chap 6.0 Complete	0h	11/19/2008	11/19/2008	NA
<b>P1 - Chap 8.0 Electric Power</b>	<b>346h</b>	<b>7/2/2008</b>	<b>11/25/2008</b>	<b>NA</b>
<b>P1 - Chap 8.0 Technical Review</b>	<b>251h</b>	<b>7/2/2008</b>	<b>11/3/2008</b>	<b>NA</b>
P1 - 8.1 Elec Power - Intro - PSER and RAIs Prepared	49h	7/2/2008	11/3/2008	NA
P1 - 8.2 Offsite Power - PSER and RAIs Prepared	116h	7/2/2008	11/3/2008	NA
P1 - 8.3.1 AC Power (Onsite) - PSER and RAIs Prepared	42h	7/2/2008	11/3/2008	NA
P1 - 8.4 Station Blackout - PSER and RAIs Prepared	44h	7/2/2008	11/3/2008	NA
<b>P1 - Chap 8.0 RAI Issuance</b>	<b>95h</b>	<b>7/3/2008</b>	<b>11/25/2008</b>	<b>NA</b>
P1 - Chap 8.0 PSER and RAI Input Complete	0h	11/3/2008	11/3/2008	NA
P1 - Chap 8.0 RAI Processing	95h	7/3/2008	11/25/2008	NA
P1 - Chap 8.0 Complete	0h	11/25/2008	11/25/2008	NA
<b>P1 - Chap 9.0 Auxiliary Systems</b>	<b>365h</b>	<b>6/4/2008</b>	<b>10/29/2008</b>	<b>NA</b>
<b>P1 - Chap 9.0 Technical Review</b>	<b>193h</b>	<b>6/4/2008</b>	<b>10/7/2008</b>	<b>NA</b>
P1 - 9.2.2 Rx Aux Cooling Water System - PSER and RAIs Prpared	8h	9/2/2008	9/15/2008	9/15/2008
P1 - 9.2.4 Potable and Sanitary Water System - PSER and RAIs Prepared	20h	8/28/2008	9/11/2008	9/11/2008
P1 - 9.3.3 Eqmt and Floor Drainage - PSER and RAIs Prepared	12h	6/4/2008	9/11/2008	9/11/2008
P1 - 9.4.1 Nuclear Island Nonradioactive Ventilation System - PSER and RAIs Prepared	63h	6/4/2008	9/26/2008	NA
P1 - 9.5.1 Fire Protection - PSER and RAIs Prepared	80h	9/8/2008	10/7/2008	NA
P1 - 9.5.2 Communications - PSER and RAIs Prepared	10h	6/4/2008	9/26/2008	NA
<b>P1 - Chap 9.0 RAI Issuance</b>	<b>172h</b>	<b>6/4/2008</b>	<b>10/29/2008</b>	<b>NA</b>
P1 - Chap 9.0 PSER and RAI Input Complete	0h	10/7/2008	10/7/2008	NA
P1 - Chap 9.0 RAI Processing	172h	6/4/2008	10/29/2008	NA
P1 - Chap 9.0 Complete	0h	10/29/2008	10/29/2008	NA
<b>P1 - Chap 10.0 Steam and Power Conversion System</b>	<b>199h</b>	<b>6/4/2008</b>	<b>10/14/2008</b>	<b>NA</b>
<b>P1 - Chap 10.0 Technical Review</b>	<b>104h</b>	<b>6/4/2008</b>	<b>9/22/2008</b>	<b>NA</b>
P1 - 10.4.2 Main Condenser Evacuation System - PSER and RAIs Prepared	12h	8/21/2008	9/4/2008	9/4/2008
P1 - 10.4.5 Circulating Water - PSER and RAIs Prepared	92h	6/4/2008	9/22/2008	NA
<b>P1 - Chap 10.0 RAI Issuance</b>	<b>95h</b>	<b>6/13/2008</b>	<b>10/14/2008</b>	<b>NA</b>
P1 - Chap 10.0 PSER and RAI Input Complete	0h	9/22/2008	9/22/2008	NA
P1 - Chap 10.0 RAI Processing	95h	6/13/2008	10/14/2008	NA
P1 - Chap 10.0 Complete	0h	10/14/2008	10/14/2008	NA
<b>P1 - Chap 11.0 Radioactive Waste Management</b>	<b>492h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 11.0 Technical Review</b>	<b>320h</b>	<b>6/4/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 11.2 Liq Waste Mgmt - PSER and RAIs Prepared	88h	6/4/2008	10/20/2008	NA
P1 - 11.3 Gas Waste Mgmt - PSER and RAIs Prepared	88h	6/4/2008	10/20/2008	NA
P1 - 11.4 Solid Waste Mgmt - PSER and RAIs Prepared	88h	6/4/2008	10/20/2008	NA
P1 - 11.5 Rad Monit Inst & Sampling - PSER and RAIs Prepared	56h	6/4/2008	10/20/2008	NA
<b>P1 - Chap 11.0 RAI Issuance</b>	<b>172h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 11.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 11.0 RAI Processing	172h	6/4/2008	11/10/2008	NA
P1 - Chap 11.0 Complete	0h	11/10/2008	11/10/2008	NA

<b>P1 - Chap 12.0 Radiation Protection</b>	<b>610h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 12.0 Technical Review</b>	<b>508h</b>	<b>6/4/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 12.1 Occupational ALARA - PSER and RAIs Prepared	76h	6/4/2008	10/20/2008	NA
P1 - 12.2 Rad Sources - PSER and RAIs Prepared	72h	6/4/2008	10/20/2008	NA
P1 - 12.3 - 12.4 RP Design Features - PSER and RAIs Prepared	210h	6/4/2008	10/20/2008	NA
P1 - 12.5 Operational RP Program - PSER and RAIs Prepared	150h	6/4/2008	10/20/2008	NA
<b>P1 - Chap 12.0 RAI Issuance</b>	<b>102h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 12.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 12.0 RAI Processing	102h	6/4/2008	11/10/2008	NA
P1 - Chap 12.0 Complete	0h	11/10/2008	11/10/2008	NA
<b>P1 - Chap 13.0 Conduct of Operations</b>	<b>779h</b>	<b>6/4/2008</b>	<b>11/24/2008</b>	<b>NA</b>
<b>P1 - Chap 13.0 Technical Review</b>	<b>491h</b>	<b>6/4/2008</b>	<b>10/31/2008</b>	<b>NA</b>
P1 - 13.1.1 Mgmt and Tech Support Org - PSER and RAIs Prepared	50h	9/2/2008	10/20/2008	NA
P1 - 13.1.2 - 13.1.3 Operating Org - PSER and RAIs Prepared	50h	9/2/2008	10/20/2008	NA
P1 - 13.3 EP Onsite - PSER and RAIs Input Prepared	240h	6/4/2008	9/4/2008	NA
P1 - 13.3 EP Offsite FEMA - Draft Report and RAIs Input Prepared	10h	6/4/2008	9/4/2008	NA
P1 - 13.3 EP ETE - PSER and RAIs Input Prepared	1h	6/4/2008	7/1/2008	NA
P1 - 13.3 EP - PSER and RAIs Integrate Inputs	30h	9/5/2008	9/18/2008	NA
P1 - 13.3 EP - Finalize PSER and RAIs	10h	9/19/2008	9/23/2008	NA
P1 - 13.3 EP - PSER and RAIs Branch Chief Concurrence	30h	9/24/2008	9/25/2008	NA
P1 - 13.3 EP - Final RAIs Issued	0h	10/31/2008	10/31/2008	NA
P1 - 13.4 Operational Programs-PSER and RAIs Prepared	10h	6/4/2008	10/20/2008	NA
P1 - 13.5.1.1 Admin Procedures General - PSERs and RAIs Prepared	30h	9/2/2008	10/20/2008	NA
P1 - 13.5.2.1 Operating and Emerg Ops Procedures - PSER and RAIs Prepared	30h	9/2/2008	10/20/2008	NA
<b>P1 - Chap 13.0 RAI Issuance</b>	<b>288h</b>	<b>6/4/2008</b>	<b>11/24/2008</b>	<b>NA</b>
P1 - Chap 13.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 13.0 RAI Processing	288h	6/4/2008	11/24/2008	NA
P1 - Chap 13.0 Complete	0h	11/24/2008	11/24/2008	NA
<b>P1 - Chap 14.0 Initial Test Program</b>	<b>995h</b>	<b>6/4/2008</b>	<b>11/21/2008</b>	<b>NA</b>
<b>P1 - Chap 14.0 Technical Review</b>	<b>823h</b>	<b>6/4/2008</b>	<b>10/30/2008</b>	<b>NA</b>
P1 - 14.2 Initial Plant Test Pgm - PSER and RAIs Prepared	218h	6/4/2008	10/20/2008	NA
P1 - 14.3 ITAAC - PSER and RAIs Prepared	315h	8/1/2008	10/30/2008	NA
P1 - 14.3.2 Struct and Sys Eng ITAAC - PSER and RAIs Prepared	10h	6/4/2008	7/14/2008	NA
P1 - 14.3.3 Piping ITAAC - PSER and RAIs Prepared	0h	6/4/2008	10/2/2008	NA
P1 - 14.3.5 I&C ITAAC - PSER and RAIs Prepared	10h	9/5/2008	9/18/2008	NA
P1 - 14.3.6 Elect ITAAC - PSER and RAIs Prepared	79h	7/2/2008	9/19/2008	NA
P1 - 14.3.7 Plant Sys ITAAC - PSER and RAIs Prepared	83h	6/4/2008	10/29/2008	NA
P1 - 14.3.9 Human Factors ITAAC - PSER and RAIs Prepared	50h	9/2/2008	10/20/2008	NA
P1 - 14.3.10 EP ITAAC - PSER and RAIs Prepared	20h	6/4/2008	10/2/2008	NA
P1 - 14.3.11 Containment ITAAC - PSER and RAIs Prepared	38h	9/22/2008	10/20/2008	NA
P1 - 14.3.12 Physical Sec Hardware ITAAC - PSER and RAIs Prepared - DEFERRED START DATE TO P4	0h	6/4/2008	10/2/2008	NA
<b>P1 - Chap 14.0 RAI Issuance</b>	<b>172h</b>	<b>6/4/2008</b>	<b>11/21/2008</b>	<b>NA</b>
P1 - Chap 14.0 PSER and RAI Input Complete	0h	10/30/2008	10/30/2008	NA
P1 - Chap 14.0 RAI Processing	172h	6/4/2008	11/21/2008	NA
P1 - Chap 14.0 Complete	0h	11/21/2008	11/21/2008	NA
<b>P1 - Chap 15.0 Safety Analysis</b>	<b>101h</b>	<b>11/3/2008</b>	<b>12/9/2008</b>	<b>NA</b>
<b>P1 - Chap 15.0 Technical Review</b>	<b>16h</b>	<b>11/3/2008</b>	<b>11/17/2008</b>	<b>NA</b>
P1 - 15.6.5 LOCAs from Piping Breaks - PSER and RAIs Prepared	16h	11/3/2008	11/17/2008	NA
<b>P1 - Chap 15.0 RAI Issuance</b>	<b>85h</b>	<b>11/3/2008</b>	<b>12/9/2008</b>	<b>NA</b>

P1 - Chap 15.0 PSER and RAI Input Complete	0h	11/17/2008	11/17/2008	NA
P1 - Chap 15.0 RAI Processing	85h	11/3/2008	12/9/2008	NA
P1 - Chap 15.0 Complete	0h	12/9/2008	12/9/2008	NA
<b>P1 - Chap 16.0 Technical Specifications</b>	<b>142h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 16.0 Technical Review</b>	<b>40h</b>	<b>6/4/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 16.3 TS - Instrumentation & Short-Term Investment Protection - PSER and RAIs Prepared	8h	9/29/2008	10/10/2008	NA
P1 - 16.5 TS - Containment Sys - PSER and RAIs Prepared	32h	6/4/2008	10/20/2008	NA
<b>P1 - Chap 16.0 RAI Issuance</b>	<b>102h</b>	<b>6/4/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 16.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 16.0 RAI Processing	102h	6/4/2008	11/10/2008	NA
P1 - Chap 16.0 Complete	0h	11/10/2008	11/10/2008	NA
<b>P1 - Chap 17.0 Quality Assurance</b>	<b>255h</b>	<b>6/4/2008</b>	<b>9/26/2008</b>	<b>NA</b>
<b>P1 - Chap 17.0 Technical Review</b>	<b>160h</b>	<b>6/4/2008</b>	<b>9/5/2008</b>	<b>NA</b>
P1 - 17.5 QA Program - PSER and RAIs Prepared	160h	6/4/2008	9/5/2008	NA
<b>P1 - Chap 17.0 RAI Issuance</b>	<b>95h</b>	<b>6/4/2008</b>	<b>9/26/2008</b>	<b>NA</b>
P1 - Chap 17.0 PSER and RAI Input Complete	0h	9/5/2008	9/5/2008	NA
P1 - Chap 17.0 RAI Processing	95h	6/4/2008	9/26/2008	NA
P1 - Chap 17.0 Complete	0h	9/26/2008	9/26/2008	NA
<b>P1 - Chap 18.0 Human Factors</b>	<b>205h</b>	<b>8/15/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 18.0 Technical Review</b>	<b>90h</b>	<b>8/15/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 18.1 HFE Program Management - PSER and RAIs Prepared	30h	8/15/2008	10/20/2008	NA
P1 - 18.5 Staffing and Qualifications - PSER and RAIs Prepared	20h	8/15/2008	10/20/2008	NA
P1 - 18.9 Training Program Development - PSER and RAIs Prepared	20h	8/15/2008	10/20/2008	NA
P1 - 18.12 Human Performance Monitoring - PSER and RAIs Prepared	20h	8/15/2008	10/20/2008	10/20/2008
<b>P1 - Chap 18.0 RAI Issuance</b>	<b>115h</b>	<b>8/15/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 18.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 18.0 RAI Processing	115h	8/15/2008	11/10/2008	NA
P1 - Chap 18.0 Complete	0h	11/10/2008	11/10/2008	NA
<b>P1 - Chap 19.0 Severe Accidents/Probabilistic Risk Assessment (PRA)</b>	<b>185h</b>	<b>9/10/2008</b>	<b>11/10/2008</b>	<b>NA</b>
<b>P1 - Chap 19.0 Technical Review</b>	<b>99h</b>	<b>9/10/2008</b>	<b>10/20/2008</b>	<b>NA</b>
P1 - 19.0 and 19.1 Probabilistic Risk Assessment - PSER and RAIs Prepared	91h	9/10/2008	10/20/2008	NA
P1 - 19.2 Severe Accidents - PSER and RAIs Prepared	8h	10/3/2008	10/20/2008	NA
<b>P1 - Chap 19.0 RAI Issuance</b>	<b>86h</b>	<b>9/10/2008</b>	<b>11/10/2008</b>	<b>NA</b>
P1 - Chap 19.0 PSER and RAI Input Complete	0h	10/20/2008	10/20/2008	NA
P1 - Chap 19.0 RAI Processing	86h	9/10/2008	11/10/2008	NA
P1 - Chap 19.0 Complete	0h	11/10/2008	11/10/2008	NA
<b>EPAAct DHS Review</b>	<b>156.2h</b>	<b>6/4/2008</b>	<b>12/9/2008</b>	<b>NA</b>
EPAAct - Provide COLA to DHS	0.1h	6/4/2008	6/17/2008	NA
EPAAct - DHS COLA Review and Preparation of EPAAct Report	0.1h	6/18/2008	10/24/2008	NA
EPAAct - DHS Site Visit	40h	7/18/2008	7/24/2008	NA
EPAAct - NSIR Review of DHS Report	100h	10/27/2008	11/24/2008	NA
EPAAct - NSIR Mgmt Review of DHS Report	16h	11/25/2008	12/9/2008	NA
Phase 1 - Draft Input for PSER and RAIs Complete	0h	12/1/2008	12/1/2008	NA
Phase 1 - OGC Review of RAIs Complete	0h	12/22/2008	12/22/2008	NA
Phase 1 - PSER and RAIs Complete	0h	12/22/2008	12/22/2008	NA
SER Phase 1 Managed Reserve	0.1h	12/23/2008	1/14/2009	NA
Phase 1 – PSER and RAIs Complete (with Mgmt Reserve)	0h	1/14/2009	1/14/2009	NA
<b>Phase 2 - SER with OIs</b>	<b>7,057.2h</b>	<b>8/20/2008</b>	<b>7/22/2009</b>	<b>NA</b>
P2 - PM Support	80h	8/20/2008	7/22/2009	NA

<b>P2 - Section and Chapter Preparation</b>	<b>6,593.1h</b>	<b>8/20/2008</b>	<b>4/16/2009</b>	<b>NA</b>
<b>P2 - Chap 1.0 Introduction and General Description of Plant</b>	<b>380h</b>	<b>10/1/2008</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 1.0 PM Support	20h	1/8/2009	4/16/2009	NA
<b>P2 - Chap 1.0 Complete SER w/OI Input</b>	<b>182h</b>	<b>10/1/2008</b>	<b>2/6/2009</b>	<b>NA</b>
P2 - 1.0 Introduction - Evaluation Completed	102h	12/2/2008	2/6/2009	NA
P2 - 1.x Financial Review - Evaluation Completed	80h	10/1/2008	11/13/2008	NA
<b>P2 - Chap 1.0 Chapter Completion</b>	<b>178h</b>	<b>2/6/2009</b>	<b>4/3/2009</b>	<b>NA</b>
P2 - Chap 1.0 PM All section inputs received	0h	2/6/2009	2/6/2009	NA
P2 - Chap 1.0 PM-LA-TE review and edit	98h	2/9/2009	3/5/2009	NA
P2 - Chap 1.0 Branch chiefs concurrence	16h	3/6/2009	3/19/2009	NA
P2 - Chap 1.0 OGC review and concurrence	64h	3/20/2009	4/3/2009	NA
P2 - Chap 1.0 Chapter Complete	0h	4/3/2009	4/3/2009	NA
<b>P2 - Chap 2.0 Site Characteristics</b>	<b>1,194h</b>	<b>9/22/2008</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 2.0 PM Support	80h	1/6/2009	4/15/2009	NA
<b>P2 - Chap 2.0 Complete SER w/OI Input</b>	<b>786h</b>	<b>9/22/2008</b>	<b>2/4/2009</b>	<b>NA</b>
P2 - 2.0 Site Char and Param - Evaluation Completed	40h	12/2/2008	1/14/2009	NA
P2 - 2.1.1 Site Location and Desc - Evaluation Completed	1h	10/15/2008	11/26/2008	NA
P2 - 2.1.2 Excl Area Authority and Control - Evaluation Completed	1h	10/15/2008	11/26/2008	NA
P2 - 2.1.3 Population Distrib - Evaluation Completed	1h	10/15/2008	11/26/2008	NA
P2 - 2.2.1 - 2.2.2 Ident of Pot Haz - Evaluation Completed	8h	10/15/2008	11/26/2008	NA
P2 - 2.2.3 Eval of Pot Accid - Evaluation Completed	8h	10/15/2008	11/26/2008	NA
P2 - 2.3.1 Regional Climatology - Evaluation Completed	8h	9/22/2008	10/3/2008	NA
P2 - 2.3.2 Local Meteorology - Evaluation Completed	8h	9/22/2008	10/3/2008	NA
P2 - 2.3.3 Onsite Met Measurements Prog - Evaluation Completed	8h	9/22/2008	10/3/2008	NA
P2 - 2.3.4 Short Term Dispersion for Accid Rel - Evaluation Completed	8h	9/22/2008	10/3/2008	NA
P2 - 2.3.5 Long Term Dispersion for Routine Rel - Evaluation Completed	8h	9/22/2008	10/3/2008	NA
P2 - 2.4.1 Hydrologic Description - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.2 Floods - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.3 PMF on Streams and Rivers - Evaluation Completed	30h	12/17/2008	1/30/2009	NA
P2 - 2.4.4 Potential Dam Failures - Evaluation Completed	30h	12/17/2008	1/30/2009	NA
P2 - 2.4.5 Prob Max Surge and Seiche Flooding - Evaluation Completed	30h	12/17/2008	1/30/2009	NA
P2 - 2.4.6 Prob Max Tsunami Flooding - Evaluation Completed	30h	12/17/2008	1/30/2009	NA
P2 - 2.4.7 Ice Effects - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.8 Cooling Water Canals and Reservoirs - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.9 Channel Diversions - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.10 Flooding Protection Rqmts - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.11 Low Water Considerations - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.4.12 Groundwater - Evaluation Completed	45h	12/17/2008	1/30/2009	NA
P2 - 2.4.13 Accid Rel of Rad Liquid Effluents - Evaluation Completed	119h	12/22/2008	2/4/2009	NA
P2 - 2.4.14 T/Ss and Emerg Ops Rqmts - Evaluation Completed	15h	12/17/2008	1/30/2009	NA
P2 - 2.5.1 Geologic and Seismic Info - Evaluation Completed	20h	12/8/2008	1/30/2009	NA
P2 - 2.5.2 Vibratory Ground Motion - Evaluation Completed	20h	12/8/2008	1/30/2009	NA
P2 - 2.5.3 Surface Faulting - Evaluation Completed	20h	12/8/2008	1/30/2009	NA
P2 - 2.5.4 Stability of Subsurf Matts and Foundations - Evaluation Completed	112h	12/8/2008	1/30/2009	NA
P2 - 2.5.5 Stability of Slopes - Evaluation Completed	111h	12/8/2008	1/30/2009	NA
<b>P2 - Chap 2.0 Chapter Completion</b>	<b>328h</b>	<b>2/4/2009</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 2.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 2.0 PM-LA-TE review and edit	152h	2/5/2009	3/12/2009	NA
P2 - Chap 2.0 Branch chiefs concurrence	92h	3/13/2009	3/26/2009	NA

P2 - Chap 2.0 OGC review and concurrence	84h	3/27/2009	4/16/2009	NA
P2 - Chap 2.0 Chapter Complete	0h	4/16/2009	4/16/2009	NA
<b>P2 - Chap 3.0 Design of Structures, Components, Equipment, and Systems</b>	<b>636h</b>	<b>11/26/2008</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 3.0 PM Support	40h	1/26/2009	4/16/2009	NA
<b>P2 - Chap 3.0 Complete SER w/OI Input</b>	<b>447h</b>	<b>11/26/2008</b>	<b>2/24/2009</b>	<b>NA</b>
P2 - 3.2.1 Seismic Classification - Evaluation Completed	5h	1/26/2009	2/6/2009	NA
P2 - 3.2.2 System Quality Group Classification - Evaluation Completed	5h	1/26/2009	2/6/2009	NA
P2 - 3.3.1 Wind Loads - Evaluation Completed	1h	2/9/2009	2/24/2009	NA
P2 - 3.3.2 Tornado Loads - Evaluation Completed	1h	2/9/2009	2/24/2009	NA
P2 - 3.4.1 Flood Protection - Evaluation Complete	20h	2/9/2009	2/24/2009	NA
P2 - 3.5.1.3 Turbine Missiles - Evaluation Completed	23h	2/9/2009	2/24/2009	NA
P2 - 3.5.1.5 Site Proximity Missiles (Except Aircraft) - Evaluation Completed	1h	12/24/2008	2/6/2009	NA
P2 - 3.5.1.6 Aircraft Hazards - Evaluation Completed	1h	12/24/2008	2/6/2009	NA
P2 - 3.6.2 Details of Pipe Break Analysis Results and Protection Measures - Evaluation Completed	10h	2/2/2009	2/13/2009	NA
P2 - 3.7.1 Seismic Design Param - Evaluation Completed	154h	1/12/2009	1/30/2009	NA
P2 - 3.7.2 Seismic System Analysis - Evaluation Completed	50h	1/12/2009	1/30/2009	NA
P2 - 3.7.3 Seismic Subsystem Analysis - Evaluation Completed	46h	1/12/2009	1/30/2009	NA
P2 - 3.8.5 Foundations - Evaluation Completed	80h	1/12/2009	1/30/2009	NA
P2 - 3.10 Dynamic and Seismic Qualification of Mech and Elec Equipment - Evaluation Completed	10h	11/26/2008	12/12/2008	NA
P2 - 3.11 Env Qual of Elec & Mech Equip	30h	12/24/2008	2/6/2009	NA
P2 - 3.12 ASME Code Class 1, 2 and 3 Piping Systems... - Evaluation Completed	10h	11/26/2008	12/12/2008	NA
<b>P2 - Chap 3.0 Chapter Completion</b>	<b>149h</b>	<b>2/24/2009</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 3.0 PM All section inputs received	0h	2/24/2009	2/24/2009	NA
P2 - Chap 3.0 PM-LA-TE review and edit	71h	2/25/2009	3/18/2009	NA
P2 - Chap 3.0 Branch chiefs concurrence	38h	3/19/2009	4/1/2009	NA
P2 - Chap 3.0 OGC review and concurrence	40h	4/2/2009	4/16/2009	NA
P2 - Chap 3.0 Chapter Complete	0h	4/16/2009	4/16/2009	NA
<b>P2 - Chap 4.0 Reactor</b>	<b>83h</b>	<b>12/3/2008</b>	<b>3/12/2009</b>	<b>NA</b>
P2 - Chap 4.0 PM Support	20h	12/18/2008	2/9/2009	NA
<b>P2 - Chap 4.0 Complete SER w/OI Input</b>	<b>8h</b>	<b>12/3/2008</b>	<b>1/16/2009</b>	<b>NA</b>
P2 - 4.4 Thermal and Hydraulic Design	8h	12/3/2008	1/16/2009	NA
<b>P2 - Chap 4.0 Chapter Completion</b>	<b>55h</b>	<b>1/16/2009</b>	<b>3/12/2009</b>	<b>NA</b>
P2 - Chap 4.0 PM All section inputs received	0h	1/16/2009	1/16/2009	NA
P2 - Chap 4.0 PM-LA-TE review and edit	45h	1/20/2009	2/10/2009	NA
P2 - Chap 4.0 Branch chiefs concurrence	4h	2/11/2009	2/25/2009	NA
P2 - Chap 4.0 OGC review and concurrence	6h	2/26/2009	3/12/2009	NA
P2 - Chap 4.0 Chapter Complete	0h	3/12/2009	3/12/2009	NA
<b>P2 - Chap 5.0 Reactor Coolant System and Connected Systems</b>	<b>83h</b>	<b>12/3/2008</b>	<b>2/6/2009</b>	<b>NA</b>
P2 - Chap 5.0 PM Support	20h	12/17/2008	2/6/2009	NA
<b>P2 - Chap 5.0 Complete SER w/OI Input</b>	<b>8h</b>	<b>12/3/2008</b>	<b>1/15/2009</b>	<b>NA</b>
P2 - 5.2.2 Over Pressure Protection	8h	12/3/2008	1/15/2009	NA
<b>P2 - Chap 5.0 Chapter Completion</b>	<b>55h</b>	<b>1/15/2009</b>	<b>2/6/2009</b>	<b>NA</b>
P2 - Chap 5.0 PM All section inputs received	0h	1/15/2009	1/15/2009	NA
P2 - Chap 5.0 PM-LA-TE Review and Edit	45h	1/16/2009	1/27/2009	NA
P2 - Chap 5.0 Branch chiefs concurrence	4h	1/28/2009	1/28/2009	NA
P2 - Chap 5.0 OGC review and concurrence	6h	1/29/2009	2/6/2009	NA
P2 - Chap 5.0 Chapter Complete	0h	2/6/2009	2/6/2009	NA
<b>P2 - Chap 6.0 Engineered Safety Features</b>	<b>158h</b>	<b>11/26/2008</b>	<b>3/18/2009</b>	<b>NA</b>
P2 - Chap 6.0 PM Support	20h	12/23/2008	3/18/2009	NA

<b>P2 - Chap 6.0 Complete SER w/OI Input</b>	<b>66h</b>	<b>11/26/2008</b>	<b>1/21/2009</b>	<b>NA</b>
P2 - 6.3 Passive Core Cooling System	32h	12/29/2008	1/21/2009	NA
P2 - 6.4 Control Room Habitability - Evaluation Completed	34h	11/26/2008	1/9/2009	NA
<b>P2 - Chap 6.0 Chapter Completion</b>	<b>72h</b>	<b>1/21/2009</b>	<b>3/18/2009</b>	<b>NA</b>
P2 - Chap 6.0 PM All section inputs received	0h	1/21/2009	1/21/2009	NA
P2 - Chap 6.0 PM-LA-TE review and edit	48h	1/22/2009	2/17/2009	NA
P2 - Chap 6.0 Branch chiefs concurrence	20h	2/18/2009	3/3/2009	NA
P2 - Chap 6.0 OGC review and concurrence	4h	3/4/2009	3/18/2009	NA
P2 - Chap 6.0 Chapter Complete	0h	3/18/2009	3/18/2009	NA
<b>P2 - Chap 8.0 Electric Power</b>	<b>294h</b>	<b>1/12/2009</b>	<b>4/13/2009</b>	<b>NA</b>
P2 - Chap 8.0 PM Support	20h	1/20/2009	4/13/2009	NA
<b>P2 - Chap 8.0 Complete SER w/OI Input</b>	<b>212h</b>	<b>1/12/2009</b>	<b>2/17/2009</b>	<b>NA</b>
P2 - 8.1 Elec Power - Intro - Evaluation Completed	39h	1/12/2009	2/17/2009	NA
P2 - 8.2 Offsite Power - Evaluation Completed	104h	1/12/2009	2/17/2009	NA
P2 - 8.3.1 AC Power (Onsite) - Evaluation Completed	34h	1/12/2009	2/17/2009	NA
P2 - 8.4 Station Blackout - Evaluation Completed	35h	1/12/2009	2/17/2009	NA
<b>P2 - Chap 8.0 Chapter Completion</b>	<b>62h</b>	<b>2/17/2009</b>	<b>4/13/2009</b>	<b>NA</b>
P2 - Chap 8.0 PM All section inputs received	0h	2/17/2009	2/17/2009	NA
P2 - Chap 8.0 PM-LA-TE review and edit	48h	2/18/2009	3/13/2009	NA
P2 - Chap 8.0 Branch chiefs concurrence	8h	3/16/2009	3/27/2009	NA
P2 - Chap 8.0 OGC review and concurrence	6h	3/30/2009	4/13/2009	NA
P2 - Chap 8.0 Chapter Complete	0h	4/13/2009	4/13/2009	NA
<b>P2 - Chap 9.0 Auxiliary Systems</b>	<b>332h</b>	<b>11/12/2008</b>	<b>4/7/2009</b>	<b>NA</b>
P2 - Chap 9.0 PM Support	40h	1/6/2009	4/7/2009	NA
<b>P2 - Chap 9.0 Complete SER w/OI Input</b>	<b>204h</b>	<b>11/12/2008</b>	<b>2/13/2009</b>	<b>NA</b>
P2 - 9.2.4 Pot and Sanit Water - Evaluation Completed	8h	12/11/2008	1/7/2009	NA
P2 - 9.3.3 Eqmt and Floor Drainage - Evaluation Completed	4h	11/12/2008	12/1/2008	NA
P2 - 9.4.1 Nuclear Island Nonradioactive Ventilation System - Evaluation Completed	30h	11/26/2008	1/9/2009	NA
P2 - 9.5.1 Fire Protection - Evaluation Completed	160h	12/8/2008	2/13/2009	NA
P2 - 9.5.2 Communications - Evaluation Completed	2h	11/26/2008	2/4/2009	NA
<b>P2 - Chap 9.0 Chapter Completion</b>	<b>88h</b>	<b>2/4/2009</b>	<b>4/7/2009</b>	<b>NA</b>
P2 - Chap 9.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 9.0 PM-LA-TE review and edit	48h	2/5/2009	3/3/2009	NA
P2 - Chap 9.0 Branch chiefs concurrence	36h	3/4/2009	3/17/2009	NA
P2 - Chap 9.0 OGC review and concurrence	4h	3/18/2009	4/7/2009	NA
P2 - Chap 9.0 Chapter Complete	0h	4/7/2009	4/7/2009	NA
<b>P2 - Chap 10.0 Steam and Power Conversion System</b>	<b>247h</b>	<b>11/24/2008</b>	<b>3/6/2009</b>	<b>NA</b>
P2 - Chap 10.0 PM Support	20h	12/9/2008	3/6/2009	NA
<b>P2 - Chap 10.0 Complete SER w/OI Input</b>	<b>168h</b>	<b>11/24/2008</b>	<b>1/7/2009</b>	<b>NA</b>
P2 - 10.4.5 Circulating Water - Evaluation Completed	168h	11/24/2008	1/7/2009	NA
<b>P2 - Chap 10.0 Chapter Completion</b>	<b>59h</b>	<b>1/7/2009</b>	<b>3/5/2009</b>	<b>NA</b>
P2 - Chap 10.0 PM All section inputs received	0h	1/7/2009	1/7/2009	NA
P2 - Chap 10.0 PM-LA-TE review and edit	46h	1/8/2009	2/3/2009	NA
P2 - Chap 10.0 Branch chiefs concurrence	9h	2/4/2009	2/18/2009	NA
P2 - Chap 10.0 OGC review and concurrence	4h	2/19/2009	3/5/2009	NA
P2 - Chap 10.0 Chapter Complete	0h	3/5/2009	3/5/2009	NA
<b>P2 - Chap 11.0 Radioactive Waste Management</b>	<b>438h</b>	<b>12/22/2008</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 11.0 PM Support	40h	1/6/2009	4/1/2009	NA
<b>P2 - Chap 11.0 Complete SER w/OI Input</b>	<b>298h</b>	<b>12/22/2008</b>	<b>2/4/2009</b>	<b>NA</b>



P2 - 11.2 Liq Waste Mgmt - Evaluation Completed	88h	12/22/2008	2/4/2009	NA
P2 - 11.3 Gas Waste Mgmt - Evaluation Completed	88h	12/22/2008	2/4/2009	NA
P2 - 11.4 Solid Waste Mgmt - Evaluation Completed	88h	12/22/2008	2/4/2009	NA
P2 - 11.5 Rad Monit Inst & Sampling - Evaluation Completed	34h	12/22/2008	2/4/2009	NA
<b>P2 - Chap 11.0 Chapter Completion</b>	<b>100h</b>	<b>2/4/2009</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 11.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 11.0 PM-LA-TE review and edit	56h	2/5/2009	3/3/2009	NA
P2 - Chap 11.0 Branch chiefs concurrence	34h	3/4/2009	3/17/2009	NA
P2 - Chap 11.0 OGC review and concurrence	10h	3/18/2009	4/1/2009	NA
P2 - Chap 11.0 Chapter Complete	0h	4/1/2009	4/1/2009	NA
<b>P2 - Chap 12.0 Radiation Protection</b>	<b>454h</b>	<b>12/22/2008</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 12.0 PM Support	20h	1/6/2009	4/1/2009	NA
<b>P2 - Chap 12.0 Complete SER w/OI Input</b>	<b>348h</b>	<b>12/22/2008</b>	<b>2/4/2009</b>	<b>NA</b>
P2 - 12.1 Occupational ALARA - Evaluation Completed	72h	12/22/2008	2/4/2009	NA
P2 - 12.2 Rad Sources - Evaluation Completed	84h	12/22/2008	2/4/2009	NA
P2 - 12.3 - 12.4 RP Design Features - Evaluation Completed	142h	12/22/2008	2/4/2009	NA
P2 - 12.5 Operational RP Program - Evaluation Completed	50h	12/22/2008	2/4/2009	NA
<b>P2 - Chap 12.0 Chapter Completion</b>	<b>86h</b>	<b>2/4/2009</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 12.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 12.0 PM-LA-TE review and edit	54h	2/5/2009	3/3/2009	NA
P2 - Chap 12.0 Branch chiefs concurrence	20h	3/4/2009	3/17/2009	NA
P2 - Chap 12.0 OGC review and concurrence	12h	3/18/2009	4/1/2009	NA
P2 - Chap 12.0 Chapter Complete	0h	4/1/2009	4/1/2009	NA
<b>P2 - Chap 13.0 Conduct of Operations</b>	<b>587.1h</b>	<b>9/26/2008</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 13.0 PM Support	80h	1/6/2009	4/16/2009	NA
<b>P2 - Chap 13.0 Complete SER w/OI Input</b>	<b>365.1h</b>	<b>9/26/2008</b>	<b>3/10/2009</b>	<b>NA</b>
P2 - 13.1.1 Mgmt and Tech Support Org - Evaluation Completed	30h	12/22/2008	2/4/2009	NA
P2 - 13.1.2 - 13.1.3 Operating Org - Evaluation Completed	30h	12/22/2008	2/4/2009	NA
P2 - 13.3 EP - RAIs Applicant Response	0.1h	10/31/2008	11/30/2008	NA
P2 - 13.3 LIB Review of FEMA Offsite PSER	30h	9/26/2008	10/24/2008	NA
P2 - 13.3 FEMA Review of LIB Onsite PSER	1h	9/26/2008	10/24/2008	NA
P2 - 13.3 RAI Responses to FEMA	18h	12/1/2008	12/3/2008	NA
P2 - 13.3 EP Offsite FEMA - Evaluation Completed w/OI	10h	12/4/2008	1/16/2009	NA
P2 - 13.3 EP Onsite - Evaluation Completed w/OI	90h	12/1/2008	1/16/2009	NA
P2 - 13.3 EP ETE - Evaluation Completed w/OI	1h	12/1/2008	12/12/2008	NA
P2 - 13.3 EP - Integrate Inputs	20h	1/20/2009	1/26/2009	NA
P2 - 13.3 EP - Finalize SER w/OIs	20h	1/27/2009	2/2/2009	NA
P2 - 13.3 EP - Branch Chief Concurrence	30h	2/3/2009	2/9/2009	NA
P2 - 13.3 EP - LIB Review of FEMA Offsite Report w/OI	24h	2/10/2009	3/10/2009	NA
P2 - 13.3 EP - FEMA Review of LIB Onsite SER w/OI	1h	2/10/2009	3/10/2009	NA
P2 - 13.4 Operational Programs - Evaluation Completed	10h	12/22/2008	2/4/2009	NA
P2 - 13.5.1.1 Admin Procedures General - Evaluation Completed	20h	12/22/2008	2/4/2009	NA
P2 - 13.5.2.1 Operating and Emerg Operating Procedures - Evaluation Completed	30h	12/22/2008	2/4/2009	NA
<b>P2 - Chap 13.0 Chapter Completion</b>	<b>142h</b>	<b>2/4/2009</b>	<b>4/16/2009</b>	<b>NA</b>
P2 - Chap 13.0 PM assembles sections	0h	2/4/2009	2/4/2009	NA
P2 - Chap 13.0 PM-LA-TE review and edit	84h	2/5/2009	3/12/2009	NA
P2 - Chap 13.0 Branch chiefs concurrence	40h	3/13/2009	3/26/2009	NA
P2 - Chap 13.0 OGC review and concurrence	18h	3/27/2009	4/16/2009	NA
P2 - Chap 13.0 Chapter Complete	0h	4/16/2009	4/16/2009	NA

<b>P2 - Chap 14.0 Initial Test Program</b>	<b>608h</b>	<b>8/20/2008</b>	<b>4/13/2009</b>	<b>NA</b>
P2 - Chap 14.0 PM Support	40h	1/20/2009	4/13/2009	NA
<b>P2 - Chap 14.0 Complete SER w/OI Input</b>	<b>395h</b>	<b>8/20/2008</b>	<b>2/17/2009</b>	<b>NA</b>
P2 - 14.2 Initial Plant Test Pgm - Evaluation Completed	118h	12/22/2008	2/4/2009	NA
P2 - 14.3 ITAAC - Evaluation Completed	100h	1/15/2009	2/17/2009	NA
P2 - 14.3.2 Struct and Sys Eng ITAAC - Evaluation Completed	10h	8/20/2008	10/3/2008	NA
P2 - 14.3.3 Piping ITAAC - Evaluation Completed	10h	12/18/2008	1/2/2009	NA
P2 - 14.3.6 Elect ITAAC - Evaluation Completed	60h	12/18/2008	1/2/2009	NA
P2 - 14.3.7 Plant Systems ITAAC - Evaluation Completed	40h	12/29/2008	2/10/2009	NA
P2 - 14.3.9 Human Factors ITAAC - Evaluation Completed	35h	12/22/2008	2/4/2009	NA
P2 - 14.3.10 EP ITAAC - Evaluation Completed	10h	12/2/2008	1/14/2009	NA
P2 - 14.3.11 Containment ITAAC - Evaluation Completed	12h	12/22/2008	1/6/2009	NA
P2 - 14.3.12 Physical Sec Hardware ITAAC - Evaluation Completed - DEFERRED START DATE TO P4	0h	12/2/2008	1/14/2009	NA
<b>P2 - Chap 14.0 Chapter Completion</b>	<b>173h</b>	<b>2/17/2009</b>	<b>4/13/2009</b>	<b>NA</b>
P2 - Chap 14.0 PM All section inputs received	0h	2/17/2009	2/17/2009	NA
P2 - Chap 14.0 PM-LA-TE review and edit	76h	2/18/2009	3/13/2009	NA
P2 - Chap 14.0 Branch chiefs concurrence	81h	3/16/2009	3/27/2009	NA
P2 - Chap 14.0 OGC review and concurrence	16h	3/30/2009	4/13/2009	NA
P2 - Chap 14.0 Chapter Complete	0h	4/13/2009	4/13/2009	NA
<b>P2 - Chap 15.0 Safety Analysis</b>	<b>82h</b>	<b>1/5/2009</b>	<b>3/30/2009</b>	<b>NA</b>
P2 - Chap 15.0 PM Support	20h	1/5/2009	3/30/2009	NA
<b>P2 - Chap 15.0 Complete SER w/OI Input</b>	<b>16h</b>	<b>1/20/2009</b>	<b>2/2/2009</b>	<b>NA</b>
P2 - 15.6.5 LOCAs from Piping Breaks - Evaluation Completed	16h	1/20/2009	2/2/2009	NA
<b>P2 - Chap 15.0 Chapter Completion</b>	<b>46h</b>	<b>2/2/2009</b>	<b>3/30/2009</b>	<b>NA</b>
P2 - Chap 15.0 PM All section inputs received	0h	2/2/2009	2/2/2009	NA
P2 - Chap 15.0 PM-LA-TE review and edit	42h	2/3/2009	2/27/2009	NA
P2 - Chap 15.0 Branch chiefs concurrence	3h	3/2/2009	3/13/2009	NA
P2 - Chap 15.0 OGC review and concurrence	1h	3/16/2009	3/30/2009	NA
P2 - Chap 15.0 Chapter Complete	0h	3/30/2009	3/30/2009	NA
<b>P2 - Chap 16.0 Technical Specifications</b>	<b>165h</b>	<b>12/10/2008</b>	<b>3/31/2009</b>	<b>NA</b>
P2 - Chap 16.0 PM Support	20h	1/6/2009	3/31/2009	NA
<b>P2 - Chap 16.0 Complete SER w/OI Input</b>	<b>38h</b>	<b>12/10/2008</b>	<b>2/4/2009</b>	<b>NA</b>
P2 -16.1 Technical Specifications Gen Plant, Refuel, & Adm Controls - Evaluation Completed	20h	12/22/2008	2/4/2009	NA
P2 - 16.3 TS - Instrumentation - Evaluation Completed	8h	12/10/2008	12/23/2008	NA
P2 - 16.5 TS - Containment Sys - Evaluation Completed	10h	12/22/2008	2/4/2009	NA
<b>P2 - Chap 16.0 Chapter Completion</b>	<b>107h</b>	<b>2/4/2009</b>	<b>3/31/2009</b>	<b>NA</b>
P2 - Chap 16.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 16.0 PM-LA-TE review and edit	50h	2/5/2009	3/3/2009	NA
P2 - Chap 16.0 Branch chiefs concurrence	47h	3/4/2009	3/17/2009	NA
P2 - Chap 16.0 OGC review and concurrence	10h	3/18/2009	3/31/2009	NA
P2 - Chap 16.0 Chapter Complete	0h	3/31/2009	3/31/2009	NA
<b>P2 - Chap 17.0 Quality Assurance During design and Construction</b>	<b>284h</b>	<b>10/6/2008</b>	<b>1/14/2009</b>	<b>NA</b>
P2 - Chap 17.0 PM Support	20h	10/20/2008	1/14/2009	NA
<b>P2 - Chap 17.0 Complete SER w/OI Input</b>	<b>200h</b>	<b>10/6/2008</b>	<b>11/17/2008</b>	<b>NA</b>
P2 - 17.5 QA Program - Evaluation Completed	200h	10/6/2008	11/17/2008	NA
<b>P2 - Chap 17.0 Chapter Completion</b>	<b>64h</b>	<b>11/17/2008</b>	<b>1/14/2009</b>	<b>NA</b>
P2 - Chap 17.0 PM assemblies sections	0h	11/17/2008	11/17/2008	NA
P2 - Chap 17.0 PM-LA-TE review and edit	46h	11/18/2008	12/12/2008	NA
P2 - Chap 17.0 Branch chiefs concurrence	12h	12/15/2008	12/29/2008	NA

P2 - Chap 17.0 OGC review and concurrence	6h	12/30/2008	1/14/2009	NA
P2 - Chap 17.0 Chapter Complete	0h	1/14/2009	1/14/2009	NA
<b>P2 - Chap 18.0 Human Factors</b>	<b>244h</b>	<b>12/22/2008</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 18.0 PM Support	20h	1/6/2009	4/1/2009	NA
<b>P2 - Chap 18.0 Complete SER w/OI Input</b>	<b>170h</b>	<b>12/22/2008</b>	<b>2/4/2009</b>	<b>NA</b>
P2 - 18.1 HFE Program Management - Evaluation Completed	50h	12/22/2008	2/4/2009	NA
P2 - 18.5 Staffing & Quails - Evaluation Completed	40h	12/22/2008	2/4/2009	NA
P2 - 18.9 Training Program Development - Evaluation Completed	40h	12/22/2008	2/4/2009	NA
P2 - 18.12 Human Performance Monitoring - Evaluation Completed	40h	12/22/2008	2/4/2009	NA
<b>P2 - Chap 18.0 Chapter Completion</b>	<b>54h</b>	<b>2/4/2009</b>	<b>4/1/2009</b>	<b>NA</b>
P2 - Chap 18.0 PM All section inputs received	0h	2/4/2009	2/4/2009	NA
P2 - Chap 18.0 PM-LA-TE review and edit	44h	2/5/2009	3/3/2009	NA
P2 - Chap 18.0 Branch chiefs concurrence	6h	3/4/2009	3/17/2009	NA
P2 - Chap 18.0 OGC review and concurrence	4h	3/18/2009	4/1/2009	NA
P2 - Chap 18.0 Chapter Complete	0h	4/1/2009	4/1/2009	NA
<b>P2 - Chap 19.0 Severe Accidents/Probabilistic Risk Assessment (PRA)</b>	<b>124h</b>	<b>12/8/2008</b>	<b>3/4/2009</b>	<b>NA</b>
P2 - Chap 19.0 PM Support	20h	12/8/2008	3/4/2009	NA
<b>P2 - Chap 19.0 Complete SER w/OI Input</b>	<b>42h</b>	<b>12/22/2008</b>	<b>1/6/2009</b>	<b>NA</b>
P2 - 19.0 and 19.1 Probabilistic Risk Assessment - Evaluation Completed	38h	12/22/2008	1/6/2009	NA
P2 - 19.2 Severe Accidents - Evaluation Completed	4h	12/22/2008	1/6/2009	NA
<b>P2 - Chap 19.0 Chapter Completion</b>	<b>62h</b>	<b>1/6/2009</b>	<b>3/4/2009</b>	<b>NA</b>
P2 - Chap 19.0 PM All section inputs received	0h	1/6/2009	1/6/2009	NA
P2 - Chap 19.0 PM-LA-TE review and edit	46h	1/7/2009	2/2/2009	NA
P2 - Chap 19.0 Branch chiefs concurrence	12h	2/3/2009	2/17/2009	NA
P2 - Chap 19.0 OGC review and concurrence	4h	2/18/2009	3/4/2009	NA
P2 - Chap 19.0 Chapter Complete	0h	3/4/2009	3/4/2009	NA
<b>P2 - Appendicies</b>	<b>200h</b>	<b>3/6/2009</b>	<b>4/14/2009</b>	<b>NA</b>
<b>P2 - Preparation of Appendices</b>	<b>200h</b>	<b>3/6/2009</b>	<b>4/14/2009</b>	<b>NA</b>
P2 - Appendix - Chronology	40h	3/6/2009	4/14/2009	NA
P2 - Appendix - Reference List	40h	3/6/2009	4/14/2009	NA
P2 - Appendix - RAIs	40h	3/6/2009	4/14/2009	NA
P2 - Appendix - COL Action Items	40h	3/6/2009	4/14/2009	NA
P2 - Appendix - Acronyms, Contributors, Other	40h	3/6/2009	4/14/2009	NA
P2 - Appendices complete	0h	4/14/2009	4/14/2009	NA
<b>P2 - SER with OI Document Completion</b>	<b>384h</b>	<b>4/16/2009</b>	<b>6/16/2009</b>	<b>NA</b>
Phase 2 - SER with OIs Chapter Input Complete	0h	4/16/2009	4/16/2009	NA
P2 - LA format/concurrence	40h	4/17/2009	4/23/2009	NA
P2 - PM review/edit	40h	4/24/2009	4/30/2009	NA
P2 - NRO division and external concurrence	132h	5/1/2009	5/14/2009	NA
P2 - OGC review and comment	64h	5/15/2009	5/29/2009	NA
P2 - PM resolves OGC comments	60h	6/1/2009	6/8/2009	NA
P2 - OGC concurrence	24h	6/9/2009	6/11/2009	NA
Phase 2 - OGC Review and Concurrence of SER with OIs Complete	0h	6/11/2009	6/11/2009	NA
P2 - Issue SER with OIs	24h	6/12/2009	6/16/2009	NA
Phase 2 Complete - SER with OIs Issued	0h	6/16/2009	6/16/2009	NA
SER Phase 2 Managed Reserve	0.1h	6/17/2009	7/22/2009	NA
Phase 2 Complete – SER with OIs Issued (with Mgmt Reserve)	0h	7/22/2009	7/22/2009	NA
<b>Phase 3 - ACRS Review of SER with OI</b>	<b>1,113.1h</b>	<b>6/16/2009</b>	<b>11/20/2009</b>	<b>NA</b>
Phase 3 Support	200h	6/17/2009	11/20/2009	NA

<b>Phase 4 - Advanced SER with No OI</b>	<b>9,601.3h</b>	<b>3/11/2009</b>	<b>7/15/2010</b>	<b>NA</b>
Phase 4 Support	0h	3/11/2009	3/11/2009	NA
<b>Phase 5 - ACRS Review of Advanced SER with No OI</b>	<b>1,053.1h</b>	<b>5/11/2010</b>	<b>11/5/2010</b>	<b>NA</b>
Phase 5 Support	0h	5/11/2010	5/11/2010	NA
<b>Phase 6 - FSER with No OI</b>	<b>2,412h</b>	<b>7/22/2010</b>	<b>12/17/2010</b>	<b>NA</b>
Phase 6 Support	0h	7/22/2010	7/22/2010	NA
Safety Review Complete	0h	12/17/2010	12/17/2010	NA
<b>Environmental Review</b>	<b>10,126.79h</b>	<b>6/4/2008</b>	<b>4/6/2010</b>	<b>NA</b>
<b>Phase 1, Public Outreach Meeting</b>	<b>300.1h</b>	<b>6/4/2008</b>	<b>8/15/2008</b>	<b>NA</b>
P1 - Response to Public Outreach Meeting Communications	300h	6/4/2008	8/15/2008	NA
P1 - Prepare EIS Notice of Intent	0.1h	6/4/2008	6/17/2008	6/17/2008
P1 - Federal Register Notice of Intent Published	0h	6/24/2008	6/24/2008	6/24/2008
<b>Phase 2, DEIS</b>	<b>5,018.39h</b>	<b>6/4/2008</b>	<b>6/8/2009</b>	<b>NA</b>
P2 - Develop Pre-Audit Draft DEIS Sections	20.09h	6/4/2008	8/8/2008	NA
P2 - Prepare for Site Audit (NRC)	622h	6/4/2008	8/8/2008	NA
P2 - EIS Site Audit (M-F) (NRC, PNNL, & DHS)	400h	8/11/2008	8/15/2008	NA
P2 - Prepare EIS RAIs (PNNL)	394h	8/18/2008	9/12/2008	NA
P2 - Review EIS RAIs (NRC)	253h	9/15/2008	9/19/2008	NA
P2 - Resolution of EIS RAIs with Contractor	60h	9/22/2008	9/24/2008	NA
P2 - OGC Review of EIS RAIs	80h	9/15/2008	9/30/2008	NA
P2 - OGC Review of EIS RAIs Complete	0h	9/30/2008	9/30/2008	NA
P2 - Resolve Comments on EIS RAIs	40h	10/1/2008	10/3/2008	NA
P2 - Issue EIS RAIs to Applicant	16h	10/6/2008	10/7/2008	NA
P2 - EIS RAIs Issued to Applicant	0h	10/7/2008	10/7/2008	NA
P2 - Applicant Prepare Responses to EIS RAIs (NRC)	0.1h	10/7/2008	11/7/2008	NA
P2 - EIS RAI Responses Received from Applicant	0h	11/7/2008	11/7/2008	NA
P2 - Authors Draft Sections of DEIS (PNNL)	600h	9/9/2008	12/4/2008	NA
P2 - DEIS Draft Sections to PNNL Task Leader (PNNL)	0h	12/4/2008	12/4/2008	NA
P2 - DEIS Sections Review and Editing (PNNL)	450h	12/5/2008	1/9/2009	NA
P2 - Preliminary DEIS to NRC (PNNL)	0h	1/9/2009	1/9/2009	NA
P2 - Review and Comment of Preliminary DEIS (NRC)	519h	1/12/2009	1/23/2009	NA
P2 - DEIS Writing Meeting at PNNL (M-F) (NRC/PNNL)	536h	1/26/2009	1/30/2009	NA
P2 - Edit DEIS After Writing Meeting (PNNL)	300h	2/2/2009	2/20/2009	NA
P2 - Camera Ready DEIS NUREG Delivered to NRC (PNNL)	0h	2/20/2009	2/20/2009	NA
P2 - Verify Contents of Camera Ready DEIS (NRC/PNNL)	268h	2/23/2009	2/27/2009	NA
P2 - OGC Review of DEIS and FR Notice (NRC)	177h	2/23/2009	3/13/2009	NA
P2 - OGC Review and Concurrence of DEIS Complete	0h	3/13/2009	3/13/2009	NA
P2 - Concurrence Review of DEIS NUREG (NRC) and publishing	267h	3/16/2009	4/3/2009	NA
P2 - DEIS NUREG Ready for Public Comment (NRC)	0h	4/3/2009	4/3/2009	NA
P2 - DEIS NUREG Filed with EPA	0h	4/3/2009	4/3/2009	NA
P2 - NRC Prepares FR Notice of Availability of DEIS	16h	4/6/2009	4/10/2009	NA
P2 - NRC Issues FR Notice of Availability of DEIS	0h	4/10/2009	4/10/2009	NA
P2 - EPA Prepares DEIS Notice of Filing	0.1h	4/13/2009	4/17/2009	NA
P2 - EPA Issues FR Notice of Filing for DEIS	0h	4/17/2009	4/17/2009	NA
EIS Phase 2 Managed Reserve	0.1h	4/20/2009	6/8/2009	NA
EIS Phase 2 - DEIS Complete (with Mgmt Reserve)	0h	6/8/2009	6/8/2009	NA
<b>Phase 3, DEIS Comment Period</b>	<b>1,849.2h</b>	<b>4/17/2009</b>	<b>10/19/2009</b>	<b>NA</b>
<b>Phase 4, FEIS</b>	<b>2,959.1h</b>	<b>6/4/2009</b>	<b>4/6/2010</b>	<b>NA</b>
EIS Phase 4 - Federal Register Notice of Availability of FEIS Published	0h	1/15/2010	1/15/2010	NA

Environmental Review Complete  
**Hearings**  
**Commission Decision on Issuance of COL**  
NPLS Schedule Support

0h	1/8/2010	1/8/2010	NA
<b>5,111.9h</b>	<b>6/4/2008</b>	<b>8/19/2011</b>	<b>NA</b>
<b>0.6h</b>	<b>8/7/2011</b>	<b>8/24/2011</b>	<b>NA</b>
1,600h	6/4/2008	8/3/2011	NA