



# Hunters Point Naval Shipyard



## Environmental Cleanup Activity Update

Hunters Point Naval Shipyard  
Community Meeting  
June 27, 2012



# Welcome and Introductions



## Navy Team Members

### **Keith Forman**

BRAC Environmental Coordinator  
Hunters Point Naval Shipyard

### **Melanie Kito**

BRAC Lead Remedial Project Manager  
Hunters Point Naval Shipyard

### **Lara Urizar**

BRAC Remedial Project Manager  
Hunters Point Naval Shipyard

### **Matt Robinson**

Community Involvement Manager  
Hunters Point Naval Shipyard



# Welcome and Introductions



## Purpose of Tonight's Meeting

- Provide an update of the overall cleanup status at HPNS
- Summarize cleanup activities taking place this summer and fall
- Provide an overview of cleanup activities scheduled for early next year



# Welcome and Introductions



## Meeting Agenda

Time	Topic
6:00 – 6:10	Welcome & Introductions
6:10 – 6:15	Meeting Format & Ground Rules
6:15 – 6:55	Presentation
6:55 – 7:15	Open House Tables
7:15 – 7:25	Open House Summaries
7:25 – 7:45	Questions & Answers
7:45	Adjournment & Action Items



# Meeting Format & Ground Rules



- The general presentation will take about 40 minutes
- Please hold your questions during the presentation; you will have an opportunity to ask questions at the end of the presentation
- We welcome you to visit members of the Navy and regulatory agencies at our Open House Tables following the presentation
- There will be time at the end of the meeting to answer any additional questions
- Meeting materials are available to provide more detailed information:
  - HPNS Quarterly Updates (May 2012 and July)
  - HPNS 2012 Calendar of Events
  - Fact Sheet: 2012 Cleanup Activities Update
  - Frequently Asked Questions (FAQ) handout


# Cleanup Activity Update

## Hunters Point Naval Shipyard

**COMMUNITY MEETING**

**June 27, 2012**





# Cleanup Overview: HPNS Parcels



- 934 acres of waterfront property
  - 486 acres on land
  - 448 acres under water in San Francisco Bay
- Divided into parcels to expedite investigation and cleanup
  - Parcels B – G and UC-1 & 2
- Each parcel in a different stage of the cleanup process





# Parcel Cleanup Status



## Parcel A

- Cleanup complete
- Transferred in 2004

## Parcel B

- Radiological screening and durable cover installation completed at Sites 7 and 18
- Periodic inspections and maintenance underway at Sites 7 and 18 to maintain the integrity of the remedy
- Remainder of Parcel B is being cleaned up now.

## Parcel C

- Studies complete
- Developing the plans for cleaning up the site
- Cleanup will begin in early 2013

## Parcel D

- Anticipated transfer of Parcel D-2: late 2012
- Parcel D-1 radiological work continues
- Parcel D-1 cleanup for non-rad waste will begin in 2013

## Parcel E

- Studies continue on groundwater and soil

## Parcel E-2 (landfill)

- Contaminated soil and debris removed
- Draft Record of Decision submitted March 2012
- PCB Hot Spot Cleanup is almost complete
- Cleanup at the Ship Shielding Range is beginning now

## Parcel F

- Radiation evaluations ongoing

## Parcel G

- Contaminated soil removed
- Cleanup will begin in early January 2013

## Parcel UC-1 & UC-2

- Sewer & storm drain lines removed
- Cleanup began in late May 2012
- Soil excavation work completed and soil cover installation is underway
- Construction expected to be completed by August 2012






# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Parcel B



Parcel B Site Map



## Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



### Parcel B

- **Overview**
  - Ship repair & maintenance
- **Clean up activities to date**
  - Remedial Action at Sites 7 and 18 completed (western portion of Parcel B):
    - Debris from the shoreline of Sites 7 and 18 was removed and disposed of
    - Approximately 1,000 feet of shoreline was armored with large rocks (rip rap)
    - Approximately 13 acres was covered with 2-3 feet of clean soil and planted with wildflowers
  - Periodic inspections and maintenance ongoing at Sites 7 and 18



Sites 7 and 18 with new plantings



## Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



### Parcel B

- **Upcoming cleanup activities:**
  - Continued inspections and maintenance at Sites 7 and 18:
    - Engineers will inspect the soil cover, rock revetment, and fence every 3 months to make sure the remedies are performing as designed
    - Vegetation will be inspected regularly and poor growth areas repaired, as needed
    - Vegetation will be mowed using environmentally friendly goats (July-November)



Environmentally Friendly Vegetation  
Management with Goats



# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Parcel B

- **Upcoming cleanup activities (continued):**
  - Remedial Action for remainder of Parcel B includes:
    - Placing large rocks (rip rap) over approximately 1,500 feet of shoreline
    - Installing soil and asphalt covers over the parcel
    - Cleaning up subsurface groundwater and soil
  - Cleanup to begin in November 2012 and end in August 2013




Parcel B Shoreline Armored with Large Rocks (Rip Rap)



# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Parcels UC-1 & UC-2



Parcels UC-1 & UC-2 Site Map




# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Parcels UC-1 and UC-2

- **Site Overview**
  - Utility Corridors on base
  - Spear Avenue, Fisher Avenue & Robinson Street
- **Clean up activities to date**
  - Completed removal of all sewer and storm drain lines
  - Started groundwater monitoring
  - Started Remedial Action Construction in May 2012





# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Parcels UC-1 & UC-2

- **Upcoming Cleanup Activities**
  - Cleanup to be completed in August 2012
    - Installation of 2-foot soil cover on existing hill slopes
    - Planting of slopes with native vegetation
    - Restoration of asphalt in roadways
  - Post-cleanup
    - Inspections & monitoring to begin following construction (August 2012)
    - Engineers will inspect the soil and asphalt covers every 3 months to ensure remedies are performing as designed
    - Regular inspection of vegetation; repair of poor growth areas, as needed





## Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



### Former Ship Shielding Range

- **Overview**

- Radiological research
- Tested armoring material for ships

- **Cleanup Activities to Date**

- Mobilized to the site on May 29
- Performed biological survey on May 29
- Completed utility and land surveys
- Installed perimeter fence on June 6
- Commenced initial radiological surveys on June 7
- Removed surface debris from excavation area
- Performed radiological surface scanning








# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



## Former Ship Shielding Range




Site Map: Former Ship Shielding Range



# Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



- Radiological technician conducting a walkover survey at Ship Shielding prior to start of excavation.
- A GPS unit/data logger records the walked areas to ensure all areas were surveyed.





## Cleanup Update: Parcels B, UC-1 & UC-2, Former Ship Shielding Range



### Former Ship Shielding Range

- **Future Cleanup Plans**
  - Field dates: June – August 2012
  - Excavate and remove Shielding Range and related features
  - Radiological screening of excavated soil
  - Final radiological survey of excavated footprint
  - Waste disposal
  - Site restoration and cleanup
  - Final report: January 2013



# Cleanup Activities Planned for 2013




- **Parcel G Remediation**
  - Develop and submit work plan for cleanup and management of truck traffic (September 2012)
  - Field work to begin January 2013
    - Repair of cracks and voids within existing structures/buildings
    - Conduct proactive air monitoring and dust control
- **Parcel C Remediation**
  - RAD removal
    - From soil through April 2013
    - From buildings begins October 2012
  - Removal Action
    - October 2012 through May 2013
- **Parcel D-1 Remediation**
  - Removal of RAD materials
    - Excavation of soil
    - Testing & analysis
  - Ongoing through October 2012
    - Gun Mole
    - South Piers

*Look for more  
information on these  
cleanup activities in  
upcoming fact sheets  
and meetings!*



# HPNS Cleanup Field Work





# Additional Information



- Information Repositories contain project-related documents

## **San Francisco Main Library**

Government Information Center, 5<sup>th</sup> Floor

100 Larkin Street

San Francisco, CA 94102 (415) 557-4500

## **Hunters Point Naval Shipyard Office Trailer**

690 Hudson Street

San Francisco, CA 94124

- This presentation can be found on the Internet at **[www.bracpmo.navy.mil](http://www.bracpmo.navy.mil)**



# Open Forum



## Open House Tables

- Please visit our Open House tables to learn more about the Navy's cleanup activities on HPNS and the regulatory agencies' roles
- This portion of the meeting is scheduled for 20 minutes; 5 minutes prior to the end of the session, an announcement will be made
- At the end of the Open House Session, a representative from each table will summarize the questions asked



# Open Forum



## Questions

- Please **raise your hand** if you have a question.
- Please **wait to be recognized** by presenters before asking your question.
- Please **state your name** and if you are associated with a particular interest group.
- Please **limit yourself to one question** when speaking.
- Please **be respectful** of fellow community members and presenters while they are speaking.





# Navy Contact Information



**Department of the Navy  
Base Realignment and Closure  
(BRAC)**

Program Management Office West  
1455 Frazee Road, Suite 900  
San Diego, CA 92108

**Keith Forman**

Hunters Point Naval Shipyard  
BRAC Environmental Coordinator  
(415) 308-1458

**Melanie Kito**

Hunters Point Naval Shipyard  
BRAC Lead Remedial Project Manager  
(619) 532-0787



# Regulatory Contact Information



## **Craig Cooper**

United States Environmental Protection Agency, Region 9  
75 Hawthorne Street  
San Francisco, CA 94105  
(415) 947-4148  
[cooper.craig@epa.gov](mailto:cooper.craig@epa.gov)



## **Ross Steenson/Tina Low**

San Francisco Bay Regional Water Quality Control Board  
1515 Clay Street, Suite 1400  
Oakland, CA 94612  
(510) 622-2445/5682  
[rsteenson@waterboards.ca.gov](mailto:rsteenson@waterboards.ca.gov)  
[tlow@waterboards.ca.gov](mailto:tlow@waterboards.ca.gov)



## **Ryan Miya**

California Department of Toxic Substances Control  
700 Heinz Avenue, Suite 200  
Berkeley, CA 94710  
(510) 540-3775  
[rmiya@dtsc.gov](mailto:rmiya@dtsc.gov)



# HPNS Bus Tour



## Join us for a guided tour of the cleanup activities on HPNS!

- Saturday, July 28
- 10:00 a.m. and 1:00 p.m.
- A sign-up sheet is available at the Navy Open House Table

