


PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT

ND).	PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST.	PWI	DESIGN TIME WEEKS	LD BR	DESIGN	% COMP	CWE \$ X1000	FWD FOR FUNDS	FUNDING	FUNDED AUTH	\$
									COMPL. SCHED. (ACTUAL)						
-010	R3-77	8276	78-3010	REPAIR FIRE DAMAGE BLDG M120 (9283)	MCB	-	12	A	(09JUN78)	100	26.6	HQMC	09JUN78	X	AWAIT \$
-011	R6-77	8051	78-3011	STRUCT REPAIRS, REPLACE A/C AS208 (9054)	MCAS	1	15	M	15JAN79	90	110	HQMC			
-013	R40-75	7054/ 8052/9055	78-3013	STRUCT/ELEC/MECH/ REPAIRS AS-4108* *BID BUST - WILL BE READVERTISED IN FY79	MCAS	AE	30	A	(15DEC78)	100	525	HQMC	05JUN78	X	
-015	-	-	78-3015	RENOVATE STAG BAR SNCO CLUB	CCMS	2	4	A	FEB79	20	10	NAF	AWAITING	INFO FROM CC	
6-70	-	-	78-3020	RPRS & PAINTING WATER TANK SBA108* *WILL NEED HQMC PROJECT SUBMISSION	MCB		20	C		25	32	HQMC			
-029	-	-	78-3029	EXT. REPAIRS & PAINTING VAR BLDGS	BMO	1	12	A	JAN79	95	400	BMO		X	11/14
-030	-	-	78-3030	REPLACE ROOFS, VAR BLDGS	BMO	1	12	A	26JAN79	95	200	BMO		X	11/14
-041	-	8056 9058	78-3041	REPLACE PETROLEUM TANKS	MCAS	1	8	M	25JAN79	75	52	HQMC			
-043 -032	-	-	78-3043	REPAIR ASPHALT PVMTS MCAS & MCB	MCB	2	8	C	UNSCHED.	20		BMO	PENDING SCOPE DEFINITIO		
-048	-	-	78-3048	REPLACE FACIA NCO CLUB AS901	BMO	2	3	A	MAR79	90	20	BMO		X	11/14
-052	-	-	78-3052	PATIO ROOF BLDG BB-45	CCMS	-	2	A	UNSCHED.	-	-	NAF	WILL BE RESUBMITTED AS		
-058	E1-78	-	78-3058	EXHAUST HOOD SYSTEM BLDG M-324	MCB	1	-	M	FEB79	90	133	HQMC		X	15AUG78
-061	P-324	-	78-3061	TRANSMITTER BLDG MCAS	MCAS	-	5	A	UNSCHED.	0	40	Minor MCON	AWAITING HQMC DESIGN AU		
-062	P-730	N-832	78-3062	AIR CONDITION SALES AREA BLDG 1401	CCMS	1	4	M	20JAN79	10	55	NAF		X	
-070	-	-	78-3070	PARKING AREA ENLARGEMENT BLDG 1985	MCX	-	3	C	(31DEC78)	100	7.3	NAF			
-071	P-613	-	78-3071	RELOCATE A/C BA102,RR9,58,63,66,67	MCB	4	5	M	NOV79	0		MCON			




PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT

2 JAN


P.W.D. NO.	PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST.	P.W.D. PRI	DESIGN TIME WEEKS	LD BR	DESIGN	% COMP	CWE \$ X1000	FUNDS	FWD FOR FUNDING	FUNDED AUTH	\$
									COMPL. SCHED. (ACTUAL)						
-	P-021	N-518	76-6109	MCX RETAIL STORE, MCAS	MCX	AE	45	LD	APR79	90	1484	NAF			
-	Various		77-7441	SOLAR HEAT IN 23 BEQs	MCB	AE	45	LD	JUN79	90	10,000	MCON			
-	R 5-75	7305	77-2563	REPLACE BTG & A/C COM(O)	BMO	AE	35	M	(AUG78)	100	479	HQMC	26JUN78	X	
-	P-232	FY79	77-7120	ENG MAINT OP & MAINT FAC	MCAS	AE	51	LD	(21AUG79)	100	3436	MCON			
-	P-255	FY79	77-7127	COMBAT VEH MAINT SHOP*	MCB	AE	60	LD	AUG79	85	2381	MCON	(BLDG RESITED,		
-	P-201	FY76	77-7321	*One bldg resited - necessitating redesign. EROSION CONTROL, FC	MCB	LD	26	LD	(OCT78)	100	500	MCON	READVERTISE-BID MUST		
-	P-705	FY79	77-7475	2nd PHASE, UMACS	MCB	AE	52	LD	JAN79	90	1400	MCON			
-	P-604	FY76	77-7476	BOILER PLANT CONTROL MOD.	MCB	AE	40	LD	(31OCT78)	100	145	MCON		X	AWAIT \$
-	P-226	FY79	77-7501	1 BEQ, MCAS	MCAS	AE	40	LD	MAR79	90	2825	MCON			
-	P-216	FY79	77-7516	4 BEQs INC. II, 1st AREA	MCB	AE	52	LD	SEP78	100	(7652)	MCON			
-	P-117	FY79	77-7599	OPER & MAINT FAC (RADIO BN)	MCB	AE		LD	FEB79	80	2243	MCON			
3-003	R18-76	8053	78-3003	STRUCT/MECH REPAIRS AS-226	BMO	-	14	M	(7JUL78)	100	169	HQMC	30JUN78	X	
3-004	R5-77	8050	78-3004	REPLACE ROOF AS-504	BMO	-	12	A	(31AUG78)	100	242	HQMC	31AUG78		
3-005	R22-77	8270	78-3005	MISC ELEC REPAIRS 39 SHOP BLDGS	BMO	-	6	E	(18JUL78)	100	(160)	HQMC	21JUL78	X	AWAIT \$
3-007	R7-77	(9277)		BASEWIDE											
3-007	-	8275	78-3007	STRUCT/ELEC/MECH REPAIRS RR-3	BMO	2	12	A	FEB79	75	75	HQMC			
		(9282)													

*525 Supervisory Const. Rep.



PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT

ID NO.	PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST.	PWD PRI	DESIGN TIME WEEKS	LD BR	DESIGN COMPL. SCHED. (ACTUAL)	% COMP	CWE \$ X1000	FUNDS	FWD FOR FUNDING	FUNDED AUTH	\$
-073	-	-	78-3073	INSTALLATION OF AWNING BLDG M231	CCMS	3	1	A	FEB79	75	5	NAF			
7-129	-	-	78-3077	RENOVATE ROICC OFFICE	ROICC	-	6	A	(22DEC78)	100	21	LANTDIV			
			78-3082	REHABILITATE COURTHOUSE BAY DISP.	NRMC	AE	20	H	JAN79	95		NRMC			
-086	-	-	78-3086	REPLACE ENTRANCE DOORS BLDG 2	BMO	-	1	A	(1DEC78)	100	3.3	BMO		X 11/14	
-088	-	-	78-3088	RT. TURN LANE ON LOUIS RD. AT SNEADS FERRY RD	BMO	-	1	C	(15OCT78)	100	1.8	BMO	1NOV78	AWAITING FUND	
-089	R-11-78	-	78-3089	CORRECT BEARING WALL FAILURE BLDG 45	BMO	2	6	C	MAR79	80	41	BMO		X 11/14	
-091	-	-	78-3091	MOTOR VEHICLE RENTAL OICC/ROICC	ROICC	-	1	S	(1NOV78)	100	10	LANTDIV		X 17OCT78	
-092	P-570	-	78-3092	UPGRADE RECREATIONAL FAC., F.C.	MCB	3	3	C	MAR79	65	33.5	MCON		X	
-093	R-478	9274	78-3093	REPAIR POWER LINES PHASE II	BMO	2	5	E	31JAN79	95	72	HQMC			
-095	P-534	FY78	78-3095	ADD. THREE PHASE POWER FC 251 SCOPE CHANGE - FUNDS AVAIL 2JAN79	MCB	2	2	E	15JAN79	95	32	MILCON	N/A	X 26SEP78	
-096	R10-78	9051	78-3096	REBUILD ELEC. SUBSTA. MCAS	BMO	3	3	AE	1MAY79	0	189	HQMC	AWAITING BMO DECISION		
-097	R-13-77	9272	78-3097	REPAIR/REROOF/PAINT BLDG A-3	BMO	2	4	A	22FEB79	40	207	HQMC			
-098	R-4-68	9052	78-3098	RESURFACE RUNWAY 18-36 MCOLF OAK GR	BMO	2	3	C	19JAN79	50	757	HQMC			
-099	-	-	78-3099	TIMBER HARVESTING COMPT. 37	MCB	-	1	S	(11DEC78)	100	-	-			
-100	-	-	78-3100	TIMBER HARVESTING SEEDTREE REMOVAL	MCB	-	1	S	(11DEC78)	100	-	-			
92604	-	-	79-2604	AMBULANCE SHELTER & PARKING BLDG 15	NRMC	4	3	C	JUN79	0		NRMC			
92606	R-5-78	9270 8961	79-2606	RPR STM LNS FRENCH CREEK	BMO	2	4	M	1MAR79	0	304	HQMC			




PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT

2 JAN 1979

PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST.	PWD PRI	DESIGN	DESIGN	LD BR	SCHED. (ACTUAL)	% COMP	CWE \$ X1000	FUNDS	FWD FOR FUNDING	FUNDED AUTH \$	AROICC	CONT ADV	BID OPEN
						TIME WEEKS	COMPL. SCHED.										
-	-	79-2608	UPDATE MAPS OF CAMP LEJEUNE	PWD	AE	-		C		2	2	COMPT		X	X	30	
-	-	79-2610	INTERIOR PAINTING, FAMILY HSG	Q&H	2	1		S	30MAR79	65	300	Q&H					
-	-	79-2611	IMPROVE FROZEN FOOD AREA, BLDG AS414	CMSY	4	4		M		0	43.5	NAF					
-	-	79-2612	INSTALL CANOPIES, BLDG 1201	CMSY	4	2		A		0	10	NAF					
R452	9712	79-2613	HEATING CTLS MEDICAL WHSE	MCB	3	3		M		0	31	HQMC					
R747	9713	79-2614	ALTERATIONS TO BLDG 54	MCB	3	4		A		0	92	HQMC					
-	-	79-2615	INT. & EXT. PAINTING, VAR. BLDGS. CAMP GEIGER	BMO	1	2		S	(12DEC78)	100	140	BMO		X		80	X 23JAN7
-	-	79-2616	REPAIR AND PAINT BLDG 2624	BMO	(4)	3		A		0	15	BMO					
-	-	79-2617	REPLACE ROOFS, VAR. BLDGS, HP AREA	BMO	(4)	3		A		0	397	BMO					
-	-	79-2619	REPLACE ROOFS, VAR. BLDGS, CHB	BMO	(4)	3		A		0	64	BMO					
-	-	79-2620	EXTERIOR PAINTING, VAR. BLDGS, CHB	BMO	(4)	2		S	30MAR79	10	28	BMO					
-	-	79-2621	REPLACE ROOFS, VAR. BLDGS, R.R.	BMO	(4)	3		A		0	92	BMO					
-	-	79-2622	EXTERIOR PAINTING, VAR. BLDGS, R.R.	BMO	(4)	2		S	30MAR79	10	20	BMO					
-	-	79-2623	REPLACE ROOFS, INDUSTRIAL AREA, MCB	BMO	(4)	3		A		0	203	BMO					
-	-	79-2624	EXTERIOR PAINTING, INDUSTRIAL AREA, MCB	BMO	(4)	2		S	30APR79	0	139	BMO					
-	-	79-2625	EXTERIOR PAINTING, VAR. BLDGS, MCAS(H)	BMO	(4)	2		S	30APR79	0	34	BMO					
R-3-73	-	79-2626	REHAB PREV. MEDICINE BLDG. 65	NRMC		3		A		0		NRMC					
-	-	79-2627	EXT. PAINT & REROOF BLDGS. 2602, 2604, 2605, 2607	BMO		2		A		0	40	BMO					


NOTE PRIORITY 4'S - CAN WE LIVE W/ THIS?



PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT


2 JAN 1979

WD NO.	PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST.	PWI PRI	DESIGN TIME WEEKS	LD BR	DESIGN	% COMP	CWE \$ X1000	FWD FOR FUNDING	FUNDING AUTH	FUNDED \$	AROICC	CGNT ADV	BI OF
									COMPL. SCHED. (ACTUAL)								
02629	-	-	79-2629	PARKING LOT ADDITION, BLDG 65	MCB	4	3	C		0	7	BMO					
02630	-	-	79-2630	CORRECT WALL LEAKS, BEQs, CAMP GEIGER	BMO	4	3	A		0	-	BMO					
02631	HR2-78	-	79-2631	REROOF TT HOUSING, 2nd INC.	Q&H	3	3	A		0	1,830	HQMC					
02632	-	-	79-2632	REROOF PARADISE POINT HSG.	Q&H	4	4	A		0	538	HQMC					
02633	-	-	79-2633	REPAIRS, FAMILY HSG, MCAS(H)	Q&H	4	5	A		0		HQMC					
02634	R16-77	-	79-2634	STR/MECH RPRS, REPL ROOF, BLDG 322	BMO	3	4	A		0	30	HQMC					





PUBLIC WORKS DEPARTMENT, CAMP LEJEUNE, CONSOLIDATED PROJECTS STATUS REPORT

PROJ. NO.	PROG. NO.	CONT. NO.	TITLE	CUST	PWD PRI	DESIGN TIME WEEKS	LD BR	DESIGN COMPL. SCHED. (ACTUAL)	% COMP	CWE \$ X1000	FUNDS	FWD FOR FUNDING	FUNDED AUTH \$	AROICC	CONT ADV	BI OF
P-752	-	78-8457	REPLACE FLAM STORAGE TP-452	MCB	AE	12	LD	15NOV78	90	127		URG.MIN. MILCON		60	JAN79	FEB
P-701	FY79	78-8012	INCAND. LIGHT CONVERSION	MCB	AE	30	LD	MAY79	90	1266		ECIP				
P-702	FY80	78-8107	INSUL/BLOCKING WINDOWS	MCB	AE	30	LD	MAY79	90	1446		ECIP				
P-704	FY80	78-8114	BLBG STEAM PIT IMPROVEMENTS	MCB	AE	45	LD	JAN79	90	717		MCON				
P-613	FY80	78-8165	5 BEQs (2 Div + 3 CHB)	MCB	AE	60	LD			13,460		MCON				
P-132	FY80	78-8177	ARMORY	MCAS	AE	45	LD		30	473		MCON				
7-130	P-416	N806	78-8208 AREA EXCHANGE COURTHOUSE BAY	MCX	AE	26	LD	MAR79	30	236		NAF			APR79	MAY7
	P-243	FY78	78-8235 RELOCATE 1st AREA A/C UNITS PH I	MCB	AE	25	LD	NOV78	90	300		MCON	80/30			
	P-996	FY80	78-8268 INDUSTRIAL WASTE COLL/TREAT FAC	MCB	AE	50	LD		30	8700		MCON				
	K-512	HC4-74	78-8395 REPLACE WINDOWS	Q&H	LD		LD	(NOV78)	100	(691)		NFHD	N/A	X	70	X 28NOV7
	P-308	HC3-74. N821	78-8458 BOWLING CENTER ADDN, MCAS	BSSO	AE	26	LD	FEB79	30	218		NAF				
	P-534	-	78-8495 A/C 2 WORKSHOPS COM/ELEC		LD		LD	NOV78	15	50		MCON				
8-57	P-755	9710	78-8541 BOILER SAFETY CONTROLS, BLDG. 1700	MCB	AE	5	M	(8DEC78)	100	93		HQMC	8DEC78	X	60	DEC78 10JA
	P-178	N908	ENLISTED MEN'S CLUB (E1-E5), MCAS	CCMS								NAF				
			REPAIR ALL UNITS TT-1	Q&H	LD	30	A	1AUG79	0	11,000		HQMC				
			IMPROVEMENTS TO BLDG 1200	CMSY	LD	30	A		0	205		NAF				
			IMPROVEMENTS TO BLDG 2955	CMSY	LD	30	A		0	23		NAF				



PWD NO.	TITLE	PWD PRIORITY CATEGORY	SCHED. COMPL.	% COMPL.	LEAD BRANCH	REMARKS
76-15	Structural Damage Sewage Plant, Bldg 683	-	-	-	Civil	Continuing action; initial request answered
76-24	Improvements to Airfield Lighting, MCAS(H)	-	Dec 78	-	Elec	ESR at LANTDIV f/concept design & cost estim
76-28	Painting & Fiberglassing Shops, Gottschalk Marina	2	15 Jan 79	60	Civil	Prelim. design & cost estimate.
76-84	Heating & A/C, Bldg TT-44	2	Feb 79	0	Mech	
77-15	Study of Taxiway "B", MCAS(H)	-	Jan 79	0	Civil	1st study comp. ESR at LANTDIV. 2d study re
77-35	Improvements to Water System, TT & Camp Johnson	-	Feb 79	-	Civil	ESR at LANTDIV. Study by A/E.
77-36	Infiltration into Camp Geiger Sewerage System	-		0	Civil	ESR at LANTDIV. Checking with LANT.
77-42	Removal of Iron from Effluent of Well M-629	-	Feb 79	-	Civil	ESR at LANTDIV. Study by A/E.
77-73	Courthouse Bay Utility Study	-	1 Feb 79	30		Being done by J. E. Serrine.
77-80	Solar Heating of Swimming Pools	3	Feb 79	25	Mech	
77-85	Recycling Water Treatment Plant Backwash Water	-	-	-	Civil	ESR at LANTDIV. Design being done by A/E (P
78-35	Improve Ventilation, BB-52	2	Feb 79	20	Mech	
78-50	Storm Drainage at TT-2 School	-	11 Dec 78	100	Civil	
78-52	Window Misfit, FC-415 & FC-416	2	Feb 79	50	Arch	
78-65	Fuel Supply System, Bldg 1700	-	Jan 79	90	Mech	ESR at LANTDIV.
78-72	Hardstand for Bldg 739	3	Jan 79	10	Civil	
78-73	Air Conditioning Survey, Bldg 1209	3	Mar 79	0	Mech	
78-76	Vehicle Exhaust Ventilation, Bldg 1804	3	29 Dec 78	100	Mech	
78-77	Correct Drainage, Bldg FC-312	-	15 Dec 78	100	Civil	
78-86	Estimate Marina Expansion Courthouse Bay	3	Mar 79	10	Civil	






PUBLIC WORKS DEPARTMENT
CAMP LEJEUNE, NORTH CAROLINA

DATE 2 JANUARY 1979

280 ENGINEERING STATUS REPORT/PROJECT SUBMISSIONS

PWD #	PROJ. #	DATE REC'D	DUE DATE	TITLE	PLANNER ASSIGNED	SCHED. COMPL.	% COMPL.	REQUESTOR	DATE FWD	FWD TO	REMARKS
	P-037	08Dec78	ASAP	Enlisted Men's Club	Barnes	20Dec78	100	CCMS	18Dec78	CMC	
	P-117	25Oct78	-	Comm Centers (FT)	Barnes	14Dec78	100	CMC	14Dec78	CMC(LFS)	Update equip.
	P-201		-	Expansion of COM(O),AS-710	Barnes	-	10	MCAS(H),S-4		MCAS(H)	Need sc
	P-255	25Oct78	ASAP	Auto Org Shop	Barnes	05Jan78	-	CMC		CMC(LFS)	Update equip.
	P-401	21Sep78	ASAP	Correct Fire Protection Deficiencies-MCAS(H)	Honeycutt	26Jan78	80	MCAS(H)		MCAS(H)	
	P-412	22Sep78	15Dec78	Addit. to Flight Sim Bldg	Jones	01Dec78	100	MCAS(H)		MCAS(H)	
	P-415	28Sep78	ASAP	Mobile Maint Fac Site	Jones	01Mar79	30	MCAS(H)		MCAS(H)	Scope ch addition
	P-701	-	-	Incandescent Light. Conv.	Barnes	15Dec78	100	-		LANTDIV	Due to e scope wa
	P-712	28Sep78	ASAP	Erosion Control - 1800 Area	Barnes	15Dec78	100	AC/S, Fac	06Dec78	AC/S Fac	Within C CMC Funding
	P-723	-	-	Auto Hobby Shop-Cp. Geiger	Barnes	01Dec80	10	Spec. Ser.		CMC	Awaiting
	P-728	09Mar77	ASAP	Improvements to Water System TT & Camp Johnston		01Jul79	-	Base Maint.			ESR PWD#
	P-760	01Dec78	ASAP	Admin Area for Whse 1317	Jones	02Jan79	100	AC/S Fac		AC/S Fac	In Minor
	P-765	21Nov78	ASAP	Insulation of Cavity Walls Camp Geiger	Jones	02Jan79	100	Base Maint.		CMC	" "
	P-766	-	-	Install Heat Pumps in Bldgs TC 1142 & TC 1143	Jones	02Jan79	100	2d FSSG		CMC	" "
70-61	*			Mowing Equipment Shelter	Jones	01Mar79	10	Base Maint		CMC	



PUBLIC WORKS DEPARTMENT
CAMP LEJEUNE, NORTH CAROLINA

DATE 2 JANUARY 1979

280 ENGINEERING STATUS REPORT/PROJECT SUBMISSIONS

PWD #	PROJ. #	DATE REC'D	DUE DATE	TITLE	PLANNER ASSIGNED	SCHED. COMPL.	% COMPL.	REQUESTOR	DATE FWD	FWD TO	REMARKS
78-66	*	01Sep78	ASAP	Security Fence-Basewide	Barnes	26Jan79	10	AC/S Fac		CMC	
78-71	*	-	ASAP	Paint Storage Fac	Jones	09Feb79	0	Base Maint		CMC	
	HR-9-77	1977	-	Repair Storm Drainage, Berkeley Manor	Barnes	-	-	Housing		CMC	Cancelled
	-	-	-	Time Clock Control System	Barnes	-	-	Base Maint		CMC	
		03Aug78	-	Install heat pumps MCAS(H) (Economic Analysis)	Jones	-	10	Base Housing		Housing	

MINOR CONSTRUCTION PROGRAM FOR FISCAL YEAR 1980 WAS SENT OUT ON 15 DECEMBER 1978.
IT INCLUDED THE FOLLOWING PROJECTS: P-747, P-760, P-765, P-710, P-764, P754, P-572,
P-725; P-523, P-601, P457, P-455, P-749, P-766, P-767 & P-~~731~~731

*Projects without assigned "P" #'s

