

KIF450 U6-9 FGD ADDITION
Phase A Preliminary Engineering

Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Resp Engr	Prin Engr	RE	Res ID	Bdgt Mhrs	Frst Mhrs	Ac Mhrs
Req TAO For Parsons - Mike Hughes (HLP)		01APR05A				HLP	MSH		0.00	0.00	0.00
Scoping Discussion		01APR05A				HLP	MSH		0.00	0.00	0.00
Map of Survey - Scope to Surveying (HLP)		08APR05A				HLP	MSH		0.00	0.00	0.00
Scope of Drilling to MATEC (HLP)		11APR05A				HLP	MSH		0.00	0.00	0.00
RSO&E Survey of Holes- Predrill (Phy Layout HLP)		18APR05A				HLP	MSH		0.00	0.00	0.00
CEC for Drilling (Generic #5259) (HLP)		20APR05A				HLP	MSH		0.00	0.00	0.00
Issue MATEC TAO (HLP)		25APR05A				HLP	MSH		0.00	0.00	0.00
Receive MATEC Proposal (HLP)		25APR05A				HLP	MSH		0.00	0.00	0.00
RSO&E Prepare Hydrogeo Workplan (Hank Julian)		26APR05A				HLP	MSH		0.00	0.00	0.00
Env Aff Meet /TDEC - Hydrogeo Wkpln-(Amos/Lamy)		27APR05A				HLP	MSH		0.00	0.00	0.00
MATEC Start Drilling (HLP)		28APR05A				HLP	MSH		0.00	0.00	0.00
RSO&E Begin Hydrogeo Report (Draft) (H Julian)		29APR05A				HLP	MSH		0.00	0.00	0.00
LOA for RSO&E (HLP)		29APR05A				HLP	MSH		0.00	0.00	0.00
LOA for GeoProbe (HLP)		03MAY05A				HLP	MSH		0.00	0.00	0.00
RSO&E Receive Prelim MACTEC Rept (TVA) (HLP)		20JUN05A				HLP	MSH		0.00	0.00	0.00
Phase 1B: Issue TAO to Parsons (HLP)		15JUL05A				HLP	MSH		0.00	0.00	0.00
Carrier Site Visit	20JUL05A	21JUL05A				MSH	MSH		0.00	0.00	0.00
RSO&E Complete Draft to Environ Aff -Hank Julian		23AUG05A				MSH	MSH		0.00	0.00	0.00
RSO&E Complete Draft to Parsons -Hank Julian		23AUG05A				MSH	MSH		0.00	0.00	0.00
Receive Final Mactec Lab Results		26AUG05A				MSH	MSH		0.00	0.00	0.00
Hydro Geo Final Internal Review Enviro Aff		29AUG05A				ALS	MSH		0.00	0.00	0.00



Start Date
 Finish Date
 Data Date
 Run Date

P S E T C	A	Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Resp Engr	Prin Engr	RE	Res ID	Bdgt Mhrs	Frcst Mhrs	Ac M
A	35	DIFAGYP35		01SEP05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP30		23SEP05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP37	01OCT05A	31MAR06		3	MSH	HLP	MSH		0.00	0.00	0.00
A	AM	DIFAGYP41	05OCT05A	05OCT05A			BSL	JSB	MSH		0.00	0.00	0.00
A	35	DIFAGYP32		10OCT05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP33		19OCT05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP02		28OCT05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP34		28OCT05A			MSH	HLP	MSH		0.00	0.00	0.00
A	15	DIFAGYPES	14NOV05A	17NOV05A			CLT	JLH	HLP		0.00	0.00	0.00
A	35	DIFAGYP36		18NOV05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP38		18NOV05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP01		21NOV05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP39		28NOV05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFAGYP08		15APR06*		13		HLP	MSH		0.00	0.00	0.00

Phase B Final Engineering

A	50	DIFBGYP10		21OCT05A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP06	13JAN06A	13FEB06A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP16	20JAN06A				MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP21	20JAN06A	27JAN06A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP17	23JAN06A	23JAN06A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP18	24JAN06A	27JAN06A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP05		01FEB06A			MSH	HLP	MSH		0.00	0.00	0.00
A	35	DIFBGYP23	14FEB06A	15MAR06			-1	MSH	HLP	MSH	0.00	0.00	0.00

Sheet 66 of 146

Start Date 01JAN89
 Finish Date 31DEC15
 Data Date 12MAR06
 Run Date 10MAR06 16:16

FHEM

TENNESSEE VALLEY AUTHORITY
 Layout 70

© Primavera Systems, Inc.

P S E T C	A	Activity Description	Forecast Start	Forecast Finish	Finish Target	Total Float	Resp Engr	Prin Engr	RE	Res ID	Bdgt Mhrs	Frcst Mhrs	Ac M
A	35	DIFBGYP22	15FEB06A	07MAR06A			MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP24	23FEB06A	15MAR06		0	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP26	16MAR06	20MAR06		-1	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP25	16MAR06	20MAR06		8	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP27	23MAR06	30MAR06		8	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP07	24MAR06	30MAR06		24	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP08	31MAR06	06APR06		28	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBHP15		12APR06*		19	MSH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP20		20APR06*		11	MSH	HLP	MSH		0.00	0.00	
A	50	DIFBGYP28		01JUN06*		152	SMH	HLP	MSH		0.00	0.00	
A	50	DIFBGYP30		01JUN06*		152	SMH	HLP	MSH		0.00	0.00	
A	50	DIFBGYP35		01MAY07*		228	SMH	HLP	MSH		0.00	0.00	
A	50	DIFBGYP40		15OCT07*		61	SMH	HLP	MSH		0.00	0.00	
A	35	DIFBGYP45		15DEC07*		0	SMH	HLP	MSH		0.00	0.00	
E													
A	39	VRRESKIF69	17JAN05A	30SEP05A			GTM	REJ	TJM	FSAG, FSAGS	500.00	38.00	38.00
A	35	VRRESKIFC0	04MAR05A	30SEP05A			VJD	HLP	TJM	FDCEA	50.00	42.00	42.00
A	31	VRRESKIFZ1	16MAY05A	30SEP05A			MDL	DLD	TJM	FDMEA	200.00	200.00	200.00
A	33	VRRESKIFZ2	06JUN05A	23SEP05A			RDG	RCO	TJM	FDEE2D	200.00	4.00	4.00
A	31	VRRESKIFZ4	03OCT05A	30SEP06		0	JT	SSE	TJM	FDME, FDMEA,	872.00	888.00	290.00
A	39	VRRESSYSAG	03OCT05A	30SEP06		0	NCR	REJ	TJM	FSAG, FSAGFP	580.00	556.00	300.00
A	39	VRRESSYSAH	03OCT05A	30SEP06		0	GTM	REJ	TJM	FSAG	1,716.00	7,16.00	90.00
A	35	VRRESSYSAI	03OCT05A	30SEP06		0	HLP	HLP	TJM	FDCEA	1,000.00	1,000.00	251.00

Sheet 67 of 146

TENNESSEE VALLEY AUTHORITY
Layout 70

Start Date 01JAN89

Finish Date 31DEC15

Data Date 12MAR06

Run Date 10MAR06 16:16

FHEM

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.