





FY16 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)										All scheduled information subject to change. Does not include contingency projects.																																						
<a href="http://www.mvn.usace.army.mil/od/navigation.asp">http://www.mvn.usace.army.mil/od/navigation.asp</a>										Dredging Performed																																						
Last Updated 11/12/2015										Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																																						
Changes made since last update																																																
Cutterheads																																																
Hoppers																																																
Dustpans																																																
Project	Solicitation No.	Contract No.	Manager	Dredge	Dredge Start	Dredge End	Actual Bid Date	Actuals												FY14												FY15												FY16		FY17		
								2013	2014											2015											2016		2017															
								APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB						
Lake Hermitage Marsh Creation (BA-42)	State of LA 2246811	LA Contract 3791647	USFWS/Kevin Roy 337-291-3120	"Marion"	2/24/2012																																											
Raccoon Island Marsh Creation (TE-48B)	AG-7217-S-12-0009	AG-7217-C-12-0013	NRCS/Vicki Supler 318 473-7645	"E.W. Elefson"	7/23/2012																																											
South Lake Lery Shoreline & Marsh Restoration (BS-16)	State of LA 2244755	LA Contract 3748298	USFWS/Robert Dubois 337-291-3127		10/1/2013		4/1/2013																																									
West Belle Pass Barrier Headland Restoration (TE-72)			NMFS/Philip Parker 578-8341	"Capt. Frank" "E.W. Elefson"	2/18/2012	10/24/2012																																										
West Bay Sediment Diversion (MR-03)*	13B0016	13C0013	COE/Brad Inman 504-862-2124	"Missouri H"	3/4/2013	10/2/2013	2/5/2013																																									
*CWPPRA project has an MVN maintenance dredging component																																																
CWPPRA projects last updated 26 Feb 2013, S. Hennington																																																