

SPACE SHUTTLE PROGRAM Space Shuttle Projects Office (MSFC) NASA Marshall Space Flight Center, Huntsville, Alabama



# STS-107/ET-93 Flight Readiness Review

## **External Tank Project**



January 9, 2003



### **External Tank Status**

- First LWT to fly with three Block II SSMEs
  - LWT LH2 configuration previously certified for SSME Block II implementation on ET-92
    - Block II engine cluster requires higher pressures for LH2 tank pre-press
    - Analysis showed that critical structural margins of safety are unaffected for the higher pressures

#### Mission Specific Assessment

- GO2 ullage pressure prediction showed LO2 tank ullage pressure exceeding ICD limits
  - LWT ICD limits are more constraining than SLWT
  - Program changes since last LWT mission reduced margin to the limits
    - Block II SSME tags, 100.15% sensor loading ground rule, and SRB burn rate prediction methodology update
  - Analysis showed that critical structural margins of safety are unaffected for the new predicted maximum and minimum ICD limits Approved by PRCBD S061917
- Limited Life Component Status
  - All items within required life through scheduled launch date plus 90 days
- No Significant Processing Anomalies
- No Significant Changes
- Readiness Statement





#### **Readiness Statement**



### The External Tank, ET-93, is certified and ready for STS-107 flight pending completion/closure of open and planned work