February 2008 Electrical Safety Occurrences

There were 8 electrical safety occurrences for February 2008:

- 3 resulted in shocks to workers
- 2 involved lockout/tagout
- 1 involved cutting an electrical wire
- 3 involved electrical workers and 5 involved non-electrical workers
- 3 involved subcontractors

In compiling the monthly totals, the search initially looked for occurrence discovery dates in this month (excluding Significance Category R reports), and for the following ORPS "HQ keywords":


- 01K Lockout/Tagout Electrical, 01M Inadequate Job Planning (Electrical),
- 08A Electrical Shock, 08J Near Miss (Electrical), 12C Electrical Safety

The initial search yielded 9 occurrences. However, one occurrence (NE-ID--BEA-INLLABS-2008-0001) involved the repair of a lathe and a lockout/tagout for rotating equipment rather than an electrical hazard. Culling out this occurrence yielded 8 electrical safety occurrences for the month.

Below is the current summary of 2008 electrical safety occurrences:

Period	Electrical Safety Occurrences	Shocks	Burns	Fatalities
Jan-08	17	7	0	0
Feb-08	8	3	0	0
2008 total	25 (avg. 12.5/month)	10	0	0
2007 total	140 (avg. 11.7/month)	25	2	0
2006 total	166 (avg. 13.8/month)	26	3	0
2005 total	165 (avg. 13.8/month)	39	5	0
2004 total	149 (avg. 12.4/month)	25	3	1

The average rate of electrical safety occurrences in 2008 is now 12.5 per month, which remains more than the average rate of 11.7 per month experienced in 2007.



Electrical Safety Occurrences – February 2008

No	Report Number	Subject/Title	$\mathbf{EW}^{(1)}$	N-EW ⁽²⁾	SUB ⁽³⁾	SHOCK	BURN	ARCF ⁽⁴⁾	LOTO ⁽⁵⁾	EXCAV ⁽⁶⁾	CUT/D ⁽⁷⁾	VEH ⁽⁸⁾
1	EM-OROFWEC- TRUWPFAC-2008- 0001	Deficient Lock Out Tag Out Procedure		X					X			
2	EM-RLPHMC- PFP-2008-0002	Tape measure contacts plug in receptacle causing arc and damage to the tape and plug		X								
3	EM-SRWSRC- HTANK-2008-0001	TANK 29 B-10 Riser Heat Trace Wire Damage While Removing Insulation		X							X	
4	FENETL-GOPE- NETLALBANY- 2008-0001	Electrician Receives a Mild Shock Unexpectedly	X			X						
5	NALASO-LANL- TA55-2008-0004	Management Concern: Electrical Cord Discovered with Two Male Ends		X	X							
6	NANVSO-NST- LO-2008-0001	Lock Out/Tag Out Procedure Violation	X		X				X			
7	NASS-SNL- NMFAC-2008-0003	Crossed Neutral in Flexible Cord Connector results in Electrical Shock in Bldg. 808	X			X						
8	NASS-SNL- NMFAC-2008-0004	Asbestos Abatement Worker Receives Electrical Shock while Installing Plastic Sheeting in Bldg. 807		X	X	X						
	TOTAL		3	5	3	3			2		1	

<u>Key</u>

(1)EW = electrical worker, (2)N-EW = non-electrical worker, (3)SUB = subcontractor, (4)ARCF = significant arc flash, (5)LOTO = lockout/tagout, (6)EXCAV = excavation, (7)CUT/D = cutting or drilling, (8)VEH = vehicle event

ORPS Operating Experience Report 2

ORPS contains 53633 OR(s) with 56951 occurrences(s) as of 3/5/2008 7:39:57 AM Query selected 8 OR(s) with 8 occurrences(s) as of 3/5/2008 2:14:34 PM

	Don	unload this report in M	iorogoft Word format				
AND AND I		-	icrosoft Word format.				
1)Report Number:	EM-OROFWEC-TRUWPFAC-2008-0001 After 2003 Redesign						
Secretarial Office:	Environmental Management						
Lab/Site/Org:	Oak Ridge Operations						
Facility Name:	TRU Waste Processor FAC						
Subject/Title:	Deficient Lock Out Tag Out	Procedure					
Date/Time Discovered:	02/14/2008 14:10 (ETZ)						
Date/Time Categorized:	02/14/2008 16:00 (ETZ)						
Report Type:	Notification/Final						
Report Dates:	Notification	02/15/2008	11:57 (ETZ)				
	Initial Update	02/15/2008	11:57 (ETZ)				
	Latest Update	02/15/2008	11:57 (ETZ)				
	Final 02/15/2008 11:57 (ETZ)						
	Revision 1	02/19/2008	16:20 (ETZ)				
Significance Category:	4						
Reporting Criteria:	10(3) - A near miss, where no barrier or only one barrier prevented an event from having a reportable consequence. One of the four significance categories should be assigned to the near miss, based on an evaluation of the potential risks and the corrective actions taken. (1 of 4 criteria - This is a SC 4 occurrence)						
Cause Codes:							
ISM:	3) Develop and Implement H	lazard Controls					
Subcontractor Involved:	No						
Occurrence Description:	While clearing a lockout/Tagout (LO/TO)it was discovered that a lock and tag had been hung on the wrong (adjacent) breaker. Work associated with LO/TOs was formally suspended(Work Suspension 2008-002). A critique was conducted and identified a deficiency in procedure T-CM-FW-P-IS-019 Lock out/Tag Out, the procedure for verification of installation of LO/TO was inadequate. It did not require an adequate verification for the installation of a LO/TO. There was no immediate danger to workers.						
Cause Description:							
Operating Conditions:	Facility In Standby						
Activity Category:	Facility/System/Equipment 7	esting					
Immediate Action(s):	1. Suspended on all work ass	ociated with LO/TO. V	Work stopped on all				

	equipment with LO/TOs installed 2. Conducted a critique. Identified deficiency in LO/TO Procedure 3. Developed and issued a Timely Order to Operators detailing the expectations for adequate verification of LO/TO. Compensatory measures were put in place providing guidance on the adequate verification of the installation of LO/TO.						
FM Evaluation:							
DOE Facility Representative Input:							
DOE Program Manager Input:							
Further Evaluation is Required:	No						
Division or Project:	TRU Project						
Plant Area:	Processing Building						
System/Building/Equipment:	Waste Processing Building/ Remote Handled Waste Processing E						
Facility Function:	Nuclear Waste Operations/Disposal						
Corrective Action:							
Lessons(s) Learned:							
HQ Keywords:	01GInadequate Conduct of Operations - Inadequate Procedure 01KInadequate Conduct of Operations - Lockout/Tagout Noncompliance (Electrical) 12IEH Categories - Lockout/Tagout (Electrical or Mechanical) 14DQuality Assurance - Documents and Records Deficiency 14EQuality Assurance - Work Process Deficiency						
HQ Summary:	A deficiency in verification requirements for lock-out/tag-out (LO/TO) was discovered during preoperational functional checks of the Remote Handled Waste Processing equipment. In addition to conducting the preoperational checks, operators were also installing LO/TO's to support ongoing inspections; the two tasks overlapped so that some of the functional checks required suspending inspection LO/TOs. A missing LO/TO was discovered during one of these suspension and attributed to the verification deficiency. Work was stopped and a critique was held.						
Similar OR Report Number:							
Facility Manager:	Name THOMPSON, CHRIS Phone (865) 574-3441 Title FACILITIES MANAGEMENT DIRECTOR						
Originator:	Name THOMPSON, CHRIS						
	Phone (865) 574-3441						
	Title FACILITIES MANAGEMENT DIRECTOR						

HQ OC Notification:	Data	Time	Dargan Matifi	ad Organization			
114 0 0 1 10 1110 1110 1110				ed Organization			
	INA	NA	NA	NA		i	
Other Notifications:	D	ate	Time	Person Notified	Organization		
	02/14	1/2008	14:20 (ETZ)	Bob McKay	PM		
	02/14	1/2008	14:25 (ETZ)	Tony Buhl	GM		
	02/14	1/2008	14:30 (ETZ)	Bill McMillian	DOE PM		
	02/14/2008		14:30 (ETZ)	Rick Farr	DOE FR		
Authorized Classifier(AC):	<u>'</u>					J	
rationized emission (110).							
2)Report Number:	EM-R	LPH	MC-PFP-200	8-0002 After 20	03 Redesign		
Secretarial Office:			tal Manageme		J		
Lab/Site/Org:	Hanfo	ord Site	÷				
Facility Name:	Plutor	nium F	inishing Plant				
Subject/Title:	Tape and pl		re contacts plu	ig in receptacle o	causing arc and	d damage to the tape	
Date/Time Discovered:	02/13/2008 15:01 (PTZ)						
Date/Time Categorized:	02/14	/2008	13:10 (PTZ)				
Report Type:	Notifi	cation	/Final				
Report Dates:	Notification			02/19/20	008	18:26 (ETZ)	
	Initia	l Upda	ite	02/19/20	008	18:26 (ETZ)	
	Latest Update			02/19/20	008	18:26 (ETZ)	
	Final			02/19/20	008	18:26 (ETZ)	
Significance Category:	4						
Reporting Criteria:	10(2) - An event, condition, or series of events that does not meet any of the other reporting criteria, but is determined by the Facility Manager or line management to be of safety significance or of concern to other facilities or activities in the DOE complex. One of the four significance categories should be assigned to the occurrence, based on an evaluation of the potential risks and the corrective actions taken. (1 of 4 criteria - This is a SC 4 occurrence)						
Cause Codes:							
ISM:	2) An	alyze t	he Hazards				
Subcontractor Involved:	No						
Occurrence Description:	safety was ta	signif aking f	icance, or of cield measuren	nents in Room 63	facilities, occu 38, Building 2	rred. An engineer	

plastic housing). After taking a measurement, the engineer touched the auto retract button to retrieve the tape. As the tape moved against the wall, it collapsed and twisted, sliding along the wall, coming to rest within an approximate 1/8th inch gap between a cord plug and the electrical receptacle (120 V) it was plugged into. Upon contact, the metal tape shorted the plug's hot and neutral blades causing a momentary arc. An operator immediately told the engineer to drop the tape measure. After the engineer dropped the tape measure, it again shorted against the plug. As a result of both arcs, an approximate 3 & 3/4 inch run of tape was burned, a hole approximately 1/4 inch X 1/2 inch was also burned into the edge of the tape, and the plug was damaged. The engineer did not receive any shock, the receptacle was not damaged, and the circuit breaker did not trip. These results were attributed to the tape being of light weight material and the engineer not being grounded by holding the tape measure by the plastic case and wearing rubber soled sneakers.

On 2/14/2008 at 1310 hours, the acting Director for PFP Facility Management determined this event to be worthy of reporting as a management concern.

Cause Description:

Operating Conditions:

Routine fissile material handling and packaging operations within Building 2736-ZB

Activity Category:

Normal Operations (other than Activities specifically listed in this Category)

Immediate Action(s):

- 1. Verified that there were no health-related effects among personnel involved (engineer and operator).
- 2. Set up a safety boundary at the scene.
- 3. De-energized the circuit at Panel LP-NP-3 breakers 12 & 14.
- 4. Removed the plug and tape measure.
- 5. Initiated a check of equipment plugged into other receptacles on the circuit.

Note: The plug was replaced on 02/14/2008.

FM Evaluation:

The determination of an SC-4 Management Concern was initially made by PFP facility management. Following this categorization, the FH Electrical Safety Point of Contact was asked to perform a review through application of the ORPS EFCOG Electrical Severity Measurement Tool [EFCOG / DOE Electrical Safety Improvement Project, Project Area 4 - Performance Measurement "Electrical Severity Measurement Tool" Revision 1, April 16, 2007]. The Electrical Severity (ES) equation is:

 $ES = EHF(10)*[1+EF(0)+SPF(10)+AFPF(0)+TP(0)]*IF(1) = 110 \Rightarrow SC 4$ Management Concern

ES = Electrical Severity

EHF = Electrical Hazard Factor - 120 volts (10)

EF = Environmental Factor - Dry (0)

	SPF = Shock Proximity Factor - Crossed the Prohibited Approach Boundary (10) AFPF = Arc Flash Proximity Factor - (0) TP = Thermal Proximity Factor - Does not apply (0) IF = Injury Factor - None (1) The EFCOG developed this method for determining the severity associated with electrical energy type events to be able to quantify such events and apply some consistency in reporting them within the ORPS process.
DOE Facility Representative Input:	
DOE Program Manager Input:	
Further Evaluation is Required:	No
Division or Project:	Plutonium Finishing Plant Closure Project
Plant Area:	200 West
System/Building/Equipment:	Electrical Outlet/2736-ZB/MetalTap Measure
Facility Function:	Plutonium Processing and Handling
Corrective Action:	
Lessons(s) Learned:	
HQ Keywords:	01AInadequate Conduct of Operations - Inadequate Conduct of Operations (miscellaneous) 01QInadequate Conduct of Operations - Personnel error 07DElectrical Systems - Electrical Wiring 12CEH Categories - Electrical Safety 14EQuality Assurance - Work Process Deficiency
HQ Summary:	An electrical fault occurred while an engineer was taking field measurements in Room 638, Building 2736-ZB with a metallic roll-up tape measure that has a plastic housing. When the engineer retracted the tape, the tape came into contact with the blades of an electric cord that was plugged into a receptacle. The tape shorted the plug's hot and neutral blades causing a momentary arc. The engineer dropped the tape measure, and it again shorted against the plug. As a result of both arcs, both the tape and plug were damaged. The engineer did not receive any shock, the receptacle was not damaged, and the circuit breaker did not trip.
Similar OR Report Number:	
Facility Manager:	Name JD MATHEWS
	Phone (509) 373-4598
	Title DIRECTOR, PFP FACILITY MANAGEMENT
Originator:	Name SMITH, JAMES W

	Phone (509) 372-3012						
HQ OC Notification:	Date Time	Person Notifi	ed Organization				
	NA NA	NA	NA				
Other Notifications:	Date	Time	Person Notified				
	02/14/2008	14:11 (PTZ)	JM Sondag	DOE-RL			
Authorized Classifier(AC):	NA Date	: 02/19/2008					
3)Report Number:	EM-SRWS	SRC-HTANK	-2008-0001 Afte	r 2003 Redes	ign		
Secretarial Office:	Environmen	tal Manageme	ent				
Lab/Site/Org:	Savannah R	iver Site					
Facility Name:	H Tank Fari	n					
Subject/Title:	TANK 29 B	-10 Riser Hea	t Trace Wire Dar	mage While R	emoving Insulation		
Date/Time Discovered:	02/28/2008	17:45 (ETZ)					
Date/Time Categorized:	02/28/2008	17:45 (ETZ)					
Report Type:	Notification						
Report Dates:	Notification	1	03/03/20	800	08:21 (ETZ)		
	Initial Upda	nte					
	Latest Upda	ate					
	Final						
Significance Category:	3						
Reporting Criteria:	10(3) - A near miss, where no barrier or only one barrier prevented an event from having a reportable consequence. One of the four significance categories should be assigned to the near miss, based on an evaluation of the potential risks and the corrective actions taken. (1 of 4 criteria - This is a SC 3 occurrence)						
Cause Codes:							
ISM:	2) Analyze t	he Hazards					
Subcontractor Involved:	No						
Occurrence Description:	On 2/28/08, a construction insulator, working for HTF maintenance, was tasked to remove insulation from Tank 29 B-10 riser valve CRW-V-144. The work package did not require a lockout, due to facility experience with insulation removal work packages. While removing the insulation from around valve CRW-V-144, the insulator inadvertently cut the heat trace wire. The heat trace wire was not visible to the insulator and cutting was unexpected. A minor arc was observed by a co-worker who alerted the insulator performing the work. The insulator notified his first line manager						

	and notifications were made to the Shift Operations Manager. The heat trace breaker, which had not tripped, was placed in the "off" position. An approved work package was completed to repair the heat trace wire on Tank 29. There was no other damage to the facility and no process shutdowns occurred as a result of this incident. As an interim measure, all LWO insulation removal packages are placed on "hold", unless worked with an approved lockout, until the critique is held and the corrective actions are implemented. A critique is scheduled for 3/3/08. The Shift Operations Manager has categorized this event as a Near Miss Management Concern 10(3) Significant Category 3.
Cause Description:	
Operating Conditions:	Tank 29 was in Operations Mode. No transfers in progress.
Activity Category:	Normal Operations (other than Activities specifically listed in this Category)
Immediate Action(s):	Heat tracing breaker was de-energized, area was placed in a safe condition.
FM Evaluation:	There were no injuries or process shutdowns as a result of this incident.
DOE Facility Representative Input:	
DOE Program Manager Input:	
Further Evaluation is Required:	Yes. Before Further Operation? No By Whom: Occurrence Investigator By When:
Division or Project:	CLOSURE/HCLOSURE
Plant Area:	H-TF
System/Building/Equipment:	241-929 / Waste Tank 29
Facility Function:	Nuclear Waste Operations/Disposal
Corrective Action:	
Lessons(s) Learned:	
HQ Keywords:	01NInadequate Conduct of Operations - Inadequate Job Planning (Other) 07DElectrical Systems - Electrical Wiring 08JOSHA Reportable/Industrial Hygiene - Near Miss (Electrical) 12CEH Categories - Electrical Safety 14EQuality Assurance - Work Process Deficiency
HQ Summary:	A construction insulator inadvertently cut a heat trace wire while removing insulation from a valve on a Waste Tank 29 riser. The work package did not require a lockout, due to facility experience with insulation removal work packages. The heat trace wire was not visible to the insulator and was unexpectedly cut. A co-worker observed a minor arc and alerted the insulator, who then notified his first line manager. The heat trace breaker, which had not tripped, was placed in the "off" position. An approved work package was completed to repair the heat trace wire on Tank 29. As an interim measure, insulation removal packages are placed on "hold", unless

	1 1 1	1	1 1	1	1		
	worked with was held.	n an approved	lockout. Notification	ons were made	e and		
Similar OR Report Number:							
Facility Manager:	Name BORDERS, MICHAEL						
		3) 208-8592					
	Title FACILITY MANAGER						
0							
Originator:	Name JOHNSON, WAYMAN JEROME						
	Phone (803) 208-0175						
	Title QU.	ALITY ENGI	NEER				
HQ OC Notification:	Date Time	Person Notifi	ed Organization				
	NA NA	NA	NA				
Other Notifications:					ĺ		
Other Notifications:	Date	Time	Person Notified	Organization			
	02/28/2008	17:45 (ETZ)	Ron Hampton	DOE-FR			
	02/28/2008	17:45 (ETZ)	Mike Borders	FM			
	02/28/2008 17:53 (ETZ) Bill Lanham OPS						
	02/28/2008 17:54 (ETZ) Adam Orris Eng						
	02/28/2008 17:55 (ETZ) Kim Hauer LWO-FM						
	02/28/2008 18:00 (ETZ) Marvin Holland SRSOC						
	02/28/2008	18:32 (ETZ)	Wayman Johnson	SIRIM			
Authorized Classifier(AC):					ı		
,							
Report Number:	FENETL-	GOPE-NETLA	ALBANY-2008-00	<mark>001</mark> After 2003	3 Red		
ecretarial Office:	Fossil Energ	gy					
ab/Site/Org:	National En	ergy Technolo	gy Laboratory				
acility Name:	NETL - Alb	any					
ubject/Title:	Electrician 1	Receives a Mil	ld Shock Unexpect	edly			
Date/Time Discovered:	02/27/2008	10:51 (ETZ)					
Date/Time Categorized:	02/28/2008 14:20 (ETZ)						
Report Type:	Notification						
Report Dates:	Notification 03/03/2008 16:28 (ETZ)						
	Initial Upd	ate					
	Latest Upd	ate					
	Final						
Significance Category:	3			1)			
Reporting Criteria:		ure to follow a	prescribed hazard	ous energy co	ntrol		
The citetine	_ (_)	• • • • • • • • • • • • • • • • •	r		p		

	(e.g., lockout/tagout) or a site condition that results in the unexpected discovery of an uncontrolled hazardous energy source (e.g., live electrical power circuit, steam line, pressurized gas). This criterion does not include discoveries made by zero-energy checks and other precautionary investigations made before work is authorized to begin.
Cause Codes:	A2B3C03 - Equipment/ material problem; Inspection/ testing LTA; Post-maintenance/Post-modification testing LTA
ISM:	2) Analyze the Hazards3) Develop and Implement Hazard Controls4) Perform Work Within Controls5) Provide Feedback and Continuous Improvement
Subcontractor Involved:	No
Occurrence Description:	An electrician removed the service panel on a 440 volt metal lathe to visually assess the electrical requirements for the lathe. The service panel was removed because the electrician needed to install a low voltage non-restart switch and was uncertain about the electrical demand used by the lathe. The service panel is routinely removed to perform maintenance activities such as belt replacement, belt adjustment, and debris removal. Access to the service panel does not normally involve exposure to electrical hazards and precautions such as unplugging the unit or lockout/tagged of the unit are only required when performing maintenance on the unit. In this instance, the electrician was merely performing a visual inspection of the electical motor specifications, and energy isolation was not required. Upon removing the service panel, the electrician unexpectedly received a slight "tingle," at which time work was immediately halted by the electrician and the lathe tagged and removed from service.
Cause Description:	The plug used by the lathe was wired incorrectly. Upon inspection it was determined that one of the three phase wires had been connected to the ground position on the plug and the ground had been connected to the phase position. This reversed wiring of the ground and phase wires caused the metal surface of the lathe to be unexpectedly energized. The electrician was wearing proper footwear (rubber sole boots) at the time of the incident and therefore did not receive the full 277 volts being applied to the lathe surfaces.
Operating Conditions:	Normal Maintenance Operations

Activity Category:	Maintenance
Immediate Action(s):	The electrician immediately stopped work and contacted the supervisor to report what had happened. A volt meter was then used to determine voltage between the lathe and a reliable ground. A voltage of 277 volts was observed. The lathe was immediately unplugged, locked out, tagged out, and removed from service.
FM Evaluation:	The improperly wired electrical plug had been installed in May 2007 by a qualified electrician. It is unknown whether a subsequent modification of the plug had been made by an unqualified person.
DOE Facility Representative Input:	
DOE Program Manager Input:	
Further Evaluation is Required:	No
Division or Project:	Facility Maintenance
Plant Area:	Machine Shop
System/Building/Equipment:	Building 28 room 001
Facility Function:	Balance-of-Plant - Machine shops
Corrective Action:	
Lessons(s) Learned:	
HQ Keywords:	07DElectrical Systems - Electrical Wiring 08AOSHA Reportable/Industrial Hygiene - Electrical Shock 08HOSHA Reportable/Industrial Hygiene - Safety Noncompliance 08JOSHA Reportable/Industrial Hygiene - Near Miss (Electrical) 12CEH Categories - Electrical Safety 14EQuality Assurance - Work Process Deficiency 14HQuality Assurance - Inspection and Acceptance Testing Deficiency
HQ Summary:	An electrician removed the service panel on a 440 volt metal lathe to visually assess the electrical requirements for the lathe. The electrician needed to install a low voltage non-restart switch and was uncertain about the electrical demand used by the lathe. Upon removing the service panel, the electrician unexpectedly received a slight "tingle". The electrician immediately stopped work and contacted the supervisor to report what had happened. A volt meter was then used to determine that the potential between the lathe and a reliable ground was 277 volts. The lathe was immediately unplugged, locked out, tagged out, and removed from service. The electrician was wearing proper footwear (rubber-soled boots) at the time of the incident and therefore did not receive the full 277 volts being applied to the lathe surfaces. Upon inspection it was determined that the plug had

	been improperly wired; one of the three phase wires had been connected to the ground position on the plug and the ground had been connected to the phase position, which caused the metal surface of the lathe to be unexpectedly energized									
Similar OR Report Number	1. 1. EM-ID	. 1. EM-IDBBWI-RWMC-2005-0005								
•		. 2. SCBSO-LBL-EETD-2007-0001								
	3. 3. LMS	. 3. LMSTOL-MOUND-2007-0001								
	4. 4. NAS	4. 4. NASS-SNL-1000-2006-0017								
Facility Manager:	Name Rod	Name Rodriguez, Hector M								
		Phone (541) 967-5916								
		tH MANAGER								
Owiginatow										
Originator:		riguez, Hector N	1							
) 967-5916								
	Title ES&	th MANAGER								
HQ OC Notification:	Date Time Person Notified Organization									
	NA NA	NA	NA							
Other Notifications:	Date Time Person Notified Organization									
	02/27/2008 20:30 (ETZ) Stephen Curfman NETL-Alb									
		` '	Wlliam Lowry	NETL						
			Robert Reuther	NETL						
Authorized Classifier(AC):	02/20/2000	11100 (212) 1	100011110001101	1,212						
Authorized Classifier (AC).										
5)Report Number:	NALASO	-LANL-TA55-2	008-0004 After	2003 Redesig	n					
Secretarial Office:	National Nu	clear Security A	dministration							
Lab/Site/Org:	Los Alamos	National Labor	atory							
Facility Name:	Plutonium I	Proc & Handling	Fac							
Subject/Title:	Managemer	nt Concern: Elect	trical Cord Disco	overed with T	wo Male Ends					
Date/Time Discovered:	02/08/2008	16:30 (MTZ)								
Date/Time Categorized:	02/14/2008	11:35 (MTZ)								
Report Type:	Notification	/Final								
Report Dates:	Notification	n	02/19/200	8	18:48 (ETZ)					
	Initial Upd	ate	02/19/200	8	18:48 (ETZ)					
	Latest Upd		02/19/200		18:48 (ETZ)					
	Final		02/19/200		18:48 (ETZ)					
Significance Category:	4			,	,					

Reporting Criteria:

10(2) - An event, condition, or series of events that does not meet any of the other reporting criteria, but is determined by the Facility Manager or line management to be of safety significance or of concern to other facilities or activities in the DOE complex. One of the four significance categories should be assigned to the occurrence, based on an evaluation of the potential risks and the corrective actions taken. (1 of 4 criteria - This is a SC 4 occurrence)

Cause Codes:

ISM:

4) Perform Work Within Controls

Subcontractor Involved:

Yes

AK Services and Clause Construction

Occurrence Description:

MANAGEMENT SYNOPSIS: On the afternoon of the eighth of February, sub-contract workers experienced a tripped breaker while performing work at building PF-41 at Technical Area 55 (TA-55). The Facility and Infrastructure Recapitalization Project (FIRP) Project Leader was contacted. who came out to the site. The sub-contractor had brought several spider boxes on-site to assist with the decommissioning work at PF-41. All temporary power supplied to on-site spider boxes are on Ground Fault Circuit Interrupter (GFCI) circuits. One of these spider boxes appeared to be the source of the tripped breaker. The FIRP Project Leader unplugged everything from the spider box and then unplugged the box from the temporary power source. This is when he discovered that the spider box itself had been plugged into the temporary power source with an electrical cord that had two male ends, which violates several electrical safety codes. He immediately secured the cord and removed one end of it. A critique was held on February 14, 2008, at which time the Facilities Operations Director (FOD) declared this to be a Management Concern, Significance Category 4.

BACKGROUND: Two sub-contractors had been performing decommissioning work at PF-41, AK Services and Clause Construction. Clause Construction provided the site with spider boxes, which they allowed AK Services personnel to plug into, as needed. The spider boxes were set out for use and an Activity Hazards Analysis (AHA) was performed on the configuration on January 10, 2008. Sometime after that, the configuration changed.

On or near January 28, 2008, AK Services needed to put in place a room with a heater in order to keep some materials dry. They borrowed the use of a spider box in order to supply power to the heater. AK Services contract has since been terminated and they have left the site and were not available at the critique.

On January 7, 2008, Clause Construction personnel experience a tripped breaker due to a spider box. The FIRP Project Leader came out to the site and evaluated the load on the spider box. He thought that perhaps too many

tools were being run off of one string from the spider box, so some tools were moved to another string and the spider box was put back in service.

Then on January 8, 2008, when the same spider box tripped again, the FIRP Project Leader took a more in-depth look and discovered the electrical cord with two male ends. The spider boxes have a male side and a female side, so that they can be connected to each other, if need be. Clause Construction's cords have a male plug at one end and an open end at the other, so that they can be wired in or have a female end installed. The temporary power station receptacle that this spider box was plugged into takes a male end.

According to the FIRP Project Leader, an unqualified worker placed a male end on the cord without inspecting the other end of the cord. This led to a cord with two male ends and the tripping of the breaker.

According to the LANL Electrical Safety Office (ESO), this was not a near miss to injury, although the piece of equipment was hazardous. This event was run through the Electrical Severity Tool and the score is a 20. Due to this, and the lack of configuration control, the FOD declared this event a Management Concern, Significance Category 4.

Cause Description: Operating Conditions: Normal **Activity Category:** Facility Decontamination/Decommissioning **Immediate Action(s):** 1) The faulty cord was secured from further use. 2) An AHA was performed on the spider box configuration on February 12, 2008, before returning to work. 3) A Critique was held on February 14, 2008. 4) Clause Construction created a Spider Box Configuration Verification form to prevent this type of event from occurring in the future. 5) The TA-55 ESO will ensure that spider box configuration verification is captured institutionally. 6) The Construction Safety Manager will ensure that spider box configuration management is captured in universal documents for subcontractors working at LANL. FM Evaluation: **DOE Facility Representative**

DOE Facility Representative Input: DOE Program Manager Input: Further Evaluation is Required: Division or Project: TA55 Plant Area: PF41 System/Building/Equipment: Electrical Cord

Facility Function:	Plutonium Processing and Handling		
Corrective Action:			
Lessons(s) Learned:			
HQ Keywords:	01AInadequate Conduct of Operations - Inadequate Conduct of Operations		
	(miscellaneous)		
	01BInadequate Conduct of Operations - Loss of Configuration Management/Control		
	01MInadequate Conduct of Operations - Inadequate Job Planning (Electrical)		
	01QInadequate Conduct of Operations - Personnel error		
	01SInadequate Conduct of Operations - Incorrect/Inadequate Installation		
	07DElectrical Systems - Electrical Wiring 08HOSHA Reportable/Industrial Hygiene - Safety Noncompliance		
	11GOther - Subcontractor		
	12CEH Categories - Electrical Safety		
	14DQuality Assurance - Documents and Records Deficiency		
HQ Summary:	14EQuality Assurance - Work Process Deficiency		
iiQ Summary.	An electrical cord was discovered in use for temporary construction power which had two male ends, a violation of electrical safety codes. The cord		
	was taken out of service and a critique was held		
Similar OR Report Number:			
Facility Manager:	Name Stuart McKernan		
	Phone (505) 667-7501		
	Title Facilities Operations Director Designee		
Originator:	Name VOSS, SUSAN J		
g			
	Phone (505) 667-5979		
	Title OCCURRENCE INVESTIGATOR		
HQ OC Notification:	Date Time Person Notified Organization		
	NA NA NA		
Other Notifications:	Date Time Person Notified Organization		
	02/13/2008 09:54 (MTZ) Lily Reese PAAA		
	02/13/2008 10:00 (MTZ) Hotline NNSA		
	02/13/2008 10:03 (MTZ) Lloyd Gordon LANL ESO		
	02/13/2008 10:06 (MTZ) Chuck Keilers DNSFB		
Authorized Classifier(AC):	Susan J. Voss Date: 02/19/2008		
6)Report Number:	NANVSO-NST-LO-2008-0001 After 2003 Redesign		
Secretarial Office:	National Nuclear Security Administration		

Lab/Site/Org:	Bechtel Nevada, Livermore	Operations	
Facility Name:	Livermore Operations	- F	
Subject/Title:	Lock Out/Tag Out Procedure Violation		
Date/Time Discovered:	02/19/2008 10:30 (PTZ)	Violation	
Date/Time Categorized:	02/19/2008 10:45 (PTZ)		
Report Type:	Notification/Final		
Report Dates:	Notification 02/20/2008 14:15 (ETZ)		
· · · · · · · · · · · · · · · · · · ·		02/20/2008	. ,
	Initial Update		14:15 (ETZ)
	Latest Update	02/20/2008	14:15 (ETZ)
	Final	02/20/2008	14:15 (ETZ)
	Revision 1	02/20/2008	19:39 (ETZ)
Significance Category:	4		
Reporting Criteria:	10(2) - An event, condition, or series of events that does not meet any of the other reporting criteria, but is determined by the Facility Manager or line management to be of safety significance or of concern to other facilities or activities in the DOE complex. One of the four significance categories should be assigned to the occurrence, based on an evaluation of the potential risks and the corrective actions taken. (1 of 4 criteria - This is a SC 4 occurrence)		
Cause Codes:			
ISM:	3) Develop and Implement Hazard Controls		
Subcontractor Involved:	Yes NorCal Electric		
Occurrence Description:	On February 14, 2008, as part of a National Security Technologies, LLC (NSTec) Livermore Operations (LO) Management Assessment, the electrical subcontractor was observed applying a personal lock and tag out (LOTO) to a single pole circuit breaker. After the LOTO was removed it was discovered by the safety representative that the employee who applied the lock did not actually perform the work. As part of a remodeling project a LOTO was needed to allow a wall switch to be removed. Electrical wiring to the wall switch needed to be pulled back into the overhead conduit and secured. After the subcontractor installed the LOTO, another subcontractor employee performed the actual work of disconnecting the wires and pulling the wires through the conduit. After the work was completed the LOTO was removed by the subcontractor employee who installed the LOTO. The subcontractors were immediately informed by the safety representative		
	that the employee who is per person that needs to apply th	forming the hazardous	energy operation is the

	control of the key for that lock.
	The condition was identified as ORPS on 2/19 when the management assessment was reviewed by the Price-Anderson Amendments Act/Worker Safety and Health screeners. No injuries or damage as a result of this occurrence.
Cause Description:	
Operating Conditions:	Does Not Apply
Activity Category:	Construction
Immediate Action(s):	The subcontractors were immediately informed by the safety representative that the employee who is performing the hazardous energy operation is the person that needs to apply the lock and tag, as well as, have exclusive control of the key for that lock. Notifications made to NSTec and Nevada Site Office line management.
	Č
FM Evaluation:	Although this occurrence could meet the definition of Hazardous Energy Control 2C(2), it is our position that there was not a failure to control hazarous energy but a failure to follow the LOTO process; which could have resulted in a hazardous energy control failure. Therefore NSTec reported as a management concern.
DOE Facility Representative Input:	
DOE Program Manager Input:	
Further Evaluation is Required:	No
Division or Project:	Remodeling Project
Plant Area:	Livermore Operations
System/Building/Equipment:	Livermore Operations
Facility Function:	Balance-of-Plant - Offices
Corrective Action:	
Lessons(s) Learned:	
HQ Keywords:	01KInadequate Conduct of Operations - Lockout/Tagout Noncompliance (Electrical) 11GOther - Subcontractor 12IEH Categories - Lockout/Tagout (Electrical or Mechanical) 14EQuality Assurance - Work Process Deficiency
HQ Summary:	During a Management Assessment, an electrical subcontractor was observed applying a personal lock and tag out (LOTO) to a single pole circuit breaker. After the LOTO was removed, the safety representative discovered that the employee who applied the lock did not actually perform the work, which consisted of removing a wall switch and securing the associated wiring. The safety representative immediately informed the subcontractors that the

	employee who is performing the hazardous energy operation is the person that needs to apply the lock and tag, as well as, have exclusive control of the key for that lock.		
Similar OR Report Number:	1. DP-NVOOBN-LO-2001-0001		
Facility Manager:	Name Ken Cooke		
	Phone (925) 960-2525		
	Title NSTec Livermore Operations Manager		
Originator:			
Originator.	Name GILE, ANDREA L		
	Phone (702) 295-7438		
	Title PROJECT OPERATIONS SPEC.		
HQ OC Notification:	Date Time Person Notified Organization		
	NA NA NA		
Other Notifications:	Date Time Person Notified Organization		
	02/19/2008 12:30 (PTZ) Duty Manager SOC		
	02/19/2008 12:45 (PTZ) Dennis Armstrong NSO/FR		
Authorized Classifier(AC):			
7)Report Number:	NASS-SNL-NMFAC-2008-0003 After 2003 Redesign		
Secretarial Office:	National Nuclear Security Administration		
Lab/Site/Org:	Sandia National Laboratories - SS		
Facility Name:	SNL NM Site-wide F & M		
Subject/Title:	Crossed Neutral in Flexible Cord Connector results in Electrical Shock in Bldg. 808		
Date/Time Discovered:	02/01/2008 13:30 (MTZ)		
Date/Time Categorized:	02/01/2008 15:00 (MTZ)		
Report Type:	Notification		
Report Dates:	Notification 02/04/2008 17:57 (ETZ)		
	Initial Update		
	Latest Update		
	Final		
Significance Category:	2		
Reporting Criteria:	2C(1) - Failure to follow a prescribed hazardous energy control process		
1 8 8	(e.g., lockout/tagout) or disturbance of a previously unknown or mislocated hazardous energy source (e.g., live electrical power circuit, steam line, pressurized gas) resulting in a person contacting (burn, shock, etc.)		

	hazardous energy.
Cause Codes:	
ISM:	
Subcontractor Involved:	Yes Enterprise Electric
Occurrence Description:	On February 1, 2007, at approximately 1:30pm in Building 808, a line employee received a 120volt shock while holding a standard 120volt, 20-amp plug. The plug feeds a portable clean room. The portable clean room has three separate 120volt standard electrical plugs that feed its internal circuitry. Two circuits feed two fans and one circuit feeds the lights. An Electrical Construction Contractor pre-wired the apparatus in December for the building occupants.
	The impacted line employee plugged one cord into a wall receptacle and the employee heard "fan circuit 1" turn on. The worker then plugged in a second cord feeding "fan circuit 2" and did not hear any additional fans turning on. While walking the third cord to a third wall receptacle, the worker's finger simultaneously made contact with the neutral and ground pins of the cord end and received a shock. Investigation identified during the cord installation activity, the Electrical Construction Contract electrician crossed neutrals of the cords to fan 2 and the lights. Because of the crossed neutrals, the neutral connected to "fan circuit 2" was wired to the plug (lighting) the employee was holding. When the employee's finger in touched the neutral and ground terminals on the plug, the circuit to "fan circuit 2" was completed and the employee was shocked. A Facilities Maintenance Organization Center (FMOC) electrician was contacted for diagnostics and testing. The electrician corrected the problem and verified that all circuits are now in a safe configuration. The line employee was taken to medical for evaluation and released with no restrictions.
Cause Description:	restrictions.
Operating Conditions:	Normal
Activity Category:	Construction
Immediate Action(s):	FMOC electrical corrected the wiring and all circuits placed in a safe condition.
FM Evaluation:	Early Notification Dates and Times: EOC - 2/1/08 - 13:18 FR - Wayne Walker - 2/1/08, 13:56
DOE Facility Representative Input:	
DOE Program Manager	

Input:		
Further Evaluation is Required:	Yes. Before Further Operation? No By Whom: Causal Analysis Team By When: 03/17/2008	
Division or Project:	4000/Install 120v ext cords on a pre-fab clean rm	
Plant Area:	Tech Area I	
System/Building/Equipment	: Bldg. 808	
Facility Function:	Balance of Plant - Infrastructure (Other Functions not specifically listed in this Category)	
Corrective Action:		
Lessons(s) Learned:		
HQ Keywords:	01SInadequate Conduct of Operations - Incorrect/Inadequate Installation 07DElectrical Systems - Electrical Wiring 08AOSHA Reportable/Industrial Hygiene - Electrical Shock 11GOther - Subcontractor 12CEH Categories - Electrical Safety 14EQuality Assurance - Work Process Deficiency 14GQuality Assurance - Procurement Deficiency 14HQuality Assurance - Inspection and Acceptance Testing Deficiency	
HQ Summary:	A line employee received a 120-volt shock while holding a standard 120-volt, 20-amp plug. The plug is one of three that provides electrical power to a portable clean room, two for fans and one for a light circuit. The impacted line employee plugged one cord into a wall receptacle and the employee heard "fan circuit 1" turn on. The employee then plugged in a second cord feeding "fan circuit 2" and did not hear any additional fans turning on. While walking the third cord to a third wall receptacle, the employee's finger simultaneously touched the neutral and ground pins of the cord end and received the shock. Investigation identified that a subcontractor electrician had crossed neutrals of the cords to fan 2 and the lights. When the employee's finger touched the neutral and ground, the circuit to "fan circuit 2" was completed. The employee was taken to medical for evaluation and released with no restrictions. An electrician corrected the plug wiring and verified that all circuits were in a safe configuration.	
Similar OR Report Number:		
Facility Manager:	Name Carla Lamb Phone (505) 844-1753 Title ES&H Coordinator - Facilities Management & Ops Ctr	
Originator:	Name LUCERO, JEWELEE A Phone (505) 845-4727 Title REPORTING ADMINISTRATOR	

Date Time Person Notified Organization		
NA NA NA	NA	
Date Time	Person Notified Or	ganization
02/01/2008 15:00 (MTZ)	John Norwalk	4827
02/01/2008 15:00 (MTZ)	Michael Quinlan	4820
02/04/2008 07:30 (MTZ)	Wayne Walker, FR	OOE/SSO
John Norwalk Date: 02/0	04/2008	
NASS-SNL-NMFAC-2008-0004 After 2003 Redesign		
•		
	es - SS	
Asbestos Abatement Worker Receives Electrical Shock while Installing Plastic Sheeting in Bldg. 807		
02/08/2008 09:40 (MTZ)		
02/08/2008 09:40 (MTZ)		
Notification		
Notification	02/11/2008	16:25 (ETZ)
Initial Update		
Latest Update		
Final		
2		
2C(1) - Failure to follow a prescribed hazardous energy control process		
(e.g., lockout/tagout) or disturbance of a previously unknown or mislocated hazardous energy source (e.g., live electrical power circuit, steam line, pressurized gas) resulting in a person contacting (burn, shock, etc.) hazardous energy.		
Yes Southwest Hazard Control/ATC, New Mexico		
On February 8, 2008, at approximately 9:10am, a Facilities Management & Operations Center (FMOC) subcontract asbestos abatement worker installing plastic sheeting in preparation for asbestos abatement activities in Building 807 received an electrical shock. The asbestos abatement activities are part of the FMOC 807 Demolition project and is located on the third floor next the center stairwell.		
	Date Time 02/01/2008 15:00 (MTZ) 02/01/2008 15:00 (MTZ) 02/04/2008 07:30 (MTZ) John Norwalk Date: 02/0 NASS-SNL-NMFAC-200 National Nuclear Security A Sandia National Laboratoric SNL NM Site-wide F & M Asbestos Abatement Worke Plastic Sheeting in Bldg. 80 02/08/2008 09:40 (MTZ) 02/08/2008 09:40 (MTZ) Notification Initial Update Latest Update Final 2 2C(1) - Failure to follow a p (e.g., lockout/tagout) or dist hazardous energy source (e.gressurized gas) resulting in hazardous energy. Yes Southwest Hazard Control/A On February 8, 2008, at app Operations Center (FMOC) installing plastic sheeting in Building 807 received an el are part of the FMOC 807 II	Date Time Person Notified Or 02/01/2008 15:00 (MTZ) John Norwalk 02/01/2008 15:00 (MTZ) Michael Quinlan 02/04/2008 07:30 (MTZ) Wayne Walker, FR Date: 02/04/2008 NA-SS-SNL-NMFAC-2008-0004 After 2003 Resulting National Nuclear Security Administration Sandia National Laboratories - SS SNL NM Site-wide F & M Asbestos Abatement Worker Receives Electrical Selastic Sheeting in Bldg. 807 02/08/2008 09:40 (MTZ) 02/08/2008 09:40 (MTZ) Notification 02/11/2008 Initial Update Latest Update Final 2 2 CC(1) - Failure to follow a prescribed hazardous e (e.g., lockout/tagout) or disturbance of a previousl hazardous energy source (e.g., live electrical powerssurized gas) resulting in a person contacting (Indication Security Secur

While installing the plastic sheeting the worker pulled a conduit away from a small section of brick wall to place the plastic material behind the conduit. The conduit pulled apart at a coupling and damaged the conductors resulting in a 120V shock to the worker. The worker was transported to SNL Medical by a co-worker for medical evaluation and was release that same day with no restrictions.

The conduit was traced by an FMOC electrical engineering representative, safety representative, and electrical subcontractor responding to the incident. The conduit contained two # 12 hot conductors and a neutral (conduit was acting as the ground path which was typical when this building was constructed) that originated in Panel EP1 located in the basement. The two 120V, 20 amp single pole breakers supplying power to the conductors were placed in the off position and locked and tagged by the electrical subcontractor working on the project.

The Project Manager suspended all work on the project until FMOC electrical engineering evaluates the building electrical system and develops an electrical plan for the Demolition project.

Cause Description:

Critique/Fact Finding 2/8/08

Operating Conditions:

Normal

Activity Category:

Facility Decontamination/Decommissioning

Immediate Action(s):

- Worker was taken to SNL Medical

- Work on project was suspended until Electrical Engineering evaluates the

building electrical system

FM Evaluation:

DOE/SSO Early Notification Date & Time:

EOC - 2/8/08 - 09:55

Bill Wechsler, FR - 2/8/08 - 10:03

DOE Facility Representative

Input:

DOE Program Manager

Input:

Further Evaluation is

Required:

Yes

Before Further Operation? No

By Whom: Causal Analysis Team

By When:

Division or Project:

4000

Plant Area:

Tech Area I

System/Building/Equipment: Bldg. 807

Facility Function:

Balance of Plant - Infrastructure (Other Functions not specifically listed in

this Category)

Corrective Action:

Lessons(s) Learned:			
HQ Keywords:	01NInadequate Conduct of Operations - Inadequate Job Planning (Other) 07DElectrical Systems - Electrical Wiring 08AOSHA Reportable/Industrial Hygiene - Electrical Shock 08HOSHA Reportable/Industrial Hygiene - Safety Noncompliance 11GOther - Subcontractor 12CEH Categories - Electrical Safety 14EQuality Assurance - Work Process Deficiency		
HQ Summary:	A subcontract asbestos abatement worker installing plastic sheeting in preparation for asbestos abatement activities in Building 807 received an electrical shock. The worker pulled a conduit away from a small section of brick wall in order to place the plastic material behind it. The conduit pulled apart at a coupling and damaged the conductors resulting in a 120-volt shock to the worker. The worker was transported to SNL Medical by a co-worker for medical evaluation and was release that same day with no restrictions. Work has been suspended pending evaluation of the building electrical system.		
Similar OR Report Number:			
Facility Manager:	Name Carla Lamb		
	Phone (505) 844-1753		
	Title ES&H Coordinator - Facilities Management & Ops Ct		
Originator:	Name LUCERO, JEWELEE A Phone (505) 845-4727 Title REPORTING ADMINIST	RATOR	
HQ OC Notification:	Date Time Person Notified Organ	nization	
		NA	
Other Notifications:	Date Time Perso	n Notified Organization	
		Norwalk 4827	
	02/08/2008 09:50 (MTZ) Wayne		
	, , , , , , , , , , , , , , , , , , ,	Quintenz 4800	
	02/08/2008 13:54 (MTZ) Micha	` _	
Authorized Classifier(AC):	ohn Norwalk Date: 02/11/2008	3	