#### South Coast Air Quality Management District

# SOX RECLAIM WORKING GROUP MEETING

July 2, 2008 1:00 p.m. - 3:00 p.m. Conference Room CC-2

#### **Milestones**

- Request for Proposal
  - Received Second Set of Comments from WSPA
  - Received Approval from Stationary Source Committee (6/20/08)
- Testing Plan
  - Discuss with Refineries, Manufacturers & U.S. EPA
- Preliminary Draft Staff Report, Part I
  - Anticipate Second Set of Comments from WSPA
  - Close Comment Period

# Request for Proposal Update Module 1 – FCCU SOx Additives: Key Issues

- Complicated testing procedure
- Need for testing protocol
- Will three months testing be sufficient to provide sufficient data for evaluation?
- Testing may prolong beyond December 2008
- Is contract funding sufficient?
- Will contractor provide "confidence or tolerance" estimates on the analysis?

#### Request for Proposal Update Module 1 – FCCU SOx Additives: Staff Response

- Develop a Template for Testing Protocol
- ✓ Plan for Multi-Phase Testing & Reporting
- ✓ Organize Parallel Data Analysis & Testing
- ✓ Provide Floating Deadlines for Contractor
- Require contractor to provide estimates of analysis uncertainty

#### Request for Proposal Update Sub-Module C – H<sub>2</sub>SO<sub>4</sub> Plants

- Concern: Contractor Will Not Provide
   Information On Cesium Promoted Catalysts
- Staff Response: Add Clarification
   Statement in Sub-Module C

#### **Testing Program Staff's Initial Effort**

- ✓ Initiate Discussion with 5 Refineries, 2 Additive Manufacturers & Confer with U.S. EPA
- ✓ Seven Questions To Refineries To Gather Ideas and Recommendations
- ✓ Develop Template Testing Protocol with Input From Refineries, Manufacturers, and U.S. EPA

- How Should Testing Be Conducted?
  - Short-Term Testing With Incremental Step Down From 25 PPMV
  - Step: Test/Stabilize ~ 4-5 weeks
  - Three Tiers If Possible
  - Steps Measured as PPMV or Percent Additional Additive
  - ➤ Goal: 10 PPMV or "Kick-Out Level"

#### Sample Program

- Short-Term Testing With 5 PPMV Incremental Step Down From 25 PPMV
  - Protocol Development: 1 month
  - Testing @ 20 ppmv: 1 month
  - Testing @ 15 ppmv: 1 month
  - Testing @ 10 ppmv: 1.5 month
  - Prepare Reports: 1.5 months

- How Should Testing Be Conducted?
  - Ideally, Long-Term Testing With All Modes of FCCU Operation
- How Long Should The Proposed Testing Last?
  - 6 Months (1 Refinery)
  - > 9-12 Months (3 Refineries)
  - Not Certain (1 Refinery)
  - No Response (1 Refinery)

- When Is The Best Time To Start Testing?
  - August (3 Refineries)
  - November (1 Refinery)
  - Undecided (1 Refinery)
  - No Response (1 Refinery)

- What Data Should Be Collected/Recorded?
  - ➤ Emissions: SOx with CEMS, NOx with CEMS, PM2.5, PM10 and NH3
  - Opacity with Continuous Opacity Monitoring
  - > FCCU Operating Parameters
- Are There Any Issues or Concerns?
  - Violation for Rule 1105.1 & Opacity Increase
  - Availability and Timing of Permit Issuance
  - Overloading Sulfur Recovery Units

### Testing Program Potential Participation of Refineries

- Full Participation of 3 Refineries in August \*
- Two Refineries with New ESPs
- One Refinery at End-Of-Run for Hydrotreaters, ESPs and Almost Max-Out Capacity for SRUs

<sup>\*</sup> One refinery is awaiting for permit and will join in November. Two refineries are undecided at this moment.

### Testing Program Staff's Proposal - Three-Step Protocol

- Step 1 July 2008
  - Preparation
  - > Verify 2005 & 2008 Levels
- Step 2 August October 2008
  - Conduct Short-Term Testing
- Step 3 In 2009 (Optional)
  - Continue Long-Term Testing

#### Testing Program Step 1 (July 2008)

- Internal Preparation at Each Refinery
- Submit 1-Year Data To AQMD To Verify 2005
   Baseline, and 6-Month Data To Establish 2008
   Levels
- Submit Particulate Test Results In 2005 2008
- Additive Manufacturers: Estimate Additive
   Addition Rates for Step 2 Based On 2008 Data
- Contractor: Determine Average 2005 & 2008
   Levels (PPMV, Lbs/Mbarrels) for Each Refinery
   & Composite Average for All Six Refineries

## Testing Program Step 2 (August – October 2008)

- Short-Term Testing In Three 1-Month Periods
- Use One Selected Type of Additives

Period 1	Transition	1 week
(August)	Testing at A% addition rate	3 weeks
Period 2	Transition	1 week
(September)	Testing at <b>B% addition rate</b>	3 weeks
Period 3	Transition	1 week
(October)	Testing at C% addition rate	3 weeks

### Testing Program Step 2 (August – October 2008)

- Conduct At Least One Particulate/Ammonia Test
- Record Parameters Recommended By Additive Manufacturers and/or Required Under U.S. EPA Consent Decree
- Submit Results In Three Batches for Parallel Data Analysis
- If Available, Contractor's Progress Report May Include Results Up To Period 2 Testing

### Testing Program Step 2 (August – October 2008)

- Criteria To Short-Ending Step 2 Testing:
  - FCCU Undergoes Scheduled Shutdown
  - Addition of Additives Limits FCCU's Operation, Conversion Capability etc.
  - Violation of R1105.1
  - Achieve Less Than 5 PPMV SOx

## Testing Program Step 3 (Optional, Up to 8 Months In 2009)

- Continue testing beyond short-term target
- Up To 8 Months
- Starting Date May Vary To Accommodate
   FCCU Scheduled Shutdown At 3 Refineries
- May Need To Amend Individual Protocol For AQMD Review

#### **Tentative Schedule**

- July 2008 August 2008
  - Revise Preliminary Draft Staff Report, Part I
  - Selection for Contractors
- September 2008 November 2008
  - Visit RECLAIM Facilities
  - Coordinate Contractors Works
  - Public Workshop & CEQA Scoping