ARM Manus Research Station

Site Visit 04011M Report

Visit Duration: 01 November to 12 November

Manus Island, Papua New Guinea

	SV-0411M				
Site:MANUS		Proposed Date	es on Site: 11/01-11/12		
<b>Team Members:</b> Troy Culgan Rex Pearson			Ship or hand carry prior to SV: Cal gear, H2Gen cylindars		
		Safety: Major Hazards: AC electricity. Hazard Controls: BOM Electrolyser Handbook, BM Electrolyzer Operations/Maintenance Training, ASNZS 4836/2001-Safe Working on LV Electrical Installations, 2 man rule.			
Site Tasks					
Priority	System	Date Completed (dd/Month)	Service Time in Hours	<b>Tasks/Assoc Hazards-Controls</b> For each priority item insert new line(row) for each date/time entry	
1	CAL			Record configurations before and after calibration	
		5-Nov-04	0.5	Sky, Gndrad and Smet configurations (.csi files) collected	
		7-Nov-04	2	Ceilometer calibration checked and config recorded	
		7-Nov-04	0.5	MWR config recorded	
		7-Nov-04	0.5	BBSS sysgen recorded	
2	CAL			Provide Cal Kit inventory list	
		31-Oct-04		Checked ventilators - 9 on site	
		8-Nov-04	2	Completed as part of audit out	
3	DAQ			Check the wiring on the Cal logger Td and Tc	
		31-Oct-04	1	Checked and ok	
			2	Found PIR1 input on callogger 2 faulty. Logger will need to be	
<u>_</u>		6-Nov-04		repaired.	
4	MWR	31-Oct-04	2	Install new desktop computer (Dell) Checked all vans - not able to locate	
	}	31-001-04	0.5	Dick Pearse rang and advised the MWR computer was at his	
		31-Oct-04	0.5	office	
		01 001-04	3	MWR computer installed and data being collected. FTP	
		1-Nov-04		password needs to be checked - email sent to Ron Reed.	
			2	Passwords corrected and collections/ingest now normal.	
		2-Nov-04		Checking on time sync - appears to be intermittant.	
		4-Nov-04		Checked and operating normally	
	SKYRAD			Calibration/comparison skyrad radiometers	
5		1	7	Radiometers placed on cal stand, ventilators wired up, cal logger	
5			1	system installed, fiber connected and logger laptop configured -	
5		1-Nov-04			
5		1-Nov-04 2-Nov-04		system installed, fiber connected and logger laptop configured -	

Sit	e Tasks			
Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry
Priority Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry
		5-Nov-04	3	Checks on PIR channel1 of callogger 2 to see why PIR1 is reading low
		6-Nov-04	2	Skyrad returned to normal, comparison equipment stored.
6	GNDRAD			Calibration/comparison grnrad radiometers
		1-Nov-04	1	Gndrad instruments inverted at 0040z
		4-Nov-04	2	Instruments swapped, configs updated
		6-Nov-04	1	Gndrad restored to normal at 2318z 5Nov04
7	SMET			Calibration/comparison smet instruments and logger
		3-Nov-04	6	Smet checks completed
8	AWS	6-Nov-04	5	AWS Maintenance/None AWS maintenance completed. Changed earthing on temperature probe as per engineering instruction (Almos 22-1) from BoM.
9	H2GEN	0 1107 04		H2Gen Maintenance/ KOH,H2,Electrical- BOM Handbook,
J				ASNZS 4836/2001, 2 man rule
		2-Nov-04	2	Replace RBL blower fan
		4-Nov-04	4	H2Gen maintenance commenced
			8	Completed H2 gen maintenance, spares audit to be completed.
		5-Nov-04 8-Nov-04		
10	H2GEN	0-INUV-04	2	Completed spares audit Change H2GEN Cylindars/ KOH,H2,Electrical- BOM Handbook,
10	H2GEN			ASNZS 4836/2001, 2 man rule
		5-Nov	6	Change out of H2 bottles completed, purging completed, and gas generation recommenced.
11	BBSS			Install Digicora MW15 upgrade kit
		1-Nov-04	0.5	Chased up delivery of MW15 upgrade kit - equipment is in Manus but customs clearance has not been obtained yet
		1-Nov-04	0.3	Now have the exemption certificate for hand delivery to Dick Pearse
		3-Nov-04	2	Picked up mod kit & Suominet system etc - from town
		7-Nov-04	5	Digicora upgrade completed
12	GPS			Install Suominet GPS
		01-Nov-04	0.5	Chased up delivery of MW15 upgrade kit - equipment is in Manus but customs clearance has not been obtained yet
			0.3	Now have the exemption certificate for hand delivery to Dick
		1-Nov-04	-	Pearse
		6-Nov	7	Suominet system installed. Tested via web browser.
13	ORG			Install ORG Model 815
	GENSET			Oversee intallation of new GENSET by Hastings Deering (08- 12Nov04)
		8-Nov		Hastings Deering guys arrived
		9-Nov	20	Genset change out commenced

Site	Site Tasks				
P	System	Date	Service Time	Tasks/Assoc Hazards-Controls	
Priority Priority	-	Completed (dd/Month)	in Hours	For each priority item insert new line(row) for each date/time entry	
-	System	Date	Service Time	Taska/Assas Haranda Cantusla	
Pric	System	Completed	in Hours	Tasks/Assoc Hazards-Controls	
ority		(dd/Month)	in nours	For each priority item insert new line(row) for each date/time entry	
`		(	6	Town power failed at 0242z. At 0250z commenced shutdown of I Van instruments. MMCR, MWR and WSI initially shutdown. Ceilometer and MPL were shutdown about 10 minutes later. SDS UPS was monitored together with the Loggernet PC. It was realised that the ISS airconditioners were still running. It appears thay run from the airport genset as does the electrolyser. Power cords were run from the ISS van to the D van and the I Van. This	
				has stopped the D Van shutdown and the Ceilometer and MPL were bought back on line at 0430z.	
		9-Nov	2	Canaat an arational at 07207. All instruments restared to samina	
		9-Nov	2	Genset operational at 0730z. All instruments restored to service	
		10-Nov		Grid power still out - unable to do any further genset work.	
		11-Nov	8	Genset maintenance completed	
15	SMET			Investigate and repair logger power issues	
		31-Oct-04	1	Initial checks commenced	
			3	Checked all currents etc - no obvious reason for failure of power	
		02-Nov-04		supply. Replaced power module and restored to normal	
		3-Nov	3	Smet calibration completed	
16	AWS			Assess, Inspect, Change Out TRH Probe	
		10-Nov-04	1	Probe functioning normally	
17	CEIL			Change out internal battery	
		6-Nov-04	1	Change ceilometer battery	
18	CEIL			Check Ceilometer	
			2	Checked laptop and commenced defrag at 0400z - ceilometer off	
		31-Oct-04	<u> </u>	line. Defrag completed and ceilometer restored at 0530z	
		4-Nov-04	0.5	W.Porch advised current data is indicating ok	
		5-Nov-04	0.5 3	No further signs of data problems Dropouts re-occurred. Re-configured IBM600 laptop (CorePC)	
		9-Nov-04	3	bought from Darwin as a ceilometer laptop and installed in place of existing laptop. Setup FTP and Timesync .	
19	AC			Maintenance by AE Smith (06-12Nov04)	
		8-Nov-04		AE Smith arrived	
		9-Nov-04	9	AC maintenance commenced	
		10-Nov-04	9	AC maintenance continued between rain showers	
		11-Nov-04	9	Completed - unable to apply finsaver to outdoor units as goods did not arrive from PoM.	
20	GENSET			Assess Fuel Tank for Painting	
		4-Nov-04	0.5	No signs of rust - tanks look in good condition	
21	GENSET			Cycle Diesel Fuel through Racor Filters	
			0.5	Proceedure not recommended by Mark Gleedhill. He advises it is	
				better to leave the fuel settled and if there is a suspicion there is	
		9-Nov		some water in the fuel it is better to put in an inhibitor.	

Sit	Site Tasks					
Pi	System	Date	Service Time	Tasks/Assoc Hazards-Controls		
Priority		Completed (dd/Month)	in Hours	For each priority item insert new line(row) for each date/time entry		
Ì	System	Date	Service Time	Taska/Assas Haranda Cantusla		
Priority	System	Completed	in Hours	Tasks/Assoc Hazards-Controls		
ority		-	III HOUIS	For each priority item insert new line(row) for each date/time entry		
22	GENSET	(dd/Month)		Change out Battery #1 of 2 (3 yrs old as of 26May04)		
	GLINGLI			Insufficient acid on site. Diesel techs are happy with the condition		
		11-Nov		of the batteries		
23	GENSET	111100		Change out Racor Filters in Fuel Transfer Dolly		
20	GENGET	11-Nov	0.5	Complete		
24	GENSET	111101	0.0	Check 12V batteries with Hydrometer		
		11-Nov	0.5	Completed		
25	GENSET	111101	0.0	Change out Diesel Fuel Tank Gage		
20		4-Nov-04	1	Gage covers changed out		
26	H2GEN	1100 04	, 	Change out Sensor Cell in Gas Tester/Analyzer		
		5-Nov-04	1	Sensor changed out		
27	H2GEN			Change out Internal Battery in Gas Tester/Analyzer		
<u></u>		5-Nov	0.5	Unable to locate spare battery - has one been sent ?		
28	HOGEN	0 1101	0.0	Install preliminaries - water catchment reticulation, scope of works		
20	1100LIV			(refer to Nitschke)		
			4	Site checked out - will send info to Dick Pearse to obtain quotes		
			•	for roof gutter work (arranged this with Dick as contractor was not		
		11-Nov		in town). Site works scoped.		
29	IRT			Change out Skyrad Gold Mirror		
		3-Nov	1	Changed and compared against black body		
30	MMCR	0.101		Corrosion check on Exterior MMCR Components - Untape		
				waveguide, inspect, and re-tape		
		11-Nov	1	Completed		
31	MMCR			Take images of Waveguide		
		11-Nov	0.5	Completed		
32	OTHER			Inspect All Site Cables with Inspection Procedure		
		10-Nov-04	2	Cables inspected - all ok		
33	WSI			Desiccant Cylinder in White Box		
		2-Nov-04	0.5	Completed		
34	WSI			Replace Dehumidifier Anticorrosion cartridge		
		02-Nov-04	0.5	Completed		
35	WSI			Replace Metal Screen Filters in Blue Box		
		02-Nov-04	0.5	Completed		
36	WSI			Change out 450 & 650 nm filters		
		02-Nov-04	1	Unable to locate filters - have they been sent ??		
37	ES&H			Restock Fist Aid Kit		
		7-Nov-04	2	First aid kits checked and restocked		
38	ES&H			Install intrisically safe smoke alarm in the Hydrogen Generator		
				area/Replace intrinsically safe lights		
		1-Nov-04	1	Replace the intrinsicaly safe fluro lamps in the H2 shed		
		5-Nov-04	0.2	Kim Nitsche adivsed not to progress this item further		
39	ES&H			Cover black "battery chargers" above "Solar Power Control" with		
				Plexiglass		

Sit	Site Tasks					
Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry		
' Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry		
		9-Nov-04	1	Exposed terminals are low voltage. Temporary cover in place and measurements taken to make a correct cover		
40	ES&H	8-Nov-04	1	Repair wiring for MMCR shutdown button outside Repaired and cable tied up		
41	ES&H	2-Nov-04	2	Install fluorescence tube protectors for Y-Van Removed existing fittings (due to faulty holders) and replaced - fitted tube protectors		
42	ES&H	7-Nov-04	0.5	Remove olf desiccant and ship it back to Darwin for disposal Completed		
43	ES&H			Purchase a Rubbor-Maid type dishpan and place it to hold bottles with battery acid		
44	ES&H	7-Nov-04	0.5 	Completed Paint the fiberglass power panel box Existing boxes washed to remay a mould in propagation for		
		10-Nov-04	3	Existing boxes washed to remove mould in preparation for painting Unable to paint due to weather. Equipment left on site for		
45	ES&H	11-Nov-04		Hymson to complete Hydro-test or replace the hydrogen storage cylinders		
10	Loan	5-Nov	0	Same as item 10		
		01101	0			
46	ES&H		0	Clearly label all containers and bottles in the Electrolyzer room		
46	ES&H	7-Nov-04	1			
	ES&H OTHER	7-Nov-04	1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration		
47	OTHER		1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed		
47		7-Nov-04 10-Nov-04	1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system		
47	OTHER	7-Nov-04 10-Nov-04 31-Oct-04	1 3 2	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system		
47	OTHER	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04	1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard		
47	OTHER	7-Nov-04 10-Nov-04 31-Oct-04	1 3 2 2 3 0.5	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received		
47	OTHER	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04	1 3 2 2 3 0.5 4	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions		
47	OTHER	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04	1 3 2 2 3 0.5	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised		
47 48	OTHER SAM	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04 9-Nov-04	1 3 2 2 3 0.5 4	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions Brian confirmed packets are being received at Wollops. Temporary repair made on antenna coax connector in the SDS rack. Will need a N type male for RG213 on the next trip.		
47 48	OTHER	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04 9-Nov-04 ad	1 3 2 2 3 0.5 4 1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions Brian confirmed packets are being received at Wollops. Temporary repair made on antenna coax connector in the SDS rack. Will need a N type male for RG213 on the next trip. Repair Nauru Gndrad system		
47 48 48 48 48 49	OTHER SAM	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04 9-Nov-04	1 3 2 2 3 0.5 4	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions Brian confirmed packets are being received at Wollops. Temporary repair made on antenna coax connector in the SDS rack. Will need a N type male for RG213 on the next trip. Repair Nauru Gndrad system Work with Nauru to repair Gndrad system		
47 48 48 49 50	OTHER SAM Nauru Gndr	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04 9-Nov-04 ad	1 3 2 2 3 0.5 4 1	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions Brian confirmed packets are being received at Wollops. Temporary repair made on antenna coax connector in the SDS rack. Will need a N type male for RG213 on the next trip. Repair Nauru Gndrad system Work with Nauru to repair Gndrad system Check shadowband alignment Shadowband aligned. Was slightly out at solar noon		
47 48 48 49 50	OTHER SAM	7-Nov-04 10-Nov-04 31-Oct-04 1-Nov-04 4-Nov-04 6-Nov-04 7-Nov-04 9-Nov-04 ad 3-Nov-04	1 3 2 2 3 0.5 4 1 1 5 0.5	Clearly label all containers and bottles in the Electrolyzer room Completed Determine requirements for installing PABX for facility phone system; scope VHF antenna restoration Completed Repair SAM monitoring system Commenced work on repairing SAM system SAM system operational except for goes connection. Attempted to get GOES transmission going. Advised Richard Eagan to see if transmissions are being received Brian Ermold advised transmissions were not being received Additional checks - found ZOC not running - enabled it - advised Brian to recheck transmissions Brian confirmed packets are being received at Wollops. Temporary repair made on antenna coax connector in the SDS rack. Will need a N type male for RG213 on the next trip. Repair Nauru Gndrad system Work with Nauru to repair Gndrad system Check shadowband alignment		

Sit	Site Tasks					
Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry		
Priority	System	Date Completed (dd/Month)	Service Time in Hours	Tasks/Assoc Hazards-Controls For each priority item insert new line(row) for each date/time entry		
52	AWS Metco	nsole		Repair system after power crash		
		11-Nov-04	8	Motconsole computer crashed in the power changes over the last day or so. We were unable to restore the unit and suspected the system disk may be damaged. Downloaded a new system disk from Darwin and tried to install but same problem occurred. We ended up installing the Metconsole system on the laptop we were using for the calibration system. Restored to service at 0500z today.		
53	SHIPPING			Items to be shipped following visit:		
				Cal kit to LANL (via Darwin then SGP)		
		11-Nov-04		Radiometers packed and delivered to DickPearse for shipment		
		11-Nov-04		Cal Logger, Laptops etc packed and delivered to Dick Pearse for shipment		
54	FUTURE NEEDS			List items needed for future visits (spares, etc)/ None		
				N type male connector for RG213 coax		