# GICA Comments for Greg Breerwood 20-22 August 2003

<b>SLIDES</b>	TEXT

1. Title Slide: New
Orleans District Report
to the Gulf Intracoastal
Canal Association,
August 20-22, 2003
Greetings. In
Glad to be h
on MRC Lo

Greetings. Introduction.
Glad to be here....Col. couldn't make it-on MRC Low Water Inspection trip.

2. Bayo Sorrel Tug Sinking – tug capsized in chamber Overview of Ops activities in the past year. Role GICA played keeping mariners advised of work progress

3. Calcasieu River Saltwater Floodgate – damages, barges up against structure Cause of incident
Progress of investigation
Process for collection of expenses for repairs

4. Video – man overboard at Port Allen Lock Timeline of events

Lock Repair Conference – schedule of events Lock Repair Conference

5. Graphic of all locks along the GIWW, specifically Leon Theriot Lock, Bayou Sorrell Lock, IHNC, HNC, Port of Iberia, Morgan City, and the MRGO

Specific closure parameters at each facility

Several features of the GIWW are either in the planning, design or construction phase...

6. Highlight Leon
Theriot Lock
BULLET
Latest event: Report
submitted to MVD and
HQUSACE in April 03

Upcoming event: Complete final PAC report by Sep 03

7. Bayou Sorrell Lock Bullets: New lock dimensions 75 feet x 1,200 feet Cost \$80.6 million

8. Houma Navigation Canal Lock

Bullet: Scheduled for construction in 2005

Status:

Post-authorization study underway. Resolution of HQs comments. Corps Engineering Research and Development Center is investigating both a straight-chambered lock and a curvedchambered lock.

Sponsor:

South Lafourche Levee District

Part of the EABPL, MR&T project. Lock originally at el. 24 NGVD. Current project grade at el. 31.7 NGVD. Navigation delays @ 4 hours at lock Lock to remain open during construction

Status: Feasibility report submitted by 31 Aug 03.
Construction scheduled FY 2007
Lock operational late 2009

The Houma Navigation Canal Lock:
A major feature of the \$719 million
Morganza to the Gulf Project
Both a hurricane protection and
ecosystem restoration project
Normal operating mode will be in an open
position. Will close during hurricane
flooding and saltwater intrusion.

Current status: Detailed design underway

### 9. Photo: Port of Iberia

Located south of New Iberia Access to Gulf of Mexico via Commercial Canal, GIWW & Freshwater Lock By-Pass. Purpose: to provide deeper & wider

navigation access to the port.

Need deeper channel due to movement of oil exploration into deeper water in Gulf of Mexico.

Current status: Feasibility scheduled for completion in July 2004; however, due to lack of funds, the study was discontinued in April 2003.

10. Morgan City deepening

Similar to Port of Iberia, fabricators along the waterways in the Morgan City area state they cannot compete with overseas fabricators unless they have a 35-foot channel.

Current status: A cost-sharing agreement for a 3-year feasibility study was signed with the Morgan City Harbor and Terminal District in May 2002; study delayed due to funding constraints. Major problems addressed include high cost of maintenance, channel reliability and economic justification.

## 11. MRGO Study

### Current status:

Investigating the feasibility to continue - maintenance,

ecosystem restoration, hurricane storm surge.

Alternatives under consideration: total or partial closures of the channel 8 ecosystem restoration plans.

## 12. MRGO Study

## A study team is performing:

- \* Environmental benefit assessments of proposed ecosystem plans to develop a recommended plan.
- \* Once a recommended plan is selected, a detailed analysis of the plan will proceed.
- \* Completion of study scheduled in late 2004.

## 13. Calcasieu Lock Project

### Current status:

- \* Feasibility study underway to determine if replacing or supplementing existing lock or adding drainage structure is economically justified.
- \* Study to be completed in early 2005 funding permitting.
- \* National Economic Development plan selection will occur shortly.

### 14. IHNC Lock

### Current status:

- \* Construction continuing for demolition and environmental restoration of abandoned industrial sites along the east side of the canal adjacent to the new lock's future location.
- \* In April 03, completed installation of nine mooring buoys in the Industrial Canal to protect the bank line & promote navigation since demolition of the Galvez St. Wharf.

## 15. IHNC Lock

- \* Completed a soil mixing test section. These results will be used to design future levee contract.
- \* An A/E contract for the lock design was initiated in Feb 03.
- \* Work has slowed down due to funding constraints.
- \* Our FY 04 requirement is \$20 Million and the President's budget is \$7 million.
- 16. Erosion problems on the GIWW
- 17. LCA plans addressing GIWW...