

U.S.Department of Transportation Federal Highway Administration Western Federal Lands Highway Division Vancouver, Washington



"Commitment to Excellence"

SIGNOFF REVIEW

BOOK

for

<PROJECT NUMBER>

<PROJECT NAME>

(RETURN TO PS&E LAST)

C:\myfiles\pw_production\dms70262\Sign-off Book Cover.docx

		SIGN	OFF PACKAGE TO PS&E CHECKLIST
Projec	ct Number	r: WY PRA-YELL 103(1), 108(1)	Project Name: North Rim and Canyon Area Roads & South Rim Drive (Artist Point Parking Area, Promenade and Overlook)
Projec	ct Manage	r: Craig Dewey	HDM: Anna Varney
Desig	ner: Gra	ant Lindsey	
CFT Members: Bridge – Marc Veneroso Environment – Elisa Carlsen Geotechnical – Nathan Jenks Hydraulics – Sven Leon Construction – Howe Crockett			Materials – John Snyder Survey – Jeff Place Programming – Dick Bronder Right of Way/Utilities – N/A
			efore projects can be forwarded to PS&E for review. Do not forward partially complete project unless otherwise noted and places them in the project directory in ProjectWise.
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS
4	Yes	 Data for Synopsis in FEDBizOps <u>FP 03 FBO Document</u> <u>FP 96 FBO Document</u> 	See <u>Construction Contracting Documents</u> for more information. If submitted with a preliminary plans posting state as such and provide date of posting. If there was a preliminary plans posting, this form only needs to be resubmitted if there are changes to the concept or philosophy of the project or changes in work. E-mail to Contracts at signoff. Include original signed cover sheet in signoff book. If applicable, approved options memo included as an attachment.
3	Yes	Options Justification	Options Justification and Options Justification Memo provided by PM. See Construction Documents/Memos for more information The approved options memo should be included as an attachment to FEDBizOps. FEDBizOps.

		SIGNOFF PACKAGE TO PS&I	E CHECKLIST
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS
1	Yes	 e-Procurement Request Form PM Is "Point of Contact" and PM Branch Chief is "PM/COE". Dollar amount must match the Letter of Authorization amount (if applicable, see footnote 2). Dollar amount must be at least as much as the Engineer's Estimate "Total Construction Amount". Must include the accounting data funding code. 	Construction e-Procurement Request Form located in WFL Electronic Form Library The Designer will provide initial information for this form and the PM will complete and send to the Procurement Request preparer. If there are multiple schedules, the amount must be greater than or equal to one of the schedules, at least the smallest schedule.
1	Νο	 Procurement Request (PR) DOT F 4200.1 (for printing) Include estimated printing costs. Must include the accounting data funding code. Requisitioner and Funds Certifier must sign the request. 	Form <u>DOT F 4200.1</u> located in WFL Electronic Form Library The Designer will provide initial information for this form and the PM will complete. Estimate printing costs based on project size: Small: \$5,000; Medium: \$10,000; Large: \$15,000
3	Yes	 Waiver From Sealed Bid Provide all pertinent data. Include in the Procurement Request section of the signoff book. 	After NEPA and before PIH stage, PM should send project information to the Acquisitions Strategy Team. This team will make a decision on the acquisition strategy for that project and the record of this decision will be held in acquisitions.
			For all projects not advertised under a sealed bid, the <u>Request for Waiver</u> <u>from Sealed Bidding</u> from sealed bid will be provided by the PM at signoff. See Construction Documents/Memos for more information.
2	Yes	Letter of Authorization (LOA)	Located with PD Sign-off Forms.
		 Authorized amount must match the Procurement Request amount. Authorized amount must be at least as much as the Engineer's 	The Designer will provide initial information for this form and the PM will complete.
	 Estimate "Total Construction Amount". The Financial Manager and the Director of Project Delivery sign LOA. The LOA must include the accounting data funding code. 		If there are multiple schedules, the authorized amount must be greater than or equal to one of the schedules, at least the smallest schedule.

r			
ļ		SIGNOFF PACKAGE TO PS&I	E CHECKLIST
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS
1	Yes	 Engineer's Estimate (EE) Check with PS&E for current flagger rate. For A/E designed projects the EE files must be transferred to WFL's computer system and have a file number assigned. If multiple schedules, file numbers on summary sheet must match (i.e. 06_005A, 06_005B, 06_005C, etc.). Project number (including state) and name must match Special Contract Requirements project number, and name in footer. Pay item numbers, descriptions, pay units, quantities, and totals must match the Summary of Quantities and any applicable quantity summary tables. Accounting data funding code must be filled in on the schedule summary. Include contingencies and incentives as applicable (Partnering, etc.). All data fields must be filled in on the summary sheet. "Construction Engineering Amount" on summary sheet must match Construction Engineering Cost Report. 	Include Flagger Rate document received from PS&E Contact IT (Gladys Gallardo) to accomplish the transfer. Contact IT (Gladys Gallardo) if the file numbers do not match.
1	Yes	 Construction Engineering (CE) Budget Notice to Proceed and Fixed Completion dates must match the date on the Supporting Data for Contract Time document. Document must be signed by COE. 	The COE provides this form from PRMS.
1	Yes	 Contract Time – Use Critical Path Method (CPM) schedule CPM flowchart is signed by the Construction Operations Engineer (COE). Do not make changes to the schedule without the concurrence of the COE (initialed and dated). Include adequate time to advertise and award the project. Use the PS&E to NTP calculator to determine these dates. (Include a copy in book behind CPM). 	See <u>CPM's Made Easy</u> for more detailed instructions on building CPMs. Sample CPM located with <u>PD Sign-off Forms</u> . Project information and signature block is located in the left tab of the header. Include critical submittals such as steel fabrication, fish passage windows, or other items that could affect construction timeline, as well as work restrictions, weather and wildlife, etc. See <u>Construction Documents/Memos</u> for more information.

No exceptions.
 Not required for DOD (including OMAD), BLM, Emergency Relief Federally Owned (ERFO), and Earmarks other than PLD projects.
 Include when applicable.
 Required to post the project on FedBizOps site. Include at PS&E signoff or with preliminary plans letter.

	SIGNOFF PACKAGE TO PS&E CHECKLIST					
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS			
1	Yes	 PS&E Assembly and Review (WFLHD-2) All data must be filled in (project number, project name, etc. on first sheet.) Applicable initials/dates filled in. Signatures of Project Manager required. Any remarks must be resolved. Initiator of remarks must state resolution, initial, and date when resolution occurred. List physical data for this project (hydraulic reports, geotechnical reports & memorandums, bridge data, etc.) Fill in all applicable permit data. Include applicable letters of concurrence from agencies. 	 WFLHD-2 located with WFLHD Design Forms and Templates. The PM will schedule a Signoff meeting for all projects. If a CFT member cannot attend the meeting, they can either initial prior to the meeting or delegate a representative to attend the meeting in their place. Outstanding issues should be resolved prior to the Signoff meeting. The purpose of Signoff is to ensure that all comments from the Final review have been adequately addressed. Agency concurrence is provided by the PM and can include an e-mail, letter, or signed plan title sheet (for NPS projects). 			
1	Yes	 Highway Design Standards (WFLHD 3) Fill in all pertinent data fields and obtain all signatures 	WFLHD-3 located with WFLHD Design Forms and Templates. To be completed by PIH stage of a project.			
3	Yes	 Brand Name or Equal Justification Memorandum Provide all pertinent data, obtain approval signatures, and attach all support documentation. 	Request for Name Brand or Equal Approval provided by CFT disciplinerequesting item.See Construction Documents/Memos for more information.			
3	No	Sole Source Justification	Recommendation, Justification & Approval for Sole Source provided by CFT discipline requesting item. See Construction Documents/Memos for more information			
1	Yes	 External Distribution List List all external agencies or agency personnel and the number of solicitation copies they are to receive. Include e-mail addresses. Include A/E firm for A/E Designs. If Award Letter only, specify as such. 	Located with <u>PD Sign-off Forms</u> . The designer will provide initial information for this chart and the PM will complete. Contracts may send a final distribution list for a QC check.			
1	Yes	Environmental Commitment Summary Completed, signed, and dated.	Provided by the Environmental Specialist.			
1	Yes	Environmental Decision Document CATX, FONSI, or ROD 				

		SIGNOFF PACKAGE TO PS&I	E CHECKLIST
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS
3	Yes	 Permits Permits must correlate with list in WFLHD –2. Formatted and PDF documents created by Office Automation. Final documents stored in ProjectWise. Originals kept in Environmental Services. 	Environmental Specialist provides this information to the designer who transfers to OA using the Office Automation Mailbox with a cc to Sharon Craven. OA places them in ProjectWise. No paper copy required.
3	Yes	 Stormwater Pollution Prevention Plan (AK, ID, WA, WY) Erosion Control Plan (OR) Include plan, with certification if required. Include Fire Suppression/Prevention Plan if required. Formatted and PDF documents created by Office Automation. Final documents stored in ProjectWise. 	Environmental Specialist provides this information to the designer who transfers to OA using the Office Automation Mailbox with a cc to Sharon Craven. OA places them in ProjectWise. No paper copy required.
1	Yes	Notice to Bidders Notice to Offerors (for negotiated projects) • Transferred to ProjectWise through Office Automation. • Formatted by Office Automation.	Designer or A&E COTR to transfer to OA using the Office Automation Mailbox with a cc to Sharon Craven. No paper copy required.
1	Yes	 Special Contract Requirements (SCRs) Entered into ProjectWise through Office Automation. Table of Contents and SCRs formatted by Office Automation. Ensure that ProjectWise state has been changed to "Contracts". 	Designer or A&E COTR to transfer to OA by changing ProjectWise state to "Office_Automation". See <u>Supplement 9.6.10-1</u> . No paper copy required.
1	Yes	 Plans Title sheet signed and dated. Project number and name same as footer in SCRs. Summary of Quantity pay item numbers, pay item descriptions, pay item units, and quantities match Engineer's Estimate and Quantity Tables in plan sheets. Provide plans in PDF format. Provide one file for each section of the plans (sheets in numeric order). Also provide a separate PDF with all the sections together. Inform Acquisitions if color plan sheets are required for printed plan copies. Indicate which sheets should be color. 	Place original signed title sheet ahead of first tab in Signoff Book for delivery to Contracts. See <u>Supplement 9.6.4.4-1</u> for title sheet instructions. E-mail Acquisitions when final PDF plan sheets are ready. Provide Acquisitions with the ProjectWise link. See <u>Supplement 9.6.10-1</u> .

No exceptions.
 Not required for DOD (including OMAD), BLM, Emergency Relief Federally Owned (ERFO), and Earmarks other than PLD projects.
 Include when applicable.
 Required to post the project on FedBizOps site. Include at PS&E signoff or with preliminary plans letter.

	SIGNOFF PACKAGE TO PS&E CHECKLIST				
REQUIRED (See footnotes)	INCLUDED (Yes/No)	DOCUMENT	COMMENTS		
3	Yes	 GEOPAK Earthwork Data Listing Provide in PDF format with cover sheet. 	E-mail Acquisitions the file location. Acquisitions will download them from ProjectWise. Use the normal file naming convention for the PDF files: [prefix] + "Earthwork" + ".pdf."		
3	Yes	GEOPAK Cross-Sections Provide in PDF format with cover sheet. 	E-mail Acquisitions the file location. Acquisitions will download them from ProjectWise. Use the normal file naming convention for the PDF files: [prefix] + "XS" + [number] + ".pdf."		
3	Yes	 Geotechnical Reports/Memorandums List name of each Geotech Report and Memo to be distributed to interested bidders. Names and numbers of documents should match those shown on the WFLHD-2 form. 	Provided by the Geotech Specialist.		
3	No	Backup Information for Independent Government Estimate (IGE) Information used to develop the IGE. 	Required for all negotiated contracts including 8(a) sole source. Place paper copies behind Support Data tab.		
3	No	 Non-Acquisition WFL web links have been updated Remove non-acquisition contact information from project web sites and replace with new contact information. During advertisement all project inquiries should be addressed to Contracts. 	Add the following text to the contact portion of the project web site: NOTICE: This project has been advertised or will soon be advertised. See our Construction Procurement webpage at: <u>http://www.wfl.fhwa.dot.gov/contracting/construction/</u> for the most current information. All technical questions should be submitted to <u>Plans_Spec@dot.gov</u> . All non-technical questions should be submitted to <u>WFL.Contracts@dot.gov</u> .		
1	Done	 Schedule Handoff Meeting with Contracts Meeting to discuss project specific information regarding the PS&E package. 	Meeting to be scheduled by Project Manager. Invite both Contract Liaison Engineer and Contracting Officer		

DATA FOR SYNOPSIS IN FedBizOpps FP-03 PROJECTS (all)

Project No/Name: OR BLM 2011(2) GRIZZLY MOUNTAN ROAD RESURFACING

TO: Contracts S	ection	Date:	
FROM:	Name		Phone
Project Manager	Karl Gleason		(360) 619 - 7823
Designer <u>or</u> COTR (if A&E Design)	Chris Conrad		(360) 619 - 7934
Highway Design Manager	Kirk Loftsgaarden		(360) 619 – 7512
Construction Operations Engineer	Chuck Dissen		(360) 619 - 7979

NEPA/4(f) – PM Signature (MUST be completed)					
All NEPA & 4(f) documentation has executed on (click & select date)					
Name of Project Manger (type/print) Karl Gleason	PM Signature	Date signed			

Attachments – Type of Procurement					
		Docume	nts that MUST be in	place before submitting this Form	
Check	Type of procurement	Sealed Bid	Best Value source	Acquisition Plan complete	
one		Waiver* signed	selection plan**		
below		by DE	completed		
N	Sealed bid	r	n/a		
	IDIQ Task Order – Price Only	n/a	n/a	May be required if > \$20 million.	
	IDIQ Task Order – Best Value	n/a	Х	Check with CO.	
	Best Value	Х	Х		
	Sole source 8a	n/a			

*This document can be found at: http://wflnet.wfl.fhwa.dot.gov/departments/acquisition/construction.htm **Contact CO for assistance and examples

Attachments - Other

Check if	Document	Signed document attached showing CO Approval
applicable		Document
	Options Justification/Approval*	Click here to enter a date signed
	Escalation (fuel/asphalt) Justification/Approval*	Click here to enter a date signed
Always required	Copy of the PS&E to NTP calculation using	n/a
	estimated delivery date**	

*This document can be found at: <u>http://wflnet.wfl.fhwa.dot.gov/departments/acquisition/construction.htm</u> **Go to: <u>http://www.wfl.fhwa.dot.gov/resources/design/tools/#schedules</u>. Select PS&E-to-NTP Calculator.

Location

This project is located approximately <u>10.9</u> Miles NW of Prineville, OR (city).

DATA FOR SYNOPSIS IN FedBizOpps FP-03 PROJECTS (all)

Project No/Name: OR BLM 2011(2) **GRIZZLY MOUNTAN ROAD RESURFACING**

Client Agency	County	State				
BLM, Prineville District	Crook	Oregon				
	Description of Work (e/g/ grading, drainage, base, paving, structure)					
This work consists of: grading, drainage and resurfacing						
	Project Length					
1.652 Miles		Kilometers				
	Bridge info (when applicable)					
(edit/delete) The project include	s construction of aspan,	foot long girder				
bridge [with cast-in-place concrete deck]. Abutments are founded on Piers are supported on						
[The work includes demolition of the existing steel girder bridge upon						
completion of the new structure.]					

Does this project include Recovery Act Funds?						
Check one:	Yes*			\checkmark	No	
	*If YES and this is a sole source 8a, I have attached a completed <i>"Recovery Act Justification"</i> . (See: http://wfinet.wfi.fhwa.dot.gov/departments/acquisition/construction.htm)					

Price Range (select one)					
	Less than \$500,000		Between \$5,000,000 and \$7,000,000		
V	Between \$500,000 and \$1,000,000		Between \$7,000,000 and \$10,000,000		
	Between \$1,000,000 and \$2,000,000		Between \$10,000,000 and \$15,000,000		
	Between \$2,000,000 and \$3,000,000		Between \$15,000,000 and \$20,000,000		
	Between \$3,000,000 and \$5,000,000		Over \$20,000,000		
			•		

Schedule type, Fixed completion date & Estimate						
Check one	Number of Schedules	Fixed Completion Date (required info)	Current Estimate			
<		One Schedule				
	one	8/31/2012	\$ 939,612			
		Multiple Schedules (only one sche	dule awarded)			
	Sch A or X	Click here to enter a date.				
	Sch B or Y	Click here to enter a date.				
	Sch C or Z	Click here to enter a date.				
	Base	& Options (Base awarded initially; o	ptions awarded later)			
	Base	Click here to enter a date.				
	Option A	Click here to enter a date.				
	Option B	Click here to enter a date.				
	Option C	Click here to enter a date.				
	Option D	Click here to enter a date.				
	Option E	Click here to enter a date.				

DATA FOR SYNOPSIS IN FedBizOpps FP-03 PROJECTS (all)

(rev 1/12) Page 3

Project No/Name: OR BLM 2011(2) GRIZZLY MOUNTAN ROAD RESURFACING

Check one	Preliminary Plans & Transmittal Letter (Applicable to projects under snow during the Ad period. Prelims are posted on FBO in late summer or early fall when the project is accessible)
	We ARE delivering preliminary plans & a draft transmittal letter*.
V	We are NOT delivering preliminary plans with a draft transmittal letter

*For a sample preliminary plans transmittal letter, see: http://wflnet.wfl.fhwa.dot.gov/departments/acquisition/construction.htm

Check one	Applicable Units of Measure	
	US Customary Units	
	Metric Units	

Bid Item Instructions

- Indicate quantities and units of measurement in US Customary or Metric units as it applies to this project.
- Delete items that do not apply.
- Add missing items
- Break out quantities by Schedule/Option when applicable.

	One Schedule Sch Name	Additional Sch Sch Name	Additional Sch Sch Name	Additional Sch Sch Name	Additional Sch Sch Name
DIVISION 150 – Project					
Requirements					
152 Construction Survey & Staking (yes/no)	Yes	Select	Select	Select	Select
153 Contractor Quality Control and Assurance]				
(yes/no)	Yes	Select	Select	Select	Select
154 Contractor Sampling & Testing (yes/no)	Yes	Select	Select	Select	Select
155 Schedules for Construction Contracts <i>(construction schedules)</i> (yes/no)	Yes	Select	Select	Select	Select
157 Soil Erosion Control Devices					
(erosion control devices)					
Sediment Wattle	2,520 Inft				
Ditch Dam	7 each				
158 Watering for Dust Control	240 Mgal				
DIVISION 200 – Earthwork					
201 Clearing & Grubbing	224 sqyd				
203 Removal of Structures & Obstructions					
(structures, demolition)					
Pipe culvert	10 each				
Gate	1 each				

DATA FOR SYNOPSIS IN FedBizOpps

FP-03 PROJECTS (all)

(rev 1/12) Page 4

Project No/Name: OR BLM 2011(2) GRIZZLY MOUNTAN ROAD RESURFACING

One Schedule Sch Name	Additional Sch Sch Name	Additional Sch Sch Name	Additional Sch Sch Name	Additional Sch Sch Name
461 cuyd 17,640 ton				
000 3490				
8134 Inft 25 cuyd 32 cuyd				
4,158 ton				
210 Inft 108 Inft 272 Inft 68 Inft				
3.3 acre				
13.25 sqft				
-				
LPSM LPSM LPSM				
	461 cuyd 17,640 ton 638 sqyd 8134 Inft 25 cuyd 32 cuyd 4,158 ton 210 Inft 108 Inft 272 Inft 68 Inft 3.3 acre 13.25 sqft 600 300 LPSM LPSM	461 cuyd 17,640 ton 638 sqyd 8134 Inft 25 cuyd 32 cuyd 4,158 ton 4,158 ton 210 Inft 108 Inft 272 Inft 68 Inft 3.3 acre 13.25 sqft 600 300 LPSM LPSM	461 cuyd	461 cuyd 17,640 ton 638 sqyd

CONSTRUCTION E-PROCUREMENT REQUEST FORM

							STATES OF PH		
		NDMENT TO EXIST		irement Request No.	ATE SERVICE IS RE	QUIRED: (2/05/2009		
	NEW PR should be selec	cted for any new proje	ct.						
	AMENDMENT TO EXIS	TING PR should be sele	ected after the PR has b	een released from PRISM, but before the	contract has been	<u>signed.</u>			
	NAME (POINT OF CC	NTACT/COTR): Ka	arl Gleason		TELEPHONE	: (360) 6	619-7823		
	AUTHORIZED REQUI	SITIONER :	Ted	Wood					
	FOR PROJECT FUNDS ONLY:								
	PROGRAM MANAG		David Hilger	ndorf - ERFO					
	PROJECT NUMBER A	ND NAME: WA FS	S ERFO 2008(1)-20((1); Mallardy Creek Bridge and Ha	rd Creek Bridge I	Emergency Re	pairs		
D	C Angy Liljedahl and route for all new Co ESCRIPTION OF ITEM	OR SERVICE	ct requests			ESTIMATE			
briefly describe the services you are requesting. WA FS ERFO 2008(1)-20(1) Mallardy Creek Bridge and Hard Creek Bridge Emergency Repairs						\$198,061.50			
						TOTAL ESTIM \$198,0			
St	atement of Essential	Need: Constructio	on Contract						
	ACCOUNTING DATA								
	PROJECT NUMBER	TASK NUMBER	ORG(ANIZATION)	BUDGET OBJECT CODE	AN	NOUNT	TAS #		
	1517537120114	540.CN.08X0.53	1753000000	25255 - Construction Contracts		\$198,061.50	69-0500		

25255 - Construction Contracts

25255 - Construction Contracts

PR TRACKING #:

DATE RECEIVED:



U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION	LETTER OF AUTHORIZATION AND/OR APPROVAL FOR FEDERAL LANDS HIGHWAY	STATE WYOMING FEDERAL UNIT YELLOWSTONE NATIONAL PARK		WY PRA	DJECT NO. -YELL 103(1) -YELL 108(1)	
			UNTY	FEDERAL A		ROJ. NO.
	PROJECT ACTIVITY	PAR		76929, 54345		
	, TERMINI, LENGTH, DESCRI					
Termini: 300+075.99 to 3 Length: 3.436 kilometers	WY PRA-YELL 103(1) NORTH RIM AND CANYON AREA ROADS Termini: 300+075.99 to 303+511.52 Length: 3.436 kilometers Description: grading, base, paving, drainage, walls					
Termini: 45+015 to 45+5 Length: 0.755 kilometers	SOUTH RIM DRIVE (ARTIST PC 540, 55+000 to 55+201, & 65+000 5 se, paving, drainage, walls		+029			LOOK)
PROJECT CLASSIF	ICATION OR PHASE OF WOR	ĸ	FLHP FUNDS AUTHORIZED	OTHER I (SOUR		DATE
PLANNING AND RESE						,
PRELIMINARY ENGIN	EERING	4				
RIGHTS-OF-WAY						
CONSTRUCTION: Bas			\$4,800,000) \$1	,336,000	4/4/2007
CONSTRUCTION ENG	INEERING					
OTHER (SPECIFY)						
	SUMMAR	Y of /	AUTHORIZATION			
DTFH7007CN0410301: Account No. 1517560410301 540.00.F170.56 1756001404 25255 \$4,800,000 DTFH7007CN0410801: Account No. 1517560410801 R40.00.15F0.56 1756001404 25255 \$1,336,000* SECTION 203 POO WFL *\$386,000 NPS Repair/Rehabilitation funds and \$950,000 Yellowstone National Park Foundation funds						
RECOMMENDED FOR APPROVAL U.S. DEPARTMENT OF TRANSPORTATION Federal Highway Administration By:					ation	
	NCIAL MANAGER			TOR OF PRO		

COVER SHEET

SOURCE SELECTION INFORMATION

See FAR 3.104

This document contains source selection information related to the conduct of a Federal agency procurement, the disclosure of which is restricted by Section 27 of the Office of Federal Procurement Policy Act (41 U.S.C. 423). The unauthorized disclosure of such information may subject both discloser and recipient of the information to contractual, civil, and/or criminal penalties as provided by law.

Schedule A ENGINEER'S Project No. : MT PRA GLAC 10(21)	ESTIMATE	04/15/11
Project Name: GTSR REHAB, W TUNNEL TO HAYSTACK	, PH 6	
State: MT County: FLATHEAD Federal Location: GLACIER NATIONAL PARK Construction Type: ReConstruction	Γ	NPS package No.: 90958 File: 11_018A
COMBINED	SUMMARY	
Account Nos.: Account 01 - Park Roads Fu Account 02 - ERFO		
Project Termini West Tunnel to Haystack	Project Le: 1.544 MI	ngth
	Total of Bid Ite	mms: 7,236,390.00
Incentives: Estimate for Quality M Estimate for Pavement Estimate for Asphalt H Partnering Const Remarks:	Smoothness Incentive	nt: 658,000.00
Contract Completion Date: October 1, Reviewed by/Date: Wolf Team HDM / Ap Final Estimate Prepared Date: March Prepared By: JoAnn Designer		
<pre>*Note ~ This is a sample Engineer's current project. The following Items are Contract Quantity: 20103-0000, 21101-2000</pre>	Estimate and does not re FOR OFF USE ON	

Schedule A	ENGINEER'S	S ESTIMATE	04/15/11
Project No. : MT I	PRA GLAC 10(21)		
Project Name: GTSF	R REHAB, W TUNNEL TO HAYSTACH	С, РН 6	
	County: FLATHEAD : GLACIER NATIONAL PARK e: ReConstruction	NPS pac	kage No.: 90958 File: 11_018A
	ACCOUNT S	UMMARY	
Account No	.: Account 01 - Park Roads Fu	und	
	Incentives:	Total of Bid Items:	6,891,890.00
	Estimate for Quality Estimate for Pavement	Material Incentive t Smoothness Incentive	35,000.00 35,000.00
		Total Construction Amount:	6,961,890.00
	Cons	struction Engineering Amount:	626,674.85
		Total Estimated Cost:	7,588,564.85
Remarks:			
	t Completion Date: October 1 d by/Date: Wolf Team HDM / A		

FOR OFFICIAL USE ONLY

Schedule A	ENGINEER'S ES	ΤΙΜΑΤΕ	04/15/11
Project No. : MT P	RA GLAC 10(21)		
Project Name: GTSR	REHAB, W TUNNEL TO HAYSTACK, PH 6		
State: MT Federal Location: Construction Type	County: FLATHEAD GLACIER NATIONAL PARK : ReConstruction	NPS packa	ge No.: 90958 File: 11_018A
	Α С С Ο U Ν Τ Ο S U M M A	RҮ	
Account No.	: Account 02 - ERFO		
	Incentives:	Total of Bid Items:	344,500.00
	Estimate for Quality Material : Estimate for Pavement Smoothnes		0.00 0.00
	Total Co	onstruction Amount:	344,500.00
	Construction 2	Engineering Amount:	31,325.15
	toT	tal Estimated Cost:	375,825.15
Remarks:			

Contract Completion Date: October 1, 2008 Reviewed by/Date: Wolf Team HDM / April 1, 2007

> FOR OFFICIAL USE ONLY

Schedule A

Project No. : MT PRA GLAC 10(21)

Project Name: GTSR REHAB, W TUNNEL TO HAYSTACK, PH 6

File: 11_018A

Item No.	Quantity	Unit	Unit · Price	Amount
15101-0000	MOBILIZATION			
Acc't 1	658000.00			658,000.00
Total	ALL	LPSM	658,000.00	658,000.00
15201-0000	CONSTRUCTION SUR	VEY AND STAKING		
Acc't 1	200000.00			200,000.00
Acc't 2	50000.00			50,000.00
Total	ALL	LPSM	250,000.00	250,000.00
15301-0000	CONTRACTOR QUALI	TY CONTROL		
Acc't 1	150000.00			150,000.00
Acc't 2	50000.00			50,000.00
Total	ALL	LPSM	200,000.00	200,000.00
15401-0000	CONTRACTOR TESTI	NG		
Acc't 1	75000.00			75,000.00
Acc't 2	25000.00			25,000.00
Total	ALL	LPSM	100,000.00	100,000.00
15501-0000	CONSTRUCTION SCH	EDULE		
Acc't 1	10000.00			10,000.00
Total	ALL	LPSM	10,000.00	10,000.00
15705-0100	SOIL EROSION CON	TROL, SILT FENCE	~	
Acc't 1	350.00			2,450.00
Total	350	LNFT	7.00	2,450.00
15706-0300	SOIL EROSION CON	TROL, SANDBAG		
Acc't 1	135.00			945.00
Total	135	EACH	7.00	945.00
15706-1000	SOIL EROSION CON	TROL, INLET PROTE	CCTION (TYPE 1)	
Acc't 1	10.00			2,000.00
Total	10	EACH	200.00	2,000.00

FOR OFFICIAL USE ONLY 04/15/11

FOR OFFICIAL **USE ONLY**

Item No.	Quantity	Unit .	Unit Price	Amount
15706-1000	SOIL EROSION CONT	ROL, INLET PROTECTION (TYPE 2	2)	
Acc't 1	15.00			3,750.00
Total	15	EACH	250.00	3,750.00
15801-0000	WATERING FOR DUST	CONTROL		
Acc't 1	2200.00			121,000.00
Total	2200	MGAL	55.00	121,000.00
20103-0000	CLEARING AND GRUE	BBING		
Acc't 1	2560.00			17,920.00
Total	2,560	SQYD	7.00	17,920.00
20301-0200	REMOVAL OF BOULDE	R		
Acc't 1	50.00			9,000.00
Acc't 2	10.00			1,800.00
Total	60	EACH	180.00	10,800.00
20301-1400	REMOVAL OF INLET			
Acc't 1	6.00			5,400.00
Total	б	EACH	900.00	5,400.00
20301-1900	REMOVAL OF PIPE C	ULVERT		
Acc't 1	12.00			36,000.00
Total	12	EACH	3,000.00	36,000.00
20301-2400	REMOVAL OF SIGN			
Acc't 1	24.00			3,600.00
Total	24	EACH	150.00	3,600.00
20301-2700	REMOVAL OF STRUCT	URE (CONCRETE BARRIER)		
Acc't 1	50.00			7,500.00
Total	50	EACH	150.00	7,500.00
20301-2700	REMOVAL OF STRUCT	URE (CROSS DRAIN)		
Acc't 1	5.00			25,000.00
Total	5	EACH	5,000.00	25,000.00

ENGINEER'S ESTIMATE

Project Name: GTSR REHAB, W TUNNEL TO HAYSTACK, PH 6

Project No. : MT PRA GLAC 10(21)

File: 11_018A

Schedule A

04/15/11

FOR OFFICIAL **USE ONLY**

No.	Quantity	Unit		Price	Amount
20301-2700	REMOVAL OF STRUC	TURE (WAYSIDE	EXHIBIT)		
Acc't 1	2.00				1,000.00
Total	2	EACH		500.00	1,000.00
20301-3000	REMOVAL OF TRASH	RECEPTACLE			
Acc't 1	6.00				3,000.00
Total	6	EACH		500.00	3,000.00
20302-0200	REMOVAL OF CURB				
Acc't 1	750.00				3,750.00
Total	750	LNFT		5.00	3,750.00
20302-1200	REMOVAL OF GUARD	RAIL			
Acc't 1	60.00				3,600.00
Total	60	LNFT		60.00	3,600.00
20302-1500	REMOVAL OF MASON	RY GUARDWALL			
Acc't 1	1225.00				490,000.00
Total	1,225	LNFT		400.00	490,000.00
20303-0300	REMOVAL OF CONCR	ETE			
Acc't 1	550.00				27,500.00
Total	550	SQYD		50.00	27,500.00
20401-0000	ROADWAY EXCAVATI	ON			
Acc't 1	1300.00				104,000.00
Total	1,300	CUYD		80.00	104,000.00
20402-0000	SUBEXCAVATION				
Acc't 1	100.00				12,000.00
Total	100	CUYD		120.00	12,000.00
20410-0000	SELECT BORROW				
Acc't 1	100.00				13,500.00
Total	100	CUYD		135.00	13,500.00

ENGINEER'S ESTIMATE

Project Name: GTSR REHAB, W TUNNEL TO HAYSTACK, PH 6

Schedule A

Item

File: 11_018A

Unit

04/15/11

Construction Engineering Budget

ID PFH 60-1(1), SALMON RIVER BRIDGE

Internal CE budget

FY	Quarter 1	Quarter 2	Quarter 3	Quarter 4	FY total
Wkcd: C	Account #: F15-17-	<mark>16-52-0600-001 C</mark>	<mark>Proj #: 15171606</mark>	00001 Task #: 520.0	<mark>0.F150.16</mark>
FY 2007	\$0.00	\$0.00	\$0.00	\$132,400.00	\$132,400.00
FY 2008	\$145,100.00	\$139,300.00	\$87,200.00	\$0.00	\$371,600.00
Р	ast Expend: \$13,0	001.59 Futu	re budget: \$0	0.00 Wkcd C total	\$517,001.59
Wkcd: M	Account #: F15-17-	16-52-0600-001 M	<mark>Proj #: 15171606</mark>	00001 Task #: 520.N	//0.F150.16
FY 2007	\$0.00	\$0.00	\$0.00	\$11,000.00	\$11,000.00
FY 2008	\$12,100.00	\$11,600.00	\$7,300.00	\$0.00	\$31,000.00
	Past Expend:	\$0.00 Futu	re budget: \$0	0.00 Wkcd M total	\$42,000.00
Wkcd: N	Account #: F15-17-	16-52-0600-001 N	Proj #: 15171606	00001 Task #: 520.N	<mark>0.F150.16</mark>
FY 2007	\$0.00	\$0.00	\$0.00	\$16,500.00	\$16,500.00
FY 2008	\$18,100.00	\$17,400.00	\$10,900.00	\$0.00	\$46,400.00
	Past Expend:	\$0.00 Futu	re budget: \$0	0.00 Wkcd N total	\$62,900.00
Wkcd: T	Account #: F15-17-	16-52-0600-001 T	Proj #: 15171606	00001 Task #: 520.T	0.F150.16
FY 2007	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FY 2008	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
F	Past Expend: \$2,3	386.12 Futu	re budget: \$0	0.00 Wkcd T total	\$2,386.12
			Total	Internal CE \$	624,287.71

Total Internal and External CE Budget \$ 624,287.71

CE begins: 07/09/2007 CE ends: 05/23/2008 Notice to proceed: 07/27/2007 Fixed Completion date: 05/01/2008

Construction amount: \$ 4,200,000 Percent CE: 14.9 %

Prepared by: Jane Traffalis, ID/MT COE

Date: 05/01/2007

1 Award 0 days Tue 5/1/07 Tue 5/1/07 Tue 5/1/07 2 1 Notice to Proceed 0 days Fri 6/1/07 Fri 6/1/07 3 Mobilization 4 days Fri 6/1/07 Wed 6/6/07 Award 4 Surveying 4 days Wed 6/6/07 Mon 6/11/07 3FS-1 day 5 Install Erosion Control devices 1 day Mon 6/11/07 Mon 6/11/07 4FS-1 day 6 Clearing/grubbing 2 days Tue 6/12/07 Fri 6/15/07 6FS-2 days 7 Excavation 4 days Tue 6/12/07 Fri 6/15/07 6FS-2 days 9 10+56 culvert 2 days Tue 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/2/07 Fri 6/2/07 11FS-1 day 12 Base aggregate 4 days Fri 6/2/2/07 Wed 6/2/07	e: ceed: etion Date: al:	-				http://www.wfl.fhwa.dot.gov/design/resource/cpm_made_easy.
1 Image: Award 0 days Tue 5/1/07 Tue 5/1/07 2 Image: Award 0 days Fri 6/1/07 Fri 6/1/07 3 Mobilization 4 days Fri 6/1/07 Wed 6/6/07 2 4 Surveying 4 days Wed 6/6/07 Mon 6/11/07 3FS-1 day 5 Install Erosion Control devices 1 day Mon 6/11/07 6 Clearing/grubbing 2 days Tue 6/12/07 7 Image: Excavation 4 days Tue 6/12/07 8 Culvert installations 4 days Tue 6/12/07 9 10+56 culvert 2 days Tue 6/19/07 4FS-1 day 11 Subgrade finishing 3 days Wed 6/2/07 11 Subgrade finishing 3 days Wed 6/2/07 12 Base aggregate 4 days Fri 6/2/207	Task Name	Duration	Start	Finish	Predecessors	May June July 4/29 5/6 5/13 5/20 5/27 6/3 6/10 6/17 6/24 7/1 7
2 Image: Second sec	Award	0 days	Tue 5/1/07	Tue 5/1/07		
 Mobilization 4 days Fri 6/1/07 Wed 6/6/07 2 Surveying 4 days Wed 6/6/07 Mon 6/11/07 3FS-1 day Install Erosion Control devices 1 day Mon 6/11/07 Mon 6/11/07 4FS-1 day Clearing/grubbing 2 days Tue 6/12/07 Fri 6/15/07 6FS-2 days Excavation 4 days Tue 6/12/07 Fri 6/15/07 6 Surveying 10+56 culvert 2 days Thu 6/14/07 Tue 6/19/07 6 112+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 Wed 6/27/07 11FS-1 day 	Notice to Proceed	0 days	Fri 6/1/07	Fri 6/1/07	1	
4 Surveying 4 days Wed 6/6/07 Mon 6/11/07 3FS-1 day 5 Install Erosion Control devices 1 day Mon 6/11/07 Mon 6/11/07 4FS-1 day 6 Clearing/grubbing 2 days Tue 6/12/07 Wed 6/3/07 5 7 Excavation 4 days Tue 6/12/07 Fri 6/15/07 6FS-2 days 8 Culvert installations 4 days Tue 6/19/07 6 9 10+56 culvert 2 days Thu 6/14/07 10 12+35 culvert 2 days Mon 6/18/07 11 Subgrade finishing 3 days Wed 6/20/07 12 Base aggregate 4 days Fri 6/22/07	Mobilization	4 days	Fri 6/1/07	Wed 6/6/07	2	
 Install Erosion Control devices 1 day Mon 6/11/07 Mon 6/11/07 4FS-1 day Clearing/grubbing 2 days Tue 6/12/07 Wed 6/13/07 5 Excavation 4 days Tue 6/12/07 Fri 6/15/07 6FS-2 days Culvert installations 4 days Thu 6/14/07 Tue 6/19/07 6 Culvert installations 4 days Thu 6/14/07 Fri 6/15/07 9 10+56 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day 	Surveying	4 days	Wed 6/6/07	Mon 6/11/07	3FS-1 day	
6 Clearing/grubbing 2 days Tue 6/12/07 Wed 6/13/07 5 7 Excavation 4 days Tue 6/12/07 Fri 6/15/07 6FS-2 days 8 Culvert installations 4 days Thu 6/14/07 Tue 6/19/07 6 9 10+56 culvert 2 days Thu 6/14/07 Fri 6/15/07 10 12+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	Install Erosion Control device	s 1 day	Mon 6/11/07	Mon 6/11/07	4FS-1 day	
7 Excavation 4 days Tue 6/12/07 Fri 6/15/07 6FS-2 days 8 Culvert installations 4 days Thu 6/14/07 Tue 6/19/07 6 9 10+56 culvert 2 days Thu 6/14/07 Fri 6/15/07 10 12+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	Clearing/grubbing	2 days	Tue 6/12/07	Wed 6/13/07	5	
8 Culvert installations 4 days Thu 6/14/07 Tue 6/19/07 6 9 10+56 culvert 2 days Thu 6/14/07 Fri 6/15/07 10 12+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	Excavation	4 days	Tue 6/12/07	Fri 6/15/07	6FS-2 days	
9 10+56 culvert 2 days Thu 6/14/07 Fri 6/15/07 10 12+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	Culvert installations	4 days	Thu 6/14/07	Tue 6/19/07	6	Culvert installations
10 12+35 culvert 2 days Mon 6/18/07 Tue 6/19/07 9 11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	10+56 culvert	2 days	Thu 6/14/07	Fri 6/15/07		
11 Subgrade finishing 3 days Wed 6/20/07 Fri 6/22/07 8 12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	12+35 culvert	2 days	Mon 6/18/07	Tue 6/19/07	9	
12 Base aggregate 4 days Fri 6/22/07 Wed 6/27/07 11FS-1 day	Subgrade finishing	3 days	Wed 6/20/07	Fri 6/22/07	8	
	Base aggregate	4 days	Fri 6/22/07	Wed 6/27/07	11FS-1 day	Subgrade finishing
	Paving	4 days	Thu 6/28/07	Tue 7/3/07	12	Base aggrega
14 Clean-up 2 days Wed 7/4/07 Thu 7/5/07 13	Clean-up	2 days	Wed 7/4/07	Thu 7/5/07	13	Paving
15 Fixed completion date 0 days Fri 7/13/07 Fri 7/13/07	Fixed completion date	0 days	Fri 7/13/07	Fri 7/13/07		Clea
Fixed comple						Fixed completion date
		ask	() Mile	stone 🛛 🗄	External Tasks
	22/12					External MileTask
roject: Sample CPM Split Summary External MileTask		rogress	6	Proj	ect Summary 🔍	Split 🖓
		s		Split	Split Sur	Split Summary W

PS&E ASSEMBLY AND REVIEW

 PROJECT:
 WY
 PRA-YELL 103(1)
 North Rim and Canyon Area Roads South

 Rim Drive (Artist Point Parking Area,
 Promenade and Overlook)
 Park

 State
 Project No.
 Name
 County

REVIEWS/APPROVALS

Advance Plans to Agencies:	3/19/2007	NPS Approval:	3/23/2007
Sign-off Meeting:	4/2/2007	Forest Service Concurrence:	N/A
Final Plan-In-Hand:	3/15/2007	Agency Concurrence:	N/A
State DOT Concurrence:	N/A	Agency Concurrence:	N/A

PERMITS/CLEARANCES

Environmental: Cat Ex	9/28/2006	Other:	N/A
Right-of-Way:	N/A	Other:	N/A
Permits:	See page 3	Other:	N/A

Please review the attached documents and initial to indicate your approval of this project for advertisement. On the reverse side, list documents available for Bidder review under the appropriate heading.

Reviewer	BRIDGE	CONSTR	DESIGN	ENV	GEO	HYDR	MAT	R/W-UTIL	SURVEY
Initials									
Date									

Remarks:

Recommended for approval by:

Project Manager

Date:

INFORMATION AVAILABLE FOR REVIEW BY BIDDERS

Hydraulic and Hydrological Data:

Bridge Data:
Geotechnical Data:
Design Data:
Other Data:

STATE OF WYOMING

FEDERAL PERMITS	NOT	APPLICABLE			
FEDERAL FERMINS	APPLICABLE	Date	Attached	Expires	
COE's Section 404 Permit Clean Water Act of 1977 (P.L. 95-217, Section 404)		1/23/2007	X	Under renewal	
U.S. Coast Guard Permit Rivers and Harbors Act	N/A				
National Pollution Discharge Elimination System (NPDES) (Stormwater Discharge Permit)		1/23/2007	X	3/15/2011	
STATE PERMITS					

WESTERN FEDERAL LANDS HIGHWAY DIVISION HIGHWAY DESIGN STANDARDS

Project Numb	per and Nai	me:							
Location:				_					
Type of Proje		New Constr	ruction	Re	econstructio	on	RRI	R	
Description of				. ~					
System:	Forest Se		National Par	_		I.C.		<u>her (describ</u>	be)
Eurotional C		Highway System n:select	m (NHS)	l	Non NH	IS			
Owner Agend		1: <u>select</u>							
Owner Agen			ADT			l P	ERCENT	TRUCKS	
TRAFFIC	YEAR	AVERAGE	SEASONA	L	DHV		DHV	ADT	D
Current									
Future									
					1			1	
Design Stand	ards:	AASHTO	NPS		Other	(dese	cribe)		
	evel				De	sign	Speed:		
Posted or Regulatory Speed Limit: <u>?? MPH [?? km/h]</u>					Ex	cepti	on:		
GEOM	ETRIC AN	D BRIDGE CR	ITERIA		STANDAR	D	AS DE	SIGNED	EXCEPTION
Traveled W	ay Width		4		?			??	
Shoulder W	ïdth				?			??	
Crown					2%		4	2%	
Horizontal (Curvature				?			??	
Superelevat	ion				$e(\max) = ?$ $\Delta = 0.??\%$			x) = ?% 0.??%	
Grades				?%		?%			
Vertical Cu	rvature			K(crest)		? K(cr		est) = ??	
Vertical Curvature				K(sag) = C	?	K(sa	g) = ??		
Stopping Sight Distance									
Horizontal (Clearance t	o Structure (not	clear zone)						
Vertical Cle	earance to S	Structure							
Bridge Wid	th				?			??	
Bridge Load	ding								
Bridge Rail	ing				NCHRP-35	50			

Descriptions of and reasons for exceptions to standards:

Analysis of risks and design considerations proposed to mitigate exceptions:

Describe guidelines used and any variances from recommended Roadside Design (clear zone, guardrail) guidelines:

RECOMMENDED ACTION:

There are no exceptions to applicable standards, and the project should proceed with the final PS&E.

There are exceptions to standards as listed on the front sheet and these exceptions have been reviewed with the appropriate client, cooperators, and interested agencies and parties, and are considered acceptable.

PREPARED BY:	
Date	Lead Designer
APPROVAL IS RECOMMENDED:	
Date	selectHighway Design Manager
Date	Stephen Chapman, Highway Standards Engineer
I CONCUR WITH THE ABOVE RECOMMENDATIO	NS:
Date	Official from maintaining agency
Date	Dennis C. Quarto, Project Development Engineer
THE ABOVE RECOMMENDATIONS ARE APPROVE	ED:
Date	Robert B. Lale, Director, Project Delivery



U.S. Department of Transportation

Memorandum

Western Federal Lands Highway Division 610 E. Fifth Street Vancouver, WA 98661-3801

Federal Highway Administration

Date:	??	In Reply Refer To: XXX-XX
From:	Xxxxx Xxxxxx Highway Designer or Project Manager	
То:	Xxxx Xxxxx Contracting Officer	
Subject:	ACTION: Request for Brand Name or Equal Approval Proj No??? Proj name?????	

We are hereby requesting authorization to use a brand name product(s) for the above referenced project. The requested product(s) will be use according to Section ??157???.Soil Erosion Control???, Item ??15705-1700 Soil erosion control, filter berm, and materials Section ??713.13A Filer Berms. A brief narrative describing the history and reasoning behind this request is attached.

Federal Acquisition Regulations (FAR) Subpart 11.104 Use of band name or equal purchase descriptions, states:

(a) While the use of performance specifications is preferred to encourage offerors to propose innovative solutions, the use of brand name or equal purchase descriptions may be advantageous under certain circumstances.

(b) Brand name or equal purchase descriptions must include, in addition to the brand name, a general description of those salient physical, functional, or performance characteristics of the brand name item that an "equal" item must meet to be acceptable for award. Use brand name or equal descriptions when the salient characteristics are firm requirements

In conformance with FAR Subpart 11.104, I submit the following information:

Narrative: ??????

Product Name: ???????

Manufactured by: ????Name/Address???



Date: ????? Request for Name Brand or Equal Approval ??project no/name?? Page 2

Phone: ??????? Fax: ????? Email: ??????

Salient physical, functional, or performance characteristics that an approved equal must meet to be acceptable: See proposed subsections attachment concerning Subsections ??No. & name??, and 7??. & name??, which show the salient characteristics.

(2) AttachmentsBrief Narrative (history/reasoning)Proposed Subsections (Bid item subsection & 700 subsection)

cc: Design Book

SIGNATURES

Pursuant to FAR Subpart 11.104:

Requested by:			Da	te:
	????insert na	ime???		
	??? Highway	Design Mange	r or Project	Manager

Approved by: _____ Date:_____ ????? Contracting Officer

NOTE: Include this approved document with the items submitted to PS&E at Sign-off.

External Distribution List

WY PRA-YELL 103(1) and WY PRA-YELL 108(1)

North Rim and Canyon Area Roads & South Rim Drive (Artist Point Parking Area, Promenade and Overlook)

Person/Title	Agency Name/address	Email Address	Number of copies of solicitation package (0, 1, 2, etc.)	Receive copy of award letter (yes/no)	Other
Nancy Ward	Yellowstone National Park PO Box 168 Yellowstone, WY 82190-0168	address@nps.gov	5	Yes	
Suzanne Lewis Superintendent	Yellowstone National Park PO Box 168 Yellowstone, WY 82190-0168	address@nps.gov	0	Yes	
[Name] [Title]	[Agency] [address]				
[Name] [Title]	[A/E Firm] [address]				

Minuteman Missile Base Maintenance Area Road Rehabilitation Project MT OMAD 18(40) Environmental Commitment Summary February 7, 2007

Listing of Environmental and Cultural Resource Documentation, Permits, and Mitigation Commitments

The PS&E package for the Minuteman Missile Base Access Roads Project, MT OMAD 18(40), has been reviewed for compliance with environmental commitments as recorded in project NEPA documentation and associated project correspondence. The Special Contract Requirements (SCRs) used for this review are attached.

Project NEPA documentation and supporting documentation in which commitments were required is as follows:

- Categorical Exclusion Minuteman Missile Base Access Roads, WFLHD, February 7, 2007
- Project Checklist, WFLHD, February 7, 2007

The project is below the threshold for federal regulatory permits. The Contractor will be required to obtain all permits and authorizations for contractor selected sources associated with this project.

No mitigation measures were required as a result of the consultations, conferencing, coordination, and the resultant effects determinations, project permits and authorizations and associated requirements. However, best management practices have been incorporated into the project to protect natural resources. Specific commitments and the parties responsible for completing them are identified in the following tables. The WFLHD is ultimately responsible for ensuring that all commitments are met and for recording completed tasks in the tables. Where the WFLHD is listed as the responsible party, then the WFLHD is responsible for completing the task as well as completing the table.

Legend	
Term in Table	Refers to
CE	Categorical Exclusion
CP	Contract Plan Sheets
ECP	Stormwater, Erosion Control, and Sediment Control Best Management Practices
FP-03	Standard Specifications For Construction of Roads and Bridges on Federal Highway Projects FP-03
MAFB	Malmstrom Air Force Base Requirement
SCR	Special Contract Requirements for the project
USFWS	Teleconferencing with the US Fish and Wildlife Service

Commitment	Source	Documented	Responsible	Completed (Date and Initials)
Install and maintain erosion and sediment control measures, including straw bales, at all crossings where water may be present. Retain measures in place and maintain them until the site is revegetated and in a stable condition.	CE	CP N.1 – N.2 ECP (SCR Section I) SCR 157.04 SCR 157.06 SCR 157.08	Contractor	
Thoroughly wash vehicles and equipment to remove weed seeds prior to moving onto the project (including material sources) and when moving from one site to another.	MAFB	SCR 107.10	Contractor	
Store all food, toiletries, and other potential bear attractants in bear-proof containers and make these items unavailable to bears when working in grizzly bear habitat (Routes F8, F9, and F11).	CE	SCR 107.10	Contractor	

Commitment	Source	Documented	Responsible	Completed (Date and Initials)
Remove all trash from the project site each day and dispose of trash in a way that is unavailable to bears when working in grizzly bear habitat (Routes F8, F9, and F11).	CE	SCR 107.10	Contractor	
Do not use seeding mixes or straw bales or other materials that contain vegetation known to attract bears when working in grizzly bear habitat (Routes F8, F9, and F11). Species that attract bears include most <i>Trifolium</i> (clover) species.	CE	SCR 107.10	Contractor	
Do not feed bears.	CE	SCR 107.10	Contractor	
Report grizzly bear sightings or incidents to the CO and MAFB personnel as soon as possible.	CE	SCR 107.10	Contractor	
Modify construction activities any time the potential of compromising the safety of a grizzly bear is identified.	CE	SCR 107.10	Contractor	
Apply dust palliative treatments according to manufacturer's instructions. Obtain the Material Safety Data Sheet for the product, and maintain this information in an accessible location at the project site.	CE	SCR 107.10	Contractor	
Provide a Hazardous Spill Plan or SPCCP	CE	SCR 107.10 ECP (SCR Section I)	Contractor	
Limit construction-caused delays to 30 minutes throughout the project.	CE	SCR 156.06	Contractor	
Photograph the bridge on Route A-6 prior to construction. Take photos from each approach, on each side of the bridge as well as straight on. Photograph details of the structure—existing condition of decking, guardrails, and other details. Provide a CD or prints of the photos to Environment at least 3 days prior to redecking.	MAFB		WFLHD	

CERTIFICATION:

I hereby certify that the above documents and permits are those necessary to construct this project, that they are complete and accurate as of the date of this signature, and that copies of each are on file in the Idaho/Montana Environmental Section and are incorporated into the PS&E for this project:

Cody Jones, S. Brooks and Associates

Date

Terri L. Thomas, Environmental Manager

Date