

KINGSTON FOSSIL PLANT

KIF353

COAL YARD RUNOFF POND DISCHARGE PIPE UPGRADE

PRELIMINARY ENGINEERING KICK-OFF MEETING AGENDA

April 13, 2000 2:00 PM

Utility Building

1. Introductions and establishment of the JPT
2. History - (Handout) Preliminary I/A Summary
3. Where we are now

(PDE/Preliminary Engineering)

Preliminary Engineering FY00

Probable Phase 2 and Phase 3 Funding for FY01

Strong Possibility that Phase 2 could happen this summer.

4. Needs:

Scope, Schedule, and Budget for Preliminary Engineering

As a reminder here are the deliverables from the Preliminary Engineering Phase:

- a. A preliminary engineering design of the project that includes:
 - detailed scope of the final design (phase 2) activities
 - conceptual scope of the implementation (phase 3) activities
 - identification of long-lead procurements
 - completion of an environmental review checklist
 - identification of required permitting
 - identification of the benefits expected from the proposed design
 - parameters to be measured or tested to verify the benefits
 - identification of the implementation resources (manpower by craft) estimated to perform the work
- b. A summary level project schedule identifying major project activities and milestones.
- c. A total project cost estimate.
- d. A Project Justification (PJ) form.

5. Review of the I/A Summary (Accept, reject, or modify)

6. Handout of drawings

7. Questions:

Identify the point where the upgraded pipe ends?

Demolition of abandoned equipment; abandonment of existing pipe?

Locate where spoil or excavated material should go.

Other questions?

8. Assignments & Schedule

9. Walkdown

COMPUTED _____

DATE _____

CHECKED _____

DATE _____

FOR PDL^o

10 N 714 Ash & Wye Tracks

17 W 412 -1 }
-2 }
-3 }Coal Yard Drainage Basin
Pump system17 W 500-100 series : Ash Sluice Line
17 W 9500 : additions

21 W 227 : Spare Sleeve


25 W 860 : Coal Yard Lighting 25 W 861

25 W 415 : Coal Yard Lighting

Petty, Harold L.

From: Weaver, Steve C.
Sent: Wednesday, April 12, 2000 11:26 AM
To: Petty, Harold L.
Subject: More KIF Pictures

These pictures were taken in March, 1999:



Lynn,
Of particular interests are pictures 15 through 18. These are of the existing underground piping under the main plant road. Initial discussions on this portion of new piping was to include a sleeve as the existing piping does not have a sleeve. Also, Scott replaced the elbows only on each end of this underground portion, but not the piping. At the interface on each end of this piping, a large amount of concrete was poured to ensure they remain connected.

This picture was taken on March 21, 2000:



THANK YOU
Steve Weaver
Yard Systems Engineer
Fossil Engineering Services
(423) 751-3536
Fax (423) 751-6116

3513

KIF COAL YARD POND

6/2/99

A


BOTTOM OF POND TO TOP - LESS SLOPE and PART B

$$\frac{250' \times 60' \times 15'}{L \quad W \quad H} = 225,000 \text{ FT}^3 \frac{1 \text{ yd}}{3 \text{ FT}} \frac{1 \text{ yd}}{3 \text{ FT}} \frac{1 \text{ yd}}{3 \text{ FT}} = 8,333 \text{ yd}^3$$

SLOPE PORTIONS OF A (2 SIDES)

$$\frac{250' \times 30' \times 15'}{2} = 56,250 \text{ FT}^3 \frac{1 \text{ yd}^3}{27 \text{ FT}^3} = 2,083 \text{ yd}^3$$

$$+ 2,083 \text{ yd}^3$$



BOTTOM

$$\frac{70' \times 60' \times 15' \text{ FT}^3}{(2) (27) \text{ yd}^3} = 1,167 \text{ yd}^3$$

SLOPE

$$\frac{70' \times 60' \times 20'}{(2) (27)} = 1,556 \text{ yd}^3$$


$$+ 1,556 \text{ yd}^3$$

$$16,778 \text{ yd}^3$$


USE \$3/yd³ TO DREDGE OR TO CLAMSHALL

\$50,334

Technical Support Fossil Power Group



760'
745'



May 16, 2000

Clark Morris, LP 5E-C


CAPITAL PROJECT - KINGSTON COAL-YARD DISCHARGE PIPING -
REJECTED BY FPEP

The attached CPJ was reviewed by FPEP on May 15, 2000, and was rejected. The thoughts thrown out during the discussion were as follows:

1. If this is such a threat to the new unloading facility, it should be included under the scope of the unloading facility project.
2. Why did the estimate for the project increase so much (i.e., from \$379,000 to \$1,000,000)?
3. The \$1,000,000 appears to be an awful even number. Do we really understand what really needs to be done? Is the real need only to perform the \$48,000 to do an engineering study?
4. If the status quo annual cost is \$42,000 and takes care of the issue, why would we want to spend \$1,000,000? We could operate for almost 24 years using the status quo option before we would spend \$1,000,000.

I think the real issue I could not address is item number 4.

Please take another look at this package and let's see what we really need to do.



Jacky Preslar
General Manager
Maintenance and Testing Services
LP 3K-C

JDP:BGH
Attachment
cc: Roy Galyon, LP 5E-C

**FOSSIL POWER GROUP
PROJECT AUTHORIZATION SUMMARY**

Capital Project (X) O&M Project ()

Work Document Number: KIF353

Plant/Area: KINGSTON Unit: 00

Outaget: _____ Record Number: 7830

Project Name: KIF COAL YARD PUMP DISCHARGE PIPING

FPG Category: ENVIRONMENTAL COMPLIANCE

CPJ Category: _____

New (X) Revised () (for Requested Phase)

Approved Budget (Spend Plan)	0	0	0	0	0	0	0	0	0	0
------------------------------	---	---	---	---	---	---	---	---	---	---

REQUESTED APPROVAL FOR PHASE 1			COST SUMMARY (\$000)								
PROJECT PHASE ACTIVITY SCHEDULE	Prior Yrs Actuals	2000	2001	2002	2003	2004	2005	2006	Future Years	Total Project	
1 - Study Start 05/15/2000 Complete 07/17/2000	0	48	0	0	0	0	0	0	0	48	
2 - Design and LL Procurement Start // Complete //	0	0	400	0	0	0	0	0	0	400	
3 - Implementation (Incl. Retirement) Start // Complete //	0	0	0	552	0	0	0	0	0	552	
Total Project (Requested Approval)	0	48	400	552	0	0	0	0	0	1000	

Project Benefit Summary		Estimate of detail items included in costs above:	
Net Present Value <u>0</u>	Profitability Index <u>0.000</u>	Estimate for Long Lead Procurement: <u>0</u>	Estimate for Retirement/Removal: <u>0</u>

Explanation of Changes (Cost, Schedule, or Benefit revision)
 Study dollars needed in FY00 to determine adequate reconfiguration of drainage pond, pumps, platforms and pipe routing.

PREVIOUS APPROVAL FOR PHASE			COST SUMMARY (\$000)								
PROJECT PHASE ACTIVITY SCHEDULE	Prior Yrs Approval	2000	2001	2002	2003	2004	2005	2006	Future Years	Total Project	
1 - Study Start // Complete //	0	0	0	0	0	0	0	0	0	0	
2 - Design and LL Procurement Start // Complete //	0	0	0	0	0	0	0	0	0	0	
3 - Implementation (Incl. Retirement) Start // Complete //	0	0	0	0	0	0	0	0	0	0	
Total Project (Current Approval)	0	0	0	0	0	0	0	0	0	0	

Project Benefit Summary		Estimate of detail items included in costs above:	
Net Present Value <u>0</u>	Profitability Index <u>0.000</u>	Estimate of Long Lead procurement: <u>0</u>	Estimate of Retirement/Removal: <u>0</u>

RECOMMENDED FOR APPROVAL

Joint Project Team Leader _____	Date _____
Plant Approval <i>James H. Calvert</i> Plant Manager for <i>BOY GALVAN</i>	FPEP Approval Date <u>5/9/00</u>
<i>July Paul</i>	FPEP Secretary _____ Date _____

HED
of Kingston

**FOSSIL POWER GROUP
PROJECT AUTHORIZATION SUMMARY**

Capital Project (X) O&M Project ()

Work Document Number: KIF353

Plant/Area: KINGSTON Unit: 00 Outaget: _____ Record Number: 7630

Project Name: KIF-COAL YARD PUMP DISCHARGE PIPING

FPG Category: ENVIRONMENTAL COMPLIANCE

CPJ Category: _____

New (X) Revised () (for Requested Phase)

Approved Budget (Spend Plan)	0	0	0	0	0	0	0	0	0	0
------------------------------	---	---	---	---	---	---	---	---	---	---

REQUESTED APPROVAL FOR PHASE 1			COST SUMMARY (\$000)								
PROJECT PHASE ACTIVITY SCHEDULE	Prior Yrs Actuals	2000	2001	2002	2003	2004	2005	2006	Future Years	Total Project	
1 - Study Start 05/15/2000 Complete 07/17/2000	0	48	0	0	0	0	0	0	0	48	
2 - Design and LL Start // Procurement Complete //	0	0	400	0	0	0	0	0	0	400	
3 - Implementation Start // (Incl. Retirement) Complete //	0	0	0	552	0	0	0	0	0	552	
Total Project (Requested Approval)	0	48	400	552	0	0	0	0	0	1000	
Project Benefit Summary				Estimate of detail items included in costs above:							
Net Present Value <u>0</u> Profitability Index <u>0.000</u>				Estimate for Long Lead Procurement: <u>0</u>							
				Estimate for Retirement/Removal: <u>0</u>							

Explanation of Changes (Cost, Schedule, or Benefit revision)

Study dollars needed in FY00 to determine adequate reconfiguration of drainage pond, pumps, platforms and pipe routing.

PREVIOUS APPROVAL FOR PHASE			COST SUMMARY (\$000)								
PROJECT PHASE ACTIVITY SCHEDULE	Prior Yrs Approval	2000	2001	2002	2003	2004	2005	2006	Future Years	Total Project	
1 - Study Start // Complete //	0	0	0	0	0	0	0	0	0	0	
2 - Design and LL Start // Procurement Complete //	0	0	0	0	0	0	0	0	0	0	
3 - Implementation Start // (Incl. Retirement) Complete //	0	0	0	0	0	0	0	0	0	0	
Total Project (Current Approval)	0	0	0	0	0	0	0	0	0	0	
Project Benefit Summary				Estimate of detail items included in costs above:							
Net Present Value <u>0</u> Profitability Index <u>0.000</u>				Estimate of Long Lead procurement: <u>0</u>							
				Estimate of Retirement/Removal: <u>0</u>							

RECOMMENDED FOR APPROVAL

_____ Joint Project Team Leader	_____ Date
_____ Plant Approval	_____ FPEP Approval
_____ Plant Manager	_____ FPEP Secretary
_____ Date	_____ Date

CAPITAL PROJECT JUSTIFICATION FORM

PROJECT NAME KIF-COAL YARD PUMP DISCHARGING PIPING	PROJECT ID KIF353 Rev#: 2
--	--

I. PROJECT DESCRIPTION

ORGANIZATION OWNER: FPG LEAD: Yard Operations	PROJECT CATEGORY CATEGORY: ECONOMIC/REVENUE PROGRAM CODE: No Program START DATE: IN-SERVICE DATE:
LOCATION LOC: Kingston Fossil Plant	
TECHNICAL CONTACT NAME: Steve Weaver PHONE: (423)751-3536	

PROBLEM DEFINITION/REASON FOR IMPROVEMENT

Coal yard drainage basin overflows its banks during moderate rains of 1.75 inches/24 hrs. The water flows onto the coal storage area which will fill up the new underground coal live pile reclaim structure. The potential for this magnitude of rain is on the average 4.75 times per year, based on historical data. Settlement has reduced the capacity by at least 80%. Only one of the two pumps can be run at one time due to the deteriorated discharge piping. Power feeds are unreliable. Flooding in the new reclaim tunnels can occur shutting off the coal supply until dewatered. This flooding will damage the new motors, variable speed drive electronic circuitry, belt scales, and limit switches.

PROJECT SCOPE

Dredge pond to original storage capacity and enlarge pond to maximize capacity. Install a new 10 inch HDPE discharge pipe from pumps to ash pond (4200ft.), sleeve under railroad tracks and plant road. Install pump float switches for auto start/stop. Install a new power feed from new electrical equipment room through new reclaim tunnel, and a direct burial armored cable from end of tunnel to the pumps. Cable will be buried 5 feet deep and sleeved at road crossings.

IMPACT/CONSEQUENCES OF DELAY

Possible derating of all 9 units at Kingston and possible damage to coal handling equipment.

PROJECT PERFORMANCE MEASUREMENT

Will eliminate the possibility of flooding related damage to new coal handling equipment. Reduce/eliminate environmental impacts of pond overflow into river.

CAPITAL PROJECT JUSTIFICATION FORM

PROJECT NAME KIF--COAL YARD PUMP DISCHARGING PIPING	PROJECT ID KIF353 Rev#: 2
---	--

II. PROJECT ECONOMIC EVALUATION

<u>COST</u>		<u>ECONOMIC INDICATORS</u>	
SUNK CAPITAL PROJECTS:	\$0	NPV:	2,707.0
SUNK O&M PROJECTS:	0	PI:	4.33
SUNK O&M BASE:	0	IRR:	510.0%
REMAINING COST:	\$1,000	ORIGINAL PAYBACK:	0
TOTAL COST:	\$1,000	SIMPLE PAYBACK:	1
ESTIMATE TYPE:	Conceptual	BASE YEAR:	2000

	SUNK
Capital Projects:	0
O&M Projects:	0
Benefit:	0
O&M Base:	0

	OUT YEARS
Capital Projects:	0
O&M Projects:	0
Benefit:	0
O&M Base:	0

Year:	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
Capital Projects:	48	400	552	0	0	0	0	0	0	0
O&M Projects:	0	0	0	0	0	0	0	0	0	0
Benefit:	0	600	600	3,000	1,000	0	0	0	0	0
O&M Base:	0	0	0	0	0	0	0	0	0	0

Year:	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019
Capital Projects:	0	0	0	0	0	0	0	0	0	0
O&M Projects:	0	0	0	0	0	0	0	0	0	0
Benefit:	0	0	0	0	0	0	0	0	0	0
O&M Base:	0	0	0	0	0	0	0	0	0	0

CAPITAL PROJECT JUSTIFICATION FORM

PROJECT NAME
KIF-COAL YARD PUMP DISCHARGING PIPING

PROJECT ID
KIF353
Rev#: 2

II. PROJECT ECONOMIC EVALUATION (continued)

COST ASSUMPTIONS

COST ASSUMPTIONS

1. HDPE Pipe Replacement. Cost based upon partner estimate at ALF Bio Gas plant. (\$550k)
2. Install Electrical Feed. Route is still preliminary - protection from yard rolling equipment. (\$200k)
3. Dredge Pond. Best guess based on original contours. (\$100k)
4. Controls and float switches (\$2k)
5. Engineering Costs (\$85k)
6. Contingency (\$63k)

RISKS

- Based on similar installation at Allen Fossil Plant.
- Conceptual estimate from engineering
- HED estimate
- Based on actual costs of similar equipment.
- Engineering estimate

BENEFIT ASSUMPTIONS

BENEFIT ASSUMPTIONS

1. Avoid impact due to conveyor tunnel flooding @ cost of \$300k in FY02 and 03, \$3m in FY04, and \$1m in FY05 to implement permanent modification.

RISKS

- Based on weather pattern data and projected cost of damage due to flooding.

KINGSTON FOSSIL PLANT COAL YARD RUNOFF POND PIPING UPGRADE

March 17, 2000

Contacts:

HED - Clark Morris (423) 751-3214

Scott Sims (423) 717-2061

Fossil Engineering Services

Cherie Minghini (423) 751-6375

Mike Smith (423) 751-6226


Steve Weaver (423) 751-3536

REASON FOR IMPROVEMENT

The new coal handling reclaim facility (under construction) flooded on April 29, 1999. The Coal Yard Runoff Pond is approximately 80% full of coal settlement, which leaves only 20% of storage capacity for rain runoff water. This excess drainage backs up onto the coal storage area.

PROBLEM DEFINITION

The rain on 4/29/99, measured 1.75 inches in a 24 hour period. The potential for this magnitude of rain is on average 4.75 times per year, based on historical rain data.



(Picture of Coal Yard Runoff Pond After Rain)




(Same Pond in Between Rain Events)

PROBLEM DEFINITION-CONTINUED

Kingston Significant Rain Data



Date of Occurrence	Inches of Rain in 24 hrs	Date of Occurrence	Inches of Rain in 24 hrs
18-Feb-91	3.53	16-Aug-96	1.75
3-Mar-91	2.48	8-Nov-96	2.25
29-Mar-91	2.40	30-Nov-96	2.27
22-Nov-91	2.42	24-Jan-97	1.76
1-Dec-91	3.85	3-Mar-97	2.21
2-Dec-91	2.60	26-May-97	1.79
3-Jan-92	1.83	27-May-97	2.01
4-Oct-92	1.74	14-Jun-97	2.13
23-Mar-93	3.87	24-Sep-97	1.95
6-Aug-93	1.94	26-Oct-97	2.18
4-Dec-93	4.32	4-Feb-98	1.78
11-Feb-94	3.42	8-Mar-98	2.09
23-Feb-94	2.08	9-Apr-98	1.85
27-Mar-94	4.78	17-Apr-98	2.08
13-Apr-94	2.41	18-Apr-98	2.17
26-May-94	2.20	26-May-98	1.75
10-Jun-94	1.82	5-Jun-98	1.89
16-Jul-94	2.32	23-Jul-98	2.01
5-Oct-95	3.02	23-Jan-99	2.03
9-Jun-96	1.79	29-Apr-99	1.75



(Daily Rain Measurements by TVA, Sorted To Include Only 1.75" / 24 Hr. Rains)

ANALYSIS

1. Over the years heavy rain falls have washed fine particles of coal from the Coal Storage Yard into the Coal Yard Runoff Pond which has decreased the storage capacity of the pond to about 20% of the original volume.
2. In addition to the heavy rains, only one of the two existing pumps can be operated at a time, thus not allowing the pumps to keep up with the runoff. Only one pump can operate at a time due to the following reasons:
 - Deteriorated Fiberglass Discharge Piping can not handle the increased pressure of both pumps operating simultaneously:
 - Fiberglass Pipe has now been permanently severed for construction of new railroad loop track to the rail hopper, and is no longer usable.
 - Presently the existing Pumps are connected to the temporary diesel pump discharge piping. The purpose of the temporary pump is to assist in keeping the Reclaim Facility Construction Site dry.
 - The temporary diesel pump is scheduled to be removed once construction is complete. (Fall of calendar year 2000)
3. The Coal Yard Runoff Pump Controls no longer work and the pumps must be manually turned on and off.
4. Pumps' Electrical Power Feed is:
 - Deteriorated beyond repair,
 - Unreliable,
 - Only one pump can be operated at a time.



(Pictures Are Attempting to Show Relative Small Volume of Available Storage Capacity)

SOLUTIONS

1. Install a new 10" HDPE discharge pipe from pumps to ash pond (4200 ft.), sleeve under railroad tracks and main plant road.
2. Install a new power feed from new electrical equipment room through new reclaim tunnel, and a direct burial armored cable from end of tunnel to the pumps. Cable will be buried 5 feet deep and sleeved at road crossings.
3. Dredge pond to original storage capacity and enlarge if possible.
4. Install pump float switches for auto start/stop.

Projected Cost of Solution

1. Replace the pump discharge piping from the floating platform to the ash pond with HDPE piping	\$150,000 (550,000)
2. Install a new electrical feed through the reclaim tunnel to the floating platform.	\$125,000 (200,000)
3. Dredge pond to provide additional storage capacity, 16K. cu. Yd	\$50,000 (100,000)
4. Controls, float switches	\$2,000 (5,000)
5. Engineering	\$25,000 (75,000)
6. Contingency	\$27,000 (60,000)
7. Partner Estimate	\$10,000
<hr/>	
TOTAL	\$379,000 (1,000,000)

OTHER OPTIONS CONSIDERED

Do Nothing Option

The status quo should not be considered. Flooding of the new reclaim tunnels will shut off the supply of coal until the water and coal can be pumped out, and the new motors, variable speed drive electronic circuitry, belt scales, limit switches as well as damaged gear reducers, conveyor belt idlers, bearings, etc. are dried, cleaned inspected repaired and/or replaced, resulting in emergency hauling of coal, and possible derating of all 10 units.

OTHER OPTIONS CONSIDERED- CONTINUED

Projected Cost of Do Nothing Option

- Roberts & Schaefer (R&S) estimates damages at approximately \$3,000,000 for the above worst case scenario. Also, this does not include additional costs associated with emergency coal handling operations while the reclaim facility is being restored.
- Downtime of the reclaim and unloader facilities is estimated to be from at least 8 to 12 weeks just to return to a limited operation. In order to keep the plant on line, an interim coal handling operation would be necessary during the downtime. We estimate additional coal handling costs would range from \$330,000 to \$500,000.

Status Quo Option

The rental of a portable diesel pump is an alternative considered in this evaluation. Based on the historical rain data, the diesel pump and discharge piping will need to be rented 5 times per year. The costs associated with this are as follows:

• Rent Portable Diesel Pump	\$25,200
• Fuel Costs for Pump	\$3,000
• Laborer to Fuel, Operate & Maintain Pump	\$3,000
• Rent Discharge Pipe	\$1,200
• Dredge Portion of Pond	<u>\$10,000</u>
Total Annual Costs	<u>\$42,200</u>

Cal ID	Activity	Forecast Start	Forecast Finish	PCN	Target	Rem ID	Dup
-353 COAL YARD PUMR DISCHARGING PIPING							
erie M. Minghini (751-6375)							
5	CXFAK3531A	17MAR00A		KIF353		0	
5	CXFAK35304	01MAY00	05MAY00	KIF353		5	
5	CXFAK35306	09MAY00	12MAY00	KIF353		4	
5	CXFAK353FA		26MAY00	KIF353		0	
5	CXFAK35318	30MAY00	05JUN00	KIF353		5	
5	CXFAK35316	01JUN00	05JUN00	KIF353		3	
5	CXFAK35310	02JUN00	05JUN00	KIF353		2	
5	CXFAK35312	02JUN00	05JUN00	KIF353		2	
5	CXFAK35308	05JUN00	05JUN00	KIF353		1	
5	CXFAK35314	05JUN00	05JUN00	KIF353		1	
5	CXFAK35320	12JUN00	12JUN00	KIF353		1	
5	CXFAK35302	19JUN00	19JUN00	KIF353		1	
5	CXFAK35322	20JUN00	26JUN00	KIF353		5	
5	CXFAK35324	27JUN00	03JUL00	KIF353		5	
5	CXFAK35326	05JUL00	11JUL00	KIF353		5	
5	CXFAK35328	12JUL00	12JUL00	KIF353		1	
5	CXFAK353ED	17JUL00	21JUL00	KIF353		5	
5	CXFAK35330	25JUL00	25JUL00	KIF353		1	
5	CXFAK35332	28JUL00	01AUG00	KIF353		3	
5	CXFAK353EC		01AUG00	KIF353		0	
5	CXFAK35334		22AUG00	KIF353		0	

◆ Receive & Approve I/A Summary
 ▲ Organize JPT,
 ▲ Prepare Estimate to Perform Prel Engg
 ◆ Prelim Engr Approval
 ▲ Prepare Sketches & Design Scope
 ▲ Prelim Sizing & Calculations
 ▲ Prepare Design Criteria
 ▲ Prepare System Description
 ▲ Design Baseline Walkdown
 ▲ Prepare Prel Flow & Logic Diagrams
 ▲ Evaluate Project Benefits
 ▲ Create Master Document List
 ▲ Prelim Engr Review (P&DE)
 ▲ JPT Review & Approve Best Option
 ▲ Prep & Issue CER (Final Eng & Constr)
 ▲ Walkdowns, Prep Est Input & Revise CPJ
 ▲ Prep & Obtain Appr for EDR (Page 1)
 ▲ Rollup Cost Est & Updt Project Sch
 ▲ Prepare FPEP Package
 ▲ Preliminary Engr Complete
 ◆ Submit FPEP Package for Approval

Data	Revision	Checked	Approved

Sheet 1 of 1
 LAYOUT-27

TENNESSEE VALLEY AUTHORITY
 FOSSIL ENGINEERING SCHEDULES

FHEM:KIFY



Project Start	01JAN89
Project Finish	24MAY04
Issue Date	30APR00
Print Date	05MAY00

Kingston Fossil Plant

PCN KIF363

Coal Yard Run-Off piping

Item	Cost
Replace pump discharge piping from the floating platform to ash pond with HDPE pipe.	\$ 550,000
Install new electrical feed through the reclaim tunnel to the floating platform	\$ 200,000
Engineering & Engineering Support	\$ 85,000
Dredge Pond to provide additional storage capacity, 16,000 cu. yd. = 3,000,000 gallons	\$ 100,000
Float Switches	\$ 2,000
Contingency	\$ 63,000
Total	\$ 1,000,000

Project Checklist

KIF353

Coal Yard Pump Discharge Piping

- Project Approval Summary
- Project Justification Form
- I/A Summary with options and economics
- Project Scope
- Project Milestone Schedule
- Cost Estimate

Project Engineer: Bryan Partin, (423) 751-6073

PCSs: Mike Smith, (423) 751-6226

Vanessa Hickey, (423) 751-7879