



U.S. DEPARTMENT OF
ENERGY

PNNL-22621

Prepared for the U.S. Department of Energy
under Contract DE-AC05-76RL01830

Predictive Engineering Tools for Injection-Molded Long-Carbon-Fiber Thermoplastic Composites

Principal Investigators:

Ba Nghiep Nguyen, Ph.D.

Staff Scientist – Structural Materials and Characterization
Pacific Northwest National Laboratory, Richland, P.O. Box 999, WA 99352
Phone: (509) 375 3634; email: ba.nguyen@pnnl.gov

Kevin L. Simmons

Senior Research Scientist – Transportation and Industrial Materials
Pacific Northwest National Laboratory, Richland, P.O. Box 999, WA 99352
Phone: (509) 375 3651; email: kevin.simmons@pnnl.gov

Project period: From October 1st 2012 to September 30th, 2014
Reporting period end date: June 30th, 2013

**Quarterly report submitted to Aaron Yocum, National Energy Technology Laboratory,
Morgantown, WV 26507**



Pacific Northwest
NATIONAL LABORATORY

*Proudly Operated by **Battelle** Since 1965*

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor Battelle Memorial Institute, nor any of their employees, makes **any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights**. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof, or Battelle Memorial Institute. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PACIFIC NORTHWEST NATIONAL LABORATORY
operated by
BATTELLE
for the
UNITED STATES DEPARTMENT OF ENERGY
under Contract DE-AC05-76RL01830

Printed in the United States of America

**Available to DOE and DOE contractors from the
Office of Scientific and Technical Information,
P.O. Box 62, Oak Ridge, TN 37831-0062;
ph: (865) 576-8401
fax: (865) 576-5728
email: reports@adonis.osti.gov**

**Available to the public from the National Technical Information Service,
U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161
ph: (800) 553-6847
fax: (703) 605-6900
email: orders@ntis.fedworld.gov
online ordering: <http://www.ntis.gov/ordering.htm>**



This document was printed on recycled paper.

(9/2003)

1. Objective

The objective of this project is to advance the *predictive engineering (PE) tool* to accurately predict *fiber orientation and length distributions* in *injection-molded long-carbon fiber thermoplastic composites* for optimum design of automotive structures using these materials *to meet weight and cost reduction requirements* defined in Table 2 of DE-FOA-0000648 (Area of Interest 1).

2. Background

This project proposes to integrate, optimize and validate the fiber orientation and length distributions models previously developed and implemented in the Autodesk Simulation Moldflow Insight (ASMI) package for injection-molded long-carbon-fiber thermoplastic composites. In our previous US Department of Energy (DOE) funded project titled: “*Engineering Property Prediction Tools for Tailored Polymer Composite Structures*” Pacific Northwest National Laboratory (PNNL), with the University of Illinois and Autodesk, Inc., developed a unique assembly of computational algorithms providing the state-of-the-art process and constitutive models that enhance the capabilities of commercial software packages to predict fiber orientation and length distributions as well as subsequent mechanical properties of injection-molded long-fiber thermoplastic (LFT) composites. These predictive capabilities were validated using the data generated at Oak Ridge National Laboratory on generally two-dimensional (2-D) structures of edge-gated plaques or center-gated disks injection-molded from long-glass-fiber/polypropylene or long-glass-fiber/polyamide 6,6 pellets. The present effort aims at rendering the developed models more robust and efficient to the part design by the automotive industry to achieve weight savings and cost reduction. This ultimate goal will be achieved by optimizing the developed models, improving and integrating their implementations in ASMI, and validating them for a complex three-dimensional long-carbon fiber thermoplastic automotive part. Both polypropylene and polyamide 6,6 will be used for the resin matrices. Local fiber orientation and length distributions at the key regions on the part will be measured for the model validation based on the 15% accuracy criterion. The project outcome will be the ASMI package enhanced with computational capabilities to accurately predict fiber orientation and length distributions in automotive parts designed with long-carbon fiber thermoplastics.

3. Accomplishments

Nothing to report for this period as the project is still waiting for a CRADA in place with the industrial parties.

4. Progress and Status

The CRADA documents have been processed by PNNL Legal Services. The latest version of the CRADA documents was sent to DOE Counsel for review. After review, DOE Counsel has requested revision of these documents. PNNL has been coordinating the revision effort with the industrial parties to address DOE’s comments. Revised documents will be sent to DOE Counsel and the CRADA parties for reviews and signatures.

5. Publications/Presentations

None

6. Patents

None

7. Future Plans

The final CRADA documents will be sent to all the parties for signatures. The subcontracts will be awarded as soon as the CRADA is approved and signed by all the CRADA parties and DOE. The team will have a physical kickoff meeting to start the project technically.

8. Participants & Other Collaborating Organizations

We expect that the project could technically start at the end of the fourth quarter. Work for each project partner has been planned and is summarized below:

- PNNL will be leading the overall project management task. In addition, it will be:
 - Coordinating the research activities among project partners,
 - Performing process modeling using ASMI to validate the integrated predictive tool,
 - Performing weight and cost saving study on selected Toyota's complex automotive structures (in Year 2 of the project).
- Autodesk, Inc. at Ithaca, New York, a CRADA partner will be performing the following tasks:
 - Performing rheological and thermal tests on adopted materials to obtain data for process modeling,
 - Improving three-dimensional fiber orientation modeling and implementing the reduced order length model in ASMI,
 - Delivering an ASMI research version and license to PNNL for process modeling.
- Toyota at Ann Arbor, Michigan, a CRADA partner will be performing the following tasks:
 - Providing a candidate automotive structure that can be molded and analyzed for weight saving,
 - Modifying its preexisting mold that can be used to produce the complex automotive structure using injection molding with long carbon-fiber/polypropylene and long-carbon-fiber/PA6,6 compounds,
 - Building a fixture to evaluate part stiffness and compare weight reduction to other material options.
- Magna in Ontario, Canada, a CRADA partner will be performing the following tasks:
 - Participating in mold building,
 - Injection-molding Toyota's complex 3D structures adopted for the project.
- PlastiComp, Inc. subcontracted by PNNL will be performing the following tasks:
 - Compounding long-carbon-fiber/PP and long-carbon-fiber/PA6,6 pellets,
 - Molding 7 in. x 7 in. x 0.125 in plaques from these materials using conventional LFT and direct LFT (D-LFT) technologies,
 - Providing assistance in the molding of Toyota's complex 3D structures (Year 2).
- Purdue University subcontracted by PNNL will be performing the following tasks:

- Fiber orientation and length measurements on samples taken from molded plaques (Year 1) and from the complex 3D parts (Year 2).
- University of Illinois subcontracted by PNNL will be providing consultant services to Autodesk, Inc. for improvement of process models and model integration in ASMI.

Milestones status:

As the project has not yet started technically awaiting the CRADA in place with the industrial partners, there are no updates on the milestones status at this time.

9. Budgetary Information

Baseline Reporting Quarter	Budget Period 1								Budget Period 2							
	Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4	
	9/11/2012 - 12/31/2012	1/1/2013 - 3/31/2013	4/1/2013 - 6/30/2013	7/1/2013 - 9/30/2013	10/1/2013 - 12/31/2013	1/1/2014 - 3/31/2014	4/1/2014 - 6/30/2014	7/1/2014 - 9/30/2014	9/11/2012 - 12/31/2012	1/1/2013 - 3/31/2013	4/1/2013 - 6/30/2013	7/1/2013 - 9/30/2013	10/1/2013 - 12/31/2013	1/1/2014 - 3/31/2014	4/1/2014 - 6/30/2014	7/1/2014 - 9/30/2014
Q1	Cumulative Total	Q2	Cumulative Total	Q3	Cumulative Total	Q4	Cumulative Total	Q1	Cumulative Total	Q2	Cumulative Total	Q3	Cumulative Total	Q4	Cumulative Total	
Baseline Cost Plan																
Federal Share	\$6,808	\$6,808	\$8,000	\$14,808	\$238,289	\$253,097	\$238,288	\$491,385	\$127,409	\$618,794	\$127,409	\$746,203	\$127,409	\$873,612	\$127,409	\$1,001,021
Non-Federal Share	\$0	\$0	\$0	\$0	\$285,177	\$285,177	\$285,177	\$570,354	\$127,867	\$698,221	\$127,867	\$826,088	\$127,867	\$953,955	\$127,867	\$1,081,822
Total Planned	\$6,808	\$6,808	\$8,000	\$14,808	\$523,466	\$538,274	\$523,465	\$1,061,739	\$255,276	\$1,317,015	\$255,276	\$1,572,291	\$255,276	\$1,827,567	\$255,276	\$2,082,843
Actual Incurred Cost																
Federal Share	\$6,808	\$6,808	\$2,536	\$9,344	\$743	\$10,087										
Non-Federal Share	\$0	\$0	\$0	\$0	\$0	\$0										
Total Incurred Costs	\$6,808	\$6,808	\$2,536	\$9,344	\$743	\$10,087										
Variance																
Federal Share	\$0	\$0	\$5,464	\$5,464	\$237,546	\$243,009										
Non-Federal Share	\$0	\$0	\$0	\$0	\$285,177	\$285,177										
Total Variance	\$0	\$0	\$5,464	\$5,464	\$522,723	\$528,186										
<i>Budget Year 1 DOE</i>		<i>\$491,385</i>														
<i>Budget Year 2 DOE</i>		<i>\$509,636</i>														
		<i>\$1,001,021</i>														
<i>Budget Year 1 cost share</i>		<i>\$570,354</i>														
<i>Budget Year 2 cost share</i>		<i>\$511,468</i>														
		<i>\$1,081,822</i>														
TOTAL		\$2,082,843														