

**MODERNIZATION  
PROGRAM  
LIAISON OFFICE**

**DEFINITIONS:**

**(Dust)** - This activity could possibly generate dust.

**(IAQ)** - This activity could possibly be a source of Indoor Air Quality concerns.

**(Noise)** - This activity could generate noise.

**(ACM)** - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

**What is SMACNA?**

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S  
COMPLIANCE WITH  
SMACNA GUIDELINES.**

**RESULTS  
FOR THE  
PERIOD  
04-13-09 to 04-17-09**

**99%  
Green**

# Behind the Barricade

## Plan of the Week

APR. 20 - APR. 26, 2009

### Modernization Activities Wing 3

**Wing 3**

**7th Floor**

**East/West**

- Installing Stairs 30,33
- Piping to FCU's
- R/I domestic plumbing
- Tape & Finish GWB
- Installing Stairs 33
- Priming ceiling

**6th Floor**

**East/West**

- Lead abatement of FCU's, etc.
- Tape & Finish GWB
- Soffit and shaft close-in inspections and close-in walls and shafts
- R/I domestic plumbing
- Installing stairs 30,33
- Set door frames
- Priming ceilings

**Mechanical- Floor**

**East/West**

- Insulate HVAC duct duct and pipes
- Test mechanical pipe mains
- R/I Fire alarm conduit
- R/I domestic plumbing
- Install electrical busduct and install busduct

**5th Floor**

**East/West**

- Install panel boards & pull feeder wire
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)
- Set FCU's
- Fire stop penetrations
- Hydrostatic test sprinkler pipe

**4th Floor**

**East/West**

- Framing soffits, shafts, plaster patching
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)

**3rd Floor**

**East/West**

- Demo windows
- Install window protection
- Framing soffits, shafts, plaster patching
- R/I outside duct riser
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)

**2nd Floor**

**East/West**

- Lead abatement
- Framing soffits, shafts, plaster patching
- General demolition

**1st Floor**

**East/West**

- Lead abatement
- General demolition

**Cafeteria**

- Detail general demolition
- Protection

**Elevator 13/14**

- Installing renovated equipment motors etc.

