

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containment material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD**

03-09-09 to 03-13-09

99%

Green

Behind the Barricade

Plan of the Week

MAR. 16 - MAR. 22, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Plaster patching and texturing ceiling
- Lead abatement of FCU's, etc.
- Soffit and shaft close in inspections
- Close in walls and shafts
- Test 5 pipe system insulate 5 pipe system
- Door frame delivery/install
- Lead abatement of FCU's etc. and fire stop
Ing
- Sprinkler pipe rough in at offices

6th Floor

East/West

- Plaster patching and texturing ceiling
- Lead abatement of FCU's, etc. and fire
stopping
- Soffit and shaft close-in inspections and
Close-in walls and shafts
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Install windows
- Install CMU privacy wall in restroom/wall
patching
- Repair windows, paint windows and install
window frames
- Sprinkler pipe rough-in at offices

Mechanical- Floor

East/West

- Secure area with monitors, card readers
- Insulate HVAV duct and pipes
- Painting exterior ornamental grills
- R/I Fire alarm conduit
- Install MEP pipe/duct/sprinkler test mech-
anical pipe mains

5th Floor

East/West

- Plaster patching
- Lead abatement of FCU's, etc.
- Install 5 pipe system at exterior
shafts
- R/I lighting conduit
- Sprinkler pipe rough-in at offices
- Install windows

4th Floor

East/West

- Framing soffits, shafts, plaster
patching
- Install exterior insulation
- Install 5 pipe system at exterior
shafts
- R/I lighting conduit

3rd Floor

East/West

- Install exterior insulation
- Remove left over debris
- Framing soffits, shafts, plaster
patching
- Install exterior insulation

2nd Floor

East/West

- Install exterior insulation
- R/I lighting conduit

1st Floor

East/West

- Remove left over debris

Cafeteria

- ACM preps and minor demolition

Elevator 13/14

- Removing old elevator equipment
for renovation

