

FY 2013 MAINTENANCE DREDGING

PROJECT: Gulf Intracoastal Waterway
SUBPROJECT: BAYOU PEROT
PROJECT MANAGER: Victor Landry
PHONE: (504) 862-2407
LOCAL SPONSOR: U.S. Government has sufficient interest

DESCRIPTION OF WORK:

Maintain 12' x 125' channel (with an additional 3' of advance maintenance)

HISTORICAL DREDGING FREQUENCY: As Needed

LAST DREDGED: 1995

TYPE OF DREDGE: Cutterhead

ESTIMATED QUANTITY: 200,000 CY

ESTIMATED COST: \$700,000

ADVERTISE: May 2013

OPEN BIDS: TBD

AWARD: TBD

START WORK: TBD

DURATION: 7-10 days

DREDGING REACH: GIWW Mile 19-21

DISPOSAL AREA: Bayou Perot Site

DISPOSAL TYPE: Open Water

REMARKS: Wetlands Restoration

GULF INTRACOASTAL WATERWAY BAYOU PEROT



Project Location

PROJECT AUTHORITY: River and Harbor Act of 24 July 1946, Senate Document 242, 79th Congress, 2nd Session, and prior R&H Acts; River and Harbor Act of 23 October 1962, House Document 556, 87th Congress, 2nd Session.

NEPA DOCUMENTATION	FONSI	PUBLIC NOTICE	WATER QUALITY CERTIFICATION	
FEIS O&M	4-Feb-77	19-Feb-75		21-Feb-79
SIR #11 Unconfined Disposal	6-Aug-86	28-Oct-86		31-Dec-86
EA #259 Bayou Perot Disposal Area	8-Dec-97	28-Feb-97	WQC 970226-12	21-Jul-97

* revised Water Quality Certificate

Beneficial Use of Dredged Material GIWW – BAYOU PEROT

Fiscal Year	Disposal Area	Dredging Quantity (CY)	Acres
1995	Beneficial Use Area A	157,757	20
1996-2011	NO DREDGING		

