COMPLETION REPORT

COVERING THE DESIGN OF

CAMP LEJEUNE
U. S. MARINE BARRACKS
NEW RIVER, NORTH CAROLINA

PLUMBING & HEATING PLANT

FOR THE

U. S. NAVY
Bureau of Yards and Docks
CONTRACT NOy 4751
APRIL 15, 1941 - SEPTEMBER 30, 1942

PREPARED BY

CARR AND J. E. GREINER COMPANY
ARCHITECT ENGINEERS

G. W. CARR. ARCHITECT DURHAM. NORTH CAROLINA

J. E. GREINER COMPANY BALTIMORE, MARYLAND Office of the Camp Engineer's. A. Munch, Supt.
Plumbing and Intering
Camp Lejeune, N. C.

July 78

i, The ON REPORT Romplete copy HE DESIGN OF of the CCNC It should by IE BARRACKS Passed along ORTH CAROLINA

LEJEUNE

OR THE

Camp Lejeune, N. C.

U. S. NAVY Bureau of Yards and Docks CONTRACT NOy 4751 APRIL 15, 1941 - SEPTEMBER 30, 1942

PREPARED BY

CARR AND J. E. GREINER COMPANY

ARCHITECT

ENGINEERS

G. W. CARR, ARCHITECT DURHAM, NORTH CAROLINA J. E. GREINER COMPANY BALTIMORE, MARYLAND

VOL. I


COPY NO

22

Office of the Camp Engineer S. A. Munch, Supt. Plumbing and Heating Camp Lejeune, N. C.



This is the only known Romplete copy of the conc const report. It should be passed along to each BMO. Corroad



COMPLETION REPORT

COVERING THE DESIGN OF

CAMP LEJEUNE U. S. MARINE BARRACKS NEW RIVER, NORTH CAROLINA

Office of the Camp Engineer S. A. Munch, Supt. Plumbing and Heating Camp Lejeune, N. C.

FOR THE

U. S. NAVY
Bureau of Yards and Docks
CONTRACT NOy 4751
APRIL 15, 1941 - SEPTEMBER 30, 1942

PREPARED BY

CARR AND J. E. GREINER COMPANY

ARCHITECT

ENGINEERS

G. W. CARR, ARCHITECT DURHAM, NORTH CAROLINA

J. E. GREINER COMPANY BALTIMORE, MARYLAND

VOL. I

COPY NO

22

Office of the Camp Engineer S. A. Munch, Supt. Plumbing and Heating Camp Lejeune, N. C.




TABLE OF CONTENTS

VOLUME I

LETTER OF TRANSMITTAL

PART I - CONCEPTION OF THE PROJECT, GENERAL DESIGN DATA AND SUMMARY OF FACILITIES PROVIDED.

Chapter	North Carolina.	٠.	Page
A	Purpose and Scope of the Report		1
В	Architect-Engineers Contract		2
C	Report of U. S. Marine Board		4
D	Changes of Sites for Various Activities	Mar	17
E	Design Considerations and Restrictions		18
F	Engineering Data		20
G	Summary of Facilities Provided		22

GENERAL AREA MAP

PART II - DESIGN OF THE PROJECT.

Chapter	eptember 30, 1942.	Page
A	Project Managers Office	24
В	Office Engineer	36
C	Auditing Department	41
D	Site Planning	44
E	Architectural Department	52
F	Structural Department	183
G	Mechanical Department	186
. H	Electrical Department	276
I	Plumbing Supply Area	310

VOLUME II

PART II - DESIGN OF THE PROJECT (CONTINUED).

Chapter		Page
	Balloon Barrage Training Area and Housing	for FAN
d	Contral Heating Plants	317-367
K	Communications	600
L .	Roads, Railroads and Airports	614
M	Water Supply and Distribution	629
N	Sewage Collection and Treatment	672
0	Survey Department	707
P 9	Record Mapping	743
Q	List of Drawings Prepared	751
R	List of Specifications Prepared	851

TABLE OF CONTENTS

. I SHUTOA

LETTER OF THAIS ITTAL

PART I - CONCEPTION OF THE PROJECT, GENERAL DESIGN DATA AND SUMMARY OF TACHLITIES PROVIDED.

	Chaptor
Purpose and Scope of the Report Architect-Amgineers Contract Report of U. S. Marine Board Changes of Sites for Various Activities Design Considerations and Restrictions Engineering Data Summary of Hacilities Provided 22	C L R A C B V

GESTERAL AREA MAP

PART II - DESIGN OF THE PROJECT.

Page		Chapter
24 41 41 . 52 . 44 . 183 . 183 . 186 . 186 . 276	Project Managors Office Office Engineer Auditing Department Site Planning Architectural Department Structural Department Mochanical Department Electrical Department Flumbing	HEGERAGE

水水水水水水水水水水水水水水水水水水水水水

VOLUME II

PART II - DESIGN OF THE PROJECT (CONTINUED).

Page		apter
317-367 600 614 629 672 707 743 751	Contral Heating Plants Communications Roads, Railroads and Airports Water Supply and Distribution Sowage Collection and Treatment Survey Department Record Mapping List of Drawings Propared List of Specifications Propared	X I I I I I I I I I I I I I I I I I I I

CARR AND J. E. GREINER COMPANY

ARCHITECT ENGINEERS

DURHAM, N. C.

BALTIMORE, MD.

1201 ST. PAUL STREET BALTIMORE, MD.

July 17, 1943.

Officer-in-Charge, Contract NOy-4751, Camp LeJeune, New River, North Carolina.

Dear Sir:

JOHN E. GREINER, HON. M. AM. SOC. C. E.

HERSCHEL H. ALLEN, M. AM. SOC. C. E.

We are submitting herewith our Completion Report -"Contract NOy-4751 for Architectural Services for Marine Corps Training Base at New River, Jacksonville, N. C."

The work covered by this report was started immediately upon the execution of the contract, April 15, 1941, and was terminated on September 30, 1942. Between October 1, 1942 and March 13, 1943 certain of the key personnel of our organization were retained at the site for the purpose of completing the report and certain of the work under our contract which had not been completed prior to September 30, 1942.

The facilities included in the Marine Corps Training Base may be divided into twelve separate types, as follows:

- 1. Housing and Training Center with Recreational and Administrational Facilities for One Division of Five Regiments and One Battalion of Post Troops.
- 2. Industrial and Supply Area.
- 3. 700 Bed Base Hospital.
- 4. Residential Area consisting of 180 Commissioned Officers' Homes and Quarters for Bachelor Officers.
- 5. Rifle Range.
- 6. Balloon Barrage Training Area and Housing for One Battalion.
- 7. Amphibian Base.
- 8. Parachute Training Area.
- 9. Glider Training Base.

Carr and J. E Greiner Company , аявалена, гратиря». Эм Ляонглая с з манянай upon the execution of the custines, april 15, 1741, and was taining bedeligno med don ban dolla speriono uno tabun avon est lo nisdrad involici es placy; sources avious contribution ed wer soul

- 10. Tent Camps.
- 11. Residential Area of 700 Low Cost Housing Units.
- 12. Impact and Combet Areas, Umpire and Fire Control Facilities.

The report is divided into two parts: the first of which comprises a brief history and chronological development of the preliminary work and a summary of the facilities provided; and the second part is a brief description of the engineering work performed in the seventeen and one-half month period during which the Architect-Engineer Contract was in operation.

In general, the work involved original designs, although a small part involved the adaptation of typical plans previously prepared by the Navy Department. All work was performed at the site under the general supervision and direction of the Officer-in-Charge representing the Chief of the Bureau of Yards and Docks, who, under the terms of the contract, is the authorized representative of the Navy Department for the purposes of the administration of the contract.

Between April 15, 1941, when the work was started, and July 10, 1942, the work was performed under the supervision of Mr. W. C. Roberts, Project Manager, representing the Architect-Engineers. Between July 10, 1942 and September 30, 1942 the work was performed under the supervision of Mr. W. C. Munroe, Project Manager. During the period between October 1, 1942 and March 13, 1943 the work was performed under the supervision of Mr. B. E. Beavin, Project Manager.

The Officer-in-Charge, representing the Chief of the Bureau of Yards and Docks as Contracting Officer under the Contract, was Lieut. Commander Madison Nichols, for the period between April 15, 1941 and August, 1942; and between the dates of August, 1942 and March 13, 1943 the work has been done under the direction of Lieut. Commander Richard A. Williams. During the entire period the United States Marine Corps was represented by Col. W. P. T. Hill, and we would like to take this occasion to express our appreciation of the cooperation and assistance which has been extended to us throughout the entire period of the contract on the part of the Navy and Marine Corps personnel with whom we have been in contact.

Respectfully submitted,

CARR AND J. E. GREINER COMPANY

G. W. Carr

H. H. Allen

HHA: MED

Officer an Charge, Contract Roy-1751 - 2 - 1417 17, 1963.

Ance of NCC 200

10. Tent Camps,

11. Residential Area of 700 Bew Cost Housing Units.

12. Indext and Combet Areas, Unpire and Fire Control
Facilities.

The meant is divided into two parts: the first of which

comprises a brief history and chromological development of the preliminary work and a sundary of the Incilities provided and the
second part is abled description of the engineering work performed, in the seventeen and one-half morth partied during with the
Architect-Edgilaner Contract was in operation.

In general, the work involved original designs, although a small part involved the adaptation of typical plans previously prepared by the Nevy Department. All work was performed at the site under the general supervision and direction of the Officer-in-Charge representing the Chief of the Eureau of Kards and Docks, who, under the terms of the contract, is the suchorised representative of the Many Department for the purposes of the equinistration of the contract.

Between April 15, 1941; when the work was started, and July 10, 1942; the work was performed under the supervision of Mr. W. C. Roberts, Project Manager, representing the Architect-Engineers. Between July 19, 1942 and September 30, 1942 the work was performed under the supervision of Mr. W. C. Eurroe, Project Manager. During the period between October 1, 1942 and March 13, 1943 the work was performed under the supervision of Mr. B. E. Beavin, Project Manager.

The Officer-in-Charge, representing the Chief of the Bureau of Kards and Dooks as Contracting Officer under the Contract, was Lieut. Consumer Madison Micholm, for the period between April 15, 1941 and August, 1942; and between the dales of August, 1942 and March 13, 1943 the nors has been done under the direction of Lieut. Commander Marine Corps was represented by Col. W. P. T. Hill, and we would like to take this occasion to express our appreciation of the cooperation and assistance which has been extended to us throughout the entire period of the contract on the part of the Navy and Marine Corps personnel with whom we have been in contact.

Respectfully addmitted,

CAER AND U. E. OREINER GENERNY

W. Frankling

CHM: AHH

CHAPTER A PART I

PURPOSE AND SCOPE OF THE REPORT

The purpose of the report is to present in concise form a record of the conception, engineering procedure and design of the project. The report is a condensed statement of the work performed by the Architect-Engineers and in the future will serve as a source of information for those concerned with the operation of the various activities.

Part I covers generally the events leading up to the design of the project, fundamental engineering data, and a summary of the facilities provided.

Part II covers the work involved in the actual design of the project. This part is sub-divided so as to present the work of the various departments into which the Architect-Engineers organization was divided. Part II also contains lists of the drawings and specifications prepared.

In referring to various parts of this report, it should be noted that construction of the original project was not completed at the end of the period covered (Sept. 30, 1942) and that new areas were developed and original areas and their structures modified and enlarged subsequently. The design of these extensions and modifications will be covered in a Supplementary report.

with the source of Stocker the rest at the state of the st with the the state of the state med colesenedni de contra a saledana lila antan est of bea establicada THE RESERVE OF THE PROPERTY OF 1. 19/5 (9-8/8) A second of the property of the second second of the second secon Andrew constant and the deep of the second control of the second c the particular beautiful and the state of the second secon which provides but like the little to be the first the land to provide the correct our *

CHAPTER B PART I

ARCHITECT - ENGINEERS' CONTRACT

- B-1. The J. E. Greiner Company, Engineers of Baltimore, Maryland, and G. W. Carr, Architect, Durham, North Carolina, were associated as Architect-Engineers to design a Marine Corps Training Base situated on both sides of New River near Jacksonville, North Carolina. The contract was executed on April 15, 1941, on a fixed fee basis. The Secretary of Navy was authorized by an act of Congress approved April 25, 1939 (Public -#43-76th. Congress) to enter into such a contract without reference to the Classification Act of 1923 (42 STAT.1488) as amended (5 U.S.C. ch. 13) or to Section 3709 of the Revised Statutes of the United States (41 U.S.C.5).
- B-2. Under the terms of the contract, the Architect-Engineers were required to organize and establish properly a field office in the vicinity of Jackson-ville, N. C. with a competent, adequate and experienced architectural and engineering organization properly supervised by specialists in electrical, mechanical, structural, architectural, municipal, sanitary, specification work and field surveys, to render all services required by the Chief of the Bureau of Yards and Docks or his authorized representative for the effective planning, coordination and execution of all construction and including:
- (1) Cadastral, hydrographic, topographic, and location surveys; staking out work and checking lines and grades; soil tests, test piles, borings and associated work; and establishment of permanent monuments and bench marks.
- (2) Engineering investigations and reports to obtain complete data for design of buildings and utilities; such other investigations, surveys, preliminary plans, estimates and reports as may in the opinion of the Chief of Bureau of Yards and Docks be required for future development; and a final technical report for record purposes describing general scope of work performed including physical and technical features, difficulties encountered and methods used.
- (3) Preliminary studies, designs, sketches, estimates, working drawings, renderings, progress charts, detail drawings, record drawings, subsurface drawings, large scale drawings, maps, etc., complete including necessary drawings and spedifications for tent camp, grading and fencing; concrete masonry, timber and structural steel work; sewers, sewage treatment plants and incinerators; distribution systems for water, electric power, and steam; water supply and purification power plants; drainage, roads, railroads, streets and pavements; plumbing, heating, air conditioning, mechanical and electrical equipment; pumping stations; temporary landing fields, parade grounds and recreational facilities; communication and signal systems; waterfront development including piers, bulkheads, dredging, bridges and trestless and all new construction required in the project.
- (4) The adaptation, including modifications and extensions of existing plans and specifications for utilities and for permanent structures, and for emergency structures of a temporary nature which may be required in the project.

TOLETTO PRODUCTIONS & TOURINGS the J. E. Greiner Company Enriquers if Saltimere, imprince and H. D. Cerr. architect; Barbar, Forth Carring, were accordated as Architects to eather to centre a thrine come Training fuse disputed on agree of ensemble an bitrop open dadround the correction of the contraction of the contraction of (reduned with and select) and the best part of the second to the man to a political linear and and the consequence of the contraction of th ent to 2018 poisobs es, us (El .do .O.S.) i) bebroom es (8041.3478 34) 4581 te to organize and establish property a fluid effice in the visitable of ducked wille, or C. with a competent, successe, and experiences are the abure and rest in this are of bridge, a sorry a life to rot or the sorry of the bold of the past of the sorry of the so (1) Coccental bydreground, topographic, and location correspon in the transport of the second From Nation to expose telenes subfine to securing broom not proper teachers Adding the luding physical and preinters I remines, difficulties ancountered ... s beau aboutes this (5) Froliming studies, western, exciones, cathestee, marking contagn, readerings, progress charts, desail drawings, record drawings, the court has pathern words to a roll east test they be wentered when description assert; the bur and activations are a server severe; severe; but details altitude and included the state of the state poster, and atomor mutor and postal institute and mater plants; and atomorphisms and an arminer. excistence are grand granding partency of the stance and are absorbled about the ing: caracactes and electrical equipments punched atablocat terporary land+ indistrib , australiad , areiq galbulent da equiesci licerrotee ; escape lingle adology will be because to although the transfer that are the best and better eraine to ancienting the accidentification and recembers of orient her permiser descently to be the collision of another though one doubt and for emergency everyone of the district material and the everyone volume to

(5) Checking and approving of all shop drawings on work or equipment which will be under contract, or under requisition in connection with the development of the project.

. The Architect-Engineer further was required to pass upon materials, samples, and models upon request.

The Navy Department was to provide office and drafting room supplies and equipment, electricity, heat, office space, typewriters, adding machines, calculators, desks, filing cases and chairs, together with all necessary blue printing, photostating, and similar services.

Note: The Navy Department furnished the inspection staff which had complete control of construction work, interpretation of specifications and plans, and the collection of as-built data. The Architect-Engineer handled the design phase of the project only, doing only the field work necessary for the preparation of plans and specifications, and passing upon part of the shop drawings. Some structures were designed by the Contractor. It should be noted that most of the features of the project were of permanent construction with complex mechanical and electrical installations, increasing the design work far beyond that required for the usual cantonment.

dally no transmines at most a tiper makes at the restrict motion as that we will the La fair been nogulated to been two west to track the automic continues and sekigped more anistral Cer no ito carrow or ger teamfraged west ani of the property of the contract of the con and the second and religion to a second second second second as the second as malgree as the

CHAPTER C PART I REPORT OF U. S. MARINE BOARD

C-1. Inasmuch as the design of the entire project was based fundamentally on the studies made by the U. S. Marine Board, appointed to submit preliminary plans for the establishment of a Division Training Center, New River, N. C., it has been considered advisable to reproduce the record and report of the board in order that the same may be available for future ref-

C-2. On February 24, 1941, the Major General Commandant wrote the following letter outlining the scope of the project.

COPY

HEADQUARTERS U. S. MARINE CORPS WASHINGTON

1975-30 AE-277-gjf

erence.

24 February 1941

From:

The Major General Commandant

To:

The President of the Board to submit plans for establishment of Division Training Center, New

River, North Carolina.

Subject:

Units and activities contemplated for the Division Training Center, vicinity of New River, North Carolina.

Enclosures:

- (A) Table of Organization-Marine Division.
 (B) Table of Organization-Defense Battalion.
 (C) Table of Organization-Amphibian Battalion.
- 1. It is contemplated that the following units will be stationed at the Division Training Center, New River, North Carolina. Tentative Tables of Organization of these units are enclosed herewith:
 - (a) One Marine Division.
 - (b) Four Defense Battalions.(c) One Amphibian Battalion
 - (d) Post Troops and Specialists Training Center.
- 2. It is expected that the following activities will be conducted within the Division Training Center by the various units stationed thereat:

i rom o misino ; ly en the addice total by the C. S. dering party appointed to your second as an Middary place for the carpital amont of a Distaina fraining Common. New Allers, No Copy to the capeta and with employ for plantiers of was omen and real rawso or broom est to freque Della on Franchist St. 1981, the Mainten Constitute States who the follower · Ad select out to egops and intriction restant that pasion. sathan . 2. W courses . cakienio dinow . nevidi. Inoffering mendingua-depres heart (0) remtably a Tobles of Organization of these water are enclosed herealthi and on tile saftivites privation and test bureages of dis(a) Rifle range firing.

(b) Long range and antiaircraft machine gun firing.

(c) Combat practice firing.

(d) Antiaircraft artillery firing.

(e) Light artillery firing.
(f) Medium artillery firing.
(g) 5" firing at towed targets.

(h) Boat gun firing at beach targets.

- (i) Anti-boat gun firing at beach targets.
 (j) Troop Landing operations thru surf, etc.
 (k) Maneuvering and training in rubber boats.
 (1) Land and water training with amphibians.
- (m) Maneuvering and training in use of artillery and tank lighters.

(n) Maneuvering and training landing boat crews.

(o) Ship and boat loading.

(p) Tank and antitank training.(q) Training of parachute troops.

(r) Balloon barrage training.

(s) Training in tactics and maneuvers on land.

(t) Training in beach defense.(u) Training of hospital units.

/s/
A. A. VANDERGRIFT
Acting

Copy for: The Quartermaster

The Board had organized on February 21, 1941, and on April 10, 1941, submitted the following report:

COPY

A-36-ptl

21 February 1941

Board to submit plans for establishment of Division Training Center, New River Area, North Carolina.

The Board met at 0900, February 21, 1941, pursuant to orders of Major General Commandant, original prefixed marked "A". A letter of instruction from the Major General Commandant to the Board is prefixed "B".

Present:

Colonel Julian C. Smith Colonel Earl C. Long Colonel Pedro A. del Valle

(Colonel del Valle was detached 8 March 1941)

It was decided that no formal meetings would be held but that each

special son and say Concretation but again and Compat proportion Thirtney Many beg wealthing to our at paracour bas gaineversely Semented days, guidant granders from makes wasness There is the confident that collect the solution Mar Milyon Area, Horsh Chirolines, C total da secre as decrease .1361 .13 transfer .6000 as the secretar of more constant to work to A . "A" bustan boultons tentaire dentember tentember

member would proceed on duties assigned in connection with map and ground studies of the area under consideration and report the results of his work at meetings called from time to time by the Senior Member. After a careful study of all available maps and ground reconnaissance, the Board submits the following facts and recommendations regarding the location, boundaries and various contemplated training, housing and supply facilities to be constructed with the Training Center. (See attached map marked Exhibit "1").

1. LOCATION, BOUNDARIES AND DESCRIPTIONS:

- (a) The East Coast Training Center is located on both banks of the New River in Onslow County, North Carolina. It is adjacent to Jacksonville, North Carolina, which is on U. S. Highway No. 17. The nearest large towns are Wilmington, 50 miles to the southwest and New Bern on the Neuse River, 37 miles to the northeast, both on Route 17. The nearest seaports are Wilmington and Morehead City, the latter of which is 46 miles from Jackson-ville on N. C. Route No. 24. Both of these ports have thirty foot dredged channels and docking facilities. Both are connected with Jacksonville by railroad. There is a branch of the Atlantic Coast Line Railroad running through a part of the reservation which joins the main line of the Atlantic Coast Line Railroad at Wilmington and the Norfolk Southern Railroad at New Bern. The Atlantic and North Carolina Railroad connects New Bern with Morehead City.
- (b) The contemplated air base on the Neuse River is approximately 30 miles or about 10 minutes flight time distant. This will permit of close cooperation and combined training of air and ground troops.
- (c) The terrain is generally flat. The area is trapezoidal in shape and extends about 15 miles from the beach inland with about 10 miles of ocean front. It contains approximately 83,000 acres of land area and 20,000 acres of water area. The inland waterway parallels the ocean beach. The New River divides the area with approximately one-fourth of the land area on the right bank and three-fourths on the left bank. There is a 10-foot dredged channel from the sea to Jacksonville. The terrain is essentially flat pine land with some clearing, consisting of low, well-drained ridges about 30 feet above sea level and gulleys drained by creeks into the New River (with improvements they will furnish drainage for the housing areas). There is some swampy land along the creeks but not sufficient in extent to interfere materially with the housing and training facilities.
- (d) The boundaries in general are natural terrain features, the ocean, inlets, creeks and public highways. The dredged channel at the mouth of New River was selected as a boundary and a number of small islands included in the reservation in order that they be kept under Government control in case it should be considered advisable at some future date to widen and deepen the New River Channel as well as to give access to the channel. The area north of North East Creek was included for future development of officers Quarters, a possible temporary camp ground after the emergency landing field is in operation and in order to prevent the establishment of residences or other installations on its banks with consequent polution of the water. It furnishes a suitable location for an emergency landing field during occupation of the temporary camp and a permanent secondary landing

-Nucleon and the entries and draging five assemble to the action of the five term of the five transfer in the five transfer to the five transfer transfer to the five transfer out at induct account out , normal transport Educa, the upon clisture iis to the box to kubbased an aread and gulbringer and dakhammeer this chear gulball Mile tide for the the use bootstin out) " . Ethox ixenter? Bellin be Attenuestative de depolition of a continue of the design of the design of the design of times and declar and the state of the second state of the second the contract the second second I miles to the northeast, both on Route, 17. The negrost wallowes to Manual and the first of the follow to restrict out of the maner of book accombally , where there was did beloament one did another and but his men at home alignative and the englishment of the solder of the solder of the solder in the solder was the Theoret and Attacked the New York and the Section of the Market and the Section of the S and be to model and the statement of the service of the basin to latered fixe slat, sometable ente dangles enducine de duces an esti-To be the Clipped above protest doned but not a salin at grade about a plant 100.60 Sen Gele Area So buren 100.83 gioterian ven auterno 11 . Ameri aben took of a steam to a second of a contract of the second second second second second and our over aport of the fact of the dealers are averaged the field and a larvio amegod edf got escalint delinet ilim volt as monevoromi il del 1991 and cheeten he kendo salue for the second second ponde, bund yourse other by sale AND A THIRD DO INTERNATION OF WILL AND LOTTINGS AND ALTERNATION OF THE PROPERTY (19) desired to the footest to the control of the contro well about the relative to the commence of the rest of the rest of the least of for Suna Jacoure was ready myed an executive asks restro into a lack week and my babels has mediated state organic short to a lider to be beautioned as blue as some mi

And the restrict of the control of t

field as well as a site for a C.C.C. Camp.

3. ARTILLERY TRAINING AREA:

The location and extent of the artillery impact and firing areas were determined as furnishing ample maneuver and firing facilities and causing the least possible interference with training and movements of troops and supplies. They permit traverse of 500 miles at a maximum range of approximately 20,000 yards. Guns may be landed through the surf, -- open fire, displace forward as much as 5,000 yards from the initial firing position and re-open fire. As all firing points are to the west of the main highway through the Training Center and fire is generally in a northwesterly direction, no interference with other activities will be encountered, -- except that the artillery firing will have to be coordinated with boat gun and anti-boat gun practice. In order to give variation in problems, firing may also be conducted in a general southerly direction from the vicinity of the emergency flying field.

4. INFANTRY, INCLUDING TANK AND ANTI-TANK, COMBAT TRAINING:

east of the central highway, railway, power line and warehouses. It covers an area approximately 7,500 yards square and is conveniently located with respect to other training and maintenance activities. Troops will be able to reach it with a minimum of marching and all infantry weapons may be used simultaneously without interference with the normal operations of the post maintenance and supply facilities or with the training of other troops. For instance, with proper safety precautions, .30 caliber and .50 caliber machine gunnery at ground targets, tank and anti-tank gunnery practice, infantry combat practice and rifle range firing can be conducted at the same time. Anti-aircraft practice at towed sleeves can be conducted with .30 and .50 caliber weapons or any weapon with a maximum range not exceeding 7,500 yards but the use of the infantry combat area by other troops will be restricted during such firing. The guns can be so located however as not to interfere with the use of the rifle range.

5. RIFLE RANGE:

The rifle range area was selected so that the direction of fire will be approximately due north, which permits the best use of the range during all daylight hours. As there are no hills on the reservation to form backstops, it will be advisable to mark out a danger zone corresponding to the extreme range of the M2 ammunition, approximately 4,000 yards. (2,900 yards is the safety limit set in Army regulations for this ammunition and 3,900 yards for the M1 ammunition as it is considered that only an accidental shot will be fired with the rifle held at an elevation giving a greater range). By locating the rifle range so that the greater part of its danger zone lies within the impact area of the infantry combat range, the combined areas of the danger zones are reduced to a minimum.

6. BOAT GUN AND ANTI-BOAT GUN RANGES:

(a) The New River furnishes boat gun and anti-boat gun ranges. Troops may embark in boats immediately adjacent to their barracks, proceed across

the state of the second attention to the property of t RALL AN ARTHUR AND STOLEN AND A ROLL OF THE ARPHANCE OF THE STORE AND A STOLEN OF THE PARTY OF T ing a seek the part of the area and a seek and the production of the second s and the summer of the action and the second regards of the state of a continue and in the second aster many make a property of the contract of the same and the contract of the states salaw 2016 high tradict the to any topology of the trade of the salar and To the business and an interpretation of the state of the

the river to points in the artillery impact area and conduct boat gun firing followed by landings with advances inland. All infantry weapons may be fired in these practices without restriction except as to direction.

(b) Anti-boat gun practice may be held with guns set up in the barracks area and targets towed up or down the westerly side of the river firing into the artillery impact area.

7. ANTIAIRCRAFT PRACTICE:

Long range antiaircraft fire and machine gun antiaircraft fire may be conducted from the vicinity of the ocean beach subject only to the customary safety precautions. The sea lanes are 25 miles out and the only interference would be from small fishing boats, or if the guns were set up inland of the inland waterway, from boats using the waterway.

8. FIVE-INCH GUN PRACTICE:

Five-inch gun practice at towed targets can be fired from the vicinity of the beach with the same facility and subject only to the same restrictions as apply to antiaircraft practice. Destroyers, tugs or other towing craft will find limited harbor at Morehead City about 25 miles distant.

9. BOATS AND BOAT CREW TRAINING:

- (a) The main boat basin should be located as near as practicable to the mouth of the river in order to shorten the run to the open sea. Court House Bay, which is sheltered and within easy access of main roads and located northeast of Marines, seems to offer the best location, although some dredging will be required. It is about 3 miles from the mouth of the river and of ample size to accommodate all the boats, tank lighters, etc., of a division. There are some buildings and deep wells in the vicinity of Marines that could be used.
- (b) A secondary boat basin can be constructed in Frenchs Creek in the vicinity of the barracks area --where boats could be kept for such training as may be conducted in the river. Amphibian boats can operate from this location or others along the river or sea coast.
- (c) Rubber boats can be used for elementary training in the river and for more advanced training in the ocean with landing practice through the surf.
- (d) All conditions of water, swamp and land are to be found in the Training Center for any type of training with landing boats, amphibians, tank lighters or rubber boats.

10. BALLOON BARRAGE:

A balloon barrage may be operated along the main road through the Training Center without interfering with firing or other training activities.

11. PARACHUTE TROOPS:

Level swyth of it specks is its mean broadly and towns easist trincation and the wine thought the Section has a wealth will be tout wekenstroom the ser that the circle that it our speciment and and you tendered will White from omal fishing broug or is the jone ward not an initial fixed . Trefeter all paids seem cort graveder ba HOLESCO TO SECTION pricials but about forth as and aroganic books on solvery our deni-ovill end was and a company of the contract of the contract of the contract of the contract of t preser surture mante early on any outself use they're therea or violen COMMISSION TARES THAT THE STATES of aldebrary on when to be roof of blooms arend troe stan edit (a) through whom may them had the full the world of the bar at a fir and to although the same applicable and carrier states out well as a scoop of the company of Toron weeks and he setting and most letter to seem to the where per ed like and the 19 to grate personal for Million over the completence of each element of secrets to whelese bat of street queb con againfind offen era exed? . Kelstvill Lienos soc do tivis una sacra avente do mate but wayed hely be be singly you manufor wit here od nor school solden. rade appoints patenting matter to drive comes and all situation becomes The second secon telephone to deligate the attention waster to stock the one of the contract of the

Parachute troops may be trained in their particular specialty on the emergency landing fields, the parade ground or any other open space of cleared land in the Training Area. All the facilities of the Training Center will be available to them for their active combat training.

12. TACTICS AND MANEUVERS ON LAND:

The whole area is well suited to training in tactics of land warfare, lacking only hills and rolling terrain. The highest point is some 30 feet above sea level. There is room for extensive land maneuvers including attack and defense of a river line; attack, defense, limited pursuits and withdrawals, with displacement of artillery and supply units; extended marches with bivouac, outpost problems, etc., can be undertaken by regiments or combat teams, or even with the whole division. It is well suited for instruction in small wars and jungle warfare.

13. LANDING OPERATIONS:

For training in landing operations, the conditions are ideal. Both banks of the New River for about 13 miles are within the limits of the Training Center. It varies in width from one mile to two miles, is shallow with about one foot rise and fall of tide and very slight current. Opposite the barracks area is the artillery impact area with a beach about five miles in extent where landing operations may be practiced supported by the fire of infantry weapons and boat guns. Advances of from two to five miles inland may be made depending on the point of landing. The technique of landings without firing may be practiced at other points along the river with no interference or conflict with the firing of any weapons or the training of other units. There is an ocean beach approximately 10 miles in extent which may be utilized for landings from transports lying off the coast. A landing on a $4\frac{1}{2}$ mile front may be made by all elements of a Marine Division with an advance inland of 8 miles. A great variety of tactical landing and beach defense problems may easily be worked out within the limits of the Training Center.

14. BEACH DEFENSE:

For beach defense operations there is ample frontage and depth for the deployment of an entire division in defense of the 10 miles of ocean frontage, while the 20 or more miles of New River shore line offer terrain suitable to an almost infinite number of defensive problems for smaller units.

15. HOSPITAL UNITS:

The terrain is as suitable in every way for the training of medical units in tactics and technique as it is for the other elements of a Marine Division.

16. EMERGENCY LANDING FIELD:

The area selected for the emergency landing field lies between the highway No. 17 and the right-of-way of the Atlantic Coast Line Railroad. It is approximately 2 miles long by 1 mile wide, with its length in the general direction of the prevailing winds which are southeast or northwest. It is partly cleared. An alternate field is suggested just to the northwest of the bridge over North East Creek. As this is nearer the Training Area than the

but a lette for a province but a second of the province to the first of the first of the but and the but the b and on the hope of the residence of the property of the property of the residence of the re und delaktiva. Ma que nermel esté elérém i ex seiche et amour ver curée mat outstra en con de la permit des es unalité are un elle un servi espérié, paleire de l'une en experient est los leurs à l'accresse épolité en relationes de l'élé ense ages està and along the country of the country of the control of the stock of the transfer of the country estable about of view boulest parter parts of out in a te sendant, some dold the this pairty of a comparison in this party late and a contract when the property the transport and board ble of their factor decire at active of transportant Liver the manufact end to the state of the same of the in the contract of the common terminate and the cost of the cost o Hill 16. F. a conting it is the traditional generators and the tradition of a confidence of in it the control and the business and a second to the local and the Theorem and the Control of previously mentioned field, it may eventually prove more desirable for permanent use.

17. TEMPORARY CAMP SITE:

The site of the emergency landing field was also chosen for the temporary camp. It has ample space to tent 10,000 men, is partly cleared, well drained and is close to both railroad and highway. It can be occupied without interference with the construction of the main base. All clearing for the temporary camp will be utilized for the landing field. For the requirements of tentage, warehousing, mess halls, sewage disposal, see Exhibit "2". Wells will be required for water supply. The Board was directed by the Major General Commandant to lay out the camp in 600 men plots, each to contain tentage, mess halls, sanitary and storage facilities. The tentative location of the camp is shown on Exhibit "1".

AREAS OTHER THAN THOSE FOR TRAINING

18. BARRACKS -- BATTALION HEADQUARTERS, MESS HALLS, ORGANIZATION STOREROOMS:

- (a) The site chosen for barracks is on the East bank of the New River between Wallace Creek and Frenchs Creek. The advantages of this location are accessibility to training areas, high ground, best orientation as regards summer breezes, reasonable first costs, small amount of low ground, drainage, attractiveness and comparative freedom from mosquitos.
- (b) Construction utilizing the rectangular scheme is considered the most desirable, - sketch appended marked "3". The advantages of this scheme are comparative compactness, reasonable installation costs, ease of communication, simplifies the road net, provides ready access for power, sewer and water lines, convenient parking area for motor vehicles and allows space for future additional building. It is not necessarily intended this scheme should be adopted as presented but after further study, particularly involving costs that generally the rectangular layout be utilized. After consideration of various building materials for temporary barracks and other buildings, it is considered that strip steel prefabrication offers such advantages over wood frame structures that the Board recommends such construction. Advantages are: comparative favorable first cost, less time to build, termite proof, ease of erection, reduced painting costs, less maintenance expense, longer life, better sound insulation (assuming concrete floors) and more pleasing appearance. Also the Board considers that a modified standard B-1 Navy Type layout having a 58-man squadroom (single bunks) as shown by Exhibit "4" is the one most suited to Marine Corps needs. It offers sufficient space for emergency requirements and, by the installation of movable steel partitions, various interior arrangements may be made to provide a recreation room, a sergeants' room, offices, etc. Generally a 58-man squadroom conforms to peacetime organization training allowances without undesirable mixing of units. The Board believes aquamedias (projecting approximately 36 inches) over dormitory or squadroom windows, such as are in practice by the U. S. Army, to be most essential, and also recommends consideration be given them for use over buildings devoted principally to offices. (Aquamedia is a term adopted by the U. S. Army for a skirt or canopy on buildings allowing open windows during rainfall, -- particularly desirable in warm weather.
 - (c) The schematic layout indicates locations for certain organization

well elderheed where every wilder more was it which he eller with in atte of the colorgary legites field was also cheson for the tangency wetter live tweete wifter at .com COC. of tang to compe elegan and DI est towell's beignore of most a control but begins and of sects all Tormes with the construction of the case brees, All structure for mile control of the semilensend top water to be been and the standard by the lager dustress same to leg out the cole in con mice plots, each to consider but the best of distill at open our to make you that you and the contract of the contract of MODINE .. BATTALTON TENDOTIARTER, TOTAL BALLS, ORGANIZATION The atta caoses, for terreets to on the Engl best of the few mires on malines from the country from the advantages of whis location are ogenierb , benegated for the seall amount of low ground, drainage, agend Dipson more orbital tracket ben suchnesse policy - though the properties and the solution of the contraction of enolation product and enough swells but colotion appearant about guidant desired be before of bloods acodes aldt potestal gillasacced tog al SI . getofiel Protection level be utilized. After conclused of rever religion building dent forebrance si di egatofiad softe bas ederrod grangmed sol tinde e end Board recomments such construction. Advantages area comparedire of estations angle, sees anintenance exponse, longer life, better general one concrete thousand concrete victors and more stancing appropriates Alon the to come fore that a modeffed atendard Del Mays Type layout having a followed de bordus door one out al "a" stateta ed everta an (anned alguta) accomb administrator voneguese act sosie destolitos prolito di gaben agio entiwith the third to provide a recreation recom, a sergonnick room, offices, edge, anthomorphy governed broad and lasters to attack of drakabas coulding the down the state of the season o shows the franchise by the U. S. Army, to be most descential, at billy the sent confidention on given them for use oran buildings develop and solden to a spire or cannot and the series of the se elderings production of lighter rather against mage parable synthical storehouses, mess halls and battalion headquarters. It is recommended that the same building materials, - prefabricated strip steel be used in these buildings for reasons stated above. The standard Marine Corps mess hall ("family service") with kitchen equipment for a minimum of 600 men is considered the most satisfactory. A floor plan is appended marked "6". As it is believed urgent in the interests of economy, it is recommended that barracks be constructed for the present in lieu of battalion headquarters, buildings and storerooms, - that those activities be housed in barracks until funds are available to provide for them in locations as shown by the rectangular layout.

(d) Recommendation for large storehouses for special equipment such as artillery, antiaircraft, motor vehicles, etc., is not made part of this report.

19. DIVISION HEADQUARTERS

This area was selected according to usual practice, - that it be centrally located in regard to other headquarters and generally for all activities. If usual Army plans are followed, hostess houses, assembly halls (pictures and other gatherings) will be located in this area.

20. GENERAL PARADE GROUND

This area is centrally located and selected so that it may be enlarged from time to time as funds are available. To secure a satisfactory parade ground requires a composition having sufficient rock to provide an armored surface to prevent breaking-up tractors, tanks and other motorized equipment.

21. HOSPITAL

Hadnot Point logically suggests itself since it is centrally located, yet providing privacy and quiet. It is unusually well situated to secure the greatest degree of relief from summer heat. This location, as well as all areas along the river bank affords an opportunity for beautification by simple landscaping. There is ample space allowed for any future expansion either as regards buildings or grounds. If a tent camp for 6,000 troops is to be immediately established, thought should be given to attendant required hospitalization which suggests early construction on Hadnot Point.

22. RECREATION FOR ENLISTED MEN

Because of the isolation of the New River Training Area, special attention should be paid to providing for every reasonable field sport, - football, baseball, cinder path, tennis, basketball, handball, etc. Tentatively, areas adjacent to the parade ground have been selected for these forms of exercise. A further study on the ground may suggest combining these areas. However, should the strength of the post approximate 20,000 enlisted, it is considered very desirable to have several recreation areas in order to encourage various forms of athletics by providing facilities nearby the barracks, - possibly in each regimental area. Both the river and the ocean beach provide splendid opportunity for swimming. It may be desirable to locate a hostess house, - assembly hall (moving pictures) in each

Description in the property of the acceptance of the property of the property

(a) Resolution for large storehouses for appointment auditable and substitute problems of this

DESTRUCTION OF HOLE THE

tion of definition of the state of succession and resident the set of the succession of the set of

gill as Zuaras Lagings

This are a secretary increased and solvetor as the start of the second of a call of the second of th

JATT TEORS

Respond Poster Provide the state of the state of the state of the state of the private of the state of the st

USE CHYSLIUM ROT MULTALIOUS,

Respond of the isolation of the day live; Training Access against the provided for the prov

regimental area.

23. RECREATION FOR OFFICERS, WARRANT OFFICERS AND NONCOMMISSIONED OFFICERS (FAMILIES)

Because of the isolation of this station, it is considered that more than usual attention need be paid to some provision for athletics for all interested persons residing in the post. Accordingly, tentative areas have been selected (as indicated on the enclosed map) in each quarters group, officers, warrant officers and noncommissioned officers.

24. UTILITIES - SUPPLY

Adequate railroad, highway and power facilities are not now in the Training Area. As all will be urgently needed on beginning construction, steps to initiate them should be taken immediately, particularly as regards the railroad and power line. A later study should be made in connection with providing docking facilities on the river for ocean-going vessels. However, a tentative location has been selected in the vicinity of Marines. Also, attention should be given at a later date to docking facilities at Morchead City, - particularly if it appears that wharfage at Wilmington will prove inadequate in an emergency. Barging between the Training Area and Morehead City does not appear to offer satisfactory transportation possibilities, but should be kept in mind.

25. WIRE COMMUNICATIONS

As neither telephonic or telegraphic communications are sufficient to cover proposed installations, a determination of requirements should be made, and the utility companies concerned informed accordingly.

26. RAILROAD-HIGHWAY--HIGH TEMSION LINE

A proposed general location for a railroad, a main highway and pole lines (entering the reservation) are indicated on the attached map.

27. SANITATION

- (a) As it is very undesirable to have raw sewage discharged into the river, adequate sewage disposal plants will need to be installed.
- (b) Because of the presence of sluggish creeks and marshy areas, and the report of the presence of malaria and the anopheles mosquito, it is considered urgent that surveys be made without delay in order that mosquito control may be established.

28. WATER SUPPLY

A deep-well water supply is being explored by sinking test wells.

29. QUARTERMASTER

A general area for such quartermaster supply activities as shops,

The total passible to the source of being of bout total order bases and descript of tentrology location and from color of the color of the little of the land ora plantage the sound puty is a contract of the second the free area and derificial City does not welcome to offer active descent Congressor the Congressor and Section 200 abullating to an bulk like adding langula man a stangula, a see in thread as a didivitos ylubus rure ser in sup sees not less for her

bakery, laundry, commissary, cold storage, fuel, lumber, clothing, and equipment material storage is indicated on the accompanying layout, leaving details of construction as a matter for future study. Since a bakery, laundry, cold storage and commissary will be early requisites of the more permament construction, they should be provided among the first buildings as their facilities can well be utilized in the very near future by the temporary tent camp.

30. C. C. C. CAMP:

A suggested site for a C. C. Camp is indicated on the accompanying map. It would be necessary to provide water at their camp.

31. LABOR CAMP:

Should a labor camp be necessary or desirable, it could be on the reservation at any location convenient to construction activities, and near water.

32. OFFICERS' WARRANT OFFICERS' AND NONCOMMISSIONED OFFICERS' QUARTERS:

These areas were selected after locating the barracks areas. Thought for these locations was mainly directed by accessibility to all activities, installation costs, reasonable privacy and utilization of river scenery which is most attractive as the water is clear, little current or tide, and with stretches of clean sandy beaches. The areas are located with officers' and warrant officers' quarters to the northward as this allows of shorter distances for commissioned officers to travel to their duties. Because of the cost limit placed by law on these quarters, it is probable that resort will be necessary to modified Navy Low Cost Defense Housing. In this connection, the Federal Housing Activity has interesting layouts, including small towns. They are worthy of study and consideration. The layout for officers' quarters and noncommissioned officers' quarters contemplates approximately 200-feet frontage for general officers, 100-feet for commissioned officers, 60-feet for warrant officers and 50-feet for noncommissioned officers' quarters. It is believed a pleasing landscape effect will be secured by laying out a river drive, and locating quarters with this as the controlling theme but following, in a modified way, the usual city plan of streets at right angles. It should be noted that the plan contemplates quarters only in each alternate block. This allows all quarters to face upon a small park already planted with native trees and shrubs. These unoccupied blocks can be built upon at a later date if found necessary but it is believed it will prove very desirable to keep them for their landscape value, -- a place where tennis courts, etc., may be installed and providing readily accessible playgrounds for children. Also retention of as many trees and shrubs as practicable will have a tendency to moderate hot summer days.

33. LANDSCAPING:

It is considered desirable that where practicable all existing trees, shrubs, etc., be carefully preserved, not only for their landscape value, but to minimize blowing sand, to reduce summer temperature and to retain ground moisture. As previously mentioned, a riverside drive is contemplated for the fine scenery it will unfold and its usefulness as a

period attental animaternous out in intended to energy for the deep would a third a type a empay not need an a ma territoriana to allegation and all references and remove their works are a like the rank and a part of the contract of provide announced and a local transfer of the contraction of the matter of the contraction of the contractio data because one prove the automai trace made to perform a The state of the s Sanophal andwest a parished at it was group, anoutte being as much what have been been the training the example of the best been the best been the best , and type coefficies a production out to the partition and as a part of a coefficient and a coefficie versione through dimensional ending a second of the property state of the at dead flaw aldress and se which has sens from to le extended as

communicating highway to post activities and housing areas. Barracks and quarters are located on turnouts from the river road since this adds to general attractiveness and decreases traffic hazards. When clearing areas for any purpose, the value of trees and shrubs now growing should be kept in mind and every reasonable attempt made for their preservation. Contractors and others interested in construction alone give little thought to the destruction of plant life.

34. COMMENT:

- (a) In planning utilization of the base, consideration was given in the order name to training and combat areas, covenient location of barracks thereto, -- quarters, and services. Careful study has been given each installation in order that any future systematic expansion will logically follow the general plan, and, prove to be desirable and staisfactory. This statement also is intended to include provision for areas not mentioned herein, and engineer park, tank park, amphibian park, or other required space.
- (b) Because of greatly increased travel over public highways on the perimeter of the area, and to the river and ocean beaches through the area, the danger from forest and brush fires is increasing to such an extent as to become a matter of concern with the approach of dry summer weather. Accordingly, it is suggested that as soon as the Government has title to the area that an adequate fire partol be organized, -- observation towers constructed and telephonic communication installed, -- the towers later to be utilized for artillery fire control, and safety measures.

The following maps, sketches, etc., are appended and marked as indicated below: (Note: It was found impracticable to reproduce these exhibits in the completion report of the Architect-Engineers.)

General Map of the Area	"1"
Memo to Chief of Bureau of Yards & Docks	"2"
Re material, storehouses, etc., for a	
Regimental Layout (Typical)	"3"
Barracks Floor Plan	"4"
Direct and second floors and estimates	
Barracks	"5"
Sections through Dormitory and connecting	
Wing showing "Aquamedias"	H att
Mess Hall - Floor Plan	" 6"
Street Layout (Typical)	• • " 7"
demaissioned Officers Quarters	
Block Layout (Typical)	
Suggested School Building (Children)	"9".
Alternate Mess Hall (Seating 1000)	"10"

to the rest force on the real plant the real special or become the Anartad to published trainers , asers tedeso bus mainless at own Militalija, 1120 nordangsiesti dantsya amotik gai oeds gebus ar ideratik perkapes south to extra materials after their story wonther ben en (b) Because of the rest of the river card course belong the big make the second the second the second the second that are second the second course card course the second that is the rest and the second that is the rest and the second that is the rest and the second that the second as the second that t and the section at economy with the apparation of the summer wouldness ist alize and anomarovol, our se choos on for federals, at it swigning Searmanne grains des lions not unit grafilme not begiffet The management of the contract Termination (Typinal January Control of the Control abar san errar (Indian) errareserrares (Indian) Parage Bollon Bulblish Bulblish Boules Dersongue

Williamsessandersessessessesses (WWI prisone) fight used organoth

J. C. Smith, Colone., U.S.M.C. Senior Member Z. C. Long, Colonel, U.S.M.C. Member C-3. On April 14, 1941, the report of the Board was approved subject to certain exceptions which are shown below: COPY HEADQUARTERS U. S. MARINE CORPS WASHINGTON 14 April 1941 The Report of the Board to submit plans for Establishment of a Division Training Center, New River Area, North Carolina, is approved subject to the following comments: a. Paragraph 18 - Type of construction will be subject to further recommendations by the Quartermaster after consultation with the Bureau of Yards & Docks. Mess Halls will have a capacity of approximately 900 men. The Quartermaster will provide plans for storehouses, administrative activities, and facilities not covered in subject report. b. Paragraphs 19 and 22. It would appear desirable to locate moving picture theatres, and possibly hostess houses, in proximity to each regimental area, if sufficient funds are available. c. Enclosure 1 is approved as to the general location of the various facilities. If sufficient funds are not available to complete all of the regimental areas indicated, sufficient areas will be omitted, beginning in the southeast, to come within available funds. d. Enclosure 3 (A) is the accepted plan for a regimental area. Three mess halls, for approximately 900 men each, will be provided. e. Enclosures 4 and 5 are approved as the general layout for the barracks with the exception that necessary office space will have to be provided in certain squad-rooms. f. Enclosures 6 and 10 - Mess Halls in the regimental areas shall have a capacity of approximately 900 men. g. Enclosures 7 and 8 - It is desired that a new plan for typical plat layout for officers' quarters be prepared by the Quartermaster. In order to conserve funds, the following general principles will apply: (1) Size of lots approximately as proposed in subject report. (2) Streets will be reduced to a minimum even though this necessitates greater distances in going from one part of the area to another. - 15 -

J. C. Smith, Colones, U.S.M.C. Z. C. Long, Colonel, U.S.M.C. of the day before the board was approved and the state of the control of the cont ain exceptions which are shown below: HEADQUARTERS U. S. MARING CORPS The Meport of the Board to submit plans for Establishment of Waten Training Center, New River Area, North Carolina, is approved subject a. Paragraph 18 - Type of construction will be subject to further remendetions by the Quartermaster after consultation with the Bureau of the & Docks. Ness Halle will have a capacity of approximately 900 men. The Quarternaster will provide plans for sterehouses, administrative divition, and facilities not covered in subject report. cture theatres, and possibly hostess houses, in proximity to each regi-.eldeltave ere about funtaillus li .sere laim o. Maclosure I is approved as to the general location of the various edd to lis edelamos of eldelinve don ere abnut ineigifius il . sejfilia of gorinniged , beddime ed like acces incicillus , bedecibni acces isinemig he southeast, to come within available funds. d. Enclosure 3 (A) is the accepted plan for a regimental area. Three .babivorg ed lliw .dese mem 000 ylejamixorgga rol .allad ase o. Enclosures 4 and 5 are approved as the general layout for the wracks with the exception that necessary office space will have to be wowided in certain squad-rooms. F. Enclosures 6 and 10 - Mess Halls in the regimental areas shall have capacity of approximately 900 men. g. Enclosures 7 and 8 - It is desired that a new plan for typical dat layout for officers' quarters be prepared by the Quartermaster. In wder to conserve funds, the following general principles will applys: (1) Size of lots approximately as proposed in subject report. (2) Streets will be reduced to a minimum even though this necessitates greater distances in going from one part of the area to another. - 15 -

(3) Garages will not be provided for initial installation, but consideration will be given as to the possible location of garages for subsequent development.

h. Enclosure 9 - The general plan for the school building is approved for construction when funds become available.

General layouts, based on further reconnaissance and surveys will be submitted by the Quartermaster to the Major General Commandant for approval.

T. Holcomb

e description of the second * 7970 set of the second

CHAPTER D PART I

CHANGES OF SITES FOR VARIOUS ACTIVITIES

- D-1. Tent Camps #1 and #2. The Marine Board report contemplated locating the tent camps just east of the Atlantic Coast line Railroad and about a mile south of Brinson Creek, with emergency banding fields #2 and #3 located on the east side of U. S. Route 17, one North and one South of an existing earth road. Careful examination disclosed the fact that the proposed tent camp site was so poorly drained that it was not suitable for housing troops and the location therefore was changed to the site formerly considered for Emergency Landing Field No. 2. Very thorough study was given the proposed site for Emergency Landing Field No. 3 and it was found to require such expensive drainage and other construction that a new site was selected on New River between Peterfield Point and South West Creek. This field later was developed into a glider training base.
- D-2. Residential Area. Generally speaking, the quarters for officers were provided in the locality shown on the general area map prepared by the U.S. Marine Board with the exception that the warrant officers and non-commissioned officers' quarters are being provided in Midway Park.
- D-3. Rifle Range. The Rifle Range originally was planned for the area between French's Creek and Bear Greek. It was felt that firing on the range would conflict with regular use of the combat area and the location therefore was changed to the west side of Stone Bay between Stone Creek and Everett's Creek.
- D-4. Balloon Barrage Area. The location originally suggested for this area was along the Main Access Road into the Division Training Area. After the date of the Marine Board report, water-borne balloon barrage training became necessary and the location therefore was shifted to Courthouse Bay. The new location possessed also the advantage of remoteness from flying fields, main roads, power lines, radio stations, and combat areas.
- D-5. Additional Areas. Additional areas provided were:
 (1) An area for parachute training and jumping towers along the
 - main access road to the Division Training Area.

 (2) A small camp for a Tank Battalion on U. S. 17 about 2 miles south of Tent Camps 1 and 2.
 - (3) A small camp for temporary housing of Amphibian Troops on the west side of New River at Peterfield Point.
 - (4) A small camp for the housing and training of about 1500 colored troops at Mumford Point.
- D-6. With the exception of the tent camps, landing field, rifle range and balloon barrage area, the final layout of the area conforms very well with the layout prepared by the U. S. Marine Board. This is most remarkable inasmuch as no topographic map ever had been made of the area at the time the Marine Board report was drawn.
- D-7. Sites for the various activities are discussed in detail in Chapter D, Part II, "Site Planning".

CETTIVITOS E MINAVENAV BAYS BALLO VA CHOMARO And the algebras transport branch on trad and the North ages of the contract o te comen of frequency track, with concernor beading is to the concernor of with the day to the first project and the state of the said of the Applicable of the boundary was enclosed refresh out best arbust rinds Amphelo west is yet head mendal company to be beginned the grades and the second seco which double is the first the first plant of the community of the same of the Account that because our off and the second office of the second seems dedicte the last the tribetted they are acceptanced All the property and the property of the prope weight & special time in the control of the analysis of the second stage and the captured that thereof to go them temperature and there is the the bodies of constant and the content content of the content of t

CHAPTER E - PART I

DESIGN CONSIDERATIONS AND RESTRICTIONS

In the design of all structures, utilities, etc. as well as in the planning of building sites, the following criteria were established:

- (1) Fire zones with a minimum width of 300 feet were established between all regimental areas. Officers' homes in Residential Area were of necessity grouped into isolated sections because of the numerous natural drainage features that indent the New River shore line.
 - (2) All buildings were spaced not less than 60 feet apart.
- (3) In regimental areas buildings were grouped according to battalions providing housing, administrational, storage and subsistence facilities.
- (4) Limits of roadways were set at 70 feet for two lane roads and 130 feet for divided highway construction, with center parkway. This provided flat slopes for side ditches and allowed easy maintenance with road patrol machinery.
- (5) Soil bearing foundations were fixed at not less than 1'-4" below grade not only to eliminate any trouble from frost but to reach soil capable of sustaining loads. A maximum depth was set at three feet in order to stay above a plastic clay stratum peculiar to this locality and that in some locations came within eight feet of grade. Pile foundations varied as discussed in Chapter F of Part II.
- (6) Soil bearing pressures were held to a maximum of 2,000 pounds per square foot.
- (7) Drawoff of wells was limited to a maximum of 600,000 gallons per square mile per day.
- (8) Type of architecture was modified early American except in Industrial and Supply Area where industrial architecture prevailed: Permanent masonry construction was adopted as directed by the Officer in Charge.
- (9) The height of structures had to be considered carefully in locating the same in order to preserve the necessary gliding angle for landing fields.
- (10) Careful attention had to be given to the location of buildings and utilities to avoid infringement upon combat and impact areas.
- (11) Rifle ranges had to be located so as that the beaten zone did not create a hazard to life and property.

I TARY - I RETURN

AMOITSERTS SHE ENDITARMODING MOISSON

one of the firm as word residently commonted its to retrob our as the collection to

the common areas. Officers have a series of the common of the common of the common areas. Officers have been series of the common that the New Miller and a series of the common that the New Miller and a series of the common that the New Miller and a series of the common that the New Miller and the common that the com

Aprega Jost 00 daily each Jos boosqu ever centerland its (

antifettad of ghibrooms Dappers erow exalbiled enous fatmonigon by (5)

ble colds and loss and tees if the tos craw according to estimate for each additional and the state and cold and the state and t

Abide "A-ti ment wint took to berth ever ascribbanch you and them (a) took them the state of the

(e) Soil bearing prospered were hald to a distance of 2,000 pounds

(v) Descript of wolls are limited to a maximum of 600,000 gallone total and allowed to a maximum of 600,000 feel of the feel o

Al aquax a recitoral y from healthous now ordered done to easy? (e)

(2) The height of a trunctured had to be considered establishing the same in order to proserve the necessary chidish employees for satisfication.

estilled to make out and, or esvin od of bed rothers a Intered (01) to

hip work meteod with sent so so because of or bridge erlin ('rr)

- (12) The climate is warm and humid in the summertime, therefore water-front locations and careful attention to prevailing winds help to secure a more favorable layout.
- (13) Accessibility to roads and railroads was an important item in the location of some of the activities.
- (14) For purposes of camouflage and to enhance the beauty of the base, a great deal of study was given to each projected site to avoid unnecessary damage to existing trees and shrubs.

According to the secretary of the state of the secretary to the secretary

CHAPTER F PART I

ENGINEERING DATA

F-1. Rainfall. Average annual precipitation is 50 inches. Monthly precipitation averages as percentages of annual rainfall are:

January	7.22%
February	7.38%
March	7.33%
April	6.42%
May	7.59%
June	10.73%
July	13.48%
August	12.60%
September	9.38%
October	6.33%
November	4.76%
December	6.78%

- F-2. Runoff. Average annual runoff available for sewage dilution in New River is estimated to be 20% of the rainfall.
- F-3. Temperature. The average annual temperature is 63 degrees with a high of 103 degrees and a low of 3 degrees.
- F-4. Winds. The prevailing direction of the wind is from the Southwest for 19% of the time. Other winds are:

From South 14% of the time.
From Northeast 13% of the time.
From Northwest 12% of the time.
From North 12% of the time.
From West 8% of the time.
From East 7% of the time.

From Southeast 7% of the time.

Average velocity, 8 miles per hour.

Maximum velocity, 45 miles per hour. (Gusts of 60 miles per hour were logged at Courthouse Bay December 1, 1942).

F-5. Humidity. The relative humidity averages 73% with a maximum for summer months of 86%.

F-6. Snowfall. Snowfall annual average is two inches.

ni melaulib agamen not siduliava Ytamur leucuda ogenevā "Ylend Lilatinias par 10 % 00 % of melaulia Temperature, The average assume temperature in 23 degrees with a From Disc William the time. toller on the start) true but butter the appropriate

F-7. Groundwater. The depth of groundwater below grade varied, but was found within 3 or 4 feet of the surface in some sections of the Base. Water from comparatively shallow wells, that is, from above the underlying Coquina Rock, is fairly high in bicarbonates and contains appreciable quantities of iron, aluminum and silica. The total hardness is about 200 parts per million. Calcium salts form most of this hardness, but there is also a small amount of magnesium present. pH is about 7.4. Water from the deep wells, although considerably softer than that from the shallow wells, is relatively high in alkalinity and sulphates, and contains considerably more mineral matter. Considerable amounts of silica, iron and aluminum are found in this water. pH is above 8.0. Ground water temporature is about 60 degrees F.

F-8. Soil. Soils consist of fine sands, silts, clays and a bluish gumbolike mud of great plasticity. Pocosins are numerous and particularly near swales and gulleys the strata dip in such a manner as to indicate subsidence due to underlying ancient river channels or solution channels in the limestone. From an agricultural standpoint, the soil is poor.

F-9. Distances from Nearby Centers of Population.

Town	Distance	Population
Jacksonville	10 miles	 3000
Morehead City	45 miles	3500
Wilmington	59 miles	32,980
Kinston	51 miles	11,350
New Bern	46 miles	11,975

F-10. Malarial Conditions. Malarial incidence among population inhabiting area on which Base is now located varied from 2% to 20% of the population. Heavy breeding of the Anopheles mosquito was found in all areas except along the coast. Malarial control program was handled entirely by the U. S. Navy Bureau of Medicine and Surgery.

F-11. Tides. There is practically no periodic tide in New River above Hatch Point. Ordinary tides observed during 1941 and 1942 ranged between 0.1 and 0.4 feet above mean sea level. The highest tide observed during this period occurred on October 16, 1942, after several days of heavy rainfall, with moderate winds. At this time the tide reached an elevation of 2.3 feet above mean sea level.

F-12. Horizontal and Vertical Datum. Coordinates are based on North Carolina State System of plane coordinates as described in U. S. Department of Commerce special publication No. 218 - "First and Second Order Triangulation and Traverse in North Carolina (1927 datum) - Volume II".

Elevations are referred to mean sea level.

F-13. Magnetic Declination. The declination varies considerably over the reservation. The average for 1942 is 4 degrees 20 minutes (west of true north.)

A Comment busyling to higher Part Livertines faroagrand to stiden and to early inclinatives will Tops . The Man was not been adversed as the Rawler, again to and the sold of the state of the sold o on the article of the analysis of a provious at a variation of the article of the of the and the article area, a control incoming of the Temporary and the same of the bas probling bosods transport acmail ONL to you told who col and productive and the second of the second hange considered of the party format to reason and and stately woods, tenk lighters, willish trakes stat. Four temperary Cont Carrier Cort

CHAPTER G - PART I

SUMMARY OF FACILITIES PROVIDED

As of the termination date of the Architect-Engineers' Contract, September 30, 1942, the U. S. Marine Barracks located on New River, in Onslow County, North Carolina, provided the following facilities:

- (1) A division training center for the housing of five regiments, and one battalion of Post Troops, including recreational and administrational facilities.
- (2) An Industrial and Supply Area providing six warehouses with 327,350 sq. ft. storage, a laundry, a cold storage plant, a bakery, a commissary, a gasoline and oil storage area, a central heating plant (for Division Training Area and this area), two garages, a repair shop, 772,000 sq. ft. of motor storage area, three railroad sidings and miscellaneous equipment building and material sheds.
- (3) Base Hospital, including a 650-bed main hospital, a 50-bed family hospital and housing for the personnel.
- (4) Residential Area of 180 homes for commissioned officers and housing for bachelor commissioned officers.
- (5) Rifle Range consisting of three 50-target ranges and one Pistol Range with 50 mechanical targets.
- (6) Balloon Barrage Training for one battalion including separate housing area for this group.
- (7) Amphibian Base for the harboring, repair and servicing of landing boats, tank lighters, amphibian tanks, etc.
- (8) Parachute Training, including mock-up planes, and three jumping towers.
- (9) Glider Training Base, consisting of three 5,000 ft. runways, a scaplane ramp and glider repair shops.
 - (10) Four temporary Tent Camps for:
 - (a) Housing 16,000 troops (Tent Camps No. 1 & 2)
 - (b) Housing Tank Battalion
 - (c) Housing Engineer Battalion (formerly used by amphibian troops)
 - (d) Housing 1500 colored troops (Mumford Point)*
- (11) Residential area of 700 low-cost housing units for non-commissioned officers and civilian personnel connected with the Base.

(12) Impact and combat areas, umpire and fire control facilities.

To provide these facilities there had to be provided 1431 buildings, 1050 hut buildings, two incinerator plants, 117 miles of roads, 17 bridges, 51 miles of sewers, 9 sewage pumping stations, 5 sewage treatment plants, 78 miles of water mains, 51 wells with pumping stations, 2 water treatment and pumping plants, 200 miles of electric distribution lines, 6 electric substations, 83 miles of telephone lines, 3 automatic telephone exchanges, 3 manual telephone exchanges, 14 miles of railroad, 18 1/2 miles of steam mains, 12 central heating plants, and 5 1/2 miles of propane gas lines.

Buildings designed contained over 102,000,000 cubic feet.

These facilities will serve an approximate population of 43,000.

The estimated cost of the Base as described is \$58,000,000.

The Base is situated on both sides of the New River between Jacksonville and the Sneads Ferry bridge and on the east side of the river from this point to the ocean. This area comprises approximately 155 square miles, of which about 20 per cent is New River and tributaries, and has an ocean frontage of approximately 11 miles. New River has an average width of one mile and extends approximately 20 miles from the Atlantic Ocean to Jacksonville. Altogether, the location and terrain for the Base seem well adaptabed for the training to be given.

* This area also is known as Montford Point.

(12) Ingact and combat areas, uppire and fire control facilities.

To provide these facilities there had to be provided 1431
large, 1050 hut buildings, two incinerator plants, 117 miles of seeds,
lines, 51 miles of severs, 9 sewage pumping stations, 5 sevage treatments, 78 miles of water mains, 51 wells with pumping stations. 2
restment and pumping plants, 200 miles of electric distribution
6 electric substantions, 65 miles of telephone lines, 8 automatic
7 electric substantions, 65 miles of telephone lines, 8 miles of railroads
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of
7 miles of steam mains, 12 central heating plants, and 5 1/2 miles of


Buildings designed contained over 102,000,000 cabie feets.
These facilities will serve an approximate population of 45,000.
The estimated quat of the Base as described is \$58,000,000s.

The Pase is situated on both sides of the New River between telegraville and the Eneads Forry bridge and on the cast side of the river few this point to the ocean. This area comprises approximately 155 squareles, of which about 20 per cent is Hew River and tributaries, and has an everage width contage of approximately 11 miles. Hew River has an average width one mile and extends approximately 20 miles from the Atlantic Goesa to seksonville. Altogether, the legation and terrain for the base seem well deptaced for the training to be given.

ints area also is known as l'ontford bilit.

Over Size Form

☐ Too Large☐ Fragile	☐ Bound Book ☐ Other
Tragne	
Sheet Number:	
Drawing/NAVFAC	Number: 162050
Title	
General Area	Map





CHAPTER A - PART II

PROJECT MANAGER'S OFFICE

TABLE OF CONTENTS

Section	Title
A-1	Introduction
A-2	Offices
A-3	Organization
A-4	Personnel
A-5	Office Procedure
A-6	Administration of Project
A-7	Narrative

EX TRAT H & SETTLES

SOLETO STRUCARLEY TORIOGE

ETHERMOO NO ERROR

wirin.

Library digital

89617.10

er i Chara Faranca

Lors become seatiful

Administration of Project

pylderusi

nolanal

1-2

.

Se A

.

1-4

CHAPTER A - PART II

PROJECT MANAGER'S OFFICE

- A-1. Introduction. On April 18, 1941, a party consisting of Mr. W. Calvert Roberts, Project Manager, and Messrs. Walter C. Munroe, R. B. Maxwell and B. Everett Beavin, left the Baltimore office for New River, North Carolina. The party reported for duty on the morning of April 19th. to the representative of the Navy Department, who then was located temporarily in a small building on the grounds of the Starling Livery Stable just outside of Jacksonville. At this time, the most pressing problems confronting the company were as follows:
- (a) To become familiar with the terrain of the Base and to initiate vertical and horizontal control surveys and the preparation of topographic maps of proposed sites.
 - (b) Rushing the preparation of site plans for Tent Camp No. 1.
- (c) Expanding the initial personnel to a size capable of handling the project and devising departmental scheme which would divide responsibilities for the work and the natural sub-divisions.
- (d) Providing adequate office space, together with the necessary drafting equipment, computing machines, office supplies and equipment, communications, and other necessary services.
- A-2. Offices. Offices occupied by the company were as follows:

April 19, 1941 to April 29, 1941, part of Navy office at Starling Livery Stables.

April 30, 1941 to May 4, 1941, in the Gurganus farm house at Tent Camp No. 1. This building later was converted into a residence for the Commanding General.

May 4, 1941 to November 22, 1941, occupied warehouse building at the

corner of "Ist" and "C" streets, Tent Camp No. 1.

From November 22, 1941 to September 30, 1942, the offices were located in Barracks No. 205, Division Training Area. The entire northeast wing, part of the first and second floors in the central part, and all of the second floor in the southwest wing, were devoted to the purposes of the Architect-Engineers.

A-3. Organization. Shown hereinafter is the arrangement of the organization for the period of the contract.

The Project Manager reported to the Naval Officer representing the Chief of the Bureau of Yards and Docks. From the beginning of the project, Lt. Commander Madison Nichols was in charge until August 5, 1942, at which time he was succeeded by Lt. Commander Richard A. Williams who remained until the termination of the contract.

The Project Manager's duties were administrative. He was charged with the building up of the organization, securing equipment, obtaining

the second to palvois been the control of the an englishment on est Project Managhr, and Masses, walter C. Massas, B. M. Sares. the party religious for early on the mortifer of the light stranged edentes ite of the Tily Dopertaget, who then was tobard the combe secondary and action of the most areas in the particle of the second of to become function with the terrate of the and to become of believed that you may have in a not branch and making entliche to eighe e tale and her en lancere intellet e blanklage entre en bilder blied har blee en lancere inch in ee ephani Spill to the . to explored the passeogue tente trace and organization entrace estate executate entrace . zeolvica visanecen telto bed lant part for the lower was active to the bound of the bound of the bar the bound of the bar the ba 1981 as combined accompany historical as the second as 1881 al well goed one? The Contract of the Bank Bank To sessoring out of hetover grow their respectives off of tool? has delinoyed end, to them there and all to lantered evode . additions and nuttingeringer most red toward and or birroger reposed decimal madder Machiner Manhola was an energy with a great for the agency at the an Buntager of unstilling broketh rebessed .il ve bebeeous asy a necessary typical plans and specifications from the Navy Department, handling the funds of the association and making decisions concerning design. Mr. William Calvert Roberts served in this capacity from the beginning of the work until his resignation on July 10, 1942. Mr. Walter C. Munroe then became Project Manager and served until September 30, 1942. At that time the Architect-Engineers' contract was terminated and Mr. B. Everett Beavin thenceforth served in the dual capacity of project manager to close out the affairs of the Architect-Engineers and as engineer in charge of the technical and clerical forces which then were transferred to the payroll of the Contractors, Contract NOy-4750.

Reporting directly to the Project Manager were the heads of the following departments:

Office Engineer. Mr. William H. Pahl served as Office Engineer until June 29, 1942, at which time his duties were assumed by Mr. Creston E. Funk who remained in charge until the post of Office Engineer was abolished on September 7, 1942.

out the entire project. Mr. Leo E. Barnes served as Auditor through-

Site Planning Tepartment. Mr. R. B. Markell served as head of the department until June 8, 1942, at which time his adsistant, Mr. Andrew H. Knecht assumed the duties of site planner and carried on until the termination of the contract.

Architectural Department. The work of this department was in charge of Mr. C. W. Goudy, Jr. assisted by Mr. J. D. Rivers. After the termination of the contract, Mr. Rivers remained in charge of architectural work.

Structural Department. Structural work was under the direction of Mr. C. W. Goudy, Jr. until January 3, 1942 at which time Mr. Hugh L. Waugh took charge of this work and continued until the termination of the contract.

Mechanical Department. Was headed by Mr. W. J. McClain until about November 1, 1941, at which time Mr. H. A. Akers took charge. On January 19, 1942, Mr. W. C. Munroe took charge of this department and, upon becoming Project Manager on June 10, 1942, he was succeeded by Mr. Charles S. Wilmot who remained in charge until the termination of the contract.

Electrical Department. This department was headed by Mr. W. J. McClain until about November 1, 1941, at which time Mr. H. A. Akers took charge of this department and was succeeded on June 10, 1942, by Mr. A. E. McCall who remained in charge until September 12, 1942. Mr. Joseph G. Thompson then took charge until the termination of the contract.

Plumbing. The Plumbing work was under the direction of the Mechanical Department until January 15, 1942, at which time it was placed under the direction of Mr. W. M. Wallace II, who remained in charge until the termination of the contract.

Central Heating all plants was under the feet which time Mr. J. M. Shu Central Heating Plant. responsibility for all entil the termination of E

Communications. If the Electrical Department D'Oyley assumed full remittion until the terminal

Roads, Railroads, in charge of this depart was in charge until sept took the responsibility

Water Supply and Di of this department until until the termination of

Sewage Collection this department also unt by Mr. B. E. Beavin who a contract.

Surveys. Mr. Josep July 8, 1942, at which the nation of the contract.

Record Mapping. If Mr. B. E. Beavin was is of the contract.

A-4. Personnel. Due to is located, extreme short to the large amount of great difficulty that consider of the work, in sufficient of the work, in sufficient

A CALL A CALL AND A CALL OF A CALL AND A CAL

The contract of the first property of the frequency of the contract of the con

The property of the second sec

Abodos firme ufuffors ... w will so helpes a sai ... county red lestendout whether the county seed lest endout ... who expends the county seed and the county seed and

ephonology Tea Fluid the cooks was come and the first the factor of the first order of the first that the control order order order of the first the control of the first that the control of the first that the control of the control

Central Heating Plants. The work of designing all central heating plants was under the Mechanical Department until January 9, 1942, at which time Mr. J. M. Shutt was given control of the design of the Main Central Heating Plant. On September 1, 1942, Mr. Shutt was given the responsibility for all central heating plants and continued in charge until the termination of the contract.

Communications. Work of this department was under the control of the Electrical Department until January 20, 1942, at which time Mr. H. B. D'Oyley assumed full responsibility for design and remained in that position until the termination of the contract.

Roads, Railroads, Drainage and Airports. Mr. Nathan L. Smith was in charge of this department until February 14, 1942. Mr. H. B. McDonald was in charge until September 12, 1942, at which time Mr. A. E. Ellington took the responsibility of the work until the termination of the contract.

Water Supply and Distribution. Mr. Walter C. Munroe was in charge of this department until July 10, 1942 and Mr. F. D. Kramer was in charge until the termination of the contract.

Sewage Collection and Treatment. Mr. W. C. Munroe was in charge of this department also until July 10, 1942, at which time he was succeeded by Mr. B. E. Beavin who remained in charge until the termination of the contract.

Surveys. Mr. Joseph O. Sime was in charge of this department until July 8, 1942, at which time Mr. B. E. Beavin took charge until the termination of the contract.

Record Mapping. This department was instituted on June 17, 1942. Mr. B. E. Beavin was in charge of this department until the termination of the contract.

A-4. Personnel. Due to the sparsely settled area in which the project is located, extreme shortage of housing and transportation facilities and to the large amount of war-time construction already underway, it was with great difficulty that competent employees were persuaded to remain at the site of the work, in sufficient numbers to expedite the work. Various sources of supply were utilized. Many engineers applied for work at the local offices. The majority so applying had had very little professional experience, although some very good men were secured from this source. The Baltimore and Durham offices of the firm procured a number of employees and advertisements were placed with engineering employment services, the Engineering News-Record, employment and technical publications in New York, Baltimore, Durham, Chicago, and Philadelphia. In addition, representatives of the company visited Washington, Baltimore, Philadelphia and New York interviewing applicants and hiring the most promising ones. In spite of all the handicaps, a compact, well-balanced, and qualified organization was built up rapidly and was ready at any time to furnish the services required by the Officer in Charge. A tabulation of the number of employees appearing at monthly intervals is given below:

e d'our de la modence filled e

personen fortenen lie districte in frier auf garrelt gerouet famine and and the beared and to leadness that gives saw there all the all all billing for all bearings are atomic plants and continued in charge and committee of the brackets

Remarks to the Month of this department was rider the control of . destine the total and the contract.

coude, it lroads, Prainare and airrores. Alacount of this appropriate to be about 15, 1962, as the form and the E. Silington advantage of the party the barriage and the transfer the transfer of

When Supply and Olserbation. Mr. Welser C. Hummer was in charge . Populace of the columniates as

To eptado ni sew commis ad la la la la company home action commente of Ashesons sew on emit dollw to (SEC) of the light seem the beautiful and to politarians out fligge synchold beatment out niver the . . .

Breyes, Mr. Mosoph C. Sime was in chart o of this Maparament water Condends out Little oggode dout pivest il 48 . Til emil doldw. ta .3800 the state of the s

the state of the second and the state of the or a motion of the commence of the commence will the tip minustral to

Dea to the sparsoly setting tree in which, the project what saletites mertared to and the selection saleties they drive and de provincia vaccité acidores con emiseray lo depons paris lly a terme with the distance of believen of provide configurations of the configuration of the configura Indefendition althis year and bear sulvings on writeriam out . and it sition out out to covere the colors adventure the books of our strange the or or or Many well an included includes the antique of avolute included in the second Many west that also the trip and also the trip to the the estate of when initiating thom only mained but atmostigan initial erately in neigesinegro 5617 (soo ins people clier goodnos a garanigos) the Project sections of the sapiday and was south of ony time to furtish the services where the ted ted to the delivers as a constitution of the profession of the last to the

Date	Number	of Employees
April 19, 1941		4
May 1, 1941		60
June 1, 1941		213
July 1, 1941		229
August 1, 1941		231
September 1, 1941		195
October 1, 1941		194
November 1, 1941		188
December 1, 1941		185
January 1, 1942		200
February 1, 1942		225
March 1, 1942		263
April 1, 1942		255
May 1, 1942		245
June 1, 1942		201
July 1, 1942		164
August 1, 1942		134
September 30, 1942		82

A-5. Office Procedure. In order to remove matters of detail from the Project Manager, a rather complete filing system was installed which is outlined below:

A-5.01. The regular filing systems consisted of three (3) complete files: Correspondence file, Topic file, and Reading file. These files covered copies of all correspondence and communications written by the entire organization of the Carr and J. E. Greiner Company, as well as copies of all written correspondence from the Navy Department and certain other outside organizations.

- (a) The Correspondence File was a complete file of all correspondence filed chronologically, according to the Addressee of the letter. Certain deviations follow:
- l. Letters to and from the Navy were filed chronologically in the same folder with transmittal letters to Department Heads attached to the original letters from the Navy.
- 2. Routine letters such as Survey reports, personnel additions and reductions, etc. were filed in individual folders.
- 3. Advertisements, letters to employment agencies, other organizations, etc. regarding future employees were filed together in the same folder (Applications General).

The correspondence file copy of the diary was filed separately in loose-leaf notebooks, which books remained in the possession of the Project Manager. Copies of all letters pertaining to any individual member of the organization or any former member of the organization were filed in the personnel files. (Explained in Sec. 5.02, Paragraph a.)

The correspondence file was routed daily through the Project Manager's office where each letter was read and reviewed.

Star Al-Asbado will her! Iladeb to stell is evenew of cabed at The state of the s explained (2) early be bedalated anything guilly religion of the toring of the Total Tribes and Jestine Tiles These Tiles persite our itenimients and constitute to stiget spullation of the Gare and J. S. Granner Company, as well be C . Canada sining no obligh (a) The Correspondence File was a rangilete file of sail cold windlessonic beliff ever type out sort paper smoth i il wither of the letters from the hears Alvertisation and Arctors to on high agencia besiden as beliff back sucrelise carrie mant anthropes . not considerate .(Israhad) ancidentify to the same below was grain and to goe at it compromerred below applied the construct openions which mosts regarded in the postsoning initial that the control with the control of the co and the service of the service that the service of the service of

(b) The Topic File was a complete file, arranged as its name implies, according to topics. All letters written about or in regard to a definite project were filed under that project number. Letters that had no definite project number or referred to no certain project were filed in accordance with a special file list. Each project folder of the topic file carried an index at the front in the form of a brief description, which index was kept up to date periodically, approximately once or twice a month. The topic file copy of the diary was filed separately in loose-leaf folders according to the department in which it originated. (c) The Reading File was a complete file, arranged in daily chronological order in the same folder, and grouped according to the Addressor of the letter. The reading file diary was arranged exactly as the regular file but was placed in a separate folder. Copies of all telegrams in the reading file were placed together in an individual folder. At monthly intervals, these telegrams were checked against the invoice from the telegraph company and were turned over to the Accounting Department along with invoice for payment. The above files enabled one to find any correspondence by either of the following methods: (1) Whom the letter was addressed to (Addressee); The subject of the letter (Topic); (3) Whom the letter was from (Addressor). The Topic and Reading files were filed daily, thus being kept up to date. The Correspondence file was usually delayed one or two days while it was being reviewed and diary notes recorded. In addition to the three (3) regular files, certain other A-5.02. files were maintained as follows: Specification file, Weekly Status of Plans and Specifications file, Personnel file, Application file, Estimate file, Advance Planning and Follow-up File. The Specification File consisted of one copy of each specification with addenda issued by the Carr and J. E. Greiner Company. These specifications were filed according to project numbers, with the main specifications on top and other specifications and addenda following. An index sheet was kept in the front of each folder with the specifications and addenda listed in the order in which they were issued. (b) The Weekly Status of Plans and Specifications File consisted of weekly schedules of working drawings including revisions and specifications including addenda, which schedules were prepared by the Office Engineer. (c) The Personnel Files consisted of a complete and separate folder for each employee. In these folders was a copy of each person's experience record and a copy of each letter to, from or pertaining to the individual employee. These copies of letters regarding employee were taken from the correspondence file and were not found in the regular correspondence file, but in the employee's personal folder. At the termination of an employee's services, his personnel file was placed in a separate portion of the file and marked "Closed". -29-

series because the confusion of the confusion of bigger at the hunde politics trades the section of the brosses and ded are that amount toctors have reach self area designed by Mostle , notice as a constant of the second of a level of the constant of the ant or a directors borners has well of some and all rebts law as wideste Newhorn and while dist was arredded wretter as *slet lie to get got trabial exercises and housing raw sud eith Revint The Mire were placed to the in individual follow intervals, those tolearms were opened against the involve from the charte filler analyst one to find any correspondence by or Response name of model and model (1) in reducing a condition and participated and sent (6)/(sinci) saven and to snatous sail in the faled that trilles were little and being bee the state and we are revaled a little seas of 17.10 of concentrate and the addition to the three (3) regiled These certain dition Seattleastine file) for sounce it is, equipartical file, grander The appointment of the consisted of one coy, of wall south mas kept to the french of each folder with the deed and the . The week of the control of the second of the bosses and int the Westly Status of Flore and bes should be a full city as sear by altrice to solubores which is indicanting to the indicate of the standard of the termination of selico creaque a se beca - car ella insiere a est contros z'o

- (d) The Application File consisted of applications for employment with this organization. These applications were filed according to the department in which the applicant was applying for work, such as Architectural, Structural, Mechanical, Survey, etc. A complete index of these files, listing applicants with their addresses and date of application, was kept separately for each specific branch of work. A form letter along with other correspondence to the applicant were filed in the application file unless the person was employed, then, the employee's application together with all correspondence pertaining to him was withdrawn and placed in a separate folder in the Personnel Active file. An employment questionnaire was used to inquire as to an employee's references and qualifications regarding former employment. These questionnaires, when returned, were also filed in the Personnel folders.
- (e) The Estimate File consisted of a copy of all estimates filed in loose-leaf binders according to project numbers. In the event that the estimate pertained to no particular project and there was no project number, the estimate was placed in a folder in the Topic File marked "Estimates General". These copies were in addition to the three file copies and were used for quick reference.
- (f) The Advance Planning and Design Data File consisted of copies of letters from the Navy Department requesting preliminary sketches estimates, working drawings, etc. and forwarding copies of drawings and reference material to be used in the preparation of these requirements. This file was arranged according to project numbers. General letters, not pertaining to a particular project were filed in a miscellaneous or general folder.
- Department requesting preliminary sketches, estimates, working drawings, etc. and transmitting copies of drawings and reference material to be used in the preparation of these requirements. These letters were used to follow-up and expedite the requirements requested and also to ascertain the return of all reference material. Each of these letters was indexed, according to date, in a loose-leaf folder, in order to facilitate follow-up procedure. Copies of these letters were retained in a notebook until the required work had been performed, or the reference material had been returned. Then, they were placed in the follow-up files to no definite project number, being placed in folders of miscellaneous nature. (The advance planning file was duplicated in the follow-up file).
- A-5.03 Miscellaneous. Passes, Personnel Charts, Deferments, Distribution of Correspondence and Mail.
- (a) Passes were obtained from the Navy Department to permit the entrance of friends and relatives of employees into the reservation. The permanent passes were issued in the form of a pass which might be used indefinitely or until notice of expiration. Temporary passes were issued in the form of a letter requesting that instructions be given the Sentry to permit entrance of the person or persons. A record was kept of all permanent passes issued, which record included name of person, relationship to the employee, pass number, and expiration date, if such was designated. The return of those passes which were issued for a given

- (a) The Application First consisted of explanation for with the ship organization. There a placeties were filed scratch of the ship organization. There are placeties to the writ. Such applicant as socialists to the writ. Such applicant as social section in which the split of the control of
 - (e) The Entimete File consisted of a copy of all efficience consisted of a copy of all efficience consisted to be a copy of an archera. In the event and that a particular project and there was no estimate, the copy of the colder in the foot of the attention to the copy of the copy
- The botters of the state of the
- (a) See Wellerich Councier Steenes, estimates, working drawings, astematically an expense of property of the set of the s

de Mingallenorde Parens, imponded Charte, Maiarmate, Matrie.

(a) Passes were obtained from the skey Department to partial to partial to partial to partial to partial to the resument of a passes into the resument of a passes which might be passes were assed in the form of a passes which poster requiretion that instructions of a vertee partial antiques of the person of partial antiques of the person of partial antiques of the person of partial antiques, passes instead, which record instruction date, it such was the encloses, passes number, and expiration date, if such was for a poors of the record of those passes which were instance of those passes which were instance for a fiven

length of time or those which were in the possession of persons who left our employ was requested so that each pass might be accounted for. (b) Personnel Charts. A personnel chart with each employee's name under the department to which he was assigned was retained in the Project Manager's office. When an employee was transferred from one department to another or an addition or reduction was made in the organization, the change was indicated immediately so that the chart might be kept up to date at all times. At frequent intervals a total was made of the number of employees in each department, as well as a grand total of the entire personnel. These totals were also posted in the Project Manager's office. At intervals of approximately two weeks, a typewritten list was made up of the personnel as it stood at that time. This list was in alphabetical order, with the employee's name, together with the department to which he was assigned. (c) Deferments. Copies of letters requesting deferment from selective service were filed according to the regular schedule with the exception of the Correspondence copy. This copy was placed in the employee's personal folder. Also, letters from Draft Boards designating classifications, deferment expiration dates, etc. were filed in the personal folders. For quick reference an index was kept of each employee's deferment status. (d) Distribution of Correspondence and Mail. All outgoing and inter-office correspondence, with all copies attached, was directed to the Project Manager's office. The outgoing correspondence was reviewed, routed, and delivered or stamped and mailed. The inter-office correspondence was routed and delivered to the various departments. Three copies were detached and retained in this office for our files. Letters originating in this office were routed and distributed in the same manner. Mail for the entire organization was picked up twice a day and delivered to this office. From here it was distributed to the individual departments. All outgoing mail was received in this office and placed in the Post Office immediately before each mail left. A-6. Administration of Project. The organization had no connection with construction work and was limited to fundamental data, typical plans, information and directives from the Officer in Charge. Preliminary surveys and topographic maps were provided by the Survey Department. The administration of the project thus became a problem of maintaining an organization qualified to produce plans and specifications for the various projects which were authorized from time to time. The Project Manager was prepared to conduct the preliminary conferences and to assign various parts of the work to appropriate departments. Much of the work was handled in this fashion although in many instances during the first year, department heads and individual draftsmen, designers, and specification writers were given their instructions directly by the Officer in Charge or his representatives. All matters concerning salary were submitted to the Officer in Charge for approval. -31dant city allege of the manufactured out of the control of provide the control of the control of

to leave to the street of the

(e) (before any and a land a land and a land and a land and a land a constant a land a lan

(a) Pistribuo 16 . Italia as e consequentes of Correspondence as a California of the collection of the

description of The original results of the collection of the colle

The administration of the project thus terms a problem of relation of project and specified to the properties of project the project that the project of the

All mattions come or his salary note submissed to the Officer lar

Most of the draft Were secured through D

The relations with Liaison Officer, U. S. to every courtesy was exten

We feel that the for the construction of stalled at the earliest access of material and access of materials and are a credit to the

The Project Manager exercised general a period routine technical work in their respective lines. In some cases, design and ject of directives rather tion on the part of this

The approval of a work although many of the in Charge.

The Project Empare the preparation of site; nating the work of the w ities.

Generally speaking, basis for coordinating a and electrical installation was according partments with the professional coordination was according to the professional coordination was according to the professional coordination with the professional coordination was accordinated to the coordination of the coordination was accordinated to the coordinated to the coordi

The progress of the continual effort made to the work by issuing place up by the Officer in Commeetings. The Contractor and specifications were a

A-7. Marrative. In orda involved from the concept & J. E. Greiner Company's logical order, is given

February 21, 1941

Most of the drafting, computing, and office equipment and furniture were secured through the Officer in Charge.

The relations with the Contractors, Contract NOy-4750, and with the Liaison Officer, U. S. Marine Corps, and his staff were most cordial and every courtesy was extended us by these groups.

We feel that the Contractor carried out a very successful scheme for the construction of the project. Railroad and access roads were installed at the earliest possible moment to insure easy and economical access of material and men to all parts of the job. Water and sewer line construction was pushed through in order that building construction could be carried on without being hampered by the presence of numerous and deep excavations. The buildings as constructed have a very pleasing appearance and are a credit to the U. S. Marine Corps.

The Project Manager relied upon the several department heads and exercised general supervision over their work without interfering in the routine technical work for which they were well fitted as specialists in their respective lines. Appropriate standards of design were followed. In some cases, design assumptions, loads, and stresses were made the subject of directives rather than being arrived at by independent investigation on the part of this company.

The approval of shop drawings constituted an important part of the work although many of the drawings were handled directly by the Officer in Charge.

The Project Manager participated in the discussions leading up to the preparation of site plans and used these plans as a guide for coordinating the work of the various departments concerned with outside utilities.

Generally speaking, the architectural floor plans were used as a basis for coordinating the work of the departments interested in mechanical and electrical installations within the buildings. Most of the detailed coordination was accomplished by direct contact between the several departments with the Project Manager helping to perfect such cooperation.

The progress of the work was checked carefully at all times and continual effort made to obtain necessary design data and to expedite the work by issuing plans and specifications according to priorities set up by the Officer in Charge and according to needs reported at progress meetings. The Contractor always had a back-log of work for which the plans and specifications were ready.

A-7. Narrative. In order that a clear picture may be had of the time involved from the conception of the project to the termination of Carr & J. E. Greiner Company's contract, a brief outline, arranged in chronological order, is given below:

February 21, 1941 The United States Marine Board convened to begin study of the proposed base.

ingold of shatter the edd forest better Bad all with the Coltant Coltant and Coltant March 100 and Mile and the coltant and the coltan In the west of the contract of the contract of the contract of the contract of blude welshipsando geldlied took robes of droved belief ass notes Canal and succession to ensured out to temporal saled execution to boly long. The building as constructed here a very pleasing uppersone has about the mineral state of the section and the section of the well deliver of a benegotier by Vi Corteris into a color roller sortiforalis withington state to train suff end to a very december in a chidles of a publish good to Lavorge en was accomplaint by direct contests of the second included the Project Manager helpful of perfore and as a project of Sink progress of the service of the progress of the state and a service that affect made to elter a progress of the service of · whiteen onew another tales wred to astrontered ent of toolers ent to not reconcined the service of the strong to the service of the servic nized of benevior brook evital sofer botth and record berogory end to thate *** .****

February 24, 1941	The Major General Commandant outlined for the U.S. Marine Board the activities to be conducted and the units to be housed at the new Marine Base.
April 10, 1941	U. S. Marine Board submitted report for the establishment of the Marine Base.
April 14, 1941	The Major General Commandant approved the report of the board subject to certain comments.
April 15, 1941	Architect-Engineers' contract executed.
April 18, 1941	Parties began topographic surveys of Tent Camp Area.
April 21, 1941	Contract NOy-4750 was signed for the construction of the project.
April 30, 1941	Construction started on Tent Camp No. 1.
May 15, 1941	First preliminary site plan of Division Training Area prepared.
May 22, 1941	Received from Navy Department a list of buildings required in the Division Training Area.
May 26, 1941	Plans for hospital at Hadnot Point requested by the Officer in Charge.
May 26, 1941	Preliminary plans for barracks building submitted to the Officer in Charge for approval.
June 6, 1941	Received from the Officer in Charge an authorized list of buildings to be located in the Division Training Area.
June 13, 1941	First preliminary site plan for Hadnot Point hospital submitted.
June 18, 1941	Received directive to proceed with detail design of main buildings in Division Training Area.
June 2, 1941	Directed to proceed with design of a 200-bed hospital for Division Training Area.
July 11, 1941	Directed to prepare preliminary maps for housing project between Northeast Creek and Piney Green on .northerly side of North Carolina State Highway # 24.
July 21, 1941	Preliminary site plan for housing project approved.
July 31, 1941	Industrial and Supply Area site plan approved.
August 1, 1941	Started re-study of housing project site plans to provide for 700 houses instead of 1200 as originally requested.

1981 18 18 18 Jugust 5, 1941

interpender 24, L

letober 24, 194

Line Rovember 2, 1941

IACI December 6, 134

Lacia December 16, 4

fiel , la to

TARIF ISSUE 200

1981 (18 May 27, 188

I FEE . 15 June 19, 1911

the ladge formers Commentions outsites the the 0.5.

last to deep the destroy of the december of

Lindhaska Justic de Conseni disebisti dono

when the died to describe ellerance of the description and the

adouther and to

said blind to dail a thousaged good most be vices. ": There antelest the est at at deciser;

Connection of the contract of

evod to 3-000 a to at 1245 O to become or become

racycrage mang sola can't ylozof ap leingaphal

no entire street of price of the plane of the

August 5, 1941	Site plan for entire Division Training Area was approved.
August 7, 1941	Freliminary site plan submitted for Amphibian Base.
September 3, 1941	Officers' Quarters site plan approved.
September 24, 1941	Site plan of housing project as approved by Federal Works Agency signed by Officer in Charge.
October 24, 1941	Hospital site plan approved.
November 2, 1941	Notified by Officer in Charge that hospital will be designed for 700 beds.
November 5, 1941	Bachelor Officers' Quarters site plan approved.
November 11, 1941	New site plan for hospital approved.
December 8, 1941	Directed to prepare plans for Tent Camp No. 2.
December 9, 1941	Site for Rifle Range near Dixon approved.
December 16, 1941	Regimental Area No. 5 site plan approved.
December 16, 1941	Landing Field site plan approved.
December 21, 1941	Tent Camp No. 2 site plan approved.
January 3, 1942	Parachute Training Area site plan approved.
January 9, 1942	Directed to prepare site plan for a magazine area.
January 13, 1942	Rifle Range site plan approved.
January 30, 1942	Hospital Area site plan approved.
February 15, 1942	First Balloon Barrage Area site plan approved
March 2, 1942	Amphibian Base site plan approved.
March 10, 1942	Magazine Area site plan approved.
April 20, 1942	Mumford Point Tent Camp site plan approved.
April 24, 1942	Directed to prepare plans for Boat Basin in Wallace Creek.
May 27, 1942	Seaplane Base site plan approved.
June 19, 1942	Notified to proceed with utility plans for Parachute Training Area.
June 22, 1942	Separate department set up for record drawings.

July 10, 1942 would be addition set buffled a gate atte governilars July 20, 1942 Thewroppe many water a melantal Transporter Laboracci usla etta lettama and this doctrood that on all of a orthogon beinting Abeverage half elle elle elle and lille mismall playonen mig sta 3 .ef assa laterinas, Therefore neighbors Siets animal. Bir ed to the first fire for Room Padia is welling They or the cold will work energiest

July 10, 1942	manager for Carr and J. E. Greiner Company.
July 20, 1942	Boat Basin site plan approved.
July 28, 1942	Directed to proceed with detail plans for Glider Base facilities at Landing Field.
August 5, 1942	Lieutenant Commander R. A. Williams succeeded Lt. Commander M. Nichols as Officer-in-Charge.
September 30, 1942	Carr and J. E. Greiner Company contract terminated.

Abertonian of the state took Description of Decimal Parties of the Community of the Co Common of the training of the temporal

CHAPTER B - PART II

OFFICE ENGINEER

B-1. General. For the majority of the work, the standards of design, types of construction, and the fundamental data were controlled by Standard Navy Specifications, cost estimates, directives from the Officer in Charge, directives from other governmental bureaus, and towards the latter stages of the work, by availability of materials.

The work done by this office consisted of:

- (a) Coordinating and expediting the efforts of the individual departments towards the common goal of issuing working drawings and specifications at the proper intervals so that the construction forces would not be delayed and that materials could be purchased well in advance of their installation.
- (b) The arrangement and charge of drawing and specification numbering systems and the filing of the drawings and specifications for all departments.
- (c) The routing of all shop drawings to the various departments and expediting their approval.
- (d) Maintaining adequate blue printing and mimeographing departments.
- (e) Securing information for all departments to aid them plan their respective work.
- (f) Making recommendations for types of foundations for various structures.
- (g) The preparation of a weekly index, mimeographed in pamphlet form, of all plans, revisions to plans, specifications and addenda to specifications, that had been issued to date for the Navy and Contractors' use.
- (h) Handling many of the matters pertaining to personnel difficulties after their employment, and
- (i) Maintaining janitor service.

B-2. Drawing and Specification Numbers.

B-2.01. Drawings: Division Training Area. Drawing numbers were assigned consecutively by departments as follows: 1 to 100, 101 to 199, 1100 to 1199, 2100 to 2199, etc., General and Preliminary.

200 to 299, 1200 to 1299, 2200 to 2299, 3200 to 3299, etc. Roads, Railroads, Walks, Runways, Drainage, and Bridges.

SEEMICHE ENTRYO

Interest to alreaded a clarated and interest to with the adjusted of the design of design.

wetter and absend her sunseed fathermoves words mov's sevitewith a lectorical, leather

to bedalange spirite sidt ve each whom one Hoctrical and to wob lambivibal out to stroke out and though bus authorities entered buttered saluant to feen normed out abrawed atmost and

. Lavoraga whealt multibooms

lighting recommendations for types of femalations for various

The ban amolicationes, saily of pacietyon, rosig its to askal deads to specifications, that had been to date for the

.admontropp (la rol

awing and Spool Loading Numbers.

300 to 399, etc., Site Plan.

400 to 499, 1400 to 1499, etc., Sewers and Sewage Disposal.

500 to 599, 1500 to 1599, etc., Water Supply, Storage, Treatment and Distribution.

600 to 699, 1600 to 1699, 2600 to 2699, 3600 to 3699, etc. Mechanical, Heating, Plumbing, Ventilation and Refrigeration.

700 to 799, 1700 to 1799, 2700 to 2799, 3700 to 3799, etc. Electrical and Communications.

800 to 1099, 1800 to 1899, 2800 to 2899, 3800 to 3899, etc.
Architectural and Structural.

B-2.02. Drawings: Tent Camps 1 and 2. Drawing numbers were assigned consecutively but were not segregated by Departments and were prefixed by T. C. as follows:

TC 1 to TC 199, Tent Comp No. 1.
TC 200 to TC 499, Tent Camp No. 2.

B-2.03. Drawings: Outlying Tent Camps. Drawing numbers were assigned consecutively and profixed by letters designating the location, but were not segregated by Departments as follows:

TB 1 to TB 99, Tank Battalion. CCC 1 to CCC 99, CCC Camp. MP 1 to MP 99, Mumford Point Tent Camp.

B-2.04. Drawings: Low Cost Housing Development. Drawing numbers were assigned consecutively but were not segregated by Departments and were prefixed by L.C.H. as follows:

LCH 1 to LCH 99, Low Cost Housing.

B-2.05. When a drawing number was assigned to a department, an index card was prepared with the same number, and title of drawing and project number was inserted if known.

When a drawing was issued as evidenced by copy of transmittal letter routed to clerk assigned, entry was made as to date of drawing, date of approval and date of issue.

When a drawing was revised, as evidenced by copy of transmittal letter routed to clerk assigned, entry was made as to revision letter, date of revision and date of issue.

At the time of recording issue of drawings and revisions entry was also made on a weekly check sheet, from which the weekly list of drawings and revisions was prepared.

and the little and the same than escalins limination in the test 102.03. Drawing a Cullying Wint Compa. Drawing aciders wire astud analtanoi est grattanticob avaital vo boallong bil they became to sevollo' en admondançof vo bodonerana des MP 1 to MP 99, Musd'ord Point Tont Caupy -out bus gaiwarb to 2233 ban , todamin mace out asiw boracery abw brook . manual li bedrazui sev nadmie i. - with to other to start as the grant poly of bother restrict be shoringers our anotalities bus applied B-2.05 (Cont'd)

Master sheets were provided for each department, each sheet bearing 100 numbers, with columns provided for recording, after each drawing number, the project number, Y. & D. drawing number, specification number, title of drawing, date of drawing, approval date, issue date, and revision dates and issue. Master sheets were kept posted from the index cards daily. (See P.W. Drawings Nos. 26 to 69 incl., and No. 84).

Linen tracings of each master sheet were brought up to date periodically so that prints could be had as necessary.

B-2.06. Specifications: Specification numbers were assigned consecutively by departments but with no segregation by areas except as follows:

100 to 199. Tent Camp Areas.

200 to 299, Roads, Railroads, Walks, Runways, Drainage, and Bridges.

300 to 399, Site Plan.

400 to 499, Sewers and Sewage Disposal.

500 to 599, Water Supply, Storage, Treatment and Distribu-

600 to 699, Mechanical, Heating, Plumbing, Ventilation, Refrigeration.

700 to 799, Electrical and Communications.

800 to 979, Architectural.

980 to 1000. Miscellaneous.

If Mechanical, Heating, Plumbing, Ventilation, Refrigeration, Electrical Specifications were issued as Sections, the same specification number was used as for the corresponding architectural specification. Table of Contents tabulated the sections by number and title and was kept up to date as sections and addenda were issued.

B-2.07. Specification Number Index: When a specification number was assigned to a department, an index card was prepared with the same number, and title of project and project number was inserted if known.

When a specification was issued, as evidenced by copy of transmittal letter routed to a clerk assigned, entry was made as to date of specification and date of issue.

As additional sections and addenda were anticipated, numbers were assigned and recorded on the index card, and, when issued, dates were recorded the same as for the original specification.

At the time of recording issue of specifications, additional sections and addenda, entry was also made on a weekly check sheet, from which the weekly list of specifications and addenda was prepared.

B-2.08. Weekly List of Drawings and Specifications. Weekly check sheet was compared with similar sheets kept by each department and discrepancies adjusted. Then issue of plans and specifications was posted

(Sidaco) 80.5-6

Meder cheets were provided for tach department, each cheet of 100 numbers, with columns provided for recording, after each drawander, the project number, Y. & D. drawing number, specification
or title of drawing, date of drawing, approval date, issue date, and
son dates and issue, blactor sheets were kept posted from the index
daily, (See P.W. Drawings Nos. 16 to 68 incl., and No. 65).

Linen tracings of each mester sheet were brought up to date

142.064 Specifications Specification numbers were assigned con-

100 to 199, Yent Camp Arons,

200 to 298, Ronds, Railroads, Walks, Rusways, Drainage, and Bridges.

AUDIA OUTO COO DE OUG

400 to 499, Sewers and Sewage Disposal. 500 to 593, Water Supply, Storage, Treatment and Distribu-

tions. 600 to 699, Mechanical, Hesting, Plumbing, Ventilation, Parks contions

700 to 799, Electrical and Communications.

. Larutoot Mora Wie of 008

980 to 1000, Miscellingons,

If Mechanical, Heating, Planking, Ventilation, Refrigera-Roctrical Specifications were issued as Sections, the same specton number was used as for the corresponding architectural specion. Table of Contents tebulated the sections by number and title a kept up to date as sections and addends were issued.

8-2.07. Specification Number Indox: Non a specification number signed to a deptication, on index outs was propared with the same and title of project and project

The top of the selection was leaded, as evidenced by copy of detail letter routed to a clork easigned, entry was made as to vate elibertion and date of issue.

As additional sections and addends were anticipated, numore assigned and recorded on the index card, and, when issued, dates accorded the same as for the original specification.

At the time of recording taxue of specifications, addition tone end addends, entry was also made on a weekly check shoot, from weekly list of specifications and addends was propered.

-2.08. Weekly List of Drawings and Specifications. Weekly check to compared with Similar special kept by each department and disdis adjusted. Them issue of plans and specifications was preind to the previous weekly list, added as they occurred, and a book weekly. When plan and a in the closing stages of the pared weekly, tabulating only and complete weekly list was a lished after all plans and appears.

B-2.09. Tracings. Tracings trained building name, utility, roads collaneous drawings; files all

When a tracing placed in the drawer, designate title and to whom the drawing

When a tracing "Out" slip was prepared in du.
(1) accompanying the tracing to the blue print room.

As tracines was

Some file draw case folders were provided to

Frequent cheers be sure all tracings were files

B-2.10. Y. & D. Numbers fow Y. & D. numbers were used tracings were re-grouped by be Yards and Docks numbers assign find all working drawings pert It is recommended that henceful prior with the Y. & D. numbers icut list of the drawings property. W. 69, inclusive, and F. & numbers, revisions, approval alist of specifications prepared

3-3. Foundation Recommendation of top soil, peaty soils, with and and clay in widely differentlying placticity.

It was assumed that the rebs. per square foot and that to build spread on 1/2 to 1 alone, or square foot was recontinued ood material over-lying the principle of 8 ft. an allowable of as recommended, by direction

to the previous weekly list, dates changed on each page, new projects added as they occurred, and stencils cut for mimeographing a complete new book weekly. When plan and specification issue was reduced to a minimum in the closing stages of the contract, only supplementary lists were prepared weekly, tabulating only the weekly issue of plans and specifications, and complete weekly list was not issued until a final book could be published after all plans and specifications were issued.

B-2.09. Tracings. Tracings were filed in flat, shallow drawers by building name, utility, roads, site plans, preliminary sketches and miscellaneous drawings; files all being located at one central point.

When a tracing was removed from the file an "Out" slip was placed in the drawer, designating the drawing number, project number and title and to whom the drawing was charged.

: swoller

When a tracing was removed from the file for blue printing, "Out" slip was prepared in duplicate, one (1) placed in the file and one (1) accompanying the tracing or group of tracings as an order for prints to the blue print room.

As tracings were returned, "Out" slips were destroyed.

Some file drawers contained more than one project, in which case folders were provided to separate the project.

Frequent checks were made with the drawing schedule book to be sure all tracings were filed or accounted for.

B-2.10. Y. & D. Numbers. During the progress of the project very few Y. & D. numbers were used. After the rush of the work was over, the tracings were re-grouped by building and utility types and consecutive Yards and Docks numbers assigned, thus it is possible in most cases to find all working drawings pertaining to any one building filed as a group. It is recommended that henceforth all these drawings be filed in numerical order with the Y. & D. numbers. Chapter Q, Part II, furnishes a convenient list of the drawings prepared. P. W. drawings numbers P. W. 26 to P. W. 69, inclusive, and P. W. 84 show the drawings prepared, their Y. & D. numbers, revisions, approval dates, and other pertinent information. A list of specifications prepared is shown in Chapter R, Part II.

B-3. Foundation Recommendations. The soils are very spotty and consist of top soil, peaty soils, silts, sands of various types, clay, mixtures of sand and clay in widely different proportions, and a gumbo-like mud of varying placticity.

It was assumed that the gumbo-like mud would sustain a load of 500 lbs. per square foot and that the pressures through the over-lying strata would spread on 1/2 to 1 slopes. An allowable soil pressure of 1000 lbs. per square foot was recommended where there was a minimum of 5 ft. of good material over-lying the gumbo. Where this overburden amounted to a minimum of 8 ft. an allowable soil pressure of 2000 lbs. per square foot was recommended; by direction, this was considered a maximum.

the weekly list, dates changed on each page, new projects of coursed, and stancils out for mimocrephing a complete new list opened to a minimum in the plant and specification is no secretary lists were project, the contract, only supplementary lists were project, tabulating only the wookly issue of plant and enceiled to the wookly itself was not issued until a final book could be pub-

of a country, rouds, site plans, preliminary skutches and misser, willist, files all boing leasted at one control point, drawings; files all boing leasted at one control point,

the drawer, designating the drawing number, project number and to whom the drawing was charged.

When a tracing was removed from the file for blue printing, a me propared in duplicate, ede (1) placed in the file and one maying the tracing or group of tracings as an order for prints a print room,

As trouings were returned, "out" alips were destroyed.

Some file drawers contained more than one project, in which

Frequent checks were made with the drawing schedule book to

10. Y. & D. Numbers. During the progress of the project very numbers were used. After the rush of the work was ever, the serverepose by building and utility types and consecutive one newgrouped by building and utility types and consecutive of a numbers casigned, thus it is possible in most exact to exist drawings pertaining to any one building filed as a group. And that henceforth all these drewings be filed in numerical the W. & D. sumbers. Chapter C. Fort II. Iuralahes a convention W. & D. sumbers. Chapter C. Fort II. Iuralahes a convention who drawings propered. P. W. & to drawings numbers P. W. & to drawings, and D. W. & show the drawings prepared their Y. & D. Maniens, approved above, and other pertinent information. A

posty soils, siles, sands of verious types, clay, mixtures of the widely different proportions, and a gumbowlike mud of the safey.

odd to bed a distance throw bum odd-edming odd todd bemean an action of the process of the proce

B-3. (Cont'd).

16 . 3 9900

clio bull

aumbers,

Bud Form

To determine the allowable soil bearing, hand auger borings were taken at the site of each building. The size and type of the structure determined the number of borings, which were usually taken to a depth of 12 feet. After visual inspection of the samples, recommendations were made to the Officer in Charge for his approval. The Officer in Charge would satisfy himself as to recommendations made and in cases where agreements could not be reached load bearing tests were taken by the Navy. Field notes covering soil borings are listed in Chapter 0, Part II.

The majority of the structures had spread footing foundations, the allowable soil values of which were determined as noted above. Where the soil conditions did not permit spread footings, piling (timber, composite, and cast-in-place concrete) was used. By direction of the Officer in Charge, an allowable pile load of 20 tons was used for the timber and composite piling, and 40 tons for the cast-in-place concrete piles.

the che allowable sail bearing, hand auger berings were altered each building. The size and type of the chruckers alter of bearing, which were neually taken to a depth of release the samples, recommendations were made to the same to the charge would be to recommendate one made and in oness where agreements is to recommendate one made and in oness where agreements are the bearing to the wore taken by the Havy. Field that berings are listed in Chapter 0. Part II.

only of the structures had apread footing foundations, the values of which were determined as noted above. Where the said not permit apread footings, piling (timber, composite, add not permit apread footings, piling (timber, composite, law concrete) was used. By direction of the Cificer in able pile load of 20 tens was used for the timber and companied to the cast-in-place concrete piles.

CHAPTER C - PART II

AUDITING DEPARTMENT

- C-1. The personnel of the Auditing Department was made up of the following:
 - 1. Chief Auditor
 - 2. Auditor

re0) .848

* 8007 SI

- 3. Accountant
- 4. Cost Clerk
- 5. Payroll Clerk
- 6. Stenographer Typist

The Chief Auditor, assisted by the Auditor, supervised the work of this department and hired and supervised all administrative personnel. He arranged for all rental agreements on equipment, purchased all insurance and the more expensive equipment and materials required by the Architect-Engineer.

- c-2. In purchasing the equipment and supplies for the company, every endeavor was made to obtain the lowest possible price on equipment and materials. Purchase order, Form #24030 in sextuplicate, was prepared showing the various items and their cost, which was submitted to the Officer in Charge for approval or disapproval. If approved, the original of the purchase order was sent to the vendor on which it was drawn, this serving as an order. When the material was received it was checked and inspected by a Government checker and a Receiving and Inspection Report, Form #26505, was then made up in triplicate.
- C-3. Invoices for material purchased, which were required in quadruplicate, were checked upon receipt against the purchase order for price, terms, freight and mathematical accuracy, and then checked against the receiving report for quantity. After checking the invoice in every respect they then were discounted and paid. In paying the invoice, three copies of the invoice together with Form #FC409 were returned to the vendor to be receipted and signed, with a request that they be returned to us immediately. Upon receiving the invoices from the vendor, properly receipted, they were entered on a Transmittal Summary, Form #FC411, and forwarded, together with a copy of the check, purchase order and Roceiving and Inspection report to the Navy Project Auditor for audit purposes. Re-imbursements to the Architect - Engineer for proper expenditures were made as follows: Semi-monthly reimbursement request, Form #FC308, was made up in triplicate and forwarded to the Navy Auditor who prepared a Public Voucher, Form #77, and forwarded both documents to the Naval Operating Base for the purpose of a post audit, after which they were sent to Washington for reimbursement.

done done la tigala a como interes il applica del la companyone de

the department erronged to the restant of the lightest seed on a south of the terms of in the best of the city of the course water of the city of the last of the

The market and the contract house of house of the contract of the pays and the man required to the contract of the contract of

records with a work of the conserve of the property of the state of the conserve of the conser

Empley Various
Total manders of house
Total manders of house
Dates
Contal security the deduction
Alternative of capleyer.

Ligantine of deversions Theo

Two copies of the payroll was and as the loves wit to nelgos owl the constant of the bodded was was ended to not relieve and satisfactions was such as the pay respect to another the constant was remarkable for that pare to sate that the constant was as remarkable for that pare

- Officer in Charge and any changes of salary due to promotions or otherwise were also submitted to the Officer in Charge for approval in writing. A further approval from the Officer in Charge was secured in writing for all overtime. The department head or Project Manager was designated to approve this overtime but in accordance with letter from Officer in Charge, Public Voucher.
- 0-9. A personnel chart was maintained by the Project Manager's Office from information furnished by this office. The personnel chart showed the names of each employee by department together with the heads of the respective departments.
- tions of the Navy Manual. When invoices were received they were entered in a voucher register, Form #FC402, and distributed in this voucher register to the proper cost accounts. When checks were made in payment of these invoices they were recorded in a check register, U. S. Government Printing Office Form #313416. All cash receipts were entered in a cash receipts register, Form #FC407.
- c-ll. A very comprehensive cost system was maintained. When payrolls were made out a direct charge was made by this department to the proper project number, which was furnished to us by the Navy Department, and each payroll was supported by a cost break-down showing the amount of money expended by each department for each project worked on during the course of that particular pay period. These cost break-downs were forwarded in duplicate to the Navy Project Auditor when requesting reimbursement. When the final voucher was prepared it was supported by a cost break-down of the entire project cost, together with a statement of cost of overtime, a release signed by the Architect-Engineers, and all other data required by payment.

in degree of the control of the cont one 3. thring loand, and artificated Aires 10, 1941; Page Complete Court on all your har be est saint and that the gow leadings a circumstance of

ion applying, and it therefore was the problem of the Carrie J. E. C. one Company to arrange the various elements of the charp in their proper inthe ever the terrain selected. The important Tactors considered in rewolfol as erew sers suctions of to anothere are great

(a) Adoossibility of training areas.

(b) Character of the terrain.

Gonerally speaking, the section is part of the Clat Atlantio Constal Plain, including the following types of lands - C. C.

- . 1. Open saudy farm land, formerly meed for the growing ev Tarm erops peculiar to the section.
- Yeniq wolley to abnara we belguood teachs belguood reachit. 3 mixed hardwoods, and heavy undergrowth. Boows ally speaking, these areas were guite rough; and in many eaces; goot the transfer of the bottom of the second
- 8. Swarps and Macogha. These ereas coourred at frequence down intervals along the said and a sid said selevision in the or wet ground totally unsuited for building sines or for other post perposes.
- (c) Proximity to New Flyer, Every effort was made to heap the various housing units of the post as near to the water as possible. By so doing we were able to secure the will value of pleasant aspects, coef provailing brockes, and comparative A CONTRACTOR OF THE STATE OF TH
- (d) Location of combat area, impost area, and rille rathe. (b) locating the housing and barracks areas along the river bank, the rough, wet and otherwise unauttable areas were loft in the even neviz according gainiand auditor out to bose ad of theer and other functions to be described subsequently.
 - Edenosy in road and utility installation.
 - Bart II. Chapter B.

CHAPTER D PART IT

SITE PLANNING

D-1 General Location

Will Har

D-1.01 This subject has been satisfactorily covered in the report of the U. S. Marine Board, under date of April 10, 1941. (See Chapter C Part 1) This report in a general way limited the areas to be occupied by the proposed activities, and it therefore was the problem of the Carr & J. E. Greiner Company to arrange the various elements of the camp in their proper relation over the terrain selected. The important factors considered in making the selections of the various areas were as follows:

- (a) Accessibility of training areas.
- (b) Character of the terrain.

Generally speaking, the section is part of the flat Atlantic Coastal Plain, including the following types of land:

- 1. Open sandy farm land, formerly used for the growing of farm crops peculiar to the section.
- 2. Timber covered areas, occupied by stands of yellow pines, mixed hardwoods, and heavy undergrowth. Generally speaking, these areas were quite rough, and in many cases, poorly drained.
- 3. Swamps and sloughs. These areas occurred at frequent intervals along the shore line and presented steep, rough or wet ground totally unsuited for building sites or for other post purposes.
- (c) Proximity to New River. Every effort was made to keep the various housing units of the post as near to the water as possible. By so doing we were able to secure the full value of pleasant aspects, cool prevailing breezes, and comparative freedom from mosquitoes.
- (d) Location of combat area, impact area, and rifle range. By locating the housing and barracks areas along the river bank, the rough, wet and otherwise unsuitable areas were left in the rear to be used for the various training purposes given above and other functions to be described subsequently.
- (e) Economy in road and utility installation.
- (f) Foundation Conditions. These conditions are discussed in Part II, Chapter B.

CHAPTER D PART II

STITE PLANETED

a to a law on the my barrery. The man treatment is a significant distribution of distribution of the contract of the contract

is a classical than and so the end against and an included the provided of the colors of the colors

- range guidlest to villidianapph (*)
 - uniarrest and to reduces (d)

Constal Plain, including the following types of leads

- . i. Open condy farm land, formerly used for the prowing of
- 2. Timber covered areas, scenpied by stands of yellow places, mixed herdwoods, and heavy undergrowth, describly speak-ting, these areas were called rough and in many cares, poorting the draines.
 - S. Swarque and blought. Those areas consured at frequent intervals along the shore line and presented steep, rough or wet ground totally unsuited for building sites or for other parpures.
 - (c) Proximate to New Elver. Every effort was made to beep the various souther as the post as mast to the water as posting postible. By so doing we were able to secure the full value of pleasant saperia; cost prevailing brooks, and comparative freedom from basquitoes.
- (d) Location of combite area, impact area, and rills range. By locating the housing and barracks areas along the river bank, the rough, wet are otherwise unsuitable areas were left in the rare to be used for the ventuus training perpesses given above and other functions to be described subsequently.

1 3 3 4 4 4

- and it is the same of the part of the control (a)
- (1) Foundation Constitions. These conditions are discussed in

D-2. Preliminary Plans

D-2.01 The general preliminary studies were based on all of the above factors, plus certain directives given by the Officials in charge. Perhaps the most important of these was the one asking for a plan to embody eight (8) regimental areas, with the proper planning to increase these to sixteen (16) areas in the future. Such planning obviously required large areas, and necessitated, in the early studies, the introduction of a second tier of regimental areas abutting the tier along the river edge. Later the number of areas was reduced to five (5), and these were incorporated in the final plan. Another factor influencing the size of the regimental area, and therefore the total amount of land occupied, was the spacing between buildings, and the relation of the three (3) battalions within each regimental area. In all, a total of eleven (11) general preliminary studies was made, involving various spacings, locations, and patterns before a final selection was made. This selection was made at a conference attended by General Williams, Captain Cotter, Commander Madison Nichols and Officials of the Carr and J. E. Greiner Company. This plan is entitled "Site Development Plan No. 11", M.B. Drawing No. 26, Y & D Drawing No. 162061, and was signed by the Resident Officer on August 5, 1941. Briefly, this plan provided for five (5) Regimental Areas arranged along the edge of New River, and symmetrically arranged as far as the limiting factors of terrain, economy of construction, and other factors would permit. The areas were limited on the south by the River Road, on the north by the Service Road, and on the east and west by company streets. Certain large areas of included land were not used for the reasons cited above. The suggestion is made that such areas be carefully improved and protected for purposes of recreation. They will in most cases make attractive small parks. Suggestions for improving these areas may be found on page 9, of Specification No. 301, under the heading of "Woodland Improvement". Perhaps the most interesting of these parks is the one along the river edge and limited by the River Road. No buildings encroach on this area except Division Headquarters.

D-3. Final Site Plans

D-3.01 Regimental Areas. Five regimental areas have been developed bounded on the north by Main Service Road, on the south by River Road, and the east by "O" Street, and on the west by Cross Street. The Main Access Road (Holcomb Blvd.) bisects Area No. 3, and is terminated by the Division Headquarters Building, which stands as an accent feature in a commanding position. Each Regimental Area includes the following buildings:

- 12 Barracks
 - 3 Mess Halls
- 12 Battalion Warehouses
 - 1 Regimental Headquarters
 - 5 Battalion Headquarters
 - 1 Post Exchange
 - 1 Regimental Infirmary
 - 1 Regimental Theater
 - 1 Regimental Service Club

D-3.02 Post To the corner of Holoson greatest economy in the administration. The ture at the traffic s

D-3.03 Havel this imposing group quiet are provided, ed to secure the gravantage of the assistant to the provided of the assistant to the as

D-3.04 Industry
located on the cart
northeast of the larg
area can be carried
by. An area 450 Te
trial and Supply Ar
land should be care
will afford a serse
Industrial and Suppl
laundry, bakery, 53
tions, and propagaroad, roads, and as

D-3.05 Result located at Paradia the homes are accessored at Paradia the homes are accessored as a paradia the homes are accessored by paradiant secured by basing distances from the pattern has been ancounted as small interpretable to be used and the adjacent of the pattern of the pattern for the pattern to twelve paradiants.

D-3.06 Outing sites have be points well rere well suited for proper authorities.

And the second of the second o

end all had arographic ofew eachs base (A) avilor becabe there are in the poly verta lathemiger odd le vesta edt geteren furt verter valtena venste le ascured galacque out lasw sold to be to be the late of the content to the Alger does nightiw analisated (5) early set to believe to bee analytical total area. In all, a total of eleves (II) general preliminary atudied the decide various various spacings, locations, and pathorns before district Debiotes education as a base see nolicoled sint .closs sew nolicoles feel Vision 10 but elodoff postant content Costor, Costor Victor Victor Victor Victor as dans cars and J. E. Greiner Company's This plan is entitled "Site Download and Fign Mo. 11", Man. Brawing No. 86, 1 & D. Brawing No. 11630614 and west word held and the lost of terms of derive no receive the beat of beat which you is said one one should be arrows arrowed along the edge of Now Market to another the arcterious as the same as the beautiful distriction of the training the second of constitution, and other factors would assent; the armes were Martin on the south by the River Read, on the serth by the Service Read buloni to see each and rust by company: atrouts: Cortain large and account

district the vers not used for the renewed and protected for purposed of and protected for purposed of anordation in part area for purposed of anordation income for increasing a season as a season as a season of anorday for anorday of anorday of found on part 9, of a season and the following of those parks is the one along the river edge and limited by the fiver Hoad, No building one one along the river edge and limited by the fiver Hoad, No buildings onerces on this rees except bivision beginning the fiver for the fiver for the fiver for the fiver fiver for the fiver f

A Company of the Comp

1. n.s.01 Augistated Arcas, Five retreated areas have been daysic ed to a not the second of the field of the second (Felogab Sied.) bisecre area No. 2, and is terminated by the Direct of The Said Second Second of the Second of the Second of the Second of the Second of Second

18 Hereacks
3 Herealls
12 Hertslien Werehouses
1 Negimentel Readquarters
2 Hertalion Headquarters
1 Feet Exchange.
1 Regimental Infirmary
1 Regimental Theater

- D-3.02 Post Troops This group of buildings is centrally located at the corner of Holcomb Blvd. and Service Road. This location offers the greatest economy in the installation of utilities and in the convenience of administration. The Post Headquarters Building stands as an imposing structure at the traffic circle.
- D-3.03 Naval Hospital. Hadnot Point was the logical location for this imposing group of buildings. It is centrally located, yet privacy and quiet are provided, together with beautiful surroundings. It is well located to secure the greatest degree of relief from summer heat and to take advantage of the aesthetic qualities of beautiful woodlands and water views.
- D-3.04 Industrial and Supply Area. After much study this area was located on the east side of the Holcomb Blvd., approximately 3500 feet northeast of the Regimental Areas. In this position the functions of the area can be carried on with a minimum of annoyance to the troops housed near by. An area 450 feet wide has been reserved as a park between the Industrial and Supply Area and Holcomb Blvd. The natural tree growth on this land should be carefully preserved. This growth together with new plantings will afford a screen to partly hide the buildings and activities in the Industrial and Supply Area. In the Area are located warehouses, shops, laundry, bakery, storage buildings, central heating plant, gas and oil stations, and propane gas stations all carefully placed with respect to rail-road, roads, and each other.
- D-3.05 Residential Area. Homes for commissioned officers have been located at Paradise Point along the edge of New River. In this location the homes are accessible to all activities by way of the River Road which crosses Wallace Creek. At this location the officers and their families may enjoy privacy, beautiful river scenery, sandy beaches, and the comfort of prevailing south west breezes. A pleasing landscape effect has been secured by basing the lots on a winding river road located at varying distances from the water-edge. A modified system of the rectangular lot pattern has been developed with pleasing effect. Where rough or wet ground has been encountered, these areas have not been used, but have been reserved as small interesting parks. An outstanding feature of the Officers Homes Area is the location and treatment of the Bachelor Officers' Quarters. Twelve buildings constitute this group. They lie mostly between the River Road and the edge of New River. The spot selected is separated from the other officers homes by a deep wooded valley. This gives a desired privacy to both groups. The Officers Mess and Club has been placed as the central feature of the group. This arrangement provide's convenience, economy of installation, and attractiveness. Along the northeast edge of the Area, quarters were provided for servants, while along the westerly edge, but somewhat separated from the group, a guest house was located to accomodate ton to twelve guests.
- D-3.06 Other Housing (Warrant Officers and Civilian Employees) Building sites have been provided for additional homes along River Drive at points well removed from the Commissioned Officers Area. Such sites are well suited for Warrant Officers' homes or for civilian employees, as the proper authorities may elect.

large eres, has been allegated for Low Vok's Defense bemas wlang togit bur soard secondarion morrod bur sometime mice des real forest doubt An established on ac begoinged med tell area area and action of the contract o and and and howevery legisters a symbilled grimmer thing end tent top a class of the second se Protect. The cite delected for the partie ent . hearest and the sheet salved mish one to be thought beat in tion the molecule block of distance of approximately 3000 footer to the required to read and service to be a beauty to the beauty to the beauty beauty the read and the beauty the respect to the respect to the beauty to be a beauty to be er to duace north Laronce one moltreof out vestil quel frot . 80. Lines and he appropried of meliory pointage eding dearly al describes selist out judde vil stuck no besseles as ele i in solver of data a career recent all delegation and the solver a care to house ood troops was laid out to the rectangular patterns. This plan was of lay 3, 1941. Loter in the year, the camp was doubled, with excendion to a capitatty of le,000, This second Tost Casp Elle. digited by the differs in Charge on Doomher 21, 1841. to this give seed to the meri bevises fler in the caster of the contract of the base with the contract of the ents (Tarce 90-the got 111s tengos, with Tiring lines at 200 yard on 200 yard on 200 yard and a future machine on 500 yards and a future machine of the part of this site and that the target manual from the dark the target measure is a common over the time of tim different lines was browded for direct communication between then the taken to expense invalidated and education the taken to consider the training and patcalling in training. tan bidl . sora ward Earlingth Date soll side onerses monifol of Loning assistation redoc it ment of one t method in it could been source of the patters of its activities. Located on the Last side les from other air sotivities at the Clider Training Bases . faturablest of (1), remainder legisaring could be atstance seen of the (5) and took of the could be (5) and (6) and (6 roat at when was formerly the village of inrines. This scotion The school Meetion was lessted approximately 1800 . 1: "

A large area has been allocated for Low Cost Defense homes along Route #24 near the main entrance and between Northeast Creek and Piney Green. Provision has been made for 346 single family units and 177 double family units. This site plan has been developed on the curvilinear pattern, which provides for groups of homes arranged around small interior parks. A central area has been provided for certain public buildings such as a church, school, and community building. A central playground has also been provided. The final plan was the outgrowth of about three weeks of study, in which several studies were made showing various arrangements of the elements involved. A trip to Washington was necessary in order that the plans might be placed before the proper reviewing authorities.

D-3.07 Parade Ground. The site selected for the parade ground lies between the Industrial and Supply Area and the Main Service Road. It runs easterly from the Holcomb Blvd. a distance of approximately 3500 feet. This parcel of ground is now lightly wooded, and only a small amount of grading will be required. The cost of conversion will therefore be held at a minimum.

D-3.08 Tent Camp Areas. The location and general arrangement of the Tent Camp was the first site planning problem to be solved. After careful field study, a site was selected on Route #17 about two miles southwest of Jacksonville. After consultation with all departments, a camp to house about 6,000 troops was laid out on the rectangular pattern. This plan was approved on May 3, 1941. Later in the year the camp was doubled, with possible extension to a capacity of 16,000. This second Tent Camp Site Plan was signed by the Officer in Charge on December 21, 1941.

D-3.09 Rifle Range. This area was located on the easterly side of New River near Stone Bay, and is well removed from all other areas and operations. Three 50-target rifle ranges, with firing lines at 200 yards, 300 yards, 500 yards and 600 yards; I pistol range and a future machine gun range have been provided. On the basis of six weeks being required to train a regiment on a range of this size and that the target season is only 7 months, every man in the Division Training Area should be able to shoot at least once a year. A tunnel from the butts to the 200-yard and 300-yard firing lines was provided for direct communication between these lines and the target operators. Housing and other incidental buildings were provided to accommodate one battalion while in training.

D-3.10 Balloon Barrage Battalion and Amphibian Base Area. This area was located also, in a location remote from all other activities, principally because of the nature of its activities. Located on the East side on New River, at Courthouse Bay, it is approximately 5 miles from the nearest activities at the Rifle Range and the Division Training Area, and 9 1/2 miles from other air activities at the Glider Training Base.

The area consists of three principal sections: (1) a residential and housing section, (2) a balloon barrage school section, and (3) an amphibian base. The residential and housing section was located on the river front at what was formerly the village of Marines. This section commands a pleasing view of the river and enjoys the prevailing southwest winds in the summer. The school section was located approximately 1800

fact northwest of the residential and noising section, and slong harinos, food, the Accèrs Road to the balleon barrage section of this area. The ambitions base has lacated on the northwest shore of Courthouse Bay just off of Sea River. Provisions have been sade for storage, repair, and servicing of suphiblious units, an entrance channed, eight feet deep and one handred and twenty feet wide was provided from the existing navigation diamed in New River to an eight foot deep basin in front of the base, courthoure Pay, which is a naturally land locked estuary, therefore, was be esteried into a well protected harbor.

Maria A. Charlette A. S. C.

Dis.11 Personnts Training area, Into area is located along the west also also of Holomon Blvd. near the Industrial and Supply Area and about a mile northeast of the Division Training area. Jenerally speaking, the area is attride the ridge between Hoarhead Oreak and Browerdam Greek. Adequate area for expandion and activities has been provided by this location without engreening upon apade for future expandion of the Division Training area, housing for that area form the vicinity of the Division Training area, housing for that area has attending a training area area area and allocated for the broweing of an earlier bettellion at this location. The area was originally designed for a captive tower, a free drap tower. A parachute building and a parachute training building, later, another free drap tower are mas added. The free drop towers are provided with a cleared and graded landing field of 800 foot radius all around the tower.

This are seld in connection with the training of parachure troops. Later buildings with freshibs for ridder training were added. It is located buildings with freshittes for ridder training were added. It is located about one and a balf miles southeast of fent Camp No. 2 and on the west side of New River across from the Residential Area. This location was chosen because the terrain was apparedly wooded, fairly level and was accessful to other activities.

As of October 1; 1942, the following were provided: - ...

- 1. Two 5000-feet ton runwing, 150 feet wide, north a pouth and nowtheart southwest.
 - -8, Buture nothices isonithese armitaly
 - S. 2700-fact x 7500-foot parameter landing fields.
 - 4. Glider fraining (abilities.
 - E. Baydonne and Band for a substance.

in this was also been seen of 300 fact and side of center line and and algorished of 1000 feet war provided for uch runway. At extreme odges of cad obegand area, the closes we there are the cast to 050 feet cade aids of runway center line produced.

Des. 15 Magazine area. Location of this area is maturally remote from all other operations. The closest area is the Division Francis Area. which is almost 2 miles away. A new quarriy wooded sention on the Squad's

feet northeast of the residential and housing section, and along Marines Road, the Access Road to the balloon barrage section of this area. The amphibian base was located on the northwest shore of Courthouse Bay just off of New River. Provisions have been made for storage, repair, and servicing of amphibious units. An entrance channel, eight feet deep and one hundred and twenty feet wide was provided from the existing navigation channel in New River to an eight foot deep basin in front of the base. Courthouse Bay, which is a naturally land locked estuary, therefore, was transferred into a well protected harbor.

- D-3.11 Parachute Training Area. This area is located along the west side of Holcomb Blvd. near the Industrial and Supply Area and about a mile northeast of the Division Training Area. Generally speaking, the area is astride the ridge between Bearhead Creek and Beaverdam Creek. Adequate area for expansion and activities has been provided by this location without encroaching upon space for future expansion of the Division Training Area. Being in the vicinity of the Division Training Area, housing for this area is at present provided by the Division Training Area. However, space has been allocated for the housing of an entire battalion at this location. The area was originally designed for a captive tower, a free drap tower, a parachute building and a parachute training building. Later, another free drop tower was added. The free drop towers are provided with a cleared and graded landing field of 600 foot radius all around the tower.
- D-3.12 Glider Training Base. This area was originally laid out as an air field in connection with the training of parachute troops. Later buildings with facilities for glider training were added. It is located about one and a half miles southeast of Tent Camp No. 2 and on the west side of Néw River across from the Residential Area. This location was chosen because the terrain was sparsely wooded, fairly level and was accessible to other activities.

As of October 1, 1942, the following were provided:

- 1. Two 5000-feet long runways, 150 feet wide, north south and northeast southwest.
 - 2. Future northwest southeast runway.
 - 3. 2700-foot x 3600-foot parachute landing field.
 - 4. Glider Training facilities.
 - 5. Taxiway and ramp for seaplanes.

Minimum side clearance of 500 feet each side of center line and end clearance of 1000 feet were provided for each runway. At extreme edges of end cleared areas, the clearance width was increased to 650 feet each side of runway center line produced.

D-3.13 Magazine Area. Location of this area is naturally remote from all other operations. The closest area is the Division Training Area, which is almost 2 miles away. A very densely wooded section on the Snead's

control years on and notices and notating section, and along that has end; the Accids wood to the balloes barrage section of this area. The sphiblion base was located on the northwest shore of Courthouse Say just of How River. Provisions have been made for storage, repair, and sersee bas queb feel ragle Lemento comercia na . estra succidadas lo parte burthouse Bay, which is a naturally land locked estuary, therefore, was statistical into a well protected harbor.

State of the state of the state

12.3.11 Parachute Training anea. This area is located along the west elle of Holoomo Blyd, near the Industrial and Supply Arek and about a mile as the Division Training Area: Generally apeaking, the area is erride the ridge between Bearnead Crock and Bearerdam Creek. Adequate area reaching upon apace for future expansion of the Division Training Area. seine in the vicinity of the Division Truining Area, housing for that a ea a at present provided by the Division Training Area. However, apace his amoldsool sids to notifited entire on to parauod out not betsoolle noo Tower as originally designed for a captive tower, a free drap tower parachute building and a parachute training building. Later, anchor tree drop tower was added. The free drop towers are provided with a cleared and . rewor end benors ils author tool 000 to bield minibasi Sebar

Des.12 Wider Training Base. This eres was originally laid out to total .squort etudeates to entriett out div noticemon at biell the m beisoof at il . bebbs seew guinnert rebify not seldilise die senthfied about one and a half miles southeast of Tent Camp No. 2 and an the west aids read the River across from the Residential Area. This location was to because the terrain was sparsely wooded, fairly level and was accessible to

As of October 1; 1942, the following wors provided:

- 1. Two 5000-feet long runways, "150 feet wide, north south and . Jeowijuos - japonijaon

his bas eall methed to shit dose feel 008 to constact abis reminit clearance of 1000 feet ward provided for each runway. At extreme odges of and pleared areas, the clairence width was increased to 650 feet cach alde of runway center line produced.

from all other operations. The closest area is the Division Training Area,

Ferry Road was selected as the site. It is bounded on the west by French Creek, on the north by Cowhead Creek and on the south by Jumping Run Creek.

Six small arms magazines were provided with a minimum clear distance between them and from the Snead's Ferry Road of 300 feet. Nine fuse and detonator magazines were provided with clear distances of 200 feet. The fixed ammunition magazines were located as far from Snead's Ferry Road as possible. Clear distances between buildings were held to a minimum of 400 feet. A complete system of roads connects all the buildings.

D-3.14 Mumford Point Tent Camp. This site was originally a small tent camp for housing Fost Troops. After these troops moved into the Division Training Area, it was decided to expand the camp to house 1500 men, and to use the area for the training of colored marines. The original area was rearranged to suit layout of "Homasote" type of buildings and a new area was added about three times the size of the original one. Location is on the northerly side of Northeast Creek about two miles from Jacksonville.

D-3.15 Other smaller sites that were all laid out in a rectangular pattern were: (1) Peterfield Point Tent Camp, (2) Tank Battalion Tent Camp on U. S. Highway #17 about 3 1/2 miles south of Jacksonville, (3) C.C.C. Camp on north side of Northeast Creek, (4) White Cemetery on North Carolina State Highway #24 at Mumford Point Landing Road, and (5) a colored cemetery on U. S. Highway #17 about seven miles south of Jacksonville.

D-4 Recreation

D-4.01 Because of the isolation of this station, it has been thought proper to pay more than the usual attention to this matter. Space has therefore been provided for every reasonable field sport such as football, baseball, track, tennis, basket-ball, etc., for both Officers and men. A large central athletic field has been set aside north of Service Road, and east of "K" Street. In addition smaller local fields have been set aside, distributed more or less uniformly over the area. These fields are specifically shown on the Landscape Development Plans.

D-5 Landscape Treatment

D-5.01 The value of tree and shrub growth on the area has been an influencing factor throughout the site planning. Our purpose has been to preserve the native growth not only for the aesthetic qualities, but for the comfort to be offorded by their presence. Trees, shrubs, and smaller plant growth tend to minimize the blowing of sand, to reduce summer temperatures, and to retain ground moisture. A specification has therefore been prepared (No. 301, dated February 1942) outlining proper ways and means to preserve and improve the existing growth, and to add trees and shrubs where the need is obvious. A set of landscape planting plans has been prepared to accompany this specification. Both plans and specification were turned over to the Officer in Charge under date of May 20, 1942. These plans were modified later by the Contractors.

D-6 Summary

D-6.01 To describe briefly the magnitude of the site planning work,

it was necessary to a ing two comparise, a houses, 10 Infirmation quarters, 196 Officer miscollaneous bulkars located and on which of buildings according to true

In all 100 s were propared. If

tenera volucer old to beddeed it it works and on the book of the day of the d

This sign on nousing the trapes, and the sign was consigned by Divident or the property of the theory of the party of the property of the party of t

Campared and edr lie shounded chart to mateys and

Assignment of the billing top a start and a rect of the start of the s

e-Roomeation

D-4:01 Decouse of the inclusive of tell charges it has been chought of the matter. Charge has to the court to the matter. Charge has to the court to the court and the matter. Charge has to the court are charge from the court and such as the charge had none, beauty the court at the court and attitude has been set eside none of the charge had been set esized. The court are court and the court are court the court the court are applicated and none or less uniterally ever the create. These divides are appointed the charge on the landscape forest plants.

Authority odsachder

Desired the relicon time and chrue provide on the area and been to be during any and all and the motion factor throughout the size plansing. Our purpose has been to be approved to be of ented by reduce only fact the administration qualitation out for the making to be of ented by reduce ones. These, annuber and similar plans to the fact that the reduced as a similar plans to the fact that the reduced as a similar plans to the fact that the reduced as a similar plans to the reduced as a similar provider. The reduced the similar that the reduced as a similar provider that the reduced as a similar plans to the similar property to except the similar plans and as a similar property to except the similar plans and as a similar property to except the similar plans and as a similar by the Contractory.

รามเตเบริ

Arew notes of is and to one tream one villaged odroneb of 10.5-0

it was necessary to prepare site plans for 17 different locations, including two cemeteries, and involving 74 barracks, 28 Mess Halls, 174 Warehouses, 10 Infirmaries, 10 post exchanges, 11 Theaters, 19 Battalion Headquarters, 196 Officers Quarters, 523 Low Cost Defense Houses, and other miscellaneous buildings. In all there were 1431 buildings that had to be located and on which floor elevations had to be set. A complete schedule of buildings according to areas is shown in Part II, Chapter E, Section E-18 and according to type of buildings in Part II, Chapter E, Section E-19.

In all 100 site plans (See Table D-6.02), and 22 landscaping plans were prepared. 17 of these plans were for the Division Training Area and five were for the Naval Hospital Area.

way to proper site plans for 17 different locations, includturies, and involving 74 barracks, 28 Mess Hells, 174 Warcomirmarice, 10 pdatesxchanges, 11 Theature, 19 Bactalion Rese-16 Officers Querters, 525 Low Cost Defense Mouses, and other on buildings. In all there were lest buildings that had to be on which disor elevations bad to be set. A complete schedule actording to areas is shown in lowt II, Chapter E, Section I-18 acto type of buildings in isrt II, Chapter E, Section E-18

of 100 stto plans (See Table D-6.02), and 22 landscaping plans wet. 17 of these plans were for the Division Training Area and or the Mayal Hospital Area.

TOTAL SITE DRAWINGS PREPARED

Table D-6.02

AREA	No. of Appr'd. Plans	No. of Prelim. Plans	Total Plans Prepared
Division Training, Including Post Troops	18	14	32
Industrial & Supply	2	5	7
Naval Hospital	5	. 1	6
Residential	10	11	21
Rifle Range	4	1	5
Balloon Barrage & Amphibian Base	5	0 .	5
Parachute Training	3	0	3
Glider Training Base	2	0	2:
Tent Camps Nos.1 & 2	4	0	4
Mumford Pt. Camp No. 1	2	1	3
Peterfield Pt. Tent Camp	1	0	1
ank Battalion Tent Camp	1	0	1
idway Park Rosidential	3	0	3
. C. C. Camp	1	0	1
nite Cemetery	2	0	2
olored Cemetery	1	0	1
gazine	3	0	3
Totals:	67	33 -	100

COPALISE DOLL AND CLID DATES

* . E.

I o I g	ATTEL
	in Irolning.
	mal & Supply
	Mospital
	Lette
	a Parrago é lan Buso
	Spinian on
p' 1 0 1 1 9	Craiming Base
t 0 t 'q	S S Ivsell squa
I g	d Fp. Camp No. 1
f o I g	ield Ft. Tont Cam
	attalion Tent Cam
	Park Roaldential
1 0 4 1	Camp
	Carotory
0 1	d Comptery 2
8 8	
the second secon	

CHAPTER E PART II

ARCHITECTURAL DEPARTMENT

TABLE OF CONTENTS

Section	Title
E-1 E-2	Introduction
E-3	Division Training Area
E-4	Post Troops Activities
E-5	Industrial & Supply Area
E-6	Naval Hospital Area Residential Area
. E-7	Rifle Range Area
. E-8	Barrage Balloon & Amphibian
	Base
E-9	Parachute Training Area
E-10	Glider Training Base
E-11	Tent Camp No. 1
E-12	Tent Camp No. 2
E-13	Mumford Point Camp No. 1
E-14	Peterfield Point Camp
E-15	Tank Battalion Camp
E-16	Midway Park Residential Area
E-17	Miscellaneous
E-18	Schedule of Buildings by Areas
E-19	Schedule of Buildings by Type

CHAPTER E PART II ARCHITECTURAL DEPARTMENT

TABLE OF CONTENTS

Section	Title
E-1 E-2	Introduction
E-3	Division Training Area
E-4	Post Troops Activities
E-5	Industrial & Supply Area
E-6	Naval Hospital Area
	Residential Area
. E-7	Rifle Range Area
. E- 8	Barrage Balloon & Amphibian
	Base
E-9	Parachute Training Area
E-10	Glider Training Base
E-11	Tent Camp No. 1
E-12	Tent Camp No. 2
E-13	Mumford Point Camp No. 1
E-14	Peterfield Point Camp
E-15	Tank Battalion Camp
E-16	Midway Park Residential Area
E-17	Miscellaneous
E-18	
E-19	Schedule of Buildings by Areas
A Marine Wall and the Control of the	Schedule of Buildings by Type

GT TRACE I LEEP GATE

THE TAX OF LAMPIOST FIGH.

MINISTER OF STREET

Teltroduct Molal of

- retained around tool to repair that the research are the research are the research are researc

hit is denge Argo Argo

maid high. A morrer and sall

avia enlatar" observal and painter banks

1 Union Feine Camp Boll 1

Togica this lininger

Categorian participation

"ambensiinasi"

raava vi sassailu 120 alubaras

energy to energiable to elibered

1-2

8-9

P-1

5-45

57.5

11-8

17.10

100

54.15

...

or.

E-1. Introduction

The Architectural Department under the direction of Charles W. Goudy, Jr., Chief Architect and Joseph D. Rivers, Principal Assistant, designed all buildings at the Marine Barracks, New River, North Carolina.

The buildings are of Modified Early American Colonial Architecture and designed in keeping with the Government plan for conservation of strategic materials.

The Marine Barracks, New River, North Carolina, in general, includes the areas listed in the table of contents on the preceding page.

The following report describes the buildings as designed and does not take into account unreported field changes.

E-2. Division Training Area

E-2.01 Location. The area is located on the east bank of New River near the center of the reservation and is composed of five (5) Regimental Areas, each include the following number and type of buildings:

- 12 Barracks Buildings
- 3 Mess Halls
- 12 Battalion Warehouses
- 1 Regimental Infirmary
- 1 Post Exchange
- 1 Regimental Theater
- 3 Battalion Headquarters Buildings
- 1 Regimental Headquarters Building
- 1 Regimental Service Club

Additional utility buildings are covered in the chapters on the various utilities.

E-2.02 Barracks Buildings: Two story H shape building

Ground Area Covered	145' x 157
First Floor Area	11056 sq. ft.
Second Floor Area	11056 sq. ft.
Total Floor Area	22,112 sq. ft.
Cubic Contents	318,546 cu. ft.

Design data as follows:

First Floor:

Dormitories (2)	7964	1 sq	. ft
Bed Rooms (2)	2.72	sq.	ft.
Shower Rooms (2)	394	sq.	ft.
Drying Rooms (2)	256		
Wash Rooms (2)	384	sq.	ft.
Toilet Rooms (2)	384	sq.	ft.
Connecting Bath		sq.	
에 가입했다. 이 회에 내가 가입니다 하나 있는데 아니라 하는데			

1014

The state of the s

bas tradeciding the control of the section of the s

de de la table of controve on the produing peril. La Ludde

admit report describes the buildings as Resigned and does, not

Braining Area

constion. The eres is located on the east had a lev Biver of the reservation and is composed of live [5] Regimental and the the lotlowing function and twice of buildings.

annibileR a

Allan Asakodésan noting Viang 2012 Latan

connactal

indeal Theaten.

Indian deadquartersesses all the property of the property of

untle corviol laine

amen with the transfer and some of the constraint of the contract to the contr

he heldings of the seasy a shape building

President Started Place Area Place Area

sevelish as Ataba

a sanki

to late into (2) (2) amost factor (2) amost factor (2) albert (2) amost factor (2) amost fa

12 100 9061

101 .gr 2/1.88

len the Els

.11 .ps 003

AT . DE ST

Storage Rooms	130	sq.	ft.
Closets	12	sq.	ft.
Stairs and Corridors	975	sq.	ft.

Second Floor:

Dormitories (2)		7964	90	£+
Bed Rooms (2)			sq.	
Shower Rooms (2)				
		394	sq.	ft.
Drying Rooms (2)		256	sq.	ft.
Wash Rooms (2)			sq.	
Toilet Rooms (2)			sq.	
Connecting Bath	1 .		sq.	
Storage Rooms			sq.	
Closets			sq.	
Stairs and Corridors			sq.	

Toilets and Wash Rooms:

First Floor:

Shower Rooms (2) 6 showers (each)
Wash Rooms (2) 12 lavatories (each)
Toilets (2) 6 urinals, 5 water closets, 1 service sink (each)
Connecting Bath 2 water closets, 2 lavatories, 1 shower

Second Floor:

Shower Rooms (2) 6 showers (each)
Wash Rooms (2) 12 lavatories (each)
Toilets (2) 6 urinals, 5 water closets, 1 service sink (each)
Connecting Bath 2 water closets, 2 lavatories, 1 shower

Each Dormitory: 58 Beds single deck
Each Building: 232 men single deck
Each Bed: 69 square feet of floor
Each shower head: 10 men
Each Urinal: 10 men
Each Water Closet: 12 men
Each Lavatory: 5 men

General Construction:

Strip steel frame; concrete floor slabs on fill or supported; 4" brick veneer walls.

Foundations:

Either plain or reinforced concrete spread footings or piles.
Soil pressures 1000 to 2000 lbs. per square foot. Pile capacity
15 tons each.

2. 3.4 will apo al ANTA Los MARC taphitado mas casa (1) and to the 404 8TS 1441 4ps 405 *# D * po 865 adt abs 192 (S) Hence (S) A#21 102 ABE (S) smons (S). . 30 tops 41. STAR OR PODERN 18 'eq. ft. sarcol seal atten (noes) selectival if (s) enter de Mileta (1) 8 origate, 6 witer dicestr, I service sink (edch) TOWNER I ADDITIONAL I CARROLD THE BENEFIT A THE SHOP (dough) interest (a) 10 large market (dough) as the colorest as a service state (dough) (dough) as the colorest as a service as a servi stopp of the steel so type the sole Projecto despression by 4

Y SHE SHE Y

: · ·



E-2.02

BARRACKS



E-2.03

MESS HALL



Finishes:

Cement floors, plaster walls and ceilings, steel windows and asbestos shingle roof.

Design Loads:

Roof - Liveload 20 pounds per square foot
First and Second Floors - Liveload 75 lbs. per sq. ft.
Wind - 30 pounds per square foot

E-2.03 Mess Halls: One story, irregular "T" shape

Ground Area Covered	.,	167' x	2671
Floor Area		22,065 sq.	
Cubic Contents		484,532 cu.	

Design data as follows:

Mess Hall		13,143	sq.	ft.
seating 912 men or	14.8 sq.ft. pe	r man		
Galley		3450	sq.	ft.
Scullery			sq.	
Storage			sq.	
Refrigerator Room			sq.	
Preparation Rooms			sq.	
Machinery Room	1 12 M		sq.	
Garbage			sq.	
Cooks Quarters			sq.	
Toilet Room	5.7.		sq.	
Office			sq.	
Gear Room			sq.	
Corridors			sq.	
		100	24.	TO

Toilets: 2 water closets, 2 showers, 3 lavatories

General Construction:

Structural steel frame with strip steel secondary framing; concrete floor slab or fill; 4" brick veneer walls

Foundations:

Spread footings Soil pressures 700 to 2000 pounds per square foot

Finishes:

Cement floors, plaster walls and ceilings, steel sush, asbestos shingle roof.

Design Loads:

Roof - Liveload 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

And the season realise and outlines and analous and capes and the season of the season

Med Hellot Doe story, teregular "" stage

Teres and Area Severed Stores and Area Secure Area Sec

I remilled se edel a deal

san man . Flag and for most SIO mast san man . Flag and san flag

Cooks Clark Cooks Cooks

Tollete: 2 pater closped; 2 showers, 3 levelories

incling traccolla

the files are all a fill to the state of the second of the second of

: DECEMBE

Serdoor Locklade Soll to number 700 to 2000 postular port aquire Look J

The state of the same wills and collings, state agen, as one con

: aboot an

ad ape rost and OS Bantovil - took

E-2.04. Battalion Warehouses: One story, rectangular shape

Ground Area Covered

Floor Area

Cubic Contents

Clear Ceiling Height

33' x 113'
3526 sq. ft.
48,501 cu. ft.
9' - 0"

General Construction:

- (a) Strip steel frame; 4" brick veneer walls; concrete floor...
- (b) Solid 8" brick bearing walls; strip steel roof trusses; concrete floor slab on fill

Foundations:

Spread footings Soil pressures 1000 or 2000 lbs. per sq. ft.

Finishes:

Cement floor, steel windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 pounds per sq. ft. Wind - 30 lbs. per sq. ft.

E-2.05. Regimental Infirmary: One story, rectangular shape

Ground Area Covered

Floor Area

Cubic Contents

41' x 111'

3382 sq. ft.

57,305 cu. ft.

Design Data as follows:

Entrance Porch	144 sq. :	ft.
Waiting Rooms and Corridors	630 sq.	
Heads (Officers, Men's, Venereal)	260 sq. :	ft.
Offices	870 sq. 1	
Wards, Dressing Rooms, Diet		
Kitchen	590 sq. 1	ft.
Gear and Store Room	40 sq. 1	
Main Dressing Room	258 sq. 1	ft.
Lab. Pharmacy, X-Ray, Dark Room	378 sq. f	ct.
Dental Offices	212 sq. f	Ct.

strain description and story, restanting and leader Thorsynd asta const 881 x 1881 .d9 .uo 168.80 Mear Celling Helen's district eterl crame; of brick venet wells; concrete floor, pressent four lease girst tuller being board to blick (d) ida spe megarat 0000 na 0001 norwenna 110 . Ti .ps Top abduce OS Loci ogil & Par · / 3. . . ps \$863 421 AND 608,175 to soulfor na stro nal arealyted the micely galatel ad . apa 000 Monda (Carterer, Manto, Yenerank) ##1 .ps . DV #71. . pa . OT 8 Wards, Evablue Rooms, Dick - #9 - PS 098 40° 824, 104 272 FOR 858 . Ja . ps 873 cath age Sin



E-2.04

BATTALION WAREHOUSE





E-2.05

REGIMENTAL INFIRMARY

General Construction:

Strip steel frame; concrete floor slabs on fill or supported;

Foundations:

Spread footings Soil pressures 1000 or 2000 lbs. per sq. ft.

Finishes:

Cement, tile and linoleum floors, plaster walls and ceilings, steel windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 pounds per square foot First Floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-2.06. Post Exchange: One story, rectangular shape

Ground Area Covered	15 107.
Floor Area	45' x 107'
Cubic Contents	3322 sq. ft.
	47,841 cu. ft.

Design data as follows:

Porches and stoop	204 sq	V+
Vestibule	122 sq.	• 10.
Sales Space	1867 sq.	ft.
Barber Shop (8 chairs)	521 sq.	ft.
Toilet	115 sq.	
Storage Office	157 sq.	ft.
Tailors and Cobblems de	131 sq.	ft.
Tailors and Cobblers Shop Rec		
HOOM .	96 sq.	ft.

Toilet: 3 water closets, 3 urinals, 3 lavatories

General Construction:

Strip steel frame; concrete floor slabs on fill; 4" brick veneer walls.

Foundations:

Spread footings
Soil pressures 1000 to 2000 lbs. per sq. ft.

Anditounismood

Strip steel frame, concrete fixer sixes on fill or accorded

at the min to the second

: : : : : : :

Syresa Footings Soil pressures 1000 or 2000 lbs. per eq. ft.

108

Coment, tile and lineless floors, plaster walls and cellings,

: all sold

Reof - Live load 20 pounds per square foot ' 11.

Post Exchanges One atomy, rectangular shape

Ground area Covered 45 x 107c alor Area 5822 ag. ft. Cubic Contoxts 47.861 au. ft.

legion deta a a follows:

Forches and stoop

Vestionic

Gales Space

Barber Snuc (8 obsirs)

Toties

Tot

Tollog: 8 water closers, 8 prinals, 8 lavatories

.adoldourdaneD law

Strip start from; concrete floor, slabs on fills 40 brick


: decitabile

Spread footings . Soil prospers 1000 to 2000 lbs. per sq. ft.



E-2.06

POST EXCHANGE



E-2.07

REGIMENTAL THEATER



Finishes:

Cement floors, plaster walls and ceiling steel windows and asbestos shingle roof.

Design Loads

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-2.07 Regimental Theater: One story, rectangular shape building with mezzanine across front.

Ground Floor Area

Seating Capacity

First Floor Area

Mezzanine Area

Total Area

Cubic Contents

78' x 138'

1000 seats

10,205 sq. ft.

1560 sq. ft.

11,765 sq. ft.

346,106 cu. ft.

Design data as follows:

Auditorium

Stage
Stage Dressing Rooms and Toilets
Offices
Public Toilets
Projection and Winding Rooms
Lobby, Vestibule, Entries, Stairs
and Halls

7059 sq. ft.
547 sq. ft.
559 sq. ft.
559 sq. ft.

Stage Toilets 2, 1 water closet, 2 showers, 1 lavatory (each)
Mens Toilet, 3 water closets, 3 urinals, 2 lavatories,
1 service sink
Ladies Toilet; 2 water closets, 4 lavatories

General Construction:

Structural steel frame; concrete floor slab on fill; $12\frac{1}{2}$ solid brick walls.

Foundations:

Spread footings or composite piles.
Soil pressures 1000 or 2000 lbs. per sq. ft. Pile capacity
tons each.

Finishes:

Cement, wood and tile floors, wood wainscot, plaster and accustical plaster walls and ceilings steel windows and metal roof:

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq.ft.

Acce - Live load 30 log. per sq. ft. . Mr. pa neg . adl-Q8 - btlW -

ben suchalw loors gailing the aller resent , erach threads

Roof - Live Ined &0 lbs. per sq. - 100% d't ipe non vade OS - buill

10.07 Regimental Teaters One Story, reavingulty page bulleting with remort decreased

> 1886 x 189 Swatten Capacity .51 .ps C561 .dh -pe dev.11 seta Lado? JAS, 108 cm; 174.

.71 .pa 6807 1365 sq. ft. .th apa 746 Stage Dresaing Rooms and Tolleter. .32 .pe 00S . di pa oid 1660 eq. ft.

Stage Tollots 2, 1 water closet, 2 showers, I ladesory (sech) (ser Tollet, & weder electe, & unimale, & ideatories,

. Mile solvens I

anold our denot Leven

Structural socol frame, combrete flace plat on fill; 122 solid

Soil pressures 1000 or 2000 lbs, per sq. ft. Pile camedity

Coment, wood and tile figers, wood waingood, plaster and lion later this evolute lests spailing bus alles retaile labition

; ahapi naise

E-2.08. Battalion Headquarters: One story, "T" shape building

Ground Area Covered

Floor Area

Cubic Contents

62' x 127'

4569 sq. ft.

79,988 cu. ft.

Design data as follows:

Porch, Lobby and Corridors

Toilets
Storage, Closets and Gear
Offices

1052 sq. ft.
252 sq. ft.
166 sq. ft.
3099 sq. ft.

Toilet for Officers: 2 water closets, 2 urinals, 3 lavatories Toilet for Enlisted Men: 2 water closets, 2 urinals, 3 lavatories

General Construction:

Strip steel frame; concrete floor slabs supported; 4" brick veneer walls.

Foundations:

Spread footings Soil pressures 1000 to 2000 lbs. per sq. ft.

Finishes:

Tile and asphalt tile floors, plaster walls and ceilings, tile wainscots in toilets, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-2.09 Regimental Headquarters: One story, "U" shape building

Ground Area Covered

Floor Area

Cubic Contents

61' x 137'
6351 sq. ft.
101,922 cu. ft.

Design data as follows:

Lobby and Corridors
Toilets
Storage
Offices

1467 sq. ft.
341 sq. ft.
191 sq. ft.
4352 sq. ft.

Officers Toilet: 2 water closets, 2 urinals, 3 lavatories Enlisted Mens Toilet: 2 water closets, 2 urinals, 3 lavatories

Derign Groungestores One abory, "T" inape building
Ground Area Covered
Filton Area

Design deta ma fellows:

Design deta ma fellows:

Perch, Loboy and Corridors

Tollets

Zes ag. 16.

Totlet for Officers, & weter closets, 2 wrinefa, 8 levelaridade Totlet for initional and with wither closets, 8 wreals, 8 levelar totlet

.42 .ps 301

.#1 .ps.0906

and Fountation Xm

: anoldake

Eprend footless.

Storago, Dioneta and Cene

5 5 5 1 1 5 5

ofit agentite and sile flours, places will and estituce, this

: EDECEMBE

Bear - Live load Go lbas per so, ca. ' These floor - Live load VS lbas per sq. fr. ' Wind * 80 lvb. yes sq. fb.

patelled board work reaches and general board of the

samulton as what anison

1467 and Cerridors 3467 aq. 17. (c) 1467 aq. 17. (c) 101 aq. 17. (c) 102 aq. 17. (c) 102 aq. 17. (c) 102 aq. 17. (c) 102 aq. 17. (c) aq. (c) a

officers telled. S. w. Yes Steeder, I uringle, S. levetchies.



E-2.08

BATTALION HEADQUARTERS



E-2.09

REGIMENTAL HEADQUARTERS

General Construction

Strip stenl

Foundations

Spread facting

Finishes

Tile and as its

Design Loads:

Roof - Live H Floer - Live H Wind - 50 He

E-2.10 Regimental to two stories, restant and rear.

> Ground Arm C Pirat Bloom a Second Floor I Total Floor I Cubic Contact

Donign dated

Pleas Plans

Entraced
Locker in
Tablish
Realing &

toons The

Library

ellet Jur

l-Market l-market l-market

General Constructions:

Strip steel frame; concrete floor slab supported; 4" brick veneer walls.

Foundations:

Spread footings .
Soil pressures 1500 or 2000 lbs. per sq. ft.

Finishes:

Tile and asphalt tile floors, plaster walls and ceilings, tile wainscot in toilet rooms, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-2.10 Regimental Service Club: One story building with center unit two stories, rectangular in shape with center unit projecting at front and rear.

Ground Area Covered	75' x 252'	
First Floor Area Second Floor Area Total Floor Area	12,159 sq. ft. 2900 sq. ft. 15,059 sq. ft.	
Cubic Contents	297,145 cu. ft.	

Design data as follows:

First Floor:

Entrance Hall and Entries	1175	sq.	ft.
Locker Rooms	156	so-	f+
Toilets	ECO	od.	100
Bowling Alleys (6) & Bleacher	568	sq.	rt.
Seats for 70	3970	sq.	ft.
Game Rooms	3070	80-	ft
Fountain Room: 24 tables, 94 seats Office	1840	sq.	ft.
를 통해 (2011년 전 2011년 전 2011년 전 1201년 전 2011년 (221년 전 2011년 전 2	112	sq.	f+
Storage and Gear	7.00	Pd.	10.
	908	sq.	IT.

Second Floor:

Library 2900 sq. ft.

Toilet Rooms:

1-Men's: 5 water closets, 5 urinals, 4 lavatories 1-Women's: 3 water closet, 3 lavatories 2-Helps: 1 water closet, 1 lavatory (each)

solut "a ipetacidae este anois equince feeta tease cius

and programmes lake of 2000 lbs; per sq. Fb.

elts andiltee bue allew restants prooff elts stades bas elter Took blanks autoeden sewolstw hone secon testot at a

Adl ps weg wolf OS beef eval wilder Floor + Live load 76 lbs. per ac. ft.

wil apa reg and on a main

tian resman dita mulbilue vacte eno grafo convres lumeses di rices, rectangular in shape with center uply projecting ut front

11 / 100 SBI / LI

*#1 .ps 0000 .#1 .ps 800.01

a la same gralland 197 Lud 601 TOS

Batrons bas Ifas embrica add ups dyll

Logical Books in . 156 sqs fbs

20.013.02 .d1 .pa 888

redosito a (0) syella galiwoff ### ### OFFE Of mon education

wall aga of ca

207 123 ONB. Franklin Room 26 tables, 56 tooks 128 ag. 521

Storage and Dear *31-*ps 866

Second Floor,

lemmis, d'anter elesets, 5 urimais, è laveteries latterfulat 5 weber closer, 5 lavebers (dose) grovered 1 .desois refer & applies-S

.72 .pe 0008 · .



E+2.10

foreign

in leadin

awalniy.

lastan

REGIMENTAL SERVICE CLUB



E-2.03

MESS HALL (REAR VIEW)

General Construction

Strip steel brick veneer walls.

Foundations:

Spread foot

Finishes:

Wood floor wainscots in tolle

Design Loads:

Roof - Li First Flo Second Fl Wind - &

E-3. Post Tre

E=3.01
reservation. It
is northeast of
and types of be

- 1 Post
- 1 Bris
- 1 Post
- 4 Barra
- 1 Hess

General Construction:

Strip steel frame: concrete floor slabs supported; 4" brick veneer walls.

Foundations:

Spread footings Soil pressures 1500 or 2000 lbs. per sq. ft.

Finishes:

Wood floors and tile floors, plaster walls and ceilings, tile wainscots in toilets wood windows asbestos shingle and built up roofs.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First Floor - Live load 100 lbs. per sq. ft. Second Floor - Live load 125 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-3. Post Troops Activities:

E-3.01 Location. These activities extend over the entire reservation. Most of the buildings are in an area which adjoins and is northeast of the Regimental Areas and includes the following number and types of buildings:

- 1 Post Headquarters Building
- 1 Division Headquarters Building
- 1 Brig
- 1 Post Exchange
- 4 Barracks Buildings
- 4 Battalion Warehouses
- 1 Mess Hall

And Finderson ob -1986

"# there alone state foots of the supported; at which we have

tenoffahili

Spread footings Bull pressures 1800 or 2000 That per sq. fo

1200046

(elit .egnilles fas silew roteriq .excelt elit bas ercelt boow ...)

Maign Loedes.

Roof - Live lead 20 lbs. per sq. ft. Parat Floor - Live lead 100 lbs. per sq. ft. Second Floor - Live lead 186 lbs. per sq. ft. Wind - 80 lbs. per sq. ft.

residividua adoort Jaoq-

E-3.01 Loastion. These scrivities extend over the entire recordation, which of the buildings are in an area which edicine and is sortheast of the Regimental Areas and includes the following number over a training of the regimental Areas and includes the following number

I Post Mesdagartora Building

I Division Headquarters Bailding

almst I

Post Exchange

a comment out the second for the second of

field assit f

1 Post D 1 Protos 1 Catho

1 Firehouse 1 Post Thents

1 Incindrator 1 Radio Tran 1 Post Tailo

1 Waller Suns

Additional u

E-3.02. Post

1 Battalion Headquarters Building

1 Hostess House

1 Post Dispensary

1 Protestant Chapel

1 Catholic Chapel

1 Firehouse

1 Post Theater

1 Water Treatment Plant

1 Incinérator

1 Radio Transmitter Building

1 Post Tailor and Cobbler Shop

1 Waller Gunnery Building

1 Boat House and Toilet Building

1 Gate House

Additional utility buildings are covered in the chapters on the various utilities.

E-3.02. Post Headquarters Building: Two story building with partial basement, "U" shape, two story portion with one story wing in center at rear.

Ground Area Covered	112' x 205'
Basement Floor Area	2614 sq. ft.
First Floor Area	14,809 sq. ft.
Second Floor Area	12,852 sq. ft.
Total Floor Area	30,275 sq. ft.
Cubic Contents	535,196 cu. ft.

Design data as follows:

Basement:

Corridors	and	Stairs	46	3	sq.	ft.	
Storage						ft.	
Vault						ft.	
Offices						ft.	

First Floor:

Corridors, Stairs and Lobbies	7210 01
Portico	3210 sq. ft.
	238 sq. ft.
Toilets and Gear Rooms	691 sq. ft.
Storage	413 sq. ft.
Post Office Department	2510 sq. ft.
Vaults	152 sq. ft.
Offices	7595 sq. ft.

Second Floor:

Corridors, Stairs and Lobbies	3466 sq. ft.
Portico	238 sq. ft.
Toilets and Gear Room	750 sq. ft.
Storage	425 sq. ft.
Vaults	140 sq. f+

naiblia arotranobael colicatel isgail tartendown Engelopes Thuster Incidention goriz relaced bas relief 3001 aniblies foliof bas encom anoth personal untility buildings are cowded in the companies on the various out full shapes two cory portion with one story wing in center at rout, Design Area Cowered Relation Pres 16,898,095,016,016,016,016,016,016,016,016

.31 .pa 815.05

103 .pa 000

208 80S

.917 .pa des

.71 .00 BES 190 sqs 00V

535,196 put 16.

ataetae0 olda0

strend bee troblered

Corridors. 10011118

Corridors, Spiles and Lobbies Fornied was deer loom And the stings



E-3.02

POST HEADQUARTERS



E-3.03

DIVISION HEADQUARTERS

Boalet w

orne

Ton.

Second

Print

None None

General Constr

floor slabs so

Foundations

Spran Soil p

Finishes:

tilo wainscen

Design Lords

Roof First Section

E-3.03. Divi

Group First Succe Total

Donly

toilet Rooms:

First Floor:

Officers (2): 2 water closets, 2 urinals, 2 lavatories (each) Enlisted Men (2): 3 water closets, 2 urinals, 2 lavatories (each)

Womens (2): 1 water closet, 2 lavatories (each) Private Toilet Room: 1 water closet, 1 lavatory

Second Floor:

Private Toilet Rooms (4): 1 water closet, 1 lavatory (each) Enlisted Mens (2): 2 water closets, 2 urinals, 2 lavatories (each) Officers (2): 2 water closets, 2 urinals, 2 lavatories (each)

Womens: 1 water closet, 2 lavatories

General Construction:

Strip steel roof trusses on $12\frac{1}{2}$ brick bearing walls; concrete floor slabs supported, 2'-0" thick concrete slab in basement floor.

Foundations:

Spread footings Soil pressure 1500 lbs. per sq. ft.

Finishes:

Terrazzo, tile, asphalt tile and lincleum floors, plaster walls, tile wainscots in toilet rooms, accustical tile ceilings, wood windows,

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First Floor - Live load 100 lbs. per sq. ft. Second Floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-3.03. Division Headquarters: Two story "U" Shape building

Ground Area Covered 96' x 185' First Floor Area 9259 sq. ft. Second Floor Area. 9103 sq. ft. Total Floor Area 18,362 sq. ft. Cubic Contents 297,866 cu. ft.

Design data as follows:

Officer's (2): 2 waspr closets. 2 unimals. Pilayetors (2004) salto torni 8 asienan G arterele teran 8 4(8) o ti beraling Liu 1 / 2 troof traces (Acce) transport I . Theolo respond (A) acces solir alover a consider a consi (dae) 6 of related 8 defend to 8 townsets which 1 townset 6 (each) 6 constant 6 (each) 6 constant 6 (each) 6 constant 6 c e i', e a sit incloseration lang tople despended it sale ederence konde "O-", occaregoe adult to amold abaye Spridoot, hearing Sull present 1000 They per squ ft. Torrace, of a subside tile and implementation and reserve the sellings, when windows, a standard tile sellings, when windows, a business at a sellings, when windows, a standard transfer and the sellings are sellings. inter elgalis sofabili Rhof + Live leed 80 lns. per sq. ft. First Floor - Live local 100 loss per sq. ft. Streng Placetow Live Year of the per sq. Fr. A.03. Trivision Horston Co. C. Middled agade "O" arate our 1881 x 188 Chound area Consend. ad1 .pa 9839

Proper delica

admissingt of dirt

Donign date as fullows:

of ope 16m

19,388 ed. 19; 207,868 dus 19;

First Floor:

Corridors, Toilets	Lobby and	Stairs	2248	sq.	ft.
Storage			451	sq.	ft.
Offices			483	sq.	ft.
Vaults			4965	sq.	ft.
Court Room			139	sq.	ft.
Porch			780	sq.	ft.
. 0.011		5	193	sq.	ft.

Second Floor:

Corridors and St	toin-			
Toilets	cairs	1908	sq.	ft.
Storage		322	sq.	ft.
		192	sq.	ft.
Staff Rooms		1025	SQ.	ft.
Offices Vaults		5627	sq.	ft.
vaults		29	sq.	ft.

Toilet Rooms:

First Floor:

Officers: 2 water closets, 2 urinals, 3 lavatories Womens: 3 water closets, 2 lavatories Enlisted Mens: 3 water closets, 2 urinals, 3 lavatories

Second Floor:

Officers: 3 water closets, 2 urinals, 3 lavatories Enlisted Mens: 3 water closets, 2 urinals, 3 lavatories Private Toilets (2): 1 water closet, 1 lavatory (each)

General Construction:

Strip steel roof trusses on 12½" brick bearing walls Concrete floor slabs supported

Foundations:

Concrete foundation walls on wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Terrazzo, tile, asphalt tile, and linoleum floors plaster walls, tile wainscots in toilets, accustical tile ceilings, wood windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First floor - Live load 75 and 50 lbs. per sq. ft. Second floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

AND THE ASTER

att aps Ide "

Att ap

anish up and and anish and anish up and anish and anish and anish anish

Circens, 2 care cleares, 2 arteals, 5 lexaposies, vi Wester, 2 acted to 1 avegents of Dougles of Ares a soler cleares, 8 arteals, 8 leversories

of lossing the colorate Sustanta Sustan

alles prives doing "55" no sound los i sta qirta bezroqosi suzia nouth standoni

dell-preseure 2000, les, per eq. fra

The retease around musicall bus ... It will be a list to the parties of the respect to the process of the parties of the parti

Foot - 15to lott - 20-1851-08 and orlin total state of the state of th

E-3.04. Brig:

Ground An First Flo Second Flo Total Flo Cubic Cont

Design dat

First Floo

Corrido Portido Toilets, Storage Offices Cooks To Guards D

Second Floo

Corrient Toilets, Storage Dormitori Solitary

Poilet Room

First floor

Shower Res Wash Room Toilet Res Private be

E-3.04. Brig: Two story "U" shaped building

Ground Area Covered	79' x 190'
First Floor Area	8434 sq. ft.
Second Floor Area	8391 sq. ft.
Total Floor Area Cubic Contents	16,825 sq. ft.
cable contents	246,128 cu. ft.

Design data as follows:

First Floor: Capacity 100 prisoners single deck

Connidon at			
Corridors, Stairs and Lobby	1035	so-	f+
Portico and Entry	274	24.	7.00
Toilets laws and was	234	sq.	it.
Toilets, lavs., and Wash Room	636	sq.	ft.
Storage	1166		
Offices	1100	sq.	16.
	677	sq.	ft.
Cooks Dormitory (10 beds)	600	90	44
Guards Dormitory (20 beds)	000	sd.	Tr.
Chands Dall D	1088	sq.	ft.
Guards Bed Room (2 Beds)	208	60	4+
Galley and Mess Hall (132 seats)			
in the seats)	2790	SQ.	ft.

Second Floor:

Corridors and Stairs	1470		~.
Toilote Mr. 1 -	1436	sq.	I't.
Toilets, Wash Rooms and Showers Storage	1112	sq.	ft.
	42	sq.	ft.
Dormitories for Prisoners (90 men)	4945	sq.	ft.
Down out V 10 CE 1181	716	sq.	ft.
Padded Cells (2 cells)	140		

Toilet Rooms:

First floor:

Shower Room: 5 shower heads
Wash Room: 6 lavatories
Toilet Room: 3 water closets, 3 urinals
Private toilet room: 1 water closet, 1 lavatory
Bath: 1 water closet, 1 lavatory, 1 shower

tite glade dis graftate and secure were to see that Street Fern Charts 1091, 2 101 a selective in the contract of 181 100 ACAB V 248, 128 64. 28 TINGIFA DE ABABARAS Brail at the country out with made and annual Process on Spains and Lebby .31 aps. 3501 .41 aps. 3501 Per til og red til try Total far, level and Wash Room saturatio ota and Propin . 31 . DE 170 #35 .pg 008 Overda Similary (No beas) 471 .pa-800 Totale (61) High card bio collect . Fr . Pa OFTS in antata tag assertable Series in passes the constant of the constant Solitary (S ecils) t. (atthe t) the tribble aft *pe Ost A COURT TO 129 Shires Roman To all your Rounds as

religio C: signeolo sotar Cipad della della

Prof. in the lot of the control of t

Second Floor:

Shower Rooms (2) 7 shower heads (each)
Wash Rooms (2) 10 lavatories (each)
Toilet Rooms (2) 5 toilets, 5 urinals (each)

General Construction:

Strip steel roof trusses on $12\frac{1}{2}$ " brick bearing walls; concrete slab floors on fill on first floor, supported on second floor.

Foundations:

Concrete foundation walls on wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, salt glazed brick walls, plaster ceilings, steel windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floor - Live load 75 lbs. per sq. ft. Stairways - Live load 100 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

execus because

Slower Rouse (2) V salver heads (cach) (colored Rouse (8) (colored Rouse (8) (cach) (cach) Tollet Rouse (8) 5 vollets, 5 writels (cach)

esthurtand for

Strip, stort trusque en 181º brick booking walls;
Concrete also il ors on fill on first floor, supported on

: ansolatable

Compareto formination wells on wall forbidget

a odelnit

central filters and characterists wills, planter collings,

A S DATE TO BE TO



E-3.04

BRIG



E-3.06

HOSTESS HOUSE

 E-3.05. Post Exchange, Barracks, Battalion Warehouses, Mess Hall, Battalion Headquarters: These buildings are similar to types as described under "Division Training Area."

E-3.06. Hostess House: Two story "T" shape building.

Ground Area Covered	128' x 149'
First Floor Area	7062 sq. ft.
Second Floor Area	6103 sq. ft.
Total Floor Area	13,165 sq. ft.
Cubic Contents	218,492 ou. ft.

Design data as follows:

First Floor:

Porches			
Lounge	586	sq.	ft.
Office	1543	sq.	ft.
Coat Room	168	sq.	ft.
Refreshment Room	36	sq.	ft.
Dining Room (22 tol-1	544	sq.	ft.
Dining Room (22 tables, 88 Kitchen	seats)1643	sq.	ft.
Kitchen Entry and Stores	726	sq.	ft.
Cooks Wash Room	. 235	sq.	ft.
Gear Rooms	56	sq.	ft.
Toilets and Baths	35	sq.	ft.
Bed Rooms (4)	356	sq.	ft.
Linen Closet	565	sq.	ft.
Closets	72	sq.	ft.
Stairs and Corridor	65	sq.	ft.
did corridor	432	sq.	ft.

Second Floor.

Stairs, Corridors and Alcove Toilets, and Baths	1447 411	sq.	ft.
Gear Room Linen Room	.60	sq.	ft.
Closets	120	sq.	ft.
Bed Rooms (25)	175	sq.	ft.
	3890	sq.	ft.

Toilet and Bath Rooms:

First Floor:

Cooks Wash Room: 1 water closet, 1 lavatory
Mens Bath: 2 water closets, 2 urinals, 2 lavatories, 1
shower
Womens Bath: 2 water closets, 2 lavatories, 1 tub
Bath: 1 water closet, 1 lavatory, 1 tub
Bed Rooms: 1 lavatory (each)

Trail selection of trails of cartain actives as the selection A settled often "th years are specially and

6103 sq. (ft. .39 100 834.81 fubra Cymenica .3% Joo 800.01S

PRINCIPLES DE LO LOCAR

.d? .pa 901 +17 × 17 28 Trans dong (as calles, to general teams and The 132 JUL 307 191 1pe 00 470 - PE EE all his box at ello 477 Apa 468 .dy. . ps_303 desail nand Lot the SY .8% .pa 80 .

32 52 119 . 12 . 22 (9: AJI Ipa Osi-Liberts Bid Rooms (25) . The paper of the

tanpos substanti della

the series decired a meter a least of the series I altrateget E altrate E astonolo nutru S shore enou

Baths I water elegate 1 Laurence, il tub colinia (drea) javejevet i hernel kah

Second Floor:

Mens Bath: 3 water closets, 1 urinal, 2 lavatories, 2 showers . Womens Bath: 4 water closets, 2 lavatories, 2 tubs Bed Rooms: 1 lavatory (each)

General Construction:

Wood frame; 4" brick veneer walls Supported concrete slab floors in kitchen and service rooms. Supported wood floors elsewhere.

Foundations:

Spread footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Wood and tile floors, plaster walls, and ceilings, wood windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.
Floors - Bed rooms 40 lbs. per sq. ft.; Public rooms 100 lbs.
per square foot
Wind - 30 lbs. per sq. ft.

Stroot Incom

Board S. suttonest S. Lonton I. annual of stand and and annual of the stand of the

S SPEED CHARLES

dirings of bring vencer walts

upont d countrie also floors interest and certical reason

retted wood floors sleewhors

STREET LANK

.ord.pa and .coo. coo. addered

with the committee has added to be a proof of the best of the second of

7 8 101

est on again alter 1.22. per seg . 22. of . and evaluation to the .

ag'l aparang and 00 a Mill

E-3.07. Post Dispensary: Two story building with partial basement,

Ground Area Covered	
Basement Floor Area	147' x 224'
First Floor Area	2133 sq. ft.
Second Floor Area	16,052 sq. ft.
Total Floor Area	16,052 sq. ft.
Cubic Contents	34,237 sq. ft.
0-11001100	509,688 cu. ft.

Design data as follows:

Basement:

Storage					
Transformer Room Elevator, Stairs and	Halls	713 655 477	sq.	ft.	

First Floor:

Corridors, Stairs, Lobbies,			
Elevator and Waiting Room Portico	4380	sq.	ft.
Toilets	242	sq.	ft.
Storage	465	sq.	ft.
Vaults	2521	sq.	ft.
Offices and Treatment Rooms	6683	sq.	ft.

This floor contains seven departments viz: Outpatient; Eye, Ear, Nose and Throat; Venereal; X-Ray; Laboratory and Pharmacy; Malaria Control and Executive.

Second Floor:

Corridors, Stairs, Elevator and	
Waiting Rooms Portico	3938 sq. ft.
Toilets, Locker Rooms and Gear Rooms	242 sq. ft.
Storage	998 sq. ft.
Offices, Treatment Pooms	118 sq. ft.
Wards and Rooms	9004 sq. ft.

This floor contains three departments viz: Complete Dental Clinic (21 chairs) Operating Suite and Hospital (4 private rooms and 1-22 bed ward.)

Commence in the recommend to record never and the grant was configurately · 11 15 4 4 5 1 8 1 8 1 8 1 1. 18 2 2 3428 157 - 25 SGS .db 145 005, 200 similar himship 111 42 1 230 TVA · Miner and resident Room A 415, and 6.81 TO COUNTY OF THE The was trees . 1.4. The later than the standing of the selection of Colored to the bank of the properties of the season the ina deposit of path of the second of the sec 1,22 101 213 . 118 69. 200 . Later would be a live before the property of t

Toilet Rooms:

First Floor:

Senior Medical Officers: 1 water closet, 1 lavatory
Executive Officers: 1 water closet, 1 lavatory
Officers: 1 water closet, 1 lavatory, 1 urinal
Enlisted Mens: 2 water closets, 1 lavatory, 1 shower
O. D.'s Bath: 1 water closet, 1 lavatory, 1 shower
Womens: 1 water closet, 1 lavatory
Nurses: 1 water closet, 1 lavatory
Venereal: 1 shower, 2 straddle troughs, 2 lavatories
Outpatient: (2) 1 water closet, 1 lavatory (each)

Second Floor:

General Construction:

Reinforced Concrete frame and floors, $12\frac{1}{2}$ masonry walls, wood framed roof.

Foundations:

Pile foundation, concrete walls.

Finishes:

Terrazzo, tile, linoleum and asphalt tile floors, plaster walls and ceilings, tile wainscots in corridors, toilets and some treatment rooms, wood windows, asbestos shingle roofs.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floors - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

tallet Bours

First Floory

Semior decided of floors; I water closed; I daystory of the court of t

ino its briand

Ornace and a second state of a second contains and a second corporate of a second contains a second co

inolian diamand

Constate Constate Proper and filers, 12g and constate wood.

1 210000

tellaw esergado yacistomes villa.

dilaw refeal, arosis'elit simpes one mesicali vilo conservation of the contract of the conservation of the

- 5,11864

The live and CO that put with the

(1) 作用人的意思



E-3.07

160 00

POST DISPENSARY



E-2.02

BARRACKS GROUP



E-3.08 Protestant Chapel: One story building, rectangular in shape

Ground Area Covered 57' x 123'
Floor Area 5935 sq. ft.
Cubic Centents 214,574 cu. ft.

Design data as follows:

Number of Pews 54 Seating Capacity 600 Narthex 600 sq. ft. Nave 4300 sq. ft. Chancel 580 sq. ft. Choir Room 160 sq. ft. Sacristy 160 sq. ft. Toilets 50 sq. ft. Entries 62 sq. ft. Closet 23 sq. ft.

General Construction:

Built from Y&D plans on foundations designed by Carr & J. E. Greiner Company.

Foundations:

Soil pressure 2000 lbs. per sq. ft.

Finishes:

Asphalt tile floor, painted cinder block walls, open timber trusses with fiber beard ceilings, wood windows and asbestos shingle roofs.

E3.09. Catholic Chapel: One story building, rectangular in shape

Ground Area Cowered 56' x 126'
Floor Area 5839 sq. ft.
Cubic Contents 184,309 cu. ft.

Design data as follows:

Number of Pews 60 Seating Capacity 650 Narthex 217 sq. ft. Nave 4300 sq. ft. Sanctuary 305 sq. ft. Sacristy No. 1 106 sq. ft. Sacristy No. 2 193 sq. ft. Passage 94 sq. ft. Gear Closet 9 sq. ft. Toilet 40 sq. ft. Entry 25 sq. ft.

. S. S. M. A. 1881 x 198 .01 .pu delo ald and Mrd. Dis · Bridgi Mo m 497 + PB , OOB . 193 the OOSS wat were des 160 sq. 17t. 160/ed* Ed* ##1 *ps 06 401 aga 20 . . of . pe ds A read yd beauteou san rabreo' so aunig 6116 rederly mange , sides washis retailer , reolf bill Windle address windows windows sand iteo Sandalles Our story billatas, reatascular in souper. NOSE Estad -.211 vps 8500 184,300,005,481 t Kamolich-ka ata

> .81 .ps COL . .32 .ps PC P .31 .ps CD .42 .ps CD

.FT sos TIS



E-3.08

0.8-3

Found

Loka

ō,83


PROTESTANT CHAPEL





E-3.09

CATHOLIC CHAPEL



E-9.

PARACHUTE TOWER

General Construction:

Built from Y&D Plans on foundations designed by Carr and J. E. Greiner Company.

Foundations:

Soil pressures 2000 lbs. per sq. ft.

Finishes:

Asphalt tile floor, painted cinder block walls, open timber trusses, fiberboard ceilings, wood windows and asbestos shingle roofs.

E-3.10. Firehouse: Two story building, irregularly rectangular in shape

Ground Area Covered	42' x 75'
First Floor Area	2680 sq. ft.
Second Floor Area	2247 sq. ft.
Total Floor Area	4927 sq. ft.
Cubic Contents	65,177 cu. ft.

Design data as follows:

First Floor:

Engine Room (3 engines)	1550	sq.	ft.
Hose Room	405	sq.	ft.
Day Room and Alarm Room		1.00	ft.

Second Floor:

Dormitory (20 men)	1550 sq. ft.
Hall	280 sq. ft.
Shower and Toilet Room	240 sq. ft.
2 water closets, 2 urinals, 4	lavatories. 2 showers

General Construction:

Strip steel frame; 1st floor concrete floor slabs on fill; 4" brick veneer walls.

Foundations:

Spread footings or creosoted wood piles Soil pressure 1000 lbs. per sq. ft. Pile capacity 20 tons each

engitouripos

At it bas was to bentied designed on shall die will

17. Tunk

.dl aga mad .adi odos budukuwa N (.b

reduct coop, alter book relate bearing, coor times

at talognaters vinclogovat quisting yards our recorded

agreed to the second of the se

Mode Room (a odernes) 1550 eq. ft.

and Alexanders Recent real and moon ver

Demother (20 men) , take eq. ct.

The set Toilet Room 250 so. The

affile an edata roof administration all the

salings by shooteded mood piles cantelly 20 tons each

Finishes:

Gement floors, plaster walls shingle roof.

Design Loads;

Roof - Live load 20 lbs. pr Second floor - Live load 78 Wind - 30 lbs. por sq. ft.

E-3.11. Post Theater; Plan, face

Ground Area Covered
Scating Capacity Total for P.S.
First Floor Area
Mezzanine Floor Area
Balcony Floor Area
Basement Area
Total Floor Area
Cubic Contents

Design data as follows

Basement

First Floors

period of the second

Finishes:

Cement floors, plaster walls and ceilings, steel windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Second floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-3.11. Post Theater: Plan, fan shaped, with part basement, mezzanine floor and balcony.

Ground Area Covered		130	x:	1771
Seating Capacity Total for	Bldg.	1985	sq.	ft.
First Floor Area		17,378	sq.	ft.
Mezzanine Floor Area		4262	sq.	ft.
Balcony Floor Area		8748	sq.	ft.
Basement Area	医原生性 法从下	4597	sq.	ft.
Total Floor Area		34,985	.sq.	ft.
Cubic Contents		801,783	cu.	ft.

Design data as follows:

Basement:

Transformer Room	192	sq.	ft.	
Battery Room	112	sq.	ft.	
Mechanical Pit	216	sq.	ft.	
Toilet Room	144	sq.	ft.	
Access to Mechanical Equip.	850	sq.	ft.	
Stairs and Circulation	138	sq.	ft.	
Storage	2476	sq.	ft.	

First Floor:

Stage	3396	sq.	ft.
Orchestra Pit	404	sq.	ft.
Auditorium	8713	sq.	ft.
Lobby, Stairs and Corridors	2404	sq.	ft.
Dressing Rooms and Toilets	703	sq.	ft.
Office, Check Room and Box Office	282	sq.	ft.
Entrance Portico and Side Entrandes			

Mezzanine Floor:

Corridors,	Stairs	and	Circulation		1880	sq.	ft.
Toilets		- 12		1	940 990	sq.	ft.
Dressing Re	ooms			,	990	sq.	ft.

There, plainer value and collings, swelvaladows; askestor, . The part of the local ovil - state to wat the the self and Progress Plan, in the charge, with part beament, mercaning A CONTRACTOR OF THE PARTY OF TH 1301 x 1971 1935 squ 25% *#I *pe ero, vi 42 6 pt 80 Sa *#3 Ups 8478 4597 99. 158 *42 *ps 888,48 . #9 . wo . Car , I ca damoiloT be the 1 5 : .32 .pa Ser . . 21 .ps 818 att spa hos . d'1 . pa 881 adi .pe bres 37 sps 6178 . 27 . pa 600G another on our encircular south and less thought the NET SELECTION OF THE SELECTION

STATE

Balcony Floor:

Balcony	4956	sq.	ft.
Dressing Room	495		
Storage		sq.	
Corridors and Stairs	992	sq.	ft.
Machine Room	432		
Projection Room	504	sq.	ft.
Winding Room	130	sq.	ft.

Toilets:

General Construction:

Wood roof trusses; 13" brick bearing walls; Reinforced concrete balcony and mezzanine; Reinforced concrete floor slabs and stairs. First floor concrete slab on fill.

Foundations:

Concrete foundation walls and wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Terrazzo, tile and cement floors, plaster and unfinished masonry walls, wood wainscots in Lobby and auditorium, tile wainscots in public toilets, accustical plaster ceiling in auditorium other ceilings plaster, wood windows, built-up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.
Balcony - Live load 60 lbs. per sq. ft.
Other public floor space - Live load 100 lbs. per sq. ft.
Wind - 30 lbs. per sq. ft.

C.12 .ps 494 #31 . JB - TOS eninds have enally od moof easilyed moof posteriors . 10, . . ce . 590 *** *** 559. . 38 COL . specie retex 1 x (8) are the soul griesond roofs tell (done) year was it is a new on the sold took a contract to € 601 FOO MINISTER and todown to the tent of microst allowers, & dayson the A specific reday S. . (2) avoited mook saledon miller (Mach) betroffest 5 (2) amon spling and spling Tarolin & anthonio words & all to inter some contents where and gotto towal & sill), birs. Skilgs and greek definition by a first better walles of help of the sensor by e bestere contacte work excepte hos/w ment settle anklino't flag bereikstenstightens 1 apply to 7 apply OCCS project which is the same the widerly around droppe being office; hit socianism wild, mairozama, and words will be Hespain escall or hadre in 1997 Mare med that by special .52 .pg tog sed for mor will - suge the

E-3.12. Water Treatment Plant: Building designed under the supervision of the Water and Sanitary Department. All design data is noted in the report of the aforementioned department.

E-3.13. Incinerator: One story building with full basement, rectang-

Ground Area Covered
Ground Floor Area
First Floor Area
Total Floor Area
Cubic Contents

44' x 49'
1152 sq. ft.
1112 sq. ft.
2264 sq. ft.
42,335 cu. ft.

Design data as follows: - based on 15-ton capacity

2 Destructors, 7 1/2 ton capacity each

Ground Floor:

Destructor Room
Ash Hoist
1125 sq. ft.
27 sq. ft.

First Floor:

Charging Floor Area (6 chutes)872 sq. ft.
Can Washing Room 201 sq.ft.
Toilet (1 water closet, 1
lavatory) 39 sq. ft.

General Construction:

Reinforced concrete beam and slab construction throughout with concrete walls - 60'-0" free standing brick stack.

Foundations:

Spread footings
Soil pressure 2000 lbs. per sq.ft.

Finishes:

Cement floors, unfinished concrete walls and ceilings, steel windows and built up roof.

Design Loads:

Charging floor designed for live load of two ten-ton truck con-

Wind - 30 lbs. per sq. ft.

Service Paris or barolite parte with -vegue als vessus beneficiant an olive in the factor and telegraphic sections and the second sections and the second sections and the second sections are the section sections Landinerscore One story outliding week full busement, rootsday x *0-5 w. M. on Soil Educate I oldes 42,330 sin 16,50 Continues agred as penal a texcilor, se atch paint Airson Canal 1. " d aresolo medae i) molici * Proximater book side a lab general servers of 1-65 t. smilten for biles of A 12 0 / 100 M

E-3.14. Radio Transmitter Building: One story, rectangular shape

Ground Area Covered	29' x	81'
Basement Floor Area	2077 sq	. ft.
First Floor Area	2005 sq	
Total Floor Area	4082 sq	. ft.
Cubic Contents	61,702 cu	. ft.

Design data as follows:

Basement 2077 sq. ft.

First Floor:

Transmitter Room	1646	sq.	ft.
Office or Sleeping Room	128	sq.	ft.
Closet	18	sq.	ft.
Toilet (1 shower, 1 water			
closet, 1 lavatory	37	sq.	ft.
Work Shop	176	sq.	ft.

General Construction:

Strip steel roof trusses on 13" brick bearing walls; Concrete 1st. floor slabs supported - Basement slab on fill.

Foundations:

10 20 200

: sons int

Dentan Loui

Concrete foundation walls on wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

cement floor, plaster walls and ceilings, steel windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First floor - Live load 200 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-3.15. Post Tailor and Cobbler Shop: One story building, rectangular in shape.

Ground Area Covered 57' x 192'
Floor, Area 9385 sq. ft.
Cubic Contents 199,766 cu. ft.

*18 x *02 5 2006 sq. ft. 151 .ue SOT.13 reweller more automate .#2 .pc PYOS r .dl .pe SSI .51 .ps/81 *81 sps 15 whosevel I theology 176 sq. ft. roof bedayee on 13" brick bearing walls; Comprete lat. aguitoot lise no allow no ofwerth day ewoming from a suffice and allow rounds . 37 aps was sad will beet will with and the there one story building, rectang-9385 sq. 16. 199,766 ou. Pt.

Design data as follows:

Service Area & Tailoring Dept. 1158 sq. ft.

Offices 460 sq. ft.

Cleaning & Pressing Dept. 5375 sq. ft.

Womens Toilet (2 lavatories,

2 water closets) 86 sq. ft.

Mens Toilet (2 lavatories, 2

water closets, 1 urinal 94 sq. ft.

Toilet Room (1 lavatory, 1 water

closet) 63 sq. ft.

Cobbler Shop 1673 sq. ft.

General Construction:

Strip steel roof trusses on 8" brick bearing walls; concrete floor slab on fill.

Foundations:

Concrete foundation walls Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement and tile floors, plaster walls and dilings, steel windows asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 20 lbs. per sq. ft.

E-3.16. Waller Gunnery Building (Navy Type): Two story building, "L" shaped, constructed from Yards and Docks plans and specifications.

Ground Area Covered

First Floor Area

Second Floor Area

Total Floor Area

Cubic Contents

46' x 61'

2217 sq. ft.

873 sq. ft.

3090 sq. ft.

Design data as follows:

First Floor:

Training Room	1340	sq.	ft.
Mechanical Room	184	sq.	ft.
Work Room	327	sq.	ft.
Office	80	sq.	ft.
Toilet (1 water closet, 1			
lavatory, 1 urinal)	52	sq.	ft.
Hall, vestibule and Stair	234	sq.	ft.

Galleyy
Stair
Equipment
Toilet Suits

Ground Arm to
Floor Arm
Cubic Contract

Design date of
North France

France France

Constructions

Inner Teller

Constructions

Constructions

Constructions

shingle rest.

E-3.10. But to projecting with the

sevelich en aton nalud

Service Area & Tailoring Dept. 1158 se. ft.

Office;

Cleaning & Pressing Dept.

Vise as Toilet (2 layatories.

A vater placets)

Strater Pressing Dept.

Strater Pressing Dept.

A vater placets.

Strater Print (2 layatories. 2

Mans Toilet (2 layatories, 2 water closets, 1 wins1 94 sq. ft. Styllet Room (1 layatory, 1 water closes) 63 sq. ft.

sprine cuob service for the service se

and Later tanno

Swip steel roof trustes on 8" brick bearing walls; concrete

allaw noise walls at the

pount and tily floors, plaster walls and collings, steel

10000

ar apa neg assists book evil - led

aller Gunnery Beileige (News Type). Two Leory bullding, "L"

A SET TO SET TO

we are the second of the

th pe Osell

th pe Add

th pe

- Herry

Second Floor:

Gallery
Stair
Stair
Equipment Space
74 sq. ft.
81 sq. ft.
718 sq. ft.

E-3.17. Toilet Building (Boat Basin): One story, rectangular shape

Ground Area Covered

Floor Area

Cubic Contents

13' x 22'

226 sq. ft.

3228 cu. ft.

Design data as follows:

Mens Toilet (2 water closets,
2 lavatories)
Womens Toilet (2 water closets,
2 lavatories)

113 sq. ft.

General Construction:

Wood frame; concrete slab floor on fill; asbestos shingle siding.

Foundations:

Concrete foundation walls and wall footings.

Finishes:

Cement floors, wood walls and ceiling wood windows, asbestos shingle roof.

E-3.18. Boat House: One story building, rectangular shape, with projecting wing on one end.

Ground Area Covered 39' x 115'
Floor Area 3319 sq. ft.
Cubic Contents 46,445 sq. ft.

Design data as follows:

Canoe Shed (42 canoes) 2367 sq. ft.

Locker Room(84 lockers) 700 sq. ft.

Hall 36 sq. ft.

Office 108 sq. ft.

Store Room 108 sq. ft.

General Construction:

Wood frame, asbestos shingle siding.

Foundations:

Built on timber deck

Contract Tab Course Con Account 22 .po 922 8228 cu, Pb, eptaneha anchalu boow pulling bas silag b og veregit tached THE R THE (avosect 38) and residual WAY . DR COT WAR AND BUT .71 .pa 901 . waitle simile auta edgo - populi book

Finishes:

Wood floors, wood walls, unfinished ceilings, wood sash asbestos shingle roof.

Design Loads:

Roof live load 20 lbs. per sq. ft. Wind - 20 lbs. per sq. ft.

E-3.19. Gate House: One story, part two story, irregular "L" shaped building.

Ground Area Covered	79' x 106'
First Floor Area	5372 sq. ft.
Second Floor Area	720 sq. ft.
Total Floor Area	6092 sq. ft.
Cubic Contents	61,636 cu. ft.

Design data as follows:

First Floor:

Porch	1090	sq.	ft.
Waiting Room			ft.
Offices	1055	SQ.	ft.
Exam. Room, Eye and Ear Test,	-000	24.	***
and Prophylaxis Station	830	sq.	ft.
Toilets and Gear	520	sq.	ft.
Storage			ft.
Detention Room			ft.
Guards Room			ft.
Heater Room			ft.
Corridors and Stairs	367	sq.	ft.

Second Floor:

Dormitory	430 sq.	ft.
Bath	153 sq.	
Stairs	63 sq.	

Toilet and Bath Rooms:

Mens Toilet: 2 water closets, 2 urinals, 1 lavatory
Womens Toilet: 2 water closets, 2 lavatories
Prophylaxis Station: 1 water closet, 1 urinal, 1 lavatory
Mens Toilet (office): 1 water closet, 1 urinal, 1 lavatory
Womens Toilet (office): 1 water closet, 1 lavatory
Guards Toilet: 1 water closet, 1 lavatory

diegrammed walls, unfiniend sellings, wood sound

Lw load 20 los. per sq. ft.

one of the part two story, trrogular "i" shaped

beterall and test and test area and test area and test area area.

6372 89. ft. 720 89. ft. 6082 89. ft.

samilor es ain

F 2000

1090 eq. ft. e45 eq. ft. 1000 eq. ft.

so, Ero and Har Tost, repurished that in 1830 squire

2 .pe 088

art spa 786 cries Statement

1194

450 sq. ft. 451 sq. ft. 451 sq. ft.

garaous dans in

unt: 2 sector obosets. 2 unions, 1 layatory
collect 2 sector glosets. 2 layatories
as Station: 1 water gloset, 1 union; 1 layatory
let (office): 1 water gloset, 1 wrinel, 1 layatory
let (office): 1 water gloset, 1 layatory
allet: 1 water gloset, 1 layatory

Second Floor Bath:

Bath: 1 water closet, 1 urinal, 2 lavatories, 1 shower

Gate House Guard Station: 1 story octagonal shaped building

Ground Area Covered Floor Area Cubic Contents:

11' x 17' 157 sq. ft. 1838 cu. ft.

Design data as follows:

Guards Room

135 sq. ft.

General Construction:

Wood frame; concrete floor slabs on fill; 4" brick veneer walls to second floor, wood siding above.

Foundations:

Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement or asphalt tile floors, plaster walls and ceilings, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Second floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

terofick on what hassed

i Quartity Room .

. 171 . ps 631 *

. 22 . in Tal. 1838 ou, ft.

and lind bounds tonogeton waits to

to mer wells "b affil as scale world ederence peners soon Svotte guible pow (most) the

all present -2000 loss per sq. ft.

respirit to the ellew moderic pleason walls and grality and Toot of mile ded out of a

> titl ape med seal of beed over a most though att by receased character

E-4. Industrial and Supply Area:

E-4.01. Location. This area is situated east of the Division Training Area and Post Troops Area, and includes the following number and types of buildings:

1 Gas and Oil Station

1 Filling Station

5 Warehouses

24 Open Side Motor Sheds

4 Open Shed Warehouses

1 Commissary

1 Post Shop Building

1 Cold Storage

4 Lumber Sheds

1 Balloon Storage Building

1 Firehouse

1 Bakery

1 Post Exchange Storehouse

1 Reclamation Building

1 Laundry Building

2 Garage and Repair Buildings

1 Propane Gas Building

1 Central Heating Plant

1 Scale House

Additional utility buildings are covered in the chapters on the various utilities.

E-4.02. Gas and Oil Station: One story rectangular shaped build-

Ground Area Covered Floor Area Cubic Contents

21' x 29' 599 sq. ft. 6733 cu. ft.

Design data as follows:

Porch Office Toilets Storage

130 sq. ft. 92 sq. ft. 64 sq. ft.

Officers Toilet: 1 water closet, 1 lavatory
Mens Toilet: 1 water closet, 1 lavatory

General Construction:

Wood roof on concrete block walls; concrete floor slab.

Foundations:

Concrete foundation walls, piers and footings Soil pressure 2000 lbs. per sq. ft. Location, Inth area is offured east of the Division of building the Location in State of the Collecting migher to building a transfer of the Collecting migher and the Collecting migher than the Collecting migher and the Collecting migher than the Collection of the Collecting might be and the Collecting might be a collecting might be a collecting the Collecting might be a collecting the Collecting might be a collecting the Collecting might be a collected as a collecting than the Col

na and dil Stablom
dilice Stablom
district Stablom
des Side Motor Sheds
des Shot Sarehouses
des Shot Sarehouses
des Shot Sarehouses
des Storage
dipon Storage
dipon Storage
dipon Storage Building
relouse

or Exchange Storehouse - storehouse station Building and Papair Building spain Suliding rate in the Hense was being Plans

desired and little of the covered in the chapters on the

the sea off Stations, One story to starguist shaped build-

Ground area Cevered Floor Area Cubic Contents

21 x 23* 499 aq. fb. 6733 du. fb.

sevolivi sa atab mu

Toron 1 de con 1 de c

AND LESSONS AND ADDRESS.

... dele modil ederanoa isllam decid ederanoe go loor

egalioch bas Folo sallew moltabauch sta

Finishes.

Cement floors, painted masonry walls, asbestos board and wood ceilings, wood windows, and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-4.03. Filling Station: This building similar to Gas and Oil Station except Officers Toilet becomes Womens Toilet.

E-4.04. Warehouses: One story rectangular shaped buildings with loading platform on both long sides.

Ground Area Covered

Floor Area

Cubic Contents

200' x 360'
72,000 sq. ft.
1,411,383 cu. ft.

Design data as follows:

 Loading Platforms
 7200 sq. ft.

 Storage
 62,424 sq. ft.

 Office
 678 sq. ft.

 Corridor
 95 sq. ft.

 Toilets
 161 sq. ft.

Officers Toilet: 1 water closet, 1 urinal, 1 lavatory Enlisted Mens Toilet: 2 water closets, 1 urinal, 2 lavatories

General Construction:

Monitor type reinforced concrete building with 12" concrete block outside walls; concrete floor slab and loading platforms.

Foundation

Spread footings or piles Soil pressure 2000 lbs. per sq. ft.; pile capacities 15 and 20 tons

Finishes:

Cement floors, unfinished masonry walls, unfinished concrete slab ceilings, steel windows, built up roofs.

Design Loads:

Live load on loading platform 250 lbs. per sq. ft. Live load on first floor 600 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

sensial

Coment floors, painted smeary walls, asbestos board and wood windows, and sabestos phingle roof,

sahsal make

Nind - So lbs. per sq. ft.

The crosps of learn roller becomes Nomens Toilet,

E-4.04. Marghouses: One, every rechangular chaped buildings with

Fround Area Covered 500 x 860* x 860* x 860* x 860* x 860* x 800* x 860* x 860*

Dealgr date as follows:

72.00 sq. ft. 678 sq. ft. 678 sq. ft. 95 sq. fe. 181 sq. ft.

Officers Tollet; I water closet, I uringl, I lavatory Enlisted Lens Tollet; 2 water closets, 1 uringl, 2

val Constructions

Monitor type reinforced concrete building with 12" concrete block out walle; concrete floor else and losding platforms.

noltab

1070

Coment floors, unfinished pasenty walls, unfinished condrete slab

: absolut

live load on loading platform 250 lbs. per sq. ft. [law load on first filos dog load per sq. ft. [lad - 50 lbs. per sq. ft.

E-4.05. Open Side Motor Sheds: One story rectangular shaped building, open on one entire side.

Ground Area Covered
Floor Area
Cubic Contents

31' x 157' 4420 sq. ft. 76,936 cu. ft.

Design data as follows:

Storage of 13 motor vehicles

General Construction:

Wood roof trusses on 8" cement block bearing walls, concrete floor slab.

Foundations:

Spread footings Soil pressures 750 to 2000 lbs. per sq. ft.

Finishes:

Cement floor. Unfinished masonry walls, no ceilings, steel windows and asbestos shingle roof.

Design Load:

Roof - Live load 20 lbs. per sq. ft. Wind - 10 lbs. per sq. ft.

E-4.06. Open Shed Warehouses: One story rectangular shaped buildings open on side except end bays.

Ground Area Covered Floor Area Cubic Contents 28' x 180' 5040 sq. ft. 85,680 cu. ft.

General Construction:

Wood frame, galvanized corrugated iron siding; concrete floor slabs

Foundations:

Spread footings
Soil pressure 3000 lbs. per sq. ft.

Finishes: .

Cement floors, unfinished walls, no ceilings, steel windows, metal roof.

Design Load:

Wind - 30 lbs. per sq. ft.

0. Open Side Hotor Sh les one story rectangular shaped

Ground Area Cower Floor Area Cubic Contents

31 x 167* 4420 sq. ft. 76,938 dw. ft.

inve lot se stab males

Storage of 18 m per vehicles

: no la sundom

Took trusses on 8" ees is block bearing walls, concrete aloor

M Partings Fratures 750 to 2000 a. per sq. ft

floor, Unithished ma mry walls, no cellings, event windows

tive lead 20 lb; pe eq. ft.

Open Shed Warehouse ; One story meetangular shaped

Openia Arca Coveres Plaar Arca Cubes Contanty

28' x 180' 5040 50, 1t, 85,680 004 ft.

etruction;


reme, galvenized water and tron midding concrete floor steps

annigool de

washing 2000 That notice the

istem ,awobniw leeds ,agnilleo on , as the Sectioning , avoil we

.Th. pe rag .edf 05.40



E-4.05

de in La

and as


mylaod

Grenot

Tebauo7.

,300°

OPEN SIDE MOTOR SHED



E-4.08

POST SHOP



E-4.07. Commissary: One story rectangular shaped building with loading platform on one entire long side and part of other long side.

Ground area Covered 103' x 368' Floor Area 33,759 sq. ft. Cubic Contents 541,005 cu. ft.

Design data as follows:

Porches, Platforms and Steps 4959 sq. ft. Warehouse Store Room 18,215 sq. ft. Sales Store 5068 sq. ft. 2399 sq. ft. Commissary Store Room Butcher Shop 209 sq. ft. 721 sq. ft. 115 sq. ft. Refrigerator Boxes Machine Room Offices 655 sq. ft. Corridor 210 sq. ft. Toilets 268 sq. ft.

Mens Toilet: 2 water closets, 2 urinals, 2 lavatories, l service sink

Womens Toilet: 2 water closets, 2 lavatories

General Construction:

Reinforced concrete building with 8" concrete block curtain walls; concrete floor slab, concrete loading platform.

Foundation:

Foundation walls and wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, part plastered, part unfinished masonry walls, part plaster walls, part unfinished concrete slab ceilings. Steel windows, built-up roofs.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floor - Live load 600 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

Platform on one cuties long side and part of other long side.

Ground area Covered 100: x 368:

Floor Area

Cubic Contents

Cubic Contents

Cubic Contents

Cubic Contents

rewollol be atch ngison

tions Tollet; 2 water closets, 2 wrinels, 2 lavateries, 1 service sink moreos Tollet; 2 water closets, 2 lavatories

inclications

winded concrete building with 8" concrete block curtain walls:

egaldee? Hew bas elim added to the the

sellers, part plactered, part unflatered mesonry wells, wells, part unfinished concrete slab cellings. Steel

188

the host 20 lbs. per sq. ft.

E-4.08. Post Shop Building: One story, part two story, "E" shaped building.

Ground Area Covered	181' x 360'
First Floor Area	45,693 sq. ft.
Second Floor Area	3521 sq. ft.
Total Floor Area	49,214 sq. ft.
Cubic Contents	853,438 cu. ft.

Design data as follows:

	General Office	550	sq.	ft.
	Private Office		sq.	
	Storage and Files (Office)	180		
	Office Toilets	50	sq.	
	White Locker, Shower and Toilet			
	Rooms	1050	sq.	ft.
	Colored Locker, Shower and			
	Toilet Rooms	800	sq.	ft.
	Gear Rooms	74		
	Plumbing Shop Office	210		
	Plumbing Shops	3650		
	Plumbing Tool Room	200		
	Sheet Metal Shop	2670		
	Machine Shop	3780	sq.	ft.
	Machine Shop Store Room	180		
	Welding Shop		sq.	
	Blacksmith Shop		sq.	
	Blacksmith Shop Office	110		ft.
	Blacksmith Store Room	85		
	Electrical Shops	1740		
	Electrical Office	190	sq.	ft.
	Electrical File Room		sq.	
	Electrical Instrument Room		sq.	
	General Stock Room	1150	sq.	ft.
-8	Special Store Rooms	780	sq.	ft.
	Refrigerator Shop	1400	sq.	ft.
	Refrigerator Shop Store Room	150		
	Paint Shop	2850		
	Spray Room		sq.	
	Paint Office	300		
	Paint Storage	580		
	Plaster and Mason's Room	590	Sq.	
	Labor's Call Room	780		
	Heater and Air Compressor Room	275		
	Transformer Room	210	sq.	ft.
	Carpenters Shop	11,455	sq.	ft.
	Cabinet and Gluing Room	760	sq.	ft.
	Tool Makers Room	182		
	Carpenters Tool Room	85		
	Carpenters Office	85		
	Carpenters Store Room	310	sq.	
	Corridors, Stairs and Entrances	3470	sq.	ft.
		2.3	4.7	

bagana "	ur .		two s	y, park		a oato	2.2511	Buils	od2 J	20%
		4000								
			X 11							
1,	40%	.00						na noc		
			1888							
			A12.							
								73, 700	11 14	
	100	45/10	884,	000				a fine fo		OND.
						\$ 8 876	lel		h aut	3,50
	.32	100								
				1						
	*42							110 4		
	827							tura en		
	-27	*PB				4				
						is town				
			1050							
		1								
	*47.7		D08							
	100	*00								
	437	+08								
	.31							de set		
	233		200							
								of gal		
	10 E		0788							
	4.00	aDe	0878							
	.0%	#9E	bar							
	200									
Some !										
	427		OIL				F GOLE			
	432									
	+3%						Baone			
	.37	* P0	061-							
		+00								
			Del							
	*07	w D B	-OUTI							
	+372	+ 00								
	# U.S.	* 00'								
	937	~pn				rafi s				
								Shop		
		*95								
								NOON.		
		. »Pa								
	277	108	900					Storia		
	.37	*PE								
	.37	400								
			315-							
					5					
	*32		055							
		*bs	804.3							
									nidat)	
	37	*PB	182							
	+32		'38							
	.01	*PE								
	***	*Pa	OTES	20000		I ban a		.stob	Corri	

.80.0-81 .30164in

General Construction

story and front mil

Foundation,

Soil pressure

Finishes,

walls, part plant built-up roofs.

Design Load

Roof - Live Scoons plan

building with T

Second Floor:

Dormitory
Storage Rooms
Toilet and Gear Rooms
Office
Stairway

1742 sq. ft.
883 sq. ft.
200 sq. ft.
171 sq. ft.

First Floor Toilets:

Office Toilets: (2) 1 water closet, 1 lavatory (each)
White Shower and Toilet Room (2): 4 water closets, 4
urinals, 6 lavatories, 3 showers (each)
Colored Shower & Toilet Room (2): 2 water closets, 3
urinals, 4 lavatories, 3 showers (each)

Second Floor Toilet:

2 Water closets, 2 showers, 2 lavatories

General Construction:

Reinforced concrete building with 12" cement block walls on second story and front wall of first story. Other walls concrete, concrete floor slabs; concrete beam and slab roof with concrete monitors.

Foundation:

Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement and asphalt tile floors, part plaster, part painted masonry walls, part plaster part painted concrete slab ceilings, steel windows, built-up roofs.

Design Load:

Roof - Live load 20 lbs. per sq. ft. Second Floor - Live load 75 lbs. per sq. ft.

E-4.09. Cold Storage Building: One story rectangular shaped building with loading platforms on both long sides.

Ground Area Covered
Floor Area
Cubic Contents

138' x 180'
22,785 sq. ft.
386,415 cu. ft.

Design data as follows:

Loading Platforms
Offices and Toilets
Trucking Hallway
Vegetable Storage
Receiving, Meat Storage &
Issue Room

2733 sq. ft.
670 sq. ft.
4518 sq. ft.

Front Propert

Dormstory Storege Rooms Tolker and Committee Office Stairmey

and ape Sets and ape Sets

sadelfor woold varie

Diffee Tollete: (8) 3 water closet, 1 low tory (each)

All a Shower and Tollet Rose (8); 4 wards closets, 6

urisals, 6 lowetter, 2 setter closets, 5 & Solute

Colored Shower & Tollet Rose (8); 2 water closets, 5 & Solute

writals, 4 lavadories, 8 shader (6col)

Semend Floor Collets

2 Mator closets, 2 showers, 2 lavesolp total S

profitorations In

Anthorded commette the state of the state of

amaking.

art app From Each DOOR Francische 1240

1 3 3 3 3

Not - Live lead ED line por eq. ft.

Begade "selection or order out of the selection above restaurable baped with Account to the selection of the

Ground Area Covered Floor Area Cubic Control

286,635 60. 10.

Tools in a season solver

11000 175 01,

Office and Talless. Tracking calling epstable Storage Receiving, New Storag Lane 2008 Dry Storage 769 sq. ft. Fish Storage 445 sq. ft. Ice Storage, Freezing Tank and

Machinery Room 5297 sq. ft.

Toilet in Storage Area: 2 water closets, 2 urinals, 2 lavatories, 1 shower
Toilet in Machinery Area: 1 water closet, 1 lavatory

General Construction:

Reinforced concrete building with 12" concrete block curtain walls stucced on outside, concrete loading platform, concrete floor slabs.

Foundations:

Pile foundation
Pile capacities - 20 tons each

Finishes:

Cement floors, plaster walls and ceilings steel windows and built-up roof.

Dasign Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-4.10. Lumber Sheds: One story rectangular shaped open all sides.

Ground Area Covered 22'x 113', 42' x 113'

Floor Area 2306 sq. ft., 4545 sq. ft.

Cubic Contents 42,666 cu. ft., 90,900 cu.ft.

Design data as follows:

All buildings divided into eight bays each approximately 14' center to center.

General Construction:

Wood frame

Foundation:

Continuous concrete footings

Finishes:

Dirt floor, unfinished end walls, no ceiling. Rolled mineral surface roofing.

pry Storage
Pien Storage
Too Storage Preceing Tank and

Maconinary Rock State Pty

Tollet in Storage Area: 2 water closets, 2 uringle, 2 invatories, 1 shower follet in Machinery Area: 1 water closet, 1 lavatory

i constructions

reinforced concrete building with 12" concrete block ourtain

10000

Pile foundation

118

this ewohalw looms spille and neilings about damn't

155000

Roof - Live load SO The. per sqs ft.

Ilis mego bequeta ralagratuer grots end sabena redemit .ol. and

Ground Area Covered Floor Area Omble Contents

2306 sq. ft., 4565 sq. ft. 2306 sq. ft., 4565 sq. ft.

pestgo data as follows:

All buildings divided into eight bays cach approximately

implionitamed in

mont book

PARENT

gontinuous constrate fuotings

BB.

for floor, darinished and walls, no orling. Rolled mineral

E-4.11. Balloon Storehouse and Shop: One story "U" shaped building.

Ground Area Covered 100' x 140'
Floor Area 10,400 sq. ft.
Cubic Contents 102,268 cu. ft.

Design data as follows:

Storage 7630 sq. ft. Receiving, Boxing and Carting 2320 sq. ft.

General Construction:

Wood roof on concrete block walls, concrete floor slab.

Foundation:

Concrete foundation walls and footing Soil pressure 2000 lbs. per sq. ft.

Finishes:

自由主意

Awa.

Cement floors, painted masonry walls, asbestos board ceiling steel windows asphalt roll roofs.

E-4.12. Firehouses: This building similar to type as described under Post Troops Area.

E-4.13. Bakery: One story, rectangular in shape with loading platform on one long side and part of other long side.

Ground Area Covered 142' x 162'
Floor Area 20,736 sq. ft.
Cubic Contents 469,227 cu. ft.

Design data as follows:

1792 sq. ft. Loading Platforms 8425 sq. ft. Flour Storage 6160 sq. ft. Bakery 340 sq. ft. Ingredient Room Cold Storage Room
Fermentation Room 58 sq. ft. 400 sq. ft. Bread Storage and Issue Room 3870 sq. ft. 840 sq. ft. Storage 280 sq. ft. Office Toilet, Shower & Locker Room 458 sq. ft. Toilet: 3 water closets, 2 urinals, 3 lavatories TO AND SERVICE OF THE SER

A PROTEOT WE BIRD HOTER

Storage Storage and Jartist 2820 bq. Ft.

*dolinging thou

week roof on corprete block walks controls in foor brod

10000

Compacts foundation walls and footing

1 6 6 6

Sound Closes sales and masons, wells, kelested board octions

Deditos an egyo od rallata sattlind otal resoundaris .Si.e.d

petis. Salesys one story, restantar in spape with losding

Tate of the Converge Covers of the converge of

reveiled an acub matern

Plos cores Signal Signa

Mollet, Shower's Locus Loom 455 sq. ft.

General Construction

walls, stuccood; comer

Foundation:

Concrete found

Finishes:

Coment and term

Design Load:

Roof - Live In Floor - Live I Loading Platter

building with loading

Ground Are Floor Area Gubic Conte

Design of

Loiding Storage Office Storage Toilers

Home Told Notices 5

General Construction

Reinforced care walls; concrete loadle

Foundation:

Concrete foundati

inishes;

walls elsewhere wood wind

General Construction:

Reinforced concrete building with 8" concrete block curtain walls, stuccoed; concrete floor slabs and loading platform.

Foundation:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement and terrazzo, painted masonry and plaster walls, plaster and painted concrete slab ceilings, steel windows, built-up roofs.

Design Load:

Roof - Live load 20 lbs. per sq. ft. Floor - Live load 300 lbs. per sq. ft. Loading Platform - Live load 250 lbs. per sq. ft.

E-4.14. Post Exchange Warehouse: One story rectangular shaped building with loading platforms on one long side and one end.

Ground Area Covered	72' x 158'
Floor Area	11,850 sq. ft.
Cubic Contents	194,925 cu. ft.

Design data as follows:

Loading	Platforms		1800	sq.	ft.
Storage			6912	sq.	ft.
Offices	(Valuable	Md'se)	1414	sq.	ft.
			230	sq.	ft.
Toilets			142	sq.	ft.

Mens Toilet: 1 water closet, 1 lavatory
Womens Toilet: 1 water closet, 1 lavatory

General Construction

Reinforced concrete building with 8" concrete block curtain walls; concrete loading platform and floor slabs.

Foundation:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, plaster walls in offices, and toilets, unfinished walls elsewhere wood windows built-up roof.

The table some and the source of the source

terrary and placed mason, and places wells, places as see places, builties to roots,

The part of that of heat of heat of the part of the pa

social relations who has some sold one to the self-

- granifol sz użeb n

AT ON DOSI

AT ON

who we is a district to the section of the section

platform and thous slaber

sanizaci bas silaw moltas

bestern walled and the search at allow reduction



E-4.13

walle,

and poin

Cemeral Con

conco sullag

anottabanos.

Pinish

Communication Communication

BAKERY



B-4.16

LAUNDRY



Design Load:

Roof - Live load 20 lbs. per sq. ft.

E-4.15. Reclamation Building: One story rectangular shape.

Ground Area Covered 76' x 150'
Floor Area 10,050 sq. ft.
Cubic Contents 158,138 cu. ft.

Design data as follows:

 Storage
 4279 sq. ft.

 Shops
 4508 sq. ft.

 Offices
 317 sq. ft.

 Toilets
 296 sq. ft.

 Corridors
 191 sq. ft.

White Toilet: 2 water closets, 3 urinals, 3 lavatories
Colored Toilet: 2 water closets, 3 urinals, 3 lavatories, 1 service sink

General Construction:

Reinforced concrete building with 8" concrete block curtain walls; concrete floor slab.

Foundation:

Concrete foundation walls.
Soil pressure 2000 lbs. per sq. ft.

Finishes:

Built up roof unfinished walls and ceilings except in toilets where plaster finish is used. Cement floors, steel windows.

Design Load:

Roof - Live load 20 lbs. per sq. ft.

E-4.16. Laundry Building: One story rectangular shaped building with wings at both ends.

Ground Area Covered 143' x 293'
Floor Area 25,491 sq. ft.
Cubic Contents 490,384 sq. ft.

Design data as follows:

. or . of the .ol .os seg .edi cs bool evil - to

wegens refushed on a story restended and

Ground area Covered 75% x 1800 (1-

aswollot as agab myisad

Thite Polists & water closets, & urinals, & laws.
Colored Toilets & marks closets, & urinals, &

2 130 23 pt

proud sonorers building with 8" sonorers bloom ountains

de fonndetion walls.

or reef until dall de salle and collings except in tollets

the load 20 loss per sq. fts

antbilled begens endunearies took training the state of the training to the state of the state o

, 25,481 sq. ft.

490,384 apr 485,004

Ground Area Covered Place Area Cubic Consents

reveiled as seab mairo

2540 sq. ft. Receiving Room 15,505 sq. ft. Work and Delivery Space 883 sq. ft. Marking Room Disinfecting Rooms 553 sq. ft. 995 sq. ft. Mechanical Equipment 625 sq. ft. Shop 910 sq. ft. Storage Office 350 sq. ft. 1201 sq. ft. Locker Rooms 535 sq. ft. Toilets

Office Toilet: 1 water closet, 1 lavatory
White Mens Toilet: 2 water closets, 1 urinal, 2 lavatories
White Mens Locker Room: 16 lockers
White Wemens Toilet: 3 water closets, 2 lavatories, 1
service sink
White Womens locker Room: 18 lockers

White Womens locker Room: 18 lockers
Colored Womens Toilet: 8 water closets, 8 lavatories
Colored Womens Locker Room: 72 lockers
Colored Mens Toilet: 3 water closets, 2 urinals, 3 lavatories, 1 service sink
Colored Mens Locker Room: 30 lockers

General Construction:

Structural steel frame; 13 inch terra cotta tile walls; concrete floor slab.

Foundations:

Spread footings Soil Pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, painted masonry walls, painted ceilings, steel windows and built up roof.

Design Load:

Storage and loading platform - Live load 300 lbs. per sq. ft. Other floors - Live load 100 lbs. per sq. ft.

E-4.17. Garage and Repair Building: One story rectangular building with mezzanine floor in one end.

Ground Area Covered

First Floor Area

Mexzanine Floor Area

Total Floor Area

Cubic Contents

162' x 360'

57,210 sq. ft.

62,235 sq. ft.

1,161,271 cu. ft.

Paceiving Room

Work and indivery Space

Partiag Room

Pintal outset Rooms

Rechards Rooms

Re

White Mens Losier Room; 16 ledters
White Womans Teilet; 5 water elegate; 2 lavatories, 1
service sink
White Womans loseer Room; 18 lesters
Colored Womans Feilet; 8 water closets; 6 lavatories
Colored Womans Locker Room; 72 leckers
Colored Vensus Locker Room; 72 leckers
Colored Vensus Teilet; 5 water closets, 2 wrinels; 5 lavae

Colored Sans Toilets 3 water closets, 2 wilhels, 3 tave

Colored Sons Louiser Rooms 50 lockers

enolitoratemos

winted attention teller ofth total acted the walls accedent

1880

on floors, paidted mesonry walls, painted outlings, stood win-

equand loading olitions - live load 500 lbs. per sq. ft.

or direct and models Buildings One story rectangular building

Ground Area Covered First Floor Free Demander Floor Arthur Total Floor Arthur Cubic Controls

(162* x 360* 67,210 sq. ft. 6025 sq. ft. 62,235 sq. ft. 1,161,271 cu. ft. Design data as follows:

First Floor:

Offices	2220		
Chanefana Wasts a	1132		
Chauffers Waiting Room	257	sq.	ft.
Toilets, Showers and Locker	Rms. 1250	sq.	ft.
redestrian Circulation	1208	80.	ft.
Vehicular Circulation	13,617	80.	ft.
Vehicular Parking Space	19,520	sq.	ft.
Work Shops	12,729		
Storage	5541		

Mezzanine Floor:

Dormitory	3360	sq.	ft.
Night Officers Room	217		
Toilets and Showers	417		
Storage	425		

Office Toilet: 1 water closet, 1 lavatory
White Toilet & Showers: 2 water closets, 4 urinals, 7
lavatories, 7 showers
Colored Toilet & Showers: 3 water closets, 4 urinals, 4
lavatories, 5 showers
Mezzanine Toilet & Showers: 3 water closets, 4 urinals,
7 lavatories, 5 whowers

General Construction:

Reinforced concrete building with monolithic concrete walls; concrete floor slab.

Foundation:

Spread footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, painted masonry walls and concrete ceilings except in toilets, showers and locker rooms, these are cement plsater, steel windows and built-up roof.

Design Load:

Roof - Live load 25 lbs. per sq. ft.
Mezzanine Floor - Live load 50 lbs. per sq. ft.
Wind - 30 lbs. per sq. ft.

leadin data an follower

First Floor:

			나 100 중에 보는 100 100 100 100 100 100 100 100 100 10
ed't apa			Office Control
200 xpc			Challfore National Your
	Fans 1280	n 53/ 6	of bre armonis (costial
.01 eps	BOSI		Pedestria Circulation
.at 198			Molifact Circulation
100 100			Validating Purking Space
#37 #PS			equita Shops

-encold entastast

					yngd	
100					eillo	
433	, pa	315		.51	bara at	
						Michael B

		Saulo rudsW.l	idelect collice
T salaalu		Ethows Fig. 3'res	White Toller's
		layatories, 1	
A sleain t.	ledecols redon	& Showers: 3	Jaliot bonefell
	an executa	i . saitorevai	
es d urincle,	3 water elegen	t a Showores	of her course
		. Actroforst V	

al Consumuctions

Adamsed controls building with somelinia, concrete walls; con-

2000200

. a could

Thoors spatifies or stones but allow winders besting a sooft wants winders and looker rooms, then are demons planter, seed windows

LIP BE

And a 30 that part of the py and the py and it.

E-4.18. Building for Propane Gas System: One story rectangular shaped building with platform on one end and part of one side.

Ground Area Covered	201	x 2	61
Floor Area	467	sq.	ft.
Cubic Contents	6150	Cu.	Ft.

Design data as follows:

Platforms		141	sq.	ft.
Equipment	Space		sq.	

General Construction:

Reinforced concrete slab roof on 8" brick bearing walls; concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 1000 lbs. per sq. ft.

Finishes:

General Co

orete fleu

.testainin

and bulletes

shaul malao

Me s zani

- bmiW

Cement floors, unfinished brick walls, wood windows, built up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-4.19. Central Heating Plant: Rectangular shaped building with projection at rear.

Ground Area Covered	89' x 150'	
Ground Floor Area	10,971 sq. ft.	
Mezzanine Floor Area	398 sq. ft.	
Operating Floor Area	10,624 sq. ft.	
Scale Platform Floor Area	5400 sq. ft.	
Boiler Access Floor Area	945 sq. ft.	
Catwalks over Boilers Area	379 sq. ft.	
Surge Tank Floor Area	1259 sq. ft.	
Convey Floor Area	1220 sq. ft.	
Total Floor Area	31,196 sq. ft.	
Cubic Contents	745,199 cu. ft.	

General Construction:

Structural steel frame with $12\frac{1}{2}$ " brick curtain walls above operating floor level and concrete walls below; Floors, concrete slabs or metal grating; Reinforced concrete coal handling pits.


bogses talugated out vacue and emerge and entrong and enthines. (81.000 bogses talugated and the state of the second state and the second state and the second second state and the second seco hereved seta bounds (158 £ 100 · + Floor Area Cubic Contents 13 100 114 200000 Plagings Space **1 * ge far estuforced concrete alab roof on 8" aring bearing walles concrete Comprete foundation walls and footings wil the med *pol book ammente the Poor of the avenue of the series and bedring a roof the state dativised because Tolerakators Treated posters dativise with

.

PORT R 108

PORT R

soundary aton from while 12, but of contain while above operating lates to adala to entre a company flagge, conferences alaba or metal a tatiq agilboan lago exemple beoncarion



E-4.19

CENTRAL HEATING PLANT



Foundations:

Concrete piers and concrete filled; steel shell piles. Pile capacities 40 tons each

Finishes:

Cement floors painted brick walls, steel windows, built up roof.

Design Loads:

Floor generally designed for a live load of 150 lbs. per sq. ft. except the operating floor where the slabs are designed for a 400 lb. live load on the slabs and 250 lbs. on the beams.

E-4.20. Scale House: One story rectangular building with platform scales located beyond building.

Ground Area Cove	red
Ground Area .Cove	
Scale Platform A	rea
Building Area	
Total Area	
Cubic Contents	
Cubic Contents	

23' x 30' scales & bldgs. 10' x 14' building only 300 sq. ft. 140 sq. ft.

140 sq. ft. 440 sq. ft.

2898 cu. ft. scales & bldg. 1470 cu. ft. building only

General Construction:

Wood roof on concrete block bearing walls, concrete floor slab on fill.

Foundations:

Concrete foundation walls

Finishes:

Cement floor, unfinished walls, no ceiling, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-5. Naval Hospital Area:

E-5.01. Location. This area is situated on Hadnot Point, northwest of the Division Training Area, and includes the following number and types of buildings:

and the story and occepta fills a apply shall filled Floor of Mind , swoining feets falls, aging buttley swoil think the operation floor where the black are designed for a 600 104 ea.20. Seale House; One story restangular building with platform Scale Platform Area anta paralass Att apa ora the Suintine for me out con estado te fout . no dale roof ederates pulled beet and about of the no long beet allaw daid bangk attend acceptation and the contraction of a line of the contraction and t art are ned and OS boof wall - Took Transfign , June 1 Tombel an Detaute at acre and Lacidacel 10.004

wa ba

1 Administration Building, Mess Hall and Recreation Building 11 Wards and Corridors. 1 Nurses Home 1 Family Hospital 1 Civilian Nurses Home 1 Medical Warehouse 1 Garage 1 Shop Building 1 Heating Plant 1 Warehouse 1 Laundry 2 Corpsmen's Barracks 3 Officers Quarters 1 Warrant Officers Quarters 1 Bachelor Officers Quarters 1 Servant Quarters for Men 1 Servants Quarters for Women 4 Transformer Buildings Additional utility buildings are covered in the chapters on the various utilities. E-5.02. Administration Building, Mess Hall and Recreation Building, Wards and Corridors: Irregular-shaped building, part two-story, part threestory, with partial basement. Ground Area Covered 400' x 986' 23,143 sq. ft. Basement Floor Area 154,296 sq. ft. First Floor Area Second Floor Area 144,542 sq. ft. Third Floor Area 24,841 sq. ft. Total Floor Area 346,822 sq. ft. Cubic Contents 5,471,458 cu. ft. The basement of the building is designed as a tunnel under the main connecting corridor with additional areas at service bays and under the Administration Building. The basement houses mechanical piping and equipment. It also may be used as a bomb shelter if necessary. The first floor of the Administration Building contains the executive and administrative offices, telephone offices, emergency suite and elevators No. 1 and No. 2. The first floor of the Mess Hall and Recreation Building contains a mess hall for patients and corpsmen seating 512 men; a mess hall for officers seating 48 men; a mess hall for Chief Petty Officers seating 48 men and the galley, preparation and storage rooms for the preparation of food. The first floor of the Wards and Corridors consist of eleven ward buildings connected by corridors. In these corridors are four service bays in which are located elevators Nos. 3, 4, 5 and 6. - 95 -

Addition of the order of the task that the best of the best of the ball A Arobitizon Las afrancias , 4, 5, 5, 5, 5, 1 that's patrick f alegaria ato maggot a jede no prostunto ens al paravor era Eguillica gilling, barottina sandlility addition ohpassad Lateria nahr in .dr .ya 801.65 154 720 001 221 .20 .pe 112.000 184 as 311,170,6

odt anfrompo gniblish melvargateinba eds to roof sents on?

edstanform of the kind of the sent of the

the additive notine west him them, seek and to took tenth air -there seem a took SIG anthree members of him execute the real limit seem a such that the execute the continue of the first see a such that the grant of the first see and the first seem as the first s

develo to delano considera de the Merts and Corridors consist of claves established considerated and the figure considerated and the second of the second of



E-5.02

NAVAL HOSPITAL - ADMINISTRATION BUILDING



E-5.02

NAVAL HOSPITAL - GENERAL VIEW

1 Me

wa

pe

pl tl complete some for the complete some fo

The eleven wards designated numbers 6 through 16, (numbers 1 through 5 were used to indicate sections of Administration Building, Mess Hall and Recreation Building) contain the following:

No. 6, Sick Officers Quarters; 14 private rooms, 2-2 bed wards, 18 beds.

Nos. 7, 8, 9, 10, 12, 13, 14 and 15, Medical Wards, 27 beds per ward and 2-2 bed wards, 31 beds each.

No. 11, Urological Ward; 27 beds in ward and 2-2 bed wards, 31 beds.

No. 16, Neuropsychiatric Ward; 25 beds in ward and 4 strong rooms, 29 beds.

The second floor of the Administration Building contains the pharmacy, laboratories, the dental clinic, eye, ear, nose and throat clinic, the library and board room.

The second floor of the Mess Hall and Recreation Building contains the recreational facilities consisting of an auditorium, with 594 seats, 516 on main floor and 78 in the balcony; a Recreation Room with refreshment area, a patient library, post office, tailor shop, ship store, barber shop and large terraces.

Second floor of Wards and Corridors is similar to the first floor and contains the following:

Ward Nos. 6 and 12, Sick Officers Quarters; 14 private rooms, 2-2 bed wards, 18 beds each.

Wards Nos. 7, 8, 9, 10, 13, 14 and 15, Surgical Wards; 27 beds per ward and 2-2 bed wards, 31 beds each.

Ward No. 11, Dermatology and Syphilis Ward; 27 beds in ward and 1-2 bed ward, 29 beds.

Ward No. 16, Isolation Ward; 4-2 bed wards, 5-3 wards and 1-5 bed wards, 28 beds.

Third floor of Administration Building and Mess Hall and Recreation Building contains the X-Ray suite, sundry treatment rooms, operating suite, fan room and the upper part of the auditorium and balcony.

In addition to the beds listed above, which total 637, there are 371 additional emergency beds, or a grand total of 1,013 beds which can be set up in the Wards and connecting corridors.

Design data as follows:

Basement Administration, Mess Hall	and Recreation Building:
Pipe Tunnel	1125 sq. ft.
Mechanical Rooms	900 sq. ft.
Transformer Room	396 sq. ft.
Stairs, Elevators and Circulati	
Window Areas	320 sq. ft.
Basement Wards and Corridors:	
Pipe Tunnel	6050 sq. ft.
Mechanical Rooms	1052 sq. ft.
Transformer Rooms	437 sq. ft.

The elevate werds described a substant of through 18, (numbers Manifest Secretary Project Contents the followings Section 1 shed VS , abrant Landthon to the all to, the total kards, SV beds adoug book by a three bank 3-2 billion ablasw bed Sel buy brew all abed V3 (brest followed all asm) Mos 18, 2012 open historic North 25 rods in word and A Argoni the second Floor of the Adultatystich Sulldice contains the or suppression in the definit eligic, err, car, car through eligible withfile notteened has fire seed one to could page on And work improved the no to particular actificant for the for the second anote gins gons voils , soilte toog , woodef , duiter s , work da as Search and of reliate to equipment the theory the search hapted A STANDARD WAS SOLD ON THE STANDON ward Mos. 6. and 15, the World over Courteers it private rooms, To read the Lord to the all to a lot complete TT. Hopers 5 of 16 Lourse Doc 344 has planted braw ni mbad 18 ingan allingua ana vaoleterna ili un Iran the above Sec . Sec . of the state of the state of the sec . bas fire each has midian despressioned to work brief ender Andreing contains the Jews again, sundry treatished rockes, Tamedation to the gods lieved above, which total 657; where meda about 610, 1 to later three girls total of 1,010 bode which transition to admired below ngilbling morrastes to About great that steamed .01 .ps-9911 ext apa our

Aug 100 has shart the house Apput Tungs Section to the second A some many transf

Stairs, Elevators and Circulation 6350 sq. ft.
Window and Entrance Area 972 sq. ft.

First Floor Administration Building:

Lobby, Corridors, Waiting Rooms, Stairs and Elevators 6985 sq. ft. Offices 3184 sq. ft. P. B. X. 262 sq. ft. Officer of the Day 350 sq. ft. Examination and Treatment Rms. 713 sq. ft. Wards (5 beds) 693 sq. ft. Toilets, Gear, Utility, Closets, etc. 1583 sq. ft. Storage 416 sq. ft.

First Floor Mess Hall Buildings:

Corridors, Stairs and Circulation 3013 sq. ft. General Mess Hall 9683 sq. ft. Officers Mess Hall 975 sq. ft. C. P. O. Mess Hall 990 sq. ft. Sculleries (2) 840 sq. ft. Service Pantry (Officers Mess) 318 sq. ft. Offices 429 sq. ft. Galley 6148 sq. ft. Bake Shop 462 sq. ft. Refrigerator Rooms 1674 sq. ft. 1034 sq. ft. Preparation Rooms 1740 sq. ft. Storage Rooms 260 sq. ft. Garbage Room Mechanical Room 182 sq. ft. 445 sq. ft. Toilets, Locker Room and Gear

First Floor Wards and Corridors:

Corridors, Stairs, Elevators, 20,395 sq. ft. and Porches 53,135 sq. ft. Wards and Sick Rooms Treatment Rooms and Doctors Office 4419 sq. ft. Sun Rooms 4492 sq. ft. 6089 sq. ft. Closets, Storage, and etc. Baths, Toilets, Utility Rms. & Gear Rooms 6193 sq. ft. Diet Pantries 2475 sq. ft.

Second Floor Administration Building:

Waiting Rooms, Corridors,
Stairs & Elevators

5747 sq. ft.

A STATE OF THE RESIDENCE OF THE PARTY OF THE ranibiled meliteralelets confr fast moon end in the least typical party month but the same Constitution of Prestment Res. 1 1 30 .30 paragon , willing , the control 10.25.2 CHANGE HAS SEE 37,575 Special Action 1205 161, 189 198 188 1676 - No. 5781 LOSS LOLABOR conditioned the mer termeles. Talleto, Legal accept adeligh get and the samplified or depot modificati door days, single, Blomston. 22 .50 308.03 | BANOOR I seed and been posed december. 487 478 5050 9304 5 6 0800 a constitution of the first and the Augusta ta THE LOS STORY WAS INCOME. SPORE STORES Andrew Control of Party

Pharmacy Eye, Ear, Nose & Throat Clinic Laboratories Dental Clinic Offices & Treatment Rooms Library and Board Room Red Cross Room Toilets Closets and Storage	1572 1530 630 1361 1029 210	sq. sq. sq. sq. sq. sq. sq.	ft. ft. ft. ft. ft.
econd Floor Mess Hall Building (Re	creati	lon)	
Corridor Passage and Stairs Auditorium Stage and Back Stage Recreation Room Refreshment Room and Kitchen	1441 3885 897 1770 810	sq. sq. sq. sq.	ft. ft. ft.

343 sq. ft. Tailor Shop 318 sq. ft. Ship Store 343 sq. ft. Chaplins Office & Interviewing Room 392 sq. ft. Terraces 8344 sq. ft. Toilets, Locker Rooms and Gear

Patients Library and Library Work Room

810 sq. ft.

1004 sq. ft.

240 sq. ft.

Rooms 522 sq. ft. Closets and Storage 241 sq. ft.

Second Floor Wards and Corridors:

Post Office

Barber Shop

Corridors, Stairs and Elevators 11,389 sq. ft. Wards and Sick Rooms 49,674 sq. ft. Treatment Rooms and Doctors Office 4435 sq. ft. Sun Rooms 4080 sq. ft. Closets, Storage, etc. 648 sq. ft. Toilets, Baths, Utility Rooms and Gear 7212 sq. ft. Diet Pantries 2475 sq. ft.

Third Floor Administration Building and Mess Hall Buildings:

Corridors, Stairs and Elevators 3728 sq. ft. X-Ray Suite 2837 sq. ft. Offices and Treatment Rooms 3811 sq. ft. Operating Suite 5037 sq. ft.

Breakdown of Operating Suite:

Waiting Room, Corridors & Nurses Stations 1360 sq. ft. Sterilizing and Steril Storage 1752 sq. ft.

(deligner that the state of the state of the state of AND SECURE 421 . Pa, 486 . aft spe 848 ship and the continuent of the *11 .pm S03 ... mond. *13 .pm 3000 ; mond. Toler 9000 7 coord on the coord of the coord Second Floor Whele one Courtdown derridore, States and Elevators (1973) see Man ATT against a sea Later Conservation Conservation TOLES DADA UKLISH Found emi Cons .dt .nn 1/57 Lti .pn 1/55 agnibiled the seem has subliced betters at the work world smilk spartural bas spoiled . P. . pe. 1808 Brishdown of Open that Suiters. a a asoptanot which abidial's The total in the line of the later of the second se . 88 ...

그래요 하는 경기를 보고 있다. 이번 이 없는 것 같아 보는 것 같아 나는 것 같아 없는 것이 없는 것이 없는데 없는데 없는데 없다.				
Operating Rooms (3) Anesthesia Room	1133	sq.	ft.	
	220	sq.	ft.	
Recovery Room	202	sq.	ft.	
Toilets, Locker and Dressing Rms			ft.	
ran Room	1888	sq.	ft.	
Auditorium Balcony	603	sq.	ft.	
Projection Room	200	sq.	ft.	
Dressing Rooms and Passage		-1.	- 0.	
(back stage)	232	sq.	ft.	
Control Room	214	sq.	ft.	
Toilets and Gear Rooms	871	sq.	ft.	
Closets, Dressing Rooms and		-1.	- 0.	
Storage	1257	sq.	ft.	

Toilets and Baths: First Floor, Administration Building:

First Floor Mess Hall and Recreation Building:

Helps Toilet: 2 water closets, 5 lavatories, 4 urinals, 2 showers
Office Toilets (2): 1 water closet, 1 lavatory (each)

First Floor Wards and Corridors: Ward No. 6, Sick Officers Quarters:

Connecting Baths (7): 1 water closet, 1 shower (each)
Private Baths (2): 1 water closet, 1 tub (each)
Nurses Toilet: 1 water closet, 1 lavatory
Utility Room: 1 utility sink, 1 bedpan sterilizer
Doctors Toilet: 1 water closet
Doctors Office: 1 lavatory
Sick Rooms: 1 lavatory, in each room

Wards 7, 8, 9, 10, 12, 13, 14 and 15, Medical Wards:

Toilet: 3 water closets, 2 urinals, 1 lavatory
Wash Rooms: 4 lavatories, 2 dental lavatories
Shower Room: 2 showers
Utility Room: 1 utility sink, 1 bedpan sterilizer
Nurses Toilet: 1 water closet, 1 lavatory
Connecting Bath: 1 shower, 1 water closet
Doctors Toilet: 1 water closet
Sick Room: 1 lavatory in each room

endad for seello!

nodens Totlans: Cracor closed, I lavatory called the first of the control of the

Piget Place for Sall and Recreation Bulleting

S Feles feeles 2 water closets, 5 lavatories, 24 aminals 2 showers (Cfried Tollots (C): 1 water closet, 1 invetory (sees))

Tares tree pas about tools deers

Sampler Same (7): 1 water aloget, 1 chartens(1/ob); 2 class of the (easy)

Follow to Baths (3): 1): ter aloget, 1 tar (easy)

Follow Tories; 1 water aloge of leastors

Follows Tories at cause aloges

Lactors Delices a cause aloges

Lactors Office: 1 leastors

East Tross: 1 leastors; is each room

table failboo tal but at at at the company of

To More than the control of the cont

Doctors Office: 1 lavatory

Ward No. 11, Urological Ward:

Treatment Room: 1 straddle trough, 1 sitz bath, 1 treatment

Ward No. 16, Neurosychiatric Ward:

lavatory

Toilet: 3 water closets, 2 urinals, (Tamper proof fixtures)
Wash Room: 4 lavatories (Tamper proof fixtures)
Shower Room: 3 shower heads (Tamper proof fixtures)
Bath: 1 continuous flow bath tub, 1 lavatory (Tamper proof
fixtures)
Utility Room: 1 utility sink, 1 bedpan sterilizer
Nurses Toilet: 1 water closet, 1 lavatory
Doctors Toilet: 1 water closet, 1 lavatory
Treatment Rooms: 1 lavatory
Strong Room Bath: 1 tub, 1 water closet, 1 lavatory
Service Bay Toilets and Utility Rooms (4): 1 water closet,

l lavatory, 1 bedpan sterilizer and 1 service sink (each)

Second Floor Administration Building:

Mens Toilet: 2 water closets, 1 urinal, 1 lavatory Womens Toilet: 2 water closets, 1 lavatory Dental Office Toilet: 1 water closet, 1 lavatory Office Bath: 1 water closet, 1 lavatory, 1 shower Corpsmens Toilet: 2 water closets, 1 lavatory Red Cross Toilet: 1 water closet, 1 lavatory

Second Floor Mess Hall and Recreation Building:

Chaplins Office: 1 water closet, 1 lavatory
Mens Toilet and Bath: 2 water closets, 2 showers, 2 lavatories, 1 urinal
Womens Toilet: 2 water closets, 2 lavatories
Toilet Back Stage: 1 water closet, 1 lavatory

Second Floor Wards and Corridors:
Ward Nos. 6 and 12, Sick Officers Quarters, same as No. 6 first floor.

Finite Transford and the last Market The Later to the control of the state of the The second of the second secon Connecting Paths I smeat diagon, I alter a Store of Store of the Store of S Doctors I (d) d sign I a seroddie trach i sign b.d. I technological trackers. that sometime server of but twe Tellicon d'actor e Sièces, l'arinelle, (Taretr 1904) l'instante d'actor de la l'annue d'Alle de l'Annue de l'A Statute Booms of charter than being the same (Tumper proof) Strong Road Satur I table I meter closet, I lavelere There is any agood writing bee asset of yet answers. isma. Tokusti S vicer elegaba. I nimil, E Alemany e. U yeng Pullati S valer elegaba. A legabay e. Comment IV County to the I rection out the Research difficulty a the Leaf eloads I lovetore, I shope rickord) i stranin fotor i volkos dingenidik Voletnost I savan i matematika katematika search Property and Time Time Persons the Property Margaret Section 1 Sectio Soften a fifth Somethon alosats. S laveterios solici. The state of the s ward Nos. 7, 8, 9, 10, 13, 14 and 15, Surgical Wards, same as Nos. 7, 8, 9, 10, 13, 14 and 15 first floor.

Ward No. 11, Dermatology and Syphilis:

Ward No. 16, Isolation Ward:

Service Bay Toilet and Utility Rooms (4) same as service bay rooms on first floor.

Third Floor Administration Building and Mess Hall and Recreation Building:

Mens Toilet: 2 water closets, 2 lavatories, 1 urinal
Womens Toilet: 2 water closets, 2 lavatories
Treatment Room Toilet (3): 1 water closet (each)
Toilet Rooms (X-Ray suite) (4): 1 water closet, 1
lavatory (each)
Doctors Office Toilet: 1 water closet, 1 lavatory
Corpsmen's Toilet: 2 water closets, 1 lavatory, 1 urinal
Officers Toilet: 2 water closets, 1 lavatory, 1 urinal

Operating Suite Toilet: 1 water closet, 1 lavatory

General Construction:

Reinforced concrete and strip steel frame; concrete floor slabs;

and the second of the second o Marie Committee of the Topic to which a postern is a stanta, i i (vetory was a stanta a transfer to a stanta i to with the stanta as a stanta a TOTAL TERMINATE RESPONDE TO A STATE OF THE PROPERTY OF THE PRO Sections 1 we see aleast, bern December Office, 1 lave, bern Proctorio Bosses I don't cure com and, I becataint CONTRACTOR tomate total 1. steller the and sort abach sylvatout, at any broke grodayel I raywood I sacole recew I (b) and a bound Codescribe I vector elect. 1 shows Maintentor Boom 1 distinction colving in tens (4) and i willity bus toler you colving Month dankt ing the conons liet what her guibling soldersteiniste works buil ego lofigi London A societates 2 laratoffes, Ludinal Harry Free La rotor (3 (8) o died more transfert I . 70 ole notes 1 (4) (of me yes 3) and dy tol Lawrence (Hood) Postore Onlied Policy & squar Glocat, I lastory Corpanya to the test of access to access to the a companya o fector I tyrother I legented notes & steller amount Operating Cales Tulkers I sucker along gattered 1 3000 0 ted de collegiones comen lacte divid bas distance breshall

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors generally asphalt tile with terrazzo, ceramic tile, quarry tile, linoleum and cement finishes being used in special places. Walls generally painted plaster. Ceilings, generally painted plaster. Windows generally wood with steel windows in operating rooms and psychiatric wards. Roof, asbestos shingle.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. plus 200 lbs. concentrated load Floors - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-5.03. Nurses Home: Two story building "H" shape

Ground Area Covered	181' x	2351
First Floor Area	17,785	sq. ft.
Second Floor Area	15,257	
Total Floor Area	33,042	
Cubic Contents	456,614	

Design data as follows: This building was designed to accommodate one supervising nurse, I chief nurse, I housekeeper, 70 nurses and 2 guests. In addition to their room, provisions were made for living and recreation rooms, dining rooms, galley and a small infirmary for three beds.

First Floor:

그 사람들은 경기를 가는 것이 되었다면 하는 것이 되었다면 하는 것이 없다면 하는데 없다면 하는데 되었다면 하는데 되었다면 하는데			
Lobby, Stairs and Corridors	2915	sq.	ft.
Reception Room		sq.	
Living Room	1704		
Library		sq.	
Recreation Room		sq.	
Supervising Nurses Suite		sq.	
Housekeepers Suite		sq.	
Guest Rooms (2)		sq.	
Nurses Hooms (24)	3432		
Dining Room	1604		
Kitchen	1230		
Kitchen Stores and Refrigerators		sq.	
Loading Platform		sq.	
Trunk Room		sq.	
Laundry		sq.	
Linen Rooms (Clean and Soiled)		sq.	
Storage and Closets		sq.	
Toilets, Baths and Gear		sq.	
	000	24.	700

: and Richmon

estitable the solid modification of the solid lines

an remon and the second second of the very little to the control of the control o

Tablo2 mass

Roof - Live Lord 20 los per se plus 200 los montreled lord Plus 200 los sensentieled lord Plus 200 lord - 11 to Lord Se los per se fe.

made "ht gold his yants our semon swent 1.50.4v3

be von general month.

All the desired the first and the f

of homestal ten militaria this section of the secti

rooff fabili

stoner of the callett and thook stothenest. .tl .ps 100 ich ibr Poli 201201 Pedry's bi strikens *32".450 F6A odios e due e-ausimilia. (S) incomo de ución est appropria (部) 出版明 现实代别 est spe stee eregow in the test of the services in 1927. Law of pig ground *9% *ja OUP H Manny 421, 410 186 nikamid. · 100 Langue moons rough 34 sus 148 ACG DEL TOL The label of the Aller



E-5.03

NURSES HOME



E-5.05

CIVILIAN NURSES HOME



Second Floor:

Corridors and Stairs	3242	sq.	ft.
Infirmary	253	sq.	ft.
Utility Room	83	sq.	ft.
Sewing Room	206	sq.	ft.
Chief Nurses Suite	420	sq.	ft.
Nurses Rooms (46)	6578	sq.	ft.
Linen Rooms (clean and soiled)	388	sq.	ft.
Closets and Storage		sq.	
Toilets, Baths and Gear		sq.	

Toilets and Baths First Floor:

Mens Toilet: 1 water closet, 1 lavatory, 1 urinal
Womens Toilet: 2 water closets, 2 lavatories
Connecting Baths (13): 1 water closet, 1 shower (each)
Bath (housekeeper and supervising nurse): 1 water
closet, 1 shower, 1 lavatory (each)
Nurses and Guest's Bed Room (26): 1 lavatory (each)
Colored Mens Toilet: 2 water closets, 2 lavatories
Colored Women's Toilet: 2 water closets, 2 lavatories

Second Floor:

Connecting Baths (23): 1 water closet, 1 shower (each)
Bath (chief nurse): 1 water closet, 1 shower, 1 lavatory
Utility Room: 1 sink, 1 service sink, 1 water closet
Nurses Rooms: (46) 1 lavatory (each)

General Construction:

Strip steel frame; concrete floor slabs; 4 inch brick veneer wall.

Foundations:

Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors, ceramic tile in toilets, cement in storage rooms, etc., and asphalt tile elsewhere. Plaster walls and ceilings painted. Wood windows and asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First floor - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

, #Y- 30t SASE APT - APT 529 _ bu bill 发生红素的 to the state of the Lik ops 1883 .15 .54 888 TRING CONTROL SALTERS 19,3 TDR, 985 THE PERSON NAMED IN COLUMN TWO PERSONS Baseline I agreement I denote motor & willed as if Resear Tollets & water ofouris, & lavelety goldens dept Tollors & water educate, & tackton where about four washing tools of atomore assets frame attack has word amon approve in themes adelicating afth ofmered and win book . Describe conflict out affect waterly levels july in E-5.04. Family Hospital: Two story "T" shaped building with partial basement.

Ground Area Covered	175' x 231'
Basement Floor Area	185 sq. ft.
First Floor Area	15,096 sq. ft.
Second Floor Area	13,952 sq. ft.
Penthouse Floor Area	515 sq. ft.
Total Floor Area	29,748 sq. ft.
Cubic Contents	443,022 cu. ft.

The basement is designed to house the mechanical equipment including transformers, steam equipment, blowers and elevator pit.

The first floor contains the administrative offices, examining and treatment rooms, the laboratories, galley and food preparation areas, a dining room for nurses, a delivery suite and six rooms for obstetrical patients.

The second floor contains the operating suite, childrens wards, and twenty-five rooms for patients.

The penthouse contains air conditioning equipment and elevator machinery.

Design data as follows:

First Floor:

Lobby, Waiting Room, Corridors,	1		
stairs and elevator	3096	sq.	ft.
Record Office and Storage	306	sq.	ft.
Doctors Offices and Treatment			
Rooms	2302	sq.	ft.
X-Ray and Dark Room	243	sq.	ft.
Laboratory and Storage	198	sq.	ft.
Nurses Dining Room	315	sq.	ft.
Galley	881	sq.	ft.
Storage and Refrigeration	315	sq.	ft.
Laundry	159	sq.	ft.
Cooks Bed Room, Closet and Bath	200	sq.	ft.
Pharmacy and Drug Vault	198	sq.	ft.
Patients Rooms & Closets (6 each)	877	sq.	ft.
Delivery Suite	1240	sq.	ft.
Delivery Room 207 sq. ft.			
Labor Room 180 sq. ft.			
HEROTON IN THE PARTY OF THE PA			

Leidred dalle Jathlied bequie, "an viore que slaticeoff vilmes . Mo. of

Ground Area Compred Basement Floor Area First Ploor Area Second Ploor Area Penthonse Floor Area Total Floor Area Couls Contents

*105 x *8*1 .21 .02 381 .21 .02 380.01 .41 .02 389.31 .31 .02 381.85 .41 .02 380.23

The besement is designed to house the mechanical equipment

The first floor contains the seministrative office, easies and free reces, the laboratories, galley and free preparation as a diming room for nurses, and alivery suite and aix rooms for obstitual petiants.

The second floor contains the operating suite, childrens

The perchouse sentains air conditioning equipment and

Design data as follows:

First Floor

Lobby, Waiting Room, Corridors, *pa 3008 Record Office and Storage .52 .ps 305 Doctors Office and Treatment 245 sqs 245 beborstory and Storage . .31 .ps 821 Markes Dining Room *83 * * by GT9 Calley 315 ag. 1%. Cooks Bod Room, Closet and Sata 17 - pa 00S Pharmacy and Drug Vault tiff see ger Putiants Rooms & Closets (6 each) 877 : 9. ft. Delivery Ross 207 sq. St.

Sterilizing 45 sq. ft. Scrub Up 32 sq. ft. Nursery 234 sq. ft. Preparation Room 104 sq. ft. Formula Room 72 sq. ft. Isolation Room 56 sq. ft. Toilet 28 sq. ft. Circulation 282 sq. ft.

Total 1240 sq. ft. Utility Room 96 sq. ft. Diet Kitchen 140 sq. ft. Nurses Stations 126 sq. ft. Toilets and Gear Rooms 558 sq. ft. 172 sq. ft. Closet and Storage Machine Room 290 sq. ft. Sun Room 418 sq. ft. Porches 938 sq. ft. Terrace 507 sq. ft.

Second Floor:

Corridors, Stairs and Elevator 3288 sq. ft. Sun Rooms (2) 781 sq. ft. Patient Rooms (25) 3617 sq. ft. 275 sq. ft. 522 sq. ft. 164 sq. ft. Patients Closets (25) Childrens Ward (8 beds) Surgical Dressing Room 304 sq. ft. 280 sq. ft. Diet Kitchens (2) Utility Rooms (2) Nurses Station 88 sq. ft. Toilets, Baths and Gear 989 sq. ft. Storage and Closets 336 sq. ft. Operating Suite 360 sq. ft. Operating Room

Scrub Up Room 48 sq. ft. Sterilizing Rooms 172 sq. ft. Operating and . Fracture 238 sq. ft. Examining Room 126 sq. ft. Recovery Room 217 sq. ft. Sterile Supply Rm. 360 sq. ft. Surgeons Dressing 140 sq. ft. Room Nurses Dressing Station

Total 1725 sq. ft.

64 sq. ft.

anistitre#8 131 .bs de .71 .pa S8 Tornala Room 72 sq. ft. .41 .pa 56 mood mostafeel .12 .pe 85 . . dollol .dl .pa S8S Tationte Closots (25) .th sq. ft. #41 *be 082 .3% .pa 88 .J1 .pa 00% .51 .pa 52

.51 .p3 Obi

64 80. 58.

.dl .ps dSSI | Lodel

Sterile Surgly Tribed sq. ft.

Toilets and Baths:

First Floor:

Labor Room Toilet: 1 water closet, 1 lavatory
Patients Baths (3): 1 water closet, 1 lavatory, 1
shower (each)

Nurses Toilet: (2) 1 water closet, 1 lavatory (each)
Doctors Office Toilets (3): 1 water closet, 1 lavatory
(each)

Mens Toilet: 1 water closet, 1 lavatory, 1 urinal Womens Toilet: 1 water Closet, 1 lavatory Cooks Bath: 1 water closet, 1 lavatory, 1 shower Helps' Toilet (men): 1 water closet, 1 lavatory, 1 urinal Helps' Toilet (women): 1 water closet, 1 lavatory

Second Floor:

Patients Baths (10): 1 water closet, 1 lavatory, 1
shower (each)
Patients Bath (3): 1 water closet, 1 lavatory, 1 tub
(each)
Childrens Bath and Toilet: 1 water closet, 1 lavatory,
1 shower, 1 tub
Nurses Toilet: 1 water closet, 1 lavatory
Surgeons Dressing Room: 1 water closet, 1 lavatory, 1
shower
Nurses Dressing Room: 1 water closet, 1 lavatory

General Construction:

Reinforced concrete frame up to second floor with $12\frac{1}{2}$ " brick bearing walls above; wood roof trusses; first floor curtain walls, $12\frac{1}{2}$ " brick and tile; concrete floor slabs.

Foundations:

Concrete foundation walls and footings Soil pressures 2000 lbs. per sq. ft. except at elevator pit where it was reduced to 1500 lbs. per sq. ft.

Finishes:

Floors, terrazzo in lobby, operating suites etc., linoleum in corridors, cement in storage rooms, etc., tile in toilets, asphalt tile elsewhere. Painted plaster walls; painted concrete or plaster ceilings, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. plus concentrated loads of 125 lbs. at lower chord roof truss panel points.
Floors--Live load 75 lbs. per sq. ft.

Pollets and Bathas

Labor Room Toilet; 1 water closet, 1 lavatory Patients Baths (8): I water closet, 1 lavatory, 1

Murses Tollet: (2) I water closet, I lavatory (exch) Doctors Office Tollets (3): 1 water closet, I lawtery

Cooks Bath: I wher closet, I lavatory, I share Helps Pollet (men); I water closet, I lawatery, I urical trotavel I .feedlo retaw i : (motow) + first *agiety

Second Floor:

Patients Eaths (10): 1 water closet, 1 lawtory, 1 1

Patients Bata (5): I water closet, 1 lavatory, 1 toth

Childrens Sath and Todacty Parter closets 1 lavettry.

dut 1 . kameda 1 . defet 2 lavetery 1 lavetery Surgeons Droveing Rooms I water closet, I lavatury, I

Wester Droseing Rooms I water aloset, I lavetery

shifterged congrete frame up to second floor with 123" brick bearing as above; wood roof tracees first floor cartain walls, 12gs brick and

agained foundation nolin and footings Bull pressures 2000 lbs. per sq. ft. exdept at elevator pit where .tt. spe req ladf 0001 of besser

elera, terrazao in lobby, operating aultes otos, lincleum in corridora, is in aborage rooms, etc., tild in toglets, asphalt tile elegahere. The plaster walls; painted concepts of plaster ceilings, wood windows.

; sbitol p

asi to absol betratesence suiq at? spe requesto losts of les at lover chord roof trues panel polyte. Hourse-Live load 'th lbs. per equits.



E-5.04

Coneral

is allow

mas reduc

some bull

egteledaa

Took 1 Januard

FAMILY HOSPITAL



E-5.12

CORPSMEN'S BARRACKS



E-5.05. Civilian Nurses Home: Two story irregular shaped building.

Ground Area Covered	781 x 6	41
First Floor Area	2891 sq	
Second Floor Area	3028 sq	
Total Floor Area	6099 sq	
Cubic Contents	83,465 cu	

Design data as follows:

First Floor:

Corridors, Stairs and Recepti	ion Rm. 607 sq. ft.
Living Room	372 sq. ft.
Kitchen	113 sq. ft.
Head Nurses Room	154 sq. ft.
Nurses Home (5)	799 sq. ft.
Toilets and Bath Rooms	252 sq. ft.
Closets and Storage	125 sq. ft.

Second Floor:

Corridors and Stairs	550	sq. ft.
Nurses Rooms (7)		sq. ft.
Sewing Room		sq. ft.
Toilets and Bath Rooms		sq.ft.
Closets and Storage		sq. ft.

Baths and Toilets:

First Floor:

Head Nurses Bath: 1 water closet, 1 lavatory, 1 tub Mens Toilet: 1 water closet, 1 lavatory Bath: 2 water closets, 2 lavatories, 2 showers Nurses Bed Rooms (5): 1 lavatory (each)

Second Floor:

Bath: 2 water closets, 2 lavatories, 2 showers Nurses Bed Rooms (7): 1 lavatory (each)

General Construction:

Wood frame, wood floors, 4" brick veneer walls up to second floor with wood siding above.

Foundations:

Concrete
Soil pressure 2000 lbs. per sq. ft.

Finishes:

Wood floors, plaster walls, and ceilings, painted Wood windows, asbestos shingle roof.

- 107 -

Lagibling begans relugered wrote our tempor shaped building

78 % 64* 2001 -02 1085 43 292 206 6040 -504 165

492 400 d64,88

betoved send bauere

Second Floor area Tetal Floor area

etaetaet oldet

Dedign data as follows:

Piret Floor:

Second Floors

Cofridors and Stairs 850 sq. 10.

Aurage Rooms (7)

Smile Room 187 mo. 187

Tollets and Rain Rooms 200 aurage

Clasets and Storage 50.

istolicT bas entag

First Floors

Here Tollot: 1 weter aloset, 1 lavescry 1 tub
Mena Tollot: 1 weter aloset, 1 lavetory
Bath: 2 weter alosets, 2 lavetories, 2 showers
Nursas Sed Rooms (5): 1 lavetory (coch)

Soften Micers

Daths 2 water closets, 2 lavatories, 2 showers
Norset Red Rooms (7); I lavatory (each)

anolsorranes land

Modd frame, wood floors, 4" brick verger walls up to breduk Yloor

sentingions;

desarete Holl pressure 2000 lbs. per eq. ft.

* Darie La

Wood floors, plaster walls, and ocilings, painted Wood windows, asbesses shingle roof, ~ 107 -

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-5.06. Medical Warehouse: One story rectangular shaped building.

Ground Area Covered	74' x 224'
Floor Area	14,640 sq. ft.
Cubic Contents	223,252 cu. ft.

Design data as follows:

Loading Platform	1440 sq. ft	
Medical Storage	3692 sq. ft	
General Storage	5691 sq. ft	
Bag Storage	1600 sq. ft	
Blanket Storage	173 sq. ft	
Narcotics Vault	152 sq. ft	
Alcohol Vault	171 sq. ft	
Cold Room	72 sq. ft	
Office		
Autopsy Room	198 sq. ft	
Mortuary Refrigerator	480 sq. ft	
	100 sq. ft	
Machine Room	85 sq. ft	
Toilets	152 sq. ft	
Closet	13 sq. ft	

Toilets and Baths:

Officers Toilet: 1 water closet, 1 lavatory
Mens Toilet: 2 water closets, 1 lavatory, 1 urinal
Bath: 1 water closet, 1 lavatory, 1 shower

General Construction:

Reinforced concrete building with concrete floor slabs and loading platform.

Foundations:

Concrete foundation walls and footings.

Finishes:

Office floor asphalt tile, autopsy room terrazzo, toilets tile other floors cement. Walls painted plaster or unfinished brick. Plaster ceilings except in storage spaces which are unfinished. Steel windows, built up roof.

Design Loads:

Platform - Live load 250 lbs. per sq. ft.

. 39 .ps mad and OS and evil - loss

Lo. of the dier Harehouses one story restangular sasped but Keing ; -

water dete as follows:

Address Room Part of the Part

Toilets and Bath :

al Construction:

Meintered denorous butlding with denorous floor shins and loseling

a cook of

Concrete foundation walls and footlangs.

10.000

orthe Floor aspinit tile, autopay room termazo, toileta tile; floors dement, Kalls painted plaster or unitatished triol. Thanker the except in storage spaces which are initialished. Steel whitevers at roof.

rabaod at

Playform - Live load 250 dps. per sq. ft.

E-5.07. Garage: One story rectangular shaped building

Ground Area Covered 49' x 120'
Floor Area 5260 sq. ft.
Cubic Contents 76,503 cu. ft.

Design data as follows:

 Garage
 4225 sq. ft.

 Storage
 478 sq. ft.

 Office
 172 sq. ft.

 Toilets and Wash Rooms
 120 sq. ft.

Office Toilet: 1 water closet, 1 lavatory
Wash Room: 1 water closet, 1 lavatory, 1 urinal, 1
shower

General Construction:

Reinforced concrete building with 8" brick curtain walls; concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors, asphalt tile in office, terrazzo in toilet, cement elsewhere, walls painted plaster in office and toilet, painted brick elsewhere. Painted plaster ceilings in office and toilet, painted concrete elsewhere. Steel windows, built up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-5.08. Shop Buildings: One story rectangular shaped building.

Ground Area Covered 39' x 109'
Floor Area 4202 sq. ft.
Cubic Contents 62,487 cu. ft.

Design data as follows:

Office 145 sq. ft.
Carpentry Shop 1967 sq. ft.
Paint Shop 633 sq. ft.
Plumbing Shop 650 sq. ft.
Electric Shop 292 sq. ft.
Stock Room 172 sq. ft.
Toilet 78 sq. ft.

Toilet: 1 water closet, 1 urinal, 1 lavatory, 1 shower

E-5.07. Garages One story rectangular shaped building ... 27 .ps 0855

172 sq. ft. 271 aps 051

Office Tolletg 1 water closery & lavatory 1 urinel, 1

tallan ulatino solid as with 2672 print sectors generalist . Wale mooil edention

Comprete foundation walls and footings . 2011 pressure 2000 los, per sq. ft.

Ploofe and the control of the contro . look of little sweeple, Leuis . enthrosis eterote

. 3d lbf lvd Laquie dalugastors y to so joso zejalbí tott jez . 30.5-4

desto denocata Denignata de Tolloyer

The second of th 37 aga 47.

Toilet I waser closed, l'unimal, l'avecte ve de l'enouge

General Construction:

Strip steel roof trusses on 8" brick bearing walls; concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors, office asphalt tile, toilet terrazzo, cement elsewhere. Walls painted brick or plaster. Painted plaster ceilings. Steel windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. plus 250 lbs. concentrated load at center.

Wind - 30 lbs. per sq. ft.

E-5.09. Heating Plant: One story rectangular shaped building.

Ground Area Covered 37' x 82' Floor Area 2840 sq. ft. Cubic Contents 67,894 cu. ft.

Design data as follows:

Boiler Room 2415 sq. ft. Office 112 sq. ft. Toilet 57 sq. ft. Closet . 10 sq. ft. Platform over Office & Toilet . 198 sq. ft.

Toilet: 1 water closet, 1 lavatory, 1 shower

General Construction:

Reinforced concrete frame with 12" brick curtain walls; concrete floor slabs.

Foundations:

Concrete foundation walls on wall footings and column footings. Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, painted brick walls, painted concrete ceiling. Steel windows, built up roof.

the trouvers on Larent one

Strip steel roof trusses on so brick boaring walls; concrete

.Ti .ps teq .adi cook equatorq lies

Ploors, office asphalt tile, tofict terrassor, coment elecubers, alls painted briok or plactor. Painted plactor outlings. Steel 5 . loot elanida sonanda ambale

Rest - Live load 20 lbs. per sq. ft. plas 250 lbs. concentrated

Wind - 50 lbs. per sq. ft.

Legacos. Hosting Plants Che story rectangular shaped building.

.33 .00 bes. 50

its eq. ft; war yes fd .Jl .ps Ol .31 .pa 891

Toilets I water eleact, I lavatory, I shower

stationed totlaw minerup solid "SI driw omen adorence bearenteled

Legittoot captoo bas saltoot flaw no elfus cottatacot strenoo

posset floors, painted brick walls, painted concrete ceiling. steel windows, built up roof.



E-5.09

NAVAL HOSPITAL - HEATING PLANT AND LAUNDRY



NAVAL HOSPITAL - TRANSFORMER BUILDING



Design Loads:

Roof - Live load 20 lbs. per sq. ft.

Wind - 20 lbs. per sq. ft.

E-5.10 Warehouse: One story rectangular shaped building.

Ground Area Covered 39 x 109 t Floor Area 4202 sq. ft. Cubic Contents 61,980 cu.ft.

Design data as follows:

Storage Room

4007 sq. ft.

General Construction:

Strip steel roof trusses on 8" brick bearing walls; concrete floor slab and loading platform.

Foundations:

Concrete foundation walls on wall footings Soil pressure 2000 lbs. per sq. ft.

Minishes:

Cement floors, unfinished walls, painted plaster ceiling. Steel windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. plus 250 lbs. concentrated load.

E-5.11. Laundry: One story rectangular shaped building.

Ground Area Covered 62' x 136'
Floor Area 7904 sq. ft.
Cubic Contents 135,297 cu. ft.

Design data as follows:

Receiving Area 300 sq. ft.
Working Area 5223 sq. ft.
Sorting and Delivery 707 sq. ft.
Infected Room 100 sq. ft.
Disinfected Room 154 sq. ft.
Mechanical Room 206 sq. ft.
Office 137 sq. ft.

sabrol malest

. Si lps nwg . adi CS boi coli - look .03 after the sade of - butte

and blind bogads raturanteer grata and secuentary olides

. becared good simple Ten the well

Decign data as follows:

Storugb Robin

· successive terms for any

Strip shell rect trucks on 8" orles searing walls; comprehe

Control force solls solls by the control .JT .PB Tay Lodi Cocs ourseon int

10 10 X 112 W

demant floores, and added walle, palaced places colling. ayer elanide sosseica esconia iseys

1 + 8 BOX 1 B 16 W

185,207 20. 26.

300 eq. ft. *#1 *58 5356 .8% .ps 707 **1 * 22 COI took Instituted 77 .90 00S . 400 AND YELL

Office Toilet 52 sq. ft. White Women's Toilet 61 sq. ft. Colored Men's Toilet 179 sq. ft. Colored Women's Toilet 234 sq. ft. Storage 161 sq. ft.

Toilets:

Office: 1 water closet, 1 lavatory
White Women: 1 water closet, 1 lavatory
Colored Men: 1 water closet, 2 urinals, 3 lavatories,
1 shower
Colored Women: 3 water closets, 3 lavatories

General Construction:

Reinforced concrete frame with 8" brick curtain walls. Concrete floor slabs.

Foundations:

Concrete foundation walls and wall footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, painted brick or plaster walls painted plaster ceilings. Steel windows, built up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Monorail - 3000 lbs. Wind - 30 lbs. per sq. ft.

E-5.12 Corpsmen's Barracks: Two story H shaped building.

Ground Area Covered	105 x 171
First Floor Area	11,410 sq. ft.
Second Floor Area	9396 sq. ft.
Total Floor Area	20,806 sq. ft.
Cubic Contents	248,177 cu. ft.

Design data as follows:

First Floor Porches Corridors and Stair	1390	sq.	ft.
Halls	1254	sq.	ft.
Lounge	983	sq.	ft.
Game Room	278	sq.	ft.
Dormitories (4)	4076		

of the Moment's Tollor of the Transfer of the Colored far's Tollet . 179 sq. ft. Colored Women's Tollot 234 sq. ft.

Office; I water closet, I lavetory Winter Womens I water closet, I lawntory

emergi Constructions

Religiored ecocrete frame with 8" orick curtain walls. Concrete loor, slaps.

constate foundation walls and wall footings

\$890e [m]

postent fleors, patered brick or plaster walls pointed plaster Minga, Eteol windows, built up roof.

ar ape mag ent of baol avil - 1 of Monorall - 8000 lugs. and - 30 loss spor age it.

Corposite Earrocks; .gnibilud bogens H ytors own

100 x 1714

Doubge each as follows:

.85 'spr' 28\$£ *JT *98 (1) 0# Bed Rooms (8)

Toilets, Baths and Gear

Closets and Storage

1088 sq. ft.
830 sq. ft.
416 sq. ft.

Second Floor:

Corridors and Stair Halls
Reading Room
Scrub Deck
Dormitories (4)
Bed Rooms (8)
Toilets, Baths and Gear
Closets and Storage

1154 sq. ft.
569 sq. ft.
4076 sq. ft.
1088 sq. ft.
830 sq. ft.

Toilet and Baths:

Toilets, Baths and Wash Rooms (4), 3 water closets, 3 urinals, 6 lavatories, 3 showers (each)
Connecting Baths (8) 1 water closet, 1 lavatory, 1 shower (each)

Dormitories: 12 men each or 192 men double dec Single Deck Equals 85 sq. ft. per be	T.
Single Dools Doors	k
of the bet be	d
1 Shower Head	d
1 Ilminol A.	
1 Water Closet for 8 men 8 men	
1 Lavatory for 4 men	

General Construction:

Strip steel frame, concrete floor slabs; 4" brick veneer walls

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors, tile in toilets, cement in storage rooms etc., asphalt tile elsewhere, painted plaster walls and ceilings. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. First and Second floors - Live load 75 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

Bod Boons (6) Tollows Cashs and Cour Clearty and Starego

1088 sq. ft.

freeld Pleers

Corridors and Stair halls death Dack Room Dack (4)
Dormit orbes (4)
Red Rooms (5)
Adlets, Baths and Gear Colorety and Stores

278 eq. ft. 278 eq. ft. 278 eq. ft. 278 eq. ft. 2005 eq. ft. 280 e

rental but reller

uringle, Saths and Wash Rooms (e), 2 water diosets, 3) writelle, 6 levatories, 3 showers (each) . Germacting Saths (8) I water closet, 1 livetory, 1 shower (each)

Doral Lorrines 12 non onon 26 non single dook
of op 25 non double dook
25 non 60 non 25 non double dook
or 07 now or non 6 non
1 inswer non 6 non
2 friend for 8 non
3 toucker tor
4 non 8 non
5 non 8 non
6 non
7 nones tor

A CONTRACTOR OF THE PARTY OF TH

affew waster doing by redsia north of proper design water

10.00000

Domer to Trundstion walls and Tootings

Nose, this in tollate, orment in arcreg rooms etc., espinit tile are, painted planter walls and pollings. Wood windows, asbestos

; abant at

100f - Live load 20 lbs. per sq. ft.

11/4b end Second floors - Live load 75 lbs. per sq. ft.

E-5.13 Officers Quarters: Two story, part one story, building of irregular shape.

Ground Area Covered	34' x 68'
First Floor Area	1566 sq. ft.
Second Floor Area	1025 sq. ft.
Total Floor Area	2591 sq. ft.
Cubic Contents	29,867 cu. ft.

Design data as follows:

First Floor:

Porches	189	sq.	ft.
Living Room	306	sq.	ft.
Dining Room	196	sq.	ft.
Kitchen	131	sq.	ft.
Heater Room	45	sq.	ft.
Bed Room	226	sq.	ft.
Bath	45	sq.	ft.
Hall and Stairs	176	sq.	ft.
Closets	38	sq.	ft.

Second Floor:

Hall and Stairs	109	sq.	ft.
Bed Rooms (3)	580	sq.	ft.
Baths (2)	101	sq.	ft.
Closets	68	sq.	ft.

Baths:

First Floor: 1 water closet, 1 lavatory, 1 tub with shower over
Second Floor: 1 water closet, 1 lavatory, 1 shower
Second Floor: 1 water closet, 1 lavatory, 1 tub shower over

General Construction:

Wood frame; wood floors and siding

Foundations:

Brick and concrete

Finishes:

Wood floors, painted plaster walls and ceilings. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

to gainline avents one from story, part one story, building of

34 x 881 1506 sqs ft. .31 *pp '6501 *#1 *pa 1988

remollor to shak anison

. mpag beg pata. Hall add İtalra

e8 aq. 1t.

.,Jl .ps 800

anold summanod La

Aterionas inni alellul

seed floore, pointed pleaser walls and sellings, Wood windows, whose shingle roof.

Round In

Straps Tou add 30 hapt ovil - Appl

E-5.14 Warrant Officers Quarters: One story irregular building.

Ground Area Covered 57' x 58'
Floor Area 1895 sq. ft.
Cubic Contents 22,640 cu. ft.

Design data as follows:

Porches 225 sq. ft. Halls 126 sq. ft. Living Room 284 sq. ft. Dining Room 184 sq. ft. Kitchen 140 sq. ft. Bed Rooms (3) 496 sq. ft. Bath 58 sq. ft. Closets and Storage (7) 89 sq. ft.

Bath; 1 water closet, 1 lavatory, 1 tub with shower over

General Construction:

Wood frame; wood floors and siding

Foundations:

Brick foundation walls and piers on concrete footings

Finishes:

Wood floors, painted plaster walls and ceilings. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-5.15 Bachelor Officer Quarters: Two story, part one story, part basement irregular building.

Ground Area Covered 67' x 237'
Basement Floor Area 371 sq. ft.
First Floor Area 8412 sq. ft.
Second Floor Area 7905 sq. ft.
Total Floor Area 16,688 sq. ft.
Cubic Contents 237,955 cu. ft.

Design data as follows:

Basement, Boiler Room and Cold Storage

371 sq. ft.

. This is a substant where we are the substant passes of the BOY TO TO THE READY 188 8 178 Bloom wools - 1875 See 5594 prostruct alient 172 400 000,22 revolled to aformated Saltono. 126 sq. ft. .#% -ps 98S Maning Room . nonpakk Bud Rooms (2) Travo remons hill dud I evrorevel I. areacle redes I sates anoldourstand Lan agairout expressed as areig bus allew moissament april med floors, painted plast r malls and salitage, wood windows, satis shingle roof. tabel n

11 .pe teq .ed .03 biof ovil - 3008

Tab. 16 Enchalor Dritter Quarters Two story, purt one story, part and irregular bulletings

Cebic Contents

271 sps 175 18,660 30, 17, . 12 . Wo Edg. 18:

saw Har an oran maleto

First Floor:

Reception Hall 4	72	sq.	ft.
Public Lounge 6	36	sq.	ft.
Private Lounge 2	22	sqi	ft.
Powder Room		sq.	
Corridors, and Stair Halls 108	33	sq.	ft.
Dining Room 12:		sq.	
		sq.	
Galley Storage		sq.	
Refrigerator Room		sq.	
Compressor Room		sq.	
		sq.	
		sq.	
		sq.	
Stewards Bath		sq.	
		sq.	
		sq.	
Toilets and Wash Room		sq.	
· · · · · · · · · · · · · · · · · ·		sq.	

Second Floor:

Corridors and Stair Halls	1460	sq.	ft.
Bed Rooms (26)	4498		
Toilet and Wash Room (2)	306		
Trunk Room	304		
Closets and Storage	297		

Baths, First Floor:

Toilet and Wash: 2 water closets, 2 urinals, 1 lavatory 2 showers
Stewards Bath: 1 water closet, 1 shower
Cooks Bath: 1 water closet, 1 shower
Powder Room: 1 water closet, 1 lavatory
All Bed Rooms: 1 lavatory each

Second Floor:

Toilets and Wash Rooms (2): 3 water closets, 2 urinals, 1 lavatory, 2 showers (each)
All Bed Rooms: 1 lavatory each

General Construction:

Wood frame; wood floors; 4" brick veneer walls

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Mirst Floors. 472 equ. 15. **** * 22 080 222 ags 283 Princer Room . * FR + 418 - 97 .31. *ps 5001 igle set the Calley Storage *43 *55 \$48 411 .pe 45 mont steak that establish 400 ag. 10a4 22: op 203 . . . (S) read dank boo 201107 *57 *ps.206 I saluates S astonologication 5 a(S) amount many ber saulton don't victoval I remode bot its

time names detail to resort the action as most part

10071001

sh

agaither has allow not statument at crock of Ill.

Same.

Finishes:

Cement floors in galley, storage rooms, refrigeration rooms, etc., asphalt tile or ceramic tile in toilets, wood elsewhere. Walls and ceilings painted plaster. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floors - Live load 100 lbs. per sq. ft. in public rooms and work rooms; 40 lbs. per sq. ft. in bedrooms.

E-5.16 Servants Quarters for Men: One story rectangular building.

Ground Floor Area		51	x	184'
Floor Area		5310	sq.	ft.
Cubic Contents		84,278	cu.	ft.

Design data as follows:

Living Rooms (2)	584	sq.	ft.
Bed Rooms (4)	476	sq.	ft.
Dormitory (asst. cooks) 11 beds			
single deck	1026	sq.	ft.
Dormitory 17 beds single deck	1582	sq.	ft.
Toilet and Wash Room	425	sq.	ft.
Closets and Storage	124	sq.	ft.
Boiler Room	227	sq.	ft.
Hall	80	sq.	ft.
Porch	436	sq.	ft.

Toilet and Wash Room: 4 water closets, 4 urinals, 4 showers, 6 lavatories, 1 service sink

General Construction:

Wood frame, wood floors, asbestos cament shingle siding.

Foundations:

Concrete block piers and concrete footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors in toilet rooms, storage rooms etc., wood floors elsewhere. Painted plaster walls and ceilings. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

15 660

Onest floors in galley, at wage rooms, refrigers themprocess, and the parties of the contents
a chaol min

100f - Live load 20 186, per eq. ft. Floors - Live load 100 lbs. per eq. ft. in public rooms and work

Sorters dereters for their On state rectangular buildings.

ef x 118 ava rould benough 1 aps 0250 2 cc 875.58 ava rould benough

temilled and dish united

Termoda e galentre e cateacle voter e impoficial e dallo?

the identification in

wallers of week themen chracks agreeft book sound be

\$ ADD ESTE

egairo a orerenca ina areag social erenada de la composa il del 2000 los sociales del 2000 los sociales de la composa il del 2000 los sociales de la composa il del 2000 los sociales
BESS

dense places places reals and collings thed windows, accorded

10000000

of * Live tend 30 thes. per sq. it.

E-5.17 Servants Quarters for Women: One story U-shaped building.

Ground Area Covered 57° x 122° Floor Area 6306 sq. ft. Cubic Contents 99,368 cu. ft.

Design data as follows:

Living Rooms (2) 770 sq. ft. Corridors 936 sq. ft. Sewing Room 123 sq. ft. Laundry 95 sq. ft. Bed Room (20) 2 beds each 2696 sq. ft. Baths (2) 526 sq. ft. Boiler Room 216 sq. ft. Closets and Storage 251 sq. ft.

Baths (2): 4 water closets, 6 lavatories, 4 showers each

General Construction:

Wood frame; wood floors; asbestos cement shingle siding

Foundations:

Concrete block piers and concrete footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors in toilet and boiler rooms, wood floors elsewhere. Painted plaster walls and ceilings. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-5.18 Transformer Buildings: One story rectangular building, man-

Ground Area Covered

Floor Area

Cubic Contents

12' x 21'
168 sq. ft.
2652 cu. ft.

Design data as follows:

Manhole
Transformer Room

51 sq. ft.
120 sq. ft.

1-6.17 Servents Quarters for Serens One story U-shaped building. Ground Area Covered lesign data as follows: (S) sa of salvil *23 *85.066 corridors .52 apa 858 123 ag. ft. 95 sq. ft. Bod Roum (20) 2 bods ench egareta ana stescio ** 1 +ps 165 Batha (2) a weter closets, 6 lavatorica, a showers con gathir signine facces agracian terrolly boom tomati boom comprete block piors and obparete feetings fil pressure 2000 lbs, jet speritte were floors to tollet and bolly rooms, were floors clared was Hoos ofguine sociation, evolute phone states and allew redsole soon, tor . Live load 20 loss per age the .dl .ps toq .sdi OS - La transformer Buildings One story rectangular building, many 1.59 aps 8019 L .rt .ps 18 *12 *bs OSI

Foun

Fini

Desi

in sh

General Construction

Wood roof on 121" brick bearing walls; concrete floor slab.

Foundations:

Concrete foundations walls and wall footings Soil pressure 1300 lbs. per sq. ft.

Finishes:

Cement floor, unfinished walls. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-6. Residential Area:

E-6.01 Location: This area is situated northwest of the Division Training Area beyond Hadnot Point the site of the Naval Hospital and includes the following number and types of buildings:

180 Married Officers Quarters

- 8 Bachelor Officers Quarters
- 1 Officers Recreation Building combined with Bachelor Officers Mess Hall
- 1 Guest House
- 1 Servants Quarters for Men
- 1 Servants Quarters for Women
- 1 Firehouse

Additional utility buildings are covered in the chapters on the various utilities.

E-6.02 Married Officers Quarters: Two story building, rectangular in shape with one story wing at one side and porch at other. Plan of all buildings alike, with ten different elevation designs.

Ground Floor Area 36' x 71'
First Floor Area 1640 sq. ft.
Second Floor Area 1016 sq. ft.
Total Floor Area 2656 sq. ft.
Cubic Contents 29,937 cu. ft.

Design data as follows:

medicuration into

dole mooth adversoo teller garand dolers alon took alob

1 DESCRIPTION OF

Combreto, foundations walls and wall footings

THE WALL

to delate

. affor benefit in the Total and the Total .

abudi malk

.\$1 .ps toq .cdf ds book owil . lost

apara fairconfact Areas

erefred equeltio beitres Ca

Section of There onertage

1 Officers Newrostian Sullaing compined with Sackelor Officers

ALLE TO THE STATE OF

sample about the

delivanta quarters for imp

Libervante Quarters for Homen

secondar Ma

edd no arestene ens ni berevoe ere synthing ystiltse lambithat

Det.02 Married Of Tooms Quarters: Two story building, rectingular all with our story with the different slevented designs.

Ground Riodr Arca. Riret Floor Arca. Sucond Floor Arca. Total Floor Arca.

1018 ag. 101 1018 ag. 101 1018 ag. 175

1 :31 We PER, 03

argan habet and a war to have a large



E-6.02

MARRIED OFFICERS QUARTERS



B-6.02

MARRIED OFFICERS QUARTERS GROUP

G

Fo

Fi

W000

with

First Floor:

Porches	208	sq.	ft.
Hall and Stairs	116	sq.	ft.
Living Room	305	sq.	ft.
Dining Room	200	sq.	ft.
Heater Room	44	sq.	ft.
Lavatory	28	sq.	ft.
Servants Quarters (bed rm.,			
bath, closet)	126	sq.	ft.
Garage	112	sq.	ft.

Second Floor:

Hall and Stairs	104 sc	. ft.
Bed Rooms (3)	594 sc	. ft.
Closets	69 sc	l. ft.
Baths (2)	105 so	. ft.

General Construction:

Wood frame; wood floors and siding

Foundations:

Brick foundation walls on concrete wall footings.

Finishes:

Floors, tile in bathrooms, cement in heater and store rooms, wood elsewhere. Walls and ceilings painted plaster, wood windows, tile roof.

E-6.03 Bachelor Officers Quarters: Two story rectangular building with projections front and rear.

Ground Area Covered	58' x 208'
First Floor Area	7346 sq. ft.
Second Floor Area	6841 sq. ft.
Total Floor Area	14,187 sq. ft.
Cubic Contents	189,816 cu. ft.

Design data as follows:

First Floor:

Corridors, Entries and			
Reception Room	1710	sq.	ft.
Toilets, Wash Rooms and			
Gear	378	sq.	ft.
Trunk Room	164	sq.	ft.

Pirst Pleors

	* 91/5							Porcho	
n.	.06	116							
		308							
		008						on an iq	
								Madauli	
					1.0				
				K REELS	bog) //	1 .		I piVh	
	4,510	126	1, 2				decol	, n.J. 40	
31.	"pa	SII	1,					a)az.ii)	

racely buchols

10s sq.		Hell and St
594 sq.		Bod Recens (.
*pe 90		

Laral Constructions

anible bas assoll beer reneal book

1 can bhahana

thek foundation walls on concrete wall footings.

g to takin ke

flow's tile in bathrooms, coment in Mester and store rooms.

red, 03 decider Officers quarters. Two story rectangular building

X 188 - 1		Ground Ar
		Miret Floo
		Sedond Flo
28 I AG		
Legisk e		Total, Floo
5 518,881		

savollo's as also miles

Afric Floors

	inde İ	, anob	Corre
		g wold	
bitul emo		ow wad	of tot
			THE STATE
			Frunk

1710 894 25.

45° ×

.17 29

yd'I +3'I

.J1 .ps 878



E-6.03

farman b

I'E THE

socialala

1977

Pla Sow

BACHELOR OFFICERS QUARTERS



E-6.05

GUEST HOUSE



Storage Closets	200	sq.	ft.
· Public Lounge	767	sq.	ft.
Private Lounge	260	sq.	ft.
Bed Rooms (17 Officers and			
1 Steward)	2720	sq.	ft.
Bed Room Closets	135	sq.	ft.

Second Floor:

Corridors and Stairs	1262	sq.	ft.
Toilets, Wash Room and Gear	287	sq.	ft.
Linen Closet	62	sq.	ft.
Trunk Room	288	sq.	ft.
Bed Rooms (22 officers)	3811	sq.	ft.
Bed Room Closets	173	sq.	ft.

Toilets and Baths: *

First Floor:

Officers Toilet & Wash Rooms (2): 2 water closets, 2 showers
2 urinals, 1 lavatory, 1 service sink (each)
Ladies Toilet: 1 water closet, 1 lavatory
Stewards Bath: 1 water closet, 1 shower

Second Floor:

Officers Toilet and Wash Rooms (2): 3 water closets, 2 showers, 2 urinals, and 1 lavatory (each)

One lavatory in each bed room first and second floor.

General Construction:

Wood frame; wood floors; 4" brick veneer walls

Foundations:

Concrete walls piers and footings Soil pressure 1000 or 2000 lbs. per sq. ft.

Finishes:

Floors, tile in toilets and wash rooms, wood elsewhere. Painted plaster walls and ceilings. Wood windows, tile roof.

Design Loads:

Roof - Live load 20 los. per sq. ft. Wind - 30 lbs. per sq. ft.

Storege Closets
Totale Louise
Totale Louise
Totale Louise
Totale Louise
Totale Roose (17 Siliotic End

greend Ficors

Toilets bas saciol

First Floors

Officers Totalet A Wesh Rouns (2); E water elements, 2

Suringle, I lavetory, I service sink (cach) ... Ladian Toilet: 1 water closet, 1 lavetory Stowards Sath: 1 water closet, 1 shower

Second Floors

Officers Tailet and Heat Booms (2): 5 water closets (8) showers, 2 ard male, and I lavatory (cach)

One lavatory in each bed room first and second floor.

ano ly providence. Le

allew respect that "a proul boow toward boul

-18/30 17/00

Sold process of the 2000 less for Eq. It.

1834

Ploors, tile in tollers and wash rooms, wood olsewhere, Trinoud on walls and octiones, where at adout, tile roof.

taband a

Moof - live load-20 los. pervag. for

E-6.04 Officers Recreation Building combined with Bachelor Officers Mess Hall: One story, part two story, irregular building.

Ground Area Covered	225' x 357'
First Floor Area	32,250 sq. ft.
Second Floor Area	1242 sq. ft.
Total Floor Area	33,492 sq. ft.
Cubic Contents	701,211 cu. ft.

Design data as follows:

1000 HOLD (1980) - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1980 - 1			
Lobby, Corridors and Passages	3275	sq.	ft.
Stairs			ft.
Coat Room			ft.
Telephone Alcove			ft.
Office and Information			ft.
B. O. Mess Hall	6350		
Public Dining Room	4756		
Bar	2596		
Bar Storage			ft.
Lounge	2290		
Card Rooms	1235		
Toilets		sq.	
Galley, Scullery, and Chefs!	040	24.	10.
Office	4005	-	64
Galley Storage	4005		
Cold Storage	1431		
Garbage		sq.	
Preparation Rooms		sq.	
Office		sq.	
		sq.	
Helps Toilet and Locker Rooms Gear Rooms	506		
	75		
Transformer Room	120		
Refrigerator Machine Room	114	sq.	ft.
Boiler Room	1326	sq.	ft.

Second Floor:

Telephone Exchange	635 sq. ft.
Office	290 sq. ft.
Stairs and Corridor	317 sq. ft.

Toilets:

tho beautiful

a orie Love

a moderate

Mens Toilet: 4 water closets, 5 urinals, 1 shower, 8 lavatories
Womens Toilet: 4 water closets, 4 lavatories
White Mens (help): 1 water closet, 1 lavatory
Colored Mens (help: 2 water closets, 2 urinals, 4 lavatories, 1 shower
Colored Womens (help): 1 water closet, 2 lavatories

Sector Officers Recreets to a little concined with technic officers

Design data as Collevas

A COUNTY OF THE COUNTY OF THE SEASE OF

Request Figure

relighess inchens. 935 ac 98 002 collision 200 ac States and Corrigor 200 ac

fatelial

E-6.



E-6.04 OFFICERS RECREATION BUILDING & BACHELOR OFFICERS MESS (FRONT VIEW)



OFFICERS RECREATION BUILDING & BACHELOR OFFICERS MESS (REAR VIEW)

E-6.04



General Construction:

Wood roof on 8" brick bearing walls wood floors.

Foundations:

Concrete foundation walls and footings.

Finishes:

Floors, terrazzo in bar room, ceramic tile in toilet rooms, asphalt tile in corridors, card rooms office etc., cement in galley, etc. wood or wood block elsewhere. Painted plaster walls and ceilings. Wood windows, tile roof.

Design Loads:

Roof - Live loads 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-6.05 Guest House: Two story rectangular building with wing at both ends and small basement.

Ground Area Covered	42' x 5	71
Basement Floor Area	95 sq.	ft.
First Floor Area	1532 sq.	
Second Floor Area	1532 sq.	
Total Floor Area	3159 sq.	
Cubic Contents	38,460 cu.	

Design data as follows:

First Floor:

Living Room	352	sq.	ft.
Hall and Stairs	127		
Bed Rooms (3)	596		
Baths (2)	85		
Closets			ft.

Second Floor:

Hall and Stairs	185	sq.	ft.
Bed Rooms (4)	854	sq.	ft.
Baths (3)	150		
Closets	83	sq.	ft.

Each bath contains: 1 water closet, 1 lavatory, 1 tub or shower

Courte to consect on willy and footings.

Plumes, terresses in her rooms coremin this in toilet rooms, aspinit will book as milion beneaties rejected being a fielder abold bus . acha office

Peor - Live Louis 20 los per sq. ft. #22 wes west and on a bady

to gain adia amiliant recommender building with wing of

(+22 +90 30 1952 eq. 15. (*3°1 400, \$83.)

mort gaived bylato bas lief

aroola budaa

Parined him Ifal war (a) enough the

.J% .ps 381 .37 .pa 081 . Pa . ps &8

Endn outs contains:) water closet, I levetery, I tub on

. 47 . DE SEE

15% apa 888

Found

Gene

Fini

livi

General Construction:

Wood frame with 4" brick veneer walls wood floors

Foundations:

Concrete foundation walls and footings

Finishes:

Tile floors in bathrooms, wood elsewhere. Wood panelled walls in living room, painted plaster elsewhere. Ceilings painted plaster, wood windows, tile roof.

E-6.06 Servants Quarters for Men: One story rectangular building.

Ground Area Covered	401	x	164
Floor Area	 4113	sq.	ft.
Cubic Contents	66,002	cu.	ft.

Design data as follows:

Living Rooms (2)	576	sq.	ft.
Dormitories (2)	2714	sq.	ft.
Storage Rooms	88	sq.	ft.
Closets	66	sq.	ft.
Toilets, Showers & Wash Room	422	sq.	ft.
Porches	171	sq.	ft.

Toilet, Showers and Wash Room: 3 water closets, 3 urinals, 3 showers, 6 lavatories, 1 service sink

General Construction:

Wood frame; wood floors; asbestos shingle siding

Foundations:

Concrete walls, piers and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Wood floors in corridors and bed rooms, cement elsewhere. Plaster walls and ceiling. Wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

The second of the second second . conficed the allow policeting coerage al eifem totledag book . moderad. Doby gen order il stolfs all. A state feet religious ber whose one was the relation of several later. 1641 X 1641 1.22 .03 200,38 +10 +10 676 . 12 . ch Alva CAN BELL SLATER J. 21 4 10 18 433 aps 30 -97 une 134 telegraph of the property to the property of t mathle elantes attaces is 10111 copy general to north floors is open into the rooms, concurs the story at employeer ·low of aine notaces , sweeth book . . willio ber . . of type tog. . soi. CS then I swill - 2008, 412 492 459 401 95 - 9610

E-6.07 Servants Quarters for Women: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

35' x 71'
1840 sq. ft.
27,969 cu. ft.

Design data as follows:

Living Room
Corridor
Bed Rooms (6)
Storage and Linen Closet
Toilet and Wash Room
Porches

300 sq. ft.
808 sq. ft.
85 sq. ft.
183 sq. ft.
72 sq. ft.

Toilet and Wash Room: 2 water closets, 2 lavatories, 1 shower, 1 service sink

General Construction:

Wood frame; wood floors; asbestos cement shingle siding

Foundations:

Concrete walls piers and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Wood floors in dormitories, cement floors elsewhere. Plaster walls and ceilings. Wood windows asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-6.08 Firehouse: Similar to type described under Post Troops Area.

E-7 Rifle Range Area:

E-7.01 Location: This area is situated across New River and south-West of Division Training Area and includes the following number and types of buildings:

- 4 Barracks
- 1 Mess Hall
- 4 Battalion Warehouses
- 1 Regimental Theater
- 1 Regimental Infirmary
- 1 Post Exchange

Manual and and areas of the property of the party of the Cantilled relations on Viola one Angkong gang baikata 27,968 exa 2tt. countries on compactions region palyti eri, 400-000 Tel .ps 101 was the supply of the art and BOR . August branks and represent . 13 July 881 1.71 37 egirosavil a especie votor 2 prod paor ban seiges A dala solves lagrament inilité al para du magazora els el en eci. Note l'ement bass and species sefficient conserns that Addition to the sound of the so into permit and project will advantage for works agnost that tubes buddinger, and it gives the good or at the ball without the Ferred well erors butentle as the san ventered in the sand and the sand taken the soft appeter

1 Armory and Office Building

1 Heating Plant

- 3 Target Houses (Rifle Range) 2 Target Houses (Pistol Range)
- 1 Firing Line Shelter (Pistol Range)
- 4 Range Houses

4 Magazines

9 Toilet Buildings

5 Married Officers Quarters

1 Bachelor Officers Quarters

Additional utility buildings are covered in the chapters on the various utilities.

E-7.02 Barracks, Mess Hall, Battalion Warehouses, Regimental Theater, Regimental Infirmary and Post Exchange are similar to type as described under Division Training Area.

E-7.03 Armory and Office Building: Two story H shaped building.

Ground Area Covered	117	1 x	162
First Floor Area	9357		
Second Floor Area	9357		
Total Floor Area	18,714		
Cubic Contents	232,666		

Design data as follows:

First Floor:

Corridors and Stairs	937 s	q. ft.
Armory	2824 s	a. ft.
Toilets		q. ft.
Telephone Room		q. ft.
Supply Room		q. ft.
Closets		d. ft.
Offices (6)	1357 sc	
Store Room	2824 sc	ft.
		1 4 4 0 0

Second Floor:

Corridors and Stairs	94	sq.	ft.
Supply Room		sq.	
Toilets	350		
Offices (7)	1500		
Class Rooms (4)	5621		

Toilets:

Officers (1st and 2nd floors): 2 water closets, 2 urinals, 2 lavatories, 1 shower
Enlisted Mens (1st and 2nd floors): 3 water closets, 2 urinals, 3 lavatories, 1 service sink

A STATE TO SERVICE SER The training of the Commission The second secon 1. 4.4.4 Manufacture or the continues are covered in the implier of the continues A STANT SORE TO THE STANT OF THE STANT OF THE STANT SOLES OF THE STANT Concerns work business 1581 x 4711 .Fi Lps Tabe 18,814 sq., Ft. .pr. .bo feb. Sil wat apo test moch vicqui THOUS THE PAS 1,02 .00 00. .21 .pr 1838 . sfailte & paracolo retew a signoof and bas that a received 2 lawnester, b chower. Business dies dies the find flooring of which along the aph ativies I sectionari s scientic

General Construction:

Strip steel frame with 4" brick veneer walls concrete floor slabs.

Foundations:

Concrete foundation walls and footings. Soil pressure 1000 lbs. per sq. ft.

Finishes:

Cement floors, painted plaster walls and ceiling. Steel windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-7.04 Heating Plant: One story rectangular building.

Ground Area Covered 34' x 56'
Floor Area 1312 sq. ft.
Cubic Contents 40,674 cu. ft.

Design data as follows: One room housing 2 boilers and other equipment: I water closet and service sink placed in a corner behind screen partition.

General Construction:

Reinforced concrete frame with $12\frac{1}{2}$ " brick spandrel walls; concrete slab floors, 40° free standing brick stack.

Foundations:

Spread footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, unfinished walls. Steel windows, built-up roof.

Design Loads:

Roof - Live load 100 lbs. per sq. ft. on slab and 80 lbs. per sq. ft. on beams and girders.
Wind - 20 lbs. per sq. ft.

The second secon Language Could be asset for help supply to the house of the house of the supply of the 1 Rope - Live loss 30 les com og. ct. . withful religious years and read to be the .Ft .No PTS. DP Some smarger light a superior more and properties as as a make of termine at 15 and the selection when the state of the first termine Loo france notice untake Took quelling .author foods .aller bonining .aroni? days 194 5 14 to local 100 100, 101 14, 15, on sien and 80 100; 100 100; 100 100; The state of the state of the state of the

E-7.05 Target House (Rifle Range): One story rectangular in shape with platforms at both ends.

Ground Area Covered

Floor Area

Cubic Contents

21' x 90'
1862 sq. ft.
11,341 cu. ft.

Design data as follows:

Platforms 618 sq. ft. Repair Room and Storage 1126 sq. ft.

General Construction:

Reinforced concrete roof on 8" brick bearing walls; concrete floor slab.

Foundations:

Concrete foundation walls and footings

Finishes:

Cement floor, unfinished walls and ceiling. Steel windows, built-up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft.

E-7.06 Target House (Pistol Range): One story rectangular in shape.

Ground Area Covered

Floor Area

Cubic Contents

15' x 30'
443 sq. ft.
5360 cu. ft.

Design data as follows:

Repair Shop and Storage 406 sq. ft.

General Construction:

Wood frame and siding, concrete floor slab.

Foundations:

Concrete foundation walls and footings

Finishes:

Cement floor, unfinished walls, wood windows, asbestos shingle roof.

COME STORE STATES and the second 7 GR 50 7 ES LANCE OF THE PERSON OF THE PER 1602 894 77. ash show with Commence of the state of the st क्ष्मार गाउँ एक , जाव्यो प्रस्ति होते. स्थार गाउँ एक , जाव्यो प्रस्ति होते. reel's stermor to I'm paired soons "8-as loor old ones decimped spalson, bas alles soltapment exercial . . questited amounts trees . sailing and sales best time . Tools taken on teritive load 20 lbs. per had to (orner lossin) scott somet 60.Va Oronto Area Covered Total w telly Caption Concerts fewelfer dates as follows; Papels Snop and Storms inold sharanat in . delle tooff et execto traille sea eart book Term algalas sada va cod a sada a sond a sada sada sada sada a sada sa sada sa sada sa sa sa sa sa sa sa sa sa E-7.07 Firing Line Shelter (Pistol Range): One story rectangular in shape open on all sides except for control room at center.

Ground Area Covered

Floor Area

Cubic Contents

15' x 253'
3900 sq. ft.
22,959 cu. ft.

Design data as follows:

Control Room . Open Shed

53 sq. ft. 3830 sq. ft. Shed divided into 20 bays 12 center to center of posts.

General Construction:

Wood roof on wood columns

Foundations:

Concrete foundation walls and pedestals

Finishes:

ala matiw

Definition of

Roll roofing.

E-7.08 Range Houses: One story rectangular in shape.

Ground Area Covered

Floor Area

Cubic Contents

30' x 41'

1222 sq. ft.

14,515 cu. ft.

Design data as follows:

Porch
Statistical Office
Toilets
Storage

415 sq. ft.
114 sq. ft.
210 sq. ft.
355 sq. ft.

Toilets:

Officers: 1 water closet, 1 urinal, 1 lavatory Enlisted Men: 3 water closets, 4 urinals, 3 lavatories

3 Drinking fountains on porch

General Construction:

Wood roof on 8" brick bearing walls; concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 1500 lbs. per sq. ft.

87 (B. 119 (80.88)

and depresent

thorsoning and class actionomy and processing

Levis Deserved Level Sakera

and a second plant

100

spectrol has pitch soldstand where

A THE SEL P. LESS CHARLES

spars at religiosocry root was assembly region in shape.

gardovel i alconter l'associo socio i acciolità

garya no milataron primera a

date to 12 stations a lazion animod follows to be appro-

Solutive to selection to the terms of the solution

anna the been ab 1007 to

ift whe ess

seto 23 bays 12 demost to se contur of posts. .. The

Are sin

Finishes:

Cement floors, masonry walls with glazed tile wainscoting, asbestos board ceilings. Steel windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-7.09 Magazines: These buildings were not designed by Carr and J. E. Greiner Company, Bureau of Yards and Docks plans used.

E-7.10 Toilet Buildings: One story rectangular in shape. Those on range designed with pitched roof, those behind butts designed with flat roof.

Ground Area Covered Floor Area Cubic Contents 12' x 14'
162 sq. ft.
1658 cu. ft. on range
1445 cu. ft. behind butts

Design data as follows:

Toilet Room 128 sq. ft. 2 water closets, 2 urinals, 1 lavatory, 1 drinking fountain

General Construction:

Wood roof (except at Butts where a concrete flat slab roof was used) on 8" brick bearing walls. Concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 1500 lbs. per sq. ft.

Finishes:

Cement floors, painted masonry walls, plaster ceiling, steel windows, asbestos shingle roof. (built-up roof where flat slab roof was used)

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-7.11 Married Officers Quarters and Bachelor Officers Quarters: resimilar to type described under Residential Area.

restanted to the series of the business of the restance of the series of The service of a the anglewest and the following abanol, make THE RESERVE THE PROPERTY OF THE PARTY OF THE NEWSTER WIND ino treatition is * CONOR C

va:

Ha.

und

wer

but Trad vo benefit out of the same of the country

the each? .equal at religious comes and should be a set of the against the set of a set of the set The state of the s 161 x 181 .71 .ps Sel .

towalled so aves miles! 135 vpm 851

Tractor principle 1 . veteral 1 . similar 1 erroria material

(both gas tont gain sail oddings a crass acous to spece) took book Wile tool? restand, teller jokwood saint

ranison the eiler hitraserol etaroles .49 .pt. 250 (act Cook adjecting fire

probably feste satisfactories wills, birther celling street windows, the (Blan and Lour date half stands for the line) what alreads better

. 22 ago tog . 201 Ob. - 5310 Assistance around to an indeed and appropriate contracts to the analytic and the second and the

Level Island Look a the estatement and at the

E-8 Barrage Balloon Battalion and Amphibian Base Area:

E-8.01 Location: This area is situated south of the Division Training Area at the site of the former village of Marines and includes the following number and types of buildings:

1 Battalion Headquarters Building

4 Barracks Buildings

1 Mess Hall

4 Battalion Warehouses

1 Post Exchange

1 Regimental Infirmary

1 Regimental Theater (Drill and Recreation Building)

8 Married Officers Quarters

2 Heating Plants

1 Administration Building

1 Barrage Balloon School Building

1 Balloon Building

1 Transportation Building

1 Storage and Supply Building

1 Field Operation Building

1 Tractor Storage Building

1 Machine Shop

1 Carpenter Shop

Additional utility buildings are covered in the chapters on the various utilities.

E-8.02 Battalion Headquarters Building, Barracks Buildings, Mess Hall, Battalion Warehouses, Post Exchange, Regimental Infirmary and Regimental Theater are similar to type described under Division Training Area.

E-8.03 Married Officers Quarters: Are similar to type described under Residential Area.

E-8.04 Heating Plant: Is similar to type described under Rifle Range.

E-8.05 School Heating Plant, Administration Buildings, Barrage Balloon School Building, Balloon Building, Transportation Building, Storage and Supply Building, Field Operation Building and Tractor Storage Building were not designed by Carr and J. E. Greiner Company.

E-8.06 Machine Shop: One story rectangular building.

Ground Covered Floor Area Cubic Contents

85' x 178' 13,611 sq. ft.

297,155 cu. ft.

Design data as follows:

save said natable at the held that scott stone estart moterial estate to tomes tomes fix at some that mentions the second set in the second second set in the second is monthly continue a negligible from the transfer the printing and and and the district Fig. 1. St. A. C. Market II HE TOOLS and or broad to little A CALL TO A CONTROL (galefies main root sue ilim) rechest is and The Property of the Party of th , " A CALL STAR AND PARTY sainthe clear has based pack rapidlities excerting the tree excertances and table . 30 to 20 to Landings of ogy of well its source transfer source and the land of was the Plante party to type described miles Riche James A STATE OF THE STA a aforred astained by the reader of the wilder books 1871 x 188 111 .0. 116.81. of the Carporal Spot Details 187 Inc 331 1939 e. alasi / a la adam and ent - ISI -

Motor Repair Area	6974	20	£+.
Dynamometer Test	1140	sq.	ft.
Machine Shop	1130	sq.	ft.
Parts and Supplies	1140	sq.	ft.
Degreasing	380	sq.	ft.
Propeller Shop	370	sq.	ft.
Tractor Shop Battery Shop		sq.	
Office	370	sq.	ft.
Office Toilet		sq.	
Wash Room	45	sq.	ft.
	342	sq.	ft.

Toilets:

Office Toilet: 1 water closet, 1 urinal, 1 lavatory Wash Room: 2 water closets, 2 urinals, 4 lavatories

General Construction:

Reinforced concrete frame with concrete spandrel walls; concrete floor slabs.

Foundation:

Spread footings Soil pressure 1500 or 2000 lbs. per sq. ft.

Finishes:

Floors, asphalt tile in office, cement elsewhere. Plaster walls and ceilings in offices and toilet rooms, plain concrete elsewhere. Steel windows, built-up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-8.07 Carpenter Shop: One story rectangular building.

Ground Area Covered 85' x 178'
Floor Area 13,611 sq. ft.
Cubic Contents 297,443 cu. ft.

Design data as follows:

Primary Work Space 7070 sq. ft.
Secondary Work Space 1450 sq. ft.
Work Area and Lumber Storage 2337 sq. ft.
Paint Shop 372 sq. ft.

in the winger works and age Office 131 Japa 1085 and to per the . Pe . C85 10 and 688 780 sq. ft. .82 .ps CVS ATT APR CAS Jelius Balts Office Policit I water closet, I minel, I levelor solowars a water of acts, 2 arimis, - lave coins suppose concrete frume with concrete agendre a waller concrete Mercassure 1600 or 2000 has per sq. ft. affine retaining , eventuals ansatio , cotito of alle finishe at a feeds, . stadweste to orone piets proces class inc. results at all .72 .ps too .soi OS basi mil . with the real part age are .galbfred taleganger valte eco ig as returned the .57 .pe 118,52 195 , wo \$40, 795 Seeds William Standay furt area and Lumber Storage

48-1:

Offices (3) 1052 sq. ft.
Office Toilets (2) 96 sq. ft.
Wash Room 355 sq. ft.
Boiler Room 372 sq. ft.

Toilets:

Office Toilets (2): 1 water closet, 1 urinal, 1 lavatory each
Wash Room: 2 water closets, 2 urinals, 4 lavatories

General Construction:

Reinforced concrete frame with concrete curtain walls; concrete floor slab.

Foundations:

Spread footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Borca

Floors, asphalt tile in offices, cement elsewhere. Plaster or concrete walls. Plaster ceilings in offices and toilet rooms. Steel windows, built up roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-9 Parachute Training Area:

E-9.01 Location: This area is situated northwest of Division Training Area and includes the following buildings:

- 3 Buildings under Parachute Towers
- 1 Parachute Training Building
- 1 Parachute Building
- 1 Heating Plant

Additional utility buildings are covered in the chapters on the various utilities.

E-9.02 Buildings Under Parachute Towers: Two story square buildings.

Ground Area Covered	35	x	351
First Floor Area	1225	sq.	ft.
Second Floor Area	1225	sq.	ft.
Total Floor Area	2450	sq.	ft.
Cubic Contents	32,346		

1008 sql Pt. rectaved I limited I possibly rectant I also shellow sering coinciping a . of axiou & . of axiou & . of axious & . of in a second transmit with the company of the oracle of the curtain walley out of a first or The contract finese the fittees to mean the contract of the states of the contract of the cont . . st -ps mot work to enof ovil - held Western adda to the oddernate eninteri-colaiving to demonica destinate of about 1919 of physical fields and the state of the s That I will be the same of the odd no storough eat at become the continue of little Lectors . and the course of the course of the state 7 .42 .ps C643 7 .42 .ps 643,38

Design data as follows:

First Floor:

Machinery Room	898 sq.	ft.
Transformer Room	101 sq.	ft.
Storage Room	121 sq.	ft.

Second Floor:

Office	81	sq.	ft.
Drying Room	89	sq.	ft.
Toilet	135	sq.	ft.
Storage	810	sq.	ft.

Toilets: 2 water closets, 4 urinals, 2 lavatories

General Construction:

Wood roof on 8" tile bearing walls, stuccoed; concrete floor slabs

Foundations:

Concrete foundation walls and spread footings Soil pressure - 2000 lbs. per sq. ft.

Finishes:

Cement floors. Walls, painted plaster in drying tower, unfinished brick or tile elsewhere. Ceilings, unfinished concrete in machinery and storage rooms, plaster elsewhere. Steel windows, asbestos shingle roof.

Design Loads:

Roof - Live loads - 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-9.03 Parachute Training Building: One story, portion two story, rectangular building.

Ground Area Covered 90' x 120'
First Floor Area 8670 sq. ft.
Second Floor Area 488 sq. ft.
Total Floor Area 9158 sq. ft.
Cubic Contents 385,573 cu. ft.

Design data as follows:

resting to the state of the state of Paret, Piceri 201110 Store Paper Tollor Storepe #12 PAR 981 120 eq. 11. SIC SO. ST. Polleter 2 refer cleares, a arteals a liveture west real on or tits bearing wells, observed, concrete floor since some se foundanten shiju and aprove fooring a he injuling a remos girty of a steal of both tell and a recold display To a digital and oder anobis fonce to end a take a take a taken . Il app med and the absol evil without de out notified aviose sao entribut quantum especial to se 10% FX 108 .dl .ps oras . 21 . pp 981 ferson data as follows: 238, 278, ou. 5%, 88% - 1: 1

First Floor:

Recreation and Training Hall		7515	sq.	ft.
Enlisted Mens Toilet			sq.	
Officers Toilet	•	106		
Storage Rooms (2)			sq	
Stair Hall and Entrance				
Vestibules		252	sq.	ft.

Second Floor:

Stairs	74	sq.	ft.	
Projection Room			ft.	
Generator Room		11/10/200	ft.	

Toilets:

Enlisted Mens: 2 water closets, 3 lavatories, one 8' urinal Officers: 1 water closet, 2 lavatories, one 5' urinal

General Construction:

Wood frame

Foundations:

Towns of

Grade beams on buttress footings and spread footings Soil pressure 2000 lbs. per sq. ft.

E-9.04 Parachute Building: One story rectangular building.

Ground Area Covered	107' x 272'
Floor Area	29,024 sq. ft.
Cubic Contents	673,540 cu. ft.

Design data as follows:

Packing Room	18,522	sq.	ft.
Parachute Storage	1279		
Rigger School and Work Shop	3324	sq.	ft.
Drying Room	2454		
Shake Out Room	1213		
Supply Room	434		
Passages	488		
Toilets	421		
Office .		sq.	
Closet		sq.	
[1] [1] [1] [1] [1] [1] [1] [1] [1] [1]		04.	* ^ *

Toilets:

Enlisted Mens: 4 water closets, 8 lavatories, two 6' urinals Officers: 1 water closet, 1 lavatory

AND THE Will the Associations 4 - 130 Training and Training dall 124 6167 . Hellet goen bestimi. .71 .ps 081 dr .Da Boi Stoir Holl and Entranco Selectionity .93 .pa Sas we atout around eri epa PT Smileted sens; 8 weter closets, 3 lavetories, one 6 arisel cofficers; I washe aloset, 2 lavetories, one 5' wilgel enciforatizacidi equitool barres on springs footings and appread footings .gathilad malagnado m yaota suo ranibiling godengalar bailding. Ground Afres Covered 272 x 272 ... 19,024 kg. Tt. . 873,540 au. 1t. 1 .72 .pa 858,01 to the order less par for .32 .pa SISI . 4.13 Tps 488-.dr ,0a 084 . . et . pa . ida

Wedeller.

full ceras leader closet, blaveles alevelosias, two 8 orthogen

General Construction:

Wood frame

Foundations:

Concrete grade beams Soil pressure 2000 lbs. per sq. ft.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 20 lbs. per sq. ft.

E-9.05 Heating Plant: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

28' x 33'
562 sq. ft.
13,927 cu. ft.

Design data as follows:

Boiler Room

490 sq. ft.

In one corner of boiler room is a water closet enclosed by a wooden screen and a service sink.

General Construction:

Wood frame; wood siding; concrete floor slab; free standing brick stack, 36'-0" high

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floor, unfinished walls. Wood windows, roll roofing

E-10 Glider Training Base:

E-10.01 Location: This base is located on the west side of New River west of the Residential Area, and includes the following number and types of buildings:

- 1 Administration Building
- 1 Operations Building
- 1 Utility Shop "A"
- 1 Carburetor Test Shop "B"
- 1 Nose Hangar "C"

inoideuritenat lette Saint book . analtabus

.. Cararrate grada balans . Soil pressure 2000 los. per sq.

Transol data

.dl .ps rog .edl OS beal well - loos. wind - 20 lbs, per signift.

1.9.05 Heavyng Flanc, On story rectangular building.

Dround Area Covered cubic Contents

.d1 .pa S60 18,927 60. 1%.

Deargn data as follows:

Beiler Room

.81 .pe 00a

pesologe desole reday a al moor relied to regree one al by a wooden screen and a sprvice sink.

enoldownianon Tapaw

wood frame; wood siding; comorete floor slab; free standing brick

tomodyand

concrete foundation walls and fortings Moli pressure 2000 lbs. per sa. Pt.

26 312 10 1

particor flor, emedate book walls, beds, coll roofing

sto dider fraining Bess

wolf for obia from the base is loomed on the west side of New weat of the Residential Area, and includes the following number Casgniblind to sequi L

- valbiled astraticialmba 1
 - l Operations Suilding
- 1 Willsty Shop "A" 1 Curburstor Test Shop "A"

1 Utility Shop "D"

1 Paint and Dope Storage Shed "E"

1 Heating Plant

- nattende

so Invested

stack, 301

re manura

L-10 Gited

RIVER WEST

to secut this

E-10.0

1 Opera

L Carbu

1 Transformer House near Operations Building

1 Transformer House near Shop

Additional utility buildings are covered in the chapters on the various utilities.

E-10.02 Administration Building: One story rectangular building.

Ground Area Covered	62' x 96'
Floor Area	4488 sq. ft.
Cubic Contents	82,335 cu. ft.

Design data as follows:

Flight Control Room	305 sq. ft.
Corridor	338 sq. ft.
Squad Commanders Office	262 sq. ft.
Cadet Radio Room	315 sq. ft.
Cadet Ready Room	1013 sq. ft.
Locker Room	1005 sq. ft.
Parachute Issue Room	305 sq. ft.
Winter Flying Gear	150 sq. ft.
Toilets	226 sq. ft.

Toilets:

Officers Toilet: 1 water closet, 1 lavatory Enlisted Mens Toilet: 3 water closets, 2 urinals, 4 lavatories, 1 service sink

General Construction:

Wood frame, wood siding and floors

Foundations:

Concrete piers and footings Soil pressure 1000 lbs. per sq. ft.

Finishes:

Floors, cement in toilet rooms, wood elsewhere. Plaster walls and ceiling, wood windows, roll roofing.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Floor - Live load 75 lbs. per sq. ft.

and no staduate and min-buleved and alestofied uplified isometric tought to 8 no les vram bash CONTROL THE BEROLD and the story rue but but bathans. 74-. F2014 15019 188 x 187757 .ps 8899 Comis Contonia ATT (188, 86 problem as some ages of mood January really corridor33 .0a 978 ecurro archica es longe .10 sq. ft. escale lebelar in shab . 93 . pe - \$3.01 Louise le le car 401 .ps .pc. .Tl .pe 038 A vestor I preside them I salked should E referring a missoin totax a sould make hereited larksories, i service, sink engliberian) . .. agnote bus things after focust the agetto it his agoly advisors off pressure 1000 like per see ft. offer and the self to companie to the self of the self th . willows then associate buck that the of the lot 20 May per sq. ft. them + Live loof 75 lbs, per st. ft.

E-10.03 Operations Building: One story with two story control tower, rectangular building.

Ground Area Covered	59' x 75'
First Floor Area	3563 sq. ft.
Second Floor Area	289 sq. ft.
Total Area	3852 sq. ft.
Cubic Contents	63,498 cu.ft.

Design data as follows:

Operations Office	256	sq.	ft.
Ready Room	640	sq.	ft.
Bunk Room (10 Bunks)	576	sq.	ft.
C.P.O's Bed Room	119	sq.	ft.
Locker and Gear Rooms (2)	376	sq.	ft.
Toilets	380	sq.	ft.
Visiting Pilots Rooms (2)	266	sq.	ft.
Officer of the Day	116	sq.	ft.
Passages	76	sq.	ft.
Heater Room	132	sq.	ft.
Storage and Closets	127	sq.	ft.

Second Floor:

Control Room 256 sq. ft.
Toilets (2): 2 water closets, 2 urinals, 2 lavatories, 2 showers each

General Construction:

Wood frame, wood floors; 4" brick veneer walls

Foundations:

Concrete walls piers and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors cement in heater room, tile in toilet, wood elsewhere. Painted plaster walls and ceiling, wood windows, asbestos shingle roof.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

A GAILAR MASSICATION SOLUTION tong story with two story wenters, toward to a west from and the *85 X *96 3. The posts state .4% .16 tod8 Hers tooly tecopy 103 416 892 ANTH ANDOR .71 .pe 5385. Edda Suda Yaran 1 19 19 CO. 20 1 remarket for since distance no into was it am obje .d% .pm 688 AST . 10 CED (assure (3) most shuis 170 AB 870 poon bearings. (A) smooth that his resided 195 THE ORE Maisting Pilote Fooms (E) .51 .de 886 459 x 2 81. 76 89. 10. moon tolker gen lie Sai Stores and Closets 1001-16 2009 S poisotave(S , alasta S , alosola rotae S 1(S) positor silas word with at a tool bow converse guitant ban city allow willes

of the add and Deep names we the

were denoted in because mentally in this is the second at administration Toot elgelis sedanda avolutionico un alimente populas.

of live took and on the say its

E-10.04 Utility Shop "A": One story rectangular building.

Ground Area Covered 60' x 80' Floor Area 4846 sq. ft. Cubic Contents 101,892 cu. ft.

Design data as follows:

Machine Shop 628 sq. ft. Parachute Shop 615 sq. ft. Parachute Loft 228 sq. ft. Propeller Shop 1124 sq. ft. Storage 120 sq. ft. Metal Shop 448 sq. ft. Engine Accessories Test Area 896 sq. ft. Radio, Electrical and Instrument Shop 313 sq. ft. Ordinance Shop 313 sq. ft.

E-10.05 Carburetor Test Shop "B": One story square building.

Ground Area covered 12'4" x 12'4"
Floor Area 151 sq. ft.
Cubic Contents 1801 cu. ft.

Design data as follows:

Test Shop

137 sq. ft.

E-10.06 Nose Hangar "C": Two story rectangular building.

Ground Area Covered 70' x 116'
First Floor Area 6561 sq. ft.
Second Floor Area 2500 sq. ft.
Total Floor Area 9061 sq. ft.
Cubic Contents 133,155 cu. ft.

-10.04 Utility Shep "A" i one rectangular sellang 108 x 108 , See. Loi -Levellon as sout agle of Paradoluke Shop Parachute Lort .82 212 888 .01 .ps ASIL , #3 .pa - 081 send fact setrestrond animal -, #12, wite- 908 315 sq. 15s gong thomastoni anibiling companyiors one and "E" cone seem to aniding, MAISE & MAISE lol sq. ft. 1801 one 1081 Tost Shop sales dens denser to the story rectinguist bid litres. Ground Area Covered ()
First Floor Area
Screek Ploor Area
Potel Floor Area 2500 at 11. .32 .ps 1808 Cultar Contents | 1500 133, 155 and 501, 581

Train

gular

Design data as follows:

First Floor:

Hangar Area	1608	sq.	ft.
Engine Storage Room			ft.
Tool Room			ft.
Locker Room (61 lockers)	240		
Toilet Room			ft.
Stairs	60	sq.	ft.
Service Area	2890		
Covered Passage	240	sq.	ft.

Second Floor:

Service Platforms

2500 sq. ft.

Toilet: 3 water closets, 3 urinals, one 54" semi-circular layatory

E-10.07 Utility Shop "D": One story rectangular building.

Ground Area Covered	31' x 68'
Floor Area	1401 sq. ft.
Cubic Contents	17,274 cu. ft.

Design data as follows:

Woodworking Shop	397	sq.	ft.
Battery Shop	317	sq.	ft.
Carbon Dioxide Shop	317	sq.	ft.
Oxygen Shop	317	sq.	ft.

E-10.08 Paint and Dope Storage Shed "E": One story square building.

Ground Area Covered		12 1 4	x	12 1 4	*
Floor Area		151	sq.	ft.	
Cubic Contents	/	1801	cu.	ft.	

Design data as follows:

-GI-B

Storage Space 137 sq. ft.

E-10.09 Heating Plant: Is similar to type described under Parachute Training Area.

E-10.10 Transformer House near Operations Building: One story rectangular building.

Ground Area Covered

3..4. territor as some agreed 1608 8g, tr deerott anigda .ps 036 512 ag. 1%. 145 ags 341 .81 .pa 00 Troof Month Edivide Pigeress Croilet, d sador cleasts, 5 arrants, one for sent-circular Thirties rate carpor grants and a the grant william, CANAL ELEKSIASIONIAN, 397 sq. Pt. 517 sq. Pt. 517 sq. Et. delig which it months this -189 DEE NEE. The body basser & ford hard Select 80.01 A CHARLEST WILL SEE les aix sor ciduo Secretary and se and a state of Planta and Annie of the description of the Country of the State of t The Property of the state of the section of the continuent of the

110 -1

Floor Area Cubic Contents

377 sq. ft. 4338 ou. ft.

Design data as follows:

Transformer Room

300 sq. ft.

General Constructions:

Wood roof on 12" brick bearing walls, concrete floor slab

Foundations:

Concrete walls and footings

Finishes:

Cement floor, unfinished walls, wood windows, asbestos shingle roof.

E-10.11 Transformer House Near Shop: One story rectangular building.

Ground Area Covered Floor Area Cubic Contents

15' x 18' 206 sq. ft. 2335 cu. ft.

Design data as follows:

Transformer Room

150 sq. ft.

General Construction:

Wood roof on 12" brick bearing walls. Concrete floor slab.

Foundations:

Concrete walls and footings.

Finishes:

Cement floor, unfinished walls, wood windows, asbestos shingle roof

R-11 Tent Camp No. 1

E-11.01 Locations This camp is located in the northwestern corner of the reservation on U. S. Highway No. 17 about 2 miles southwest of Jacksonville, N. C., and includes the following number and types of buildings:

² Mess Halls

³⁴ Small Warehouses

⁶ Large Warehouses

⁴¹ Enlisted Mens Wash Rooms

⁸ Officers Wash Rooms

FROOT AFOR Cueta Contents .

Revolled as atabianted

Transferrer Book .01 .0: 008

.

.ul .gs Odi

121, 19 P.S. 19 C. 43° 446 8889

s cate Edeup \$ and to

dair con 12" brick benting walls, comorete floor theb

"Toos simile wedseen awainly book allow bedsining tools we

outl franction i house Mear Shops One soury recognize building.

Bereyed Arda Covered FLOOR AVE. ACCEPTED FOR

-the Esperisonal

and of 12, pully couring nails. Conors a flood since

"Toor ofgatale entended avodate book sikker bestinting good and

(4. 1) . W. and includes why following number and types of cultdings:

a warred of W Lie Art houses the work

c. samofi deal aged battle lebra filash florens

- 1 Ice Storage Building
- 1 Hospital
- 1 Hospital Storehouse
- 1 Hospital Laboratory
- 1 Hospital Administration Building
- 1 Recreation Building
- 1 Chapel

Envioren

o forener

-11-20

LUIS PON

THE LAND

W.W. welley

- 1 Incinerator
- 1 Central Heating Plant
- 2 Open Side Sheds

Additional utility buildings are covered in the chapters on the various utilities.

E-11.02. Mess Halls: One story irregular building.

Ground Area Covered	2271 x 2571
Floor Area.	35,247 sq. ft.
Cubic Contents	588,131 cu. ft.

Design data as follows:

Mess Halls (7) 1596 seats			
(arlisted men)	20,536	sq.	ft.
Mess Hall (1) 150 seats			
(Officers)	2609	sq.	ft.
Cafeteria Serving Spaces (4)	2688	US IN THE RESERVE	
Sculleries (4)	1956		
Passages (2)		sq.	
Galley	2938		
Preparation Rooms		sq.	
Refrigerated Storage		sq.	
Mechanical Room		sq.	
Storage		sq.	
Office		sq.	
Toilets and Gear Room		sq.	
Corridor		sq.	
		-	

Toilets:

Officers: 4 water closets, one 6' urinal and 7 lavatories Holp's: 2 water closets, one 5' urinal and 2 lavatories

General Construction:

Strip steel frame; concrete floor slab; gunite exterior wall finish

Foundations;

Concrete walls and footings Soil pressure 4000 lbs. per sq. ft.

philaided operate of adaptive or construction of adaptive or construction of a state of the construction of a state of the construction of a state of the construction of a state of the construction of a state of the construction of the constructi

state of the building ours come a in the compare on the warious

Application releases a viole of the color of the colors of

PROS 1 MASS Developed as 12 temps of 1 temps

resplica de respresson

educe Sect (T) attor about at the post (1) or all six Carlon 1430 N ,d% .ps 000S .J.L .De 6839 .91 .pe 5881 · (*) sofisitios .31 .pe 845 . M. .pv 8188 Proposion rouse of X e oggrafia hosaro triba pp 003 att ape ser in approximation 100 see 17. moof arou bon as file

:0701300

estroteral f and feriou to one estesolo accer estemation estroteral S bas faring to one estesolo retema S par s

.f2 .pa 883.

1.70 1 8 AMON A

dwinit illes refrance eding ruels toolt oference rement to and

10000

dense volle and footings

- S55 +

Finishes:

Cement floors, Walls, wood ceiling in scullery, open studs in mess halls, other rooms plywood. Ceilings, wood in galley and scullery, fibre board elsewhere. Wood windows, roll roofing.

Design Loads

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-11.03 Small Warehouses: One story rectangular buildings.

Ground Area Covered 24' x 108'
Floor Area 2592 sq. ft.
Cubic Contents 33,048 cu. ft.

Design data as follows:

Storage Room 2439 sq. ft.

General Construction:

Steel frame, metal roof and siding concrete floor slab

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, celotex ceiling. Steel windows

E-11.04 Large Warehouses: One story rectangular buildings.

Ground Area Covered 80' x 152'
Floor Area 12,124 sq. ft.
Cubic Contents 189,071 cu. ft.

Design data as follows:

Loading Platforms 2968 sq. ft. Storage Room 8873 sq. ft.

General Construction:

Steel frame, metal roof and siding, concrete floor slab

Foundations:

Concrete walls and footings.

name of the series and saling in soullery, per state in muse le other rocks plyshed. Colling at wood in Falley and scullery, Three Control of establish book commented

· Laberday

.egoldlad filugordogs views and reasonered filed tolled

Deterror With Bourse. 1491 415 80 7 4 7

Design date as follows:

and from , matel roof and sie top concrete floor sieb in

all presents 2000 loss pon sus ft.

semilifed this country was and sementarial paral sold

12,124 squ Fts (*.11) us 170,000.

.. 33 .ps 80eS

o data regit attractor and total law from the management in a

something tongellaw admin

Finishes:

Cement floors; celotex ceiling, steel windows.

E-11.05 Wash Rooms for Enlisted Men: One story rectangular buildings.

Ground Area Covered	40' x 50'
Floor Area	2012 sq. ft.
Cubic Contents	30,421 cu. ft.

Design data as follows:

Wash Room	54	10 sq.	ft.
Toilet Room		2 sq.	
Shower Room)5 sq.	
Drying Room		20 sq.	
Scrub Deck Room		00 sq.	

Fixtures:

Wash Room: 40 positions at wash sinks, 4 drinking fountains Toilet Room: 18 water closets, four 4' and four 5' urinals Shower Rooms: 12 heads Scrub Deck Rooms: 16 positions at scrub decks

General Construction:

Wood frame and siding, concrete floor slab

Foundations:

Concrete foundation walls and footings

Finishes:

Cement floors, wood ceiling or walls and ceiling. Wood windows, roll roofing.

E-11.06 Wash Rooms for Officers: One story rectangular buildings.

Ground Area Covered	22 • 2	x 31'
Floor Area	671 sc	. ft.
Cubic Contents	8555 ci	

Design data as follows:

Wash Room	182	sq.	ft.
Toilet Room	201		
Shower Room	144		
Drying Room		sq.	

swobils lasts agailed katolog atacil sames

West Rooms for Enited done one story rectinguist but laters.

August tools · 2012 of the . M. . 134.08

.31 Apr CBS

Wash Room, 40 Speltions of wash sinks, e drinking tempelas I almire to real bos to real seasole ratey 61 second felical Shower Rooms, 12 Menda Sorub Dook Rooms; 18, gosibions at corub decks

dals mooil of orengo, paids buy ours bee

silon awabile book aniffer on wills on alling wood windows, roll

and Tage Rocas Typ Officers

#25 m #25 671 sq4 fft

.71 .ps 10S

Found

roll

loadir

General

Foundati

Cor

Finishes

Woo Roll room

Fixtures:

Wash Room: 10 lavatories
Toilet: 6 water closets, two 6' urinals
Shower Room: 8 heads

General Construction:

Wood frame and siding; concrete floor slab

Foundations:

Finishess

racefalmin

E-11.06 W

80_11_8

Concrete foundation walls and footings

Finishes:

Cement floors, wood ceiling on walls and ceiling. Wood windows, roll roofing.

E-11.07 Ice Storage Building: One story rectangular building with loading platforms:

Ground Area Covered Floor Area Cubic Contents

36' x 80' 1753 sq. ft. 17,573 cu. ft.

Design data as follows:

Loading Platforms
Ice Storage Room

829 sq. ft. 800 sq. ft.

General Construction:

Wood frame and siding, concrete floor slab; wood loading platform

Foundations:

Concrete walls and footings

Finishes:

Wood grating on cement floors, 4" rock cork board on walls and ceiling. Roll roofing.

E-11.08 Hospital: One story irregular shaped building.

Ground Area Covered Floor Area Cubic Contents 230' x 380' 35,898 sq. ft. 578,684 cu. ft.

a a o wed x LT

Mash Rooms 10 Lavatories Tollets 6 water blosets, two 6 urinals aboved 8, empost respects

and denstructions

dals roof ederence grades and arun bear

: Transtone

dense to foundation walls and fortings

desir floors, wood outling on walls and salitage, wood windows,

nilw paidling releganteer grove eno grathline egarate sol YO.114

Devoted Area Coword

.dl .ue 878,811 +

Dealga data as Follows: *

Londing Platforms
Low Storage Roge

*21 *pa 058 . .d3 .pa 408

inologyand less

irrelanty gatheof boow reals fools of tong anthis bas energ book

sinisoo' una silew eserceo

most grating on sement floors, a" rook cork board on walls and dailing. January D

. and the begins rate bord trees one that the Bolla

Genera]

Wo

Design data as follows:

	Open Covered Pa	assages		3118	sq.	ft.
	Lobby and Corr:			3577		
		Rooms (229 beds)	19	,468	sq.	ft.
	Baths, Toilets	and Utility				
	Rooms		:	2308	sq.	ft.
	Diet Kitchens			956	sq.	ft.
	Storage, Close	ts and Gear				
	Rooms			944	sq.	ft.
	Offices, Examin	nation and				
	Treatment Ro	ooms		1743	sq.	ft.
	Operating Suite	Э			sq.	
	Consisting of:	Operating Room	350	sq.		
		Sterilizing Rm.				
		Scrub Up Room				
		Surgeons Locker				
		Room	104	sq.	ft.	
		Toilet		sq.		
		X-Ray Room		sq.		
		Dark Room		sq.		
,						

Officers of the Day Bed Room 104 sq. ft.

Baths and Toilets:

Officers Quarters (2): 1 water closet, 1 lavatory, 1 tub
with shower over (each)

Officers Quarters (2): 1 water closet, 1 lavatory, 1 shower (each)

O. O. D's Bath: 1 water closet, 1 lavatory, 1 shower
Ward Toilets (2): 3 water closets, 2 urinals, 3 lavatories,
1 service sink, 1 bedpan sterilizer (each)

Ward Bath (2): 2 showers 1 tub with shower over (each)
Surgeons Toilet: 1 water closet, 1 lavatory, 1 shower
Wards Toilet (2): 5 water closets described a shower

Wards Toilet (2): 5 water closets, 4 urinals, 8 lavatories, 1 service sink, 1 bedpan sterilizer (each)

Ward Bath (2): 4 showers, 1 tub with shower over (each) Isolation Baths (2): 1 water closet, 1 lavatory, 1 shower (each)

Isolation Bath: 1 water closet, 1 lavatory, 1 tub with shower over

Isolation Utility Room: 1 bedpan sterilizer, 1 service sink Ward Bath: 4 lavatories, 2 showers, 1 tub with shower over, 1 service sink

Ward Toilet: 3 water closets, 2 urinals, 1 bedpan sterilizer

General Construction:

cor Lior

londing

-Laronor

Malahos

1-2

Wood frame and siding, concrete floor slab

Design date as fallows

Los to the first some (220 beds) 19,000 sq. ft. Baths, Tolluts and Otility

.51 .pa 8088 auchora 23 000

State on State of Control of the State of Control of the State of Control of the State of Control of the State of Control of the State of Control of the State of Control of the State of Control of C

in ablauting to the training of training of the training of th

Opening of State Room 300 sq. ft.

Storillaing Rm. 100 sq. ft. Strub Up Rdom Se sq. ft.

Room 101 sq. ft. X-how Room 151 sq. ft.

. 11 . ps 48 3008 1844

officers of the Park Book Room 10 stocking

The State of the State

Officers Content 1 (215 I water oldest, I lavatory, I tub .

and Totalets (8); a water closet; I laratory, I sample to contact that the contact of section of the contact of

ined Soth (2): 2 showers I tub with shower dwer leach) Surgeons Tolisty i water closet; I levelory, I stower leach live of the leaf of the

(dono) worlding a stockers I be be stocker (cach) with shower over (cach) ladded and the cach shower over (cach) I solation battle (f); I water closet, I lavettery, I shower

ditty det I grojeval I atesolo rajum I had nalislosi

destruction destruction about 1 to state of the short beer land about a lavatories, 2 showers, 1 to with short beer,

destiliant and policy of artests, I bedpes secrificate

the Esperate of

data needs elitas, contra esta elem-

Foundations:

Concrete walls and footings Soil pressure 2500 lbs. per sq. ft.

Finishes:

Cement floors, plywood or plaster walls, fibreboard or plaster ceilings. Wood windows, roll roofing.

E-11.09 Hospital Storehouse: One story rectangular building:

Ground Area Covered
Floor Area
Cubic Contents

24' x 108' 2625 sq. ft. 34,991 cu. ft.

Design data as follows:

Storage Room

2494 sq. ft.

General Construction:

Wood frame and siding, concrete floor slab

Foundations:

Concrete foundation walls and footings

Finishes:

Cement floors, unfinished walls and ceiling. Wood windows, roll roofing.

E-11.10 Hospital Laboratory: One story rectangular shaped building.

Ground Area Covered Floor Area Cubic Contents

17' x 25' 377 sq. ft. 4810 cu. ft.

Design data as follows:

Vestibule Laboratory Room

28 sq. ft. 312 sq. ft.

General Construction:

Wood roof, wood frame and siding, concrete floor slab.

Foundations:

Concrete foundation walls and footings

Finishes:

Cement floors, plywood walls and ceilings, wood windows, roll roofing

: usolitik

emarate walls and finelingsall pressure 2500 lns. per eq. ft.

BESTER !

dent floors, clysmod of platter walls, dibreboard or plaster sullings.

MILOS Hospital Storehouse: One story rectangular buildings

Prount Area Covered 284 x 10
Ploor Area 2625 ag. 1
Said Contunts 34.001 ag. 1

Design total as rellevent

2484 sq. fb.

and density and lan

dels would adequate a state of the

1200250

a gifted the cilled molfarmed officed

10000

and floors, until shed salls and selling, roof middows, roll regulary

and find begans asked action whose and a production in tigen all the

round area Covered . 178, x 25; Roar area . 277 sq. 25; able Contents . 9816 sm. 15

Design take as follows: (

Vestibule 28 sq. Into Accord Room 212 ag.

ml Constructions

od Foot, twood frame and siding, concrete floor shah.

: nno lb sh

control form silaw moldatured etamon

1023

miles floor awainly agow amilian on allaw boowing amount theme

E-11.11 Hospital Administration Building: One story rectangular building.

Ground Area Covered 36' x 108'
Floor Area 2827 sq. ft.
Cubic Contents 49,350 cu. ft.

Design data as follows:

 Corridors
 585 sq. ft.

 Offices (10)
 1678 sq. ft.

 Toilet
 96 sq. ft.

 Utility Room
 84 sq. ft.

 Closets (10)
 133 sq. ft.

Toilet: 2 water closets, 2 urinals, 1 lavatory

General Construction:

Wood frame, wood floors and siding

Foundation:

raphalnia

Comprel Cor

. seemstart

tong Isronia

ennolthinuon

, toonelola

sor Look

da ome Q

t from

II-II

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Floors, linoleum in toilet, wood elsewhere
Walls, painted plywood. Ceiling, painted fibreboard. Wood windows,
roll roofing.

E-11.12 Recreation Building: One story part two story T shaped building.

Ground Area Covered

First Floor Area

Balcony Floor Area

Total Floor Area

Cubic Contents

136' x 213'

9260 sq. ft.

1960 sq. ft.

11,220 sq. ft.

484,424 cu. ft.

Design data as follows:

First Floor:

Auditorium (669 seats) 5356 sq. ft.

Stage 462 sq. ft.

Dressing Rooms 208 sq. ft.

Lobby 425 sq. ft.

Library 981 sq. ft.

which Hospital .duration bullings One story rectangular was you does 49,350 one fte paroifol as atab massi Tollact 2 water closets, 2 winds, 1 invector gailtie hap escal loose and thing andison and after esercial toll presente 2000 lbs. per sg. ft. Media's Transeas in tollet, wood elsewhere William palated plywood. Colling grainted fibrobberve Wood windows, Rosseption Building One story part two story & sheped dround Area deveron 1261 × 12121 First Floor aren . Dri .no asa, asa 7 .54 .pz 98+ - second intervent .J1 .ps 608 425 sq. fo. 281 sq. Yt.

Reading Room	350	sq.	ft.
Writing Room	285	sq.	ft.
Fountain Room	1283		
Passages and Stair Halls	451		
Toilets		sq.	
Storage	151	sq.	ft.
Porches			ft.

Balcony Floor:

Auditorium	Balcony	(135	seats)	1144	sq.	ft.
Projection	Room			279	sq.	ft.
Vestibules	(2)			137	sq.	ft.

Toilets:

Main Toilet: 3 water closets, 3 lavatories, 6 urinals, l service sink Waiting Room Toilet: 1 water closet, 1 lavatory Dressing Room Toilets (2): 1 water closet, 1 lavatory each

General Construction:

Wood frame and siding; concrete floor slab

Foundations:

to Ilon

asnoois.

. of line

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, fibreboard walls and ceiling. Wood windows, roll roofing.

E-11.13 Chapel: One story cross shaped building.

Ground Area Covered	921	x	159 1
Floor Area	6267	sq.	ft.
Cubic Contents	131,720		

Design data as follows:

	E.				2052	sq.	ft.
Nave					459	sq.	ft.
					675	sq.	ft.
					1134	sq.	ft.
					392	sq.	ft.
					210	sq.	ft.
					146	sq.	ft.
	Nave	Nave	Nave	Nave	Nave	Nave 459 675 1134 392 210	Nave 2052 sq. 459 sq. 675 sq. 1134 sq. 392 sq. 210 sq. 146 sq.

\$50, ag. 1%. 22 .yo Igr .d1 .ps 101 *3,7 *DB ,=2* (S) saluditask 187 sq. fb. Hain Tellet; 3 were closets; 3 leveteries, 5 drinals, Figure Room Tollets & Natur elsets I lavetory Decesing Hoom Follets (2): I water closet, I lavatory cook in olippingamod las del free and sidings concrete floor alab. " +92 .pe roq +adl coos sussens No Complete Months of the pales of the continues and continues and manufactures and continues. 181,720 60. 151. 2362 ove 564 .#% .pe ara moju med 116 sq. 114

 Offices (2)
 403 sq. ft.

 Toilets (3)
 176 sq. ft.

 Closets
 40 sq. ft.

 Confessionals (5)
 57 sq. ft.

 Boiler Room
 131 sq. ft.

Toilets:

Womens': 2 water closets; 1 lavatory
Men's: 2 water closets; 2 urinals; 2 lavatories

General Construction:

Wood frame; wood floors and siding

Foundations:

Concrete piers and footings
Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, fibreboard walls and ceilings. Wood windows, roll roofing.

Design Loads:

. TRODEL

Jayan De

I.II.

Roof - Live load 2000 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-11.14 Incinerator: Two story rectangular building.

Ground Area Covered	20	' X	451
First Floor Area	640	sq.	ft.
Second Floor Area	640	sq.	ft.
Total Floor Area	1280	eq.	ft.
Cubic Contents	12,276	cu.	ft.

Design data as follows:

Stoking Room (1-72 ton			
destructor)	540	sq.	ft.
Charging Space	640		

General Construction:

Reinforced constrete frame with concrete walls; concrete floor slabs, free standing brick stack 65'0" high.

405 sq. 15. 176 sq. 12. 40 sq. 15. 57 sq. 15.

product I tates of reter S with a love of the soliton of the solit

a mold european &

and friends wood Clooms and alding

\$ \$150 EST

cornec plars and ing bings all pressure 2000 los, per sq. it.

Her sweets body agailtee the ellew brackersty aroutt town

: slicule:

tell + Live load 8000 lbs. per ag. it.

allie Indianators Too story rootangular building.

Oround area Covered	20* x 45*	
Eirst	Poet area	0+0 sq. ft.
Sec al Floor area	0+0 sq. ft.	
Toked Floor area	125, fq. ft.	
Owder damperts	12,214 out ft.	

Design Deta 1. Virginias

Act (101) Wall guriers: (2000 Carterior Carter

.di .pa 096 /

mulis pyriaeged [

minimum de comprese frame with concrete waller concrete floor slebs.

Foundations:

Spread footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

deminated Levernot

Manager

and Thomas

Heod frungs

Hoof + Live le

mont elelian

Adding an Longton of the

Cement floors, unfinished walls and ceiling. Roll roofing.

Design Loads:

Charging floor - Live load, 15 ton truck

E-11.15 Central Heating Plant: One story L shaped building.

Ground Area Covered 33' x 79'
Floor Area 2138 sq. ft.
Cubic Contents 56,397 cu. ft.

Design data as follows:

Boiler Room 2014 sq. ft.
Toilet (1 water closet, 1 service sink) 15 sq. ft.

General Construction:

Steel frame, concrete floor slab corrugated galvanized iron siding.

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floor unfinished walls steel windows, corrugated galvanized iron roofing.

E-11.16 Open Side Sheds: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

28' x 160'
4480 sq. ft.
40,320 cu. ft.

General Construction:

Steel frame, metal siding

Foundations:

Concrete walls and pedestals

without they walling the after wonstallow areals the southlist begann I wants one starty pulsary Incomes, classes *25 sub Tes, 55 aff app glos anois outless is ignible sort polinavia, besegrated dals well everance countiled

bestmarly best price camebaly feets all sw best initiae tool? the

drough Arus Covers. Covers of Section at 150 covers of 150 covers. Set a 150 covers of 150 covers of 150 covers of 150 covers.

milita inter- weet last

slatsuboq bas silam atama

- 151 m

Finishes:

Paved floor. Steel windows, metal roof.

E-12 Tent Camp No. 2

E-12.01 Location: This camp is located south of and adjacent to Tent Camp No. I and includes the following number and types of buildings:

- 2 Mess Halls
- 1 Officers Mess Hall
- 38 Small Warehouses
- 5 Large Warehouses
- 32 Enlisted Mens Wash Rooms
- 8 Officers Wash Rooms
- 1 Recreation Building
- 1 Post Exchange
- 1 Hostess House
 - 1 Heating Plant

Additional utility buildings are covered in the chapters on the various utilities.

E-12.02 Mess Halls: One story irregular shaped buildings.

Ground Area Covered	227' x 257'
Floor Area	35,247 sq. ft.
Cubic Contents	588,131 cu. ft.

Design data as follows:

	Mess Halls (8) (1824 enlisted			
	men)	23,504	sq.	ft.
	Cafeteria Serving Spaces (4)	2688	sq.	ft.
	Sculleries (4)	1956	sq.	ft.
	Passages (2)	246	sq.	ft.
	Galley	2938	sq.	ft.
	Preparation Rooms	521	sq.	ft.
	Refrigerated Storage	520	sq.	ft.
'	Mechanical Room	96	sq.	ft.
	Garbage Room	98	sq.	ft.
	Storage	732	sq.	ft.
,	Office	100	sq.	ft.
	Toilet and Gear Room	165	sq.	ft.
	Corridor	536	sq.	ft.
	[2] [2] [2] [2] [2] [2] [2] [2] [2] [2]		CONTRACT DESCRIPTION	

Toilet:

Helps Toilet: 2 water closets, one 5' urinal, 2 lavatories.

Took leven , special mile is a roof be

Charles and State State of the Control of the Contr

the Loos tion This camp is located south of and adjacent to

the state of the late of

Mes Wells

Officers Norse hall

Lors Mershotses

Entstyd Mens lash Rocks

Officers West Rocks

Microscon & Building

Past Exchange

insend at lifty buildings are covered in the obsphera on the various

lagatilist dess Halls, One short aregular short sails

 Ground area Covered
 2271 x 2574

 Ploor area
 25,247 ags ft.

 Cuble Contents
 588,131 ous ft.

posign data as inllower

bes Halls (8) (182e calisted

.01 .ps +00.6 .dl .ps 8888 .Jl .pe 8881 .J1 .Ds 812 (S) sempsany and aga asses Production Rocas. .di .pa Isa wit won one Reinlerraced Stora 37 -08 50 103. AND 88 171 apa 351 .73 .ps 00I Torder and Gods Room .dt .ps .dai

: Joilor

Helps follot; S water electes, one by urinal, S lavideries.

General Construction:

Strip steel frame; concrete floor slabs; gunite exterior wall finish

Foundations:

Finishos

IOT SI-S

eniclians.

81-8

Concrete walls and footings Soil pressure 4000 lbs. per sq. ft.

Finishes:

cement floors, plywood walls except in mess rooms, wood ceiling, wood windows, roll roofing.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-12.03 Officers Mess Hall: One story irregular shaped building.

Ground	Area Covered	181'	x 24	17.
Floor A	rea	15,284	sq.	ft.
Cubic C	contents	300,601	cu.	ft.

Design data as follows:

Refreshment Room (120 seats)	1848	sq.	ft.
Toilet Room	320	sq.	ft.
Refreshment Storage	136	sq.	ft.
Mess Halls (2)	6668	sq.	ft.
Cafeteria	623	sq.	ft.
Scullery	547	sq.	ft.
Passages (2)	214	sq.	ft.
Galley	1854	sq.	ft.
Corridors (2)	427	sq.	ft.
Office	130	sq.	ft.
Refrigerated Storage	296	sq.	ft.
Mechanical Room	124	sq.	ft.
Storage	559	sq.	ft.
Preparation Room	476	sq.	ft.
Garbage Room	105	sq.	ft.
Helps Toilet	681	sq.	ft.
Porches	276	sq.	ft.

Toilets:

Offices: 5 water closets, 6 urinals, 10 lavatories, 1 service sink

Galley Toilet: 2 water closets, 2 urinals, 2 lavatories
White Womens: 2 water closets, 3 lavatories, 15 lockers
Colored Women: 1 water closet, 1 lavatory, 5 lockers
White Men: 1 water closet, 1 urinal, 1 lavatory, 10 lockers
Colored Men: 1 water closet, 1 urinal, 1 lavatory,
10 lockers

and Construction

Wilposted freing appare to figur slabs; gante exterior will finish

a consistante

Concrete walks and foreings will pressure e000 los, per sq. ft.

4 5 5 5 5 5

buow . pallice boow amor seem at seems allew boowing excels dualed

. ... vab.ast. agh

los + Livo Apad 20 lbs. per sq. ft.

. Officers foss Hallt One story trregular shaped building.

Ground Area develod 181 x 2071
Floor area 18,88e sq. ft.
Cubic Contents 200,601 ou. ft.

Desire debr de Pollows

Frishmont Bron (120 souts) 124 sq. Ft.

Frishmont Bron (120 souts) 200 sq. ft.

Frishmont Bron (120 souts) 200 sq. ft.

Frishmont Bron (120 souts) 200 sq. ft.

Frishmont Bron (120 sq. ft.

Frishmont Bron

Tolloter

Offices; S water closets, 6 urinals, 10 law.terles, 1 acryice sink

Sallsy Yollots S water olosets, S urisels, S lawatories white wenter water blooms, S lawatories, 15 lookers Colored Homels 1 water oloset, I layatory, S lookers white Hens I water closet, I writed, I layatory, 10 lookers thioseth Bens I water closet, I writed, I layatory, 10 lookers 10 lookers

General Construction:

Wood frame and siding, concrete floor slabs

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, plywood walls, fibreboard ceilings except in galley and scullery where wood ceiling is used. Wood windows, roll roofing.

Design Loads:

Roof - Live load 20 lbs. per sq. ft. Wind - 30 lbs. per sq. ft.

E-12.04 Small Warehouses, Large Warehouses, Wash Rooms for Enlisted Wen, Wash Rooms for Officers and Recreation Building are of similar type and design to those described under Tent Camp No. 1.

E-12.05 Post Exchange and Hostess House were not designed by Carr and J. E. Greiner Company.

E-12.06 Central Heating Plant: One story rectangular building.

Ground Area Covered 33' x 39'
Floor Area 1300 sq. ft.
Cubic Contents 31,000 cu. ft.

Design data as follows:

Boiler Room 1216 sq. ft.
Toilet: 1 water closet, 1
service sink 15 sq. ft.

General Construction:

Wood frame and sheathing, corrugated galvanized iron siding, concrete flaslab, free standing brick stack 40'-0" high

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, unfinished walls. Steel windows, corrugated galvanized iron roofing.

easie modi serence aminia has easi bad and present 2000 that it is the .Ji .pe woo saci OS baci well - 1000 and * 50 lbg. per sq. ffs todellat not somoù dest asservatoran e al la carvatoren fi et let let sens tor tradellat de carvatoren fi et let let sens de carvatoren filman et let sens de carvato Ares ve beariest for gree sevel er troll his against drop to all stands Control Bearing Plants On Story rectangular building . Yarn age 10041 dubic Contests V. 100 . 100 . 18 4027 - 52 4131 289 it for the the frame and about hing, corrugated pulsariand tree states and one fin andline them all w mortened atmost Migresawe 2000 lbs. per Actit.

B

Ladaperros attobeta fasta valles sociatalina en ofa un anot

E-13 Mumford Point Camp No. 1:

E-13.01 Location: This camp is located south of North Carolina State Highway No. 24 about 3 miles east of Jacksonville, N. C. and includes the following number and types of buildings:

- 1 Mess Hall
- 1 Recreation Building
- 1 Brig
- 2 Large Warehouses
- 1 Dispensary
- 1 Chapel
- 1 Post Exchange
- 7 Enlisted Mens Wash Rooms
- 1 Administration Building
- 1 Heating Plant

Additional utility buildings are covered in the chapters on the various utilities.

E-13.02 Mess Hall: One story irregular shaped building.

Ground Area Covered	121' x 247'
Floor Area	12,474 sq. ft.
Cubic Contents	247,578 cu. ft.

Design data as follows:

Mess Halls (2)			
Scullery	6668	sq.	ft.
	560	sq.	ft.
Cafeteria	623	sq.	ft.
Galley	1854	sq.	ft.
Corridors	427	sq.	ft.
Refrigerated Storage	296	sq.	ft.
Mechanical Room	124	sq.	ft.
Storage Rooms	520	sq.	ft.
Preparation Room	476	sq.	ft.
Garbage Room	105	sq.	ft.
Office	130	sq.	ft.
Toilets	153	SQ.	ft.
Porch	538	sq.	ft.

Toilets:

RESTOR BELLEVIE

Office: 1 water closet, 1 lavatory
Helps: 2 water closets, 2 urinals, 2 lavatories

al theoretices on the line it. andlored draw to dance to located south of Morth Corollan addulant the about 2 miles engl of duckernville, N. C. and includes especially to recyc La. Tourse jaiwillet Lognation and the aradigment welling and service in the chapters on the . Colsilin un and the Molle One story i regular shaped buildings Datavoo nama Lawono . Meta Sills (3) . 6888 sq. 196. art and state deleteria Ja Karan Da A ... 18 20 Registrative Laying the 10 39 - Pt. . 79 July 575 10% 60% 20% 131 , pa OSE 137 Wes Col Office, I water closet, I levitory Helper 2 water olesets, & orinals, & levelous

General Construction:

Wood frame and siding, concrete floor slab

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

cement floors, wood walls in scullery, open studs in mechanical room, plywood walls elsewhere. Wood ceiling in galley, scullery and garbage rooms, fibreboard ceilings elsewhere. Wood windows, roll roofing.

E-13.03 Recreation Building: Is of similar type and design to that described under Tent Camp No. 1.

E-13.04 Brig: One story T shaped building.

Ground Area Covered	451	x	761
Floor Area	2358	sq.	ft.
Cubic Contents	38,532	cu.	ft.

Design data as follows:

Office	152	sq.	ft.
Guard Room (3 bunks)		sq.	
Toilet	50	sq.	ft.
O. O. D's Office	83	sq.	ft.
Toilet	36	sq.	ft.
Corridors	292	sq.	ft.
Heating Room	86	sq.	ft.
Storage	40	sq.	ft.
Dormitory (10 bunks)	604	sq.	ft.
Solitary Cells (8)	432	sq.	ft.
Prisoners Toilets	176	sq.	ft.

Toilets:

O. O. D's: 1 water closet, 1 lavatory

Guards: 1 water closet, 1 lavatory, 1 service sink Prisoners: 2 water closets, 1 urinal, 3 lavatories, 2 showers

General Construction:

Wood frame; wood floors and siding

anoldernous Larent

dafa woofl exercises agrible bas worth asd

ranchiama

Compreys walls red Emettings Soil presume 2000 thes per sq. It.

g a latinatus

fement fleers, wood salls in soullery, open study in mechanical case plywood wells observers, wood collings alsowhere, and realist salls rooms, wibreboard collings alsowhere, and windows, roll roofing.

ded of notaeb bar beet relimin to al sanitition abitsoness 30.81-8

peldene Briggs, One story T shaped busings,

assolici as steb asted

rollotes

O. O. D'es l water closet, l'isrtery

Guardas 1 water eleat. 1 lavetery, 1 errylof sink. Prisoners 2 water eleate. 1 wildes 3 (laveteries. 2 sh wers

anolitourianos Lans

Med frame; wood floors and siding

Foundations:

Concrete walls, piers and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, plywood walls, fiberboard ceiling, wood windows; roll roofing.

E-13.05 Large Warehouses: One story rectangular building.

Ground Area Covered 61' x 153'
Floor Area 9320 sq. ft.
Cubic Contents 149,120 cu. ft.

Design data as follows:

Store Room 8697 sq. ft. Office 407 sq. ft.

General Construction:

Wood frame and siding, concrete floor slab.

Foundations:

Concrete foundation walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, unfinished walls, wood windows, roll roofing.

E-13.06 Dispensary: One story rectangular building.

Ground Area Covered 32: x 96: Floor Area 3099 sq. ft. Cubic Contents 55,896 cu. ft.

Design data as follows:

Waiting Room 180 sq. ft. Corridor 230 sq. ft. Examining Room 196 sq. ft. Dental Offices (2 chairs) 232 sq. ft. Drug Room 32 sq. ft. Ward 1336 sq. ft. Offices (2) 204 sq. ft. Diet Kitchen 95 sq. ft. Thilets and Gear 251 sq. ft. Linen Closet 18 sq. ft.

Conserve walls, piers and thetings

SUID

then floore, plywood wills, fiberboard ceiling, whose windows, roll

Sufficient relevanteer wrote sub tracestored erral co. State

Dustin deta as fellows:

aft.ps 7688 mod soots office

emolifernation in

.cafe apoll of reme aldder state murt boar slao.

: coulding

Comprete foundation walls and footings Sail pressure 2000 los. por eq. ft.

2.总与战器

beneat floors, unflatence walls, wood wind the roll rooffers

-13.06 Dispensirys One story rectengular building.

Ground area Covered 12008 and 100 Cubic Contents 55,896 of 15

Design data as follower

| 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. | 180 aqs ft. |

Toilets:

Toilet: 2 water closets, 2 lavatories, 1 tub Venereal Toilet: 2 straddle troughs, 1 lavatory

General Construction:

Wood frame, wood floors and siding

Foundations:

Concrete walls, piers and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

roofing

Latenso

Cement floors, plywood walls, fibreboard ceiling. Wood windows, roll roofing.

E-13.07 Chapel: Is similar in type and design to Chapel in Tent Camp No. 1.

E-13.08 Post Exchange: One story rectangular building.

Ground Area Covered	46' x 110'
Floor Area	3438 sq. ft.
Cubic Contents	52,259 cu. ft.

Design data as follows:

Porches and Stoop	238	sq.	ft.
Vestibule		sq.	
Sales Space	1862		
Barber Shop		sq.	
Toilet		sq.	
Storage		sq.	
Office		sq.	
Tailors & Cobblers Shop			
Receiving Room	96	sq.	ft.

Toilet: 3 water Closets, 3 urinals, 2 lavatories, 1 service sink

General Construction:

Wood frame and siding, concrete floor slab

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft. Tollegs & water closes; 2 lawatories, 1 tub Vensesal Tollet: 2 strackie troughs, 1 lawatory

anoldeundench line

enthis has argell book gomen's book

reveolable

espilocol Ram Broly estima cocress

1 R 30 B 400

30.51419

flor amounts ploned walles brookerd celling. Hood windows, rell

2-15.01 Chesels, Is sittler in type and decign to Chapel in Yent

Tout Exchange, One story rectangular butliful.

round Area Comport to Area Areas (Areas Areas Ar

restore as route as lest

n pp Sadi n pp 188 gada tedak

Lat be 191 capacog

Tailott & Cook and Stop Good and fall for

Softene I actionates S selaction S statement of statement of the state

- solioutipass la

Took Trace and stoine, comorete floor slab

and distant

ondrette walls and looking or the

Finishes:

Cement floors, plywood walls, fibreboard ceiling. Wood windows, roll roofing.

E-13.09. Enlisted Men's Wash Rooms: These are similar in type and design to those under Tent Camp No. 1.

E-13.10. Administration Building: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

36' x 108'
2561 sq. ft.
49,350 cu. ft.

Design data as follows:

Corridors 609 sq. ft. 1770 sq. ft. Toilets 182 sq. ft.

Toilets:

Officers: 2 water closets, 2 urinals, 1 lavatory
Enlisted Men's: 2 water closets, 1 urinal, 1 lavatory, 1
service sink

General Construction:

Wood frame, wood floors and siding

Foundation:

Concrete piers and footings Soil pressure 2000 libs. per sq. ft.

Finishes:

Wood floors, plywood walls, fibreboard ceilings. Wood windows, roll roofing.

E-13.11 Central Heating Plant: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

28' x 33'
940 sq. ft.
20,557 cu. ft.

Design data as follows:

Boiler Room
Toilet (1 water closet, 1
service sink

837 sq. ft.

Tion amobile book antico bere count atten booking arroll towns cotann ben acts at animis of erect through dant stand be billed toom sage . Build mercal state and a second and a state of the state of the second state of the Derevol Area Covered 301 x 100 x 100 .55. .po 1888 453. say 088.86 Daniga data na follows: Tredeval I selective S asposolo reday S remodillo I appropriate I lastra I establish a state of state of state of the st tenittenstamet in eggitto fine artic acting all pressure 2000 libs. por see ft. Marian plywood walls, floreboard collings, book windows, roll Control Beating Plants One story rectangular building. hora woold in 200 . 20E 030 I (rosolo rosar, 1), rofleT

General Construction:

Wood frame and siding, concrete floor slab. Free standing brick stack 48'-0" high.

Foundations:

Concrete walls and footings Soil pressure 2000 lbs. per sq. ft.

Finishes:

Cement floors, unfinished walls.
Steel windows, galvanized corrugated iron roofing.

E-14 Peterfield Point Camp:

E-14.01 Location: This camp is located about 2 miles from and east of Tent Camp No. 2 and includes the following number and types of buildings:

1 Galley

3 Open Shed Warehouses Quarters and Wash rooms at this camp are standard Homasote Huts.

E-14.02 Galley: One story rectangular building.

Ground Floor Area Floor Area Cubic Contents

28' x 57' 1517 sq. ft. 22,755 cu. ft.

Design data as follows:

Galley Room

1485 sq. ft.

To this Galley were attached several standard huts which provide space as Mess Halls.

E-14.03 Open Shed Warehouses: Were not designed by Carr and J. E. Greiner Company.

E-15 Tank Battalion Camp:

E-15.01 Location: This camp is located about 2 miles southwest of Tent Camp No. 2, east of U. S. Highway No. 17 and includes the following number and types of buildings:

1 Galley

2 Open Shed Warehouses

at all those

from and elding, concrete cloor clabs. Free standing orick stack

openion walls and footings est too the real coor senteng the

sallaw banalallam vercell samps. Med windows, galvanised correspeted from regilag.

serviced Point Comps

To Jean bus more saling S should about a drup side and saling in regarded to a my one redaunt painted the sold and the S of the

. stuff ergrand brabance ere cano ald to emoon ment bon eretrat

establing college story restangular bullding.

Asta tools

1017 age 70. 22,755 cu, ft.

Design date as follows:

1985 sq. ft.

To this builty were, attached several standard hits which .silec'se at an observe

the Day Open Shed Warehousess More not designed by Cary and J. E. . Victorial to

g gone northweath

To January is a lead to to the tar to to the following the tollowing the tollowing the tollowing the target of the following the target of the target of the following the target of the following the target of the following the target of the following the target of target of the target of the target of 13 ramining yo segoning

E-15.02 Galley: Is similar in type and design to those under Peter-field Point Camp.

Quarters and wash rooms at this camp are standard Homasote

Huts.

J. E. Greiner Company. These were not designed by Carr and

E-16 Midway Park:

E-16.01 Location: The area is located north of Highway No. 24 and across from Main Entrance to the Reservation and includes the following number and types of buildings:

346 Single Family Houses 177 Double Houses

E-16.02 Single Family Houses: One story rectangular building.

Ground Area Covered	25' x 31'
Floor Area	806 sq. ft.
Cubic Contents	10,874 cu. ft.

Design data as follows:

[2] 12 [4] [4] [4] [4] [4] [4] [4] [4] [4] [4]			
Living Room	186	sq.	ft.
Kitchen			ft.
Bed Rooms (2)			ft.
Bath			ft.
Heating Alcove			ft.
Hall and Entry		sq.	
Storage Closet		sq.	
Closets (4)		sq.	

Bath: 1 water closet, 1 lavatory, 1 tub Kitchen: 1 combination laundry tray and kitchen sink

General Construction:

Wood frame and asbestos shingle siding. Wood floors.

Foundations:

Concrete piers and footings.

Finishes:

Wood floors, plaster walls and ceilings. Wood windows, asbestos shingle roofing.

Selb.02 College is similar in type and design to those under Poters Quarters and wash rouse at this camp are standard Monasotte deliated Open Shed Marchouses The wore not destand by Corr and . All Midney Park; bas #S ok vestgiff to derin besteed at sere ent asoldered 10.31.3 seasibilized to seeps bearings - 1 someth oldwood Vil Alexon Stante Family Houses; One story rectangular building. Sach I water closet, A lawtery, I tob andandes , suchair boll , emplies has allegationals , weekly bout

Gen

Four

Fini

roof

E-17

buildi

E-16.03 Double Houses: One story rectangular building.

Ground Area Covered

Floor Area

Cubic Contents

25' x 61'
1607 sq. ft.
21,706 cu. ft.

Design data as follows!

Living Rooms (2) 372 sq. ft. Kitchens (2) 226 sq. ft. Bed Rooms (4) 492 sq. ft. Baths (2) 66 sq. ft. Heating Alcoves (2) 18 sq. ft. Halls and Entries (2) 90 sq. ft. Storage Closets (2) 68 sq. ft. Closets (8) 58 sq. ft.

Baths (2): 1 water closet, 1 lavatory, 1 tub each Kitchens (2): 1 combination laundry tray and kitchen sink each

General Construction:

Wood frame and asbestos shingle siding, wood floors.

Foundations:

Concrete piers and footings.

Finishes:

Wood floors, plaster walls and ceilings, wood windows, asbestos shingle roof.

E-17 Miscellaneous;

E-17.01 Magazine Area:

- 6 Small Arms Magazines
- 8 Fixed Ammunition Magazines

9 Fuse and Detonator Magazines

None of the above buildings were designed by Carr and J. E. Greiner Company, they were built from U. S. Navy Bureau of Yards and Docks Drawings.

E-17.02 Office and Tool House for Cemetery: One story rectangular

Ground Area Covered Floor Area

14' x 29'
427 sq. ft.

South House a Cao story recognization of the Direct area Caverid. 113-611 1007 sq. ft. 21,706 000 10. esvelied on the agrand (S) amoon paivil 137 - 34 578 Establina (2) 127 191 SC) .31 apa 08 Storings Closets (2) Closets (8) Buths (2): I water closet, I lavetery, I tab water Mich menoria bus tray tray and kitchen sick enoitoundenon reach book , galble elgalds softends bas one's spalsoot has sade stone

Clours, plaster walls and cellings, week windows, autorice shingle

residents (1)

a ar its par modelments in a contract of the c

This above builtings were designed by Carr and . R. Greiner at more built inch D. S. davy Bureau if Yards and Bicks Drawings.

Ortice and Toll House for Cemeterys , One story is obsugular

rama area Covered

*05' x 101 127, .pe 159 Cubic Contents

4360 cu. ft.

Design Data as follows:

Office Tool Room Porch

107 sq. ft. 204 sq. ft. 44 sq. ft.

General Construction: 1

Wood roof and wood frame with 4" brick veneer. Concrete floor slab.

Foundations:

Concrete foundation walls and footings.

Finishes:

Cement floors, plywood walls and ceilings in office, unfinished walls and ceiling in tool room. Wood windows, asbestos shingle roof.

E-17.03 Camp Knox: No buildings in this area were designed by the Architectural Department of Carr and J. E. Greiner Company.

E-17.04 U. S. S. Mock-Up: This structure, built at the waters edge to simulate a ship, is a dock, 362 feet long, variable in width, and having an area of 7802 sq. ft. The docks at the waters edge vary in height and size as follows:

Forecastle Deck: 86' long, 16'
above water 1398 sq. ft.
Bridge Deck: 240' long, 22' above
water 960 sq. ft.
After Deck: 36' long, 16' above
water 612 sq. ft.

233 aug 0863 r julispundades 1 adals roof steronos areases words to alle scart book bas from book whent floors, plywood spills out collings in effice, unfinished walls willing in tool room, floor windows, asbestos calagle roof. ent of temptated of the tags of the cross series of the transfer to the transf The water one and the state of the total state of the sta they deligible of the end of the state of th Forecastic Droke 861 long 16: evide 185 . and 1008 short egglis After Deck: 36 long. 10 to show

CHAPTER E - PART II

E-18 - SCHEDULE OF BUILDINGS BY AREAS

October 1, 1942

E-18.01	Regimental A	rea No. 1
P-101-1 P-101-2 P-227-6 P-101-3 P-101-4 P-101-5 P-209 P-210 P-211 P-212	12 3 6 6 1 1 1 1 3 1	Barracks Mess Halls Battalion Warehouses Battalion Warehouses Regimental Infirmary Post Exchange Regimental Theater Battalion Headquarters Regimental Headquarters Regimental Service Club
E-18.02	Regimental A	rea No. 2
P-101-1 P-101-2 P-101-3 P-227-6 P-101-4 P-101-5 P-209 P-210 P-211 P-212	12 3 6 6 1 1 1 3 1	Barracks Mess Halls Battalion Warehouses Battalion Warehouses Regimental Infirmary Post Exchange Regimental Theater Battalion Headquarters Regimental Headquarters Regimental Service Club
E-18.03	Regimental Ar	ea No. 3.
P-101-1 P-101-2 P-101-3 P-227-6 P-101-4 P-101-5 P-107-4 P-210 P-211 P-212	12 3 6 6 1 1 1 3 1	Barracks Mess Halls Battalion Warehouses Battalion Warehouses Regimental Infirmary Post Exchange Regimental Theater Battalion Headquarters Regimental Headquarters Regimental Service Club
P-18.04	Regimental Area	No. 4.
P-101-1 P-101-2 P-101-3 P-227-6 P-101-4	12 3 6 6 1	Barracks Mess Halls Battalion Warehouses Battalion Warehouses Regimental Infirmary

145 Pr Ad ECCTOTION TO PROPERTY STATE

CARL LI Tedotoù

in sera unchombiet

Tarrels Service Class

lor agen Ladmoniated

Alexandra alexandra and alexandra and alexandra and alexandra and alexandra and alexandra and alexandra and alexandra alexandr

Section to 1 to 10 To 10

exerted

axial great

axial great

associate accident

associate accident

associate accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident accident

accident acci

arkeris 181

2.11ch pols

kentatorni dolistici

condense in notice 1822

vaporiini dolistici

E-18.04 (Cont'd)		
D 101 5		
P-101-5	1	Post Exchange
P-209	1	Regimental Theater
P-210	3	Battalion Headquarters
P-211	1	Regimental Headquarters
P-212	" 1	Regimental Service Club
E-18.05	Regimental Area	No. 5.
	3200	
P-200-1	12	Barracks
P-200-2	3	Mess Halls
P-200-3	6	Battalion Warehouses
P-227-6	6	Battalion Warehouses
P-200-4	1	Regimental Infirmary
P-200-5	1	Post Exchange
P-200-15	ī	Regimental Theater
P-200-6	3	
P-200-7	• 1	Battalion Headquarters
P-212		Regimental Headquarters
I-616	. j 1	Regimental Service Club
E-18.06	Division Activi	ties
P-107-2	-1	Division Headquarters
P-18.07	Post Troops Act	ivities
		11100
P-107-10-1	91	Post Headquarters
P-201-4	<i>i</i> 1 · · · ·	Post Exchange
P-107-5	i ·	Brig
P-201-2	· ī	Mess Hall
P-201-1	4	
P-201-3	2	Barracks
P-210		Battalion Warehouses
P-214	1	Battalion Headquarters
	1	Hostess House
P-400-3	V 1	Post Dispensary
P-220	[1]	Chapel - Protestant
P-220		Chapel - Catholic
P-107-6	· #1	Firehouse
P-201-12	∂1	Post Theater
P-108-4	1	Main Water Pumping and Treatment Plant
P-108-5	11	Main Sewage Pumping Station No. 1
P-108-5	1	Sludge Fumping and Chlorinating
	,	Station and Laboratory
	• 5	(Sewage Treatment Flant)
P-108-5	\dot{i}	Sludge Control Station (Comment
	1 1 1	Sludge Control Station (Sewage Treat- ment Plant)
P-108-12	ì	Incinerator
P-120	1	
P-221-7	그리면 무슨 얼마나 아니는 그 아이는 아이를 하면 하나 있다.	Radio Transmitter Building
P-227-6		Post Tailor and Cobbler Shop
	6	Battalion Warehouses

form I lateralized coupling the sequen Post esteenes tute of laboration Subtailion Contraction a wer mound out for near yell description of the state of the

- 101 m

E-18.07 (Cont'd)		
- 170	1	Waller Gunnery Building
P-130	i	Wallace Creek Boat House
P-226		Wallace Creek Toilet Building
P-226 P-221-4	ī	Gate House
P-221-4	1 1	Guard House
P-108-4	10	Well Pump Houses No. 1-10 incl.
P-230-1	1	Emergency Pumping Station
P-219-1	11	Well Fump Houses No. 11 to 21 incl.
1-210-1		
E-18.08	Industria	and Supply Area
		Main Gas and Oil Station
P-108-11	1 1	Ground Water Storage Recorder
F-108-4		Control Box (Gasoline Tank Farm)
P-108-11	1	Post Exchange Filling Station
P-108-11	1	Warehouse
P-227-3		Warehouses
F-206-1	2	Warehouses
r-106-2	4	Open Shed Warehouses
P-106-1	24	Open Side Motor Storage Sheds
P-227-1	: "Î	Commissary
F-107-8	i	Fost Shop Building
P-207	ī	Cold Storage Building
F-107-9	4	Lumber Storage Sheds
F-227-5 F-227-2	î	Balloon Storehouse and Shop
P-221-1	ī	Firehouse No. 3
F-208	Ţ	Bakery
7-227-4	r	Tost Exchange Storehouse
F-221-6	1	Reclamation Building
F-107-3	1	Laundry
F-228	1	Garage and Repair Shop (Division)
F-221-5	1	Garage and Repair Shop (rost troops)
1-127	1	Fropane Gas Building
1-108-7	1	Central Heating Ilant
F-221-3	1	Scales House
E-18.09	Naval Ho	spital Area
5 400 1 5	11	Wards
7-400-1-5 7-400-1-4	1	Administration Building
P-400-1-4	i	Mess Hall and Recreation Building
r-400-1-4	ī	Nurses Home
	i	Family Hospital
F-134-1	i	Civilian Nurses Home
1-400-1-8	i	Medical Storehouse
1-400-1-8	ī	Garage
F-400-1-13	ī	Shop
7-400-1-18	Ti.	Fower Flant (Central Heating Flant)
P-400-1-12	ī	Laundry
I-400-1-13	-1	Warehouse
1-700-7-70		

	(74940) 1764
Talifact of anis miliat	
The state of the bound of the state of the s	
Out the season of the season o	
a segrall dou't lien	
and and a substitution of the substitution of	
. Levi is no il + ol acampa crasi il to zi ivel.	
Leal As Ar As The Transfer of the Control of the Co	
and algorianted bankleintenbar	
matrices its ban and atail	

doption of the Series (and Series Teal Series)	
(arre Mort smile black as a soft of	
Tost Ers and Line Station (Arris)	
as an out of the state of the s	
The second of th	
securode un pora a no	
abore convents to a section of the contract of	
[20] [20] [20] [20] [20] [20] [20] [20]	
A lot onlocated to the second	
(1882년) [1882년 - 1882년 br>- 1882년 - 1882	
Carlo de la comeda sede la cando e e e e e e e e e e e e e e e e e e e	
The second of th	
The state of the s	
THE REPORT OF THE PARTY OF THE	*
	C. C. L. N. N.
Manager State of the state of t	
	14
Control of the second s	
The second of th	
The State of the S	
	1
	5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
The Control of the Co	1 5 78

E-13.10 (Con	t'd)	
F-400-1-6 1-400-1-14 F-400-1-15 1-108-5 1-403 F-402 F-400-1-22 F-400-1-22 F-400-1-22 F-400-1-21	2 3 1 1 1 1 1 1 1 1	Corpsmen's Barracks Officers Quarters Warrant Officers' Quarters Sewage rumping Station No. 2. Men Servant's Quarters Women's Servants Quarters Bachelor Officers' Quarters Transformer House "B" Transformer House "E" Transformer House "D" Well House E-1
E-18.11	Residential A	Area
P-105-1 P-205-1 P-104-1 P-104-2 P-215 P-215 P-215 P-215 P-108-5 P-108-5 P-108-5 P-108-4	133 47 8 1 1 1 1 1 1	Officers' Quarters Officers' Quarters Bachelor Officer's Quarters Guest House B.O.Q. Mess and Officers' Club Fire House Mon Servant's Quarters (B.O.Q.) Women Servant's Quarters (B.O.Q.) River Road Sewage Fumping Station No.4 Autumn Oval Sewage Fumping Station No.5 Wallace Creek Sewage Fumping Station No.3 Well House "R"
E-18.12	Rifle Range Ar	ea
T-203-1 1-203-2 1-227-6 P-203-3 I-203-17 1-203-16 1-203-14 1-203-4 1-203-19 P-203-13 P-203-6 F-203-20 T-216 P-203-20 I-216 P-203-20 I-216 P-203-20 I-216 P-203-20 I-216 P-203-20 I-216 I-203-12 I-203-12 I-203-11	4 1 2 2 1 1 1 1 1 2 1 1 1 3 3 3 9 3 1 5 2	Barracks Mess Hall Battalion Warehouses Battalion Warehouses Theater (Drill & Recreation Bldg.) Bachelor Officers' Quarters lost Exchange Armory and Office Building Infirmary Central Heating Flant Target House- listol Range Range House- listol Range Magazine - listol Range Firing Line Shed - Tistol Range Range Houses - Rifle Range Toilets - Rifle Range Toilets - Rifle Range Target Houses - Rifle Range Chlorinator House (Sewage Treatment 11t.) Officers Quarters Wells No. S and No. T Houses

183-14 185-14 188-14

-001-1 -001-1 -003-1 -003-1 -001-1 -001-1

- 155-1 - 1

-1-005-10 -1-005-1 -1-101-1 -1-101-1

Lalanda L

	4		(b*da	
Corpanan's Sarracks				- 5-1-
				A Long Con
derroat Officers Quarture			1, 1	SI-I-
24 10 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				
s of percent anteni openi				
enotion, strawers and				
Monosite Servante quarto				PA PA
The common terestill release.				195
Transformer douga and				ATRILLI
The same transfer of				
ir naformer House aga				Tour.
I-3 serol Iro	/			
Clours carters				4)
Theorem the state of the				
enumber all bill a volume				
The state of the s				
10 0 0 10 10 10 10 10 10 10 10 10 10 10				
Contract of the second of the second				
talle it male its little to a wife it as expire				
of merchantrantons i that a court on the				
	1			
		S 191		
		4		
The late of the second state of the second state of the second se				
tt.llon it rationes - ''		. 5		
Ly Mante methoroca (Parc) Marco				
* Contract C				
	*			
minima participation and				
THE REAL PROPERTY OF THE LAND	~			
and total depot dis-				
Hilliam Control of the Control				
Committee Committee Contract				
Company to the constant of the				
o like the second of the second of				
A STATE OF S				-,
The barn stage - heard was				
end to a second tract on a spirit				

E-18.13	Barrage	Balloon	and Amphibian Base Area
1-202-15	1		Sewage Fumping Station No. 7
1-202-19	ī		Drill and Recreation (Theater)
T-202-11	ī		Post Exchange
1-202-15	ī		Chlorinator House (Sewage Treatment
			Plant)
1-202-12	1		Battalion Headquarters
P-202-10	2		Battalion Warehouses
P-227-6	2		Battalion Warehouses
P-202-9	ĩ		Mess Hall
P-202-16	î		Central Heating Plant
P-202-20	ī		Infirmary
P-202-8	4		Barracks
P-205-1	8		Officers Quarters
P-202-4	. 1		Central Heating Plant B.B.S.A.*
P-202-4	1		Administration Building *
P-202-4	i i		
P-202-4	i		Barrage Balloon School * Balloon Building *
P-202-4	ī		Transportation Building *
P-202-4	i		
P-202-4	ì		Storage and Supply Building * Gas Generator Shed *
P-202-4	i		
P-202-4	1		Gas Cylinder Storage Shed *
P-202-14	2		Field Operations Building *
P-202-5	, 1		Well No. W and No. V Houses
P-202-6	i		Carpenter Shop
P-202-3	i		Machine Shop
P-202-14	1		Amphibian Store House *
P-202-14	ĺ		Water Balancing Tank Building Well No. U House
E-18.14	Parachu	te Traini	nr Area

P-138	1		Parachute Building
P-138	1		Parachute Training Building
P-138	1		Parachute Training Area Heating Plant
P-123-3	1		Parachute Tower House (Free)
P-123-3	1	. \	Parachute Tower House (Captive)
P-129-1	1		Parachute Tower House (Free)
P-123-6	1		Sewage Pumping Station No. 9
	4		
E-18.15	Glider	Training	Base
P-115	1.		Operations Building
P-142-1	1		Administration Building
P-142-6	1		Transformer Vault
P-142-1	1		Paint and Dope Storage Shed
P-142-1	1		Utility Shop
P-142-1	1		Nose Hangar
P-142-1	1		Utility Shop
P-142-1	1		Heating Plant
P-142-1	1		Carburetor Test Shop
P-142-6	1		Transformer Building

Screen suching staffon No. 7 (totacks) note count benefit Chlerianter House (Sowage Trantaunt A (100 1. * A.R. M. C. Juni P. Dalone B. Landere C. . minimi miterrulaima Sarbilled theretoned

E=18.16	White Cemeter	y
P-112 P-112	1	Office and Tool House Well-House W. C1
E-18.17	Tent Camp No.	<u>í.</u>
P-1-4	8	Well Houses No. A to Carel and Pull
P-1-4	1	Well Houses No. A to G incl. and BH-1 Water Aerating, Chlorinating and Pumping Station
P-133	1	Chemical Feed and Chlorinating Bldg. (Sewage Treatment Plant)
P-133	1 .	Sludge Pumping Station (Sewage Treatment Plant)
P-1-3	1 .	Tool House (Sewage Treatment Plant)
P-133	1	Sewage Pumping Station No. 8
P-1-5	2	Moss Halls
P-1-6	34	Warehouses (Small)
P-400-2-4	1	Warehouse (Small)
P-1-7	6	Warehouses (Large)
P-1-15	41	Enlisted Men's Washrooms
P-1-16	8	Officers' Washrooms
P-1-18	, 1	Ice House
P-1-19-1	1	Hospital
P-400-2-12	1	Hospital Administration Bldg.
P-7	1	Recreation Building (R-2)
P-8 P-140	1	Chapel
P-1-17	1	Incinerator
P-1-10	2	Open Side Motor Storage Sheds
P-400-2-7	1	Central Heating Plant
		Laboratory and Generator
E-18.18	Tent Camp No.	2.
P-250-1-4	6	Well Houses No. H to M incl.
P-250-1-5	2	Mess Halls
P-250-1-6	1	Officers Mess
P-250-1-7	38	Warehouses (Small)
P-250-1-8	5	Warehouses (Large)
P-250-1-15	30	Enlisted Men's Washrooms
P-400-2-10	2	Enlisted Men's Washrooms
P-250-1-16	8	Officers' Washrooms
P-250-1-18	1	Recreation Building (R-2)
P-250-1-19	1	Post Exchange (Remodeled Large Warehouse)
P-250-1-20 P-250-1-11	1 .	Hostess House *
P-250-1-17	1	Central Heating Plant
1-200-1-17	2	Open Side Motor Storage Sheds
E-18.19	Mumford Point	Comp. No. 1
	manded to the	Comity Mo T
P-500-3	2	Well Houses No. Z and Z-1

to the second se	
Saves Look and Cooking the Coo	
Mark and the state of the state	TIME
the second secon	
[2] 2 전에 있는 10 전에 12 전에 12 전 12 전 2 전에 Lead (Parties of Anti-Parties) - 12 전 2 전 16 전 2 전 2 전 2 전 2 전 2 전 2 전	
ALTER DESCRIPTION OF A CONTRACT STORY	
the present to be a partie of the control of the co	
The plant of the state of the s	
. mail and converted has been included.	
数数24 部分50000 00000 00 17 6 7 6 7 6 1 1 1 1 1 1 1 1 1 1 1 1 1	10149
다른 사용 전문 (July 1987) (1987) 전문 (July 1987) (1987) (1987) (1987) 전문 (July 1987) (1987) (1987) (1987) (1987) (19	
Constitution of the state of th	
	5-0-000
and the state of t	
(San) and the nethernous and the same	
Pot Moulent	
DECEMBER OF THE PROPERTY OF A STATE OF THE PROPERTY OF THE PRO	
Short of service and shift some	
analy-values landant landant	
그는 아이들은 사람들이 가지 않는데 하는데 얼마나 하는데 얼마나 나는 맛있는데 얼마나 되었다.	
Tone Comp No. 2	
	1-1-03
Toer May Have Bound Low	
图 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0-1-114 9-1-11
A Land of the Control	9-1
Stand benefit to the second of	0-1-114 9-1-11
The state of the s	9-1
# (ILBM.) Brackers. (ILBM.) Brackers. (UK.1AI) Brackers. (UK.1AI) Brackers. (UK.1AI) Brackers.	0-1-10 0-1-10 0-1-10 0-1-10 0-1-10 10-10
# (ILBM.) Brackers. (ILBM.) Brackers. (UK.1AI) Brackers. (UK.1AI) Brackers. (UK.1AI) Brackers.	0+1+1+1 01+1+1+1 01+1+1+1
### A TOTAL STATE OF THE PROPERTY OF THE PROPE	0+1+1+1 7+1+1+1 7+1+1+1 91+1+1 01+0+1+1 71+2+1
CLASSIC SECURITY (ILMAN) BENEVICE TO SECURITY (OK TALL) BENEVICE TO SECURITY EMBOGRAPHE STAND LOSSILES EMBOGRAPHE STAND LOSSI	0-1-2- 7-2-1-2- 7-2-1-2- 21-2-2-2-2-2-2-2-2-2-2-2-2-2-2-2
(Linni) bessioners (of dell) bessioners amounted state legities amounted tracel legities amounted tracel legities amounted tracel legities amounted tracel legities	0+1+1+1 7+1+1+1 7+1+1+1 91+1+1 01+0+1+1 71+2+1
ALLER SERVICE (ILEM) Brackers (ILEM) Bracker	0+1+12 0+1+12 01-1+12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12 01-1-1-12
ALICE SUSA CLAME SECURITO (ILMAN) BRESIDE SU CONTRACTOR SUSANDAD SUSANDA	0+1+1 0+1+1 7+1+1 01-1+1 01-1-1 01-1-1 01-1-1 01-1-1
Lister Baseline Zee Committee Commit	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
Library Brackers 1210 (Ilbrary 0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1	
ALICE SUSA CLAME SECURITO (ILMAN) BRESIDE SU CONTRACTOR SUSANDAD SUSANDA	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
Library Brushor 7 st (c) (p) (p) constant structure of the constant st	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
Library Brushor 7 st (c) (p) (p) constant structure of the constant st	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
Library Brackers 1210 (Ilbrary 0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1	
The part of the control of the contr	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
Library Brushor 7 st (c) (p) (p) constant structure of the constant st	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
The part of the control of the contr	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
The part of the control of the contr	0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1

P-500-2 1	E-18.19. (Cont d)	and their all to be suffered by	
P-500-5			Chlorinator House (Sewage Treatment
P-500-12	P-500-6	1	Recreation Building (R-2) Brig
P-500-14 7	P-500-12	1	Infirmary Chapel
P-250-4-9	P-500-15	1	Enlisted Men's Washrooms Administration Building
P-250-4-7 6 Enlisted Men's Washrooms (Huts) P-250-4-8 1 Officers' Washroom (Hut) P-250-4-10 3 Open Shed Warehouses * E-18.21 Tank Battalion Camp P-250-3-4 1 Well House No. 0 P-250-3-8 7 Enlisted Men's Washrooms (Huts) P-250-3-7 1 Galley 28' x 56' P-250-3-10 2 Stoel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	E-18.20	Peterfield Poi	
P-250-4-7 6 Enlisted Men's Washrooms (Huts) P-250-4-8 1 Officers' Washroom (Hut) P-250-4-10 3 Open Shed Warehouses * E-18.21 Tank Battalion Camp P-250-3-4 1 Well House No. 0 P-250-3-8 7 Enlisted Men's Washrooms (Huts) P-250-3-7 1 Galley 28' x 56' P-250-3-10 2 Stoel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	D 250 4 9		Galler 991 - 501
P-250-4-8 1 Officers' Washroom (Hut) P-250-4-10 3 Open Shed Warehouses * B-18.21 Tank Battalion Camp P-250-3-4 1 Well House No. 0 P-250-3-8 7 Enlisted Mon's Washrooms (Huts) P-250-3-7 1 Galley 28' x 56' P-250-3-10 2 Stoel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
E-18.21		1	
P-250-3-4 P-250-3-8 P-250-3-8 P-250-3-7 P-250-3-7 P-250-3-10 P-250-3-10 P-250-3-9 P-250-3-9 P-250-3-9 P-250-3-4 P-250-3-4 P-250-3-9 P-250-3-9 P-250-3-1 P-250-3-1 P-250-3-9 P-250-3-1 P-250-3-9 P-250-3-1 P-201 P-301-202 P-301-202 P-301-202 P-301-407 P-301-405 P-301-40	P-250-4-10	3	Open Shed Warehouses *
P-250-3-4 P-250-3-8 P-250-3-8 P-250-3-7 P-250-3-7 P-250-3-10 P-250-3-10 P-250-3-9 P-250-3-9 P-250-3-9 P-250-3-4 P-250-3-4 P-250-3-9 P-250-3-9 P-250-3-1 P-250-3-1 P-250-3-9 P-250-3-1 P-250-3-9 P-250-3-1 P-201 P-301-202 P-301-202 P-301-202 P-301-407 P-301-405 P-301-40			
P-250-3-8 7 Enlisted Men's Washrooms (Huts) P-250-3-7 1 Galley 28' x 56' P-250-3-10 2 Steel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	E-18.21	Tank Battalion	Camp
P-250-3-7 1 Galley 28' x 56' P-250-3-10 2 Steel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	P-250-3-4	1	Well House No. 0
P-250-3-10 2 Steel Sheds (100 x 28) Shops * P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
P-250-3-9 1 Officers Washroom (Hut) P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
P-250-3-4 1 Water Balancing Tank Building E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
E-18.22 Midway Park Residential Area P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *		× 1	
P-301-201 177 Double Unit Dwellings P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *			
P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	E-18.22	Midway Park Re	sidential Area
P-301-202 346 Single Unit Dwellings P-301-407 2 Well Houses L.C.H1 and L.C.H2 P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	P-301-201	177	Double Unit Dwellings
P-301-405 1 Sewage Pumping Station No. 6. E-18.23 Camp Knox P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	P-301-202		Single Unit Dwellings
E-18.23			
P-108-65-2 2 Well Houses C.C.C1 and C.C.C2 E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	P-301-405	1	Sewage Pumping Station No. 6.
E-18.24 Magazine Areas P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	E-18.23	Camp Knox	
P-216 6 Small Arms Magazines * P-216 9 Fuse and Detonator Magazines *	P-108-65-2	2	Well Houses C.C.C1 and C.C.C2
P-216 9 Fuse and Detonator Magazines *	E-18.24	Magazine Areas	
P-216 9 Fuse and Detonator Magazines *	P-216	6	Small Arms Magazines

AUR | NEU-1 - 57 dalitoli (0 (Sail) as 51-40 acidemic for ... Silisted For's Washrooms ted a fee yelled w spanglered bank reof a agost (85 x 99) shend isott Officers suchroom (Not) o in I the black work your egallowic still also de Single Unit Dwellings Ackney Tangang Battlen-Worlds Smill arms Mississes * 1 % M * applicated heart the hearth of

E-18.25	1	Mock-Up	
P-132 P-132		1	Well House No. X Mockup Ship

Total Bldgs. 1431

1.1917日本學

14-9-48-9

6-1-00,5-2 -01-2-05-3

(5-84)-7

88.51-5

1101-100-1

~ 616+11

The total figure does not include approximately 1030 Homasote huts provided for housing.

Prefix "P" indicates accounting project number.

* Indicates buildings designed by others.

rdi y zlo oli

Mockup Ship

1641 .03518 16561

the figure does not include approximately 1050 Homosoto novided for housing.

seronto ve benjisob sanibline satel

- 101 -

CHAPTER E - PART II

E-19 - SCHEDULE OF BUILDINGS BY TYPES

A CONTRACTOR		OCTOBER	1, 1942
E-19.01	Barracks		Totals
P-101-1	Regimental Area No. 1	12	TOTALS
P-101-1	Regimental Area No. 2	12	
P-101-1	Regimental Area No. 3	12	
P-101-1	Regimental Area No. 4	12	
P-200-1	Regimental Area No. 5	12	
P-201-1	Post Troops		
P-203-1	Rifle Range	4	
P-202-8	Barrage Balloon Battalion and	*	
	Amphibian Base	4	
P-400-1-6	Naval Hospital Corpsman's Barracks	2	74
E-19.02	Mess Halls		
P-101-2	Regimental Anna N. 1		
P-101-2	Regimental Area No. 1 Regimental Area No. 2	3	,
P-101-2	Regimental Area No. 3	3	
P-101-2	Regimental Area No. 4	3	
P-200-2	Regimental Area No. 5		
P-201-2	Post Troops	3	
P-203-2	Rifle Range	1	
P-202-9	Barrage Poll-	1	
P-400-1-4	Barrage Balloon & Amphibian Base	1	
	Naval Hospital Mess Hall and		
P-215	Recreation Bldg.	1	
P-1-5	Bachelor Officers Mess & Officers Club	1	
P-250-1-5	Tent Camp No. 1	2	
P-250-1-6	Tent Camp No. 2	2	
P-500-4	Tent Camp No. 2 Officers Mess	1	
P-250-3-7	Mumford Point Mess Hall	1	
P-250-4-9	Galley (28' x 56') Tank Battalion	1	
1-500-4-3	Galley (28' x 56') Peterfield Point	1	28
E-19.03	Warehouses		
F-101-3	Battalion - Regimental Area No. 1	6	
P-227-6	Battalion - Regimental Area No. 1	6	
P-101-3	Battalion - Regimental Area No. 2	6	
P-227-6	Battallon - Regimental Area No. 2	6	
P-101-3	Battalion - Regimental Area No. 3	6	
P-227-6	Battalion - Regimental Area No. 3	6	
P-101-3	Battalion - Regimental Area No. 4	6	
P-227-6	Battalion - Regimental Area No. 4	6	
P-200-3	Battalion - Regimental Area No. 5	6	
P-227-6	Battalion - Regimental Area No. 5	6	
P-201-3	Battalion - Post Troops	2	
		4	

aanyn ya abuluing 5 aryumios - 81-a

nagi ji karata

FIRST LAS		
		in the state of th
4		1 vot been fatteniges
	2 d.	a .o' sold Istremines
	51.	t .o. obsa lornintsek
		a . w. next Inductives
		o d .o. sent Latraningon
		a man a line a man a line
		bus pollectes modified agerred ()
		- 1 - Sand Bandilotte
		Delkornal e manegroù latinioù levit-
		talog seed
		1 - 61, seta fotoscises
		Regissment area-No. 2
		S . si sona Latmenized
		legimental area to. C
		Economic description
		nifile law es a law a la
		/ cust advisionars hoolist equipme /
		bine find used that spect fauch
		. District the state of the sta
		19 emailtio a mach rauntillo moladati (1)
	8	Table Park Contract of the Con
		Test Compaig. 2 years deal
	Ī	aseV. am sillo S . of qued Jall
		Musicid Foist Peas Hell
		delication of the country of the
The state of the s		Salley (28' x 56') Tank Estation Calley (28' x 56') Peterisels Point
	-	autor and rights / on v sout for the
		The succession of the successi
		14 and so had a mounty of - nellatted
		I had bear tarmed on a mellating
		Buttollen - Hetlestell gran Jo. 8
		Estalia - Religional area no. 2
		2 6 . ok mont fermenties - deliasted
		S to reed laneauged - religible
	4	1 John as to I declared a mollection
	3 5	3 . of here the foot of a notified
		The telephone is a stranger to a contract to
		Battallar - Machinent Aron Inchitate
		· 1986年 · 東京教育 · 本京 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本 日本

MIT S

egochi dael * Holladd.E

E-19.03	Warehouses (Cont'd)		Totals
P-227-6 P-203-3 P-227-6 P-202-10	Battalion - Post Troops Battalion - Rifle Range Battalion - Rifle Range Battalion - Barrage Balloon and Rifle	2 2 2	-00418
P-227-6 P-106-1 P-250-4-10 P-106-2 P-206-1 P-227-3 P-400-1-13 P-1-6 P-400-2-4 P-250-1-7 P-1-7 P-250-1-8	Range Battalion - Barrage Balloon & Rifle Range Open Shed Warehouses - Ind. Area Open Shed Warehouses - Peterfield Pt. * Oncrete Warehouse- Industrial Area Concrete Warehouse- Industrial Area Concrete Warehouse- Industrial Area Naval Hospital Warehouse Warehouse (Small) Tent Camp No. 1 Warehouse (Small) Tent Camp Hospital Warehouse (Small) Tent Camp No. 2 Warehouse (Large) Tent Camp No. 1 Warehouse (Large) Tent Camp No. 2	2 2 4 3 2 2 1 1 34 1 38 6	
P-500-7 P-227-4 P-400-1-8 P-202-3	Warehouse (Large) Mumford Point Post Exchange Storehouse - Ind. Area Naval Hospital Medical Storehouse Amphibian Base Amphibian Storehouse	5 2 1 1	174
E-19.04.	Infirmaries		
P-101-4 P-200-4 P-203-19 P-202-20 P-500-11 P-1-19-1 P-400-3	Regimental Areas Nos. 1,2,3 and 4 Regimental Area No. 5 Rifle Range - Regimental Barrage Balloon and Amphibian Base-Reg. Mumford Point Infirmary Tent Camp Hospital Post Dispensary	4 1 1 1 1 1	10
E-19.05	Hospitals	34	
P-400-1-5 P-134	Naval Hospital - Wards Family Hospital	11	12
E-19.06	Hospital Administration Buildings		
P-400-1-4 P-400-2-12	Naval Hospital Administration Building Tent Camp Hospital Administration Bldg.	1	2
E-19.07	Nurses Homes		
P-400-1-7 P-134-1	Naval Hospital Nurses Home	1	2

03-9 03-9

101-q 101-q 101-q

P+602

3-194

To the second of the United of the world to the . 17 . isi'matoli - pearotenal bwd' as d pera Laintquint semester atthony acid questo she equiphed alcusto. Lot quel trait (alers) oreotists Lat Proof dran | Cont (Tark) careful S -33 gruf 1001 (Link) esuchenal I wolf goes that (eggal) employed. b bus b.S. C. col goots lafardison ate and ling a on a mod lost and Lavel Condition and the street of the street

E-19.08	Post Exchanges		Totals
P-101-5	Regimental Areas Nos. 1, 2, 3, and 4	4	
P-200-5 P-201-4	Regimental Area No. 5	1	
P-203-14	Post Troops	1	
P-202-11	Rifle Range	1	
P-250-1-20	Barrage Balloon & Amphibian Base	1	
1-200-1-20	T. C. No. 2 Post Exchange (remodeled		
P-500-13	large warehouse) * Mumford Point	1	
1-000-10	Mulitora roint	1	10
			18.50
E-19.09	Theaters		
P-209	Regimental Areas Nos. 1, 2, and 4	3	
P-107-4	Regimental Area No. 3	1	
P-200-15	Regimental Area No. 5	1	
P-201-12	Post	1	
P-202-19	Barrage Balloon and Amphibian Base		
	(Drill & Rec. Hall)	1	
P-203-17	Rifle Range (Drill & Recreation Hall)	.1	
P-7	Tent Camp No. 1 (Recreation (R-2) Bldg.)	1	
P-250-1-18	Tent Camp No. 2 (Recreation (R-2* Bldg)	1	
P-500-5	Mumford Point (Recreation (R-2) Building)	1	11 .
E-19.10	Regimental Service Clubs		
P-212	Regimental Areas Nos. 1,2,3,4, and 5	5	5
E-19.11	Battalion Headquarters		
P-210	Regimental Area No. 1	3	
P-210	Regimental Area No. 2	3	
P-210	Regimental Area No. 3	3	
P-210	Regimental Area No. 4	3	
P-200-6	Regimental Area No. 5	3	
P-210	Post Troops	1	
P-202-12	Barrage Balloon and Amphibian Base	1	
P-500-15	Mumford Point - Administration Bldg.	1	
P-203-4	Armory and Office Building Rifle Range	1	19
n 10 10			
E-19.12	Regimental Headquarters		
P-211	Regimental Areas Nos. 1,2,3, and 4	4	
P-200-7	Regimental Area No. 5	1	5
		-	0

disolite in Letgold of . 10.000 30.000 test politique à midile constité helebono i oguniosi zwi suoi i i sites broker! Regimental Aria Loy Perrega States and addition to the (Lich hold theological tited) same of the per done no. 1 (wideoarlos (a+a) Elde.) (Enthibed (S-R) rolls from theel broken) language - Administration and another eroteuphood large their to beer to Sel word house legace out

- 177. ·

E-19.13	Post Headquarters	То	tals
P-107-10-1		1	1
E-19.14	Division Headquarters		
P-107-2		1	1
E-19.15	Brigs		
P-107-5 P-500-6	Post Troops Mumford Point	1	2
E-19.16	Chapels		
P-220 P-220 P-8 P-500-12	D.T.A Protestant D.T.A Catholic Tent Camps Nos. 1 and 2 Mumford Point Tent Camp	1 1 1	4
E-19.17	Firehouses		
P-107-6 P-221-1 P-107-6	Post Troops Activities Supply and Industrial Area Residential Area	1 1 1	3
E-19.18	Incinerators		
P-108-12 P-140	Post Troop Activities Tent Camp No. 1	1	2
E-19.19	Radio Transmitter Building		
P-120		1	1
E-19.20	Post Tailor and Cobbler Shop		
P-221-7		1	1
E-19.21	Waller Gunnery Trainer Building		
P-130		1	1

egent teot. Is encharations, Total County No. 1

E-19.22	Wallace Creek Boat House		Totals
F-226		1	1
E-19.23	Toilets		
F-226 F-203-20	Wallace Creek Boat House Toilet Rifle Range Toilets	1 9	10
E-19.24	Gate House		
P-221-4		1	1.
E-19.25	Guard House		
1-221-4		1	1
E-19.26	Open Side Motor Storage Sheds		
P-227+1 P-1-17 F-250-1-17	Supply and Industrial Area Tent Camp No. 1 Tent Camp No. 2	24 2 2	28
E-19.27	Gasoline and Oil Stations		
F-108-11 F-108-11	Main Gasoline and Oil Station Fost Exchange Filling Station	1	2
E-19.28	Control Box - Gasoline Tank Farm		
r-108-11		1	1
E-19.29	Commissary		
F-107-8		1	1
E-19.30	Shop Buildings		
T-207 P-400-1-13 P-202-5 P-202-6 P-250-3-10	Post Shop Building Naval Hospital Shop Amphibian Base Carpentry Shop Amphibian Base Machine Shop Tank Battalion Steel Sheds (100' x 28') Shops Balloon Stanshame and Sh	1 1 1 1	
	Balloon Storehouse and Shop	1	7

Taply and Industrial Lead more of the Contract of the State of ser onlines - xellocom Shep Building

E-19.31	Garages		Totals
P-221-5 P-228 P-400-1-9	Garage and Repair Shop (Post Troops) Garage and Repair Shop (Division) Naval Hospital Garage	1 1 1	3
E-19.32	Cold Storage Building (S. and I. Area)		
P-107-9		1	1
E-19.33	Icehouse (Tent Camp No. 1)		
P-1-18		ı	1
E-19.34	Lumber Storage Sheds (S. and I. Area)		
P-227-5		4	4
E-19.35	Bakery (S. and I. Area)		
F-208		1	1
E-19,36	Reclamation Building (S. and I. area)		
P-221-6		1	1
E-19.37	Laundries		
P-107-3 P-400-1-12	Laundry - Supply and Industrial Area Naval Hospital Laundry	1	2
P 10 70			
E-19.38	Propane Gas Bldg. (Supply & Ind. Area)		
P-127		1,	1
E-19.39	Officers' Quarters		
P-105-1 P-205-1 P-400-1-14 P-205-1 P-205-1	Residential Area Residential Area Naval Hospital Rifle Range Barrage Balloon	133 47 3 5	196

	zereman .	15,31,5
	godo riarest ben sagget.	
(my falv IC)	ALL TO BE FOUNDS OF BEING THE TRAINING THE PROPERTY OF THE PRO	
	Mayer Bon ttal Corner	
		35,012
Town I-Ma 18	Anterior arrivate blob	3.03
	\(\frac{1}{2}\)	1.53.0342
	en quet dell') esucciant	
		314.43
		15,914
(gora . I but	s) spent coenett redad,	
		73841
		ativity
	(cour of the ca) weeken -	
		05,014
(more vi sie	. Need quarties Suit ting (g.	
		18,464
	and the same of th	
Contract to the	chorder - March and Toda	011-1-034
	CANDINAL AND PROPERTY.	
	(Econo) Shid and shaqe-I	三方子 电数键
to terms. bal a	College Andrews	
	* sastary tampeting	85,0
	A CONTRACTOR OF THE PARTY OF TH	
	Reeldenviel And	1-50
	Residential Area	(*4)
	faringer Invel	1-1-10
		1-30
	Barrego Balloom	1-20
		4

.

- 1775 -

E-19-40	Bachelor Officers' Quarters		Totals
P-104-1 P-203-16 P-402	Residential Area Rifle Range Naval Hospital	8 1 1	10
E-19.41	Naval Hospital Warrant Officers Quarters		1, 101
P-400-1-15		1	1
E-19.42	Servants Quarters		
P-403 P-403 P-215 P-215	Naval Hospital Men Servants'Quarters Naval Hospital Women Servants'Quarters Bachelor Officer's Quarters Men Servants' Quarters Bachelor Officers'Quarters Women Servants Quarters	1 1 1 1 1	4
E-19.43	Hostess Houses		
P-104-2 P-214 P-250-1-20	Bachelor Officers' Quarters Guest House Hostess House - Regimental Areas Hostess House - Tent Camp No. 1 *	1 1 1	3
E-19.44	Target Houses		
P-203-6 P-203-6	Pistol Range Rifle Range	2 3	5
E-19.45	Range Houses		
P-203-20 P-203-20	Pistol Range Rifle Range	1 3	4
E-19.46	Firing Line Shed - Fistol Range		
P-203-7		1	· 1 · 1,
E-19.47	Magazines		
P-216 P-216 P-216 P-216 P-216	Small Arms - Magazine Areas Fuse and Detonators - Magazine Areas Fixed Ammunition - Magazine Areas Pistol Range Rifle Range	6 9 8 1 3	27

CI-B

Breing Cffleoret warters Leviques Layell eretroup exectito tremes latinos jantore Servente Cuerters - Majran administration inches Indiason Invol Patrioved Complete Typered London School at However tous - Topt Carp the 1 · Fistor Rauge treed and trion - day to be a day

生物 型

E-19.48	Barrage Balloon School Area		
P-202-4 P-202-4	Administration Building	* 1	
P-202-4	Barrage Balloon School Balloon Building	* 1	
P-202-4	Transportation Building	* 1	
P-202-4	Storage and Supply Building	* 1	
P-202-4	Gas Generator Shed	* 1	
P-202-4	Gas Cylinder Storage Shed	* 1	
P-202-4	Field Operations Building	* 1	8
E-19.49			
L-19.49	Glider Training Base		
P-115	Operations Building	1, 100	
P-142-1	Administration Building	1	
P-142-1	Paint and Dope Storage Shed	1	
P-142-1	Utility Shop	1	
P-142-1	Utility Shop	1	
P-142-1	Nose Hangar	1	
P-142-1	Carburetor Test Shop	1	2
	oarbare our lest bhop	1	7
E-19.50	Parachute Building - Parachute Tr. Area		
P-138		.1	1
E-19.51	Parachute Training BldgParachute Tr.	Area	
P-138		1	1
		•	•
E-19.52	Parachute Tower Houses		
P-123-3	One Present One Galia		
P-129-1	One Free and One Captive	2	
F-123-1	One Additional Free	1	3
E-19.53	Tool Houses		
P-112	White O. I. and the man		
P-1-3	White Cemetery - Office & Tool House Tent Camp No. 1 - Tool House	1	
	(Former Chlorinator House)	1	2
			1 - 1 - 2
E-19.54	Midway Park Residential Area Dwellings		
P-301-201	Double Thit Dwelling		
P-301-202	Double Unit Dwellings	177	
1001-202	Single Unit Dwellings	346	523

ded Cenarate Plant | Ded | Constant | Parachute Building - I arachute Tr. Aran emil Impatible and

E-19.55	Mockup Ship		0 0-4-1
P-132		1	Totals
· Version		•	1
E-19.56	Sewage Pumping Stations		
P-108-5	Main Station No. 1		
P-123-6	Parachute Troops Area No. 9	1	
P-108-5	Naval Hospital No. 2	. 1	
P-108-5	Wallace Creek No. 3	1	
P-108-5	Autumn Oval No. 5	1	
P-108-5	River Road No. 4	1	
P-202-15	Barrage Balloon & Amphibian	1	
P-301-405	Barrage Balloon & Amphibian Base No. 7 Midway Park No. 6	1	
P-133	Tent Camp No. 8	1	
	1,0 • 0	1	9
E-19.57	Sewage Treatment Plants		
P-108-5			
1-100-3	D.T.ASludge Pumping and Chlorinating		
P-108-5	Station and Laboratory	1	
	D.T.ASludge Control Station	ī	
P-203-12	Rifle Range - Chlorinator House	ī	
P-202-15	Barrage Balloon and Amphibian Base-		
P-133	Uniorinator House	1	
L-199	T. C. No. 1 Chemical Feed & Chlorinating		
P-133	Dullumg	1	
P-500-2	Tent Comp No. 1 Sludge Pumping Station	1	
1-000-2	Mumford Point Chlorinator House	1	7
			-
E-19.58	Water Treatment Plants		
P-108-4	Main Water Dumning & G		
P-1-4	Main Water Pumping & Treatment Plant	1	
	Tent Camp No. 1 Aerating, Chlorinating and Pumping Station		
	Tamping Scatton	1	2
E-19.59	Well Pump Houses		
P-108-4	Woller		
P-219-1	Wells Nos. 1 to 10 inclusive	10	
P-400-1-21	Wells Nos. 11 to 21 inclusive	11	
P-108-4	Naval Hospital - Well No. E-1	1	
P-203-11	Residential Area - Well No. R	1	
P-202-14	Rifle, Range - Wells Nos. S and T	2	
P-202-14	B.B. and Amp. Base - Wells Nos. V and W	2	
P-112	D.D. D. School Area- Well No. II	-1	
P-1-4	White Cemetery - Well No. WC-1	1	
P-250-1-4	Tent Comp No. 1 Wells No. A to G & B.H1	8	
P-500-3	Tone Could No. 2 Merrs No. H to M incl	6	
P-250-3-4	Mullord Point T. C. Wells No. 7 and 7 1	2	
P-301-407	talk Battalion Well No. 0	ĩ	11
P-108-65-2	Midway Park Well No. LCH-1 and LCH-2	2	
P-132	camp knox Wells Nos. CCC-1 and CCC-2	2	
102	Mockup Well No. X	ī	51
		4	

Las Station To. 1 Paracrate Troops area S. . oil latigmon Laval Wallace Creck Is. 3 Someth diemines expend witaninoldo bgs galous voltalite and Trothfold bee nother Levill meldings for hooliet sprying esuch refrairolds Aufterlant C. S. Chemical Past V. Chiminothic in addition than dater lupping a free cast Plant least foot 10. 1 A. roting, Caler Inchia D. Fall field against the Man S-101 bas 1-751 ask 1166 ard growth S-ODD Last 1-500. stoll offer xond opt Tropical along and and

E-19.60	Emergency Pumping Station - Indus. Area		Totals
P-230-1		1	1
E-19161	Ground Water Stage Recorder-Ind. Area		
P-108-4		1	1
E-19.62	Water Balancing Tank Control Buildings		
P-202-14 P-250-3-4	Amphibian Base Tank Battalion	1	2
E-19.63	Scale House -D.T.A. Central Heating Plant	-	
P-221-3		1.	1
E-19.64	Transformer Houses		
P-400-1-22 P-400-1-22 P-400-1-22 P-142-6 P-142-6	Naval Hospital T.H. "B" Naval Hospital T.H. "E" Naval Hospital T.H. "D" Glider Training Base Glider Training Base Transformer Vault	1 1 1 1	5
E-19,65	Central Heating Plants		
P-108-7 P-400-1-18 P-203-13 P-202-16 P-202-4 P-138 P-142-1 P-1-10 P-250-1-11 P-500-16	D.T.A Industrial Area Naval Hospital Rifle Range Barrage Balloon and Amphibian Base Barrage Balloon School Area Parachute Training Area Glider Training Base Tent Camp No. 1 Tent Camp No. 2 Mumford Point Tent Camp	1 1 1 1 1 1 1 1 1	10
P-19.66	Enlisted Men's Washrooms		
P-1-15 P-250-1-15 P-400-2-10 P-500-14 P-250-4-7 P-250-3-8	Tent Camp No. 1 Tent Camp No. 2 Tent Camp No. 2 Mumford Point Tent Camp Peterfield Foint (Huts) Tank Battalion (Huts)	41 30 2 7 6 7	93

work cather - nothers and woney and	
Carried Control of Spirit Spir	
Oroma Mater Stare Booorder-Red, areas	
Noter Palenging Took Control Bullating	3000
Tonic Battel ton	
tools arite a farthol .A.T.C+ seron clare	
TABLE A ARCHITECTURE OF THE PROPERTY OF THE PR	
Fruisi ornior Houses 11.	
Marid Hospitani, Turk was	55-2-70
The state appropriate the state of the state	\$8-1-08
wet in the second secon	
Tabigaon Pavall	SSHEAR
Social policies realist	
i there merchanes sees animies while	
Section I Head I was a limit of the I make I	88,8
A Company of the Comp	7-4
Lastquot Leval	01-1-0
10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -	0-15
and production and arrivers been needed again.	
Arra Cochos achies eserces	145
Terrachute Training Area	
esas jakatari uphita	
Tent Camp ho. 1	
	11-14
Service Services and Services and the services and the services and the services are	014
Limitord Point feath Comp	
Land Heart a mannage a man bezeilbe	
Tent Carp'co. I at the tent of the Tent	
了一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个	31-1
Mingle red Fee and Teart Comes	116
and property of the contract o	748
(south motion that	8-8

/ 26.40K)

=-19,67	Officers' Washrooms	Totals		
P-1-16 P-250-1-16 P-250-4-8 P-250-3-9	Tent Camp No. 1 Tent Camp No. 2 Peterfield Point (Huts) Tank Battalion (Huts)	8 8 1 1	18	
The state of				
		Total Buildings	1431	

The total figure does not include a proximately 1030 Homasote huts provided for housing.

* Indicates buildings designed by others.

Prefix "P" indicates accounting project number.

for among selection . A Surface of the property of the processing a R: - 285 ar

CHAPTER F - PART II
STRUCTURAL DEPARTMENT

TABLE OF CONTENTS

Section	Title			
F-1	Scope			
F-2	Types of Structures			
F-3	Specifications and Design Data			
F-4	Foundations			

F-1. Scope. This Department was responsible for the design of the structural elements of all the buildings and other structures and facilities designed by Carr & J. E. Greiner Company.

F-2. Types of Structures. The buildings and other facilities fall into two classes: (a) permanent structures, intended to form part of the permanent establishment in the New River Area, and (b) temporary structures.

The majority of the permanent buildings carrying light loads were, by direction, of strip steel frame construction with brick veneer walls. The use of strip steel was later discontinued, in order to conserve steel, and subsequent buildings of this type, by direction, were built either with solid masonry bearing walls and wood roof trusses or of wood frame with brick weneer walls.

Permanent buildings, such as the buildings in the Industrial Area, which are subjected to heavy loadings, have reinforced concrete frames in most cases. Structural Steel was used in buildings where special conditions, such as long spans, made the use of reinforced concrete impractical for certain elements.

In the case of some buildings, such as the Central Heating Plant in the Division Training Area, the nature of the building was such that structural steel was the only practicable material for use in the frame and supports for the heavy equipment installed in the building. As a general rule, however, in order to conserve steel, the use of structural steel was limited to applications where there was no satisfactory substitute.

The permanent Officers: Quarters were of wood frame construction throughout.

Specifications and Design Date open; wils Department was responsible for the dealer of the selvilital bue sequicula rodio bus sauthired out its to shouls is W Carr & J. E. Greiner Company. office of Structures, The Louisday and other facialties for the the terminant structures, intended to form hert of the spensor to the true now have true, (c) being the state of the self-state and the self-state of the sel arem abaut Juli Bulyraho an ibilind business all to without will atting agest frame construction with brigh vencos walls. Livers every was later of rears, al . La milimonali was later looks cittle in quest parfilmes of this type, by threation; mare built at thur with Moded fight teneral book to be seened from book the after gettend wind seed laintauped and all sants that one as does as all the decemp mi somer's to heave localings, have reigiored concrete frame in acceptationed labely or or or describer of been earliest languages and with the the the contract of remember of remember to get out of a sugar go the case of some total and the contract the case to each the tract to each the case terioned to a consultant of the terminal and the second at securities there there was no sitteractor; substitutes escanent difficare, Quarters were of wood frame construction

IL TEAS - 1 DESTAND

With a few minor exceptions, the temporary buildings were of wood construction throughout.

Chapter E, Part II of this report gives a list of all buildings constructed and a brief description of each, including their principal structural features.

In addition to the buildings, numerous other structures were designed by this Department. These include fixed and pontoon bridges, piers and other waterfront structures and structures for water supply and sewage facilities.

In general, the type of structure and materials to be used were fixed by directive. Also certain structures were built from plans furnished by the Bureau of Yards and Docks. In some cases these plans were modified to meet local conditions.

F-3. Specifications and Design Data. During the first nine months, the design of all structures incorporating either structural steel or reinforced concrete was based on Navy Department Specifications, "Standards of Design for Structural Steel, #12Yb" or "Standards of Design for Concrete, #3Yb". In the same period the concrete mixes used were based on the Navy Department Specification for "Concrete Construction, #13Yc". In general, Class Dl or Class El concrete, as described in the specification referred to above, was used, the latter being specified for concrete work in contact with water.

On January 17, 1942, following a request by the Department, permission was granted by the Officer in Charge to use the American Institute of Steel Construction Building Code, adopted in 1936, and the American Concrete Institute Building Code, adopted in 1941. This substitution permitted the employment of higher working stresses for these materials, resulting in general economies throughout the structures affected. Moreover, the designers being more familiar with the A.I.S.C. and A.C.I. Codes, the rate of turning out plans was accelerated materially. The adoption of the A.I.S.C. code increased the basic working stress for structural steel from 18,000 to 20,000 pounds per square inch. The basic working stresses of 18,000 and 875 pounds per square inch for reinforcing steel and concrete, respectively, were raised to 20,000 and 1125 pounds per square inch.

On February 21, 1942, the Bureau of Yards and Docks issued addenda to the Navy Department standards of design, revising the working stresses for steel and concrete. The new stresses for structural steel, as set forth in these addenda, conform generally to the stresses allowed under the A.I.S.C. Code. Also the stresses governing the welding of structural steel were increased to conform to the stresses currently employed in general practice. With respect to stresses in reinforced concrete, these addenda completely revised the working stresses of the various mixes, generally moving Class A concrete to Class B, Class B to Class C and so on. At the same time, allowable stress for reinforcing steel bars was increased from 18,000 to 20,000 pounds per square inch for intermediate and hard grade steel. Further modifications of the "Standards of Design for Concrete" were received on April 1, 1942 and May 19, 1942. The former consisted of an addendum to the Navy

Law to seem a welling transport of the same tours will a serie · Marting and Miles A super control that the control of reng solve in the survey and the four and solve in the contraction of the solve in Albert tep arger court will be about the state of training the court of actions a Amounts, establish most cog bas B. W.S. obsides weeks. . from the grant The sea of the state of the sea o Box12 ever how od or eightedon-intermentals to any on interest The state contains the companies of the containing the state of the st of sellings when sould excellent to make the selling to make the selling the s where his the tolliness of the first of the section of the section and the notes image to another and local rights with the properties to be a first remaining Tas so to administration in the second of th n aug tout did never bet a before an alternia oad turing out sometiment

The property of the contract o

Department Specification for "Concrete Construction, No. 13Yc" and was a directive reducing the cement factor on the basis of climatic conditions. This directive was complied with immediately. The latter modification, an addendum entitled, "Design Precepts for Reinforced Concrete Construction" completely revised the design standards to conform generally to Joint Committee Specifications for 1940. This latter specification is practically identical with the A.C.I. Code and thereafter was used in place of the A.C.I. Code.

On August 1, 1942 a letter from the Bureau of Yards and Docks revised the class of concrete for buildings from "D" to "C" and for other relatively important structures from "E" to "D". On September 22, 1942 a directive further increased the basic stress for reinforcing steel to 24,000 pounds per square inch.

Prior to August 11, 1942, all timber structures were designed in accordance with the latest published information of the Timber Engineering Company. In general the structures were designed for timber meeting the requirements of 1200 pound stress grade lumber and the normal working stresses for this grade were used. On the above date instructions were received from the Bureau of Yards and Docks governing all subsequent designs in wood. These instructions were embodied in "Bureau of Yards and Docks, Design Standards for Timber Construction, June 1942" and "Bureau of Yards and Docks, Lumber for Emergency Construction, June 1942". The effect of the former was to increase working stresses by 15% for all temporary wood construction. The latter set forth the recommended practice with regard to selection of grades and species with reference to the intended use of the lumber.

F-4. Foundations. The type of foundation for all structures as well as the allowable soil pressure or pile bearing value and type of pile were determined by the Officer in Charge. In this he was guided by the recommended soil bearing value as determined by the Office Engineer who was responsible for conducting soil investigations. Chapter B, Part II, of this report contains a discussion of soil conditions in this area.

with it The state of the s in particular and the accuracy of the accuracy of the second of the seco constitution in them is a first section of the contract of the ad a motore the contract that the second test he figure out or tropped to Paperson of the secretary of the second to the second of t emos varire of thintones within of the best of the best of the best the best of The state of the wide of the property of the contract of the second of t one, to coming it from now nother organ to a soo . In the one of the legitime All the sections and a part to construct the section of the sectio without to a 2021 this hadaman is not any and not ago as a superior appropriate and the superior of the superi The alternation of the state of at Levelish Territy accommoded actus the good as the party at the Property of Actin 2 and he nest because by daily for deetal and stay popular and many of the selection of the selecti Committee the one and the roofs of energy seconds being coal to committee the fact that are a second of the control of the co AND THE THE THE THE PARTY OF TH who both with the tile to have the total the sound of the of transfer and letter believed bedien medical rest of the total of the second land to the hand and an observation to the Real Prince Congress to the beth on they the tigueton so the west read become the sections of the sections wieden estross so sent tre divina entrace est se entrace de la sentidad del la sentidad de la sentidad de la sentidad de la sentidad de la se ... Because of the contraction of the state of the state of adotted and the cels Lancoaux Sent room, and not from our est a test recon, as an art saland -min Brodov. cash lo il timi di somman sen los disevul ilas voltandes -min Brodov. cash lo il timi di somman sen los disevul ilas voltandes de militare de dell'asserb de la company seria alda mi emelt seer lies to makes especial

PART II - CHAPTER G MECHANICAL DEPARTMENT TABLE OF CONTENTS Section Title G-1 Heating. G-2 Steam Distribution System G-3 Propane Gas G-4 Gasoline and Fuel Oil Storage & Dist. G-5Refrigeration G-6 Air Conditioning G-7 Ventilation G-8 Mechanical Equipment G-1. Heating: G-1.01. General: The design of heating facilities as applied to the Marine Base has included numerous problems not found in ordinary practice. Accordingly the conventional methods of setting up basic computations governing loads and load factors have, in many instances required extensive modification, in order to meet the numerous conditions peculiar to an institution of this character. The result has been that while some buildings have been treated in a conventional manner, many have had to be treated in the light of unusual peak load conditions. taking these unusual conditions into account, we have had to rely on observation of similar installations already in use, together with very helpful comments and suggestions made from time to time by officers of the Navy and the Marine Corps. In general, heating computations have been based on transfer coefficients and technical data as set forth in current copies of the "Guide" published by the American Society of Heating and Ventilating Engineers. Deviations from this procedure have occurred only on process and industrial loads where equipment manufacturers recommendations have been followed when available. Where no recommendations or standards have been readily available, empirical formulae set up by our engineering staff have been used. The general subject of heating for the purpose of this report is broken down into the following divisions: "Heating of Buildings", "Heating of Hot Water", and "Heating for Process Use". G-1.02. Heating of Buildings: (a) In the heating of the various and sundry buildings on this base, two primary methods of approach have been used; one, the central station system comprising a steam generating - 186 -

THE DEATER IN DIVISIONS

ETTITION IN ALEAT

	0,000			rolling
	g splandi		18	1-0 5-0 310
Jeig" å	ris i es l	on enll s Maroul 1		141) 0-0
	a la patric	is though 4		0-0 7-0 8-0
	Januari Pri			

1 311 12 13

beliggs as legister that head he myles wat therefore, ic. 180 Missista, na boud ton ampliford a prelimer as a cost sound an accessory Totale questantes de ebenies lei lierengos and righthroced from rengar Carryana at level errotes bast inc of rot gainters took and dipace Buildiened and deep of tabes his proling ritted evice we are sait med and elegated totaris o and in coltus trans as of said take buildings have been troated in a conventrous same avent and is but treated in the light of unusual past ingd conditional card no view as age by say ow as moods with another some laurence and trigion was installed and all the uses together with waits he prot waste of the long translation of the translation of the laws beand more even and distriction to the light word of the entitle o Salest binot with sales and took out took out to Sansa food Salest and several power from this my out of any the part of the process dvet tacktable where equipped a spect relatives relatives where the walt ebrebuire and abnounced all property of class neith bevolted these principles two years for each early to integer, elected without, leading and seem of the principles and the seem of the principles and the principles are continued as the principles and the principles are continued as the principles are continued as the principles are continued as the principles. west second to paint one "total for Froses Jae",

story but sologe on this cat, the plant of the parties of the partieus at the partieus of the partieus at the

plant connected to the various buildings by means of a distribution system, and the other, the individual heating system wherein each building has a heating plant of its own. The steam generating plants are covered under Chapter "J" of this report and the distribution systems are covered under Chapter "G", Section G 2 of this report. (b) All thermal loss computations used in the sizing of heating units for the heating of buildings are based on an outside temperature of + 150 and an inside temperature ranging from 45° to 80° depending on the use to which the building is to be put. (c) Buildings serviced by central stations receive steam from their respective systems at pressure ranging from 175 p.s.i. to 15 p.s.i. Within each building the pressure is reduced to 5 p.s.i. for use in radiators and 5 p.s.i. or 50 p.s.i. for use in unit heaters, blast coils, air conditioning units, pipe coils, etc. Steam used for heating of buildings is returned 100% to the central station in the form of condensate by means of turbine type pumps. The five pound condensate is returned direct from the system to the condensate receiver while the return from all systems operating at pressures higher than five pounds is passed through an economizer coil in the hot water generator to reduce its temperature below the flash point prior to introducing it into the condensate receiver. In the sizing of steam lines within the building. we have used the Babcock formula and its tabular form "Economical Pipe Sizing" published by Grinnell Company. Care has been taken properly to balance out the systems and the sizing has been based on a total pressure drop not to exceed 2 p.s.i. throughout the longest run. In putting this type of heating system into operation care must be taken to ascertain whether or not the building is in active use. If this proves to be the case, a check should be made to make sure that the hot water generator is full of water. If the hot water generator is empty or if the building proves not to be in full use, the economizer coil must be by-passed to the drain in order to prevent dangerous over-heating of the generator. Care also must be taken; to make sure that the valves in the building and steam distribution manhole, which control the condensate return on the discharge side of the condensation return pump, are open. Should they be in closed position the pump, if operated, very likely will be seriously damaged due to over pressure. (d) Many of the smaller buildings, especially in the outlying areas, are heated individually by means of independent heating systems of the forced hot water or forced warm air type. The forced hot water systems are of the two pipe reverse flow type and their design has been based on data set forth in Bell & Gossetts handbook on hot water heating and the "Guide" published by the American Society of Heating and Ventilating Engineers. The "Guide" has also been used as the standard reference for the design of the forced warm air systems.

G-1.03. Heating of Hot Water: The heating of hot water has been covered in Section I of this report in so far as quantity requirements is concerned. Throughout the Division Training Area the actual heating has been accomplished by means of storage generators, heated by steam at 50 p.s.i. steam pressure. Tent Camp No. 1 has been equipped with instantaneous type generators operating at 50 lbs. steam pressure. Tent Camp No. 2 has been equipped in part with instantaneous hot water heaters and in part with oil fired water heaters. The officers homes and a few isolated small buildings have been equipped with electric hot water

angule guidasome on the ent . The other proposed a sur the development of the state of the do sample of the state of the continue of the continue of the same of the continue of employers for me and booterasterathing to follow bol of all golding AT most rectance expresses to employ or transfer real most more than on Boomton of orespery of the first flat in the gold of the / health toth left to deep little on the fitth to the the first of the contract dolters tout no skil by 2001 bland on al specifical to saide days banda svil organisa is the transmission of the state of t regression of hegels of the system to the sentence of the souther at the Filthouts within namescare to park arote analyze. Le mail main mille of red character through an electrical and all the control and control because the ment the production that a leafer to the trace to increase in the indition eas aistim eachil meads the global est of the resissor of supplied ed to factions of might tilling the bas fluorist thought and boss available from the property of branching the Chrespert Intel a so beaut resolved in its self but beaut out the cha term to exceed \$20 and the beautiful the state of the process of the process of the attarens on much of where the contratton of the contratton of at not even in the ten out your dwarf of and of bluck toward rectained eliteratives recognized and break a partir for the training and the contract of of possession as putty (114 viel grape of the his of the second today. the presented but and course that it is not below by the order of operators a distribution respond , which wo the head head as a where on the campa state of the camp And the to love products of the second produc Les legge des la company de la

A LOS DE LA CONTROL DE LA CONT

heaters. These electric heaters were selected and purchased by the Marine Corps.

G-1.04. Heat for Process Use: Steam for process use is in general supplied to laundry equipment, sterilizer equipment, galley equipment, oil heating units, etc. The pressure at which the steam is furnished has been determined by equipment manufacturers' recommendations when such has been available. When such data has not been ready at hand, computed thermal requirements have been the determining factor.

G-1.05. Summary: A tabular summary follows which sets forth in detail, by project number, the buildings treated in our design, the number of buildings covered by each project, the type of heat supplied, the number of radiators or unit heaters employed with their size and the amount of hot water and process load handled.

ORIGINAL TENT CAMP # 1

*Note: R - Radiator; U.H. - Unit Heater; P.C. - Pipe Coil; H.W. - Hot Water; O.S.H. - Oil Space Heater

Project No	Building	No.	BTU Requ Per Bu	irements ilding	Lbs. of Steam Por Bdg.	Type of System
1-5	Moss Hall	2	64 U.H. H. W. Process Total *	1,843,200 773,500 1,730,900 4,347,600	4672	Central Station Steam
1-12	Fuel Oil Dist.	1.	Process Total	381,250 381,250	434	
1-15	Enlisted Men's Washrooms	32	3 U.H. H. W. Total	178,800 867,700 1,046,500	1150	
1-16	Officers' Wash- rooms	4	2 U.H. H. W.	100,800 945,700 1,046,500	1150).
1-19-1	Hospital	1	103 R. H. W. Process Total	965,145 1,321,200 4,855 2,291,200	2459	
. 5	Add. Officers' Washrooms	· 4	1-0.S.H. H. W.	50,000 166,600 216,600		Individual Oil Fired Heater

carrell out to Sessificate the section is seen as Just elected death.

Larring at all and richtig of the second sec

cht deren besteht der etteller gemeine meludes A gemeine besteht der ettelle der mannen besteht der ettelle der mannen besteht der ettelle

A P. TIMO TARP JAHOURO

don a graff 11200 og 19 - 10.5 garton etan - Man gradantel - 1

				SILLE		
TO LONG TO THE TABLE TO	et adject it p		and the state of the	CONTRACTOR OF		
的一场 人名英格兰					Jacobi III	
motors d. Th			2.07			
The state of the s						
State Tuesday						
The state of the s						
	000,830,1 -	.H.U 48				
Danish & S. J. M. C. L. C.	008,575					
	000,000,1	310077				
	100E, 110, F	Ladoria .				
	\$80, 190 g	Present		+3 E 1v		
The second second	-085 JBB					
	1-1-1					
	179,600	HeD C				
	0.07,780	He W. Total			es oarte 47	
	estimate and the second	10000				
	1967,230.1					
	\					
	ced, cor	11.55			esportant.	
		40 - 47			· Nemonia	
	001,330 187,830,1					
Call of San Octor						
		.6 401 .15 .11			Lastradi	
	001,135,1					
	683.5					
	- (E) 1, 195, 5					
					Enlo Sha	
					e mosterife dit	
1 fam. What	- 000,08	4	and the second			
Reports u.o. htm	000,001	2018				
		The state of the s				

Original Tent Camp #1 (Cont'd)

Project No	Building		Per Bui		Lbs. of Steam	Type of System
	Type 1	10.			Per Bdg.	_
6	Add. Enlisted Men's Washrooms	8	1-0.S.H. H. W. Total	50,000 166,600 216,600		Individual Oil Fired Heater
7	R-2, Recreation	1	52 R. 4 U.H. H. W. Total	511,440 292,000 92,083 895,523	938	Central Station Steam
8	Chapel	1	39 R. Total	324,050 324,050		(H.W. Heat)
400-2-3	Add to Hospital	1	124 R. H. W. Process Total	1,406,315 1,117,060 19,144 2,542,519	2711	Central Station Steam
400-2-12	Admin. Building	1	18 R. Total	165,420 165,420	172	n .
250-1-19	P.X. (Remod.Sh-13)	1	9 U. H. Total	500,000	548	"
		TEN	T CAMP NO.	2		
250-1-5	Mess Halls	2	64 U.H. H. W. Process Total	1,843,200 773,500 1,730,900 4,347,600	4672	Central Station Steam
250-1-6	Officers' Mess	1	8 R. 20 U.H. H. W. Process Total	69,540 1,193,579 519,350 519,612 2,302,081	2521	n
250-1-13	Fuel & Oil Dist.	1	Process Total	102,000	. 116	
250-1-15	Enlisted Men's Washrooms	30	1-0.S.H. H. W. Total	50,000 166,600 216,600		Forced Warm Air

	(brayes); is open, drait dead we
10 10 10 10 10 10 10 10 10 10 10 10 10 1	200
	permits that
	g to a legacia a state of the state of
Service of the servic	
COLUMN TO THE PARTY OF THE PART	
	gal : 1 - nold serset 2 - 2 - 1 - 1 ag
230,818	is I lose of
Coo. est all the	
	sal I hap indeed or that testing
	ASI I LECTRONICE DE LES
1000	
## [10] [10] [10] [10] [10] [10] [10] [10]	of I harding them are well
	TAE TO BOTH THE STORY OF THE ST
	und of (Sa-AS, books) 14-7 Winds
Mary Contract to the second	
	NADE VINIT
1000,000, 100 F	
nostark - 3 1, 000, TO	005
TOTAL CONTRACTOR OF THE PROPERTY OF THE PROPER	
	E 8 assilterestino : 5-1-14
09,540 1,171,573	
A STATE OF THE STA	
000,303	opera i Jake 110 a Jake i Proce
au . 000,301 /a m	
berroll and according to	2.0-1 to grant howelfat 31-1-10.5
	tisposition .
700, als 11	Dest.

. 189 : 001 :

Tent Camp No. 2 (Cont'd)

Project No.	Building		BTU Requirements Per Building	Lbs.	Type
	Type	No.		Steam Per Bdg.	System
250-1-16	Officers! Washrms.	8	1-0.S.H. 50,000 H. W. 166,600 Total 216,600		Forced Warm Air
250-1-18	R-2, Recreation Building	1	52 R. 511,440 4 U.H. 292,000 H. W. 92,083 Total 895,523	938	Central Station Steam
250-3-8	Enlisted Men's Washrooms	7	1-0.S.H. 50,000 H. W. 166,600 Total 216,600		Forced Warm Air
250-3-9	Officers! Washrms.	1	1-0.S.H. 50,000 H. W. 166,600 Total 216,600		•
250-4-7	Enlisted Men's Washrooms	6	1-0.S.H. 50,000 H. W. 166,600 Total 216,600		n
250-4-8	Officers! Washrms.	1	1-0.S.H. 50,000 H. W. 166,600 Total 216,600		
400-2-10	Enlisted Men's Washrooms	2	1-0.S.H. 50,000 H. W. 166,600 216,600		u
	DIVISIO	N TRA	INING AREA		
101-1	Barracks	48	84 R. 858,960 H. W. 957,180 Total 1,816,140	1945	Central Station CSteam
101-2	Mess Halls	12	12 R. 99,600 1 U.H. 750,000 H. W. 506,850 Process 2,691,955 Total 4,048,405	4394	n
101-4	Reg. Infirmaries	4	26 R. 219,461 H. W. 187,790 Process 63,812 Total 471,063	505	11

	1			
1	1			BEAUTI CONTRACTOR
and the spirit	Carlotte Red Land			de al marine
30 .		Andrew April 1980		The state of the s
2872VE 28000	a u .			.,,,,
		•		and one of the second
The second of th				
200405	COULTR	B. 11.0-1		arricate Jane 1120
		38.2.0-1		1" - (
nta music.		V - 19		
		,		
				Contragant Sign
Laydiet Committee (Committee)	1. OH P4.1.1.C			
Zeyfied Bolinia	049,013 000,000 889,88	**************************************		anistanos Ser
Freday Commencer	350,388			
	7-3-3-5-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1	1,6707 17		
	000,08	H-0.0-1	7 18	en that bedalled
Theorem 1	000,000 100,000 100,000			The birth and a first of the
	And the second second	1		
				1-1-1900
	0.0.00			serviced isterline
	166,5 8	1 .1 .1	1	
		[Lage!		
	4			
	000,00	1.1.1.0.0		a tenell our said and
《美国人》的"大学文人",		9 11 1 Was (1 to 1)		Alphaeogaigh -
	000,751	futot		
	14.80 t O T A	1 0 1 4		
The state of the s				meniser tabellio
A CONTRACTOR OF THE PARTY OF TH	186,000 286,000 275,000	\$11.00 On \$1		
	186,000	*** AND THE		
	TOTAL TITLE			
1900 1900 1900		11,0,0,1 11,11,11,11,11,11,11,11,11,11,11,11,1		minest bestalists
	TOP WIT			arocale h
	40000			
		ALSA DADE		+ A manufacture
Control Control	1,000,000			TO STAR
estable 14 Transfer	080,538	I Leogi		
The same of the sa	TOTAL			
		all 61	ari	at felt sent
	The state of the s	.H.U.I		
	1770-2773	a that the sale		
	1801200	4.17 4.12		
	169,460	B 110 100 111		
4 - W 1974	. To a Kit			
	1530,613	26 25		Selventi ini - 181
	1000	THE STATE OF		
	100	general and		
	* \$100 mile - 17 2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.2.	TT		

- 004

Project No.	Building Type	No.		quirements uilding	Lbs. of Steam Per Bdg.	Type of System
101-5	Post Exchange	4	16 R. H. W. Total	205,320 187,790 393,110	420	Central Station Steam
104-1	B. O. Q.	8	66 R. H. W. Total	513,600 580,125 1,093,725	1171	
104-2	Guest House	1	22 R. H. W. Total	111,400 83,300 194,700		Forced Hot Water
105-1	Officers' Quarters Types A, A-1, A-2, B, C, B-1, C-1, D, E, D-1, E-1, H, I, H-1, I-1, J.		16 R. Total	97,000 97,000		Forced Hot Water
	Officers' Quarters Types F, G, F-1, G-1.		16 R. Total	100,700		Forced Hot Water
107-2	Division Headqtrs.	1	80 R. H. W. Total	616,920 227,630 844,550	892	Central Station Steam
107-3	Laundry	1	H. W. Process	1,825,000 16,327,480 6,802,635 24,955,115	28,339	n
107-4	Theater (3rd. Reg.)	1	18 R. 1 U.H. H. W. Total	143,520 1,650,000 209,668 2,003,188	2,190	u
107-5	Brig	1	87 R. 1 U.H. H. W. Total	969,840 17,000 1,381,250 2,368,090	2,818	n
107-6	Firehouse	2	10 R. 4 U.H. H. W. Total	93,720 109,700 227,630 431,050	418	ı

					tron) were	sligkarks with
						andres will
		nipen ginpen	19799	'	gnialign *	
ogvi	140					<u>*</u> .,
io io io io io io io io io io io io io i	ma.53 g					
ALGERT LA	Section of the Sectio			900000		
	300 101					
						ert delle
Cooreal		han sat	-17 -			
, molitate	200	And the second second				
interity .	OS)	Value & St. S. All	Jazo.			
		August 1	.R 80	Ď.		10.0.0
,		100 4040				
		3 3 Lyg V 26	A VI A A			
	1171	534,000.1	Istol			
		004,111	,g 35			reft January
Forced		UV8,114				
_ restal tos		and a second second second	*15 *4			
		COV. LET	Ingol -			
		97,000	.H 81			
Paraed					anoinnus !	TO LOS MANAGEMENTS
Total Tarker		000,778	Ist; T.		sea wire	. 1 10.00
					(I (I=D, 4I)	C 47 49 0
Maria Andrews					I II III	44.00
					3 . 1. 1	
Total red		400,700			anetrang.	
Hot Water		001,301	I ab 1		(1.5 .5)	1 100 (4) 10
Ph application		016,920,				TOTAL
Station 1		010,783	1 .T .L			
Cal Smooth College		COR. AND	143 3			
		1,885,000	.H. H 02			Taligner 1
		Fore vsali	Tall M			
		082,938,91	Proposs			
	988,86	TILL BER, FE	- TAU 07			
		146,520	. 18 81		(red. Rec.)	() Todakati
		1,650,000	, H. H. I			
7		THINS SHOW				
	r. Del'x	000.603 001.000.1	Latel			
		ors.ess	. I Y8			-116
			·U.J.			
		0001876	* 12 * 15			
a photo si		physical resources from	* 1 a bas			
u ·		000.000.5	A. 44			
						earonauty w
		0.07 .00	421 SA			
13		209,700	·Hela			
LENGU CHAR		1-012, 183	eV ell			
	BIA	00t (10k)	in ot			
				6.		
4, 2, 4, 1,						

Project	Buildir	ng	BTU Requirements Per Building	Lbs.	Type
	Туре	No.	202 2020	Steam Per Bdg.	System
107-8	Commissary	1	4 R. 55,860 4 U.H. 467,700 H. W. 184,143		Central Station Steam
			Total 707,703	747	S Could
107-9	Cold Storage Plant	1	2 U.H. 60,340 Total 60,340	67	0
107-10	Post Headquarters	1	135 R. 1,032,720 H. W. 276,250 Total 1,308,970	1379	n 1
108-4	Water Treatment	1	15 R. 153,680		
	· · · · · · · · · · · · · · · · · · ·		Total 153,680	160	n
108-5	Sludge Pumping	1	1-W.A. Furnace 114, Water Boiler 250,80		Fired
108-7	Gasoline and Oil Storage	1	Process 3,050,000 Total 3,050,000	3472	Central Station Steam
123-2	Parachute Tower	2	Electric Unit Heate	rs	
127	Propane Gas	1	Process 354	354	•
130	Waller Gunnery	1			
134	Family Hospital	1	Total 3,098,456	3310	. "
138	Parachute Training Tower	2	Electric Unit Heate	rs	
200-1	Barracks	12	84 R. 856,680 H. W. 957,180 Total 1,813,860	1942	11
200-2	Mess Hall	3	12 R. 99,600 1 U.H. 750,000 H. W. 506,850 Process 2,691,955 Total 4,048,405	4394	
200-4	Reg. Infirmary	1	26 R. 219,461 H. W. 187,790 Process 63,812 Total 471,063	505	

			(6934	edit sont guildien mes
V V				
			or we lead	13.200
	* Silver experience	ed solved 1076		
	•••			- 2001.
house the				
~	,			And Charlesty
The state of the s		008,800		
Translated E.		0.21 1500		
- makes 2 C			100 miles	
		Carl see -		
		045,06	AND I. L.	
#	120	035,00	1425	
				anodiavena il dade the
		1,038,320		
		1085.375	N all	
# Sec. 1	6421	0.00,000,0	Total .	
		158,800	1 18 E	the distance of the state of
The same		30 (34.4	aroT (
la bank tan	A CHEST OF	e. +C2 ebumu	1 . 1 . 1 . 1	arlama esbutt
	TITE	confinal acts	wi, redail	
The state of the s				. fio has ballouts to
Colorador Color		5,050,000	. I. Process	anarola
25.00	24.23	0.00,000,0		
The state of the s				
		AND STREET	62-27-9-472 E	towns Towns
		19 Hillian Strategy, 22 Million		table english
	100	885	I Probasi	140
				washing soften
				Total Rently Linds
4		50F (200)	io Listo∓ ₽	
		47.4	The Rest of S	gaining comounts
				The state of the sound of
				and the
		one, and		また としまり はない はんかん まんだい
	3161	551,811	TEL SareT	
				lives mail
		001,69		
		000,03		
		031,30		
THE RESIDENCE OF PERSONS AND ADDRESS OF THE PERSON OF THE				
4	205		Eagul	
	数数层	(0), 301(0) (12.8)	I Lagot IS Lagot	green to the same
	, go s	124.61 124.61 124.61	I Lagot IS B Bd	
	2416	18,10E , 181 18,481 18,618	Total Total CT	
	208	10, 10E 10, 481 10, 616 10, 616	Total Total CT	

.

Project No.	Building Type	No.		equirements Building	Lbs. of Steam	Type of System
	8/25	140.	or and		Per Bdg.	Bys cent
200-5	P. X.	1	16 R. H. W. Total	205,320 187,790 393,110	420	Central Station Steam
200-6	Battalion Headqtrs.	3	31 R. H. W. Total	240,242 60,166 300,408	319	u
200-7	Reg. Headquarters	1	37 R. H. W. Total	282,240 60,166 342,400	360	n
200-15	Theater	1	18 R. 1 U.H. H. W. Total	143,520 1,650,000 209,668 2,003,188	2190	n
201-1	Barracks	4	84 R. H. W. Total	856,680 957,180 1,813,860	1942	n
201-2	Mess Hall	1	12 R. 1 U.H. H. W. Process	99,600 750,000 506,850 2,691,955		
			Total	4,048,405	4394	11
201-4	P• X•	1	16 R. H. W. Total	205,320 187,790 393,110	420	n
201-12	Theater	1	18 R. 1 U.H. H. W.	143,520 1,650,000 209,668		
			Total	2,003,188	2190	
202-4	Administration	1	22 R. H. W. Total	130,560 60,166 190,726	202	11
202-4	School	1	29 R. H. W. Total	207,120 60,166 267,286	282	п
202-4	Balloon	1	5 U.H. Total	468,000 468,000	488	

(binno) sort painters notelling 20018 1 20 *** 084 Iconos # - 385

Project No.	Building Type	No.	BTU Re	quirements quilding	Lbs. of Steam Per Bdg.	Type of System
202-4	Transport	1	2 U.H. Total	56,000 56,000	58	Central Station Steam
202-4	Supply & Storage	1	2 R. 3 U.H. Total	24,000 123,000 147,000	154	u
202-5	Carpenter Shop	1	6 R. 6 U.H. H. W. Total	90,408 868,000 63,360 1,021,768	1064	u
202-6	Machine Shop	1	4 R. 7 U.H. H. W. Process	56,064 861,700 63,360 78,431	100#	
202-8	Barracks	4	Total 84 R. H. W.	1,059,555 856,680 957,180	1106	n
202-9	Mess Hall	1	Total	1,813,860	1942	11
			l U.H. H. W Process Total	750,000 506,850 2,691,955 4,048,405	4394	n
202-11	P. X.	1	16 R. H. W. Total	205,320 187,790 393,110	420	11
202-12	Battalion Headqtrs.	1	31 R. H. W. Total	240,242 60,166 300,408	319	1
202-19	Drill & Recreation	1	18 R. 1 U.H. H. W. Total	143,520 1,650,000 209,668 2,003,188	2190	
202-20	Infirmary	1	26 R. H. W. Process Total	219,461 187,790 63,812 471,063	505	

Service Propose a State of Miles . Million Charles DOM -000,98 1. 1 0 0 1 2 $\langle X_{32} \rangle$ L'ADECTO A Walan B V 28 8 1 1 1 1 1 STATES & STATES 000,881 11 E L 000,000 · 1.2.0 a 1 : 6 Es 7 U.B. 001,195 ile di Reconossi Jes odr 060,600 .71,50 Designati teres 000,40 00,80 .521 0.0,00 .511 0.0,00 .51.8 0.0,00 .511 0.000 .510 0.000 .510 0.000 .510 0.000 .510 411-61 1. 10 . . . Tedapes ÷330 in the 1.00 1 0.00,000,000 30 900. 303,000,000 1870) 102,010 - 710,601 versus Pari 376 /6 - The 60-4

Project No.	Building Type	No.		quirements uilding	Lbs. of Steam Per Bdg.	Type of System
203-1	Barracks	4	84 R. H. W. Total	856,680 957,180 1,813,860	1942	Central Station Steam.
203-2	Mess Hall	1		99,600 750,000 506,850 2,691,955 4,048,405	4394	4
203-4	Armory & Office	1	59 R. H. W. Total	788,040 60,166 848,206	88 7	n
203-14	P. X.	1	16 R. H. W. Total	205,320 187,790 393,110	420	11
203-16	B. O. Q.	1	66 R. H. W. Total	513,600 580,125 1,093,725	1171	n
203-17	Drill & Recreation	1	18 R. 1 U.H. H. W. Total	143,520 1,650,000 209,668 2,003,188	2190	n
203-19	Infirmary	1	26 R. H. W. Process Total	219,461 187,790 63,812 471,063	505	,
203-20	Range House		4-0.S.H H. W. Total	82,200 132,600 214,800		Forced Warm Air
205-1	Officers! Quarters	55	16 R. Total	116,400		Forced Hot Water
205-1	Officers: Quarters	5	16 R. Total	116,400	121	Central Station Steam
207	Post Shop	1	30 U.H. 29 P.C. H. W. Total		4044	"

		adnonwik gwi	1.170	and being	
200	Medical Control	work Prod Track			
district the second sec				6.77	i de la companya de la companya de la companya de la companya de la companya de la companya de la companya de
MOJUTES	ACCOMPANY ACC	1,5			
			,		
					1
Laures.		066,437.	.T M. 7 A		a lowgraph
CHOLD NO E		QEI, TB0 }	will will		
Stooms.		TERRET	Indel		
17					
		000,00	and I		If all souls
		200 M 200 M			
		000,003	,1.0 1		
		TATE FOUR	andows!		
		add, 100, S a	24.16.88		
11 /	1951		10101		
A Description					
		000,889	1, 69 2.	901.14	i is Liounny
		- 805.09	.s 98 .w %		
			Pathon		
	188	808,600	Intellation,		
			1 16 4		
		- 015,30S			
	and the state of t	1017,701	eli ali		
A SET OF STATE	0.52	CILL SELL	fatoT	*) *	
	3	oba,cla	. # 86 %.		4 40 46 4
		200,002	H. H.		
	e tex		Later		
	4444	800,125			
				no introvers	of a line
		143,520	* E 21 . T	TERM A MAY KA	
		1,880,980	ally U. L.		
		E(88, 800)	400		
11	oera	Buriya III	Total		
1					
		af raplers	I Z6 R.		Topicon Paris
		the most makes			
	and the same	July 1	A Process		
		Carried Strangers areas	10001		
	308		733001		
	1				
Porosid			H = 2 = 0 = 2		water, bouse
		909,50	*II *II		
all mist		COU, NIC	Lardl		
	- 5 CTX 1 -				
		008,81	s to R.	atriors 5	O Paracklo
Perced		L costal	Ladol		
A Botok don 1		Ama # Am		* * * * * * * * * * * * * * * * * * * *	
* *			16 R	i miedrou	p 'shooling
Central		(X)± 2 0 L		A LA ALLE ATTE	
Station :	121	7 00k 305	1.404%		
s Stepia	1				
		000,381,5	.II.U 08		-xicilà por
		000.881	.D.9 08		
,		378 878			
94	Y LEAR		Total		
		* 7 3			

1. 25/201

Project No.	Building Type	No.		airements ailding	Lbs. of Steam Per Bdg.	Type of System
208	Bakery	1	4 R. 6 U.H. H. W. Process Total	46,944 680,195 141,440 198,135 1,066,714	1201	Central Station Steam
209	Theater	3	18 R. 1 U.H. H. W. Total	143,520 1,650,000 209,668 2,003,188	2190	11
210	Battalion Headqtrs.	13	31 R. H. W. Total	240,242 60,166 300,408	319	•
211	Regimental Headqtrs.	4	37 R. H. W. Total	282,240 60,166 342,406	360	u
212	Reg. Service Clubs	5	40 R. H. W. Total	495,744 60,166 555,910	582	
214	Hostess House	1	80 R. H. W. Process Total	592,752 255,248 110,304 958,304	1018	11
215	B. O. Q. Mess	1	65 R. 3 U.H. H. W. Process Total	744,000 900,000 655,200 1,356,461 3,655,661	3969	"
215	Servants' Qtrs. (M)	,1	15 R. H. W. Total	170,808 141,440 312,248	333	n
215	Servants! Qtrs. (W)	1.	10 R. H. W. Total	80,256 141,440 221,696	239	
220 .	Chapel (C)	1	22 R. Total	343,200 343,200	358	n
220	Chapel (P)	1	18 R. Total	338,400 338,400	353	

Condense of the Mills OCT T STYTE TO STATE . R. S. - I . 3 29 3 8 saveous S Section 10 81 · 1 · 8 · 1 O. X. D. L. Leton, 0,0.50 are specification and tenthe 19. (E 3,188 : 200 +1. Tel. A mayor of R. Letter. The British Clade C B 1989 (R. 180 b LOUIS FOR Q-100 T 37,769 pepolessoides ac., and 56-504 1:50 8101 30 . 1.00 ES HELD WILL 1. 12 (2) Lates Saidones 4 X X 17,00 A Company of the second sections of the secon 013.03 489 79 1 Target A 1. .(0) Logara Columbia. 57 dollars of och, etti. • * 1 1 50 00 50 T ...

Project No.	Building			quirements Building	Lbs.	Type
	Туре	No.			Steam Per Bdg.	System
221	Fire House #3	1	10 R. 4 U.H. H. W. Total	93,720 109,700 227,630 431,050	418	Central Station Steam
221-2	Add. Gas & Oil Storage	1	Process Total	3,050,000 3,050,000	355 7	"
221-4	Gate House	1	34 R. H. W. Total	286,000 112,455 398,455		Forced Hot Water
221-5	Garage & Repair Shop	1	31 U.H. 4 P.C. H. W. Total	3,453,772 249,840 651,950 4,355,562	4778	Central Station Steam
221-6	Reclamation Bldg.	1	9 U.H. 3 P.C. H. W. Total	260,010 123,525 45,580 429,115	47 1	n
221-7	Tailor & Cobbler	1	16 R. 7 P.C. H. W. Total	260,160 234,990 45,580 540,730	566	u u
227-2	Balloon Storehouse	1	2-0.S.H. Total	100,000		Forced Warm Air
228	Garage & Repair Shop	1	31 U.H. 4 P.C. H. W. Total	3,453,772 249,840 651,950 4,355,562	4778	Central Station Steam
400-3	Post Dispensary, Dent Clinic & Sick Bay	•1	144 R. H. W. Process Total	1,372,320 468,520 293,535 2,134,375	2266	n
7.	НО	SPITA	L AREA			
400-1-4	Admin. & Mess Hall		11 U.H. H. W. Process	2,058,040 6,552,712 1,371,958 2,889,407 2,872,117	13,946	n

			`				, , ,
					. (54des		
			ica i				
		ZVIAdi /		6.07%		JE ZEL	
	· supplied the					72.491.012	
			s.,			Sens or sens	
	U V				l'		
		·	05%, 80				
			106/100	1.7.0 +			
	Managara		020.735				
		M. GLA	080,188	r LufeT			
				ar novi			
		· · · · · · · · · · · · · · · · · · ·	000,080,8				125000
	国际企业	1002	CAST A POST OF ST				
			001,598	.g 25	1	0.80	
			The less than			d)	
			181,018	_fateT			
				TEM 18		is almost s	87018
	The second		018,883	40 41 3 M			
			539, 125				
	A Committee of the		Sel Bar.	1.60 33	•		
	with the state of					.abil moth	
						A 21600 - 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
1	1 + 1 + W		193,581	\$ 14.0; 11. 11.		4	
			080,00				
	Company of A						
						4e186c0 l	
			0.00,000				
			080.57	Late			
			(6.0 x 47.46)=				
			100,000		S I CALL		0.001.144.1
		of the	1,10,000				= 1 1 1 1 1 1
		1000					
	of a state of	2 6.7.9	100,700	5 . 144 7			
	Harry Co.			1 1 1 1 1 1			
	Though a	. 7	0.00				
		1 8					
		· / E		14		Style Styre	
	in the	Part Goss					
	7						
	1						
			i ole, ex	A . 1 . 1 . 1		Light as \$1	
					4-4:		
			Control of the second				

Hospital Area (Cont'd)

Project No.	Building			quirements	Lbs.	Туре
	Type	No.	Per	Building	of Steam Per Bdg	System
400-1-5	Wards & Corridors	1	1046 R. H. W. Process Total	9,763,200 2,304,525 647,236 12,714,961	13,408	Central Station Steam
400-1-6	Corpsmen's Barracks	2	115 R. H. W. Total	890,400 1,093,920 1,984,320	2,128	n
400-1-7	Nurses Home	1	165 R. H. W. Process Total	1,086,720 519,350 255,248 1,861,318	1,982	n
400-1-8	Medical Storehouse	1	13 U.H. H. W. Total		625	1
400-1-9	Garage	1	3 R. 1 U.H. H. W. Total	39,840 350,000 55,250 445,090	467	
400-1-11	Nurses! Quarters	1	33 R. H. W. Total	196,944 55,250 252,194	266	
400-1-12	Laundry	1	11 U.H. H. W. Process Total	492,000 1,855,424 3,730,222 6,077,646	6,902	
400-1-13	Maintenance Shops	2	8 U.H. H. W. Total	285,350 55,250 340,600	374	•
400-1-14	Officers Quarters	3	16 R. Total	93,200 93,200	" 3,330" (Forced Hot Water
400-1-15	Warrant Officers Quarters		ll R. Total	63,360 63,360	66	Central Station Steam
402	B. O. Q.		67 R. H. W. Total	516,528 472,940 989,468	1,056	Individual Steam Plant

Levely while property PARTITION OF THE PARTIT 09:3 STATESON TARREST ena esta en el cult and the same at an Sec. 21 142 edecrate a transmit al-351.3 4 4 6 6 1 Text +095 . I 11. 11. 11. 600 686 7 26.0 60 686 7 26.0 88 68 2 2 30 encoulars tenting the ALL THE REAL PROPERTY. ele on 164 (885) egods constated as 1.25 8 · S · Preside Patharital kostat Ingopus fon . 1533 37156 3A HARLES Company of the state of the sta 1 8 7 8 3 4 8 1 9 1 " di afant (1) φ. molfad : sees12 . .0 .0 .0 . . . 1.00.0 1111

Hospital Area (Cont'd)

1 1

0.1+000

T-1400M

641-603

3 52-2-10/08

or large and

30. 14-14-000

de at - 1900 kg

Project No.	Building	No.	BTU Requ Per Bu	irements ilding	Lbs. of Steam	Type of System
	<u>Type</u>				Per Bdg.	Bysoom
403	Servants Quarters		21 R. H. W. Total	220,800 124,950 345,750		Forced Hot Water
403	Servants' Quarters		29 R. H. W. Total	208,800 166,600 375,400		
	Gas & Oil Storage		Process Total	52,785 52,785	61	Central Station Steam
	MUMFORD POIN	T TV	ENT CAMP	# 1	in Carry	
500-4	Mess Hall	1		525,760 773,500 1,730,900 3,030,160	3324	n
500-5	R-2, Recreation	1	52 R. 4 U.H. H. W.	511,440 292,000 92,083		
			Total	895,523	938	u. 1
500-6	Brig	1	27 R. Total	197,360 197,360	728	Forced Hot Water
500-11	Dispensary	1	19 R. H. W. Total	215,376 110,500 325,876	345	Central Station Steam
500-12	Chapel	1	39 R. Total	324,050 324,050		Forced Hot Water
500-13	P. X.	1	9 U.H. Total	500,000 500,000	548	Central Station Steam
500-14	Enlisted Men's Washrooms	7	1-0.S.H. H. W. Total	50,000 166,600 216,600		Forced Warm Air
500-15	Administration Bldg.	1	18 R. Total	158,640 158,640	165	Central Station Steam

		almonto all Mildrig	Concurrence to	null)	Bull Property	2000	
#17878			• 810				
Forward You Jacor		220,800 124,950 048,750	EL E. Es E. Toyal		ervante † Quarto ()	3	
		208,800 166,600 875,400	28 Rs Hs Wa Total		grants* lunrted		
Central Station Steam		887,58 88,785	Process LateT		a & Oil Storage	aD.	
		11	TYNT CALLS		120,0201		
		525,760 275,800 1,750,800			i Ilair s		
	5.7		.s sa .E.U A E.U.S TageT		Represtion	R-2	3-008
Parced .		197,860	27 R. Total			ard	
ioninob Station		215,376 210,600 38,886	le n. E. C. Total		Arean	[a10]	13-10
Steam Forced Not notes		124,050 224,050	SO R. Total	1	, le	çarî)	25-0
Central Station — Stank	623	\$00,000 \$00,000			· · · · · ·	P. X.	
Formed Tare Air		50,000 100,600 100,600	I.O.E.E. E. T. Indot	Ÿ	ted ilon's		-16
Central Station . Steam	165	76 to 1804 76 to 1804	18 2.	3	istration Bidg	Admin	315

GLIDER TRAINING BASE

igaoli /

105

\$4003

3-008 3

\$1-008

800-13

\$00-14

31-008

Project No.	Building			Requirements Lbs. of		Type
	Type	No.	rer bur	Turng	Steam Per Bdg.	System
142-1	Administration Bldg.	1	19 R. Total	155,280 155,280	162	Central Station Steam
	Utility Shop A	1	9 U.H. Total	526,693 526,693	578	U
	Carburetor Test Shop B	1	l P.C. Total	19,405 19,405	21	
	Nose Hangar C	1	2 U.H. 2 P.C. Total	76,500 37,050 113,550	125	n
	Utility Shop D	1	2 U.H. 3 P.C. Total	37,200 68,050 105,250	115	
115	Operations Bldgs.	1	23 R. Total	185,900 185,900		Hot Water Heat
	PETERFI	ELD	POINT CAMP			
250-4-9	Mess Hall (28 x 56 galley)	1	H. W. Total	133,280 133,280		Oil Fired
250-4-7	Enlisted Men's Washrooms	6	H. W. 1-0.S.H. Total	166,600 50,000 216,600		Forced Warm Air
250-4-8	Officers Washrooms	1	1-0.S.H. H. W. Total	50,000 166,600 216,600		n

	Actions were all the second

		Literatura			carbination and the second
100		NEW TOTAL			
		All the second sections of the second section	18. C. C. C. C. C.	. 310	
2007 917.0					
	,				. abit avivation and
Landrobi			***		· GM Section 1
	Cot	085,337	100		
	. J	181,638			A gold with
	1 644	120,833	. 130		
					tent actorists to
	1				· S tails
11 t			La		
					tions library of
	*/ / *	75,600			
	* 24%		.0.		
		080,78			
					1 0 0 13 9 21 10 1
	V4.	37,800			
		030,001	* * *		
~ *	. 346				
· www					
		185,000			
	,	WW.EU			
	10.				
			and the second		
	3 97			·	88 x 88) 166 mail
Charlet Lie	T.	083,884		301	
Eller ten 3'		135,260			
a a	San San San San San San San San San San				etget bevelle
	28.	156,600		1.12	
Paris .	No.	000,00		D-0	
The second second		TO STATE			
		Sir pany as	10.1		en order troops
	34 67 0		The same of the		
		COALOG.			
	Z. (.	300 KEEK	1.		
· · · · · · · · · · · · · · · · · · ·	4				
	E, 4, 1				
	193				

G-2. Steam Distribution System.

G-2.01. General. Steam distribution systems in the following areas are covered by this report.

Area	Dwgs. No.	Specification No.
Industrial and Supply	627 and 630	604
1st to 5th Regimental	631 - 645	604
Post Troops	672 - 679	604
Naval Hospital	3664 and 3665	604
Rifle Range	680 and 681	607
Balloon Barrage Battalion and Amphibian Base	3653 and 36 5 4	607
Balloon Barrage Battalion	4610	607
and School Area Bachelor Officers Quarters	4611 and 4612	607
Mumford Point Tent Camp (Overhead Distribution)	MP No. 15	107
Glider Base	5626	168
Tent Camp No. 1	T. C. 37	107
Tent Camp No. 2	T. C. 318	107

Following is a report on each system covering (1) the estimated pressure drop of the steam system under peak load conditions, also the pressure at each branch connection, (2) the friction of the condensate return system, including the head against which each condensate pump operates, (3) the distribution losses, sometimes called "line losses", including the location of the trip traps and the amount of condensate at each drip point. Appropriate suggestions are made in each of the above reports to facilitate the economical maintenance and operation.

Details of design have not been considered in the body of this report as the drawings and specifications listed herein cover this phase of the work. Ample factors of safety have been used in computing stresses on anchors and other structural parts and the expansion joints as specified are adequate for maximum conditions. Care has been taken to run all lines with adequate grade to insure easy flow of condensate, and counter flows have been held to a minimum.

The pipe used throughout the underground steam distribution system is of standard weight and joints are of welded construction. The pipe is

Steam Victorial Conference

care of the super state of the first of the state of the

glaced his lated	इंडर देखें हुई।	200	,
fadin riyos das a	20 - 18	20	
f The agoods	a gara		
large I	pest my book	100	
e) 55 P	100 506 000	700	
molladdud edariau do o ee midden	ease lega dass.	Two:	
valledres egynner en sera ionia vanedness erec 1735 ma	25 000 p.	100 100	
of Point (Panticipa)	11 .02 31	TOT YOU	

L .el que

lyliowing is a roport on each early tone as it the estimated as a drop of the estimated and a drop of the Steam system under the continuous also the up at each each content of the conten

Tropic and to whed out it is allient hood for even agined to be the report of the control of the

the page used throughout the underground stone castribution system in

encased in $l\frac{1}{2}$ " thick insulation applied without longitudinal joints, treated to be moisture resistant. The entire assembly of pipe and insulation is enclosed by a helically corrugated ingot iron, zinc coated shell which in turn is wrapped with asphalt saturated asbestos felt to a thickness of 1/8". The entire assembly is further protected by a wrapping of heavy Kraft paper. Joints between sections of the casing are welded and the weld is protected by an outside covering sleeve welded to the conduit. The entire joint section is protected by wrapping as above described. The pipe, its insulation and protective casing was selected by the Officer-in-Charge and installed at his direction. The thickness of the protective conduit casing is 18 gauge for sizes up to and including 10" diameter and 16 gauge for larger sizes. This assembly of pipe insulation and casing is manufactured under the trade name "Hel-Cor" by the Ric-Wil Company.

The return lines are of steel pipe and therefore subject to rapid corrosion peculiar to steel under condensate return conditions, and we strongly recommend that chemical treatment be provided at suitable intervals along the system for the purpose of retarding corrosion. A full engineering report, prepared by Mr. Sheppard T. Powell, Chemical Engineer, covering chemical treatment of the condensate return has been turned over to the Officer-in-Charge for record purposes.

The report includes detailed recommendations as to method of treatment and location of chemical equipment. Careful inspection of all manholes should made at frequent intervals to insure their being kept in a dry condition. Serious damage to the insulation and its surrounding "Hel-Cor" may occur if the manholes are allowed to become flooded. High pressure drip traps should be checked at frequent intervals, not only from the economy angle; which is discussed further in the report, but also because it is not a remote possibility that a leaky trap will overheat the returning condensate to the point where excessive flash might occur in the lines within the Central Heating Plant. This flashing if in large quantity might throw a heavy live load on the structural members and the pipe itself. Under normal conditions the returns should come back to the boiler house at about 180° F. A rise above this temperature should be investigated at once as it probably will give notice of either a leaky trap or an open by-pass.

It will be noted from the tabulations which follow that the maximum discharge head, within the Division Training Area, for condensate return is 168.0 feet equivalent to 72.6 p.s.i. The sequence of pump operation can not be predicted in advance and it is entirely possible that a large number of pumps may operate simultaneously and thus increase the rate of discharge and the friction losses above those indicated. Accordingly, all condensate return pumps for the Division Training Area have been specified to deliver their respective capacities against 100 p.s.i. In our opinion this should provide a safe margin but if in the future the friction losses increase above 100 p.s.i. because of natural incrustations or pipe deterioration, then a booster pump should be installed in the return at the Central Heating Plant.

Condensate return pumps for all of the detached areas have been specified with a liberal margin of safety to operate against the head actually found.

deerd acrost trained to account to a contract to account There is the far want of the second test of the second from th

There is no bostes of the property of the prop

printing out that wall it is being another out to be and the service of the the service of the the service of the the service of the service

catha build odd contagn backtors of the tole to technic tonocle atmost party

The amount of condensate has been estimated throughout at 0.06 pounds per hour per square foot of external pipe surface, plus an allowance of 100% to cover possible leaks in traps, the operation of economizer coils, domestic water heaters, etc., making the total condensate 0.12 pounds per hour per square ft. of external pipe surface. Total distribution losses are generally assumed to be double the actual heat losses from the steam mains, because of steam syphon operation, valve stems, expansion point packing, drip traps, etc. and leaking steam.

G-2.02. Steam Distribution, Pressure Drop Study.

(a) Division Training Area. This area includes Regimental Areas 1, 2, 3, 4, and 5, Post Troops Area and the Industrial and Supply Area. The purpose of the study was to find the pressure drop throughout the steam distribution system.

The pressure leaving the station is taken at 175 p.s.i. gauge pressure. The boilers are good for 190 p.s.i, but maximum operating pressure is expected to be around 175-180 with a maximum of 175 lbs. leaving the plant under peak conditions. Buildings added after the system was designed are not listed in the tables.

(b) Industrial Area. This study shows that with 175 p.s.i. at the station the pressure at the Laundry will be 163.4, thus if the Laundry requires only 100 p.s.i., the pressure leaving the Central Heating Plant could be reduced to about 125 p.s.i. even under peak load conditions. This is based on existing loads plus 10,000 pounds per hour for future additions to the laundry.

It is recommended that the minimum allowable pressure be maintained. The purpose of maintaining the lowest possible pressure in the
system is to reduce maintenance and heat losses to a minimum. Expansion
joint packing glands, valve stems, drip traps, etc. all will function
better and waste less steam when pressures are maintained at a minimum.
The steam pressure requirements can best be determined by installing a long
distance recorder. In this instance, we recommend that the transmitter be
installed in the Laundry, and the recorder be installed in the Central
Heating Plant alongside of the control valve of the out-going feeder. If
a long distance pressure recorder is not available, then a graph or chart
should be prepared to show the desired balance between steam pressure
leaving the plant and the minimum pressure required at the Laundry.

(c) Regimental Areas 1 -5, Inclusive, and Post Troops Area. The 14" North feeder from the Central Heating Plant was figured to feed one half of Area 3, Areas 1 and 2, the Post Troops area plus an allowance of 54,000 lbs. per hour at the end of the trunk line in Area 1 available for the Naval Hospital if a tie line should be installed to the Hospital. The bypass in manhole TL No. 6 at the Traffic Circle was considered to be closed.

The minimum pressure was computed to be 115.1 p.s.i. in Area No. 1 at the Fire House.

charact to a serie crad tessanters and a serie control of a superior of a series of a seri their confessions from to entry an itame to confess made to enhance the the drip brane, the and leading them. and the stand of the season of Letacam See gabulent mean akar .as a gasa track track to a 1 6 6 2 4 4 4 the large of door outseen out entry or for grate out to second of the Thought the line of the model of anithm and the contract of th Benginde sing moreys suit seems defeat affect affect when the states of the tendent to be the product of the seems of the the second secon satisfied an exterior so the 10,000 periods per to the me based and "Who too the sale and expanded bright the attribute out that perfect over \$1,310 of the company oldinary reason and arthurstone to early by early and mater the reduce and tendence and heat loaned to a minimum, a 7.5 can a problem a tendence of the contract of of west described that the recorder by installed in the Countries by New Ded and at better at the out with the second control of and distance procedure recorder to not evailable, then a creek of there . writantal and to be lioper a greater transmission and have their mid their

To describe the second

do I tell aging the along ladil of of beducace any ocusety manimisely

The water heaters are sized for steam at 50 p.s.i. which plus 20 lbs. for the pressure reducing valve, indicates that 75 p.s.i. will furnish sufficient pressure at the far end of the system. Under present conditions a pressure of about 150 lbs. at the Central Heating Plant will maintain the stated minimum pressure including the Hospital load. Without the Hospital load, a pressure considerably under 150 lbs. should be sufficient even under peak load conditions. In the Spring, Fall and Summer a pressure of 100 lbs. at the Central Heating Plant should be sufficient. A procedure similar to that outlined for the Industrial Area is recommended for securing proper balance between plant pressure and steam flow either by long distance pressure recorder installed at the Fire House or by preparing a suitable chart based upon known facts.

The 14" South feeder from the Central Heating Plant was designed to supply the south half of Area No. 3, Areas 4 and 5 plus an allowance of 20,000 pounds per hour for a future Regimental Area. The minimum pressure was calculated to be 99.6 p.s.i. at the Regimental Administration Building in Area 5. Without the 20,000 pounds per hour, allowance for a future regimental area, it would appear that a pressure between 125 and 150 lbs. leaving the Central Heating Plant should be sufficient to maintain 75 p.s.i. at the Area No. 5 Regimental Administration Building under peak load conditions. For less than peak load, a lower pressure will be sufficient. The same method of operating as outlined for the Industrial Area is recommended for this portion of the system.

G-2.02. (d) Industrial Area Steam. Dwg. 627.

a ital

Endona

	Pip Length			Load lbs. per hr.		Resultant Pr. p.s.i
From C.H.P. to M.H.						175
No./131	168'	8 #		47,919	1.5	173.5
M.H. 131						
Bakery and	954	8#	39,751	47,919	8.7	164.8
Fire Station						
to M.H. 135	2811	6"	2,912	8,168	.4	164.4
то м.н. 136	645 '	6"	4,500	5,256	•3	164.1
M.H. 138	339 t	4"	756	756	•	164.1
		Bra	nch"C"			
C.H.P. to						
Propane Gas						175
M.H. 130	91'	8"	750	8,250	-	175.0
Garage Oil Tanks						
To M. H. 139	441'	4 "	7,500	7,500	5.1	169.9

Ladi of an in define it as a Go to meets to 1 books out a standard of the control lies it as a death case that to the same defidious to a standard to the same defidious to a standard to the same defidious to a standard to the same defidious to a standard to the same defidious to a standard to the same and the same a

When the control of the control of the fine in a silon of the control of the cont

		Turn lined	- in sour	ana alik	Lo brotzenia	(a) 130.50
	gradina ibe.	edI hedi .				
C.	112				1501	ATABLE TO A STATE OF
	V.8	* ! ! • . ! •	101,08	#8	*\$68	
3.001	D.	-801,8	s/1.8		1195	to 5:34
10401		663,8	001,4			
2.501			70%			
175.0		oas,e	1000	*8	110	

		Bra	nch "A"			
	Pipe Length S		Bldg. Load lbs.	Load lbs.		Pr.p.s.i
N.H. 133 to Laundry	2081	8"	34,751	39 ,7 51	1.4	164.8 163.4
To Garage and Reclamation	4671	4"	5,000	5,000	2.6	160.8
		Bra	nch "B"			
M.H. 136 to Cold Storage	77•	4"	200	4,500	.3	164.1 163.8
Post Shop	573 †	4"	3,500	4,300	2.4	161.4
Future	3501	411	800	800	.1	161.3
	Entire Load	via	8" through	м. н. 130		
From C.H.P. to M.H. 130	91.	8"	8,250	56,169	1.1	175 173.9
M.H. 130 to M.H. 131	1991	8"	47,919	47,919	1,8	172.1
	Entire Load	via 8	3" through	м. н. 131		
From C.H.P. to M.H. 131	168'	8#	8,250	56,169	2.1	175 172.9
G-2.02 (e)	Trunk Line 3, 2, and 1				Plant To	Areas.
From C.H.P. to- TL #5 Dispensary	1823'4"	14"	1,500e	178,598	16.4	175.0 158.6
To TL #6	520'0"	14"	-	177,098	4.8	153.8
To Post HQ and M.H. TL#7	450 '	14"	17,989	177,098	4.4	149.4
Water Pumping Station	250'	14"	200	159,109	2.0	147.2
To MlH. TL#8	180	14"	17,757	158,909	1.4	145.8

4.0		

1 17

			7.7 602	Sec. II	
			7	nd Prince	
Lago Dang	de avrie a			व्यवस्था । १५ १६ मध्याल	
o Laterata'.		* 243	The second transmission of the second		
	r. ~				
Mill Supplie					
1 A. 80 C	J. 1. 1	187,00	1771	VQ - *CD2	T. bulling at
					1
160.8	5.5	000,0	000,8	" * TANK	- under and foothing
			Toff Hon		
					.E. 138.to
1.001				11	
	4.	000.3	000	45 125	The Brazing Alba
				0. 1703	
	2.5	OCT 4. P	440*8	PA 1883	
A. A. S.					
				** Tegas	
1961 19 de 19 de 19	4.				
				all becaused	
		USE ALL AL	13:14 17 1303- 3		
		Elifaber a rec			
		00000	188,8	89 10	135 / 661 685
172.9	4+4	JAC Le OA			
	1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				1.00 1.00 1.00 1.00
4.7. 2.334				Mg Meg	
		1971 30			
av.t					是"人","是","是","是","是","是","是","是","是","是","是
e sui		en (.80		60 1100	
C Tarley Base		For maintensity	fantosDm	eda - auto Nan	10 -(e) - 0018-0 - 01
			WALTER TO	ava if bas 38	
	· y · ·			17 (Augustus 1997) 1999)	
to to act					- of . 1.1.0, ma
ea.ser		1 500,87		aPI abissot	elik je spinoda i G. a. i.
					THE SHEET SHEET SHEET
155.8	3,1	890.77		#41 Perosa 3	
		860*74			
A STATE OF THE STATE					Section 1 to the section of the sect
STATE STATE		177,008	\$89.71	*61 1008	THUS THE STATE
					the Proping
S.Yet	6.	r eor, égr		1068	1024
3,601	1.	t -ece,ear	7,77	110 1001	PART AND

	Pipe Length Siz	Bldg. Load lbs.		Pr.Drop lbs.	Resultant Pr.p.s.i.
TL #9	490 12	2" 16,194	141,152	5.4	140.4
TL #10	420' 12	16,687	124,958	3.7	136.7
#204 2-16B	85' 12	3,888	108,271	•6	136.1
Messhall 206 2-5M	330" 12	2" 4,401	104,383	2.0	134.1
Post Theater TL #13	400 1	2" 4,000e	99,982	2.3	131.8
TL #14 #107	400 1	2" 4,401	95,982	2.2	129.6
115MT TL #15	360' 1	2" 1,958	91,581	1.8	127.8
TL #16	175' 1	2" 9,273	89,623	.8	127.0
TL #17	410' 1	0" 13,300	80,350	4.2	122.8
TL #18	320' 1	0" 6,345	67,050	2.3	120.5
TL #19 #124 #127		54,000e Hospital 4,761			
#128, #125		0" 58,761	58,761	1.5	117.7
G-2.02 (f) Noi	th Side Mai	n Access Roa	d: Steam Ar	ea #3, D	wg. 636
From M.H. TL#7 to #300	560' 6	1,958	16,652	3.1	149.4
#302 PX #322 SC	470' 8	5" 981	14,694	5.7	140.6
#304 BA #308	630' 8	5" 2 ,2 55	13,713	6.8	133.8
#312 #314	211 '1" {	6,345	11,458	1.6	132.2
#316	283'1"	4" 1,944	5,113	1.5	130.7
#318	217!1"	3" 1,944	3,169	2.0	128.7

dendiposit good of assistant test lies. 161,81 1006 NOD i. the 1887671 .1:881 8.101 102,2 102 300,79 A80, 1 . ** SI 008, 24, 401 104 5.325 . - 8 . 90 \$4,000,48 \$4349854. per 88 137,88 "01 tors • ; To rote Basic start endone sichenge wieren 1 500 . 7 4 3.961 C.031 94.5 5.021 0.50 - 0.38 2.04 153.8 R. 1 511, B. 1. 100, E . MM PITTERS V.081 T. 001

	Pipe Length S		Bldg. Load lbs.	Load lbs. per hr.	Pr.Drop lbs.	Resultant Pr.p.s.i.
#320	217'1" 3	311	366	1,225	.3	128.4
#2 - Div. H.Q.	440'	3"	859	859	.3	128.1
G-2.02. (g) Ste	amPost	Troo	ps: Post T	roops Dwg.	645	
From TL #8 to PT-11BA	200 4	5"	311	17,657	3.6	145.8
#12	100'	5"	1,944	17,346	1.7	140.5
#10 #9	217'1"	4"	6,345	15,402	10.4	130.1
#8	424'2"	4"	1,944	9,057	7.4	122.7
#6	232'1"	4"	1,944	7,113	2.5	120.2
G-2.02 (h) Stee	amSout	h Sid	leE Stree	et: Area #2	Dwg.	634
From TL #9 to #201	170'	5"	1,958	16,194	2.5	140.4 137.9
To 7,205 7203	210'	5 "	2,363	14,236	2.5	135.4
#209	246'1"	5"	1,944	11,873	2.0	133.4
#211						
#213 #225	539'7"	4"	6,907	9,929	11.0	122.4
#217	223'1"	3"	1,944	3,022	1.9	120.5
AD #6	300	3"	-	1,078	.3	120.2
#219	801	2111	311	1,078	.3	119.9
#221	163'7"	2111	401	767	.3	119.6
#223	270	2 ¹ / ₂ "	366	366	.1	119.5
G-2.02. (i) St	ceamNor	th Si	deE Stre	et: Area #	2 - Dwg.	633
From M.H. TL#10 to #208	320'	5"	1,944	16,687	5.1	136.7 131.6
To #212	217'1"	5"	1,944	14,743	2.8	128.8

					1.	
Family and			*9816			
2.2.2.4.49		**# 10G	gadi asad		No branch	
			365		Trans	
F. 034		ass.r	888			
1.891	8.	1698		10	****	-9.E .700
	NA.				a. tt. Savasaani	(a) .50,8-0
			A STATE OF THE STA			
a.dur						8 1
8.841	8,8	17,657	110	45	roos -	
		588.3				
3 . 5× 1			1,006		1001	
2. 4.0x1		114,71				
1.001	10.4	504,01	198,8	10	" Lat 18	
7,894		yad,d	- M.1		#grass	
0 201			iet.I	- 11	A parties of	
3.011	77.5	7,123			"Press	
	Jang 1				gaZ meda	(a) so.s.b/
689						
1.001						
HAN. TOTAL		16,191	1,956		1001-30	
1,35,4		855,91	\$95,3		*0.13	
4.881	0,0	478,11	1,966			
				•		
					,	
122.4	0,11,	686.6	756,3		77*958	
157,7.081	(e.f.	8,022	+14.1		PERSONAL PROPERTY.	
					1608	
	1 3 7 E 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	BIU.1				
The same of the same		Compress of		ttáq	100	
			216			
119.6		1707	\$01			
3,011				12.1.00	1000	
						- / N
		F - 12 3 A . 1	Carlo de Carlo de Santo Carlo de Carlo	DIA IN	***************************************	(2) .50.3-1
a, let						Olegan
p.let	T.B.	18,887	sie.			
120,81	8.8	19,743	810.1 000.1	7 4	"regis"	
* V						

G-2.02. (i) (Cont'd)

· isi

	Pipe Length Size	Bldg. Load lbs.			Resultant Pr.p.s.i.
#216 #214	217'1" 5"	622	12,799	2.2	126.6
#220	247' 5"	1,944	12,177	2.3	124.3
#224 #226	211'1" 5"	6,345	10,233	1.4	122.9
#228	280'11" 3"	1,944	3,888	4.2	118.7
#227	217'1" 3"	1,944	1,944	.8	117.9
G-2.02. (j) St	eamSouth Side	eB Street	. Area #1	- Dwg. 6	32
From TL #16 to #117	164' 4"	419	1,497	.1	127.0 126.9
To #119	4101 64"	401	1,078	.1	126.8
护121 #123	160' 4"	677	677	-	126.8
From TL #16 to #111	70' 4"	1,944	7,776	.9	127.0 126.1
To #109	217'1" 4"	1,944	5,832	1.6	124.5
#105	424'2" 4"	1,944	3,888	1.4	123.1
#101	217'1" 4"	1,944	1,944	.2	122.9
G-2.02. (k) st	ceamNorth Sid	eB Street	Area #1	- Dwg. 6	31
From TL #17 to #114 and #112	151/ 511	2,255	13,300	. 2	122.8
To #108	246'1" 5"	1,944	11,045	2.0	120.6
To M.H. B #14 and #104 B	474'9½" 5"	1,944	9,101	2.6	118.0
То #102	100' 4"	1,944	7,157	1.1	116.9
Catholic Church	160' 4"	400	5,213	1.0	115.9
#106	150' 4"	4,401	4,813	.8	115.1
To Fire House #18	5301 4"	412	412	-	115.1

	The state of the s			
The family was	Lowd He. Pris	e Electric		
ALLEN, TOTAL	434 S (3rd 303	end having		
the property of the same of the same	The same of the sa			
18 / 18 / T	is it is		na mentes (6)	als
	E.S. TYLAK		"à "Tirs	
	1.1 255,01	3.8.6	as atoms	
			ng Filtoss	
	To No. Healt		ag attets	1
			onia divide chanta	(1) 30.29 7
All and a second				
	780.1	7 014	ny 1331	
**************************************	and the	1116	n1 10E	ath a
- Analysis				
8,001	900	177	91 1081	
10 14 14 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	e. ' arr, r	1,015		1411
6 . 6	Ai 323.8		에서 가는 사람들이 있는데 아니라 내가 보고 있는데 되는데 없는데 살아 살아 있다면 그리고 있다면 없다면 없다.	COLPAR
1,001	105.0	11 11 11 11 11 11	A. 1 -34.31	
6.321	32 36,1	112.1	No VINTE	
			Steam-Porth Stee	(s) .so.s.o
150	* 3 cd + 2 cm 42 dis 30.		and the second s	
8,530	1000	· · · · · · · · · · · · · · · · · · ·	wa var	arms florit
A STATE OF THE STA		e Carre	ra Trais	1018
	, 1004			trans a little and
	* 2 3 40 Ele	1,00g	- 10 1 10 10 10 10 10 10 10 10 10 10 10 1	T. O.
o part of	0.0.0 2019.0	4000	160 461	तिमानी वर्गनिक
		ilė	1000	Star of the wife of
			· ·	

G-2.02. (1) Trunk Line--Steam--Central Heating Plant to Areas #4 and 5: Dwgs. 674, & 675.

		Pipe Length Size		Load lbs per hr.	Pr.Drop	Resultant Pr.p.s.i.
From C.H.P. to MH TL#6 & Hostess House	2343 14 11	14"	350e	128,517	10.5	175 164.5
To TL #20	370	12"	25,066	128,167	2.9	161,6
TL #21, #315	2501	12"	311	103,101	1.3	160.3
#425	2901	12"	562	102,790	1.5	158.8
TL #23 and Prot. Church	460'	12"	25,426	102,228	2.4	156.4
TL #24	400'	10"	13,674	76,802	3.0	153.4
TL #25 & #401	2001	811	1,958	63,128	3.5	149.9
TL #26 to TL #27	730 •	,8 *	14,865	61,170	12.6	137.3
To T1 #28 to end of TL			26,305)20,000	46,305	6.8	130.5
G-2.02. (m) St	ceamSouth	n Side	Main Acc	ess Road:	Area #3 -	Dwg 635.
From MH T1 #20 To #301 and #305	2001	6"	3,888	25,066	2.3	161.6
To #309, #313 and #307	516'2"	6"	8,289	21,178	4.1	156.2
#321	561'	5"	1,944			155.2
#323	217'1"		1,944	12,889	1.4	150.5
#327	277'1"		1,944	9,001		147.9
#325 and #326	211'1"		6,345	7,057		146.0
MH MA #1	189'1"		712	712		145.0
G-2.02. (n) St						
From MH TL #23 to				, , , , , , , , , , , , , , , , , , , ,	2.10.	156.4
#400, & #404	2201	6"	2,255	24,976	2.6	153.8

8.45 T		Legando			E (1) , so, said
				This is not been a second	
	and the sact basis		471		
The second second	Levil 1 and neg	As me was fi	MI IS LUSA Non-Stational	A Secretary plants	
					10000000000000000000000000000000000000
	28,617 10,85			*415A62	e and the second
161,45	1 6.5 Yes, 85	880,83	MSI	Mark.	'osa u
x, x, co)	Tala mi.co	1.15	"81.	2501	4.65
2.00 2.001	. a. 19 00% fo				
1-1-11					
1,000	28.3 2 333.80	1 282,78	10.2	1000	
1831	0.1 cos.ar	475,50	Por,	(1466)	
	Tarke passas	¥36, f	form	11005	
25 1 25 1 2 3		364.4.1			
1.681	1 8.81 OLT'18	000,61	No.	1087	
Contract of	5,8 vysba, 5-	a00_88	. vs	1019	
		560.03	Ceruit		
3.37 9 387	a th forth about a	Hain Leces	10.28		15' (h) 20020484
o.mm					03.07.90
	200,8 V 300,8s	- Linnin b	Wh.	an transition	distribute 303
					124-7.18-1008
155,2	E J.A myf.rg		437	957436	
	16, 97.4	. 1004.1			
	, ,			Million and annual	
C.001	1. isle.ci	T. PERCE		1111	
	3,424 100,0		* ***	7.171113	
	9.7 .780,7				353, 608
Pare Carry	(3,0,2) 3.0	· Spill	1/2	#110BI	1+4
	THE SECOND COMMENTS	strongs in			16 EVAL (2010-01)
- 10 m	\$ 1 th 1				
a last					of asking the
17:2 8.301	8.8 878 20	1 (381,5	40	* 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	

G-2.02. (n) (Cont'd)

	Pipe Length		Bldg. Load Lbs.			Resultant Pr.p.s.i.
To #406 and #408	211'1"	6 "	6,345	22,721	2.1	151.7
#410	281'1"	5 tt	1,944	16,376	4.0	147.7
#12	217'1"	5"	1,944	14,432	2.5	145.2
#420, #422, #424 and #416	513'2"	5"	8,600	12,488	4.4	140.8
#426	291'1"	4"	1,944	3,888	.9	139.9
# 127	217'1"	411	1,944	1,944	.2	139.7
G-2.02. (o) Ste	amSouth	Side	eK Stree	et: Area #4	- Dwg. 6	338
From MH TL 24 to #403 and #407	485'	5"	2,363	13,674	4.9	153.4 148.5
#4 09	241'1"	5"	1,944	11,311	1.6	146.9
#411 and #415	539 • 7"	5"	6,345	9,367	2.6	144.3
# 117	248'1"	4"	1,944	3.022	.4	143.9
#419 and #421	355 '	4"	712	1,078	.1	143.8
#423	2251	4"	366	366	-	143.8
G-2.02. (p) Sto	eamNorth	Side	eN Stre	et: Area #5,	Dwg. 63	9
From TL #27 to #500	70 '	5 "	1,958	14,865	.9	137.3 136.4
# 502	3101	5"	1,944	12,907	2.9	133.5
#506 and #508	217'1"	5"	6,345	10.963	1.5	132.0
# 510	357'1"	311	1,944	4,618	7.0	125.0
# 514	217'1"	3"	1,944	2,674	1.5	123.5
#516 and #518	180'	21"	730	730	.3	123.2

8 376,01 . Se Comment S. . . I 1 (1) · · · · 200 n - alimits 12 11 12 2 1212 Miles Baselley 12 (1777-1804) A STATE OF #1 1003 210,016 4, 2:5:4:1 2 101 110 18.0 aged . Se may a to odd negotic dayon - codd - (g) . so lee 1 688,41 12,817 Bablot . . . S B. L. . #3 . # PTUS . 70.5% Mart " Trais

G-2.02. (q) Steam--South Side--N Street: Area #5, Dwg. 640.

	Len	Pipe gth Siz	Bldg ze Load l		. Pr.Drop lbs.	Resultant Pr.p.s.i.
From TL to #501 and #524	12	5' 6'	873	26,305	1.9	130.5
#503	42	0' 6'	1,944	25,432	6.1	122.5
# 507	21	7'1" 6'	1,944	23,488	2.8	119.7
#511 and #509	35	7'1" 6'	6,345	21,544	3.9	115.8
#515	21	7'1" 5'	1,944	15,199	3.3	112.5
#51 <u>7</u>	51	51 51	1,944	13,255	6.4	106.1
#519	21	7'1" 5'	1,944	11,311	2.0	104.1
#523 #521	27	7'1" 5'	6,345	9,367	1.8	102.3
#527	21	7:1" 3	1,944	3.022	2.2	100.1
# 526	3	0' 3'	311	1,078	.1	100.0
#520 and #522	58	0' 3'	767	767	.39	99.6

G-2.03. Condensate Return Friction Loss Study:

(a) Purpose of Study: The purpose of this study is to determine maximum pressure head against which the condensate pumps in the various buildings will operate. The receiver tank at the Central Heating Plant is 70' feet above elevation 28.0, which is grade, and accordingly all condensate returned to the Central Heating Plant must be discharged against this fixed head plus friction loss through the return system. Friction loss calculations are based on the condensate being returned uniformely at the same rate that the steam leaves the plant.

(b) The maximum head in the Industrial Area was found to be 99.0' (43 p.s.i.) in the return main at the Garage and Reclamation Buildings.

(c) The maximum head on the branch to Area #1 was found to be 167.1' (or 72 p.s.i.) in the return main at the Fire House.

G-2.03. (d) Industrial Area-Condensate Return: Dwg. 627

-	Pi Length	pe Size	Bldg. Load	Load lb	s Load	Friction loss in Feet	Total Head in Feet
From C.H.P.					St	tatic	70.0
to M.H. 131	168'	4"	8,250	56,169	112.3 Static	5.	
						7.6	77.6

1	e Dec. 64	Apria e		10.2	1000	The state of the s	244	
76575005 21.7-12-11		edi bool Palijiri	Canley Still book	98 98 ku				
			# # # # #					
70.000			\$10.1					
San Artis			1,000					
	9,8				BITTEE.			
£ 31.511	10.00	2001,81			"137118 -			
3. The or								
		138,71						
* 1.40°	1 2.1							7
Ne 3		937.0			HINTE.			766
A STATE		West.						
	68	101	mark.		*658			

The state of the s

tile of non-deri latingupal ody at bood comizar off (1)

denoted by and the broad off the branch to the former of the former of the former of the first of the former of the first

inter miscent book book will be a part of the contract of the

.a. e.sii | earles | basii | fag

G-2.03 (d) (Cont'd)

	Pip Length	e Size	Bldg. Load	Loadlb Per hr.		Friction loss in Feet	Total Head in Feot
То М.Н. 133	954	4"	39,751	47,919	95.8 Static	10.7 3. 13.7	91.3
To M.H. 135	281'	2111	2,912	8,168	16.3 Static	1.2 2. 3.2	94.5
To N.H. 136	645	2111	4,500	5,256	10.5	1.2	95.7
To M.H. 138	2391	2 2"	756	756	1.5	-	95.7
100			Branch C				
M.H. 131 to M.H. 130	199'	2 <u>긡</u> "	750	8,250	16.5	Static	77.6 78.5
To M.H. 139	441'	210	7,500	7,500	15.0 Static	1.5 2. 3.5	82.0
			Branch A				
M.H. 133 to Laundry	208'	3"	34,751	39,751	79.5 Static	Static 5.9 1.0 6.9	91.3
To Garage and Reclamation Bag	2467	2111	5,000	5,000	10.	.8	99.0
			Branch B				
M.H. 136 to Cold Storage	771	21"	200	4.500	9.	Static .1	
To Post Shop Bldg.	5731	2111	4,300	4,300	8.1	.6	96.4

G-2.03. (e) Condensate Return--Central Heating Plant to Regimental Areas: Trunk Line -- Dwgs. 672, 673 and 674

					1		
						407 (U)	50.34719
						,	
	49 15 1	/	627 F 3 : 1				
			edibəkil Yazırdığı	Phaed.		is a need to	
	16,30%		***				
		, a., ap	\$10,74	30,781.			621, 344
X		10 2 (1)					
	TIET:						
				\$18,5	11.00		asimmide.
		6,81	.8,186	232.52			
		• 1863					
	i de la companya de l						
是是"And in 一			8,68,6	608,4	* #- S	1340	
3							351
3 7 7 8 9			1.00				
				o dones.			
E TTO ATT AND	MTT.					1967	10.1.01
	10.0						
				0680,	100		
		10112					
. 23 12 2				a Chart			
							of the life
	4.7	0.02		int.	100		
	1.0.1	n reac					
Rain than							
							Les establis
		101			0.5.05	178,68	Surfacion Park
Land Comment							
				g domail			
							C 811 A
	18 102					FTT	ing anoth 14
	11.35		Carto A				
			C08.				11.10
		3 4 0					
		till an	ideal Lieu	10-00-0	24 2016		A Control of the Cont
A CONTRACTOR OF THE PARTY OF TH							

	Pipe Length Size	Bldg. Load Lbs Load Per hr.	Friction Total Load loss in Head in GPM Feet Feet
From C.H.P. to M.H. #5 and Dispensary	1,823'4" 100e in plant 1,923'4" 8"	178,598 128,517 1,500e 307,115	Tank E1: 98.0 70.0 614.23 23.4 97.4 Static 4. 27.4
To M.H. TL #6 & Hostess House	520' 8"	350 128,167 305,615 128,517	611. 6.2 104.6 Static 1. 7.2
To Post H.Q. and M.H. TL #7	450" 6"	17,989 177,098	354.2 8.1 Static 1.0 9.1 113.7
To Water Pumping Sta.	2501 611	200 159,109	318.2 3.5 117.2
To M.H. TL #8	180' 6"	17,757 158,909	317.8 2.5 Static 1. 3.5 120.7
To TL #9	490' 6"	16,194 141,152	282.3 5.6 Static 1. 6.6 127.3
TL #10	420" 6"	16,687 124,958	249.9 4.0 Static 1. 5.0 132.3
#204 and #202	851 6"	3,888 108,271	216.5 .6 132.9
#206	33 0 1 5 11	4,401 104,383	208.8 5.3 Static 1.
To Dogt March			6.3 139.2
To Post Theater and TL #13	400 5"	4,000e 99,982	199.9 6.0 Static 1. 7.0 146.2

Will great will give A Part and Lange. STATE SOLLA ing the second PROPERTY OF THE PARTY OF THE PA State Conner 2500 Top ? p #3 . 1008

	Pipe Length	e Size	Bldg. Load	Loadlbs Per hr.	Load GPM	Friction Loss In Feet	
To #107 TL #14	400	5"	4,401;	95,982	199.2	6.0	152.2
To #115 TL #15	3601	5"	1,958	91,581	183.2	4.5	156.7
TL #16	175'	5"	9,273	89,623	179.2	2.2	158.9
TL #17	410'	5"	13,300	80,350	160.7	3.9	162.8
TL #18	320'	5"	6,345	67,050	134.1	2.2	165.0
1-9B	211'1"	5"	1,944	60,705	121,4	1.2	166.2
TL #19 / #127,#128 and #125	270' Hospital	5 " .	4,761 54,000e 58,761	58,761	117.5	1.5	167.7
G-2.03.					Holcomb	Boulevard	
	Main	Acces	s Road: Ar	ea #3			
From TL #17 to #300	5601	3"	1,958	16,652	33.3 Static	Static 2.9 6. 8.9	113.7
To #302 and #323	2 470'	3"	981	14,694	29.4 Static	2.0 1. 3.0	125.6
To #304 and #30	8 630'	3"	2,255	13,713	27.4 Static	2.4 2. 4.4	130.0
#312 and 314	211'1"	210	6,345	11,458	22.9	1.7	131.7
#316	283'1"	2"	1,944	5,113	10.2	1.1	132.8
#318	217'1"	2"	1,944	3,169	6.3	.4	133.2
#320	217'1"	1 ¹ / ₂ "	366	1,225	2.3	.2	133.4
Div. H.Q.	4401	12"	859	859	147	.3	133.7
G-2.03 (g) Conder	sate	ReturnPo	st Troop	Area:		1
From TL #8 to #13	200 '	2 1 "	311	17,657	35.3		120.7

	•		

			ALBERTA.				
	(0,8	2,00%	282,69		48	6	about tone
TABLE	÷	3,801		1,968			11, 22, 212, 4
4.081		5.67.5	850,83		ug o		
6,091				136.300	26	1014	
0.201	11.3				#3		
94105				200g4			
				480, 58 480, 5		so the or	pme 831e,
	1		187,86 0.00 13 days		i esara		20.5-0
	as the b		16,662	830,1			
			1 . 617.81 88				1000 j. han 500 j
				308,0		BITTE	
		i (1,0			- 01	911898	
25.88	1		3,169	200.1	. 作	"417.55	
		6.5	029,1	588		t - andr	
7,53				1988			
1 1			eesa geers	JacqDy	er Refe	45 70 6 750 7	(3) 80.8-0
8.0		1,8 . 8,	25 789.5	1 448		g	8

	Pir Length S	oe Size	Bldg.	Load 1bs Per hr.	Load GPM	Friction Loss in Feet	Total Head In Ret			
#12	100'	2111	1,944	17,346	34.7	1.8	126.1			
#10 and #9	217'1"	2111	6,345	15,402	30.8	3.0	129.1			
#8	424'2"	2111	1,944	9,057	18.1	2.3	131.4			
#6	232'1"	2 2 "	1,944	7,113	14.2	.8	132.2			
#4	44910"	2211	419	5,169	10.3	.9	133.1			
#3 and #25	255'0"	2111	4,750	4,750	9.5 Static	1. 1.4	134.5			
G-2.03	(h) Conden	sate F	ReturnS	outh Side-	-E Stre		2 Dwg 634			
Comment of the second	(11) 0011401					Stat				
From M.H. TL #9 to #201	1701	3"	1,958	16,194	32.4	.8	128.1			
To #205 and #20	3 210'	311	2,363	14,236	28.5	.8	128.9			
#209	246'1"	21"	1,944	11,873	23.7	2.2	131.1			
#211 and 213 and 225	53917"	2 1 n	6,907	9,929	19.8 Static	3.4	176 5			
#217	223'1"	2"	1,944	3,022	6.0	5.4 1.4	136.5			
#2 1 9	380'	1½"	311	1,078	2.2	.3	138.2			
#221	163 7"	12"	401	767	1.5	.1	138.3			
#223	270!	12"	366	366	1. Static	1.0 1.1	139.4			
G-2.03. (i) Condensate Return-North Side-E Street: Area #2										
From M.H. TL						Sta	tic 132.3			
#10 and #208	320'	3"	1,944	16,687	33.4		134.0			
To #212	217'1"	3"	1,944	14,743	29.5		134.9			
#214 and #216	217'1"	3"	622	12,799	25.6	.7	135.6			
#220	247'	311	1,944	12,177	24.3	.7	136.3			

A 15 . 15 . 16 .			
			** No. 1767

						7 (200) · (2)	100.54
10 miles 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2						richiant.	
1,031	9.7						
							= 1
	70.0		Teo, R		4.68	kortga (
						PITTERS.	
		10.3		919	W/g	posess :	
		b.e n::::::::::::::::::::::::::::::::::::	ber.s		9/1/21		
		283E B++					
S.VET ALV.						victi	43 434
		2,000					
			N. 49. 11				
X.						/********	
ă de la	3.3						
							,
3.461		2.2					
				103		444201	
A				ong(1		
Y Let	11.0			artistal			
0.131			100.01				
8.001						Ageria.	
10 10 10 10 10 10 10 10 10 10 10 10 10 1							•

	Pipe Length	Size	Bldg. Load	Load lbs	Loa d	Friction Loss in Feet	Total Head in Feet			
#224 and #226	211'1"	211	6,345	10,233	20.5	1.4 1. 2.4	138.7			
#228	280'11"	2"	1,944	3,888	7.8 Static	.7 2. 2.7	141.4			
#227	217'1"	12"	1,944	1,944	3.9	.6	142.0			
G-2.03. (d) Condensate ReturnSouth SideB Street: Dwg. 632										
From TL #16 to #117	164'	2"	419	1,497	2.99	Static	158.9 159.0			
To #119	410'	2"	401	1,078	2.2	.1	159.1			
#121 and #123	160'	2"	677	677	1.3	-	159.1			
From TL #16 to #111	70 •	211	1,944	7,776	15.6	Static	158.9 159.2			
To #109	217'1"	2111	1,994	5,832	11.7	•5	159.7			
To #105	424'2"	2111	1,944	3,888	7.8	.5	160.2			
#101	217'1"	2"	1,944	1,944	3.9	.2	160.4			
G-2.03 (1	Conden	sate	ReturnNo	orth Side	B Stree	t: Dwg. 631				
From TL #17 to #114 to #112	15'	311	2,255	13,300	26.6	Static	162.8 162.9			
To #108	246'1"	3"	1,944	11,045	22.1	.6	163.5			
To M. H. B #14 and #104	474 ' 9 ¹ / ₂ "	2111	1,944	9,101	18.2	2.6	166.1			
#102	100'	2 1 1	1,944	7,157	14.3	.4	166.5			
Catholic Church	160'	21"	400	5,313	10.4	.3	166.8			
# 1 06	150'	2 2 11	4,401	4,813	9.6	.2	167.0			
Fire House	5301	2"	412	412	.82	.1	167.1			

-							
					18.8%	(1) (1)	150,810 41,142
		Soul	edibaci.	-1000			
			Par Mr.			dram's	
I appropriate the second				And the second second			
		200.5	Tees, or		468	H - LIE	
sales.	7:5						
	* .	8.7			- 48	# [11638]	
to tell .	7.5						
0.131		0.5		286.1			
						n /13	
	euth Dwg	138 6-	Johla Minak			12311245 A 183	
							AND STANS
20018815 9 NT					28	1001	
450.081 - L		99.5	1,007			,	
					ио		
		5.8.					
					N.S.	1001	ESI-/ SE WAR
F 17637							
							DAY IT SOME
er in this part			964,8	1,086		107	The second secon
L'is, et t	5.	X 9 17 W					
	÷.	11.7	ar iza,a	1,994	11.65	111731	
W. 831							
		0.7		1;944			
20021	9,	6.8		200, I	100	1,177,13	
163	. 770 :3		A9528 After		A otto	mebaal 1	
	Kirk						of Tip di war
100 k cor 51					tie:	18:	1112
162.5			15,800	2 4, 186			***
							801
1-1000	1 74.	1.5	820, TI	PW. 7		1 (24 9)	
							ARR RAN
						n So i prio	401126
1.801	0.9					4 4	
			7,167	1,002	p, le	rout	
166.5	4.		1075,	1.			
							Militalia
and the second		0.0	0.815	400			
B,001	8.	2.8.37					
		ata	1880 F	105,2	# 1	1001	7 000
T. W. vs. in							
		-					The Mount and
1,701	1.	SH.	818-09	, Sia .		5501	

G-2.03 (1) Condensate Return to Areas #4 and #5:

****	Length	ipe Size	Bldg. Load	Load lbs Per hr.	Load GPM	Friction Loss in Feet	Total Head in Feet
M.H. TL #6 to TL #20	3701	6"	25,066	128,167	256.3	Stati 3.5	c 104.6 108.1
TL #21 #315	250 •	5 "	311	103,101	206.2 Static	3.8 1. 4.8	112.9
To #425	2901	5"	562	102,790	205.6 Static	4.4 1. 5.4	118.3
Prot. Church	4601	5#	25,426	102,228 St	205.5 atic	7.0 2. 9.0	127.3
From TL #23 to TL #24	400 •	5"	13,674	76, 802	153.6 tatic		127.3
TL #25 #401	200 1	5"	1,958	63,128	126.2	1.2	131.9
To TL #27	730 '	5"	14,865	61,170	122.3	4.3	137.4
To end of Trunk Line	640	4" Future	26,305 20,000 46,305	46,305	92.6	6.8	144.2
G-2.03.	(m) Cond	ensate . Access	Return-S Road: Dw	South Side-	-Holcomb	Boulevar	<u>a</u>
From TL #2 #301 to #305	200 •	3"	3,888	25,066	50.1	Static 2.3 3.	104.6
To #309, #313 and #307	516*2*	3"	8,289	21,178 St	42.4	4.3	
 321	561"	3"	1,944	12,889	25.8	2.1	115.2
						5.1	120.3

13,676 70,002 1,73,6 A to the second

	Pip Length	e Size	Bldg. Load	Load lb.	s. Load	Friction Loss in Feet	Total Head in Set
#323	217'1"	2111	1,944	10.945	21.9	1.6	121.9
;¦⊧327	27711"	2111	1,944	9,001	18	1.5	123.4
#325 and #326	211-1"	2"	6,345	7,057	14.1 Static	1.4 1. 2.4	125.8
м.н. ма #1	189"1"	12"	712-	712	1.4 Static	3. 3.1	128.9
G-2.03	(n) Conden	sate I	ReturnNo	rth Side	N Stree	t; Area #5	dwg
	10.00	•					
From TL #27	70'	3"	1,958	14,865	29.7	Static .3	137.4
# 502	310'	3"	1,944	12,907	25.8	1.0	138.7
#506 and #508	217'1"	2 2 11	6,345	10.963	21.9 Static	1.6 1.0 2.6	141.3
!!							
# 510	357'1"	2"	1,944	4,618	9.2	1.2	142.5
#514	217'1"	2"	1,944	2,674	5.3	.3	142.8
#516 and #518	180'	1출"	730	730	1.3 Static	1.0 1.1	143.9
G-2.03.	(o) Conde	nsate	Return-S	outh Side	N Stre	et: Area #	5
是美华·	Dwg.						
From TL to #501 and #524	125'	3"	873	26,305	52.6 Static	Static 1.6 2.0	144.2
						3.6	147.8
#503	420	3"	1,944	25,432	50.9	5.0	152.8
₩507	217'1"	3"	1,944	23,488	47.0	2.3	155.1
#511 and #509	357'1"	3"	6,345	21,544	43.1	3.2	158.3
# 51 5	217'1"	3"	1,944	15,199	30.4	1.0	159.3

-						20, 2, 2
			3 , pdl 4 = 01	12 12 12 13 14 15 15 15 15 15 15 15 15 15 15 15 15 15		
			8,48,04	1. Tak 2		
					3 .411.63	
					"1-110	
	41	La		S.M.		
				orta messis della	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
						13) 55 10/14
	ANTEL OF		ed 688.01			
				1.500		
				2 00040.	* - 1 * 11745	
		17 E.L	s.s. sm.k			
			.688		63 5412 (B)	
		V	z.i. or .		# 1 FORE.	
			internation		ise annulator (C	,
			10.05 BOZ.	275	eg *301	
		2000 N		35 235.4	az. * * pig.	
	No. 1981	AR OF	15.66 (Sec.		ns mitali	
	1.22.221		100 100		no north	
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					

	Pip Length		Bldg. Load lbs	Load . Per h	lbs. Load	Friction Loss in Feet	
#517	515 '1"	3"	1,944	13,255		1.0	
		Ů	1,011	10,200	26.5 Static	1.8	
						2.8	162.1
#519 #523	217'1"	211	1,944	11,311	22.6	1.7	163.8
#521	277'1"	2111	6,345	9,367	18.7	1.6	165.4
#527	217'1"	2"	1,944	3,022	6.	.4	
					Static	2.	
						2.4	167.8
#526 #520	361	2"	311	1,078	2.1	0.0	167.8
#522	5801	2"	767	7 67	1.5	.1	167.9
G-2.03.	(p) Conde	nsato :	ReturnN	orth Sid	leK Stro	et. Area	#4:
	Dwg N	0. 637			***		. " -
From TL #23 to						Stati	e 127.3
#400 and #404	2201	3"	2,255	24,976	49.9	2.6	. 15110
					Static	2.0 4.6	131.9
m 11400 - 1 400							101.5
To 7406 and 408	211'1"	3" ,	6,345	22,721	45.4	2:1	
					Static	$\frac{1.0}{3.1}$	135.0
4430	001 + 1 !!	n 11					
#410	281'1"	3"	1,944	16,376	32.8	1.4	136.4
#4 12	217'1"	2 2 11	1,944	14,432	28.9	2.7	139.1
#420, # 4 22							
#424 and #416	513'2"	2111	8,600	12,488	25.0	4.7	143.8
#1 26	291'1"	2"	1,944	3,888	7 0	0	
	SOL 1	-	1,044	0,000	7.8 Static	.8	
						2.8	146.6
#427	217'2"	2"	1,944	1,944	3.9	.2	
					Static	$\frac{1.0}{1.2}$	7.4
						1.2	147.8

in Internet no is							
		Short', self					
Conference town Andrews							
	S. 1		artist	16.1	* 6 / / B	ivalata	
		7.53	15,11.			TITES !	
					a 6 1	I+COM A	
				15,8			
						11728	
	- 4					4	
5 B250 F							
		1,3					
						1088	
The water							
	0.12						
101,87.101							
						elette 4	
0.25							
				4.0.13		1111111	
	7.7			202, 60	16 2 3 3		
					,		
		0-23		000,0			
					H ·		
0.011							
			1,36.	1.0.1			
		1 12 1					
3.111							

G-2.03 (q) Condensate Return--South Side--K Street;

	Pipe Length	Size	Bldgs. Load lbs	Load l	bs Load . GPM	Friction Loss in Feet	Head in
From MH T1 #24 to #403 and #407	485	3"	2,363	13,674	27.3 Static	Stati 1.8 1.0 2.8	131.9 134.7
#409	241'1"	2="	1,944	11,311	22.6 Static	1.9	137.6
#411 and #415	53917"	2 <u>1</u> "	6,345	9,367	18.7	3.1	140.7
<i>∯</i> 417	248'1"	2 ¹ / ₂ "	1,944	3,022	6.	.2	140.9
#421 and #419	355 •	2"	712	1,078	2.2	.1	141.0
 4 23	255	2"	366	366	.7 Static	0.0 4.0 4.0	145.0

And L. V. H. V. D. D. A. H. W. C. D.							
A SAN STORE							
A SAN STORE	O		Lio Stan			Jack (a)	100
Asset 12 and 12		371.7 (3.4.45)	37			4 2 4	
And the state of t					9		
The state of the s			A TOTAL	ol basi	10314	danal	
C. S. S. SES. SES. SES. SES. SES. SES. S							
ell laiss fines were with the second of the			V 70 10 15 15 15 15 15 15 15 15 15 15 15 15 15	20% S		133	
TARLE STORY	(T. 101 12.1, 1						
						4	
850.2 410 1 11035 							
850.2 410 1 11035 					16	mo r c s o	
C. I. S. Evo. 1 S. P. P. F. S. S. P.	L'Amore La face	Tall San	184	i kiro di.			
C. I. S. Evo. 1 S. P. P. F. S. S. P.						A PAGENT	
0,044	8.025	18					
0.845							
080 75 75 180	The state of the s				,110		
							,
					93	1388	
		•					
			,				
	Managar 197						

G-2.04 (a) Division Training Area Total Distribution Losses.

	Lbs. per hr.	Lbs. per yr.
Industrial Area	976	8,550,000
14" North Feeder to half of Area 3, Areas 1 & 2 and		
Post Troops	6,336	55,500,000
14" South Feeder to half		
of Area 3 & Areas 4 & 5	4,858	42,500,000 106,550,000
	12,170	106,550,000

Allowing 35¢ per 1000 lbs. as the incremental cost of production at the Central Heating Plant, then line losses amount to 106,550 x \$.35 = \$37,300 per year. This is an important item of expense and should be watched carefully - for a variation of 10% amounts to \$3,700 per year. Every effort should be made by scheduled inspections, routine maintenance etc. to keep leaks, uninsulated pipe surface etc. reduced to a minimum.

The maximum amount of condensate normally handled by one trap is in Manhole TL No. 10, where one trap drains the 430° of 14" and 910° of 12" pipe extending back to Manhole TL No. 7, totaling 553 lbs. of condensate per hour.

There are a total of 137 drip traps in manholes and mechanical pits used for draining the steam distribution system. Some of the mechanical pits contain traps for dripping the inside high pressure piping, through the steam service. Drip traps, valves, expansion joints and strainers should have daily inspection when first put into service and as the system and equipment operates smoothly the inspection period may be gradually lengthened to monthly intervals which should be kept up for at least the first year. Records showing maintenance performed on each trap, mechanical pit, manhole, etc. should then be used as a guide for permanent routine inspection and maintenance.

Distribution Losses as used in the following tabulations are

Steam Pipe Size	Condensate per hr. per 100 of pipe
1-1/2" 2" 2-1/2" 3"	
211	6 7.5
2-1/2"	9
3"	11
411	14
5"	17.5
6"	21
8"	27
10"	34
12"	40
14"	44

menter manner area metal history and med addit AND THE REST 500,088,8 The deat to be a street to boo I A I court A sould 000,000,38 Me fouth Passage to kells d s a coera o a mount 4,890 Aloning 55% per 1000 lbs. as the incremental cost of preduction a deap a side and the lease and and the first and the side as a second and a second a second and ed birdd bes cassaxe to sent their topol, as at \$257 whom to be wanty was tor a reference to long and a tol a till the bury. endano falan onfavor , enciroequal beinbedee y eban ed blaces feelba "Marial a 'et l'amber lete estrue egle tetelentre della med est ist at gove one of beliand plinning ofpendance to dayout spelan and , while has the hos the good out anieth good one other, all all all a edesusons to Manes to Times of T. So. 7, totaling 558 lbs. of condensate atig lacinadism one relocate of any direct of the lacet a sub-Antimonom ont to one . wotave mother lately mosts out golden until the state of the edicients by atmiot noisgages, seeder a seri give abbres and medays bith so bee golvess cont, sug or all ness notice and ville was to Lyengles when the control of the con construct the nearest and oblig a be been ed test bluede wete please are constituted but wells to to entitate der gainofist est al bon as access animotypati and my probably bee egic to wood year 中的人類 4478 401

G-2.04. (b) Condensate Drips, Industrial Area.

	Location of Drippt	Pi	Size	Cond.lbs.per hr.per100'pips	Cond.lbs. per hour	Cond.cumulative lbs. per hour
From C.H.P t MH No.131	MH 133	168'	8#	27	45	
C.H.P. to MH No. 130		91'	8 "	27	25	
MH 130 to No. 131		1991	8 11	27	54	
Propane Gas	.2/	110'	2111	9	10	
MH 131 to No. 133		954 '	8"	27	257 391	391
MH 133 to MH No. 135		281'	6"	21	59	
To MH 136	MH 135	645	6 11 .	21	135	
Bakery		90 1	311	11	10	
Fire House		175'	22"	9	16 220	611
MH 136 to . No. 138	MH 136	339 1	4"	14	47	
Commissary		140'	2½"	9	13 60	671
		Bre	nch C			
MH 130 to MH 139	MH 139	441	4"	14	62	
Garage •		90 1	3"	11	10 72	743
. 7		Bre	nch A	**************************************		
MH 133 Reclamation	MH 134	208 ' 467 ' 90 '	8" 4" 2 ¹ / ₂ "	27 14 9	56 65 8	
			~		129	872
Garage	Garage	20 '	3"	11	2	874

			Contemporary (1 = 1 1 = 1 = 1
Svidnima a birco	endlibeed w		togia gettes	
land man a soul	theed door only	5 1801 to a . m	esta daybildo eng	
	198	TS.	at 416	
			*8 *891 - 1/4	
			*8. *991 - Y	
	NA POLITICAL		4's •ou	
	9.72	. 79	*a *a * * *a * *	
Market / No.				
. 1, 7,				
			**	
	i ati			
		and the	F1. 3 1019 88(B	stall
	21.5		#8 +C9	
A A A A A A A A A A A A A A A A A A A				
	-16		143 * 361 \	
	4			
	是是"我			
The same of the sa	Samuel Comment			
20.40				
(10 g) (4) [1] [1] [1] [1]				
	53	1.00	THE STATE OF THE	
	- 10 7			
			TE 100 0 00 000	
	3		Britishing	
		10 mm		
		1	TO LOCK ALL IN	
	8	. 10		
The state of the s	Water States			
	eres A.			
M8	3		PA TERMINE	

G=2.04. (b) Continued.

	Location of Drippt. Len	Pipe	Cond ze hr.	d.1bs.per per 100 pipe	Cond.lbs.	Cond.cumulative
		Brar	nch B			
MH 136 to Post Shop		100	4 II 3 II	14 11	91 11 102	976
G-2.04	c) Drips fr	om Cent	ral Hea	ting Plant	to Areas	3, 2, & 1.
C.H.P. to MH TL 3	MH TL #2	9081	14"	44	400	400
To A.D.# 6A at 24.8	TL No. 3	250	14"	44	110	510
To A.D.# 6A at 24.15	TL No. 5	9251	14"	44	407	917
Dispensary	Dispensary	430	3"	11	47	964
From A.D.#6	TL No. 6	260'	14"	44	114	1078
4	Drawing	No. 67	3.			
From TL No to MH TL #		450 1	14"	44	198	
From TL No to MA # 17	.7 Bldg.302	560	6"	21	118	
To MA # 16	Bldg.302	470	5 "	17.5	82	
To Bldg.30	2 Bldg.302	80 1	2 ¹ / ₂ "	9. 7.5	7. 6.	
To Bldg.32	Bldg.302	300	2=11	9.	27 438	1516
Bldg.300	Bldg.300	110'	2"	7.5	8	1524
From MA 16 to Bldg.30		630 '	5"	17.5	1.1	0
Bldg. 308	Bldg. 308	90 1	2"	7.5	6	.6 1.640
Bldg. 304	Bldg. 304	90 '	112"	6	5.	

		F* 34	2.469

						4 回信题		
		and Labour (
		ved med a					THE STATE OF	
				13	2012 78			
					Mar.		AST SIX	
			11 >					
		1 32 0 % Of	ing Plant		Level 1880		eq (a)	
	A Property of		1				1.34	
								03/3
	·	000	· 14			* 90%		
								40 84
v	ots	OLL				Foas	TL No. 2	10
							a ,of 11	100
			7 - 44					
			1.5					
						1 000	8 .oh-22	
								0.414
.,						* 033		
			18				108+1018	
							SOC. 1515	
						1581	21 744 34 865	
			.0		11 1/2	1.00	806. apl8	3000
						* 03		
					H 400	1000		25.62
			0.7	,			008.3018	
				· .				dr.
		001	1 1,77				314g. 308	
		L 4	4.5			* 00	-005 . add	
	TRAY TO THE							
				,			1 - 100 - 30 IA	

G-2.04 (c) Continued.

	Location of Drippt.			Cond.lbs.per hr.per 100' pipe		Cond.cumulative lbs. per hour
From Bldg.30 to Bldg.316	8 Bldg.316	211:1" 283:1"	5" 4"	17.5 14.	37. 40.	
Bldg. 316	Bldg.316	90 1	2"	7.5	7. 84	1729
MA # 13 to Bldg. 312	Bldg.312	80 ' 20 '	4" 1½"	14 6	11	
	Drawing 636.				12	1741
From Bldg.31 to Bldg.314	2 Bldg.314	400	4"	14	56	1797
Bldg.318	Bldg .318	217'1" 90'	3" 2"	11 7.5	24 7 31	1828
Bldg.320	Bldg .320	217'1"	311	11 7•5	24 2 26	1854
Div.H.Q.(2)	Bldg.2	440'	3"	11	48	1902
	Drawing 673.					
Post HQ (1)	Bldg.1	50'	2"	7.5	4	1906
MH TL # 7 to TL # 10	TL #10	430 ' 910 '	14" 12"	44 40	189 364 553	2459
Water Pumpin Station (20)	g Bldg.20	310	2 <u>1</u> 11	9	28	2487
TL No. 8 to Bldg. 12	Bldg.12	300 1	5 11	17.5	52 ,	2539
Bldg.13	Bldg.13	130'	22"	9	12	2551
Bldg.10	Bldg.10	217'1" 320' 537'1"	4"	14	7 5	2626
Bldg.8	Bldg.8	424 '2"	4"	14	59	2685

	N. C.							
-								
	overalassio. to Ad			and along				
		ne arreson bark but						-,
		14 T B					16.0000.0	
		401						
						1180		
	America de la companya della company	19 - 20 To 19 - 19 - 19 - 19 - 19 - 19 - 19 - 19	×					
								Variable of the second
. 10		an manyangan a						
) .							a rative M	
	Text			AT.	#.			
					88		ara. Yala	
						4 58		
`								
			9					
		1.65						
,								
				()				
5 1	ST SOCIETY			11			1.35期	
- A			in the					
1								
							1,000	
		180						
		186					1	
			+					
								antique santa
	TAGE L.						ES. 3015	
							81.0037	
	23.51						25.2019	
						4173 12	ol.gotet	
	Contraction of the second			17		- VITTERS	,	
				1				
	1 2000			1-/ y 1- 1		1 2 450	*2518	
						;		

.

G-2.04. (c) Continued.

	Location of Drip Pt.	Pipe Length	Size hr	ond.lbs.per per 100'pipe	Cond.lbs. per hr.	Cond. cumulative lbs. per hour
Bldg. 6	Bldg.#8	232'1"	4"	14	32	2717
MH PT #1 Bldg.3 Bldg. 25	MH PT#1	704 · 120 · 220 ·	4" 3" 3"	14 11 11	98 13 24	
Draw	ing 645.				135	2852
Bldg.4	Bldg.4	120 '	12"	6	. 7	2859
Draw	ring 634.					
TH #9 to E #16	Bldg.201	170:	5" 2"	17.5 7.5	30. 16 46	2905
Bldg. 209	Bldg.209	456'1"	5" 2"	17.5 7.5	80 8 88	2993
Bldg. 205	Bldg.205	110'	1 <u>‡</u> "	6′	7.	3000
Bldg.203	Bldg.203	140'	12"	6	8	3008
E-3	Bldg . 213	539 ' 7" 90 ' 629 ' 7"	4"			
Bldg.211 Bldg.213	/1	100'	4" 2"	14 14 7.5	88 14 2 104	3112
Bldg. 225	Bldg.225	210 '	2 2 11	9		
					19	3131
Bldg. 217	Bldg.217	223'1"	3" 2½"	11 9	24 8. 32	3163
E#1	Bldg.221	300 ! 243 ! 7" 60 !	3" 3½" 2"	11 9 9.5	33 22 4 59	3222
Bldg.219 Bldg.223	Bldg.219 Bldg.223	140 ' 270 ' 200 '	2" 21" 2"	7.5 9 7.5	10 24 15	
Draw	ing 633.				39	3271
MH TL#10 to Bldg.21	2 Bldg.212	537'1"	5" 2"	17.5 7.5	94.	7.70
					161	3432

about 12 June (0) a boat to 1 and see red was see see the regard only 有工术自己基 # 848 TELVANO vis. mil \$50.5 LISTS ·22 1.0 1143

G-2.04. (c) Continued.

	Location of Drip Pt.	Pip Length		Cond.lbs.per hr. per 100' pipe	Cond.lbs. per hr.	Cond.cumulative lbs.per hour
Draw	ing 633 (co	ont'd)				
Bldg.208	Bldg.208	90'	2"	7.5	7	3439
To E#10	Bldg.220	464'1" 90'	5" 21"	17.5 9	81	
					89	3528
Bldg.216	Bldg.216	4001	2"	7.5	30	3558
Bldg.214	Bldg.214	80 1	2"	7.5	6	3564
MH E # 8	Bldg.228	211:1" 280:11"	3"	17.5	37 31	
Bldg.224 2-8B, 228		90 1	3"	14 11	13	
					91	3655
Bldg. 226	Bldg.224	385'	4" 1½"	14 6	54 1	
					55	3710
Bldg.227	Bldg.227	217'1"	311			
		307'1"	3"	11	34	3744
From TH#10 to TL #13	TL # 13	85 ' 330 ' 400 '	12"			
71.1- 00.0		815	12"	40	326	
Bldg. 206 TH#13 to T	L / - / - /	90 '	3"	11	10	
#14	/TL#13	400 1	12"	40	160 496	4240
P.Theater	P.T.#19	450 •				
No.19		450 '	4"	14	63	4303
TL#14 to TL #15	TL#14	360 ' 220 '	12"	40 14	1 4 4 31	
					174	4477
From TL#15 TL#16 . 115	115	175 · 140 ·	12"	40 7. 5	. 70	\$
					80	4557

The transfer course for the first transfer of the form of the first transfer of the form of the first transfer of transfer of the first transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer of transfer o P3 P14463 (00%, 04410) (044) . 11 1. 1 -Corr 18 Ner Table 188.

G-2.04 (c) Continued.

	Location of Drip Pt.	Pipe Length	Size	Cond.lbs.per hr. per 100'pipe	Cond.lbs. per hr.	Cond.cumulative
Draw	ing 632.					
From TL #10 to 117	6 Bldg.117	164' 130'	4" 1 2 "	1 4	23 8 31	4588
To 123	Bldg.123	160 · 570 ·	4"	14	80	
Bldg.123		210'	2"	7.5	16 96	4684
Bldg.119	Bldg.119	50 '	2"	7.5	4	4688
Bldg.121	Bldg.121	40 '	2"	7.5	3	4691
From T1#16 to 111	Bldg.111	70 ' 90 '	4" 2"	14 7.5	10 7 17	4708
мн в #5	Bldg,111	217'1"	4" 2"	14 7.5	30 7 37	4745
мн в #6	Bldg.105	42412" 90!	4" 2"	14 7.5	59 7 66	4811
Bldg •101	Bl dg .101	217'1"	4" 21"	14 9	30 8 38	4849
TL#16 to TL#18	MHTL#18	730 ' 381 '1" 1111 '1"	10" 10" 10"	34	376	5225
From TL #17 to Bldg 108	108	261'1" 90'	5" 2"	17.5 7.5	46 7 53	5278
Bldg.112	Bldg.112	90 °	2½" 2"	9 7. 5	8 2 10	
Bldg.114	Bldg.114	230 '	2"	7.5	17	5 7 88
						0000



G-2.04. (c) Continued.

Location of DripPt.	Pipe Length			Cond.lbs. Cond.c	umulative er hour
Drawing 632 Co	ntinued.				
MH B#13 to 102 Bldg.102	474'9½" 275'	5" 4" 3"	17.5 14 11	83 38 10	5936
Fire Hse.18 F.H.18 104 Cath.Church (17) 106 Fire Hse.18 106	100 ' 160 ' 150 ' 530 ' 90 '	4" 4" 4" 4" 4"	14	142	
Fire Hse.18	50 1	211	7.5	4	
				146	6082
104	30 1	211	7.5	2	6084
Cath.Churchl7 CC17 Bldg.118 Bldg.118	700 1	22" 4"	9 14	63 14	6147 6161
Bldg.122 Bldg.122	450	411	14	14	6223
Bldg .120 120	90 t	2"	7.5 no	7.	6230
MH TL#19 MH TL19 MH TL#19	pipe		cond.	0	6230
to MH B #8 Bldg.128	220 '	4" 2½"	14 9	31 14	0.075
				45	6275
Bldg.124 Bldg.124	40'	2"	7.5	3	6278
Bldg.127 Bldg.127	245' 15' 210'	3" 2" 2="	11 7.5 9	29 1	
Diug 120	210	42	9	28 58	6336
G-2.04. (d) Dr Drawing 674.	ips From	Central	Htg. Plant t	o Areas 4 & 5.	
C.H.P. to #3 MH TL#2	9081	14"	44	400	400
To AD#6A at TL#3 24.8	250 '	14"	44	110	510
To AD #6A at 24.15 TL# 5	9251	14"	44	407	917

(The Campulation Called THE PROPERTY OF THE PROPERTY O and the throughout 可過數 100 Mr. * - T. L. L. 10-17 12 10 1000 11, 4

G-2.04 (d) Continued.

	Location of Drip Pt.	Pipe Length		Cond.lbs.per hr.per 100' pipe		Cond.cumulative
To TL #6	TL # 6	260 1	14"	44	114	1078
Hostess Hs	e. (No.14)	500 1	22"	9	45	1123
To TL#20	Bldg.301	3701	12"	40	148	
Draw	ing 635.					
To MA #9 Bldg.301		200 ° 85 °	6" 2½"	21 9	42 8	
					198	1321
Bldg. 305	Bldg.305	30 °	2"	7.5	2	1323
MA #4 Bldg .321	Bldg .321	516'2" 561' 90'	6" 5" 3"	21 17.5 11 7.5	109 98 10	
DIAG TO SI				1.0	224	1547
Bl dg .307 to 313	Bldg.313	410'	311	11	44	
		20 1	12"	7.5	46	1593
Bldg . 309	Bldg.309	20 •	12"	6	1	1594
Bldg.323	Bldg.323	217'1"	5" 1호"	17.5 6	38 5	
					43	1637
MA #3 Bldg.327	Bldg.327	277 11" 90 1	5" 2"	17.5 7.5	48 7	
					55	1692
MA #3 to 'Bldg.324	Bldg.324	211'1" 189'1" 60'	4" 2" 2"	14 7.5 7.5	27 14 4	
					45	1737
Bldg.326	Bldg • 326	90 •	4" 1="	14	13 1	
					14	1751
Bldg .325	Bldg.325	400'	411	14	56	1807
Bldg. 317	Bldg.317	220'	2"	7.5	16	1823

				4	S (c) seed
in Test of the Day	sellamob and red	100,001,000 15 001 100 16	1901 2 2174		S 6240.5
			Mal -		
			460		15.0%) (0.0%)
				100	
			特別	1008	
	- S.			123	
The second section is a second second					
- 14					201.01.01
	\$	3.5			
	801		, is a	# 1 - 5 1 E	ter bill
		17.5		1000	
			# 5 # 5	104	
		3.5			
				1015	313.5518.A
		3.7		100	
	and the second				
1691			18 32		
		8.70	8.6	#1:71g	753.54648°
			n _e r.		
A TOTAL TOTAL	and the second s				
			118	# E * PCE	\$100,307
		912		*05	
		NOTE:			
				WITE IN	155.5619
	17.5		No.	11/2 1 (0)	
	14	7.5	75.00	- 1 - 4 G	
4357	i	ease of			
			H _{ar}	-7 40	e establi
		41			
		-1	at -		25. 35. ghi
3,000			a)		
		3.5			a tinyon
1 1 1 2 2 2 2 2 1 1 1 1 1 1 1 1 1 1 1 1					

というという

G-2.04 (d) Continued.

				Cond.lbs.per hr.per 100'pipe		Cond.cumulative
Draws	ing 675.					
From MH TL 20 to 315	Bldg.315	250° 180°	12" 2"	40 7. 5	100 14 114	1937
TL# 21 to TL # 23	TL #23	290 ' 460 ' 750 '	12" 12" 12"	40	300	2237
Bldg .425	Bldg.425	120'	211	7.5	9.	2246
TL #23 to Prot.Ch. Bldg.16	Bldg.16	330 ° 450 °	2 1 " 2 1 " 2 2 1 " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 1 " " 2 2 2 2	9	7 0	2316
Draw	ing 637.				,	
MH TL #23 to 404 404 400	Bldg •404	220 ' 90 ' 120 '	6" 2½" 2"	21 9 7.5	46 8 8 62	2378
J-#13 to J#12	MH J#14	211'1" 480' 498'2"	6" 4" 5"	21 14 17.5	44 67 87	2576
3 m	rich verber Skriver					2576
Bldg.406	Bldg.406	10'	2"	7.5	1	25 77
Bldg. 410	Bldg.410	90 '	2!	7.5	7	2584
Bldg.412	Bldg .412	251'7" 90'	5" 2"	17.5 7.5	44 7 51	2635
To 427 .	Bldg.427	261'7" 291'1" 217'1" 90'	5" 4" 4" 21"	17.5 14 14 9	46 41 30 8	
		-		*	125	2760
Bldg.424	Bldg.424	5001	4"	14	70	2830

								1			
									· Spekkel		
		7.									
	N. A.										
	vision in the second		001.1			101 - 01777					
1,00			100	100.00-0				0 1			
	galance removed to the first		Section at Leve	saccion (CS)	La Carrier de La Carrier						
1										1.510	
				01							
1.5%						7.0					
A	TARET	and the second									
NY C											
									1000		
8 1									103		
3											
.03.	6465					that .					
	OF DIA										
92											
E.											
							18				
									1000		
6										.018 955	
· · · · · · · · · · · · · · · · · · ·					1						
27-											
								4.3		100, 100	100
									1001	-	
	Committee of the second		400-120-140-2			,					
ori -	25 76										
-14											
											-
		aga ga baran en e									
								•			
						7.6			101	090.2016	
	f gruss.										
	1005										
										81122510	
						1.81					
	7								100		
	The state of the s	-									
41.77											
				ac k Y					11711857	SASA SAM	
1				101,							
									100	and the second	
	and the second	Carrier In Comment									
1											
									1008	Test-app	
					Y						

G-2.04 (d) Continued.

	Location of Drip Pt.	Pipe Length	Size	Cond.lbs.per hr.per 100'pipe	Cond.1bs.	Cond. cumulative
Bldg. 422	Bldg.422	20'	2"	7.5	2	2832
Bldg. 420	Bldg.420	10'	2"	7.5	1	2833
Bldg .416	Bldg.416	260'	22"	9	23	2856
Bldg.426	Bldg. 426	901	2"	7.5	7	2863
Draw	ing 675.					
From TH#23				1		
to TL#27	MH TL#24	400 °	10"	34	136	
		330 -	8	27	251	
Drawi	ing 638.					
From TL#24		539'1"	5"	17.5	94	
to 409	Bldg.409	485'	5"	17.5	85	
		241:1"	5" 2"	17.5	42	
		30 .	2"	7.5	7	
					228	3478
Bldg. 407	Bldg,407	901	2 ¹ / ₂ "	9	8	
		30'	2"	7.5	2	
					10	3488
Bldg . 403	Bldg.403	100'	2"	7.5	8	3492
MH J3 to	Bldg.411	248'1"	411			
MH J#2		300'	4"			
Bldg. 411		548'1"	411	14	77	3569
Bldg.415	Bldg .415	10'	12"	6	1	3670
Bldg .417	Bldg.417	90'	2"	7.5	7	3677
From MH J2		580 1	4"	14	81	
to 423	Bldg.423	170 .	2"	7.5	13	
Bldg .419		140'	2"	7.5	10	
		in i			104	3781
Bldg.421	Bldg.421	40'	2"	7.5	3	3784
Drawi	ng 675.					
Bldg. 401	Bldg .401	140 •	211	7.5	10	3794

1

and the same of th

ofo or or settling

T)

To

To

To

Bld

Bld

Bldg


G-2.04 (d) Continued.

Location of Drip Pt.			.lbs.per er 100'pipe		Cond.cumulative lbs. per hour
Drawing 639.					
MH TL#27 to Bldg. 502 Bldg.502	380 •	5"	17.5	66	3860
Bldg.500 Bldg.500	2011	2"	7.5	2.	3862
To MH M#4 M#4	217'1"	5 " 4 "	17.5 14	39 41 80	3942
To Bldg.510 510	357'1"	311	11	39	3981
Bldg. 514 514	217'1"	311			
			11	24	4005
Bldg.516 516	180	2 ¹ / ₂ "	9 7. 5	16 9 25	4030
Bldg. 518 518	300 1	2"	7.5	22	4052
Drawing 675					
TH #27 to end of Trunk Line 501	640 '	811	27	173	
Drawing 640.					
To Bldg.501 Bldg.503	125' 30' 420'	6" 2" 6"	21 7.5 21	26 2 88	
To 507 Bldg.507	217'1"	6"	21	289 46	4341
To Bldg.511 511	357'1" 290'	6"	21 14	75 41	
-				116	4503
Bldg.515 515	217'1"	5"	17.5	38	4541
Bldg.517 517	732'1"	5"	17.5	128	4669
Bldg. 519 519	none	1.		0	4669
Bldg. 523 523	277'1"	5"	17.5	48	4717
Bldg. 521 521	290 •	4"	14	41	4758

San Sheet Colon A period of the graphs of the graphs a limit The real results below the second of the sec # 0 *121288

G-2.04 (d) Continued.

	Location of Drip Pt. I	Pipe ength Si		lbs.per r 100'pipe		Cond.cumulative lbs.per hour
Dra	wing 640 (Co	ntinued)				
Bldg.527	Bldg.527	217'1" 30' 580' 827'1"	3" 3" 3"	11	91	4849
Bldg.526	626	40'	2"	7.5	3.	4852
Bldg.522	522	10'	12"	6	1.	4853
Bldg. 520	520	90 '	12"	6	5.	4858



G-2.05. Naval Hospital Steam Distribution.

(a) Pressure Drop Study. The purpose of this study is to determine the pressure drop throughout the steam distribution system at the Naval Hospital.

The lowest pressure was calculated to be 119.6 lbs. per sq. inch at the wards with 125 lbs. per sq. inch leaving the Hospital Power House, and 123.7 lbs. at the Hospital Laundry. This would indicate that the outgoing pressure under peak load conditions could be 105-110 lb. and at times other than peak load a pressure of 90 should be sufficient even with the Laundry operating, assuming the Laundry can operate with steam at 80 lbs. per sq. inch.

An operating schedule should be developed showing outgoing plant pressure required to maintain nimimum allowable working pressures for each hour of the day including a correct allowance for outdoor weather conditions.

If in the future a tie line is installed to connect the Hospital with Regimental Area No. 1, this main should be 10" diameter. An 8" line would give a pressure of 41.4 lbs. per sq. inch at the terminal point of the 6" main serving the Family Hospital. This is based on transmitting 54,000 lbs. per hour to the Hospital Area which is about 5,000 lbs (or 10%) in excess of the present load requirement. The excess is being reserved for two additional wards.

The pressure will be slightly higher if this additional 5,000 lbs. per hour is not transmitted.

Sound engineering practice indicates the need of a 10" connecting main to Area #1, with resulting pressure at the Family Hospital of 101.1 lbs. and 77.2 lbs. at the Laundry.

If the Hospital Area is served from the Central Heating Plant in the Division Training Area, the existing boiler plant should be maintained as an active emergency standby.

G-2.05. (b) Steam--Naval Hospital: Dwg. 3644

	Pi Length		Bldg. Load lbs.	Load lbs. per hour	Press. Drop lbs.	Resultant Pr. p.s.i.
From Power House to M.H. #152	701	8"	5,860	49,044	•9	125.0 12 4.1
To Laundry H-21	401	8"	3,295	43,184	.4	123.7
To M.H. 153	1701	811	4.250	39,889	1.4	122.3
To Nurses Home H-14	′ 160'	8"	2,250	35,639	.1	121.3

and the second makes the second books, the trace of Angula of the control ball agent of the control ball agent of the control of the contro TARFORE AND THE WAST OFFEE OF THE COURSE THE STREET THROUGH The security described the light out the very more for the section of the section mistrovida de la seculitar arpino april a la como de la forthe nouse on the ser threads of mison root in a book and desired Problem of State of Seath Seath State of State Seath S app Typ (ETI OF DA CASTA ETES STATETO, MAD TODARD GO SALBRESTES August do la laceralisa lei es as esta de de desente de la companya de la company Alem alatronimot "Of a to both and contained politony pality alpha to Fight I. Dir to the Error Kanner and the or recent matchiner dispute to be the cold the set of the set NAME OF THE PARTY 1,630,38 - 003, h - 21 16

G-2.05 (b) (Cont'd)

	Pipe Length		Bldg. Load lbs.	Load lbs. Per hour	Press. Drop lbs.	Resultant Pr. p.s.i.
To M.H. 154 to Wards	3001	8"	33,389	33,389	1.7	119.6
From M. H. 152 to Shops and Corpsmen Barracks	2401	4"	400 4,400 4,800	5,860	1.8	122.3
To Garage	1801	4"	460	1,060	-	122.3
To Medical Warehouse H-17	2801	4"	600	600	-	122.3
From Shops to M.H. 150 to Corpsmen Barracks H-23 & H-24	4801	4"	4,400	4,400	.2	122.3 120.3
From M.H. 153 to AD#6 at Civilian Nurses Home H-16 & Family Hospital H-1	.5 310 1	6"t	1,250 3,000 4,250	4,250	.1	122.3 122.2
From Power House to M.H. 156 Warrant Officers Home H-28	3301	21/2"	150	150	.1	125. 124.9
G-2.05. (c)	Tie Li	ne Fr	om Regimen	ital Area:		
From Area #1 MH TL #19 to A.D.						117.7
#6 at Family Hos- pital H-15	3400 1	8"	54,000	54,000	76.3	41.4
MH TL 19 to A.D. #6 at Family Hos- pital H-15	3400	10"	4,250	54,000	17.6	101.1
To MH 153	3101	6"	35,639	49,750	23.6	77.5
To Laundry H-21	170'	8"	3,295	14,111	.3	77.2

G-2.05. (d) Hospital Area Steam Distribution - Condensate Return
Friction Loss Study. The purpose of this study is to determine the friction
loss throughout the condensate return system and to determine the head
against which the condensate pumps must operate.

The maximum head in the roturn main was found to be 22.3 at the Wards

and they will be

Andrew Committees - motocomerce mais a mais and a line of the committee of

plant and la 18.30 of the profession arm ordered of his book tandarm of

N. ALL

0.01

To

Fr

To

To H-

To War

Fro To Cor H-2

-50% OF \$1

.

To

To

From To (

with no allowance for future loads. However, insofar as return line capacity back to the Power House is concerned, there is more than ample capacity.

If the tie line is installed to the Regimental Area connecting at M.H. TL #19, then the head at M.H. 153 in the Hospital Area would be 203.7° or 90 p.s.i. at peak loads.

Condensate pumps have been specified to operate against 100 p.s.i.

G-2.05. (e) Condensate Return - Hospital Area.

	Pipe Length		Bldg. Load Lbs.	Load Lbs. Per Hour	Load GPM	Friction Loss in Feet	Total in Feet
From C.H.P. to M.H. #152	701	4"	5,860	49,044	tic - 98 tic -	12.0° 0.8 4.00 4.8	8.0
To Laundry H-21	401	4"	3,295	43,184	86	•38	13,2
To M.H. #153	170'	4"	4,250	39,889 Sta	80 tic	1.4 1.00 2.4	15.6
To Nurses! Home H-14	160	4"	2,250	35,639 Sta	71	1.0 4.00 5.00	20.6
To M.H. #154 and Wards	3001	4"	33,389	33,389	67	1.7	22.3
From M.H. #152 To Shops H-19 & Corpsmen Barracks H-23 & H-24	2401	2 <u>1</u> "	400 4,400 4,800	5,860 Sta	12 tic	.60 - 1.00 1.60	12.8
To Garage	1801	2 <u>1</u> n	460	1,060	.2	.02	14.4
To Medical Ware- house H-17	2801	2 <u>1</u> "	600	600	1.2	0	14.4 14.4
From Shops H-19 To Corpsmen H-23 & H-24 MH 150	4801	2늘"	4,400	4,400 Sta	8.8 tic	.77 - 2.00 2.77	17.2

The state of the s A freeze was November and ready and for particular and a second and an experience . 1 Constitution of the second

G-2.05. (e) (Cont'd)

***	Pipe Length Size		Load Lbs. Per Hour		Friction Loss in Feet	Total in Feet
From MH 153 to AD#6	310' 3"	3,000	4,250	8.5	atic - 0.2	15.6 15.8
From AD#6 to Civilian Nurses Home H-16	수 470 l 2분	1,250	1,250	2.5	0.1	15.9
From Area #1 MH TL #19 to AD #6 of Family				St	atic -	167.7
Hospital	34001 5"	4,250	54,000 Statio	108	13.6 9.0 22.6	190.3
From AD#6 to MH #153	3101 3"	35,639	49,750 Static	99	12.4 1.0 13.4	203.7

G-2.05. (f) Naval Hospital Total Steam Distribution Losses.

Losses - Pounds per Hour - 562, Pounds per Year - 4,940,000

Allowing 35¢ per M. pounds as the incremental cost of production at the Central Heating Plant, then line losses amount to

4940 x .35 = \$1,730 per year.

This is an important item of expense and should be watched carefully for a variation of 10% amounts to \$173 per year. Every effort should be made by scheduled inspections, routine maintenance, etc. to keep leaks, uninsulated pipe surface, etc. reduced to a minimum.

The maximum amount of condensate normally handled by one trap, is in Manhole #154 where one trap drains a section of main giving 307 lbs. per hour of condensate.

There are a total of 8 drip traps in manholes and mechanical pits used for draining the steam distribution system. Some of the mechanical pits have traps for dripping the inside high pressure piping, through the steam service.

Drip traps, valves, expansion joints and strainers should have daily inspection when first put linto service and as the system and equipment operates smoothly, the inspection period may be gradually lengthened to monthly intervals which should be kept up for at least the first year.

THE LOUIS A PROOF THE STATE OF THE STATE OF THE WAS THE WAS THE PARTY OF THE PARTY Sample of the deep industry and the second of the party o to the toy and the second of the second and the second of the second the second the second se The Alvado trolls will be an area of a manager of the delimination of the control al de sens un es políticos ellegrados consus Engo lo frescoso politicos de The last the pulses show he delines a selection and are and are a selection Taken a straightfour was factories as some 2 to 2 to 1 to 1 to 1 to 1 to 1 The leaden and the omen, were his stationerally there and printers " of the control of the state of the process of the state (14) was blood to pool the bar ather in principle and the later of the contract of the contrac

Records showing maintenance performed on each trap, mechanical pit, manhole, etc. should then be used as a guide for permanent routine inspection and maintenance.

Distribution Losses as used in the following tabulations are:

	AM F					ATE #/HR/1000 F PIPE	
	2+1/3" 4" 5" 6" 8"		1			9 11 14 17.5 21.	
	G-2.	05. (g) Hos	pital	Distributi	on Losses:	
		ion of oint					Cond. cumulative
C.H.P. to War & Anchor at			701	8"	27	19	
Family Hospit H-15		IH#154	401	8"	27	11	
			65'	8"	14 27	9 46	
No.			3101	6"	21	65	
			160	8"	27	43	
			3001	8"	27	80	
			501	311	11	6	
			2001	4"	14	28	307
						307	
AD#6 to Civili							
Nurses Home-H-	-16 · 1	四#155	2001				TIME
			2701	.7.			
			4701	2111	9 -	42	349
						15	010
From MH#152 t			2401	4"	14	34	
Garage & Corp							
men B. H-23 &							
H-24	I	证拼150	4801	4"	14	68	
			501	3"	11	6	
			180	4"	14	25	472
						123	472
Branch to Bld	lo.	1					
Shops		H-19	351	2글"	9	3	1 1 1
				2		3	475

*Copyright (Copyright Not). . .

G-2.05. (g) (Cont'd)

	Location of Drip Point	Pipe Length S	ize	Cond. lbs. per hr. per 100' Pipe	cond. lbs.	Cond.cumulative lbs. per hour
Branch to Corpsmen H-24	Bldg.H-24	501	3".	11 _	6	481
From MH # 151 to Medical Warehouse						
H-17	Garage	2801	4" 2½"	9	39.0 2. 41.0	522
Branch to Medical Warehouse						
H-17	Bldg.H-17	15'	2 2 2 1	9	1.0	523
C.H.P. to Warrant Officers Home H-28	мн <i>#</i> 156	430	2호"	9	39.	562
					. 39	302

potitions of the last value of the last of

G-2.06. Rifle Range--Steam Distribution:

(a) Pressure Drop Study: The purpose of this study is to determine the pressure drop throughout the steam distribution system under peak load conditions.

With an allowance of 4,000 lbs. per hour at Building RR 5 and 3,500 lbs. per hour at Building RR 8, the minimum pressure was computed to be 103.8 p.s.i. gauge at manhole RR #9, near the Officers Quarters. With the water heater requiring 50 p.s.i. plus an allowance of 25 lbs for pressure drop through the pressure reducing valve, a working pressure of of 75 p.s.i. would seem ample under peak load conditions. This would permit operating the boiler plant at 100 lbs. under peak load conditions and without the future load allowed for, an even lower pressure would be sufficient.

Under peak load conditions, a boiler pressure around 75 lbs. should be sufficient. For efficient operation a graph should be prepared showing necessary boiler pressure under different weather conitions required to maintain minimum effective pressure at the far end of the system. Boilers should be operated at the lowest possible pressure at all times for maximum economy in fuel and maintenance.

(b) Steam--Rifle Range: Pressure Drop Table, Dwg. 680

	Pipe Length Size	Bldg.	Load lbs per hr.	Press. Drop lbs.	Resultant Pr.p.s.i.
From C.H.P. RR 15 to RR 1	210' 6"	1,944	24,735	3.2	125 121.8
To M.H. RR2	160' 6"	14,233	22,791	2.0	119.8
To M.H. RR7, Rall and RR10	395' 4"	1,219	8,558	6.6	113.2
RR9	325' 4"	980	7,339	4.1	109.1
M.H. RR8 and RR 12	210', 4"	401	6,359	2.0	107.1
RR8	Futur 350' 4"	1,958 3,500 5,458	5,958	3.1	104.0
To M.H. RR9 Officers					
Quarters	260' 2 ¹ / ₂ "	500	500	.2	103.8
	South	Branch from	m M.H. RR 2		
From M.H.				- /	7
RR2 to M.H. RR 3	57'1" 6"	1,944	14,233.	.3	119.8 119.5

ote de vejete e tot de la transport des propiets de velocité de velocité (d) de la company de la company de la La company de la company de la company de la company de la company de la company de la company de la company d

The state of the second

The property of the state of th

The state of the s

060 agest a foel good expensed applies at the more (d).

Large -	el gang	ang mang			da pays d	
						1.H.D 2001
****	3.44	24,785	995'T.	*9		1 25 00 31 1
				110	'car.	SEEL . H. William
		1				. V.201 . EL. (102)
2,814		#03.f	SUIS, I	· 自杂	* * * * * * * * * * * * * * * * * * * *	tring of the
1,801	1.8	ANG T		9.5		
1.VOI	0.5					1000 001 .R.A.
			eac.r			
arici -	1.5		008.8		A CREAT	
103.60						2101/11/

IS any Mil Cooke here will decide

G-2.06. (b) (Cont'd)

	Pip Length		Bldg. Load	Load lbs per hr.	Press. Drop lbs.	Resultant Pr.p.s.i.
RR3	90 •	6 ¹¹	4,401	12,289	.3	119.2
To RR 4	267'1"	4"	1,944	7,888	3.7	115.5
RR 5	217'1"	4" Future	1,944 4,000 5,944	5,944	1.7	113.8

G-2.06 (c) Condensate Return Friction Loss Study: The purpose of this study was to determine the friction loss throughout the condensate return system, and to determine the head against which the condensate pumps will have to operate.

The maximum head (32.3') was found to be at manhole RR #9 where a three valve lifting trap returns the condensate from the Officer's Quarters. With a head of 32.3' when allowing for 3,500 lbs. per hour future load at the theater and 4,000 lbs. per hour future at Building RR 5, then the return line has sufficient capacity.

G-2.06 (d) Condensate Return--Rifle Range:

	Pi Length	pe Size	Bldg Load	Load la	s Load GPM	Friction Loss in Feet	Total Headin Feet 6.0
From C.H.P.RR 15 to RR 1	210'	2층"	1,944	24 ,7 35	49.5 Static -	7.4 3.5 10.9	16.9
To MH RR 2	160'	21 "	14,233	22,791	45.6 Static -	4.8 2. 6.8	23.7
To MH RR 7	395 •	211	1,219	8,558	17.1 Static -	2.0 4. 6.0	29.7
B.O.Q. RR 9	3251	21"	980	7,339	14.7	1.2	30.9
MH RR 8	210'	21"	401	6,359	12.7	.6	31.5
To RR 8	3501	2 1 "	5,458	5,958	11.9	.8	32.3
To MH RR 9	260'	2 ¹ / ₂ "	500	500	1.0		32.3

5 1 5 (p) (b) (b) and the manager of the property of the state of 11/10 -and had been to be the subsection to be a first of the function of the section of the section of the section of teneral of the armips of seminary (3) being AND COLORS OF THE COLORS OF THE PROPERTY OF TH F 700 80 to. The tent of the second state of tead - December on the Market Pro 0.1 0000 - 1000 - 100 (0.2)

G-2.06 (d) (Cont'd)

South Branch From MH RR 2

	Pi Length		Bldg. Load	Load lbs.	Load GPM	Friction Loss in Feet	Total Head in Feet 23.7
From MH RR 2 to MH RR 3	57'1"	21 "	1,944	14,233	28.5	.7	24.4
To RR 3	90	211	4,401	12,289	24.6	.9	25.3
RR 4	267'1"	2111	1,944	1,888	15.8	1.1	26.4
RR 5	217'1"	2111	5,944	5,944	11.9	•5	26.9

G-2.06. (e) Rifle Range--Total Steam Distribution Losses: Losses in pounds per hour, 501; pounds per year, 4,380,000. Allowing 35 cents per M. pounds as the incremental cost of production at the Central Heating Plant, then line losses ammount to

4,380 x .35¢ = \$1,536.00 per year.

While this is not a large expense it is an important one and should be watched carefully. Every effort should be made by scheduled inspections, routine maintenance etc. to keep leaks, uninsulated pipe surface etc. reduced to a minimum. The maximum amount of condensate normally handled by one trap is in Building RR 10 where the condensate amounts to 114 pounds per hour.

There are a total of 11 drip traps in manholes and mechanical pits used for draining the steam distribution system. Some of the mechanical pits have traps for dripping the inside high pressure piping, through the steam service. This system should have the same routine inspection and maintenance as recommended for the Division Training Area -Section G-2.04.

Steam Distribution Losses

	Location	Pipe		Cond.lbs.per	Cond.lbs.	Cond. cumulative	
	of Drip Pt	Length	Size	hr.per 100 'pipe	per hr.	lbs.per hour	
From C.H.	P. RR15						
to RR 1	RR 1	210'	6"				
		160'	6"				
		57'1"	6"				
		427'1"	6"	21	90	90	
RR 2 to							
RR 3	RR 2	901	6"	21	19	109	
RR 3	RR 2	285	4"	14	40	149	

3.45 3. SAN A THE RESERVE no tomora bulled beat medical medical sale to be be as as a large of the Tubble true per of outsides in a sale from the true and a serious or the outside of the outside outside of the outside of the outside of the outside outside of the outside outside of the outside ou the action as executed his comments. All called the second as your one of his The thirty of the second process in the frame of mental court in the second second second second second second To 340 to troot - bord conferent , which at Paul with bioment . To be the border district the Control of the State of the Sta the property of the property of the color of the property of t

G-2.06 (e) (Cont'd)

				1.1bs.per per 100'pipe		Cond.cumulative
To RR 4	RR 4	267'1" 217'1" 484'2"	4" 4" 4"	14	68	217
From MH I						
to RR 10	RR 10	395'	4"	14	55	
		80'	25"	9	7	
m- D 0 0	ממת	70 · 325 ·	21" 21" 4"	9 14	6	
To B.O.Q	. KRS	323'	4	14	1 14	331
	*				114	201
RR #11	,					
Armory	RR#11	801	2111	9	7	338
	Daily The State of		~			
B.O.Q. R	R9					
to RR 8	B.O.Q.	560	411	14	78	
	RR 9	21'	2111	9	2	
					80	418
DD 10	DD 10	50!	2111	9	4	400
RR 12	RR 12	50,	22	9	4	422
From RR8	to					
MH RR #9		2601	2111			
		30 •	2511			
		2901	2년# 2년# 2년#	9	26	448
From MH	RR Low pr.	5001	21111	9	45	
#9 to en		100'	28	7.5	8	
	RR #9				53	501
	High Pr.					
/	Trap MH					
	RR #9	no main	drippe	d	0	501

G-2.07. Barrage Balloon Battalion -- Steam Distribution:

(a) Pressure Drop Study: The purpose of this study is to determine the pressure drop throughout the Steam Distribution System under peak load conditions and to recommend operating pressures. With an allowance of 2,00 lb. per hour at manhole BB #5 and an allowance of 12,488 lb. per hour at manhole BB #1 for a future group comprising 4 Barracks, one Mess Hall, and one Battalion Administration Building, the minimum computed pressure is 106.5 p.s.i. at Manhole BB #5. With a maximum of 75 p.s.i. required, the boilers could be operated at 100 p.s.i. during peak load conditions and during other than peak load conditions pressures between 75 and 100 should be sufficient. Without the future load connected, the pressure drop will be very small even under peak load conditions.

(a) (a) (a) (a) (a) (a) 76 ... 7.1.183 MALL PROPERTY. parts of the formation of the third parties of the first and To be a series and the series of the series Avenue de la company de la la manage montre de la company An operating schedule should be made up showing boiler pressure necessary to maintain minimum allowable pressure under varying weather conditions. Boilers and Steam Distribution System should be operated at the lowest possible pressure for maximum economy in fuel and maintenance.

G-2.07 (b) Steam-Barrage Balloon Battalion: Pressure Drop Table

Dwg. No. 3653.

	Pi Length	pe Size	Bldg. Load	Load lbs. per hour	Pressure Drop lbs.	Resultant Pr.p.s.i.
From C.H.P. BB9 to M. H. BB #1	2421	6"	14,889	29,754	5.1	125 119.9
To AD #6 at BB 3 D and BB 2 Future 4-B7776			419 1,958 2,377 12,488			
1-M4401 1-BA311 12488	881	6"	14,865	14,865	.5	119.4
From M.H. BB #1 to BB 7	124'	6"	4,401	14,889	.7	119.9 119.2
To M.H. BB #2	266'	4"	3,888	10,488	6.6	112.6
To M.H. BB #3	3081	4"	1,944	6,600	3.1	109.5
To M.H. BB #4	252'	4 ¹¹	1,944	6,456	2.6	106.9
To M.H. BB #5		Fitting	712			
	2601	411	2,712	2,712	.4	106.5
From M.H. BB #2 to M.A. BB #6	2381	4"	1,944	1,944	.2	112.6

⁽c) Condensate Return Friction Loss Study: The purpose of this study was to determine the friction loss throughout the condensate return system and to determine the head against which the condensate pumps have to operate. The maximum head in the return main will be 28.2 feet (12 p.s.i.) at MT BB#5 including the future load of four Barracks, one Mess Hall and one Battalion Administration Building totaling 12,488 lbs. per hour at the branch to the Post Exchange plus 2,000 lbs. per hour at MH BB#5. Accordingly the return line has ample reserve capacity.

	C state and a s					
		Describes				
11,819	SAL ASSE					
M. Te er a	1,4		298 AI		1313	
	•					
		802,01		· ***		
					1 7	
					iohs	
			139.6			
		500.6				
	3.4		land of			
			- 100 S e-t			
in and the		1.4.4.0				

Accorded to a found and the source of the so

G-2.07. (d) Condensate Return: Drawing No. 3653

KAR TENEDONE						Friction	Total
	Pip Length		Bldg.	Load lbs		Loss in Feet	Head in Ft.
	Lengon	2126	Load	per m.	GFIVI	reec	In Fo.
From C.H.P. to M. H. BB #1	2421	2 <u>1</u> "	14,889	20 754	Static 59.5	13.0	6.0
דון עם	LIL	2 2	14,000	23,104	Static	4.	22.1
To AD #6 at							
D and BB 2	88'	2 1 2"	14,865	14,865	29.7 Static	1.1 2. 3.1	25.2
From M.H.						1	
BB #1 to BB 7	124'	2 ½ "	4,401	14,889	29.8	Static 1.6	22.1 23.7
To M. H. BB #2	2661	21 11	3,888	10.488	21.0	1.8	25.5
To M. H. BB #3	308	2 1 2"	1,944	6,600	13.2	•9	26.4
To M. H. BB #4	252 '	2 1 "	1,944	6,456	12.9	.7	27.1
To M. H.							
BB #5	2061	21 "	2,712	2,712	5.4 Static	1.0 1.1	28.2
From M.H. BB #2 to M. H.						Static	25.5
BB ¾ 6	2381	21/2"	1,944	1,944	3.9 Static	1.0	26.5

G-2.07. (e) Barrage Balloon Battallion--Total Steam Distribution
Losses: Loss in pounds per hour, 327; pounds per
year 2,860,000. Allowing 35 cents per M pounds as the incremental cost
of production at the Central Heating Plant, then line losses amount to

2,860 x .35¢ = \$1,000 per year.

This item of expense should be watched carefully - for a variation of 10% amounts to \$100.00 per year. Every effort should be made by scheduled inspections, routine maintenance etc to keep leaks, uninsulated pipe surface etc. reduced to a minimum.

			Detwend	s remarked			.TO, S-B0000
	Rose in Roos	Back ve	di babi	\$ 2/4.8 Back		19 Stand	
						and character story by the with	
0,0	18.0		587,62				A SECTION AND AND AND AND AND AND AND AND AND AN
4.5%	TITE						
							20 34 CA A
3,75	1.1	V.02 020005			60 E	*89	2 38 24 2
				1 - 1			.77.17 zvst
7.85	1.6					1221	
2,83				838.8		(*sas	- 15, 16
	6.		oba.a	2,8,5		*808	
1375	A.	9.31			e/.		3.74
	1, 0,1			2,412	u j	1000	
8,83					1		
						1	.3.11 7.70
			1,05%	0.0.1	1.0	1383	. 11 . 17 . 18 . 19

o.2.07. (0) Serrey Police Servellien - Total Street Co. 10.2

Trung req 600, 16 th NEG. # 608,5

The street of the off expense should be antiched executely - for a variation of and had executed be and by the should be and by the should be and the street of the street

The maximum amount of condensate normally handled by one trap, is in Building BB 2 amounting to 117 lbs.per hour. There are a total of seven drip traps in manholes and mechanical pits used for dripping the steam distribution system. Some of the mechanical pits have traps for dripping the inside high pressure piping, through the steam service. This system should have the same routine inspection and maintenance as recommended for the Division Training Area - Section G-2.04.

G-2.07. (f) Steam Distribution Losses:

	Location of DripPt	Pip Length		ond.lbs.pr.per 100	er Cond.lbs.	Cond.cumulative lbs per hour
From C.H.P.						
to MH BB #1	BB 2	2421	6"	21	51	
		881	6"	21	18	
		125'	3"	11	14	
		851	21 " 6"	9	8	
		124'	6"	21	26	
					117	117
BB 7	BB 7	15'	3"	11	2:	119
BB-7M to						
BB #13	BB 13	266'	4"			
		3081	4"			
		5741	411	14	80	199
From BB 13 to		0701	4"			0.70
BB 14	BB 14	238'	4"	14	33	232
From BB 12						
to BB 11	BB 12	252'	4"	14	34	266
CO DD II	DD 12	202		1.2	01	200
BB 11 to						
MH #5	BB 10	2061	4"	14	29	· Committee of the comm
"		190'	2111	9	17	
		1001	2211	9	9	
			-2		55	321
BB 5	BB 5	70'	2111	9	6	327

I there is a false a set areas arous rejects for a farment of the tippe of the set of th Ashmeters are commented and matter as are the restrict and former as recommended . 60. 2nd shifted - seri sain bit molecule day was 10:00 ricrost moiner wall met (1) . To.S. Secialist Conditions , S. D. E.S.

the state of the section of terms of the section of

В

BI

In

re

G-2.08. Barrage Balloon Battalion School Area Steam Distribution:

(a) Pressure Drop Study: The purpose of this study is to determine the pressure drop throughout the steam distribution system under peak load conditions.

With an allowance of 700 pounds at the Balloon and the Transportation Buildings, the minimum pressure will be 5.8 pounds per square inch at the Transportation Building with 12 pounds initial pressure at the Central Heating Plant. This indicates that under peak load conditions a minimum of 12 pounds will have to be maintained at the boiler. During mild weather, the boiler should be operated to maintain, say three pounds at the far end of the system. Where no reducing valves are planned, it would be rather important for best heating results to vary the boiler pressure with heating requirements, maintaining the minimum pressure at which the fartherest building will operate.

For efficient operation a graph or schedule should be prepared showing the necessary boiler pressures, under different weather conditions required to maintain minimum working pressure at the far end of the system.

Boilers should be operated at the lowest possible pressure at all times for maximum economy in fuel and maintenance.

G-2.08 (b) Steam:

	Pip Length		Bldg. Load	Load lbs. per hr.	Pressure Drop lbs.	Resultant Press. p.s.i.
From C.H.P. BB26 to Int.	130'	4"	1400	3000	1.2	10.8
Int. to Balloo Bldg. BB29	on 140'	3"	800	1600	1.7	9.1
Balloon Bldg. BB29 to Anchor Point	240' -	Future 2-1/2"		800	2.8	6.3
Int. to Adm. Bldg. BB27	60 '	3",	200	1400		10.8
Adm. Bldg.BB2' to Int.	7 235 †	3"	300	1100	1.39	8.9
Int. to Tr.Blo	lg. 220"	Future 2-1/2'	200 700 900	900	3.15	5.8

The maximum head in condensate return is 14.7 feet, indicating ample reserve capacity.

+ and included the nelautroneers per las matter en la Abare & X 18, comella de la The all mont sinten you show to be but it is progent were difficulty The first of the f parameter and a first of the processors not be a first and the state of the state o Contract film victified fartnings but signed the government william be a Settent frances of Linese places of the distance of the set of the Deputy of the state of the second of the sec The transport of the state of t 40 talft if fra. with the contract management that the state of the contract of antender 🛊 🛊 rat till.

G-2.08 (c) Condensate Return - Barrage Balloon Battalion School Area:

Pipe Length Si	Bldg.	Load 1bs per hr.		ion Loss Feet	Total Head in Feet
From C.H.P. BB26 to Int. 130' 22	;" 1400	3000	6.0 Static	.09	10.0
Int. to Balloon Bldg. BB29 140' 27	; " 800	1600	4.0	. 06	14.7
Balloon Bldg. BB29 to Anchor Point 240' 2	5" 800	800	2.0	•02	14.7
Int. to Adm. Bldg. BB27 60' 2	₹" 200	1400	3.0	.01	14.6 14.6
Adm. Bldg. BB27 to Int. 235 2	300	1200	2.5	.02	14.6
Int. to Tr. Bldg. BB30 Anchor 220: 2	ā" 900	900	2.0	.02	14.7

G-2.08 (d) Total Steam Distribution Losses:

Loss in pounds per hour, 118; per year, 1,032,000

Allowing 35¢ per M. pounds as the incremental cost of production at the Central Heating Plant, then line losses amount to:

1,032 x .35 = \$ 360.00 per year

This expense is an important one and should be watched carefully. Every effort should be made by scheduled inspections, routine maintenance, etc. to keep leaks, uninsulated pipe surface, etc. reduced to a minimum.

All condensate drips to the one drip trap in the Administration Building normally totaling 118 pounds per hour. Routine inspection and maintenance should be carried out as specified for the Division Training Area. (Sec. G-2.04)

			AL - EUD			
	serd mitoirs		V 18			2012/2019
						*081 .6
	0.11 alding					
				,	-	
Table 1			9091			*05E
						1000
David		0.7			con Ma	100
	so.					*33% .e
	100.		coo			FOSSION

record northed excit code a let a (b) was

Louis in presidence of the last per year, 1,002,000

Allowing the Control of the Land, Such allowers of the Control of the Control of the Land, Such allowers of the Control of the

want and 00-0 0 0 0 0 0-14 080-1

This arrives in a play a property that and should be writted asset.

design of the compact of the contract of the c

G-2.08 (e) Steam Distribution Losses:

Location of Drip Point	Pi Length	pe Size	Cond. lbs. per hr per 100 pipe		Cond. Cumul. lbs / hr.
From C.H.P. BB26 Adm.	130	4"	14	8	
to entire system Bldg. BB27	140'	3"			
	60 1	3"			· ()
	2351	3"			
	435	311	11	48	
	2401	2-1/2	tt .		
	2201	2-1/2	11		
	151	2-1/2			
	15'	2-1/2	11		
	15'	2-1/2	11		
	.100	2-1/2	11		
	901	2-1/2	tt .		
《 图 图 图 图 图 图 图 图 图 图 图 图 图 图 图 图 图 图 图	695	2-1/2		62	
				118	118

G-2.09. Bachelor Officers' Quarters - Steam Distribution:

(a) Pressure Drop Study: The purpose of this study is to determine the pressure drop throughout the steam distribution system under peak load conditions.

With 125 pounds per square inch initial pressure at the boiler plant, the minimum pressure will be 115.7 pounds in the steam main at the Women's Servants Quarters. With the water heater requiring 50 p.s.i. plus an allowance of 35 pounds for transmission losses, pressure reducing valve operation, etc., then a boiler operating pressure of 85 pounds should prove satisfactory. Under other than peak load conditions, a lower pressure should be satisfactory.

A graph or schedule should be prepared showing necessary boiler pressure under different weather conditions to maintain minimum working pressure at the far end of the system.

Boilers should be operated at the lowest possible pressure at all times for maximum economy in fuel and maintenance.

G-2.09 (b) Steam Pressure Drop Table:

	Pipe		Bldg. Load		Pressure	Resultant	
	Length	Size	Load	lbs per hr	Drop 1bs.	Press. p.s.i.	
From Plant to MH 194	400!	4"	1960	BRANCH C	2.2	125. 122.8	
North to 2603	701	3"	980	2,922	•6	122.2	
To 2602	400'	2-1/2."	980	1,942	5.	117.2	

10 16 12.1. 1 15 17.73 1001 05/1-1 #5\[-1: #5\1=5 #3\1=5 brothed pass of cases - such pass force its a few at least the as where and to be or me one of the love to be the bellevil of the state of the same o Safaund hadden given never ett til slæren filli og filk despenden filmide ettig en enig likal til han til gant open vid op hann mit dell skæretelste med k Semanting Establishmen Asset Williams Mary Locall DESCRIPTS

G-2.09 (b) (Cont'd)

	Pipe Length	Size	Bldg. Load			ure Resulta	
Fire station 2600	4001	2-1/2"	412	962	1.2	116.	0
To Men's Quarters 2624	170	2-1/2"	350	550	.2	115.	8
To Women's Quarters 2625	220'	2-1/2"	200	200	.1	115.	7
MH 194 to 2605	180	2-1/2"	980	1,960	2.2	122. 120.	
To 2607	260'	2-1/2"	980	980	.8	119.	8 / 2,
From Plant to MH 191	1301	3"	BRA 1960	NCH A 3,920	1.9	125. 123.	
To 2611	210'	2-1/2"	980	1,960	2.6	120.	5
To 2609	2201	2-1/2"	980	980	.6	119.	9
From MH 191 to 2613	20'	2-1/2"	980	1,960	.2	123. 122.	
To 2604	4501	2-1/2"	980	980	1.4	121.	5
G-2.09 (c) Con	densate	Return:				Total
			Bldg. Load			Friction Loss in ft.	Head in
				BRANCH C		Static	12.0
From C.H.P. to MH #194	4001	2-1/2"	1960	4882	9.8 Sta	.72 atic5.80 6.52	18.52
North to 2603	701	2-1/2"	980	2922	6	•05	18.57
To 2602	4001	2-1/2"	980	1942	4	.16	18.7
Fire House 2600	400'	2-1/2"	412	962	2	.04	18.74
To Mon's Qtrs. 2624	1701	2-1/2"	350	550	1	0	18.74

				(4) (4)
/santiness	Proseums he Drei the	ter and 6	16 1 2518 42	
				5. 拉.25 %
0.012				
	5.			eri les est
118,6				
	ž.			1028 255 2260
	3.5			* 001 (8003) 41 (80)
9.001	8*	000		
			Company of the second s	
1.31	0.1	050,3		
120.6	3,3	03611		016
e.C11			oea hekitek	
1,111	s		2-1/13 6-60	102
No.				*CG#
			total greater	30. (a) 10. Set
Leo-W	Load Friedly	adi acci.		
			S-01 PS\L+E	
	81. 08.8946×12			
13,81	C. 1843		AND #5\2-8	100 2003 00
10.57	an. a		2+1/2" 000	100
Table 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	* 00 A 008% Dead
N. M. BL.				. 2007
N.Bf.			GSE "S\L-S	1071
AL SAME				· · · · · · · · · · · · · · · · · · ·

G-2.09 (c) (Cont!d)

		Size	Bldg. Load	Load lbs per hr		Friction Loss in ft	Total Head in feet
To Women's Qtrs. 2625	2201	2-1/2"	200	200	. •4 St	0 tatic 1.0	10.74
MH 194 to 2605	1801	2-1/2"	980	1960	4.0		19.74 tatic 18.52 18.6
To 2607	260	2-1/2"	980	980	2.0	•03	18.63
			BR	ANCH A			
Plant to MH # 191	130'	2-1/2"	1960	3920	8.0 St	2 atic 7.3	19.5
To 2611	210'	2-1/2"	980	1960	4.0	.1	19.6
To 2609	2201	2-1/2"	980	980	2.0	•02	19.62
From MH #191 to 2613	201	2-1/2"	980	1960	4.0	•01	19.5 19.51
To 2604	450	2-1/2"	980	980	2.0 Sta	.05 .5	20.1

The maximum head in the return main is 20.1 feet, as indicated above. An appreciable additional load can be added without our taxing its capacity.

G-2.09 (d) Bachelor Officers' Quarters Total Steam Distribution Losses:

Loss in pounds per hour, 356; per year 3,120,000

Allowing 35¢ per M. pounds as the incremental cost os production at the Central Heating Plant, then line losses amount to:

 $3120 \times .35 = $1,090.00$

This is an important item of expense which should be watched carefully. A variation of 10% amounts to \$173 per year. Every effort should be made by scheduled inspections, routine maintenance, etc., to keep leaks, uninsulated pipe surface, etc. reduced to a minimum.

		sact =/ad			
				and a series of the series of	
	10 0,516,6142			00 101 105	1
ALL ST.EL				是15年1日,15年1日,15年1日 11年1日 11日 11日 11日 11日 11日 11日 11日 11	
18.07. 11.000 18.01	704		00 M	10.17.12.0 45.17.84	
15 N 20 1 1				Car Transport Than	
	Section 3			0801 7541-1 1080	
10 1 1 0 2 0 L	1.5			086 / 72 / 2 - 2 / 080	
			QIR T		
10.01			c et	COS #5/(45 108)	
		0.0		000 "80,1-8 108, 1	
1,00					

corner horactors as arous fact of mest course out its fact contains and actions of the course of the

several metaletrates was less process for althought solution (b)

Logo in payers for home, Sidy our sance at 10,000

Allowing 30 d ac 1 to the thing the three Lincon necessary to a prometal that the three Lincon necessary to a

(0,000,1) = 35, x DSIS

de de la constant loca de caraca de volum alignal de vergentality.

Les de la caraca de la carac

The maximum amount of condensate normally handled by one trap, is in MH #194 where one trap drains a section of main giving 145 pounds per hour of condensate.

There is a total of four drip traps in manholes and mechanical pits used for dripping the steam distribution system. Some of the mechanical pits have traps for dripping the inside high pressure piping, through the steam service. Routine inspection and maintenance should be carried out as specified for the Divsion Training Area. (Sec. G-2.04)

G-2.09.(e) Steam Distribution Losses:

From To	Location of Drip Point	Pip Length	Size		. lbs per per 100 ft.		Cum. lbs.
			BRANG	CH C			
Plant MH 194		400	4"		14	56	
		701	3"		11	8	
		400 1	2-1/2"				
		201	2-1/2"				
		180'	2-1/2"				
		2601	2-1/2"				
		40'	2-1/2"	•			
		900 !	2-1/2"		9	81	
						145	145
2602	2602	1901	2-1/2"		9	17	162
MH 195							
	rs Servants crs Quarters 2624	400	2-1/2"				
2024	2064	15 *	2-1/2"				
		170'	2-1/2"				
		15'	2-1/2"				
m ter	Dr.	600	2-1/2"		9	54	216
To Won Quarte 2625	nens Womens ers Quarters 2625	220'	2-1/2" 2-1/2" 2-1/2"				
		235	2-1/2"		9	21	237



G-2.09 (e) (Cont'd)

From	Location of Drip Point	Pipe Length		Cond. lbs per hr per 100 ft.	Cond. 1bs per hour	Cond. lbs per hour
Plant to 2604 & 2609	MH #190	130 i 210 i 25 i 120 i 20 i 40 i 20 i 190 i	3"	11	14	
17		725' 450'	2-1/2'	9 9	65 40	356

G-2.10. Mumford Point Tent Camp Steam Distribution:

(a) Pressure Drop Study: With no allowance for future loads, the minimum pressure will be 114.5 pounds per square inch at the Administration Building. With the water heater requiring 50 p.s.i. an allowance of 25 pounds for pressure drop through the pressure reducing valve, a pressure of 75 p.s.i. should be ample under peak load conditions. This will permit operating the boiler plant at 90 pounds under peak load conditions. Without allowance for future loads a lower pressure will be sufficient.

For less than peak load conditions, a boiler pressure of 75 pounds should be sufficient.

A graph or schedule should be prepared showing necessary boiler pressures under different weather conditions required to maintain minimum working pressure at the far end of the system.

Boilers should be operated at the lowest possible pressure at all times for maximum economy in fuel and maintenance.

G-2.10 (b) Steam Pressure Drop Table:

. ,	40	Pi; Length		Bldg. Load	Load 1bs per hour	Pressure Drop lbs.	Resultant Press. p.s.i.
X	From C.H.P. M-103 to M-102	2 175'	3"	401	5052	4.2	125 120.8
	M-102 to M-103	1 290 1	3"	4401	4651	6.2	114.6
	M-101 to M-100	0 2751	2-1/2'	250	250	•1	114.5 125.0
	C.H.P. M-103 to M-104	2351	- 3"-	987	1406	4	124.6
	M-104 to M-10	5 255	2-1/2	419	419	.1	124.5

Baucovo a color and order orders and the color of the property of a finite The add that in a figure to be a close to be the add as a special section. deconstruction transform government of the but of a closed to the color the second contract countries and the second to be a supposed to the second to be a second to be part of Albanda continuing and analy grown of the decree of the action of

G-2.10 (c) Condensate Return:

	n_0	Pipe					Friction Loss	Total Hd
1	D' Le	ngth Siz	e	Load	per hour	GPM	in Feet	in feet
4	From C.H.P. M-103					Statio	37.0	
		175' 2	2 in	401		10.	0.3	
			~			Static		
							18.3	18.3
	From M-102 to M-101	2901 2	111	4,401	4,651	9.3	.5	18.8
	Trom M-101	200	-22	T, TOL	#,001	3.0		10.0
	From M-101 to M-100	2751 2	211	250	250	0.5	0	18.8
	C.H.P. M-103toM-104	235' 2	211	98 7	1,406	2.8	•1	
						Statio		
	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \						17.0	
							17.1	17.1
	M-104 to M-105	255' 2	11	419	419	0.8	0	
						Static	18.0	
							1.0	
							1.0	18.1

(d) Mumford Point Tent Camp--Steam Distribution Losses: Loss in pounds per hour, 253; per year 2,220,000. Allowing 35¢ per M. pounds as the incremental cost of production at the Central Heating Plant, then line losses amount to: 2,220 x .35 = \$775.00 per year.

This is an important item of expense which should be watched carefully. Every effort should be made by scheduled inspections, routine maintenance etc. to keep leaks, uninsulated pipe surface etc. reduced to a minimum. The maximum amount of condensate normally handled by one trap is in the Mess Hall where the condensate amounts to 155 lbs. per hour. There is is total of two drip traps in manholes and mechanical pits used for draining the steam distribution system. Some of the mechanical pits have traps for dripping the inside high pressure piping, through the steam service. Because of this piping being overhead the estimated losses were doubled.

G-2.10. (e) Steam Distribution Losses:

	Tocation of	Pip	е	Cond lbs nor	Cond lhs	Cond Cimul	
	Iocation of Drip Point	Length	Size	Cond 1bs per	per hour	Cond. Cumul. 1bs per hour	
C.H.P.M-103 to							
M-102 and M-100	M-101	175'	3"	22	39		
		290'	3"	22	66		
		2751	21"	18	50		
					155	155	
C.H.P. M-103 to							
M-105	M-105	2351	3"	22	52		
		255'	22"	18	46		
					98	253	

And the second of the second o A TOTAL BETTER ... , 1 Anne in a fill the fall the same the transfer of the state of ASSOCIATED BY THE WORLD OF THE STREET letterman business of brooms through the last the first of the services and as about The confidence of the confiden viti 🗴 a territorio nominata del Maria de en 146 decimbra mentro de maria (150 de 150
G-2.11. Glider Base--Steam Distribution:

- (a) This steam distribution system is too small in scope to warrant a lengthy discussion. The same general conditions applicable to other outlying systems apply hereto.
- (b) A pressure drop study discloses that the final pressure on the branch line to the administration building is 124.8 p.s.i. with a drop along the line of .2 p.s.i. The drop in the branch line through the nose hanger and utility shops is .8 p.s.i. giving a final pressure of 49.2 pounds. The steam for this last mentioned line leaves the boiler plant at 50 pounds pressure. Pressures in this system should be modulated at the boiler plant to give the most economical results under actual operating conditions.
- (c) A return line study discloses that the maximum head against which the condensate return pumps will operate is 40.1 feet or 17.32 p.s.i.
- (d) The steam distribution losses for the entire system amount to 154 pounds per hour.

G-2.12. Tent Camp No. 1 -- Steam Distribution:

(a) This study is compiled to show the basic design, the estimated pressure drop, the estimated friction head against which the condensate return pumps operate and the probable thermal or line loss of the system.

(b) Pressure Drop Study:

	un	Load lbs		Demand			Pr.Drop	Pressu	re Drop
From	To	per hour	Factor	Load	Length	Size	Total	Initial	Resultant
0 11 5									
С.Н.Р.	330	37,886	61%	23,100	340	6"	4.4	125	120.1
330	321	33,254	64%	21,300	370	611	4.2	120.1	115.9
321	Branch	28,542	67%	19,100	310	4"	26.7	115.9	89.2
Brancn	Branch	19,170	70%	13,400	. 10	3 ₂	1.1	89.2	88.1
Branch	313	13,061	73%	9,530	10	3 2"	0.54	88.1	87.6
313	316	11,911	76%	9,060	100	32"	4.8	87.6	/82.8
316	410	9,200	79%	7,260	320	32"	10.6	82.8	72.2
410	411	8,050	82%	6,600	25	3="	0.75	72.2	71.5
411	412	6,900	85%	5,860	90	3년 3년 3년 3년 3년 3년	2.16	71.5	69.3
412	413	5,750	88%	5,060	90	32"	1.50	69.3	67.8
413	510	4,600	91%	4,190	255	3 1 1 2 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1	24.2	67.8	43.6
510	511	3,450	94%	3,240	25	22"	2.0	43.6	41.6
511	512	2,300	97%	2,230	90	22"	3.5	41.6	38.1
512	513	1,150	100%	1,150	90	22"	0.99	38.1	37.1
Branch	315	6,109	67%	4,210	20		0.21	89.2	89.0
315	311	3,398	832%	2,840	115	35"	.54	89.0	88.5
311	301	939	100%	939	515	3½" 3½" 2½"	2.01	88.5	86.5

Note: First two columns refer to building numbers:

weill, distant manufactors to the tracking

tos egipo at liem de si mesua neleministo mast els cha).

Mortin de constant de constant constant applicable constant de const

The principal fact out is as assissed with a principal details of the content of the content out of the content of the content out out of the content out out of the content out of the content out out of the content out of the content out of

The way the desired of the state assessment white some of another as to be a seen as a second as a sec

opening endays orthogod the sound for the cotten system and the cotten and the colors

in landings of made-el and a mil don't walke

Alac out addition of sed out words of his line is at Alace while (a)

expects were amortants (8)

obyC cause							AT THE
V1.081	125		588 678 678	001.05 005.55 003.55	3,0 × 1,8	878,767 824,88 834,88	125 125 History
		1.3 18.0 8.9 3.01	01 01 001 684-	088,0 088,0 080,8 081,8	-57 -57 -57 -58 -228		
1 8,70		37.0 91.3 0841. 12.57	01	00(3 000a.) 00.1a./	85,5 85,6 20,00	000,0	
1.00				035,8	1,89 (1,00) (1,00)	Los Is ball edila	3130
		13.0	00 014 013	013.8 048.5 088		088.8	121

surpolises post toni or actor amende conditions


G-2.12. (b) (Cont'd)

Rt From	n To	Load lbs per hour	Load Factor	Demand Load	Length	Size	Pr.Drop Total	Press Initial	ure Drop Resultant
Branch	314	9,372	67%	6 200	100	-1.			
314	213	9,200	71.1%	6,280	100	310 310 310 310 310 310	2.30	89.2	86.9
213	212	8,050	75.3%	6,060	1.75	32"	4.46	86.9	82.4
212	211	6,900	79.4%	5,480	25	3211	0.58	82.4	81.8
211	210	5,750		THE RESERVE OF THE PARTY OF THE	90	32	1.69	81.8	80.1
210	113		83.5%	4,800	90	31"	1.31	80.1	78.8
		4,600	87.6%	4,020	255	2 "	19.90	78.8	58.9
113	112	3,450	91.8%	3,160	25	22"	1.5	58.9	57.4
112	111	2,300	95.9%	2,210	90	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	2.75	57.4	54.6
	110	1,150	100%	1,150	90	2克"	.75	54.6	53.9
C. H. P		11,500	60%	6,900	350	3"	16.3	1.25	108.7
440	441	10,350	64.4%	6,650	25	3"	1.2	108.7	107.5
441	Branch	9,200	69.0%	6,350	30	3"	1.35	107.5	106.1
Branch	442	8,050	73.5%	5,910	65	21 "	8.78	106.1	97.3
442	443	6,900	77.9%	5,370	90	21"	10.80	97.3	86.5
443	540	5,750	82.3%	4,730	250	2 <u>7</u> "	24.77	86.5	61.7
540	541	4.600	86.8%	3,950	25	2 2"	2.28	61.7	59.4
541	Branch	3,450	91.1%	3,140	- 30	22"	1.77	59.4	57.6
Branch	542	2,300	95.6%	2,200	65	2 1 "	1.95	57.6	55.7
542	543	1,150	100%	1,150	90	2 2"	.75	55.7	55.0
Branch	450	1,150	100%	1,150	325	2호"	1.62	106.1	104.5
Branch	550	1,150	100%	1,150	325	2="	2.66	57.6	55.0
С. Н. Р	. 243	11,500	60%	6,900	330	3"	15.4	125	109.6
243	242	10,350	64.4%	6.650	25	3"	1.2	109.6	108.4
242	241	9,200	69.0%	6,350	90	3"	4.05	108.4	104.3
241	Branch	8,050	73.5%	5,910	30	3"	1.20	104.3	103.1
Branch	240	6,900	77.9%	5,370	65	2½" 2½"	7.50	103.1	95.6
240	143	5,750	82.3%	4,730	250	2="	23.20	95.6	72.4
143	142	4,600	86.8%	3,950	25	2 1 "	2.02	72.4	70.4
142	141	3,450	91.1%	3,140	90	2 1	4.68	70.4	65.7
141	Branch	2,300	95.6%	2,200	30	2="	0.88	65.7	64.8
Branch	140	1,150	100%	1,150	65	2 12 12 12 12 12 12 12 12 12 12 12 12 12	0.48	64.8	64.3
Branch	250	1,150	100%	1,150	325	2 2 1	1,69	103.1	101.4
Branch	150	1,150	100%	1,150	325	211	2.40	64.8	62.4
					-		-		

⁽c) A review of the condensate return system discloses that the maximum head against which the return pumps will operate is 12.3 p.s.i. Pumps were specified to discharge against a head of 30 p.s.i.

⁽d) Steam loss computations disclose atotal loss of 945 pounds per hour throughout the system.

⁽e) The foregoing table and data includes the Tent Camp Hospital Groups and the Recreation Building which were after considerations not provided for in the original plan. It should be noted that in the sizing of the steam and condensate lines an accumulative load factor of 60% has been used; that is, the loads on the mains were accumulated from 100% full load at the end of the



main down to 60% at the boiler house in increments proportionate to the number of individual loads accumulated. This is common practice on steam distribution systems of this size and type. Experience since the system was built, has shown that a diversity of 40% does not at all times hold true, in that clock work rather than the human element controls the use of many of the utilities in this camp. We therefore recommend that, at the first opportunity, a study be made of the entire systems under actual operating conditions and, that the distribution system be reinforced should the study bring to light excessive pressure drops.

G-2.13. Tent Camp No. 2--Steam Distribution:

- (a) This steam distribution system serves that portion of the original tent camp known as Tent Camp #2. It differs from Tent Camp No. 1 only in the scope of its service. The buildings served are two S-3 Mess Halls, one Officers Mess Hall and one Recreation Building.
- (b) A pressure drop study shows a pressure of 3.6 p.s.i. throughout the system resulting in a final pressure of 121.4 p.s.i. at the end of the line. This shows that the boiler plant pressure may be modulated to a considerable degree thereby lowering maintenance and operating expense.
- (c) A study of the condensate return system shows that the maximum head against which any pump will have to operate is 29.5 feet or 12.7 p.s.i.
- (d) Condensate losses throughout the entire system total 162 pounds per hour.

delication of the same and the same of the same of the same of the same of the same of the same of the same of A second na karanon tagi sharus indayi melebahsusub acces akif Neb To control serve in the dr. And qualified the resonant question designation and the control of t Typication maximum from how 11 de auditorità and 1944 A Commercial Commercia Acomoration and the commence of the recommendation of the comment

G-3. Propane Gas System: Throughout the Division Training Area, a gas distribution system has been installed mainly for the purpose of furnishing gas to ovensand ranges in the mess halls. Other buildings which require gas and are within economical range of the mains have been connected thereto, but those buildings which require small amounts of gas and are not within economical range of the mains have their gas supplied by portable flasks.

The following table summarizes the buildings supplied, use of gas, and method of supply:

Building	Use	Supplied By
Mess Halls	Cooking	Main
Brig	Cooking	Main
Regimental Infirmaries	Dental Chair	Flasks
Naval Hospital	Cooking & Laboratories	Main
N.H. Boiler Plant	Boiler Ignition	Flask
N.H. B. O. Q.	Cooking	Main
N.H. Nurses Home	Cooking	Main
Family Hospital	Laboratory	Main
Central Heating	Boiler Ignition	. Main
Rifle Range	Dental	Flask
Balloon Barrage	Dental	Flask

Liquid propane is brought to the Industrial Area by tank car and pumped into three 17,000 gallon steel storage tanks designed for 200 p.s.i. working pressure, having a liquid propane storage capacity of 15,000 gallons each.

The liquid gas, at temperatures above 40 degrees F, vaporizes at a maximum pressure of 70 p.s.i. Below 40 degrees F. the liquid is taken from the storage tanks and passed through a steam jacketed evaporating kettle before being pumped into the distribution system.

Gas passes through a reducing valve with 22 p.s.i. leaving pressure, thence through a recording meter and into the distribution system.

Portable flasks for use in certain activities, as above listed, are filled and weighed at the propane plant.

Filling is accomplished by direct pressure if available or by means of a pump when pressure is low.

At the mess halls and points of use the distribution pressure is lowered by two reducing valves in parallel, to a pressure of 11 inches of water. Flask pressure is also reduced by a pressure reducing valve before the gas is distributed to the various appliances.

The gas mains are of screwed or caulked cast iron pipe laid about three feet below ground. Complete record plans have been drawn showing the location of all mains, valves, etc. but no profile has been made as propane is a dry gas and no drip points are required.

the state of the part of the state of the st erreich" Cales and Inches A TO SECURE TO AN APPRICATION OF CONTRACT OF THE PROPERTY OF T and the second control of the second

G-4. Gasoline and Fuel Oil Storage and Distribution:

G-4.01. General: It is the intent under this heading to enumerate and discuss the pertiment features of all bulk storage and day storage tank installations and to furnish such information as will be of value to those who will take over the operation and maintenance of the installations or systems.

Portinent information is given concerning all installations, with particular reference to mechanical equipment. Accurate plans have been prepared showing the location of all underground tanks, pipes, valves, fittings and appurtenances. Legends and notations are provided to give a clear understanding of the installations.

Bulk storage is provided in two locations, one in the Industrial Area of the permanent base, and one in the Tent Camp Area of the temporary base. Day storage is located in both permanent and temporary bases adjacent to the locations where it is to be used. All of the tanks in the bulk storage at the permanent base in the Industrial Area, with the exception of the 10,000 barrel tank for the storage of No. 6 fuel oil, are located underground, while all of the tanks at the temporary base at the Tent Camp Area are above ground. All day storage tanks, or service tanks, are located underground.

G-4.02. Industrial Area Gasoline, Kerosene, Diesel and No. 3
Fuel Oil Storage: At the Industrial Area Bulk Storage there are six
12,000 gallon tanks, each eight feet in diameter by 32 feet long and eight 15,000 gallon tanks, each 10 feet in diameter by 26' 6" long with a total of 192,000 gallons of storage capacity. These tanks are buried so that the bottom of each tank is set above the ground water level, which in this case was approximately 6' below the grade. Earth is mounded up over the tops of the tanks with the result that the finished grade is 8' above the surrounding grade. The slope of the mound is approximately four to one.

Five Blackmer Rotary Pumps, each having a capacity of 100 G.P.M. connected by reduction gears to five horse power explosion proof 208 volt, 3 phase, 60 cycle electric motors are provided to pump various products from the tank cars to the storage tanks, from the storage tanks to the truck loading platforms, and from the storage tanks to the day storage at the Main Service Station, which is adjacent to the bulk plant. The pumps and pipe lines are so connected and cross-connected that each pump has a standby unit except the aviation gasoline.

Three overhead tank car unloading racks, two double and one single, are provided at the track site adjacent to the storage tanks. Three tank cars may be unloaded simultaneously, the contents may be pumped direct from tank cars into the storage tanks, tank trunks, or day storage tanks.

Each tank in the battery of 14 is provided with a 2" pressure and vacuum vent and a 6" emergency pressure vent with a built-in fire screen.

the best to the second of the of the special of the big wasters business report that in the first confining projection in the stran an indulation and habbee for the teacheds we can assume the first and factors on a lake the depresentations of the est, bedetone and leaders a later A the following the comment of the c The first the same the supplied to the street to be the street of the same of The state of the s And the second s Sense Congress and all the forces at 130 percentages and the party of Anti-pour rest ble charity state con appoint a sold about the second

Tanks Nos. 1, 2, 3, 4 and 9 are connected at the bottom to their respective day tanks at the Main and PX Service Stations by a three inch line. The valves on this line are lubricated plug type and are located in boxes at the ends of the tanks. For normal operation the valves always will be closed, but in the event of a power failure they may be opened and the day tanks can be filled by gravity from the storage tanks.

Provision also is made for loading three trucks simultaneously from three loading racks, two double and one single.

The number and contents of each group of tanks is as follows:

Contents	No. of Tanks	Capacity Each	Total Capacity
Aviation Gasoling Regular "Motor Fuel "V" Kerosene Diesel Fuel No. 3 Fuel Oil	2 6 2 1 1 2	12,000 gallons 15,000 gallons 15,000 gallons 12,000 gallons 12,000 gallons 12,000 gallons	24,000 gallons 90,000 gallons 30,000 gallons 12,000 gallons 12,000 gallons 24,000 gallons
Total:	6 - 8 -	12,000 gallon tanks 15,000 " "	192,000 gallons

The above sotrage represents 24-8,000 gallon tank cars or 19-10,000 gallon tank cars.

G-4.03. 10,000 Bbl#6 Fuel Oil Storage Tank: The 10,000 barrel or 420,000 gallon tank for No. 6 fuel oil is approximately one-half mile distant from the gaoline and light fuel oil storage. The tank 60 feet in diameter by 20 feet high is set above the grade and is surrounded by an earthen dike 5 feet 6 inches high, 30 feet wide with a 3 feet crown. The capacity of the dike enclosure is 1 1/4 times greater than the total capacity of the tank.

A railroad siding adjacent to the tank serves the tank for oil deliveries. On this siding are located four tank car unloading racks arranged for bottom unloading and steaming.

Two electric motor driven rotary pumps manufactured by Blackner Pump Company of 100 G.P.M. each are grouped together outside the dike. These pumps are connected by means of reduction gears to 10 horsepower, 3 phase, 208 volt, 60 cycle explosion proof motors. Connections and cross-connections are provided for every possible operating condition. The No. 6 fuel oil is maintained in fluid condition for pumping by means of a suction line heater which consists of a bundle of steel tubing enclosed in a 15" pipe through which the oil is drawn to the pumps, is installed in the manhole near the bottom of the tank. Steam is passed through the tubing which in turn heats the oil drawn through the 15" pipe. At the end of the 15" pipe or shell in the tank, an 8" flanged gate valve has been installed, the handle of which is extended up through the roof of the tank.

4 45 4

Teach control of the

of 1,03. 10,000 DDL First Oil Store a Tanks The 10,000 Parrel of 20,000 gallon to 10,000 gallon of 20,000 gallon to 10,000 for 10 to 10,000 gallon to 10,000 for 10 to 10,000 for 10,000 fo

of the pallroad siding edjacent to the tank serves the tank for the distribution of the distribution and all the tendent for bottom unloading and stooming.

In a line of the control of the cont

If it becomes necessary to withdraw the steam tube bundle for cleaning or repairing, it is possible to withdraw same without emptying the tank by closing the 8" valve.

Steam is supplied to the tank at 175 pounds of pressure from the Central Heating Plant. The capacity of the oil heater is 3600 gallons of No. 6 fuel oil at 100 pounds steam pressure. Steam and oil lines are piped together in concrete pipe trenches. Where the pipe trench passes through the dike, the pipes are sealed with two concrete walls within the pipe trench itself. Condensate from oil heating coils and traps; is in all cases wasted in the nearest ditch.

The total capacity of the tank for No. 6 fuel oil is 420,000 gallons or 42-lo,000 gallon tank cars. Steam pipe was sized large enough to heat one tank of 10,000 gallons per hour from plus 10 degrees F to 100 degrees F.

G-4.04. Tent Camp No. 1 Bulk Storage: The bulk storage at Tent Camp No. 1 includes 2-15,000 gallon tanks for Regular Gasoline, 1-15,000 gallon tank for Kerosent, and 2-15,000 gallon tanks for No. 6 fuel oil. Because this storage was temporary, the tanks were placed approximately six feet above ground on brick piers and steel or concrete saddles. The storage is adjacent to the railroad siding where two overhead and one underneath tank car unloading racks are located.

Mechanical equipment consists of six driven Blackmer Rotary Pumps with explosion proof motors, as follows: 2 - 3 H.P. for gasoline at 100 G.P.M. each, 2 - 7-1/2 H.P. for No. 6 fuel oil at 100 G.P.M. each, 2 - 3 H.P. for kerosene at 75 G.P.M. each. This equipment operated at 240 volts, 3 phase, 60 cycles and is provided for unloading tank cars, and also to pump gasoline to two (2) dispensers each equipped with meter and recording mechanism.

This equipment also pumps kerosene and No. 6 fuel oil to a double trunk loading rack and No. 6 oil to the 1300 gallon tank used for day storage at Tent Camp No. 1 Boiler Plant. Fuel oil is hauled to an 8000 gallon storage tank at the Tent Camp No. 2 Boiler Plant.

G-4.05. Central Heating Plant: One (1) 8,000 gallon tank is installed underground for the Central Heating Plant. No. 6 fuel oil is supplied to this tank by means of a 4" oil line connected to the pump manifold at the bulk plant. This line and a 4-inch steam line are jacketed together in a Hel-Cor casing, thus providing heat for the oil line which is approximately 520' long. A cross-connection at the bulk plant pump manifold and a cross-connection at the day storage tank makes it possible to pull directly from the 420,000 gallon tank to the oil pump serving the oil burners in the Central Heating Plant.

G-4.06. No. 6 Fuel Oil Day Storage Tanks: Day storage tanks for No. 6 fuel oil are equipped with spiral coils for heating the oil. These coils are constructed of 1-1/2" seamless steam tubing, 22" overall diameter. This permits them to be installed in a 24" inside diameter manhole with the supply and condensate stubs welded through the manhole cover.

to gniciole bo's elbruc odur mode ell sorialtim of president second all mentions of the contract of the contract the tracking the tracking the contract The particular in a control of the popular of presents from the control particular processing of the particular too popular steem presents. Steem and oil lines are pipped to the control of the process the process through the p before some its al al regert bas alloo gaineed lie con? semanatived ... to - Prostb development tion is out on a thin the tunk for No. 6 fuel oil is 420,000 gallens this 100 yellon think cars. Steem pipe was sized large enough to heat one To ac out of lone per hour from plus 10 dogress I to 100 togress I. The Stines of the Land Court The Dulk stores and Tone Court molley 000 dails to deget to degular coling 000 black angelon caused .iic forl & .ol tol sans relies 000 df-2 bor .jrstorowker dept at the tenter the tanks were placed approximately six feet et egerora prior prore and atout or concrete saidles. The storage the Morning and equipment consists of six driver Blackner Rotary Fungs with season broof motors, as follows: 2 - 5 H.F. for gasoline at 100 G.I.M. onch and his. for No. 8 fuel oil at 100 G.F.M. enon, 2 - 8 Mer. for Reresond estern back. This equipment operated at 240 volts, 3 phase, 60 eveles (2) new of smilesen group of oals has early count mate and oals to purp gesting to tree (2) of the squismost size property some some the first out to k down the se Housing rack and No. 5 oil to the 1300 callon tenk used for day aborage captage notice flant. Fuel at is hauled to an 8000 gallon storage ger and land Carp No. 2 Boiler Plant. 0-4.08. Contral Contral Contral Contral Contral Contral to Section to the Contral Cont winter the providing host for the off line which is approximately Tours a prostrepance tion of the bulk place purp manifold and a crossmostly liberally Ling of electron of the color from or state with out to morton Ger. 65, 16, 8 Feet Ohl hay Stores Tennes Day storage tening for No. 3 contains and the Stores of the contains and the contains and the contains at the contains and the contains at the conta # IBN #

The steam supply is connected to the coil, the steam being controlled by a globe valve in the line, the condensate and is connected to a bucket trap on high pressure lines, and a float and thermostatic trap on low pressure lines. The discharge from traps is wasted to the nearest ditch. The suction line to each oil burner is inserted through the manhole cover and the suction stub is placed within the steam coil in the tank. The common return line from the oil burners discharges the return oil to the center of the coil in the tank in order to conserve heat. All valves on oil suction and return lines are specially ground gate valves with rising stems. They are placed in the lines at the tanks in the manhole pits. All fill pipes are three inches and all vent pipes are two inches on No. 6 fuel oil tanks.

- G-4.07. Naval Hospital Heating Plant: Two 15,000 gallon tanks are installed underground at the Naval Hospital Heating Plant for the storage of No. 6 fuel oil.
- G-4.08. Rifle Range and Barrage Balloon Central Heating Plants: The Central Heating Plants at the Rifle Range and the Barrage Balloon are identical, the heating demand being approximately the same for both plants. The oil storage for both is the same.

Two 10,000 gallon tanks are installed underground at each of the above heating plants for the storage of No. 6 fuel oil.

- G-4.09. Bachelor Officers' Mess Hall: Two 8,000 gallon tanks are installed underground at the Bachelor Officers' Mess Hall for the storage of No. 6 fuel oil.
- G-4.10. Amphibian Base and Barrage Balloon Training School; The heating plants at the Amphibian Base Carpenter and Machine Shop and the Barrage Balloon Training School are identical and the heating load is approximately the same. One 5,000 gallon tank was placed underground for each plant.
- G-4.11. Officers' Homes: There are 196 Officers' Homes, each provided with a 560 gallon underground tank for the storage of No. 3 fuel oil. The temperature range for heating was taken as plus 10 degrees F. outside and plus 70 degrees inside. Assuming that there are 2340 degrees days per year, the average amount of 140,000 gallons oil consumed per home will be 1300 gallons. At that rate it will be necessary to fill each tank three times per heating season.

Total estimated amount of oil to be consumed at 196 homes - 254,800 gallons.

The Guest Hous, Chapel at Tent Camp, Gate House, Mumford Point Brig, Mumford Point Chapel, Naval Hospital, Servants Quarters, Water Treatment Plant, Radio Transmitter Building and operations building were all figured in the same manner as the officers' homes. The table below shows the number and size of tanks and the amount of No. 3 fule oil consumed per heating season.

A CONTRACTOR OF SEASON FILE TO THE ENTRY OF THE PART OF THE PROPERTY OF THE PART OF THE P ment of the first and before the first of th The grant of the list and the tensor of the AND THE RESERVE THE COURSE WAS INTO THE RESERVE THE RE With the transport to the first property of the state of AND AND THE PARTY OF THE PARTY THE CONTRACT STATE SERVICE SERVICES AND SERV AND SHIPS DECEMBED, N. O. C. CARROLLED AND COLD COLD CONTRACTOR PRODUCTION MADE TO THE PRODUCT OF THE TOTAL STREET, LONG PARTY AND THE PRODUCT OF PERSONAL AND THE SERVICE AND ADDRESS OF A DECEMBER OF A DE The transfer of the first of the part of t

ESTIMATED ANNUAL CONSUMPTION OF NO. 3 FUEL OIL

Location	No. of Bldgs.	Size of Tanks	Unit Con- sumption	Total	
Officers Homes	196	560	1300	254,800	
Guest House	1	560	2531	2,531	
Chapel at Tent Camp	1	560	5180	5,180	
Mumford Point Brig	í	560	2566	2,566	
Mumford Point Chapel	. 1	560	4213	4,213	
Naval Hosp. Ser. Qts	. 4	560	2344	9,375	
Water Treat. Plant	1	560	1998	1,998	
Radio Trans. Bldg.	1	1000	3250	3,250	
Operations Bldg.	1	560	2417	2,417	
Homasote Huts	936	110	665	622,440	
Wash Rooms	72	110	3257	234,504	
Mess Halls Tent Camp	4	2000	52,560	210,240	
Mess Halls Rifle Ran Mess Halls Barrage	ige 1	2000	18,280	18,280	
Balloon	1	2000	18,280	18,280	
Mess Halls Mumford F	t. 1	2000	18,280	18,280	
Officers Mess Tent C		2000	12,000	12,000	
Guard Houses	2	110	2,50	500	_
	10.1		Total:	1,425,067	gallons

G-4.12. Gasoline and Diesel Fuel Day Storage and Distribution: Gasoline and Diesel Fuel is stored at various locations as enumerated below and dispensed at these locations by means of electrically driven gasoline pumps of 15 and 25 G.P.M. respective capacities. These pumps take suction from the underground storage tanks and discharge through meters and recording devices into cars, trucks, boats, or other motor powered vehicles. The 15 G.P.M. pumps are powered by 1/3 H.P. electric explosion proof motors and the 25 G.P.M. pumps with 3/4 or 1/2 H.P. electric explosion proof motors. In case of a power failure these pumps can be operated by hand by attaching the hand crank furnished with each unit. All gasoline and diesel fuel suction lines have an extractible suction stub by means of which the foot valve located at the bottom of the stub, can be removed. Special wrenches are furnished to perform this operation without unearthing the tank.

The following table shows the location, number and size of tanks, pumping capacity and products pumped:

GASOLINE, KEROSENE & DIESEL FUEL - DAY STORAGE & DISTRIBUTION

Location	No. of Bldgs.	Size of Tanks	Capacity of Pump G.P.M.	Liquid Pumped
Industrial Area PX				
Service Station Industrial Area Main	1	1000	15	Motor Fuel "V"
Service Station	2	1000	25	Aviation Gasoline

ESTEMBLES ANDRAL CONSUMPTION OF NO. S FURE OIL

IntoT	moltgrup	le ofia	** 118 mg/s*
254,800	0081	088	Series Mories 1980
	1585		a light of the second of the s
168.6	0818.	oaa	at at Tent Camp 1
081,8			lord Foint Brin 11
000 x 0	0003	580	i second this bad
4,813	4218	003	
378.9		088	A Jan Bor. Gus. L
1,008			Lest. Flant
088,8	oasa	1000	i bis and o
VIA'S			regions Eldg.
002,440	888	110	established and stable
	7886		27 accord
408,088			Finile Fent Camp : 4
810,240		0008	Mile Rifle Russ - 1
085,81	16,250		Marra e
			i anollat
085,81	18,280		I .34 bround all
085,81	18,280		2 - 12 1 1710 10 May - 1 1 1 4 1
000,81	, 000,81		ours loss Tont Gamp ?
	2.50		

dealers and Placed Fool Day Storage and Distributions of the page of the page of the storage of

The following table shows the location, number and size of tanks, pumping

ANDLINE, PEROSETE & DIESE PORL - DAY STOCKES & DISTRIBUTION

	Ospacity of Fump G.F.M.	admag di	io rotil	
				Manufall Area FE
Motor Fuel "V"				noidela aventa history in law
Aviation Caseline		1000		Sorrico Station

Gasoline, Kerosene & Diesel Fuel - Day Storage & Distribution (Cont'd)							
	No. of	Size of	Capacity of	Liquid			
Location	Bldgs.	Tanks	Pump G.P.M.	Pumped			
Industrial Area Main							
Service Station Industrial Area Main	4	1000	25	Regular Gasoline			
Service Station	1	1000	25	Diesel Fuel			
Industrial Area Main		1000	0.5	Keroseno			
Service Station	1	1000	25				
Tont Camp Tank Batt.	1	2000	25	Regualr Gasoline			
Tent Camp Tank Batt.	1	2000	25	Diesel Fuel			
Tent Camp Amphb. Bs.	1	2000	25	Regular Gasoline			
Tent Camp Amphb. Bs.	1	2000	25	Diesel Fuel			
B. B. Training School	1	1000	25	Regular Gasoline			
Rifle Range Coast Guard Training	1 '	10,000	25	Regular Gasoline			
Facilities Coast Guard Training	1	2000	25	Regular Gasoline			
	1	2000	25	Diesel Fuel			
Facilities Naval Hospital Garage	1	10,000	15	Regular Gasoline			
Division Garage and							
Repair Shop Post Garage & Repair	2	560	25	Regular Gasoline			
Shop	2	. 560	25	Regular Gasoline			
Wallace Crk Boat Basir Amphibian Base	1 1	1000	Gravity	Regular Gasoline			
Storage Shed Amphibian Base	1	5000	15	Gasoline			
Carpenter Shop	1	10,000	100	Gasoline			
Amphibian Base Carpenter Shop Naval Hospital	1	10,000	100	Diesel Oil			
Boiler Plant	1	1000	Hand	Diesel Oil			

G-4.13. Amphibian Base Gasoline and Diesel Fuel Storage & Distribution: At the Amphibian Base two 10,000 gallon tanks were installed, one for regular and one for diesel storage. Gasoline and diesel fuel are pumped by two separate electric rotary pumps to two hose racks located on the dock. A plugged extension has been provided for a future hose rack near the end of the pier. The pumping units are operated by remote control by means of push buttons located at each hose rack. Each pump is a 2-1/2" rotary pump of 100 G.P.M. capacity manufactured by the Blackner Pump Company with strainer and by-pass valves built into same. The pump motors are explosion proof, 5 H.P. each, 208 volts, 3 phase, 60 cycle, and are enclosed with the discharge and suction line manifolds in a concrete pump pit. The pumps are cross-connected so that in case of a motor failure, one can be used to pump both gasoline and diesel fuel alternately by opening and closing the manifold valves.

G-4.14. Landing Field Basoline System: At the landing field a water displacement gasoline delivery system was installed. The location of gasoline delivery pits and storage tanks were furnished to the manufacturers of the "Aqua System" who designed and installed all of the equipment for the handling and delivery of two different grades of gasoline.

Yettann) anit	and the second of the second	we wan - Now	i Talahan i C	denting, Kurosono &
bluphi	To yd to sgall	le Size of	le .ol	
Paped	Augh O.P. Co.	aning	- aph(8)	no la upol
				nhall assa Labraceal
Rogular Gesching	25			molifice Striller
				nial arthur to be
Dickel Fuel Carl	25	1000	1	- Moithis Station
				mini nord fairbands
Keresone /		1000		noises a solvida a
Reguelr deseliace				Cat Camp Tamir Satt.
Invi legard		3,000	5 4 9	Jone Camp Tamic Batt.
Regular Ossolino		0008		. oS . drightn qual pag
Figure 1 Fract		ooce	1	. sE . dilgan and pun
Regular Gasaline		0001	.0	A salvalning School
Regular Geseline 9		10,000	J	t
				granical brown main
Regular Graeline	35	6003	j.	the probabilities of the
				South March Eryles Line
Digot Food		9008	1	ROLL WILLIAM
Magnilar Gasolical	15	10,000		Course Ladigue Korn.
				Divinion Core to and
Rogular Gasoling	3.5	099		
Barrior Casorral				may through A Ropeltr
National triunal	93	098	5	
Regular Canoline	Oravi cy	1000		delens droi. Boat Bant
				card at lager
Gasélans	15		L	South Courted
Checline				and relation
				acos middings
Diesel Oll - Sel		000,01		golf nathytics
				ind to the property
Lio Lonoid	basil			

equipment of the sear Casolino and Presol Fuel Sterage & Districtivity of the against pass two 10,000 gallen teams were installed, one for regular allow dissel aforeasy, Gasolino and diesel fuel are purped by two as a placeric retary pures to two hose racks located on the deek. A west steems in his been previded for a feture hose rack near the end of the purping units are sperated by ramete constrol by reams of push and located at each ness rack. But nump is a 2-1/2" retary pump of 100 was sensity menufactured by the Blacker Pump Company with attention and the state of the pump mesons are explosion preef, 5 H.P. and the suilt into same. The pump mesons are explosion preef, 5 H.P. and the samilfolds in a central pump pit. The pumps are erdested and man in a central pump pit. The pumps are erdested and rate and folder and the motor failure, out on the same the man folds was a section of a motor failure, and closing the manifold valves.

Leading Field Besoline System: At the landing field a veter is also many passing field a veter is a second of graphing rice and storage than some first side and storage that allow all of the equipment for the mandling and many of two different grades of graphings is

The landing field warming up platforms are equipped with three double reel pits for servicing land planes. The distribution lines are sized for future additional installation. At the scaplane service pit, a single reel was placed in a double reel pit and though only one type of gasoline may be delivered at one time, a by-pass has been provided at the storage tanks between the two gasoline storage systems, so that a change over from one type of gas to the other may be made. Both systems may be independently controlled from the scaplane service pit. The piping to this pit has been sized for future additional installation,

fuor oldeob could date begattee one and their quentinew biet maken service pit. The piping to this pit has been sized for from a const The second section of the section of the section

G-5. Refrigeration:

G-5.01. General: Refrigeration equipment installed in buildings or rooms requiring a temperature lower than atmospheric for the preservation of foods or other purposes, is of the mechanical type, using an electric motor driven reciprocating compressor as a heat engine. Dichloro-difluromethane (F-12) has been used as a refrigerant in all installations excepting the cold storage plant which utilizes ammonia. Evaporators are of various types as required by the project specifications.

G-5.02. Loads:

- (a) Refrigeration loads are based on an ambient temperature of 95 degrees F.
- (b) Transmission loads were figured on each wall of each refrigerator as follows:

Walls - Not exposed to radiant heat.	95	degrees	F	
Walls - Sun Exposed	110	Ğ11	11	
Floors - Above crawl space	95	11	11	
Floors on concrete on earth, or earth fi	11, 70		tt	
Ceiling - Air space and roof above	120	11 -	11	
Ceiling - Sun Exposed	140		tt	

- (c) The transmission load Ht was based on the use of a good commercial grade of vegetable cork board using a "C" factor of eight B.T.U. per square foot of cork per one (1) inch of thickness, per 24 hours, and an inverse ratio of the factor for walls of greater thickness.
- (d) The product load (Hp) was based on loading the entire floor area with one hundred pounds of produce per square foot and removing the heat over a 24-hour period.
- (e) The service load (Hs) was based on a total heat gain of from 3000 to 6000 B.T.U. per hour per door or from 15,000 to 30,000 B.T.U. per door per 24 hours total gain depending upon size and intensity of service.
- (f) Equipment was in general selected to remove the total heat gained from all sources, during a 24 hour period, in 16 hours operating time.
 - Ht plus Hp plus Hs = Minimum capacity of the compressor and its evaporators in B.T.U. per hour.
- (g) It is not to be presumed from paragraph (g) that compressor should operate exactly 16 hours in any 24-hour period when the given conditions exist, as this figure, while common practice in the industry is an arbritary figure and is intended to give a reserve capacity for abnormal conditions, such as pick up with hot regrigerators, defrosting time for boxes with temperatures above freezing, and idling time which tends to increase the life of the equipment.

Tales les set al molf-dent deserters entrete free free deserters with meaning and not a transported and again the second Alexandrate paice governor terinormor out in at therepaidings ** Profit and the profit of the profit of the rest of the profit of the pality over the cast the cast of the cast

wendershippone speternost of postebodom

privated the kine in a based was their new respected (a)

26 6

Bosotki ma - mulitud

W.T. C. Highs Seventer and a just beaut from a ferror of the cover of silver, the bar semon AS mon escopiated to some (1) and was five to destroy * accompany to account to action for andone and the action po

well suffer out pulbed to board saw (cli) bod could'n

Warted COD, Co of the Call code to meet too dies the Call Code to epod, To an innogni hor pais nego reibnegab ning inter-troop as the

of from all sources, during a 24 hour pariod, in 16 hours torrating

of the telegraphic are to vicenter mustalit # at tole Sand and "All's of accountable

white asult of and token token token the sale of the sale of in at welcour our as postoring member as the sandist attribute at formends to a value of a present a cost of formered to but branches which as playing with hot regrigorers defracting the edge tes about dolor only guilble bus enisouth evels averanogest with the of the paper, sent.

G-5.03. Unit Coolers and Evaporators.

- (a) Fan type unit coolers, pipe and plate coils were selected for the various heat absorbation applications in accordance with latest data in common practice.
- (b) Evaporators were selected with sufficient capacity to maintain relative humidities of from 80% in bulk meat storage rooms to 90% in vegetable storage rooms.

G-5.04. Defrosting Equipment.

- (a) In general, a manual type of electric defrosting was provided for each low temperature (below 32°F) room. In certain installations in the hospital, because of material scarcities a system of hot gas defrosting was installed.
- (b) Units subjected to severe conditions (ie. high outside relative humidities and heavy duty) should be defrosted daily. Units subjected to normal operating conditions should be defrosted from two to four times per week.
- (c) Failure to defrost regularly or thoroughly will result in an accumulation of ice on the coils. This is turn will increase the running time of the compressor and will cause high operational and service costs. A unit should never be partially defrosted but should have the entire frost accumulation removed at each and every defrosting operation.

G-5.05. Compressors.

- (a) Two compressors were installed in each of the Battallion type Mess Hall commissaries within the Division Training Area and also in Tent Camp No. 1 and No. 2 subsistance buildings, the Officers Mess Hall in Tent Camp No. 2 and Mumford Point Camp No. 1 Mess Hall. With the exception of Tent Camp No. 1 subsistance buildings, all of the above installations have sufficient capacity to provide refrigeration for emergency periods with one compressor running continuously.
- (b) Standby compressors were provided in each of the installations in the bakery and in the hospital group. Each standby unit is equal to one half the total load in the larger installations, and equal to the total load in the smaller installations.
- (c) Equalizing lines are installed permitting two of the three condensers to operate when three compressors were installed. When two compressors only were installed provision was made for simultaneous operation with sequence controls when desired.

losted for the various beat absorbation applications in accordance with by Titomens the forther him bolto Lea elect another out (d). of smoor erarors rem died at 100 mort in antiblement extracer mista Deirenthy Bantaett. esw gnissories binisels to egys leunen a leremen of (e) resided for each low temperature (below 52°F) room, in certain install-. . belladent ewe naticonich w (b) Units subjected to severe conditions (ie. high outside attent villeb betterleb od blueda (visb green bus setthband with er like vidguorods to vireluger faurish of stuffel (a) maniferries who so bus moso de bevocat noitelemmos tauri exitat editar

(a) two compressors were installed in each of the Sattering lies and also in the Sattering lies and also in the Sattering lies and also in the Sattering lies is an also in the Sattering lies in the Sattering lies in the Sattering lies and interest compile. It was fall. With the except.

If the Casp Re. I substitutes buildings, all of the shows installations and sattering to provide refrigeration for energency at the one compressor running continuously.

(b) Stundy samples were provided in unch of the intelligence to the bekery and in the hospital group; Each standby unit is at the being

ent les out mentiment beleates en austine tous (o) . Squelled entre installed les les entres entre les entres entres entre les entres entre entre les entres entre ent

G-5.06. Condensers.

(a) Evaporative condensers were furnished for each installation except for subsistance buildings in Tent Camp No. 1; the bakery in the Division Training Area, which is air cooled and in the Naval Hospital B. O. Q. in which shell and coil condensers were installed.

G-5.07. The Cold Storage Plant:

- (a) The cold storage plant was designed with storage space for 150,000 rations, (15,000 troops, 10 days) and with an ice making capacity of 25 tons in 24 hours with 15° F brine.
- (b) Three ammonia compressors were installed each with a capacity equal to one half the total load.
- (c) Four evaporative condensers were provided equal to one third the total load.
 - (d) Loads were computed as set forth in paragraph G-5.01.
- (e) Brine from the ice tank is circulated to three brine circuits. Each circuit is complete with a standby brine pump. Room temperature is controlled by a thermostat and a motor operated valve.

G-5.08. Service.

- (a) The service department should instruct stewards in the proper procedure and method of defrosting the units, and the proper procedure in case of an emergency shut down.
- (b) All service, repair, and adjustment to any equipment, including the cutting in and out of standby equipment should be done by a qualified refrigeration service man.
- (c) Standby equipment should have all valves closed, when

G-5.09. List of Compressors.

Type Building	Location	A CONTRACTOR OF THE PROPERTY OF THE PARTY OF	ec. No.Comp.	Type Condensor	Tonnage Installed
Mess Hall	T C #1	2 10	08 2	Shell &Coi	2.99
Mess Hall	T C #2	2 18	50 2	Shell &Tub	6.15
Mess Hall	T C #2	1 18	53 2	Evap. Cond.	2.47

with dear work hadeland or a crossocian over the seek take the second for substitutions obligings in tent Comp die it the first of the first o No. 1 Abilistant over executions from hear flore folder de 10 10 el fet

- thereing operate details benefit to any final operate the mile (s) ofty of 25 tons in 24 hours with 15° F brison

- one of almomote described bloods thousanded, outside 4dl (4)

			.eeqb :	3518	mile
	Thomas I.E			S. I	11.41
ALO					
		C. J.			

G-5.09. (Cont'd)

П						
Type Building		No of Bldgs.	No.	No:Comp. Instld.	Type Condenser	Tonnage Installed
Mess Hall	Reg.Area 1	3	804	2	Evap.Cond.	4.3
Mess Hall	Reg.Area 2	3	804	2	Evap.Cond.	4.3
Mess Hall	Reg.Area 3	3	804	2	Evap.Cond.	4.3
Mess Hall	Reg.Area 4	3	804	2	Evap.Cond.	4.3
Mess Hall	Reg.Area 5	3	804	2	Evap.Cond.	4.3
Mess Hall	Post Troops	1	804	2	Evap.Cond.	4.3
Mess Hall	Bar.Balloon Amp. Base	1	804	2	Evap.Cond.	4.3
Commissary	Ind.& Supply Area	y 1	806	2	Evap.Cond.	9.82
Cold Storage	Ind. & Suppl	ly 1	825	3*	Evap. Cond.	90.4
Bakery	Ind. & Suppl	У				
	Area	1	860	2*	Air Cooled	0.5
Mess	B. O. Q.	1	814	2*	Evap.Cond.	6.25
Mess	M. P. #1	1	153	2	Evap. Cond.	2.47
Mess	Family Hosp.	1	890	2*	Evap. Cond.	1.38
Mess	Naval Hosp.	1	833	5*	Evap. Cond.	10.3
Mess	Nurses Home Naval Hosp.	1	844	2*	Evap. Cond.	1.38
Storehouse	Naval Hosp.	1	818	2*	Evapo. Cond.	1.43
Morturay	Naval Hosp.	1	818	2*	Shell& Coil	0.91
Mess	B.O. Q. Naval Hosp.	i	875	2*	Shell &Tube	1.38

444

^{*} Denotes: Extra Compressor Capacity or full standby compressor.

					40.440-41-4
•••					
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Sev2	1400 D 120	(and	to be a matricipal	
Mellerent.	NOT BUDGE	thitagi		and the same supplementary of the	301111
				T. COTAL NOT	
4.5	.beroll.g.rva		303	8 4074, 507	I THE REAL PROPERTY.
\$.	. par (0) - g 2775 -	9	ACR		
	Augmit Lasvis		300 /	S Carriagos	
				2 1.3 PATAMBUR 1	
	Sens, Card			S decreased	I CON GAGN
117 电影				L Agora's range L	ALDEL BEAL
					. IIcii vali
		Υ, ,	•		
30.9	Santino.q.Tr&			1	
	. harv .nist				
				gigget a shuft	
0.0				1 2012	
6.25	atmo0, neva			1 .7 .0 .6	
178.3					
67.2					
	chard Land			1 continuity	
	Lings dends	*3			
57.62.1	Apply a ogeta				
	is a situal-			11,000 1 1000	
2144	24 24 24 24 24 24 24				
				,,,,,,,,,,	
1.00	Shrin Linne				
		1			

G-6. Air Conditioning.

G-6.01. General. Comfort air conditioning equipment was installed in portions of certain buildings in the hospital group in which it was felt that temperature control would be an adjunct in the treatment of and contribute to the welfare of patients and to the efficiency of the attendants.

Air conditioning also was installed in the Waller Gunnery Trainer building.

G-6.02. Type: The type of system installed is the direct expansion central plenum type arranged for both summer and winter operation. A motor driven, multi cylinder reciprocating refrigerating unit installed for summer operation. Steam is provided for Winter heating and other applications as required.

The refrigerant used was dichloro-difluoro-Methane (F12).

G-6:03. Design Data. The selection of cooling and heating equipment was based on the following conditions:

Outside	D	В	-	(summer)		95°F
Outside	VV	В		n .		790F
Outside	D	В	-	(winter)		15°F
Inside C	or	ıdi	ti	.ons		
	D	В	-	(summer)		70°F
	D	В	-	(winter)		80°F
Relative Humidity					55%	

The dirrect system was designed with reheat and re-humidifying coils so that proper manipulation of controls would provide entirely different conditions in different sections or zones of the air conditioned space.

G-6.04. Methods.

(a) A central plenum chamber was provided in a convenient location in which were placed direct expansion coils, heating coils, humidifiers, reheaters, filters, and the necessary control, safety valves and instruments required for automatic operation. Air was taken from the plenum by a fan and forced through a system of ducts to the conditioned rooms. In the hospitals, re-heaters and re-humidifiers were installed in certain branch ducts with the proper valves and remote control instruments to give a wide choice in the conditions attained - namely, 70°F and 55% humidity in service rooms and a choice of temperature and humidity conditions (above these conditions) for operating rooms.

44

Paulinde Branch Charles definition an variable situation of the state of the stat principles value of the best of bullisted any bale relegistants at a · + 2.1.1.0.1.11.1 Carlores territo ad az belleregi madaja de agat un engiz engiz Spilores mottenaga madala bas remun den est beperan agat saga samaty legical THEY BELLIEBEL SEED DELIGIOUS LOUISING TO THE SEED OF THE SEED SEED TO THE weekings width ben gates directable on bbl. beng at most a most me manne Light por as and Pick bearing - nearly because distinct bear autographer ball dammino gaitant five and conditions of acceptant five ting equipment adadtor - 10,000 All the first and the state of Semplification office with the market a descent beared but religious land minimized care confidences on the production line at the atmomentact leather except bed sever moves not not real stand along white a publication of the little and against appeal the

G-6.05. Control.

(a) The system's are controlled . by a Johnson Service Company's pneumatic control system in connection with the usual electric safety devices.

G-6.06. Capacity Reductions.

- (a) With the exception of the Post Dispensary the capacity of the coils are controlled by modulating type thermostatic expansion valves connected into the pneumatic control system. The capacities of the compressors are controlled from full load to 25% load by progressive "cutting out" of compressor cylinders. The remaining capacity is modulated by a Kromer load balancer (a patented device, manufactured by the Kramer Trenton Company, Trenton, N. J.) in conjunction with the pneumatic control system.
- (b) The capacity of the compressor in the Post Dispensary is constant. Coil capacity is controlled by action of thermostatic expansion valves. The compressor is cycled by the suction pressure control, as required, to maintain temperatures.

G-6.07. Operation.

- (a) In the Post Dispensary one set of instruments controls
- (b) In the hospital a set of master controls govern the conditions of air leaving the conditioning units. Re-heaters and re-humidifiers with control instruments located in the air conditioned spaces as zoned, maintain any desired condition within reason in these zones above the temperature and humidity of the air leaving the units.

G-6.08. Instructions.

- (a) The control systems should be regularly inspected by a competent service man. Relative humidities and temperature should be checked periodically with standard instruments and control instruments should be calibrated.
- (b) Refrigeration equipment should never be touched, except for starting and stopping, by any one other than a competent service man.
- (c) Heating equipment in connection with the system should be regularly inspected. Pressure reducing valves, traps, and steam control valves should be kept in repair. The humidifiers must be kept clean.
- (d) The filters must be kept clean as the success of the system depends upon a constant supply of air.
- G-6.09. Waller Gunnery Trainer Building. The equipment in the Waller Gunnery Training Building was purchased by the Navy from plans provided by the Bureau of Yards and Docks.

section of the local and the antiborned at his eye for mos of the only of the Les unitamico a tulban

Anathro electrones of the control of

(b) The aspect to the compress to the Fest Dispensers in describe this capacity is controlled by action of thermostatic expansionrestriction of the confidence.

is the Part Siepenancy one see at instruments controls

the control terreported to our me before a second as a partie of -make wit award the common a make mil me as a relative to lather the fall of the common terms of the commo

supplied binding crutar quet has actitioned switched open bolon a decidence

Expansion respective to the control of the accordance to the conference of the conference of

the adjust that ad durant restricted but a thought the or of all the state of the s

while the victim functament and abging the

Tollow of the property the contract the equipment in the Tellow and the Tellow by the tellow the tellow provided by

G-7. Ventilation.

G-7:01. General. This section covers the various designs which involve the handling of air by mechanical means.

Basic computations, design standards and formulae follow very closely the recommendations and data contained in the "Guide" (published by the American Society of Heating and Ventilating Engineers). The greatest departure from the above standards exists in the Mess Hall galley ventilation, where air quantities were held to a minimum, by direction. Thirty-two complete designs were turned out covering three hundred twenty-three separate buildings and providing for the mechanical handling of 1,615,809 cubic feet of air per minute. Of this total, 1,100,972 cubic feet per minute represents the volume of air exhausted from three hundred twenty five buildings as covered by twenty-one basic designs; 497,457 cubic feet of air per minute represents the volume of tempered air supplied to 31 buildings for heating as covered by 8 basic designs; and 17,400 cubic feet of air per minute is the volume of conditioned air supplied to three buildings under three basic designs.

- G-7.02. Ventilation by Projects. A complete breakdown of ventilation is as follows:
- (a) Seventy-two Barracks covered by project numbers 101-1, 200-1, 201-1, 202-8 and 203-1, have been provided with toilet and shower room exhaust in the amount of 2,600 cubic feet of air per minute each; Total 187,200 C.F.M.
- (b) Eighteen Mess Halls covered by project numbers 101-2, 200-2, 201-2, 202-9 and 203-2, have been provided with galley and scullery exhaust in the amount of 23,500 cubic feet of air per minute each; and tempered air supply in the amount of 9,600 cubic feet per minute each; Total 595,800 C.F.M.
- (c) Eight Regimental Infirmaries covered by project numbers 101-4, 200-4, 202-20 and 203-19, have been provided with dark room ventilation in the amount of 350 cubic feet of air per minute each; Total 2,800 C.F.M.
- (d) One hundred ninety six Officers' Quarters covered by project numbers 105-1, 205-1 and 400-1-14, have been provided with kitchen ventilation in the amount of 250 cubic feet of air per minute each; Total 49,000 C.F.M.
- (e) The Post Shop building covered by project number 207 has been provided with spray-booth ventilation, and exhaust for removal of smoke and heat in the amount of 16,122 cubic feet of air per minute; a sawdust removal system has also been proposed to handle 19,080 cubic feet of air per minute. It is recommended that this installation be made as promptly as possible Present Total 16,122 C.F.M.
- (f) Seven Regimental Theaters covered by project numbers 200-15, 209 and 203-17 are provided with exhaust in the amount of 24,625

Adverse of Horizon at Alexanders and a track property of the produced at the recipit seems adopted at a city of the self of affect of the seems and the seems and the seems at the seems and the seems as a self-the seems as a the designs over turned out governor three material treatment three chiral acquested Joe's bidey 808,878,6 to gettier a Lablacacon out tot gettivord for applitud the per stance. Of this tetal, letoneth colds for for about my all which by the to see to see to took of the took of the part of the minute al dimen and his to bush of the OO and IT, 400 outle four of any passed by

notializate to mediated of oligion a large of ed in the little . SO. T. O.

- (a) Beverywhere daylore to borden alloring cudeylores (a) Promote bun dallos date benirong nesd avait clasos, bux 8-505 11-105 16-60 - ideas office is the secure of 2.600 weeks for all the per minute sants AMPLE PROPERTY SOO C.P. C.
- (b) Elgiteen N as Malls severed by project numbers 101-2; grafituon has golley white houters; most over , 5-805 has 2-805 ,5-105 per faret - tilone erunia and soot eldes 000.8 to finere out al gigges the
- (a) Might have the left maries covered by project audiors 003,8 Intol a those equate wee the lest office 058 le saucre with mile
- delpaid make hobbyong most aved all-1-1000 has 1-608 al-101 acodress stop
- wor destruct a godenic woo wis to door since \$21.51 to describ all you
 - (2) Seven doctors the surprise surerist by project familiars 880, 18 to dimicro only his tensions did bur byong one Tielos bas ROS 1914

cubic feet of air per minute each, for general ventilation, including projection and toilet room exhaust and 30,000 cubic feet of tempered air per minute for heating - Total 382,375 C.F.M. (g) The Post Troops Theater covered by project number 201-12 is provided with exhaust in the amount of 45,000 cubic feet of air per minute for general ventilation and for projection and toilet room exhaust and 50,000 cubic feet of tempered air per minute for heating - Total 95,000 C.F.M. (h) The Brig, covered by project number 107-5, is provided with galley, scullery and toilet room ventilation in the amount of 7,390 cubic feet of air per minute and 357 cubic feet of air per minute for heating - Total 7,747 C.F.M. (i) Post Headquarters, covered by project number 107-10-1, is provided with ventilation for the blue print room in the amount of 2,200 cubic feet of air per minute - Total 2,200 C.F.M. (j) The Hostess House covered by project number 214 is provided with galley and scullery exhaust in the amount of 4,800 cubic feet of air per minute - Total 4,800 C.F.M. (k) The Post Dispensary covered by project number 400-3 has been provided with exhaust for toilets and operating room in the amount of 3,225 cubic feet of air per minute and a supply of 600 cubic feet of conditioned air per minute for heating - Total 3,825 C.F.M. (1) Two Garage & Repair Shops covered by project numbers 221-5 and 228 have been provided with exhaust in the amount of 12,478 cubic feet of air per minute for spray booth ventilation and the removal of exhaust fumes from motors - Total 24,956 C.F.M. (m) The Reclamation Building covered by project number 221-6 has been provided with exhaust in the amount of 4,000 cubic feet of air per minute for spray booth and general ventilation - Total 4,000 C.F.M. (n) Naval Hospital Administration Building and Mess Hall, covered by project number 400-1-4 is provided with exhaust in the amount of 48,750 cubic feet of air per minute to ventilate the galley, the operating and treatment rooms and toilets, 9,000 cubic feet of conditioned and 52,000 cubic feet of tempered air per minute for heating - Total 109,750 C.F.M. (o) The Wards & Corridors of the Naval Hospital covered by project number 400-1-5 are provided with 5,584 cubic feet of air per minute of exhaust to ventilate toilet rooms and solitary confinement rooms. Total 5,584 C.F.M. (p) The Nurses! Home at the Naval Hospital covered by project number 400-1-7 is provided with exhaust in the amount of 5,130 cubic feet of air per minute to provide galley and scullery ventilation. - Total 5,130 C.F.M. - 273 -

aver getterber are its its more from one, wit alread or write the to the do the the time borograph in the state of the country in the first bear the party Siming and the test of the transfer of the transfer of the transfer of the same of the transfer of the same of the transfer of which, but adopt to the part about for about for booting - Total 95,00% TOSE L'in remain and al moistillers and soliter and illies agolia delle state and all por aller and aller at a solitor medians heeless of the perference assertance and their all Alter 5 000 S forest - organ was who he was obtain work of \$13 apprend tookers to become easier assett out (t) to don't bidge cook to dimens out it families on lines inc volts, directions 11.4.0 con a fact a country to april 1000 total uniders or project and but but the Telegramma of the rest goldered ban estalled med January Make hallowing and anoscun docton to person along along a obesch eng. (1) which the area of the country of the country of the total order and the said the said The franchister (16, 1 to franchis at all sametre drive Lablaces about a 2-12) There agod bin spilling a the walnish a the most lover (a) le dimond odd al danning filov boblyceg at 1-1-000 potent sopicat yd betylen will be the form of the per state of the vertible to the spainty, the operations certmos forth a smithed the student togeth burgons to that side contract of between Linkson Investigate to antigence a configuration of works a transmitting gratification where tolder additional transmit wing the between the top is former out the mine to be the out the first to the former of the test of the former of the first out to the first

- (q) The Medical Storehouse covered by project number 400-1-8 is provided with exhaust in the amount of 500 cubic feet of air per minute for general ventilation Total 500 C.F.M.
- (r) The Naval Hospital B.O.Q. covered by project number 402 is provided with exhaust in the amount of 6,330 cubic feet of air per minute for galley, scullery and toilet room ventilation. Total 6,330 C.F.M.
- (s) The Family Hospital covered by project number 134 is provided with 15,550 cubic feet of air per minute of exhaust to ventilate the galley, scullery and operating suite and 7,800 cubic feet of conditioned air for heating Total 23,350 C.F.M.
- (t) Tent Camp # 1 Hospital, covered by project number 1-19-1, is provided with exhaust in the amount of 2,790 cubic feet of air per minute for operating room and general ventilation Total 2,790 C.F.M.
- (u) Three Recreation Buildings covered by project number 7, 250-1-18 and 500-5 are provided with exhaust in the amount of 24,750 cubic feet of air per minute for general ventilation Total 74,250 C.F.M.
- (v) The Radio Transmitter Building covered by project number 120 is supplied with 3,600 cubic feet of tempered air per minute for heating Total 3,600 C.F.M.
- (w) The Parachute Building covered by project number 138 is provided with tempered air supply of 6,500 cubic feet of air per minute for heating Total 6,500 C.F.M.
- (x) The Utility Shop of the Glider Training Base, covered by project number 142-1 is provided with a tempered air supply of 2,200 cubic feet per minute for heating Total 2,200 C.F.M.

G-8. Equipment.

- G-8.01. General. Most of the collateral equipment on the base was furnished by either the Navy Department or the Marine Corps on specifications of their own. Some few notable exceptions wherein we specified the equipment are hereinafter listed. We are also listing the basis of design and source of design data.
- G-8.02. Regimental Infirmaries. Seven in number; project numbers 101-4, 200-4, 202-20 and 203-19. In these buildings we covered by specification, the Instrument Sterilizers. Design was based on recommendation by a representative of the Bureau of Medicine & Surgery.
- G-8.03. Amphibian Base Machine Shop and Carpenter Shop. Project numbers 202-6 and 202-5. In these buildings we covered by specification all of the shop equipment including small tools. Selection of type and size of the various items specified was made after consultation with the operating personnel of the Amphibian Base at the Naval Operating Base, Norfolk, Virginia.

following to deal as grander adversed by project actions modern to sint alone one to separa out or taxable from become of allege ALLES COLUMN VINE NEW TOTAL COLUMN TO THE SERVICE OF THE SERVICE O Country and life in the country of 6.380 and a finite for the party of the country he total modern bushes us harowes testing it ythore out (a) it is profitment to deposit of attente tog the to door edges to deposit the continue Bankatabara to real state cos, thus stime pulsetes, the guillets golden a particulation of total saided consider water has the to took alone 007.5 to lower out at supplied they be stored oldus CAV, SS Jir Skdene ude ni samele dire bolivere ave 2 cos bio 81-1-12 . HIT P FOR S LANGE BELL. MUSIC TOTAL 1, SON C.P. M. the training are the dilities residents design of the contract of ledge dos, 2 in allegar win becomes a may subject of 2-fix belong the -C.S.D COS.S Sec. 2 - Shifted a 1 atuning better adv and our as descript throadles our to take the past its and and the section the year Beginnings of the Bestine Cops in specifications equipo ada notalega se micros as depero effetes well and . on the Ass relact to stand ord writest on a creyou statest nortent ord was

AND STATE OF THE PERSON

Catagorie design a some in novel . Sorver in symbol project managers.

stopping against and margan base or all and how to, C paldidges with the

G-8.04. The Hostess House Project number 214. We specified the galley equipment for this building. Design was based on the requirements of the building and materials readily available. G-8.05. Division Infirmary. Project number 400-3. In this building we covered by specification the Sterilizer Equipment and the X-Ray equipment in accordance with recommendations of representatives of the Bureau of Medicine & Surgery. We also specified the elevator, the design of which was based on the service requirements of the huilding. G-8.06. Naval Hospital Administration Building and Mess Hall - Wards & Corridors. Project numbers 400-1-4 and 400-1-5. For these projects we specified the galley equipment, including small collateral equipment, in accordance with recommendations of representatives of the Navy Department -Bureau of Medicine and Surgery. We also specified the Sterilizer and Operating suite equipment as well as fixed laboratory equipment, X-Ray equipment, treatment equipment, and tailor shop equipment, after consultation between our engineers and representatives of the Bureau of Medicine & Surgery, the Bureau of Yards and Docks and a representative of the American Sterilizer Co. The elevator, design of which was based on building service requirements was also specified. G-8.07. Nurses' Home. Project number 400-1-7. We specified the galley, collateral, and laundry equipment for this project based on estimated service requirements. G-8.08. Medical Storehouse. Project number 400-1-8. We specified the Mortuary equipment for this project after consultation with representatives of the Bureau of Medicine & Surgery and the American Sterilizer Co. G-8.09. Family Hospital - Nurses' Quarters. Project number 400-1-11. We covered by specification the kitchen equipment for this project based on estimated service requirements. G-8.10. Naval Hospital - Laundry. Project number 400-1-12. We specified the complete equipment for this project. Design was based on recommendations of the Bureau of Yards and Docks and Bureau of Medicine & Surgery. G-8.11. Family Hospital. Project number 134. We covered the Sterilizer Equipment, operating, X-Ray, recovery, nursery suite equipment and galley and Laundry equipment all after consultation with representatives of the Bureau of Yards and Docks, the Bureau of Medicine & Surgery and a representative of the American Sterilizer Co. G-8.12. Glider Training Base. Project number 142-1. We specified all of the shop equipment for this project including small tools. Selection of type and size of equipment was made after consultation with a representative of the Marine Ain Force. - 275 -

and the land a second to the second s The second of the second second second second second second of the man in the test and and the property of the state of the second A Principality of the Resident Section of The Control of the Resident Section of the Residence of the Reside The contraction of the best and the contract of the contract o A PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE SECRETARY CORNERS OF THE PROPERTY OF THE PRO Astronomical tempor as between the last to a seasof they do not be actional temporal · . 5 / 120 / 100 / 100 / 100 A ANTONIO DE LA COMPTENDA DEL COMPTENDA DE LA COMPTENDA DE LA The little and have read to said teleme read, etc. blisteleme villet of the property of the pr and a principal as

CHAPTER H - PART II

ELECTRICAL DEPARTMENT

CONTENTS

Section	<u>Title</u>
H-1	Introduction
H-2	Power Source and Description of Existing Facilities
H-3	Marine Barracks Main Supply Feeders and Protective Systems
H-4	Distribution Systems, including Primary Voltage characteristics, Sub-stations, etc. Inter Loop, No. 1
H-5	Distribution Systems, including Primary Voltage characteristics, Sub-stations, etc. Outer Loop, No. 2
H-6	Suggested Operation Procedure for Primary Distribution and Transmission
H-7	Street Lighting Systems
H-8	Control Systems for Blackout and Water Pumping Equipment
H-9 _	General Notes on Interior Design
H-10	Electrical Features of the Central Heating Plant, Cold Storage Plant, Post Shops and Naval Hospital and Abstracts from the Electrical Service Supply Contract with the Jones-Onslow Electric Membership Corporation
H-11	List of Buildings Showing Connected Loads and service voltage

H-1. Introduction.

H-1.01. The purpose of this report is to describe the general scope, characteristics and essential details pertaining to the design and construction of the Outside Transmission and Distribution Systems as well as the Interior Wiring for lighting, power, and other requirements throughout the Division Training Area and associated activities. Description and recommendations concerning the operation and maintenance both outside and interior electrical systems are included where necessary.

H-2. Power Source - Description of Existing Facilities.

H-2.01. Electricity for the Marine Barracks Project, including all temporary Tent Camp Areas, Outlying Areas, and the Midway Park Residential Area is purchased from the Jones-Onslow Electric Membership Corporation, a local unit of the National Rural Electrification Administration. An abstract of the electricity purchase contract and agreement is included in this report. (See Section H-10.)

H-2.02. The REA Corporation properties now include a diesel electric plant at the Marine Barracks and a steam-electric generating plant at Cherry Point Marine Air Base, and an interconnection with the Tide-Water Power Company, the local operating utility.

The diesel-electric generating plant consists of two 1300 Kw 6600 volt 3-phase units, which were removed from the original purchasers premises and installed at their present site in 1941-42. This plant is

The best still the with any are and they are they are the confirmation when the confirmation in the confirmation of the confir armings and the cost for excessor victors and interrupt activity Agramado acestas receis o colonias con cestados mados mentos 689 The Land of the State of the St party of the superior of the following property of the superior of trans, brust Stanta and Interest to profit her annie fort, frank Margardon and anthe territory topologic the transportation and the transportation tet at british allowing Comment to the A test to the A other waste editions to all transfer that to a serving off 110, fet property referred at the motor of the contract of the profession and ad a part of the theat the ready and the transfer of the theather . Polaly is a Bething and condition of a later and and and and are the style of the antherior that the district product for the tracking temperary fort Curp areas, Octivity, Arola, and the Midney Fire Real

their windings from the and some fractal post-order a thorogon fortill will

The first term a constant of the street and the str

H-2.02. (continued)

located on the Marine Barracks property five and one-half (5-1/2) miles east of Jacksonville, N. C. along the New River and adjacent to highway No. 24.

The steam electric plant at Cherry Point which is in the process of construction, is scheduled to deliver 5000 Kw to the system by October 15, 1942. This plant is designed for two 5000 Kw units ultimately; however, the War Production Board has ruled that only one 5000 Kw unit may be installed for the duration. The steam plant is interconnected with the diesel plant by a 33 Kv, overhead transmission line of recent construction. It is approximately thirty-five (35) miles in length and follows a straight line across country between the two points.

The interconnection with the local power company consists of a 5000 KW sub-station located near Jacksonville, N. C. This sub-station is connected to the local system by a 33000 volt overhead transmission line. It is approximately five and one-half (5-1/2) miles in length and follows the north side of highway No. 24 from Jacksonville to the Marine Barracks' substation. The 5000 KW sub-station at Jacksonville is fed by two 110,000 volt transmission lines; one, by way of Wilmington and Camp Davis from Abbottsburg, N. C., a distance of approximately one hundred (100) miles and the other, across country by way of Kinston from La Grange, N. C., a distance of about forty (40) miles.

The War Production Board has authorized an additional 110,000 volt line across country from the 5000 Kw generating plant at Cherry Point to the substation at Jacksonville.

The sub-station which is located at the diesel plant site is fed from the three sources mentioned above. This sub-station consists of two banks of transformers. One transformer bank of 3000 Kva capacity, connected to step the 6600 volt diesel supply to 7200/12470 volts, and the second transformer bank of 5000 Kva capacity connected to step the 33000 volt supply of both the steam plant and the interconnecting line to 7200/12470 volts, which makes a total of 8000 Kva of transformer capacity installed. This 8000 Kva is connected to a common bus to deliver 7200/12470 volt grounded neutral, 60 cycle, 3-phase, 3 or 4-wire power to the Marine Barracks' system. The direct feeder of the Jones-Onslow Electric Membership Corporation into the diesel plant is protected by G. E. Company type IAC relay set at 300 amp. to operate in 79 cycles.

The lines from the diesel plant to the inner loop #lare protected by G. E. Company type IAB relay set at 240 amp. to operate in 62 cycles.

H-3. Marine Barracks Main Supply Feeders and Protective Systems

H-3.01. The Marine Barracks project is supplied by two loop feeder transmission systems. These will be referred to as the inner loop No. 1 and the outer loop No. 2 in this report.

H-3.02. Loop No. 1 is connected to the central sub-station supply bus through two cil circuit breakers, one on each end of the loop. This loop feeder is of overhead construction using ASA class 3 creosoted poles with 175° span lengths. The conductors are 4/0 copper with 56" effective spacing supported on Douglass Fir standard 8 foot arms, with steel pins and Locke

MELLER STATE OF THE PARTY OF TH The charte of the comparence have a part and analy to 45 to 100 miles. To remain the state of the supplies that all years delines to refer and the second The special of the transfer of the control of the second o 可能的数据数据 1、12 的开始的对抗 电影影响。如此《新文》 多数计算电影 的现在分词 的现在分词 abilitions in the second the sold in a second to be seen that the second second in the second second in the second The second secon There is a salar to program to profession of the contract of the salar contract of the s of the fine constructed becomes a low world a to work to work the will be seen to be a self who were the will be a self of the construction of the when you expend section end or tell transfer to be it in the woll have the first and the section of the section Low Color III feed and Day all will two as popular to the color for the part to be RESIDENT SILE THE THE THE COST TO SEE THE SEE STREET STREET turned to be a second to the second of the second second second to the second second second Administration of control organic de Speaks que turners we obtained april - ex bos and THE STREET STREET, STREET ANALOGY OF STREET THE SECTION OF THE age of sur to exafence northerness and contained have been been as a contained and the beautiful and the contained and the beautiful and the contained and the beautiful and the contained and the beautiful and the contained and t The transplant with more and the fitting of the to the transplant and the contract of ery the merste terminal asins tent of the distance to the contract of as the following and related by the reconstruction at 18 year before the first the the paradour one is your rank on or public forms of the fit and and and

en la company de la company de la company de la company de la company de la company de la company de la company En la company de la company de la company de la company de la company de la company de la company de la company En la company de la company de la company de la company de la company de la company de la company de la company H-3.02. (continued)

Cat. No. 88 insulators. The overall length of this loop is 12.5 miles.

This feeder is designed for National Electrical Safety Code grade "A" construction in a medium loading district to supply a maximum demand of 9500 KW at 90% power factor with approximately 9-1/2% voltage drop. The anticipated maximum load on this feeder based on approximately 40% of the installed load will be around 7500 KW which will produce 7-1/2 maximum voltage drop.

The loop is divided into sections and each section is protected by pilot wire connected current differential relays controlling unit type metal clad fault sectionalizing oil circuit breakers.

The relays used in connection with the pilot wire tripping are Westinghouse type HCB. These relays are capable of automatically disconnecting a faulty section of the loop in 1/30 of a second providing the fault current is of sufficient magnitude. The use of this type of protection prevents making branch feeder connections directly on the loop sections; therefore, from between each of the protected stations an underbuilt primary feeder is necessary. All branch taps should be made on the underbuilt feeder.

There are six of these sectionalizing stations as follows:

Station No. 1 is located at the beginning of the loop near the diesel station and feeds an underbuilt section of primary for the Gate House and the water pumping equipment. This station has two breakers; one for sectionalizing the loop feeder and one for feeding the underbuilt section.

Station No. 2 is located near the intersection of Holcomb Blvd. and Gum Street in the Industrial and Supply Area. This station consists of five breakers; two for sectionalizing the loop feeder, one for feeding the Industrial and Supply Area, and one for feeding the Central Heating Plant and one spare breaker for a future duplicate feeder to the Central Heating Plant. The Industrial and Supply Area breaker also feeds the Parachute Training Area underbuilt section and the second loop No. 2.

Station No. 3 is located near the Post Headquarters Building in the Post Troops Area and consists of 3 breakers; two for the loop feeder and one for the Division Training Area, Post Troops Area and for an emergency feeder through Regimental Area No. 1 to the Naval Hospital. The underbuilt sections from this stationare of No. 1/O copper.

Station No. 4 is located at Cross Street and Main Service Road at the far end of Regimental Area No. 1 and consists of 3 breakers; two for the loop feeder and one for the Naval Hospital feeder. This station also serves the Radio Tower and the Wallace Creek Sewage Pumping Station, No. 3. The feeder to the Naval Hospital Area is of 1/0 copper and is located on the south side of Cross Street.

Station No. 5 is located at the sub-station at the Batchelors Officers' Quarters and consists of three breakers; two for sectionalizing the loop feeder, and one to feed the Residential Area sub-station. This breaker serves the entire Residential Area.

District that he wont wint his organic than on both The brainess The state of the s A Company of the Comp gride publica in visualimentario da españa a en a la casa de antiqui esta de esta illor que El las Santa Vinda esta guillavera incorpa a fin base en aposta de la las destas de la casa de la casa de la c A fina el autromorphica de la casa artorius sur a conditione en al mil no recommendant has trained. Properties de la contraction Address Alignarian and mer obug to billion which have the against let a a sports, a sumplementation of the leteron state and the property of the sent tent what is, to an executive the sent the sen molyton stilled that any political volume for the standing AND THE SENTENCE CONTRACT LAND COME COME DATE TO A SENTENCE OF THE PROPERTY OF THE PARTY OF THE tela 1001 - pelako izituan pistraizenti en en bela esena 725 en bela esena. Lautu ilipot iziten ene en robert etelali-es enede e nor en asegan, enem THE MAINTHAN CONTRACTOR OF SECURE OF SECURE OF A SECUR All and would have see and here and bear of his sto and and and deal and and and production to attain and area and successful of the topol entry institute in the first test of the transfer to the head to tight outries of all berefrench in the bureagl the bure normal ALIA MANTA SEL SO DECENSE SI SKUS ISHOO DIL IN DI LAIF LAN KASHINI SAN KASHINI A Property and the second TERRETTY STOLET WAS ANY TO BELLEVIS OF SECULAR TO DESCRIPT AND ANY About the property of the contract of the cont ing initiation to a

H-3.02. (continued)

Station No. 6 is similar to Station No. 1 and is located on the other end of loop No. 1 near the diesel plant. This station has one sectionalizing breaker and one feeder breaker which supplies the C.C.C. Camp, Mumford Point Tent Camp, Tent Camps Nos. 1 and 2, Peterfield Point Tent Camp and the Glider Training Base. This system is four-wire overhead construction to Tent Camps Nos. 1 and 2, and underground from a sub-station located at the intersection of the Atlantic Coast Line Railroad and the Glider Training Base access road to Peterfield Point Tent Camp and the Glider Training Base. This sub-station is fed by an overhead line from the Tent Camps Nos. 1 and 2 transmission line. The voltage transformation at this sub-station is 7200/12470 to 2400/4160-volt.

Most of the transformers in Tent Camps Nos. 1 and 2, Mumford Point Tent Camp and the C.C.C. Camp are single phase, 7200 to 120/240 volts. All laterals that are fed in any of these areas from the underbuilt section are protected by open type fused cut-outs with fuse size depending upon the connected transformer loads.

H-3.03. Loop No. 2 begins at the rear of the Industrial and Supply Area at the end of Gum Street and is fed from Loop No. 1. This line is of overhead construction similar to Loop No. 1, except that it is of 1/0 copper conductors and has an average span length of two hundred (2001) feet. This loop follows the Sneads Ferry Road to Dixon where it connects through a pole top disconnect as an emergency feed to a 1/0 line of the REA on Routo 17. The length of this loop, including the REA sections is approximately forty (40) miles in length. This loop feeds the Mock-up, the Barrage Balloon Battalion, the Amphibian Base Area, the Amphibian Shop and the Rifle Range. Hurst Beach which is now fed from REA will be reconnected to Loop No. 2. This loop is designed on the basis of grade "A" construction and is capable of carrying approximately 6000 Kw at ninety (90%) percent power factor. However, due to the length, the voltage drop transmitting this amount of power would be prohibitive and regulators would be required. The present load on this loop will not exceed 2000 Kw with approximately 8.5% voltage drop. All lines taking off of Loop No. 2 are protected by means of open type fused cut-outs.

H-4. Distribution Systems Including Primary Voltage Characteristics Sub-Station, etc. for the Entire Project

The various distribution systems connected to the inner loop feeder are as follows:

H-4.01. Industrial and Supply Area System

This system is of overhead construction, 12,470 volts, 3-phase, 3-wire primary and in this Area generally 3-phase transformers giving a secondary service voltage of 120/208 connected wye are used. All primaries on 3-phase transformers are connected delta. Detail service for each building will be given in Section H-11 of this report.

H-4.02. Division Training Area Distribution System

This system is of overhead construction, 12,470 volts, 3-phase, 3-wire primary and 3-phase transformers. These transformers are connected delta-wye

Thewally some appropria attended Armes of Craff Lords at mother who also as accommodates against FRANKY PROPERTY OF THE LOCKE BULLIONS OF HELP THEY HOLD OUTS LIVE BOOKS IN A WAR test of the control of the test test to the test of th A colfe (10) grace to example at another the second second second and the second secon design fruit lights bills and and pull allinging one years well mades and introduce this equal of all areas up and but energy and and related and graters and ringed has between ations, property and the control of all also fulcifies these by a service limited at a section before and any section activities of a party of a large and a living a finish of config I veries of a Mi american conclusion and the Michigan

H-4.02. (continued)

and deliver 120/208 volts for building services. This Area, consisting of five Regiments, is essentially living quarters, subsistence and recreation, including various Administrative Office Buildings. These buildings will be discussed later in this report.

H-4.03. Naval Hospital Area Distribution System

The Naval Hospital distribution system is a 2300 volt, 3-phase, 3-wire underground system consisting of underground ducts, concrete manholes, and brick transformer houses. The Area distribution system is fed by an overhead outdoor type transformer sub-station connected to a switching station located near the entrance to the Hospital Area by means of a three conductor 15000 volt 1/0 cable. Provisions have been made in the duct system for the installation of a duplicate cable.

The Hospital sub-station consists of three 500 Kva 12470/2300 volt transformers connected delta/delta and four outgoing 2300 volt feeders, three of which are protected with automatic oil circuit breakers. Also provision for street lighting and X-Ray service is made in this sub-station. The main Hospital buildings, which include Wards, Corridors, and Administrative sections, are fed by two separate cables and are equipped with three unit type transformer sub-stations. For 120/208 volts, 3-phase, 4-wire service. A 147.5 Kw diesel driven generator supplies the emergency lighting in case of power failure from the main source. The operating room suite is further equipped with batteries for the operating room lights.

The Family Hospital is connected to the main source by two cables feeding an individual transformer sub-station installed within the building for 120/208 volts 3-phase, 4-wire service. This sub-station also serves the Family Hospital Nurses' Quarters. The transformers for service to the remainder of the buildings in this Area are installed in small brick transformer houses. Details of this are shown on M. B. Drawing No. 1796.

The Hospital switching-station is located at the entrance to the Hospital Area on the west side of the Hospital road at the entrance to the Bachelor Officers' Quarters Building. This station is fed from two overhead feeders; one passing through Regimental Area No. 1 is termed an emergency feeder and the other, which originates at Station No. 4 is termed the main Hospital feeder. The main feeder is equipped with a 3-shot, automatic, reclosing oil circuit breaker at the loop station No. 4. The emergency feeder is protected by means of power fuses at the tap-off in the Training Area. The entire Hospital Area is metered at the switching station location.

H-4.04. Residential Area Distribution System

This distribution system is fed from loop No. 1, station No. 5 through a bank of three 750 Kva transformers. These transformers step the voltage from 12,470 to 2400 volts and are connected delta/delta. The primary distribution system in this Area was designed for 2400-volt due to the fact that the Marine Corps wished to preserve all possible trees in this area. The primary is located along the alley in the rear of the buildings. The distribution transformers are 3-phase, connected delta/wye, providing 120/208 volt service to each house.

ANY BELLEVIEW REST COLD FOR SELLING SON SELECT STREET, SELECT SERVICE SELECT SERVICE SELECT SERVICE SELECT SERVICES. and the agency becomes a succession and the contract of the co estone nordicates no management property assumed The same of the sa a des esclusions provincial escale encorrección la guide entre destría entre del secondo en el securió de la confesión de la c Secret beder have sould be to success to come factioned the content and excellent alexand end yet independent of the transfer of Later of series Legions to natural water Collaborations but sends to adapted partners one Lading to be applications of the color of the colors and the colors and application by read lungar, bala, tanal anto discurro the officiandus, using but placed at the conwhich and I consider the state the source of solvers which was gridered for the responding with exterior limit and compared to a compared topical service may a right with the state to anger in the service and the advance and as high in Market an extension of the contract of the con gate addition among the constant surdered transpriors and acciones activing authorized the second of the first beautiful to the second of the property of the second of the s The production of the second contract of the the medical contract the second of the contraction of Lithers to Estimate replaced wit a larger believer; and the close to manage to faithful up with a the source of the second of th the last as easies a god as a million to the second as a second design of the warmen blatter to be a contract and a contract of a contract of the contract of red no excepte and be horsely of contacting the Assistant and the state of the s benefit to but the beautiful at the part of the property of the part of the pa Risk with Kowest al E .on belowed to constitute and by telle as been been been estilettand e gament e date baginer is squipe et remet etal est este except illes table 1. The street of the section o Paral, actorized at at 220-400 and the count of the parallel at the parallel and the parall representation and and the second of the sec the constant roll and Identified the a regional a los salvate il son mori cora los at papara contratatamente Toril agazing one gode energolegast with a same regard, set do to be a fine Anthogogous value for the commonweal of the commonweal of the common was the common of the common way and the common way of the common way and the common way of the common way and the common way and the common way of the common way and the common way of the common way and the common way of the common way and the common way of the common way and the common way of the com College growing with a some time as were statement the consist of highly of the constant of th the bely and alone with the contract of the co

H-5. Loop No. 2 feeds the following distribution systems:

H-5.01. The Mock-up is fed by an overhead line connected to Loop No. 2 through open type fused cut-outs.

H-5.02. The Barrage Balloon Battalion and Amphibian Troops Area Distribution System is fed by an overhead line connected to loop No. 2 through open type fused cut-outs serving a 750 Kva transformer sub-station located on the south side of the Sneads Ferry Road. The primary distribution feeder is a 2300-volt 3 conductor underground cable; however, the distribution in the Troops Area is by means of overhead construction.

H-5.03. The distribution system for the Barrage Balloon Area is by means of overhead construction connected to the primary underground cable feeder to the Troops Area.

H-5.04. The Amphibian Shop Area is fed by an overhead line directly from Loop No. 2 protected by open type fused cut-outs.

H-5.05. The Rifle Range distribution system is by overhead construction equipped with 3-phase 12470/120-208 volt transformers connected delta/wye, with the general design similar to that of the Regimental Areas.

H-6. Suggested Operation Procedure of Primary Distribution Transmission and Street Lighting

H-6.01. The rules for the operation of electrical lines and equipment as set forth in the National Electric Safety Code and the National Electric Code of the National Board of Fire Underwriters should be secured and copies given to the personnel charged with the responsibility of maintenance and repair of the electrical systems.

The National Electric Safety Code may be obtained from the Government Printing Office, Washington, D. C. and is as follows:

Part 1 - Safety Rules for the Installation and Maintenance of Electric Supply Stations

Part 2 - Safety Rules for the Installation and Maintenance of Electric Supply and Communication Lines

Part 3 - Safety Rules for the Installation and Maintenance of Electric Utilization Equipment

Part 4 - Safety Rules for the Operation of Electric Equipment and Lines

Part 5 - Safety Rules for Radio Installation

The National Electric Code may be obtained from the National Board of Fire Underwriters, 85 John Street, New York, New York.

The above codes have been approved by the American Standards Association.

H-6.02. The supply for the Marine Barracks Project in the form of a loop means that under normal operations any tap is fed from two directions. Work on any section of the loop requires both ends of the section to be disconnected. In case of trouble on the loop, the loop feeder may be used

recovery normal weeks particularly bed appeared by Same of the state The state of the s velove. Shabit? he v Saintered he ad hear of every opin leader of all the golfder ins skaller revera i grede er er en indirecteration of earlief between aller and the second of the comp Distriction of the component o Language Later to the court of militie by hear Lorence Later Co characterization of the contract of a contract and a contract of the of received and the old the obstruction of the state at a possible and it is the true and the state of the st Rich description to will change on all ally algume Inchinage all higher departments and confidential and confidential and a second of the state of the second for the The first and the transfer of the land of the interpretability of the first of the the factor reserving all the control of the property of the control of the contro A CALL CONTROL OF THE tion, commence to bisoche sa nothern properties and speed properties the attitude and all commences of the second second algebras with analysis termateration and table and an earliest put another to Larest Asimple and allowing and the manufacture of the first three terms and the first three or the first three or the first three there of the estates that here agent and in it from the case of the party · 348

H-6.02. (continued)

to advantage in that the section in which the fault occurs may be entirely disconnected to permit repairs, and the load may be fed during this period of repair from the adjacent ends of the open loop.

Faulty circuits should be de-energized before linesmen are permitted to climb the poles to make repairs. Conventional hot line equipment should be used with extreme care to prevent accident. Rubber gloves inside suitable canvas protective gloves and an operating stick should be used when attempting to replace primary fuses in any of the open cut-outs. Attempting to open cut-outs with gloves or hot stick alone is a very dangerous practice. Ground the de-energized section of a circuit during the period of repair.

Overhead lines should be patrolled frequently and cleared of all over hanging branches or dangerous trees. Distribution and power transformers are provided with over-current indicators of the thermal type. Transformers are also provided with means for sampling oil.

H-6.03. Refer to the respective manufacturer's operating instructions and recommendations concerning operation and maintenance of such equipment as transformers, oil circuit breakers, protective relays, disconnecting type switches, lightning arresters, metering equipment, fusible cut-outs, motors and motor starting equipment, street lighting equipment, black-out control systems and carrier-frequency pump and water control system.

The equipment nameplates generally have the Instruction Bulletin identifying number stamped thereon.

H-6.04. Cracked or damaged insulators and lightning arresters may be detected by means of a portable radio set. Lines should be de-energized before an attempt is made to replace bad insulators or lightning arresters. Disconnect switches are not designed for interrupting load currents, therefore, remove the load by means of breakers before the disconnects are opened or closed. The same is true of power fuses which are designed to automatically interrupt faults, not to be used as manual disconnect devices. A creosoted pole is a fair conductor of current; therefore, when replacing poles, care should be taken that the pole does not touch a "hot" conductor.

H-6.05. Most of the street lighting systems are 6.6 ampere series circuits with 10 kw. regulators which will deliver approximately 2000 volts on open circuit. This voltage will be present at a break in the line even though the ends of the line are on the ground. The danger of this condition has been minimized by the installation of open circuit protectors; however, great care should be exercised when repairing any part of these circuits. Series lamp socket clips are equipped with an insulating disc type cut-out. When a lamp burns out this disc is automatically broken down by the open voltage and thereby shunts the lamp out of circuit. When a series socket is removed from a fixture receptacle the receptacle automatically short circuits so that the series loop remains closed. All lighting circuits should be patrolled at least once each week at which time the linesman patrolling the line should note the condition of the insulators and the clearance between this circuit, tree limbs, etc., as well as to replace burned out bulbs. The regulator capacity is based on the number and size of lamps connected;

SERVED AND ACTUAL REPORT OF MALES AND ACTUAL 11.00 bicki decompany and the contract of the contra bleast bhissi serois adding that the property of sign servers fill form gracial and the first factors and to are decide the description are definitely by the fullowing not encountries and the profession will be desirated graphics publication to the control of th the fire sense to destino decime and their sense bear better the following possesses that the reserve the standard for should be a beautiful beaution for star at function and state Andrew Control and the Land to the transfer of the control of the with the part in the of power for a star are delivered with the part of the part of a resolute describe langer as here of or con actives during the ville to palyon wasque deb ena antiqua galong li waarra ase in fich (180, bell Amening appropriate diverse dece to molecularial end of bestatumented and which the party acts to the contract of the same that the same the same and the aranchia drone climpas more el Sascerer en el clorque e accidit a mort perdue are analization nonemia and sale solou equest bose tecanidates as believed abeta assoc agast to exte has reduced and he been allythouses and allered H-6.05. (continued)

therefore, changing the number and size of lamps requires checking the regulator for suitable capacity. The oil switches which control the regulators are opened and closed by an astronomically corrected contact making clock. This oil switch can be operated manually be a control handle mounted on the back of the switch case. The open circuit protector is equipped with a reset button which must be depressed when an open circuit fault causes the protector to function.

H-7. Street Lighting Systems

H-7.01. The Street Lighting Systems for the various Areas are designed to provide enough light for the movement of Troops or padestrians by night. Street lighting in the Industrial and Supply Area is provided from a 10 Kw constant current regulator serving an overhead 6.6 amp. series circuit connected to pole mounted brackets with globe and deflector type luminaires. The regulator is located on Gum Street near the Central Heating Plant. A 2500 lumen street light is located at most intersections. The regulator is supplied power by a single phase transformer which steps the voltage from 12,470 to 2400 volts. The constant current regulator is automatically controlled by an oil switch which in turn is controlled by an astronomical dial clock. This clock is spring driven and is wound electrically. The period of lighting for this system will be approximately from sun set to sunrise. The circuit is further provided with an open circuit protector which will automatically open the oil switch and disconnect the primary supply to the constant current regulator if the series circuit is broken.

H-7.02. The Division Training Area is lighted by a similar system utilizing the same type of brackets and luminaires. However, this system consists of two 10 Kw 6.6 amp. constant circuit regulators connected to separate circuits; one for all night lighting similar to the Industrial Area, and the other for part night lighting, which may be set to extingush the lights at midnight. The all-night lights are generally located at street intersections and other points where all night service is desired. In addition to the pole mounted brackets and luminaires in the area, a number of concrete standards with appropriate luminaires and underground wiring are located along the double lane of Holcomb Blvd. leading to the Division Headquarters. Approximately half of these luminaire standards are connected to the part night lighting circuit. The street lighting regulators supplying these Areas are identical in connection and in method of control to that in the Industrial and Supply Area. These regulators are located on the south side of Holcomb Bldv. across from the Post Headquarters Building.

H-7.03. The Naval Hospital street lighting system consists entirely of concrete standards supplied by underground cable similar to the lights on Holcomb Blvd. These lights are also provided with a part night and all night circuit. The system is supplied by a 10 Kw 6.6 amp. constant current regulator located at the Hospital sub-station. The control is similar to that of the Industrial Supply and Division Training Areas, except there is extra equipment installed in the circuit to cut out half of the lights at midnight.

to and miles to absolute a control in the control of actions and polycone foreign and the control of the contro of Board Totthoo & as villalous incoming of any disting lie stat . Rooft bulk of the frestoric francis many but yourse forther the to I and the to be the Alastie nago as asna bone ergod at some decide activity of a seed a data parely erarais marchas come A while to licevial termined out rank due to all total of total A pul totaloger off kunditserredul thou in between al sight touris and the att antipartocle bomos si ha south patris at 20010 star allahan the state of the state of the same of the Migges yearing one formerski bas softer its ads come ylinessessig amongst of diverse eating and it madeline on the true seafalls will equipment the bluts ton training area to lighted by a slatter, system Set disputite of the one of you do int any things the extinguent the Front's to befree tyllowing our about contentle out graduational iff about so of colors angle its south abutog works for both to sudmin a poor of the a black out by some bounder also we still and paints becomercian bee and all studies of being been been been been been adiatric, are of golden livis economics to built classe of goods to Marianus our incomera extensivel obest to lies of extensive angle of angle from At Jear or Lordina to bester at his militarian it fortists in games in and the a far ing the a fact and any a second while the steel the Constant to describe to be the first of the set believes at the very off

H-7.04. The Residential Area is lighted by pole mounted brackets with glass bowl luminaires mounted on creosoted poles similar to the Industrial Area, except that these lights are fed by an underground cable. These lights are spaced for Residential service and are generally located only at street intersections. These are supplied by a 10 Kw 6.6 amp. constant circuit regulator located at the Residential sub-station near the Fire Station for this Area. The control is identical to that in the Industrial and Supply Area, except that the regulator is connected directly to the distribution system without utilizing a step down transformer. H-7.05. The Tent Camps Nos. 1 and 2 have 1000 lumen radial wave reflectors mounted on 10 foot mast arms fastened to the distribution poles with an overhead circuit supplied by a 5 Kw constant current 6.6 amp. regulator. The regulator is connected directly to the primary by means of a clock controlled oil switch. H-7.06. The Mumford Point Tent Camp is similar in detail to Tent Camps Nos. 1 and 2. H-7.07. The Rifle Range street lighting system is similar to that in the Division Training Area. H-7.08. The Amphibian Shops, Barrage Balloon School and Amphibian Base are supplied by lights connected in a 110/220 volt multiple system obtained from the distribution transformer and controlled from the Administrative Offices of these Area's. Control Systems for Blackout and Water Pumping Equipment H-8. H-8.01. Blackout of all Areas is accomplished by means of a pilot wire system which is normally energized to close a small relay installed in the trip coil circuit of a larger contactor. The blackout system is designed so that the lights in all buildings would be automatically extinguished in case of a failure of the relay or the pilot wire system from natural causes or from sabotage. The Industrial and Supply and Division Training Areas are controlled from a control panel located in the Post Headquarters building. This panel is so designed that if a failure of power supply occurs, all

H-8.01. Blackout of all Areas is accomplished by means of a pilot wire system which is normally energized to close a small relay installed in tha trip coil circuit of a larger contactor. The blackout system is designed so that the lights in all buildings would be automatically extinguished in case of a failure of the relay or the pilot wire system from natural causes or from sabotage. The Industrial and Supply and Division Training Areas are controlled from a control panel located in the Post Headquarters building. This panel is so designed that if a failure of power supply occurs, all relays will remain closed, thereby making it unnecessary to turn the lights on after power resumption. The panel has a master control black-out button and fiftean individual circuit controls. The sirens are connected to one of the fifteen circuits, therefore, if it is desired to blow the sirens in advance of a black-out, this may be accomplished by pressing the respective button. The master control black-out button controls all interior lighting as well as the street lighting and this button when depressed will automatically extinguish all normal lighting in the Industrial and Supply and the Division Training Areas. To restore service to the various Areas without causing a momentary overload on the power source, it is necessary to consecutively press each of the fifteen buttons on the control panel. All obstruction lighting on the water tanks, stacks and radio towers are connected to the street lighting circuit by means of transformers. Therefore, when the Areas are blacked-out, all obstruction lighting will also be blacked-out.

Mark attained between alog to betable of and lattrapied of a for the first and a formation flatetacher ont of well the color become no between continue the the ladertal and a supply that the telegraph is the telegraph of the second color of the second second second was a second with the second se tel molecule aring and moon moisscendar Laise object out to hecepsi motalized plone but lairwayed all the one of leading a language at the along a company to the distribustion remerenant more a see a privatite transfer of the ersy Isther nomit Cool west S has I .are squad ther add . Co. T-W motor animality is and not hereafted burns form Jeo's of me bedance proceeding , igus 6.0 torrers trerence was a part bellique diverte becarere padith and the state of the series to the series of Show how and now teston has Juniosia tol masters formed

Hi collected to the account of the principle of the princ

H-8.01. (continued)

The various buildings which are normally occupied at night, are equipped with a black-out lighting system. This system of lights is automatically energized when the normal lighting is blacked-out and it is for the purpose of leading the occupants to the nearest exit without confusion.

H-8.02. Water Pumping Control Equipment

The Water Pumping equipment which will ultimately consist of approximately twenty-seven (27) wells located within the Marine Barracks Area, which pump water into the main treatment plant located at the intersection of the Service Road and "G" Street, will be controlled by a carrier current system as manufactured by the General Electric Company. This sytem consists of a high frequency generator driven by a squirrel-cage motor. This generator by means of coupling transformers imposes a 720 cycle control current impulse on the normal distribution system. This current is controlled by a selective group control panel controlling nine channels each of which serves with a predetermined impulse to the various channel responsive relays located at each well and connected to start and stop the pupip motor. The wells are generally controlled in groups of three which may be varied as found necessary. Due to the length of time required for delivery of this equipment, it will be necessary to control these wells by hand until the equipment is installed. The carrier current control will also be used to control the incoming water lines from the various well locations by means of a carrier current responsive relay in the control circuit of a suitable valve. This control will be described under the operation of the water plant.

H-9. General Notes on Interior Design

H-9.01. The permanent type buildings constructed in the main Areas as well as the outlying activities are designed using type RH wire and rigid conduit. However, due to the shortage of steel for strategic uses, some of the buildings utilized thin wall conduit. Inaccordance with the Bureau's practice the smallest size of wire used for lighting circuits and for convenient outlets is No. 12. The maximum allowable load for any branch circuit is 1500 watt. However, in the design the connected load is limited to 1000 watts maximum. The amount of illumination in any of the permanent buildings is generally ten (10) ft. candles except in the sdeeping quarters and in some parts of the subsistence buildings, the illumination is around seven (7) to eight (8) ft. candles and in the Offices, Administration buildings, and other places where more illumination was desirable, approximately twelve (12) ft. candles were provided. Panels were provided with toggle switches and plug fuses with adequate spare circuits for the future installation of miscellaneous services. The type of fixture used generally conformed to the U. S. Bureau of Yards and Docks Specification 9Yc. In accordance with Navy direction, most of the buildings are supplied through four-wire services which permit 120 volt single phase for light and 208 volts 3-phase power for ventilation fans and condensate pumps. Due to the fact that instructions were issued to provide black-out facilities after a considerable number of buildings were under construction, an attempt was made to design a system which would necessitate the least amount of changes and revisions both to the interior and outside distribution system. As discussed under the black-out control, Section H-7 of this report, the black-out of each building is controlled from

(nauntagne) 10.04

Hebroth of the Parising Control Systematic

All of the property of the pro

Pot Consent Books on Interior Desira

the speek attended the contract contract spilled only designed off the Chical steaded but dire commocrant assumed line aid besiling analklanded -abo well but addressle particular not page ante to sais conflore with passess sivetis denord one not beet eldewolls confirm of any branch alpeads Cool of a strail of two formance and agree on al a terrores . dear Obligation anisited duesening out to gas at motivation is to depend out sample deligible amin all the estimate the santiag range in the strepter question and in some red fri neves bearen el nottagemili els Leathlind emessadare ell'ille para vatro bas especialited solds with an especial contain the sea of the sold of the 499 (52) errord viscontrarias, electivos and noldenimili enes, ere (52) er. the sure provided a counts were provided with toppie suitained alanguage particular maded is an election of fireme uses generally conformed to be one of the seeken the of the buildings are aurolied through four-wise corridos which potent anitalizador mon tomon caminist attor non box tigil and mande algula oftenion promotentation to recent sidered races a correspondition appeared with .loughon duo-morio bil tobbu because to the medage metablishes offer auxi beliostes at galblice some to functions out find to I district from H-9.01. (continued)

a pilot wire. The system used on the interior of the buildings as shown on M.B. Drawing No. 751 utilizes a low energy magnetic contactor normally open, which is inserted in the control circuit of a larger contactor rated in accordance with the installed amount of lighting. There is also a normally closed contactor, which automatically turns on the black-out lights when the normal lighting circuit is de-energized.

In the subsistence type of building, some 220 volt 3-phase kitchen equipment has been bought to conform to the 110/220 volt 3-phase 4-wire open delta system originally designed and later enanged to 120/208 volt by Navy direction. An auto transformer to step the voltage from 208 to 220 volts was installed to provide the proper voltage.

H-9.02. All temporary types of buildings such as tents and the most recently constructed frame buildings were wired with non-metallic sheathed cable and in some cases thin wall conduit. All electrical work of a temporary or a permanent nature has been designed and installed in accordance with the National Electric Safety Code and the Bureau of Yards and Docks design manual.

H-9.03. The various types of buildings, installed loads and voltage characteristics are listed in Section H-11.

H-10. Electrical Features of the Central Heating Plant, Cold Storage Plant, Post Shops, and Naval Hospital

H-10.01. Central Heating Plant

The Central Heating Plant located on Gum Street in the Industrial and Supply Area is designed to furnish steam heating facilities to the Industrial and Supply Area, five Regimental Areas and the Post Troops Area. This plant is served from Loop No. 1 through sectionalizing Station No. 2. Service, as originally designed, for this building was to be by means of two 3-conductor No. 0, 15,000 volt cables. However, due to a shortage in this type of cable, an overhead feeder has been installed from Loop Station No. 2 to the plant location. The service enters the building through two underground 15,000 volt cables, which terminate in two 750 Kva unit type sub-stations. Each of the 750 Kva transformers serve two complete boiler installations through coordinated low voltage circuit breakers. The two unit-type sub-stations are interconnected by means of a 2000 ampere low tension tie. This enables any of the four heating plant boilers to be operated from either of the two sub-stations, however, each sub-station will carry only three boilers. All equipment, panels, etc., are designed for 120/208 volt, 3-phase service. The heating plant has a total of 1667 HP in various size motors and a total of approximately 43 Kw in lighting. This plant is the largest single electrical installation. Each of the four boiler installations are provided with:

- (1) 1 150HP induced draft fan (2) 1 75HP forced draft fan
- (2) 1 75HP forced draft fan (3) 2 75HP pulverizers
- (4) 2 1HP feeder motors (5) 2.1/2HP scale motors

the property and address a low energy cameful confector compating again. ellerate a dela de o tott providijil to durine belistent mit malw beneranga bedr angle for while the military effect received and a properties and a great series in the Analysis on an allered parkett farmer and musically burned of Sier Clar was applied in the copy second which are restand enclose flow 050/062 and 62 areason of diputed and con describing ed they BOS (02) and Burnane recent this benefit and retaining metric and as a material material material materials New At 1968 1864) seem to see your to every the tree volumes as a kelosit the 1968 lasgation daying all abluary of beliatest the ester all and a decimal base and an address of the constant of the c perfect and rather them the natural and law law look in ancordance with the Lauthe talked bound and should be a should be supposed to a should be supply distributed of any Laut Plaintental and mi transported to the analy entrack language and tell and and and political form descent financial first continued before of dealgrabel at a service a on and release to a colden the colden to the coldent to the coldent of the ask as a good as a real soul as and eat motor than to an aidee to engliche been recent 15,000 work or are in the been been in the 100 for the true

H-10.01 (continued)

All of these motors are connected for sequence operation. It is necessary to start No. 1, and Nos. 2 and 3 follow in the order named. The feeder motors and scale motors, Items Nos. 4 and 5, are connected through the pulverizer breakers. Therefore, it is necessary for the pulverizers to be in operation before the feeder or scale motors can be started. Item No. 1, the induced draft fan, is provided with a selector switch. This allows the induced draft fan to stop and Items Nos. 2, 3 and 4 to continue operating in sequence on natural draft. The operation of boilers Nos. 2, 3 and 4 are the same as described for boiler No. 1. Refer to specification No. 810-12 and drawings 1725 and 1727 for further information concerning the electrical controls and the future provision for a turb-alternator.

The coal handling equipment is controlled from the coal handling panel, which in turn is fed from the auxiliary unit sub-station. This panel controls: - (1) Flight Conveyor - (2) Bucket Elevator - (3) Crusher - (4) Apron Feeder. These motors are started in the sequence noted. The coal handling equipment may be operated either at the control panel or from the various motor locations. The reserve coal handling is also operated from a control panel located near the reserve coal handling equipment. This panel is also fed from the auxiliary unit sub-station. This panel controls: - (1) A Vertical Elevator and (2) The Apron Feeder. These motors are also operated in the sequence noted.

The ash handling equipment consists of an unloader and vibrator. There is also a 1/2HP sump and a 5HP fuel pump. There is a total of eight 1/4HP vibrators and four 1/2HP rotary vnlvos. Panel No. 5, as shown on M.B. Drawing No. 2745 supplies two softeners of 1/2HP each, two air compressors of 7-1/2HP each, two magnetic separator motor generator sets of 3HP each and two condensate pumps of 2HP each. There is also a 20HP air compressor installed in the plant. The purpose of the magnetic separators is to separate tramp iron from the coal before it enters the pulverizers. This separator is operated on direct current furnished by the motor generator sets.

The control panels are equipped with emergency lighting fed from batteries; also, a black-out system of lighting so that all gauges, meters, valves, etc. may be operated during a black-out or emergency.

The main boiler auxiliaries, including induced and forced draft fans and the two pulverizer motors, are provided with ammeters located in the combustion control assembly. These meters are intended to indicate the running or overload condition of each motor. These meters are operated from current transformers located in the switch gear compartments. The combustion panel for each boiler is also equipped with a watt-hour meter to register the kilowatt hour and the demand of the connected motor load. Provision has been made on the switchboard section for the installation of two ammeters and two volt meters on the incoming feeders. There is also one watt-hour meter to record the total load on the boiler combustion control panels, one watt-hour meter for auxiliary motor power, one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating total power load and one watt-hour meter for indicating load.

" Token Vanoe Y 1 to stal The second Phopsaces of SI Talketonope Asserbed and Talketonope as a section of a section of a section as a section of the ter blackers, there has a set of compared to the compared the contract the continue there form, it is necessary for the galvertage to be in eperation theological and the state and the state of t was and one a bos of a soft arolled to not save the case as system to a SI-QIS will selfactifican of notes at well well and the sessession has the rape factors and character concerning the blocking the grant the (A) del paribusi lata est mort bellorino el anomispo palibusi laba est taiongues forest sief e unvidencedop tion qualificam out cont her at wrote al spile Miss Comegon - 10) Surface Clove Com - (8) Cristor - (8) Apres Company ness refore ere eterred in the outperson need. The sect madding equipment of being entropy to be elected eigenfore entropy to be elected of the elected except to be elected except to be elected except to be elected the elected except to be elected except to be except to be except to be except to be except to be excepted even a control parel located even to be excepted even to be exce operators and form 1/200 worsery withes (earl No. 5, as shown on N.S. Erowing) of Rich and Riches on No. 1/200 on an acquire core of No. 1/200 efickation and has done the to else hoter may helve hedered a langer out the

last out the arrivation of the constant of the

The comment part and the equipment with exercency lighting for them between the

the wall from beauther become actually and their talled alter aff halterdate and at hateral level and along the partition and level to the administration Hens was lines no identification of a constitution of the and at before a terms. no alleges alow out has an advers out to not be taken of not so took beautistical weigh door and wast-hour moter for indicating form! load and one wastideal paidight later and pattential wer work are

.... H-10.02. Cold Storage Plant

The Cold Storage Plant, which is located in the Industrial and Supply Area, is electrically operated and thermostatically controlled throughout. This plant is capable of making approximately twenty-fiwe (25) tons of ice every twenty-four hours. In addition to the ice capacity, there is considerable storage space for fruits, vegetables, meats, dairy products, etc. The temperature in these various storage rooms varies in accordance with the type of product stored. The plant is connected to the overhead distribution lines in the Industrial Area by means of an underground cable, three conductor #1, type "H", paper insulated, 15,000 volt cable. This cable has primary disconnect switches mounted outside of the building on a pole. The cable supplies a 300 Kva oil filled transformer, which steps the voltage from 12,470 volts delta to 120/208 volts wye. All motors, panels, etc. in the building are designed for this voltage. The secondary of the transformer is connected through necessary buses to the secondary switch gear. This switch gear consists of several sections. The first section houses the metering equipment and the transfer control panel. The second section houses three 300-ampere circuit breakers for the compressors and one 225-ampere spare circuit breaker. The third section houses a 50-ampere breaker for the lighting and a 50-ampere, a 100-ampere and 225ampere breaker for the miscellaneous power. These breakers, like the Central Heating plant, are designed for sequence operation. The compressor will automatically stop in the event of excess pressure or a failure of the water supply. The brine circuit is controlled by motor driven valves. which are operated by thermostats in the various storage rooms.

Generally, all branch and subfeeder wiring is in concealed rigid conduit using type RH wire with RLM industrial type reflectors for lighting. The wiring in the refrigerated rooms is installed exposed and supported on porcelain cleats, having weatherproof cleat receptacles or fixtures. This method of wiring is used in all refrigerated rooms including the various mess halls or subsistence buildings in the Regimental Area and is in accordance with Yards and Docks Specification No. 9Ye.

H-10.03. Post Shop Building

The Post Shop Building is designed for maintenance of equipment and furnishings in the Division Training Area. It houses the various carpentry, machine, electric, painting, refrigerating, blacksmith shops and storerooms in each of which there are machines operated by electric motors.

Service is brought into the building at 12,470 volts underground by separate feeders to the power unit sub-station, and the lighting unit sub-station. These unit sub-stations have primary disconnecting potheads, transformer sections and low tension switch gear sections.

The unit sub-stations main feeders are run to power and lighting panelboards. In the case of the power panelboards, there is one in each of the shops where there is electric powered machinery, either single or three phase, and in the case of the lighting panelboards, they are located in the corridors where they are easily accessible.

mass everes step which

The control of the co

blair beleasmes of et justin tobustions the formered its tellements and support the fill below the description and support the state of the fill below the former below the fill below the

paintlus same oper 180,044

bas imagines of consentation to born teed at pathing quel 1601 teed to the particle of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the teed to the teed of the

derice is brought toto the religion of 12,870 volus and the sound to a derication and the substance of the theorem of the process of the standard of the standard of the standard of the sound of the standard of the sound of the standard of the sound of the sound of the standard of the standa

privile to the transfer of the property of the transfer of the

H-10.03. Continued.

Motors in all cases are provided with separate disconnecting switches within sight of the motor beside being provided with a disconnecting means at the power panelboard. All lights are controlled from wall mounted tumbler switches, except in the case of lights in the carpenters' shop, which are controlled from the panelboard.

The black-out control for the Post Shop Building differs in several respects from that in any of the other buildings. The black-out system provides for a signal horn to sound a few seconds prior to the lights being extinguished; the thought behind this being that there would be extreme hazard to the operator of such machines as rip and band saws, planers and other such machines having exposed cutting edges, should all lights be extinguished without warning.

H-10.04. Naval Hospital - Administration, Wards, Corridors, etc.

The Naval Hospital, Wards and Corridors, and Administration Bldg. and Mess Hall are, in reality, one building, the units being contiguous to one another and formed by tunnels and connecting corridors at floor levels.

Electrically, with the exception of control and signal systems, they are treated as three separate units. The main unit is the Administration and Mess Hall building, three stories in height occupying the center; and the second unit is to the east and includes Wards Nos. 9,10,11,14,15 and 16 each of two stories, and the third unit is to the west and includes Wards Nos. 6,7,8,12 and 13. Provision has been made in all systems for a future addition of two wards at both the east and west wings.

Electrical equipment is served from a main transformer and switch-board room in the basement of the Administration Building for the center unit of Administration Building and Mess Hall. The east group of wards has a transformer and switchboard room located in the basement of Service Bay No. 20. The west group of wards has similar equipment located in the Service Bay No. 17.

Service is brought into all three transformer rooms underground at 2400 volts and transformed to 120/208 volts 3 phase. The ward load predominantly consists of lighting. The Mess Hall and Administration Building load is about evenly divided between light and power. A separate 2400 volt underground service is brought into the Administration Building vaults for X-Ray equipment, and another 2400 volt service is brought in to serve the emergency lighting transformer,

The three transformers and switchboard rooms distribute energy by means of 3-phase 4-wire 120/208 velt circuits for lighting and 3-phase 3-wire 208 velt circuits for power feeding distribution panelboards located at various load centers. Each ward is served from a single panel for each floor. The Administration Building has two panels per floor. The Mess Hall building has separate pahels for the Operating Suite, and the Theater, and two panels for the Recreation suite; also separate power, light, and cooking panels for the Mess Hall proper. A separate panel is located on

derentation out to do the bearing of the bearing of the bearing of the bearing of the bearing of the bearing of prior adult office to be and the common test of bound of man feto be a med the bring bee excepted comes send con gir as confinence our to severe or extended and present ega est estallitta allumas geophe nakolum becomus parest estalises department Late Land terrol cabrail contact and allegate wile transfer to the cable of the cab the dist. 11.11. C. the west well and the deep all of all the province Wilder Committee during bear game out of the about the about the section of the section in the section of the s polygas is decommend on your bedays from brackissing line remediates a bal CALL PRINCIPLE AND LINE restant out his justice plitoropi out for equal estates the celebratic time. per believed at lunes everence A tracera the trace and to tener Suchan

H-10.04. Continued.

the third floor of the Administration Building for the X-Ray equipment.

The Administration Building power consists of pumps, fans, compressor, elevators and electric cooking equipment such as griddle, ovens, fryers, etc.

The main part of the mechanical equipment for ventilation of various units and for air-conditioning of the Operating Suite is located in a fan room on the third floor and is served by means of two power feeders to the Fan room distribution panels. Motors in the fan room are remotely controlled from push buttons located at central points on floors served by the fan equipment.

H-10.05. Hospital Auxiliary Systems

- (a) Nurses' Call System. Each ward floor has an individual nurses' call system with a nurses' call annunciator at the nurses' station, and calling buttons at bed locations. Quiet rooms and Officers Quarters' rooms are also equipped with calling buttons. Operation of calling buttons causes visual and sound indication at the nurses' station annunciator and also at the diet kitchen annunciator; also in the case of rooms and wards a pilot lamp lights over the entrance door on the corridor side. The operation of the system is by means of 24 volt alternating current obtained by means of a transformer located in each ward.
- (b) Doctors' Paging System. The doctors' paging annunciators are located on each floor of the various wards and on the first, second and third floors of the Administration Building, and they are operated by means of a master control, located in the telephone PBX room on the first floor of the Administration Building. A doctor can be paged anywhere throughout the building group by means of illuminated coded numbers which flash on these annunciators.
- (c) Doctors' "IN" and "OUT" Register. A Doctors' "IN" and "OUT" Register control is located in the PBX room with a lamp illuminated annunciator installed in the information office. By means of this equipment the information clerk has at all times a visual and ready reference as to whether or not any particular doctor on the staff is in or out of the building. If he is in, he can be immediately brought to the nearest telephone by means of the Doctors' paging annunciator system previously described.
- (d) Emergency Lighting. Service for the emergency lighting system is supplied through a separate transformer in the transformer room of Administration Building. Feeders are provided to emergency lights in the Administration Building and Mess Hall, Corridors and stairways. A separate subfeeder serves for auxiliary supply for the Theater emergency light panel. Separate feeders distribute current from the same switchboard to the emergency light panels in Service Bays 17 and 20 for the wards, where again soparate branch circuits serve emergency lights on each floor of the ward buildings.

and the police with the taire rious of the Adria (streets a Building for the Long dans mand a can server street an initial partie on their constant property of the server of the se sepre value by se were prompting pristing derivate bee tellinger provide The product of the contract of the rotal on that the from and in served by reads of the countries of reference one many many said in a second to a second contract the second of beview avoir so stated factors on boands sheetend atom mers buller tang (a) Engrous C.11 System, Step out Class and Especial Charles regrees only to more temperature of more to a first the temperature of the decrease Decided also to account of ar country and to no literago and because resilence torationuppe Edition toration will and toral and toral and to be toral toral and toral beathers boyen to man not sob a spublish holt wreining out to neath Signate administration of the result of the second of the washing bee erobired the best been been administration and attracts. but to the torong and a great or type as a demy and if the great or build Verde, where night accorde breach elevate corne economics of the an election of H-10.05. (d) Continued

The emergency light transformer is served by a separate underground 2400 volt service supplied by an emergency engine driven generator set located in the Heating Plant of the Naval Hospital group of buildings.

Operating room lights are served by a normal 120 volt lighting circuit and an auxiliary emergency battery lighting system.

- (e) Black-out Lights. Black-out lights are located in various corridors and stair walls. Master control of the Hospital Area black-out lighting originates from the PBX office, where operation of a switch serves to operate relays in the Administration Building control room, which relays in turn, act to open operating coils of various lighting circuit breakers in Service Bays 17 and 20, and Administration Building switchboard groups. The pilot control line serving outside buildings of the area is also de-energized. With lighting breakers open, lighting is cut off, and another relay closes to furnish current to black-out light panels in various units.
- (f) X-Ray Suite Administration Building. A separate 2400 volt underground service supplies a 100 Kva single phase transformer in the Administration Building transformer room. Through a secondary breaker 120/240 volt single phase current is brought to a distribution panel in the X-Ray Suite on the third floor. Separate branch feeders are run to switches in the superficial therapy, fluoroscopic, radiographic rooms 1 and 2, deep therapy and cystoscopic room. Connections and raceways are provided to the control panels and equipment from the room switches.

Polarized single phase 120 volt receptacles are provided in various rooms for possible use of portable equipment. The dark room in the X-Ray Suite has electrical provision for dryers, refrigeration and lighting.

(g) Temperature Control. At the eaves of each ward building and Administration Building outside thermostats are located which are connected to a panel located in the basement of the Administration Building for the control of sectionalizing steam valves in the wards. Influenced by outside weather conditions and relative building exposure, the supply of steam is accordingly regulated by means of thermostats and control panel with the individual electrically operated steam valve.

H-10.06. Abstracts from the Electrical Service Supply Contract with the Jones-Onslow Electric Membership Corporation. - Schedule "N".

Availability. Available to the United States Navy Department for service to the Marine Training Base near Jacksonville, North Carolina and the Marine Air Base proposed to be constructed on the Neuse River, North Carolina.

Rate. Maximum demand charge:

First 1000 kw of maximum demand per month © \$1.25 per kw
Next 4000 kw of maximum demand per month © 1.00 per kw
Over 5000 kw of maximum demand per month © .75 per kw

Appalate No (b) 1.50.01.8 province of the contract of th A rest to an Et east diev Car freque a ve barn a ene a light soon gestaries. wind provide the contract of the state of th septon dasie moon for mon pathing aritantelement and at at annual actions of of everyone divorte addition to editor at the open of the annial Service Rays IV and 20, and anestal certifice positions articular are reage. The state entered attended to the contract of the Good obased as a subject to the selection of the selectio edd al aungroupe eddd al gwe en col o dellog e belog a benongreen dde 1887 anis and washing a salagonid. Those of a man golddin a celebrated in inch postarious not tempo del sudittello de la secuential del servicio escale del pers sley una the wholestone of min our enchant sound procedure, and the best on the whether he bedivery out pelestropes the est provide the bearing obratus by heady from and of some words grissland roes to larger Therefore without the transfer of the contract laker, that man decend object of the second resident

H-10.06. Continued.

Plus energy charge.

First 150 hours use of maximum demand per month @ \$0.008 per kwh Next 150 hours use of maximum demand per month @ 0.007 per kwh Over 3000 hours use of maximum demand per month @ 0.0065 per kwh

Determination of Maximum Demand. The maximum demand shall be determined by suitable instruments and shall be the highest average rate at which energy is used during any fifteen minute period of the month for which determination is made.

Application of Rate. The above rate shall be applied to the combined meter readings of the several delivery points specified in the attached invitation to bid.

Power Factor Adjustment. The Navy shall at all times take and use power in such manner that the power factor shall be as near 100 percent as possible, but when the power factor at time of maximum monthly demand is less than eighty-five (85) percent lagging, the billing demand shall be determined by multiplying the maximum demand recorded by the meter during the month by eighty-five (85) percent and dividing the product thus obtained by the power factor at time of maximum monthly demand expressed in percent.

Meter Readings and Payment of Bills. Seller shall read meters monthly. Electric energy furnished hereunder shall be paid for at the office of Seller in Jacksonville, State of North Carolina, monthly within fifteen (15) days after the bill therefor is mailed to Consumer. If Consumer shall fail to pay such bill within such fifteen (15) day period Seller may discontinue delivery of electric energy hereunder upon fifteen (15) days written notice to Consumer of his intention to do so.

Meter Testing and Billing Adjustments. Seller shall test and calibrate meters by comparison with accurate standards at intervals of twelve (12) months. Seller shall also make special meter tests at any time at Consumer's request. The costs of all tests shall be borne by ... Seller, provided, however, that if any special meter test made at Consumer's request shall disclose that the meters are recording accurately, Consumer shall reimburse Seller for the cost of such test. Meters registering not more than two (2) percent above or below normal, shall be deemed to be accurate. The Readings of any meter which shall have been disclosed by test to be inaccurate shall be corrected for the ninety (90) days previous to such tests in accordance with the percentage of inaccuracy found by such test. If any meter shall fail to register for any period, Consumer and Seller shall agree as to the amount of energy furnished during such period and Seller shall render a bill therefor.

And the 200-00 O street a beneat qualities to the est of the square policy of the square poli New the BBCO. O depress was ensealed in the centre of the restoring the second which is the last transfer manufacture of the best manufacture to the firm of the last to here to correct the dead during along the content minutes period of the mean for the traderick tool warm to be findly made it never but the release agent in the The state of the s and of at additional aid to remone to action we time expedit. The little france would be brode incores to see and one does well a

17x0806-(1) N.S.A. Fund Stores CURRENT ELECTRIC, FOR MARINE BARRACKS, NEW RIVER, N.C. AND MARINE AIR BASE, ON THE NEUSE RIVER, ARAPAHOE OR HAVELOCK, N.C., DURING THE FISCAL YEAR 1942.

BPS: HEW/ISBI/MAG

Lot No.1, NSA Reg'n. No. 39 (1942).

Current, electric power, for locations and time specified below, account Public Works Dept. Serial #4796-41, dated 5/21/41.

No.	Quan. Reqd.	Stock Classification 204 per mo. Total
1		Services for furnishing electric Power- 3 phase, 60 cycle, 12450/7200 volts at Marine Barracks, New River, North Caro- lina, in the vicinity of Jacksonville - any quantity up to 3000 kW.
2		Services for furnishing electric POWER- 3 phase, 60 cycle, 12450/7200 volts at Marine Air Base on the Neuse River in the
		vicinity of Arapahoe, N.C., or Havelock, N.C., as may be determined by the PWO, Fifth Naval District - any quantity up to 3000 KW
3		Services for furnishing, beginning July 1, 1941, electric POWER, 3 phase, 60 cycle, 12450/7200 volt at Marine Barracks, New River near Jacksonville, N.C any quantity up to 600 KW for construction purposes.
4		Services for furnishing, beginning July 1, 1941, electric POWER, 3 phase, 60 cycle, 12450/7200 volts at Marine Air Base on the Neuse River in the vicinity of Arapahoe, N.C., or Havelock, N.C., as may be determined by the PWO, Fifth Naval District - any quantity up to 600 KW for construction purposes.

It is understood that power under items 1 and 2 will be taken as soon as construction of stations is completed and that adequate notice will be given by the Navy Department if power in excess of the quantities indicated is required. Power under items 1 and 2 shall be provided from a primary generating station consisting of two Diesel plants of approximately 1500 kW steam driven generators situated on the Neuse River in the vicinity of Arapahoe, N.C., or Havelock, N.C., as may be determined by the PWO, Fifth Naval District.

THE PARTY OF HIS DEVICE STORY, IT . THE HE HAVE VALUE OF THE PARTY OF ALEST TREET TREET TO THE TREET TO THE TREET TREET TO THE TREET TREET TREET TREET TREET TREET TREET TREET TREET Andrew Carthern alsold and animal state of the THE PARTY DOUBLE PLANTED THE THE WAR TO SERVE WHEN as he or soral na gu granain gu - deletera Lemik data Symptotic a most tribinost no flade I bir december refine general and Lot No. 1, NSA REQN. NO. 39 (1942) - Continued.

It is mutually understood and agreed:

- (a) That the agency supplying power under the contract will undertake at its own expense, the immediate construction of the two generating stations above-mentioned, and that the Diesel plant in the vicinity of Jacksonville will be ready for service by September 1, 1941.
- (b) That the agency furnishing power under this contract will, at its own expense, provide an adequate tie-in service between the two primary generating stations, and will further arrange, at its own expense for a secondary source of power by tying in the generating station in the vicinity of Jacksonville, N.C., with the high tension lines at Jacksonville, N.C., or Holly Ridge, N.C.
- (c) That the agency supplying this power will, by means of portable generating plants of adequate capacity, supply power under items 3 and 4 as required for construction purposes pending the completion of the primary generating stations.
- (d) That the agency supplying power under this contract will provide stepdown transformer stations to deliver power to the distribution system to be constructed by the Navy Department; and that power furnished from the primary generating station shall be delivered to the Navy's distribution system at a voltage not varying more than three percent from voltage specified.

Service under this contract shall cover the Marine Barracks, New River, N.C. and the proposed Air Base on the Neuse River when authorized and constructed. Billing shall be made through separate meters at each station and on the basis of the consolidated meter readings.

Above services shall be rendered in a manner satisfactory to the Public Works Officer, Naval Operating Base, Norfolk, Va.

Bills shall be rendered and paid monthly.

- Item 1 Bills for services to be rendered to Quartermaster Dept., Headquarters Marine Corps, Washington, D.C.
- Item 2 Bills for services to be rendered to Officer-in-Charge, Naval Supply Depot, Norfolk, Va.
- Items 3 and 4 Bills for services to be rendered to Resident Officer, Cont. NOy-4750, Marine Barracks, New River, North Carolina.

Louise 1, Bun Appy, No. 35 (1962) - Continued. theorys has booderebas vilases at di - weekens filed the magneton and tibne seems pakelogue wheth that the committee of the committee committee of the the committee committee of the the committee committee of the the committee of to withthat out mi, their insact and that byo thems they work over the winds A VALLEY OF THE STATE OF THE ST a new passenge and and is remore arrange, as the one amounts and that the sale of source of course in the keperating statistics in the virtuity . D.H. piliveostate on continuous Agid cit dire . D.H. olfiveostate to effecting to along the along the people of the perfect of perfects ar & har & trait retrie tomer disput, supply power which to admin the ar regists for construction paypoons possing the employing of the private status of a voltage not verying nove than three persons Iven voltage Service under this contract shall cover the laring services, New Divers which has best south a series and the Bound and an authorized and dens. one moltade about to existe ethis or squoent oben of their antitle sinterest The williant rotes had allegate and to since off me salder and or violatiakes requests at beretary of flats solving overfalower officer, Mayel Operation Base, Marriell, ve. them 1 - bills for services to be resident to Cuarternauer Dept. Them 2 + Bills for Formand to be the best of the Contract of t Trend & and & - Bills for services to be residered to Mesident Officer, Cont. How-trop, Maria's Sagracia, has River, Carth. Carolina.

H-11. List of Buildings Showing Connected Loads and Service Voltage

H-11.01. Division Training, Post Troops, Industrial & Supply & Parachute Training Areas

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
64	Barracks	2,300,160	-	229,888	2,530,048	120/208 3Ø
16	Mess Halls	481,920	416,000	470,048	1,367,968	120/208 3Ø
64	Battalion Warehouse	134,400	- '	-	134,400	120/208 30
5	Regimental Infirmaries	91,425	-	4,280	95,705	120/208 3ø
6	Post Exchange	88,620	-	37,488	126,108	120/208 3Ø
21	Well Pump Houses	-	-	122,695	122,695	120/208 30
28	Open Shed Warehouse	73,920	•		73,920	120/240 10
5	Concrete Warehouse	156,200	-	1,768	157,968	120/208 3Ø
L	Post Shops Bullding	85,000	-	314,080	399,080	120/240 3Ø
1	Division Headquarters	41,440	-	2,552	43,992	120/208 3Ø
1	Laundry	28,200	-	67,639	95,839	120/240 10 lighting 208 Power 30
L	Post Exchange Gas Station	2,940	3,250	-	6,190	120/240 1Ø
L	Main Gas Station	9,672	3,250		12,922	120/240 IØ
5	Theaters	343,600	-	137,385	480,985	120/208 3Ø
	Brig .	30,945	26,000	29,378	86,323	120/208 3ø

	mal-vers pr	mooran a yic	editor is president and	412 1200	minters solviving itolicans
	**************************************		belisteni belisteni mand malde-		
• • •	180/868 84	890,088,8	080,033 -	001,005,9	edostas \$8.
	180/8081	1,367,986-	416,000 \$70,046	000,105	alian anem an
,	180/909 38		TELEPTEOTICE TO SE		e abdotá nosla o se tas
	es esevosi	807,88	. Ben'r trion ()		selenesia jedelja dilu je
		(801, 841. 2	989,46	098,98	s dadoud feet a
		200,001	THE PRESENT	***	enemal design or lie of
	120/240 10	OSS NO CALC	. Parente sea	096,86	
	e present	8/30 30 30 10	Capable Colors	000,005	and secondary organization
		060,000	Telloch The Control of the Control o	000,85	The second of th
	is eoglosz		MENUARUPE.	014,110	and the Hold of the state of the
interestry 36	120/240 15 208 208 20		desire .	908,88	
	11 013/031	CE \$ 28	 	018.3	moitata tao equadeza teog j
	120/240 1)	200,22	082.5	870,6	nollait eas diam
		869,089	888,781	\$43,600	anelwedl e
		\$15,88	878,88 / 000,83		ates - 'z

CHANGE STATE OF STREET

THE FOLLOWING DOCUMENT IMAGE(S) WERE POOR QUALITY IN THE ORIGINAL PAPER FORMAT

	page	
7/564 (A)		

Confidential Records Management, Inc. New Bern, NC 1-888-622-4425 9/08 H-11.01. Division Training, Post Troops, Industrial & Supply & Parachute Training Areas

*	No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage	(Contid)
	2	Firehouse	12,900		12,230	25,130	120/208 3ø	
	1	Commissary	23,940		8,918	32,858	120/208 3ø	
	1	Cold Storage Plant	12,570	-	158,378	170,948	120/208 3ø	
	1	Post Headquarters	31,000		9,000	40,000	120/208 3Ø 120 1Ø rad	ió
	ì	Incinerator	2,770	•	14,600	17,370	120/208 3ø	
	1	Transmitter Building	7,870	•	66,560	74,380	120/240 10	Lighting Radio
296	16	Battalion Headquarters	210,640		31,616	242,256	120/208 3Ø	
•	5	Regimental Headquarters	78,100	-	31,616	109,716	120/208 3Ø	
	1	Bakery	21,220	-	146,432	167,652	120/240 1ø 240 3ø	Lighting Power
	5	Regimental Service Clubs	180,400	•	25,000	205,400	120/208 3ø	
	1	Hostess House	12,728	•	24,856	37,584	120/208 3Ø	
	2	Chapels	18,000	15,000	2,656	35,658	120/208 3ø	
	1	Gate House	12,715	•	-	12,715	120/240 10	
	1	Division Infirmary	97,000	15,000 X-Ray	20,007	132,007	120/208 3Ø 240 1Ø	X-Ray
	2	Garage and Repair Shop	113,800	-	272,064	385,864	120/208 3Ø	

Tir. onso of a comment he mayor Tire ouse were desire, o its if the Co. Lis ITEL STREET TORKS the sold of cost of the property of the state of Coli saurilla de la la la constante de la cons he need to a set to ask City har to pro-· Jost and Control Jacing report Jack Trabellands and a late reactivers videly of opening the or it the result will be the he constructed the lipper community of the - Lt libb to bull Par Par Par 200 1 11 11 1 10 10 1 2 Kin La ... as an angel coi in the line of the line of Markin belos dos la harythan (b. 881.881) ha goston in a catalla ryico (laktro) octores and special es some octored Man Andreas No 808/001 \ 0011-124 __ NO 8-2as one on to part and a te bis adversaries inicion Inglin Philad the second of the contract of or continue in it is to the

H-11.01. Division Training, Post Troops, Industrial & Supply & Parachute Training Areas

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage	(Cont
1	Reclamation Building	13,515	•	72,754	86,269	120/208 30	
1	Post Tailor & Cobbler Shop	11,420	· •	33,280	44,700	120/208 30	
l	Liquefied Gas Storage Bldg.	300	•	6,614	6,914	120/240 3Ø	
Ŀ	Parachute Training Building	9,380		12,480	21,860	120/208 30	
Ĺ	Parachute Building	48,615	-	•	48,615	120/208 3Ø	
Ļ,	Wallace Creek Boat Basin	2,460	-		2,460	120/240 1ø	
L	Balloon Storehouse & Shop	5,380	-	-	5,380	120/240 3Ø	
	Storehouse for Post Exchang	e 6,000	•	-	6,000	120/240 1ø	
	Waller Gunnery Trainer	11,323	•	20,365	31,688	120/208 30	
	Regimental & Supply Area Central Heating Plant	39,220	3,000	893,581	935,801	120/208 3Ø	
	Parachute Training Area Central Heating Plant	660	-	- •	620	120/208 3Ø	
	Gas and Oil Storage	6,000	•	24,440	30,440	120/208 3ø	
	Post Theater	255,730	62,400 Prot. Mach.	20,870	339,000	120/208 3Ø	
	Parachute Equipment Tower Building	11,760	-	58,152	69,912	120/240 3Ø	
	Main Pumping Plant	10,388		170,061	180,449	120/208 3Ø	

Tuildini Tunes The .ccl . Lino cita inc .cl. dibonatinalian cost in there we continue with lost - Thoras (collaboration and a Charles and the control of ignority to other country . and the control and the militial entocanto il humani . a. conten will in the min 11 co Carros out still 11 cc Orec oction scite _oo _ stup; onse _ wile. _oo: atom ones onigh ture and well actually the toronous for oste with the 11 or minor in 11 lines ller unschartiler ber Control to the Mart legi ontill a little re-Controlling this limit r course of the line area Central to this that it I. r control 2 in the 100 Centrall with Minister ins indicate common . des and officer comme . ostti ne timi osti dettin O CONTROL OF THE CONT or course will out o. or william o.cr. Miner that salama alon The special to the 888,00

-11.01200

MAL MA

CLAY PL

Maria de la constante de la co

201

bit

	H-11.01. Division Training	g, Post Troc	ps, Industr	ial & Supp	ly & Parachu	te Training Areas (Cont'd)
No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Sewage Treatment Plant	11,240		10,774	22,014	126/218 3Ø
1 .	Sewage Pumping Station 1	3,420	. •	15,800	19,280	126/218 3Ø
1 -	Sewage Pumping Station 3	3,420	-	15,800	19,280	120/208 3Ø
	Street Lights	•	-	30,000	30,000	6.6 amperes
	Grand	Total			9,323,363	
	H-11.02. Naval Hospital A	rea				
3	Officers Quarters	9,765	27,000	•	36 , 765	120/208 3Ø
1	Well Pump House	-	-	4,846	4,846	120/208 3Ø
1	Admin. Bldg. & Mess Hall	203,210	116,700 50,000 K		523,414	120/208 30 L & P 120/240 10 X-Ray
	Wards and Corridors	423,000		44,428	467,428	120/208 3Ø
2	Corpsmen Barracks	74,300	-	3,952	78,252	120/208 3Ø
1	Nurses! Home	58,490	19,600	5,949	63,439	120/208 3Ø
1	Garage	6,420	-	1,976	8,396	120/208 3Ø
1	Family Hospital Nurses! Quarters	7,415	12,000	1,976	21,391	120/208 3Ø
1	Laundry	15,630	-	42,085	57,715	120/208 3Ø
1	Warehouse	6,240	-		6,240	120/240 1Ø

-09-40-Smith Shahid and, kind to The Table Tart I moltest milder washing I OBS. OF .. COLLEGE 0 m 12032 222 m 1 1 1 1 1 1 1 1 CONSTITUTE CONTRACTOR ...t II emptJ Jestie oat 71 .. u. 000.05 rand total cost O2-1 vav 1153mtth 1 mile 02. I devilibritation "Cess" ... CONTRACTOR OF THE PARTY OF LT populars and flow A LTT DWECKSON . . . To Is. . . Large Will Joseph S. 190/208 38 E.B. Examples Line Colors The second of the following of The said and the second AE . 608/001 - SEATHER T. LEGISO. 5 Triberal Want Lamber To Lambert ha ecalog: -eartes - eae, a . eca, er 308,8 37911 --- GENLEWY TIMES The state of the state of TERTING TELEPORT RIPAT. 127 AE scotost artica ast, as Mar allowed - Dallo 088.8 OT OF SOUTH OF THE

H-11.02. Naval Hospital Area (Continued)

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Shop	9,960	•	12,750	22,710	120/208 3Ø
1	Warrant Officers' Quarters	2,705	7,500	-	10,205	120/208 30
	Family Hospital	39,990	7,000	41,888	88,878	120/208 3Ø
1	Men Servant Quarters	5,660	-	-	5,660	120/208.30
1	Women Servant Quarters	7,965	-	-	7,965	120/208 30
1	B. O. Q.	24,490	16,500	14,473	55,463	120/208 3ø
1	Central Heating Plant	4,510	-	20,031	24,541	120/208 3Ø
1	Sewage Pumping Station No.	2 1,920		3,307	5,227	120/208 30
1	Medical Storehouse	14,490	13,000	2,080	29,570	120/208 30
	Street Lights	10,000	-	-	10,000	6.6 amperes
	Grand !	Fotal .			1,439,227	
	H-11.03. Residential Area					
8	Bachelor Officers' Quarters	s 173,200	-	21,920	195,120	120/208 3Ø
1	B. O. Q. Guest House	3,065	•	1,976	5,041	120/208 30
180	Officers' Quarters	583,900	1,620,000	-	2,203,900	120/208 3Ø
1	Well Pump House	•		11,440	11,440	120/208 3ø
1	Sewage Pumping Station No.	4 1,920		3,307	5;227	120/208 3ø
1	Sewage Pumping Station No.	5 400		3,952	4,532	120/208 30

299

ogo traca semileth diamen No endings . Acres to the contraction Feeding Hospital have 7,000 41,868 11 12010 38 1800 38 STATISTICS TO THE PARTY OF THE No. 1009 (1001 - 1074) - 1000 pars CHESTER CONTROL SECTION CO. BBB.Y de notions especializations 14,473 85,468 120/208,38 relate militari 44 miles 1 100,000 11111 1000,00 Case, I see of notrant as interest is a land BY SOSYCEL amortarents teather WE see out the car as a see that COO.OR - 11. Chesses II Shares ROSEONS TO BUT SENDERED Lotor bnavo 702.000 L 0020.0000 years the supplied the contract na doe for con the to the treatment constraints of all of a as sourced authorized the consequent 180 - 3850 application and the contract of the 888,930 1,620,030 1 00 808,800 1380/808 36 DAW, II - . ONE, IL ASSAL A LOW HOLDS BARREST NO. 1 LANGE of the second of winistation is 5

H-11.03. Residential Area (Continued)

	No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
	1	Firehouse	6,450		6,115	12,565	120/208 3Ø
	1	Officers' Recreation Buildi and B.O.Q. Mess Hall	ng 43,285	178,000	70,523	311,808	120/208 3Ø
	1	Men Servant Quarters	6,210	4 %	2,552	8,762	120/208 3Ø
	1	Women Servant Quarters	2,670	• 1	2,552	5,222	120/208 3Ø
		Street Lights	10,000			10,000	6.6 amperes
. 3		Grand	Total			2,773,437	
300 -		H-11.04. Barrage Balloon					
	4	Barracks	143,760	•	14,368	158,128	120/208 3Ø
	1	Mess Hall	30,120	26,000	29,378	85,498	120/208 30
	1	Regimental Infirmaries	18,285	-	2,552	20,837	120/208 3Ø
	1	Post Exchange	14,770	•	6,248	21,018	120/208 3Ø
	8	Officers' Quarters	26,040	72,000	-	98,040	120/208 3Ø
	3	Well Pump House	-	•	20,384	20,384	120/208 3Ø
	4	Battalion Warehouses	8,400		-	8,400	120/208 3Ø
	1	Theater	68,720	-	27,477	96,197	120/208 30
	1	Battalion Headquarters	13,165	•	1,976	15,141	120/208 3Ø

300 -

TO NOTE TO THE THE PARTY OF THE PROPERTY OF THE PROPERTY OF and potential continues and and State of the state CALLED AN ADMINISTRATION Bearing the contract of the co the second secon to the contract of the contrac The second section of the second section of 085,285 E. T. M. DONANGE BEN AND SOUNDED COD. Sal Tlosseys 12 - Transmer's Krantophik THE REPORTE SUBJECT OF STREET Long in a long print, in a mention THE RESIDENCE OF THE PROPERTY OF THE PERSON way a balan cent and an year a con ar allocate to to to a sure! The to be well to the second of the equipment to the construction toppes have done to the control EV. AS SOUNDS. TO A SURE A CONTRACTOR OF THE STATE OF THE Committee of the contract of t

H-11.04. Barrage Balloon Battalion & Amphibian Base Area (Continued)

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power Wa	Watts atts Load	Service Voltage
1	Barrage Balloon Administration Building	9,130		- 1	9,130	120/240 1Ø
1	Barr. Balloon School Bldg.	13,330	- 1	-	13,330	120/240 1ø
1	Barr. Balloon Balloon Bldg.	. 19,200		36,000	55,200	120/240 10 Light 240 30 Power
1	Barrage Balloon Transportation Building	3,940	7		3,940	120/240 1Ø
1	Barr. Balloon Supply and Storage	11,060	7		11,060	120/240 10
1	Barrage Balloon Operations Building	3,760	-	_	3,760	120/240 10
1	Amphibian Storehouse	25,900	-	-	25,900	120/240 10
1	Amphibian Machine Shop	24,400		19,842	44,242	120/240 10 Light 240 30 Power
1	Amphibian Carpenter Shop	24,400	-	19,842	44,242	120/240 10 Light 240 30 Power
1	Central Heating Plant	2,160		6,614	8,774	120/240 10 Light 240 30 Power
1	Central Heating Plant at School Area	540	-	4,638	5,178	120/240 10 Light 240 30 Power
1	Sewage Pumping Station	1,760	-	2,952	4,712	120/208 3Ø

The state of the s The state of the s the office of the second Doils In the telephone of the constant col policol colloon coll ... less con look villeon con him to THE PART OF THE PART OF THE PART OF THE PART when the contract with the contract to the contract to April 14 Contitue of The Land Barrage Ballage Constitution of the State of or a specific profession and Lar open on in the state of the 0.40°, (.5 The state of the state of the state of Catalog Control and Chilina MI C:SYSCI: BOY. 3 6.57, 2: NEW WINESPECIAL OF STRONG THE SECOND SECON the state of the winds of - the to the gode retain antername State has the grand-try's structure of the Language - Livered as restorted in management mgat he espanse switter that are, a Cor.s harry and the forest The second residence of the second Contact software to the test anali branchine - and branchine Cov. 2 - September 100 and 100 · Se stock in the second of the second

W-11 04	Barrage	Balloon	Battalion	&	Amphibian	Base	Area	(Continued)
II-TT.O.I.	Dat + abo	200	with the last terminal and terminal and the last terminal and the last terminal and terminal and the last terminal and the last terminal and the last term	-	the same of the sa			

- 302 -

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
	Street Lights	4,600	-	•	4,600	120 V
	Grand 3	Cotal			757,711	
	Q-11.05. Rifle Range					
4	Barracks	143,760	-	14,368	158,128	120/208 30
1	Mess Hall	30,120	26,000	29,378	85,498	120/208 3Ø
4	Battalion Warehouse	8,400	-	-	8,400	120/208 3ø
1	Regimental Infirmaries	18,285		2,552	20,837	120/208 3ø
1	Post Exchange	14,770	-	6,248	21,018	120/208 3Ø
1	Bachelor Officers! Quarters	21,650	•	2,740	24,390	120/208 3Ø
5	Officers! Quarters	16,275	45,000	-	61,275	120/208 3ø
2	Well Pump House	•	•	16,972	16,972	120/208 30
1	Theater	68,720	-	27,477	96,197	120/208 30
1	Central Heating Plant	2,160	•	6,614	8,774	120/240 lø Light 240 3Ø Power
1	Firing Line Shelter			19,842	19,842	120/240 3Ø
4	Range Houses	7,120	-	-	7,120	120/240 1ø
1	Armory & Officers' Bldg.	31,060	-	2,552	33,612	120/208 3Ø

		(things time?)				STEEL SECTION OF THE PARTY OF T	
	antwice.	No still to the		post to come	belletter 303 pm		\$ 2415 - 1245
		004/2	146				
						Q-11,05, 81116 A11-9	
	120/208	031,361 -				estimate and a second	
N. S.	resineer	CONTROL /		000,00	ost,et		
	someor -	653.46				Carpagnan collected.	
			586,5		auc.bí		
		539,75	6,248			and the special of the second	
			029,0			District of Process Quarters	
					ers,er-	amedicary Verselity	
			570,81			encon gard list	
	BONCORE					· magazig	
i '							
		810,81	19,648	60		rotiodi,onli nelviv	
		7,120	700				
	enskour.		1 583,S		000,15	. Shis tereofile a growth	I

H-11.05. Rifle Range (Continued)

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Tunnel	1,000	•	•	1,000	120/240 10
	Street Lights	5,000	•	-	5,000	6.6 amperes
	Grand	Total			568,063	
	H-11.06. Mock Up			,		
1	Well Pump House	•		1,331	1,331	120/208 3Ø
	H-11.07. Ponton Bridge					
1	Ponton Bridge	2,560	4	-	2,560	
	H-11.08. Tent Camp No. 1					
1	Central Heating Plant	2,100	-	5,940	8,040	120/240 10 Light 240 30 Power
14	Well Houses	•	-	43,159	43,159	120/208 10 Light 240 30 Power 120/208 30
2	Mesa Halls	105,610	-	146,400	252,010	120/240 10 Light 240 30 Power
34	(SH 9) Warehouses	30,940	4	•	30,940	120/240 1ø
6	(SH 13) Warehouses	10,860		-	10,860	120/240 1Ø
41	Enlisted Men Washrooms	86,305	-	-	86,305	120/240 1ø
8	Officers' Washrooms	15,000	-	-	15,000	120/240 10

The second of th . Teno. ral 3.0, 12 al 600 000. to a section to the second Tto Time to Time to the total The state of Board and a contract of the The second of th Report of the second of the se the state of the s and the same the same entire action profession of Plants and the land of th TONL L Tour service and the service s 1000,000,000 The Assertable and the control of th 1. 307 (2.10) (1.1) CLEAN CONTRACTOR (1.10) (10), (20) (20) (20) (20) and the second section of the second second second The training of the state of th A STATE OF THE PROPERTY OF THE

H-11.08. Tent Camp No. 1 (Continued)

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Ice House	640	•		640	120/240 1ø
2	Open House Warehouse	5,040	-	••	5,040	120/240 1Ø
1	Hospital	74,405	65,000 14,400 X	-Ray 3,960	157,765	120/240 1ø
1	Hospital Admin. Bldg.	8,360	•	-	8,360	120/240 1Ø
1	R. 2 Building	27,595	•	7,680	35,275	120/240 1ø
1	Gas & Oil Storage	-	-	13,640	13,640	120/240 lø Light 240 3ø Power
1	Chapel	10,173	•	-	10,173	120/240 1Ø
1	Water Treatment Plant	230	-	49,280	49,9BO	120/240 10 Light 240 30 Power
1	T. C. Incinerator	660	•	-	660	120/240 1ø
1 .	Boxing Ring	9,000	-	•	9,000	120/240 1ø
1	Traffic Light	400	-	-	400	120/240 1Ø
1504	Tents	225,600	-	•	225,600	120/240 1ø
	Street Lights	10,000	•	-	10,000	6.6 amperes
	Grand	Total		,	972,377	

дел дела 200 мена 11.00 мена на постава на пере на пере на пере на пере на пере на пере на пере на пере на пер uilding uilding

the trop in town Or on our our carried and the control of the cont 1 1 00 10 -1 100 11 11 1

The state of the s

Deal St. 04 Deapting 2 (1987) of 2 and 2 a

Control of Carpulation of the Ca

est de contra la lante de la contra de la contra la la contra la c

tire to little to it is the second of the second time to be a second to the second of

The third program is conficted or it.

and the second section in the second transfer and

Dorot broad To The Control of the Co

H-11.09. Tent Camp No. 2

No. Unit		Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
2	Mess Halls	105,610	•	146,400	252,010	120/240 3Ø
1	Officers Mess Hall	22,200	•	22,996	45,196	120/240 3Ø
38	(SH 9) Warehouse	34,580	-	-	34,580	120/240 10
5	(SH 13) Warehouse	9,050	-	-	9,050	120/240 1Ø
32	Enlisted Men's Washrooms	67,360	•	-	67,360	120/240 10
8	Officers: Washrooms	15,000	-	-	15,000	120/240 1ø
1	Recreation Building	27,595	-	7,680	35,275	120/240 10
2	Open Shed Warehouse	5,040	-		5,040	120/240 1Ø
1	Post Exchange	9,968	•	12,740	22,708	120/240 1Ø
1	Hostess House	13,000	-	15,000	28,000	120/240 1ø
1	Chapel	10,173	-	-	10,173	120/240 1ø
744	Huts	572,880	-	-	572,880	120/240 1Ø
1	Central Heating Plant	2,000	•	5,940	7,940	120/240 3Ø
1	Sewage Pumping Station	7,560	•	18,719	26,279	120/240 10 Light 240 30 Power
	Street Lights	10,000	•	•	10,000	6.6 amperes
	Grand	Total			1,127,991	

305 -

-12.00 -12.00 -11.00 - 0.10 fee. 0.72 placed and the company of the compan and the rest of th many and profession of the state of the stat 20 10 (20) 80 (30) 80; 8 cmc + (30) 20) 8 (20) 8 (20) 8 (30 months) (30 months) The second of the second secon Market Committee of the CARLES CENTER OF THE SECTION OF THE NEW CONTROL WILL WILL ON A . TO THE RESERVE A SECURIOR OF Control Contro ELARADE CONTRA LA COLOR DE LA THE REPORT OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY. And And A Destriction of the Climate of the Control of the Co with the control of t to the topic dies to it is to the topic to the topic to the topic 103-10 27 08 17 1. 1 10a 201a 201a

The decide to average of the state of CONTRACTOR OF THE CONTRACT OF

H-11.10. Tank Battalion Tent Camp

No.	Type	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
Unit	Building				4,080	120/240 10 Light
1	Mess Hall	4,080	•	- 1	4,080	120/210 27 228
7	Enlisted Men's Washrooms (Huts)	5,390	- ,	-	5,390	120/240 10
1	Officers! Washroom (Hut)	770	-	-	770	120/240 10
2	Open Shed Building	5,040	-	•	5,040	120/240 10
2				5,060	5,060	120/240 10
1	Well House					120/240 10
83	Huts	63,910	-	-	63,910	120/240 10
	Grand 9	Total			84,250	
		mont Comp				
	H-11.11. Peterfield Point	Tent Camp			4 000	120/240 10
-	Mess Hall	4,080	-	-	4,080	
1					4,620	120/240 10
6	Enlisted Men Washrooms (Hu	ts) 4,620				
		770	-	-	770	120/240 10
1	Officers' Washroom (Hut)	• ••			7,560	120/240 10
3	Open Shed Warehouse	7,560			7,000	
0		64,680	_	_	64,680	120/240 10
84	Huts	04,000			01 7710	
	Grand	Total			81,710	

23,30,23,10. 1.10 - 1.10 - 1.10. TEXT THE SECTION OF THE The second of the second secon a to the market of the to the state of the s or Coffeebo), ("uto) (hta) (hts) Compared to the talk to the ta The state of the s And And The State 22 or or inc. The second of the second contract of the seco 5 MAR A 120cm 11 Consider the contraction of the while the field of the first of the field of the contract of the field THE RESERVE CONTRACTOR OF THE PARTY AND ADDRESS OF THE PROPERTY OF THE PARTY AND ADDRESS OF THE uts te lute uts the total and the track of

H-11.12. Glider Training Base

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Operation Building	7,430		-	7,430	120/240 L & P 240 10 Radio
1	Administration Building	12,390	-	•	12,390	120/208 3Ø
1	Utility Shop "A" Carburetor Test Shop "B"	9,160	42,000	32,166	83,326	120/208 3Ø 120/208 3Ø
1	Nose Hanger "C"	4,200	-	13,085	17,285	120/208 3Ø
1	Utility Shop "D"	5,420	-	3,500	8,920	120/208 30
	Central Heating Plant	540	_	4,638	5,178	120/208 10 Lighting 208 30 Power
	Grand	Total			134,529	
	H-11.13. Mumford Point Te	ent Camp				
1	Mess Hall	22,200	- '	22,996	45,196	120/240 10 Light 240 30 Power
1	Recreation Building	27,595	-	7,680	35,275	120/240 1ø
1	Brig	2,840		-	2,840	120/240 10
2	(SH 13) Warehouse	3,620	-	-	3,620	120/240 10
1	Infirmary	5,460	1,500 2,400 X	-Ray 1,976	11,336	120/240 1ø
1	Chapel	10,173	-	•	10,173	120/240 10

The state of the particular and ent to be addressed that the little to the terror of the Control of the control of the occupation to the term of the property of the to the property of the propert de a di la ser la constitui de Monard Color The late of the second of the a land to the country of the land of the land and the state of t and the second s the second secon was a trade of the same of the TAR THE THE THE TREE OF BARRIES in the state of th THE POST STATE OF THE PARTY OF

H-11.13. Mumford Point Tent Camp (Continued)

No. Unit	Type Building	Installed Lighting	Installed Heating	Installed Power	Watts Total Load	Service Voltage
1	Post Exchange	14,770	-	6,240	21,018	120/240 10 Light 240 30 Power
7	Enlisted Men's Washrooms	14,735	-	-	14,735	120/240 10
1	Administration Building	7,420	-	1,976	9,396	120/240 1ø
150	Huts	115,500	-	•	115,500	120/240 10
1	Central Heating Plant	1,960	-	3,307	5,267	120/240 10 Light 240 30 Power
1	Well House	•	•	8,320	8,320	120/208 3ø
	Street Lights	5,000	-	-	5,000	
	Grand	Total			287,676	
	H-11.14. Midway Park Resi	dential Area				
700	Housing Units	861,000	6,300,000	_	7,161,000	120/240 1ø
2	Wells	•	•	44,440	44,440	120/208 3ø
1	Sewage Pumping Plant	1,930		8,798	10,728	120/208 3Ø
	Street Lights	10,000	-		10,000	6.6 amperes
	Grand	rotal			7,226,168	
	H-11.15. C.C.C. Camb					
	Grand !	Total			57,600	

Colors of all a all and the bit and the Land a land of the art of the land and the Authorit bodietat beringt beringt then to be not buch to go to go to go to a color, det u.chr. restriction of the contraction o and the control of th sold and the chief the continue of Sharati Aution to tened to the will sell a The description of the Lord of the second TO THE REAL PROPERTY. elika socialeri escia elika 000,8 4 0 14 6 Autof brown as 1 30 2 1 a 2 b the state of the s and the state of the Theory and the state of in accordance to the a Acceptant 1 (171 itt) was at same as allowed a trickers of Three birets The Cast Start e producti de la compania del compania de la compania del compania de la compania del la compania del la compania de la compania de la compania de la compania de la compania de la compania de la compan as a reserve a grown on we so to be of a display of my him our was not man, and account of the President of t THE PARTY OF THE P

SUMMARY OF AREAS

H-11.15.

	AREA	TOTAL LOAD WATTS
1.	Division Training, Post Troops, Industrial &	Y
	Supply and Parachute Training Areas	9,323,363
2.	Naval Hospital Area	1,439,227
3.	Residential Area	2,773,437
4.	Balloon Barrage Battalion and Amphibian Base Area	757,711
5.	Rifle Range	568,063
6.	Mock-Up	1,331
7.	Ponton Bridge	2,560
8.	Tent Camp #1	972,377
9.	Tent Camp #2	1,127,991
10.	Tank Battalion Tent Camp	84,250
ıī.	Mumford Point Tent Camp	287,676
12.	Glider Training Base	134,529
13.	Peterfield Point Tent Camp	81,710
14.	Midway Park Residential Area	7,226,168
15.	C.C.C. Camp	57,600
16.	Hurst Beach	19,386

BASSA TO TEACHER

101.1045

	ATTACK TO THE REAL PROPERTY OF THE PARTY OF					
	on ask, a	4.12		meet took ,	nighter Two thing	
- -	1,438,82				M. Indigeou less	
						7 . 4
			rip infibility.	bus malisado	Parada Borrage	
	90,000	,			ongen ell	
					disease.	
					ation Detage	
	72,570				Le qued in	
	80,705,7				St. Comp. 14	
	10, 168				erord Point Ton	
	101,212	•				
	MY-18				taries his Error	
	or, ass, v			abra lektro	Anny Park Cont.	
						15. 01
	Set et				rut Beach;	
	we, tan, sa					

CHAPTER I - PART II

PLUMBING

CONTENTS

Section	Title
I-1	Drainage and Vent Systems
I-2	Water Services
I-3	Fire Protection Systems
I-4	Hot and Cold Water Systems
I-5	Hot Water Storage Tanks and Generators
I-6	Hot Water Circulating Pumps
I-7	Plumbing Fixtures
I-8	Materials
I-9	Symbols
1-10	Drawings and Specifications

I-1 Drainage and Vent Systems:

I-1.01 The soil, waste and vent systems were generally designed in accordance with the U. S. Department of Commerce, National Bureau of Standards, Plumbing Manual Report No. BMS-66, dated November 22, 1940, issued by the Government Printing Office of Washington, D. C. The soil, waste and vent piping was specified to be extra heavy cast iron, the minimum size to be two inches. Where structural or architectural restrictions made the use of two inch cast iron pipe impossible, galvanized steel pipe was used, as authorized by the representative of the Officer in Charge to meet these special conditions.

I-1.02 The size of the soil, waste and vent pipes were estimated from the capacity data as tabulated in the Plumbing Manual Report with special reference to Tables 803, 805 and 807.

I-2 Water Services:

I-2.01 Building water mains were specified to extend five (5) feet outside of the building for connection to the building service. Mains below ground were specified to be A.W.W.A. cast iron bell and spigot water pipe, terminating at or within the building with a flanged "T" in order to provide separate connections for the fire protection system and the domestic or process water systems, respectively.

The entire supply is controlled by one main gate valve on the inlet side of the "T". A hose bib connection is provided so that the entire piping system can be drained.

To begin the proper should be some Canada at the terral and and a second to be a larger to te menu act eden from berindles verticesoral order and best bear or But received the wide a city were our exitor. The off the exit half in fact, married to the company of the few cases have and plane and the contact of the contact o pour ville distribution to the court of the same that the state of the same to be a same with the general terminal control of the substitution of the subst the fablic of an inter odge of an emily colligious at allows religious

I-3 Fire Protection Systems:

I-3.01 The fire protection systems specified for the interior of buildings provide fire hose racks equipped with standard 1-1/2" fire hose and nozzles. This equipment complies with Federal Specification WW-P-541a, which is classified and described by the National Bureau of Fire Underwriters as "First Aid Fire Protection", providing means for retarding a fire until the fire department reaches the building.

The water service pipes and building mains for the large warehouses and similar buildings that should be equipped with sprinkler systems, were made sufficiently large and provided with capped branches for the future installation of these fire protective systems.

Prior to the restrictions placed upon the use of strategic materials by the Bureau of Yards and Docks, the fire line piping was specified to be of galvanized steel. After these restrictions were issued, certain buildings for which pipe had not already been bought, were specified to be black genuine wrought iron if available or black steel if wrought iron was not available.

I-4 Hot and Cold Water Piping:

I-4.01 The sizing of water piping for the various buildings was determined by deducting from the available pressure at the service entrance the friction losses resulting from the designed flows, so that a minimum pressure of 10 pounds per square inch would be available at the highest fixtures equipped with flush valves and five pounds per square inch for fixtures not equipped with flush valves.

I-4.02 The water pressure available for pipe friction losses was computed by means of equation:

$$\frac{P - (L + H)}{E \times .01} = F$$

In which:

P = The available pressure at the service entrance in pounds per square inch

L = The desired pressure at the highest fixture in pounds per square inch

H = The static head pressure required to lift water from the service entrance to the highest fixture in pounds per square inch. (This was obtained from the difference in elevation in feet divided by 2.31).

E = The equilarent length of developed pipe in lineal feet from service entrance to the highest fixture with allowance for fittings.

F = The allowable friction loss per one hundred feet of pipe in pounds per square inch.

Allowable friction losses, thus computed, were used as a basis for

lated to the product the common temporal acceptance representation of the common temporal acceptance of the Liver with the ship his or the land Ship before a "the results of the design of the second se existration in the statement of the statement of the section of the statement of the statem Commence of the contract of the state of the to the standard to the forest

selecting pipes of proper size for a given number of fixtures.

Interior systems with risers to high fixtures at different elevations were computed and sized separately.

I-4.03. The following table was used to estimate the maximum flow of water:

APPROXIMATE MAXIMUM WATER FLOW FROM FIXTURES IN GALLONS PER MINUTE

Fixture	Cold Water	Hot Water
Water Closets, Flush Valve Water Closets, Flush Tank Urimals, Flush Valve Trough Urinals, Perforated Pipe Lavatories Showers, Small Heads Showers, Large Heads Bath Tubs Slop Sinks Electric Water Coolers Laundry Trays Kitchen Sinks Galley Sinks Pot Sinks Dish Washers Wall Hydrants and Hose Bibs Other Equipment	25 5 15 5 1-1/2 1-1/2 3 3 1/2 3 4 5 5 5	0 0 0 0 1-1/2 1-1/2 3 3 3 0 3 3 4 5 5
	Actual Requirements	

The probable flow in the branches and mains serving a number of fixtures was computed from the percentage as tabulated below applied to the maximum flow obtained by means of "Table A":

PROBABLE PERCENTAGE OF MAXIMUM FLOW

Number of Fixtures	System Predominantly For Flush Valves	System Predominantly For Flush Tanks
1	100 percent	100 percent
2	100	100
3	80	90
4	70	82
5	63	76
6	56	72
7	50	68
8	46	65

Witte Petil

TABLE "B" (CONT'D)

Number of	System Predominantly	System Predominantly		
Fixtures	For Flush Valves	For Flush Tanks		
9	43	63		
10	40	61		
12,	36			
15	31	58		
20	26	55		
25		50		
30	22	45		
35	20	41		
	18	38		
40	16-1/2	35		
45	1 5	32-1/2		
50	14	31		
55	13	29		
60	12-1/2	25 26		
70	11	27-1/2		
80 *	10	25		
90		23		
100	10	21-1/2		
	9	20		
120	8	18-1/2		
150	7	16		
200	6	14		

I-4.04. The probable flow computed for each main or branch together with the allowable friction loss, by reference to the flow charts (Figure 7 for Copper Pipe or Figure 8 for Steel Pipe) on pages 36 and 37 of the Plumbing Manual BMS-66 determined the size of pipe required.

Where steel pipe was contemplated minimum size of 3/4" for 1 to 3 small fixtures, 1-1/4" for one flush valve and 1-1/2" for two flush valves were arbitrarily specified due to the unpredictable amount of incrustation to be expected in the pipe over a period of years.

I-4.05. Pressure reducing valves for the purpose of maintaining constant pressure on the domestic systems have been given careful consideration where the service pressure was materially in excess of the actual requirement for a given building and also to minimize flow variations and fluctuations in hot and cold water.

As a result of our studies, it appeared that good practical results could be secured, generally, without the use of reducing valves and that this equipment should be limited to those activities in which close regulation of pressure is required for the proper operation of mechanical equipment and special appliances.

Pressure regulating valves are specified for installation at the main laundry and various buildings within the hospital group.

hadrener Bisower up form some net before to 12 of deceny will a Postherestal lambate with our of coccaption on heres helders plantage 227 et a MAR TE TO BEAUTY ACTIONS NO COOKS LOOK NOT DESCRIPTIVE OF SELECTIONS AND The second course of the second of the secon description the hop conf you where astropy. In teach they don't be decide to appropriate the second to the second second stronglinger Louisticod to militarogo apparation of the borilager of cancellage

I-5 Hot Water Storage Tanks and Generators:

I-5.01. The requirements for various types of fixtures in different buildings using hot water were taken from the following table:

HOURLY DEMAND FOR HOT WATER IN GALLONS FOR VARIOUS FIXTURES

B. O. Q.						
	Garage	Hospital	Laundry	Residence	Mess Hall	Post Theater
3	3	2	3	3	_	
10	10					
10	12	6	20	. 1	8	10
15	•	20	20	-	15	15
30	•	20	-	15	- 1	_
100	100	100	100	100	100	100
30	30	70				
	50	30	30	30	30	30
•	-	20	1. -	10	30	-
		10	•	•	20	-
•	50	- /	•		40	-
	Barracks 3 10 15 30	& Barracks Garage 3 3 10 12 15 - 30 - 100 100 30 30 - - - -	& Barracks Garage Hospital 3 3 2 10 12 6 15 - 20 30 - 20 100 100 100 30 30 30 - - 20 - - 10	& Barracks Garage Hospital Laundry 3 3 2 3 10 12 6 20 15 - 20 20 30 - 20 - 100 100 100 100 30 30 30 30 - - 20 - - 10 - -	& Barracks Garage Hospital Laundry Residence 3 3 2 3 3 10 12 6 20 - 15 - 20 20 - 30 - 20 - 15 100 100 100 100 100 30 30 30 30 30 - - 20 - 10 - - 10 - -	Barracks Garage Hospital Laundry Residence Mess Hall 3 3 2 3 3 - 10 12 6 20 - 8 15 - 20 20 - 15 30 - 20 - 15 - 100 100 100 100 100 100 30 30 30 30 30 30 - - 20 - 10 30 - - 10 - 20 - - 10 - 20 - - 50 - - - 20

Dish Washer 1/2 gallon per hour per person to be served

The requirements for hot water heating and storage capacity were determined from the following table:

TABLE "D"

HOURLY HEATING CAPACITY AND STORAGE CAPACITY IN PERCENT OF TOTAL HOURLY DEMAND

Tiontin.	B. O. Q. And Barracks	Garage	Hospital	Laundry	Residence	Mess Hall	Post Theater
Heating Capacity Storage	75%	80%	35%	100%	50%	100%	75%
Capacity	50%	60%	75%	30%	100%	100%	50%

ANTONIO CONTROL SERVICE DE CONTROL DE CONTRO

I-5.02 After obtaining the total hourly demand the storage capacity percentage was applied to determine the size of the storage tank. In some instances due to physical restrictions or other influencing factors these percentages were modified. The coil heating capacity was calculated from the percentage factor shown above. Generally the hot water temperature rise was based on 50 degrees F. inlet water raised 100 to 150 degrees F and the coil sizes were selected from manufacturers heating rate tables for the steam pressure available to the coil. The steam pressure was ordinarily to be at 50 pounds per square inch except where low pressure boilers were to be installed.

Heating coil chambers were specified to have 1/2" vacuum breakers and all storage tanks were specified to be equipped with pressure relief valves, temperature relief valves, blow-off and drain valves and thermometers.

The steam supply to the heating coils specified to be controlled from a suitable regulating valve to automatically maintain a constant storage water temperature. It was contemplated that these valves would be adjusted to maintain 150 degrees F. storage water in all buildings without galleys and 180 degrees F. in buildings with galleys.

A number of the hot water storage tanks were provided with economizer coils to reduce the temperature of condensate from the high pressure steam traps. These coils and the piping arrangement are discussed more fully in Section G-1 paragraph 1.02 of this report.

I-6. Hot Water Circulating Pump:

I-6.01 Buildings in which long lines of hot water pipe occured and the probable usage warranted it, hot water circulating pumps were specified and shown on the drawings. The capacity of these pumps was generally determined by allowing one gallon per minute for each 20 fixtures which used hot water, except for buildings having an extremely long run such as the Post Theater, the actual heat loss in the line was caculated and the capacity determined to limit the temperature drop in the hot water circuit to within 10 degrees F.

These pumps were specified to be controlled by immersion aquastats installed in the hot water return circulating pipe together with a thermometer to check the setting of the aquastats at 140 degrees F.

I-7 Plumbing Fixtures:

I-7.01 The plumbing fixtures were specified by reference to figure numbers in Federal Specifications WW-P-541a and WW-P-542 except where the required fixtures were not included in these publications. These instances, such as the Dispensary, Hospitals and Infirmaries, the manufacturers figure numbers were used with the following qualifying paragraph:

when softeneous of the body to the skie skie south not the start of the same south and the same south and the same south and the same south as the same sout

Applications of the best of the contract of th

world salke house a retail see.

The state of the s

arithmaki arithmak

A comparation of the company of the

"The fixtures and trim designated by various manufacturer's names and figure numbers are mentioned only to indicate the style and quality of the materials desired and it is not intended to limit bidders to the manufacturers mentioned. Materials of other manufacturers which are similar in design and equal in quality will be acceptable".

I-8 Materials:

I-8.01 Materials were specified to be in accordance with Navy and Federal Specifications and a list of these material specifications applicable to the requirements of each building was included as a part of the plumbing specifications.

The plumbing specifications as the progress of the work permitted, were modified to comply with the Directive for War-time Construction as promulgated by the War & Navy Departments and the War Production Board; and also, the Navy Department Circular Letters pertaining to the use of critical construction materials as they were issued.

I-9 Symbols:

I-9.01 Symbols for the various pipe and fixture designations are included in a legend which appears on the drawings. A standard "Plumbing Symbols" legend is included herewith in Figure I-9.02.


I-10 Drawings and Specifications:

I-10.01 Chapters Q and R of this report include complete lists of the drawings and specifications and reference thereto will furnish complete information as to the fixtures and materials specified and the method of installation of the plumbing systems.

parent altres forth and another of parent term which are an attach after Apure Property and Company of the Co beging of a in communication of the care of the electrical control THE PROPERTY OF DESCRIPTIONS OF THE PARTY OF terminate out the terminates playing the period of the security of the last an entire terminate . with the billions to the to mental solve

	KEY TO P	LUMI	BING SYMBOLS.
Wor S			- Waste or Soil (Cast Iron).
TC			- Vitrified Terra Cotta.
AW	AW		为是这种,所以此一次,就在我们的大大的大块是这种人,也不是一种,那么一种,他们就是一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个一个
V			Vent.
lcw.			Cold Water.
HW		- 	Hot Water.
HWR	(HWC)		H.W. Return (Circulating)
IW	IW	1W	Chilled Water
IWR	IWR	IWR-	- Chilled Water Return.
FV	FV		Flush Valve Riser
DW	-DW-		Distilled Water
G C		a	-Gas
A	A	—-A	-Air
V	V	V	Vacuum
G1.V.		<u> </u>	Globe Valve (Control)
Ck.	—-u-		Check Valve.
Q.V.	-1 -		Gate Valve (Shut-Off)
SP	ss	s	Sprinkler (Standpipe)
LR	+ + + + -	4	-Refrigerant Liquid Line
RR			+—Refrigerant Return Line
P.L.	-/-/-/	,	Fire Line
1.D.	- ID	—ID	-Indirect Waste
AFH-	Anti-Freeze H	vdrant	LT - Laundry Tray
C.O -	Clean-out		DP @ Deck Plate
	-Medicine Cab	inet	RT-U- Running Trap
	Leader		FD & Floor Drain
20 20 20 20 20 20 20 20 20 20 20 20 20 2	Roof Drain	Decripion 2015年1月1日 1月1日 1月1日 1月1日 1月1日 1月1日 1月1日 1月1日	Ac.D - Access Door
	Gas Outlet		AD & Area Drain
	Hose Bibb		P.R.V. & Pressure Reducing Valve
DFV	Drinking Fou	ntain	FT Strainer of Fish Trap.
SS =_	Slop Sink		FAI. Fresh Air Inlet
	Grade down with	arrow	S&W-& Stop & Waste Valve.
	Electric Water		NE NY DESCRIPTION OF THE PROPERTY OF THE PROPE
	Drum Trap		W.C. Water Closet
	Shower	Mary Mary 18	UR. 9- Urinal (Wall)
9-30-42	FIGURE 1-90	2	CARR AND J.E. GREINER COMPANY

ARCHITECT NADDACUS ENGINEERS.



Office of the Camp Engines, S. A. Munch, Supt.
Plumbing and Heating
Camp Lejeune, N. C.

Office of the Camp Enginesis. A. Munch, Supt.
Plumbing and Heating
Camp Lejeune, N. C.

