

Robinson, Dave W

From: Johnson, Lindy P.
Sent: Tuesday, October 04, 2005 12:06 PM
To: Myers, Thomas J.; Robinson, Dave W; Keller, Darlene; Johnson, Lindy P.
Subject: Mobilization Activities for KIF

Tom,
My markup is attached. The spoil pile is something I need to get more details on/meet up with affected parties again to see exactly what is involved (Bowers, you, me, Dave, ?)

The other items could be combined into a single preparation work SWPPP. I don't think it would be advisable to not cover these under a permit/prepare a SWPPP.

We could then submit another SWPPP/Storm water permit NOI for the rest of the scrubber activities.

There are a couple of activities marked on the list as n/a - not needing a SWPPP/permit.

Please let me know if you have any questions.

Thanks.

10/04/2005

TVA-00007877

Mobilization Activities for KIF – FGD Project – Oct. '05 to Mar. '06

- ADV*
1. Relocate Spoils in Limestone Prep Area (HED) - planned for now - need to talk to someone to work out details.
 2. Design/procure/install Construction Power to trailers and site (Electrical Contractor) - combine
 3. Procure/install TVA/ADV Office Trailer Complex (10 wide) combine
 4. Run power to TVA/ADV Trailer Complex, subcontractor trailer junction boxes (S/C Trailer Row), and area lighting (electrical Contractor) combine
 5. Run potable water and sanitary sewer to trailers - combine
 6. Prepare Storm Water Runoff Prevention Plan/Drawings and install required drainage, silt fencing, grass and other required preventative actions (HED) - combine
 7. Remove RR tracks to provide better access from the laydown areas to the construction site around the southern tall stack (HED) - combine
 8. Design/construct new 230 vehicle spaces parking lot with area lighting and drainage (HED and Electrical Contractor) - combine
 9. Design/construct new access road with crossover bridging of sluice piping (Civil Contractor) - combine
 10. Design/construct rerouted HED Heavy Equipment Road over RR tracks to Coal Yard Area and move/replace RR Storage Building to avoid Ball Mill GA (HED) - combine
 11. Design/construct new 50 vehicle spaces parking lot with access road and area lighting by Coal Yard Maintenance Building (HED and Electrical Contractor) - combine
 12. Procure and install fencing, gates, and turnstiles for construction site with communications cable routing (HED and Electrical Contractor) - combine
 13. Upgrade construction parking and access road (HED) - combine
 14. Erect pre-engineered Storage Warehouse Building (approximately 5000SF) at primary laydown yard (No) - combine
 15. Procure signage for directing traffic, deliveries, segregating laydown area sections, etc. (HED) - n/a
 16. Run construction water to site (HED) - combine

17. Design/install portions of permanent storm drainage as is practical (No) - combine
18. Perform lead and asbestos abatement activities where defined and accessible. (Engineering) - n/a unless digging/stockpiling, other ground disturbance

(Revised 8/12/05)

lpj 10-05