

Kingston Data					
Dredge Cell Piezometers					
05-Sep-2007					
Date	Well #	TC elev	Distance to water, ft	Top of water elev., ft	Remarks
08/08/2007	MW-1	785.01	11.02	773.99	
08/08/2007	MW-2	797.19	15.89	781.30	
08/08/2007	MW-3A	814.3	27.85	786.45	
08/08/2007	MW-3B	813.8	36.55	777.25	
08/08/2007	MW-4A				
08/08/2007	MW-4B				
08/08/2007	MW-5A				ash covered
08/08/2007	MW-5B				ash covered
08/08/2007	MW-6A				ash covered
08/08/2007	MW-6B				ash covered
08/08/2007	MW-7A	814.3	39.49	774.81	
08/08/2007	MW-7B	814.59	40.95	773.64	
08/08/2007	MW-8A	784.18	18.57	765.61	
08/08/2007	MW-8B	783.04	17.03	766.01	
08/08/2007	MW-9A	764.07	8.97	755.10	
08/08/2007	MW-9B				
08/08/2007	MW-10				run over
08/08/2007	MW-11	801	23.12	777.88	
08/08/2007	MW-12	793.71	16.10	777.61	
08/08/2007	MW-13	807.38	23.38	784.00	
08/08/2007	MW-14	787.41	11.09	776.32	
08/08/2007	MW-15	773.37	0.52	772.85	
08/08/2007	MW-16A	768.61	0.91	767.70	
08/08/2007	MW-16B	768.11	0.27	767.84	
08/08/2007	RP-1	745.07	4.52	740.55	Emory River Elev.