



# Score + Store

Residential Data Collection Checklist  
2012 International Energy Conservation Code - Residential Provisions  
Climate Zone 3

Building ID: \_\_\_\_\_ Date: \_\_\_\_\_ Name of Evaluator(s): \_\_\_\_\_

Building Contact (optional): Name: \_\_\_\_\_ Phone: \_\_\_\_\_ Email: \_\_\_\_\_

Building Name: \_\_\_\_\_ Address: \_\_\_\_\_ Conditioned Floor Area: \_\_\_\_\_ ft<sup>2</sup>

Subdivision: \_\_\_\_\_ Lot #: \_\_\_\_\_

State: \_\_\_\_\_ County: \_\_\_\_\_ Jurisdiction: \_\_\_\_\_

Compliance Approach (check all that apply):  Prescriptive  Trade-Off  Performance

Compliance Software Used: \_\_\_\_\_ Above-Code Program: \_\_\_\_\_

Building Type: 1-and 2-Family, Detached:  1-and 2-Family Dwellings  Modular  Townhouse

Multifamily:  Apartment  Condominium

Foundation Type:  Basement  Slab  Conditioned Crawl Space  Floor Over Unconditioned Space

Project Type:  New Building  Existing Building Addition  Existing Building Renovation

2012 IECC Section #	Pre-Inspection/Plan Review	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
103.1, 103.2 [PR1] <sup>1</sup>	Construction drawings and documentation demonstrate energy code compliance for the building envelope.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
103.1, 103.2, 403.7 [PR3] <sup>1</sup>	Construction drawings and documentation demonstrate energy code compliance for lighting and mechanical systems. Systems serving multiple dwelling units must demonstrate compliance with the IECC Commercial Provisions.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
302.1, 403.6 [PR2] <sup>2</sup>	Heating and cooling equipment is sized per ACCA Manual S based on loads calculated per ACCA Manual J or other methods approved by the code official.		Heating: Btu/hr _____ Cooling: Btu/hr _____	Heating: Btu/hr _____ Cooling: Btu/hr _____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

Date: \_\_\_\_\_ Name of Evaluator(s): \_\_\_\_\_

Building Contact (optional): Name: \_\_\_\_\_ Phone: \_\_\_\_\_ Email: \_\_\_\_\_

Building Name: \_\_\_\_\_ Address: \_\_\_\_\_ Conditioned Floor Area: \_\_\_\_\_ ft<sup>2</sup>

Compliance Approach (check all that apply):  Prescriptive  Trade-Off  Performance

Compliance Software Used: \_\_\_\_\_ Above-Code Program: \_\_\_\_\_

2012 IECC Section #	Foundation Inspection	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1 [FO1] <sup>1</sup>	Slab edge insulation R-value.	Unheated: R-0 Heated: R-5	R-_____ <input type="checkbox"/> Unheated <input type="checkbox"/> Heated	R-_____ <input type="checkbox"/> Unheated <input type="checkbox"/> Heated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2, 402.2.9 [FO2] <sup>1</sup>	Slab edge insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1 [FO3] <sup>1</sup>	Slab edge insulation depth/length.	Heated: 2 ft or depth of footing	_____ ft	_____ ft	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1 [FO4] <sup>1</sup>	Conditioned basement wall insulation R-value. Where internal insulation is used, verification may need to occur during Insulation Inspection. Not required in warm-humid locations in Climate Zone 3.	Continuous: R-5 Cavity: R-13	R-_____ R-_____	R-_____ R-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [FO5] <sup>1</sup>	Conditioned basement wall insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.8 [FO6] <sup>1</sup>	Conditioned basement wall insulation depth of burial or distance from top of wall.	10 ft or to basement floor	_____ ft	_____ ft	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.10 [FO7] <sup>1</sup>	Unvented crawl space wall insulation R-value.	Continuous: R-5 Cavity: R-13	R-_____ R-_____	R-_____ R-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [FO8] <sup>1</sup>	Unvented crawl space wall insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.10 [FO9] <sup>1</sup>	Unvented crawl space continuous vapor retarder installed over exposed earth, joints overlapped by 6 in. and sealed, extending at least 6 in. up and attached to the wall.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.10 [FO10] <sup>1</sup>	Unvented crawl space wall insulation depth of burial or distance from top of wall.	To finished grade + 24 in. vertical and/or horizontal	_____ in.	_____ in.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2.1 [FO11] <sup>2</sup>	A protective covering is installed to protect exposed exterior insulation and extends a minimum of 6 in. below grade.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.8 [FO12] <sup>2</sup>	Snow- and ice-melting system controls installed.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

Date: \_\_\_\_\_ Name of Evaluator(s): \_\_\_\_\_

Building Contact (optional): Name: \_\_\_\_\_ Phone: \_\_\_\_\_ Email: \_\_\_\_\_

Building Name: \_\_\_\_\_ Address: \_\_\_\_\_ Conditioned Floor Area: \_\_\_\_\_ ft<sup>2</sup>

Compliance Approach (check all that apply):  Prescriptive  Trade-Off  Performance

Compliance Software Used: \_\_\_\_\_ Above-Code Program: \_\_\_\_\_

2012 IECC Section #	Framing / Rough-In Inspection	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1, 402.3.4 [FR1] <sup>1</sup>	Door U-factor.	U-0.35 (24 ft <sup>2</sup> exemption)	U-_____	U-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.3.1, 402.3.3, 402.3.6, 402.5 [FR2] <sup>1</sup>	Glazing U-factor (area-weighted average).	U-0.35 (15 ft <sup>2</sup> exemption)	U-_____	U-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.3.2, 402.3.3, 402.3.6, 402.5 [FR3] <sup>1</sup>	Glazing SHGC value (area-weighted average).	SHGC: 0.25 (0.5 max with tradeoff; 15 ft <sup>2</sup> exemption)	SHGC:_____	SHGC:_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.1.3 [FR4] <sup>1</sup>	U-factors of fenestration products are determined in accordance with the NFRC test procedure or taken from the default table.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.3.3, 402.3.6, 402.5 [FR5] <sup>1</sup>	Skylight U-factor.	U-0.55 (15 ft <sup>2</sup> exemption)	U-_____	U-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.3.3, 402.3.6, 402.5 [FR6] <sup>1</sup>	Skylight SHGC value.	SHGC: 0.30 (0.5 max with tradeoff; 15 ft <sup>2</sup> exemption)	SHGC:_____	SHGC:_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.1.3 [FR7] <sup>1</sup>	SHGC values are determined in accordance with the NFRC test procedure or taken from the default table.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1 [FR10] <sup>1</sup>	Mass wall exterior insulation R-value. If more than 1/2 of the insulation is on the wall interior, the interior insulation requirement applies and verification may need to occur during Insulation Inspection.	R-8 exterior R-13 interior	R-_____	R-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [FR11] <sup>1</sup>	Mass wall exterior insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.3.5 [FR8] <sup>1</sup>	Fenestration in thermally isolated sunrooms has a maximum U-factor of 0.45 in Climate Zones 4-8. All other sunroom fenestration must meet code requirements.	U-0.35	U-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	U-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.3.5 [FR9] <sup>1</sup>	Skylights in thermally isolated sunrooms have a maximum skylight U-factor of 0.70. All other sunroom skylights must meet code requirements.	Isolated: U-0.70 Not Isolated: U-0.55	U-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	U-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

2012 IECC Section #	Framing / Rough-In Inspection	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.4.1.1 [FR23] <sup>1</sup>	Air barrier and thermal barrier installed per manufacturer's instructions.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.3 [FR20] <sup>1</sup>	Fenestration that is not site built is listed and labeled as meeting AAMA /WDMA/CSA 101/I.S. 2/A440 or has infiltration rates per NFRC 400 that do not exceed code limits.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.4 [FR16] <sup>2</sup>	IC-rated recessed lighting fixtures sealed at housing/interior finish and labeled to indicate <= 2.0 cfm leakage at 75 Pa.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2.1 [FR12] <sup>1</sup>	Supply ducts in attics are insulated to >=R-8. All other ducts in unconditioned spaces or outside the building envelope are insulated to >=R-6.	Attic Supply: R-8 Other: R-6	R-____ R-____	R-____ R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2.2 [FR13] <sup>1</sup>	All joints and seams of air ducts, air handlers, and filter boxes are sealed.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2.3 [FR15] <sup>3</sup>	Building cavities are not used as ducts or plenums.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3 [FR17] <sup>2</sup>	HVAC piping conveying fluids above 105 °F or chilled fluids below 55 °F are insulated to >=R-3.	R-3	R-____	R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.1 [FR24] <sup>2</sup>	Protection of insulation on HVAC piping.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4.2 [FR18] <sup>2</sup>	Hot water pipes are insulated to >=R-3.	R-3	R-____	R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5 [FR19] <sup>2</sup>	Automatic or gravity dampers are installed on all outdoor air intakes and exhausts.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

**Additional Comments/Assumptions:**

Date: \_\_\_\_\_ Name of Evaluator(s): \_\_\_\_\_

Building Contact (optional): Name: \_\_\_\_\_ Phone: \_\_\_\_\_ Email: \_\_\_\_\_

Building Name: \_\_\_\_\_ Address: \_\_\_\_\_ Conditioned Floor Area: \_\_\_\_\_ ft<sup>2</sup>

Compliance Approach (check all that apply):  Prescriptive  Trade-Off  Performance

Compliance Software Used: \_\_\_\_\_ Above-Code Program: \_\_\_\_\_

2012 IECC Section #	Insulation Inspection	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.1 [IN13] <sup>2</sup>	All installed insulation labeled or installed R-values provided.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.2.6 [IN1] <sup>1</sup>	Floor insulation R-value.	Wood: R-19 Steel: R-19+6 in 2x6; R-19+12 any	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2, 402.2.7 [IN2] <sup>1</sup>	Floor insulation installed per manufacturer's instructions, and in substantial contact with the underside of the subfloor.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.2.5, 402.2.6 [IN3] <sup>1</sup>	Wall insulation R-value. If this is a mass wall with at least 1/2 of the wall insulation on the wall exterior, the exterior insulation requirement applies (see FR10).	Wood: R-20 or R-13+5 Mass: R-8 exterior R-13 interior Steel: R-0+14; R-13+8.9; R-15+8.5; R-19+7.8; R-19+6.2; R-21+7.5	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [IN4] <sup>1</sup>	Wall insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.12 [IN8] <sup>1</sup>	Walls of thermally isolated sunrooms have a minimum R-value of R-13. All other sunroom walls must meet code requirements.	Thermally Isolated: R-13	R-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	R-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [IN9] <sup>1</sup>	Sunroom wall insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.12 [IN10] <sup>1</sup>	Ceilings of thermally isolated sunrooms have a minimum R-value of R-19 in Climate Zones 1-4 and R-24 in Climate Zones 5-8. All other sunroom ceilings must meet code requirements.	Thermally Isolated: R-19	R-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	R-_____ <input type="checkbox"/> Isolated <input type="checkbox"/> Not Isolated	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.2 [IN11] <sup>1</sup>	Sunroom ceiling insulation installed per manufacturer's instructions.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

Date: \_\_\_\_\_ Name of Evaluator(s): \_\_\_\_\_

Building Contact (optional): Name: \_\_\_\_\_ Phone: \_\_\_\_\_ Email: \_\_\_\_\_

Building Name: \_\_\_\_\_ Address: \_\_\_\_\_ Conditioned Floor Area: \_\_\_\_\_ ft<sup>2</sup>

Compliance Approach (check all that apply):  Prescriptive  Trade-Off  Performance

Compliance Software Used: \_\_\_\_\_ Above-Code Program: \_\_\_\_\_

2012 IECC Section #	Final Inspection Provisions	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1, 402.2.1, 402.2.2, 402.2.6 [F11] <sup>1</sup>	Ceiling insulation R-value.	Wood: R-38 Steel Truss: R-49; R-38+3 Steel Joist: R-49	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.1.1.1, 303.2 [F12] <sup>1</sup>	Ceiling insulation installed per manufacturer's instructions. Blown insulation marked every 300 ft <sup>2</sup> .			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.3 [F122] <sup>2</sup>	Baffle over air permeable insulation adjacent to soffit and eave vents.			If complies: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.4 [F13] <sup>1</sup>	Attic access hatch and door insulation >=R-value of the adjacent assembly.	>=R-value of the adjacent assembly	R-_____	R-_____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.1.2 [F117] <sup>1</sup>	Blower door test @ 50 Pa. <=5 ach in Climate Zones 1-2, and <=3 ach in Climate Zones 3-8.	ACH 50 <=3.0	ACH 50 = _____	ACH 50 = _____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.2 [F18] <sup>2</sup>	Wood burning fireplaces have tight fitting flue dampers and outdoor air for combustion.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2.2 [F14] <sup>1</sup>	Duct tightness test result of <=4 cfm/100 ft <sup>2</sup> across the system or <=3 cfm/100 ft <sup>2</sup> without air handler @ 25 Pa. For rough-in tests, verification may need to occur during Framing Inspection.	Across System: 4 cfm/100 ft <sup>2</sup> No Air Handler: 3 cfm/100 ft <sup>2</sup>	_____ cfm/100 ft <sup>2</sup>	_____ cfm/100 ft <sup>2</sup>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2.2.1 [F124] <sup>1</sup>	Air handler leakage designated by manufacturer at <=2% of design air flow.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.6 [F15] <sup>1</sup>	Heating and cooling equipment type and capacity as per plans.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.1.1 [F19] <sup>2</sup>	Programmable thermostats installed on forced air furnaces.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.1.2 [F110] <sup>2</sup>	Heat pump thermostat installed on heat pumps.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4.1 [F111] <sup>2</sup>	Circulating service hot water systems have automatic or accessible manual controls.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

2012 IECC Section #	Final Inspection Provisions	Prescriptive Code Value	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.5.1 [F125] <sup>2</sup>	All mechanical ventilation system fans not part of tested and listed HVAC equipment meet efficacy and air flow limits.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.9.1 [F112] <sup>3</sup> 	Readily accessible switch on heaters for swimming pools or permanent in-ground spas.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.9.2 [F119] <sup>3</sup> 	Timer switches on heaters and pumps serving pools and permanent spas.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.9.3 [F120] <sup>3</sup> 	Heated pools and permanent spas have a vapor retardant cover.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1 [F16] <sup>1</sup> 	75% of lamps in permanent fixtures or 75% of permanent fixtures have high efficacy lamps.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1.1 [F123] <sup>3</sup>	Fuel gas lighting systems have no continuous pilot light.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
401.3 [F17] <sup>2</sup> 	Compliance certificate posted.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
303.3 [F118] <sup>3</sup> 	Manufacturer manuals for mechanical and water heating systems have been provided.				<input type="checkbox"/> Complies <input type="checkbox"/> Does Not Comply <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

**Additional Comments/Assumptions:**