

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

TRAFFIC SAFETY CHECKLIST
FLAGGER OPERATIONS

PROJECT			STATION TO STATION	
DAY	MONTH	YEAR	WEATHER	

REVIEWER(Print Name:)

	<u>O.K.</u>	<u>Needs Correction</u>
1. Are appropriate number of flaggers being utilized?	<input type="checkbox"/>	<input type="checkbox"/>
2. Are flaggers properly equipped with hardhat (any color) vest, shirt, or jacket (orange) (reflectorized for night work)?	<input type="checkbox"/>	<input type="checkbox"/>
3. Are flaggers equipped with required hand signaling device (stop/slow sign 18" or more diameter)?	<input type="checkbox"/>	<input type="checkbox"/>
4. Does flagger meet minimum qualifications:	<input type="checkbox"/>	<input type="checkbox"/>
a) Average intelligence	<input type="checkbox"/>	<input type="checkbox"/>
b) Good physical condition-sight-hearing?	<input type="checkbox"/>	<input type="checkbox"/>
c) Mental alertness?	<input type="checkbox"/>	<input type="checkbox"/>
d) Courteous - firm manner?	<input type="checkbox"/>	<input type="checkbox"/>
e) Neat appearance?	<input type="checkbox"/>	<input type="checkbox"/>
f) Sense of responsibility?	<input type="checkbox"/>	<input type="checkbox"/>
5. Are flaggers trained:	<input type="checkbox"/>	<input type="checkbox"/>
a) By State Certification or	<input type="checkbox"/>	<input type="checkbox"/>
b) By Formal training by contractor or	<input type="checkbox"/>	<input type="checkbox"/>
c) By Contractor's Traffic Control Designee?	<input type="checkbox"/>	<input type="checkbox"/>
6. Are flaggers checked for quality of operations by Contractor on a frequent basis?	<input type="checkbox"/>	<input type="checkbox"/>
7. Does flagger stop traffic properly?	<input type="checkbox"/>	<input type="checkbox"/>
8. Does flagger direct traffic to proceed properly?	<input type="checkbox"/>	<input type="checkbox"/>

	<u>O.K.</u>	<u>Needs Correction</u>
9. Does flagger alert or slow traffic properly?	<input type="checkbox"/>	<input type="checkbox"/>
10. Is the flagger stationed the proper distance from the traffic hazard to construction site (200 - 300 feet desirable)?	<input type="checkbox"/>	<input type="checkbox"/>
11. Is flagger's station highly visible to approaching traffic?	<input type="checkbox"/>	<input type="checkbox"/>
12. Is flagger's station adequately protected and preceded by the proper number of warning signs?	<input type="checkbox"/>	<input type="checkbox"/>
13. Are signs the proper size, shape, color?	<input type="checkbox"/>	<input type="checkbox"/>
14. Are signs properly spaced?	<input type="checkbox"/>	<input type="checkbox"/>
15. Are signs unobstructed and clean?	<input type="checkbox"/>	<input type="checkbox"/>
16. Are signs positioned properly horizontally and vertically from edge of road?	<input type="checkbox"/>	<input type="checkbox"/>
17. Are night positioned properly horizontally and vertically from edge of road?	<input type="checkbox"/>	<input type="checkbox"/>
18. Are floggers equipped with two-way radio communication equipment when out of sight from each other?	<input type="checkbox"/>	<input type="checkbox"/>
19. Roadway condition through construction zone?	<input type="checkbox"/>	<input type="checkbox"/>

REMARKS
