

HATCH NO 5 BOOM SWL 10 TONS RIGGING 10 TONS RIGGED FOR BURTONING 3 3/4 TONS

A.B.S. Annual Survey _____
A.B.S. Quadrennial _____

BLOCK LIST

PC NO	NO REQ	NAME & LOCATION	SHELL SIZE	MATERIAL	NO SHEAVE	DIA (OS)	ROPE WIRE	DATE OF OVERHAUL DUE & COMPLETED										REMARKS		
14	1	CARGO PURCHASE LOWER BLK FOR BURTONING 5 TONS	16" SHEAVE	STEEL GALVANIZED	1 SINGLE	16"	3/4"													
15	1	CARGO PURCHASE UPPER BLOCK	"	CAST STEEL GALVANIZED	"	16"	3/4"													
18	1	CARGO PURCHASE FAIRLEAD AT BOOM HEEL	"	STEEL GALVANIZED	"	16"	3/4"													
22	2	TOPPING LIFT LEAD BLOCK AT TRUSS & K.P.	14" SHEAVE	"	"	14"	3/4"													
24	1	TOPPING LIFT AT BOOM 10 TON RIG	"	"	3 TRIPLE	14"	3/4"													
25	1	TOPPING LIFT UPPER BLOCK AT TRUSS 10 TON RIG	"	"	2 DOUBLE	14"	3/4"													
27	1	EBEL GEAR VANG BLOCK AT BOOM HEAD	12" SHEAVE	"	3 TRIPLE	12"	5/8"													

ROPE LIST

PC NO	NO REQ	NAME	MATERIAL	ROPE LENGTH
3	1	CARGO PURCHASE 10 TON RIG	3/4" - 6 x 19 I.P.S.	460 FT.
7	1	TOPPING LIFT 10 TON RIG	3/4" - 6 x 19 I.P.S.	570 FT.
10	1	EBEL VANG RIG	5/8" - 6 x 19 I.P.S.	600 FT.

⊙

FOR # 5

HATCH FWD & AFT

PORT & STBD

A BOOMS

HATCH NO 3 BOOM AFT RIGGING 7 tons RIGGED FOR BURTONING 3-3/4 tons

A.B.S. Annual Survey _____
A.B.S. Quadrennial _____

BLOCK LIST

PC NO	NO REQ	NAME & LOCATION	SHELL SIZE	MATERIAL	NO SHEAVE	DIA (OS)	ROPE WIRE	DATE OF OVERHAUL DUE & COMPLETED	REMARKS
15	1	Cargo Purchase Upper Block	16"	Cast Steel Galv.	1 Single	16"	3/4"		
18	1	Cargo Purchase Fairleader at Boom Heel	16"	Steel Galv.	1 Single	16"	3/4"		
20	1	Topping Lift at Boom 7-ton rig.	14"	Steel Galv.	2 Double	14"	3/4"		
21	1	Topping Lift Upper Block at King Post & Truss KP	14"	Steel Galv.	1 Single	14"	3/4"		
22	1	Topping Lift Lead Block at K. P.	14"	Steel Galv.	1 Single	14"	3/4"		
31	2	Upper Vang Block Regular Gear	10"	Steel Galv.	2 Double	6 1/4"	Circ. 3 1/4"		
32	2	Lower Vang Block Regular Gear	10"	Steel Galv.	2 Double	6 1/4"	Circ. 3 1/4"		

ROPE LIST

PC NO	NO REQ	NAME	MATERIAL	ROPE LENGTH
1	1	Cargo Purchase 7 ton Rig.	3/4" 6x19 I.P.S.	360Ft.
5	1	Topping Lift 7 ton Rig.	3/4" 6x19 I.P.S.	370Ft.
11	2	Upper Vang Pendant-1 extra Pend. (for Swing. Boom)	7/8" 6x19 Galv. Preformed	24Ft.
12	2	Lower Vang Pendant	7/8" 6x19 Galv. Preformed	6'-0"
23	1	Inboard Vang Conventional Rig	3 Strand Manila 3 1/4" Circ.	400Ft.
24	1	Outboard Vang Conventional Rig	3 Strand Manila 3 1/4" Circ.	350Ft.

