

DIRECTION TO OPERATORS AT TARAWA TERRACE

1. The Booster Pump (D-39) will be started when the Tarawa Terrace reservoir reaches 8'. The Booster Pump will be secured when the reservoir reaches 9'6".
2. The TT new well (next to maint.) will be started when the reservoir reaches 6'0". The well will be secured when the reservoir reaches 8'6".
3. The TT new well will not be started unless the Booster Pump (D-39) has been running and cannot maintain sufficient quantity to Tarawa Terrace or the Montford Point reservoir level is below 7'0".

THE DIRECTOR OF UTILITIES WILL BE NOTIFIED THE FIRST WORKING DAY AFTER THE NEW WELL HAS BEEN TURNED ON.

THE DIRECTOR OF UTILITIES WILL NOTIFY THE BASE ECOLOGIST TO CAUSE A SAMPLE OF THE FINISHED WATER TO BE TAKEN.

If T.T. Reservoir reaches 6'0" - notify Col. Luttrell

Mr. ~~J.R.~~ Johnson Immediately.

Do not start well unless he is notified.

~~LAB will call 670 SAT. + SUN. TO~~

~~See if TT New Well Has Been On.~~

~~If so they will sample.~~

RECORD ALL COMMENTS IN LOG BOOK

CLW

0000005018