

Project Name: FORT VANCOUVER NATIONAL PARK
 Project Number: WA PRA FVNP 100(1)
 Item No. **21101-100 Roadway Obliteration**
 Roadway Oblit Stations 1970+50 and 1974+00
 Field Measurements by: Fred Smith 6/20/2012
 Calculations by: John B. Contractor Jones 6/24/2012

Station	Width	Length	Horizontal Increment (feet)	Average Area (ft ²)
1970+50	0.00	0.00		
			50.00	87.50
1971+00	3.50	50.00		
			50.00	262.50
1971+50	7.00	100.00		
			50.00	437.50
1972+00	10.50	150.00		
			50.00	612.50
1972+50	14.00	200.00		
			50.00	725.00
1973+00	15.00	250.00		
			50.00	762.50
1973+50	15.50	300.00		
			50.00	775.00
1974+00	15.50	350.00		
	Totals:		350	3663 ft ²
	checks		350	406.9 yd ²

amount removed on June 12 2012

taper runs from the edge of the shoulder to the edge of existing pavement at a rate of 4:1

Length of b 62 feet
 Length of c 15.5 feet
 Area to be 480.5 ft²
 53.39 yd² amount removed approx June 19, 2012

Total area 460.3 yd² ← ✓ JBR