DELIVERY TICKET FOR PORTLAND CEMENT

Project: OR PFH 162-1(1)
MT. HOOD MEADOWS ACCESS RD.

Date:
Ticket No.:

Contractor: ELTING, INC.
Subcontractor: HOLM II
Concrete supplier: HOOD RIVER S & G

Truck No.:
Design Mix No.:

Brand Cement: LaFarge
Brand Air Entr.: MB AE90 (Master Builders)
Brand Water Reducer: Polyheed 990 (Master Builders)
Location and Placement:

Class of Concrete:
Cu Units Batched:
Cu Units Placed:

BATCH WEIGHTS	VALUES
WATER	
CEMENT + POZZOLONS(if any)	
C.A.	
F.A.	

ADDITIVES	
COLOR	
AIR	
HYDRATION STABILIZER(DELVO)	
WATER REDUCER	

WATER SUMMARY

(.44) x Cement = MAX. WATER ALLOWED

C.A. MOISTURE CONTENT	A		(A x C.A.)	1	
F.A. MOISTURE CONTENT	B		(B x F.A.)	2	
C.A. ABSORPTION FACTOR	C	1.5	(C x C.A.)	3	
F.A. ABSORPTION FACTOR	D	2.5	(D x F.A.)	4	
WATER ADDED AT SIGHT				5	

TOTAL WATER IN MIIX BATCH WATER+1+2-3-4+5

W/C RATIO (TOTAL WATER/(CEMENT + POZZOLONS))