

Consolidated Schedule For Docketed Combined License And Design Certification Applications
(By Design Center In Order Of Application Tendered Date)

Plant Name And Application Type	Referenced Design	Application Tendered and Docketing Dates (Month/Year)		Safety Review Phase Completion Dates (Month/Year)						Environmental Review Phase Completion Dates (Month/Year)				NRC Licensing Decision (Includes Hearings for COLAs and Rulemakings for Design Certification Applications)
		Tendered	Docketed	P1	P2	P3	P4	P5	P6	P1	P2	P3	P4	
ABWR Design Center														
STP (RCOL)	ABWR	Sep 2007	Nov 2007	TBD	TBD	TBD	TBD	TBD	TBD	Dec 2007	TBD	TBD	TBD	TBD
AP1000 Design Center														
AP1000 (DC Amend)	NA	May 2007	Jan 2008	Sep 2008	Apr 2009	Jul 2009	Oct 2009	Jan 2010	Mar 2010	NA	NA	NA	NA	TBD
Bellefonte (RCOL)	AP1000	Oct 2007	Jan 2008	Jan 2009	Sep 2009	Feb 2010	Sep 2010	Jan 2011	Mar 2011	Aug 2008	Mar 2009	Aug 2009	Jan 2010	TBD
Lee (SCOL)	AP1000	Dec 2007	Feb 2008	Feb 2009	Oct 2009	Jan 2010	Sep 2010	Dec 2010	Feb 2011	Sep 2008	Mar 2009	Aug 2009	Mar 2010	TBD
Shearon Harris (SCOL)	AP1000	Feb 2008	Apr 2008	Nov 2008	Jul 2009	Jan 2010	Oct 2010	Feb 2011	Apr 2011	Nov 2008	Jun 2009	Nov 2009	May 2010	TBD
Vogtle (SCOL)	AP1000	Mar 2008	May 2008	Jan 2009	Jul 2009	Nov 2009	Jul 2010	Nov 2010	Dec 2010	NA	Apr 2009	Aug 2009	Jan 2010	TBD
V.C.Summer (SCOL)	AP1000	Mar 2008	Jul 2008	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
EPR Design Center														
EPR (DC)	NA	Dec 2007	Feb 2008	Jan 2009	Nov 2009	Mar 2010	Nov 2010	Mar 2011	May 2011	NA	NA	NA	NA	TBD
Calvert Cliffs (RCOL)	EPR	Mar 2008	Jun 2008	Jun 2009	Feb 2010	May 2010	Feb 2011	Jun 2011	Aug 2011	Oct 2008	Feb 2009	Nov 2009	Mar 2010	TBD
ESBWR Design Center														
ESBWR (DC)	NA	Aug 2005	Dec 2005	TBD	TBD	TBD	TBD	TBD	TBD	NA	NA	NA	NA	TBD
North Anna (RCOL)	ESBWR	Nov 2007	Jan 2008	Aug 2008	Apr 2009	Jul 2009	Mar 2010	Jul 2010	Aug 2010	Sep 2008	Dec 2008	Jun 2009	Dec 2009	TBD

Grand Gulf (SCOL)	ESBWR	Feb 2008	Apr 2008	Jan 2009	Sep 2009	Dec 2009	Sep 2010	Jan 2011	Mar 2011	Dec 2008	May 2009	Nov 2009	May 2010	TBD
US-APWR Design Center														
US-APWR (DC)	NA	Dec 2007	Feb 2008	Jun 2009	Mar 2010	Jun 2010	May 2011	Aug 2011	Sep 2011	NA	NA	NA	NA	TBD

Application Types

- DC – Design Certification Application
- DC Amend – Design Certification Amendment Application
- RCOL – Reference COL Application within the associated design center
- SCOL – Subsequent COL Application within the associated design center

Definition of Phases for Safety Review

- P1 – Requests for Additional Information (RAIs) Issued to Applicant
- P2 – SER with Open Items issued
- P3 – ACRS Review of SER with Open Items Complete
- P4 – Advanced SER with no Open Items Issued
- P5 – ACRS Review of SER with no Open Items Complete
- P6 – Final SER Issued

Definition of Phases for Environmental Review

- P1 – Environmental impact statement (EIS) summary report issued
- P2 – Draft EIS issued to EPA
- P3 – Response to public comments on draft EIS issued
- P4 – Final EIS issued to EPA

NOTE 1: Where a phase of review is divided into parallel tracks with different end dates for different portions of the application (e.g., bifurcated schedules), the end date shown in the above table is the last date of all portions of the scheduled phase.

NOTE 2: TBD is used to indicate that the schedule is being developed. This could refer to initial scheduling or rescheduling of an application. The staff typically completes development of and publishes a review schedule 30 days following docketing of an application. If a review plan for an application changes, the staff will reschedule the application accordingly. Several factors could result in review plan changes, including changes to the application by the applicant or delay in applicant or staff deliverables. In addition, NRC licensing decision dates for the applications (i.e., the last column in the table) are established later in the review process. Projections for NRC licensing decisions are not included in the table.