

Table of Contents

Section 1.	Introduction	1-1
	1.1 General	1-1
	1.2 Background	1-2
	1.3 Summary of Proposed Plan	1-4
	1.3.1 Sediment-Related Activities	1-4
	1.3.2 Bank Soil-Related Activities	1-5
	1.3.3 Habitat Restoration/Enhancement	1-6
	1.4 Format of Work Plan	1-6
Section 2.	Removal Action Objectives, Performance Standards, and Applicable or Relevant and Appropriate Requirements	2-1
	2.1 Removal Action Objectives	2-1
	2.2 Performance Standards	2-2
	2.3 Applicable or Relevant and Appropriate Requirements	2-4
Section 3.	Project Organization and Roles	3-1
	3.1 USEPA	3-1
	3.2 MDEP	3-1
	3.3 Trustees	3-1
	3.4 GE	3-2
	3.5 Supervising Contractor	3-2
	3.6 Remediation Contractor	3-3
	3.7 Analytical Laboratory	3-4
Section 4.	Data Summary and Designated Removal Areas	4-1
	4.1 Base Map Preparation	4-1
	4.2 Upper ½-Mile Reach Sediment Data and Removal Areas	4-1
	4.2.1 Sediment Data	4-1
	4.2.2 Designation of Sediment Removal Areas to Address PCBs	4-2
	4.2.3 Evaluation of Appendix IX + 3 Data	4-3
	4.3 Upper ½-Mile Reach Bank Soil Data and Removal Areas	4-3
	4.3.1 Soil Data	4-3
	4.3.2 Designation of Soil Removal Areas to Address PCBs	4-4
	4.3.3 Evaluation of Appendix IX + 3 Data	4-6
	4.3.4 Soil Removal/Stabilization at the Toe of the Bank for Erosion Protection	4-7
Section 5.	Baseline Habitat Assessment	5-1
	5.1 Aquatic Habitat Assessment	5-1
	5.1.1 Morphology	5-1
	5.1.2 Substrate	5-2
	5.1.3 Channel Stability	5-3
	5.1.4 Physical Habitat-Related Structures	5-4

	5.1.5	Aquatic Habitat Assessment Summary	5-5
	5.2	Riparian Habitat Assessment	5-5
	5.2.1	General Description	5-6
	5.2.2	Vegetative Community	5-6
	5.2.3	Wildlife Community	5-8
	5.2.4	Riparian Habitat Assessment Summary	5-8
	5.3	Threatened/Endangered Species	5-9
Section 6.		Removal Preparation Activities	6-1
	6.1	General	6-1
	6.2	Site Controls and Access	6-1
	6.3	Erosion and Sedimentation Control	6-2
	6.4	Removal and Disposal of Vegetation	6-3
	6.5	Identification and Relocation of Utilities	6-3
Section 7.		Removal and Replacement of River Sediments	7-1
	7.1	General	7-1
	7.2	Removal and Replacement Limits and Quantities	7-1
	7.3	Excavation Stability/Water Diversion	7-2
	7.3.1	Water Diversion	7-3
	7.3.2	Excavation Stability	7-6
	7.4	Sediment Removal and Replacement Method and Approach	7-6
	7.4.1	Sediment Removal and Dewatering	7-6
	7.4.2	Sediment Replacement Configuration	7-8
	7.4.3	Contingency Plan for Potential Overtopping of Surface Water Diversion Structures	7-10
	7.4.4	Contingency Plan for Potential Observation of DNAPL	7-11
	7.4.5	Contingency Plan for Potential Excavation of Drums, Capacitors, or Related Equipment	7-12
	7.5	Hydraulic Analysis of ½-Mile Reach Following Restoration	7-12
Section 8.		Removal of Bank Soils	8-1
	8.1	General	8-1
	8.2	Removal Limits/Quantities	8-1
	8.3	Dewatering	8-2
	8.4	Soil Removal and Installation of Engineered Cover	8-2
	8.4.1	Soil Removal	8-2
	8.4.2	Contingency Plan for Potential Observation of NAPL	8-3
	8.4.3	Contingency Plan for Potential Excavation of Drums, Capacitors, or Related Equipment	8-4
	8.4.4	Installation of Engineered Cover	8-4
	8.4.5	Erosion Protection Measures	8-4
	8.4.6	Monitoring During Bank Soil Removal Activities	8-5
	8.4.7	Summary	8-6

Section 9.	Habitat Restoration/Enhancement Measures	9-1
9.1	Aquatic Habitat Restoration	9-1
9.1.1	Increasing Variability for Water Flow and Depth	9-1
9.1.2	In-Stream Cover	9-2
9.1.3	Aquatic Habitat Restoration Summary	9-3
9.2	Bank Restoration Activities/Vegetative Cover	9-3
9.2.1	Restoration in Areas to be Excavated	9-4
9.2.2	Restoration in Cleared Areas	9-6
9.2.3	Restoration in Other Areas Disturbed During Removal Activities	9-6
9.2.4	Bank Restoration Summary	9-7
Section 10.	Material Handling and Disposition	10-1
10.1	General	10-1
10.2	On-Site Handling of Soils and Sediments	10-1
10.3	Temporary Dewatering/Staging Area(s)	10-1
10.4	Disposition of Soils and Sediments	10-2
10.5	Disposition of Drums, Capacitors, Related Equipment, or Free Product (if encountered)	10-3
10.6	On-Site Handling of Water	10-3
10.6.1	Excavation Dewatering	10-4
10.6.2	Materials Dewatering/Equipment Cleaning	10-4
10.7	On-Site Handling of Residual Wastes	10-5
Section 11.	Project Monitoring and Maintenance Plan	11-1
11.1	General	11-1
11.2	Water Column Monitoring	11-1
11.3	Biota Monitoring	11-2
11.4	Air Monitoring	11-3
11.5	Post-Construction Monitoring of the River Cap and Armor System, Enhancement Structures and the Restored Sediment	11-4
11.5.1	Monitoring the Sediment Cap Isolation Layer	11-4
11.5.2	Monitoring the Armor Stone Layer	11-5
11.5.3	Monitoring Aquatic Habitat Enhancement Structures	11-5
11.5.4	Monitoring of the Restored Sediments	11-6
11.6	Post-Construction Monitoring of the Bank Soil Cover, Armor Stone and Restored Bank Vegetation	11-6
11.6.1	Monitoring Cleared and Restored Bank Soil Areas	11-6
11.6.2	Monitoring of Restored Bank Vegetation	11-7
Section 12.	Other Construction-Related Activities	12-1
12.1	Pre-Construction Activities	12-1
12.1.1	Contract Documents	12-1
12.1.2	Remediation Contractor Procurement	12-1
12.1.3	Contractor Submittals	12-1

12.2	Construction Management	12-2
12.2.1	Site Access	12-2
12.2.2	Project Start-Up Meeting	12-2
12.2.3	Schedule Maintenance and Progress Reporting	12-3
12.2.4	Removal Oversight	12-3
12.2.5	Record Drawings	12-3
12.2.6	Project Modifications	12-4
12.3	Construction Support Activities	12-4
12.3.1	Surveying and Site Layout	12-5
12.3.2	Health and Safety	12-5
12.3.3	Contingency Plan	12-5
12.3.4	Equipment Decontamination	12-5
Section 13.	Schedule and Reporting	13-1
13.1	Schedule for Removal Activities	13-1
13.2	Completion of Work Report	13-1

References

Tables

Table 2-1	Chemical-Specific ARARs
Table 2-2	Action-Specific ARARs
Table 2-3	Location-Specific ARARs
Table 4-1	Appendix IX+3 Sediment Data
Table 4-2	Appendix IX+3 Sediment Data: Post Fill Averages and Background Concentrations
Table 4-3	Appendix IX+3 Soil Data
Table 4-4	Appendix IX+3 Soil Data: Post Fill Averages, Method 1 Standards, and Background Concentrations
Table 4-5	Appendix IX+3 Comparison to PRGs
Table 4-6	Appendix IX+3 Bank Soil Performance Standard #9 Compliance
Table 5-1	Plant Species Observed Along the Housatonic River
Table 5-2	Plant Community Composition
Table 7-1	Sheetpile River Hydraulic Analysis

Figures

Figure 1-1	Site Plan
Figure 3-1	Project Organization
Figure 4-1	Sediment and Bank Soil Sample Locations, PCB Results and Proposed Removal Areas - Section 1
Figure 4-2	Sediment and Bank Soil Sample Locations, PCB Results and Proposed Removal Areas - Section 2

Figure 4-3	Sediment and Bank Soil Sample Locations, PCB Results and Proposed Removal Areas - Section 3
Figure 4-4	Sediment and Bank Soil Sample Locations, PCB Results and Proposed Removal Areas - Section 4
Figure 4-5	East Street Area 2 Supplemental Source Control Sample Locations
Figure 4-6	Lyman Street Parking Lot Source Control Sample Locations
Figure 4-7	Bank Soil Averaging Areas
Figure 5-1	Aquatic Habitat Base Map
Figure 5-2	Classification Scheme for Natural Rivers
Figure 5-3	Description of a Typical B5 Stream Type
Figure 5-4	Sediment Surface Particle Size
Figure 5-5	Particle Size Distribution in Pool and Riffle Areas
Figure 5-6	Particle Size Distribution in Riffles With Depth
Figure 5-7	North, Mid Channel, and South Sediment Normalized With Depth 0.0 - 0.5 Feet
Figure 5-8	Riparian Habitat Base Map
Figure 6-1	Site Preparation
Figure 7-1A, B, & C	Cross-Sections
Figure 7-2	General Notes and Details
Figure 7-3A, B, & C	Hydraulic Evaluation at 1,000 cfs
Figure 7-4	Hydraulic Evaluation at 100 cfs
Figure 7-5A, B, & C	Hydraulic Evaluation at 7,280 cfs
Figure 8-1	East Street Area 2 Outfall/Headwall Details
Figure 8-2	Bank Stabilization and Swale/Outfall Erosion Protection Areas
Figure 9-1	Conceptual River Bottom Habitat Restoration Plan
Figure 9-2	Habitat Restoration Structures
Figure 9-3	Proposed Bank Plantings
Figure 9-4	Streambank Replanting Plan
Figure 10-1	Consolidation Area Site Location Map
Figure 11-1	Proposed Water Column and Biota Monitoring Locations
Figure 11-2	Sediment Cap Isolation Layer and Restored Sediment Monitoring Locations
Figure 13-1	Anticipated Project Schedule

Appendices

- A HEC-2 Modeling Results
- B Analysis of USEPA and GE Split Analytical Data
- C Sediment Removal Calculations and Assumptions
- D Bank Soil Removal Calculations and Assumptions
- E Water Diversion Sheetpile Depth Calculations
- F Dewatering Rate Assessment/Potential Effects in Areas of NAPL
- G Sediment Capping Basis of Design
- H Correspondence Related to the November/December 1998 Building 68 Bank Soil Removal Activities
- I Caged Bivalve Bioaccumulation Study Procedures
- J Scope of Work for Ambient Air PCB and Particulate Monitoring