

Detailed Schedule Column Heading Definitions

11/24/2008

**Task Name** - The task or assignment to be completed

**Work** - Number of estimated work hours for NRC to complete the associated task

**Start**- Currently planned start date for the associated task

**Finish** - Currently planned finish date for the associated task

**Project Details: AP1000\_SUMMER\_SCOL**

<b>Task Name</b>	<b>Work</b>	<b>Start</b>	<b>Finish</b>
<b>AP1000_SUMMER_SCOL</b>	<b>54,208.52h</b>	<b>8/14/2008</b>	<b>12/13/2011</b>
<b>Acceptance Decision</b>	<b>0h</b>	<b>8/14/2008</b>	<b>8/14/2008</b>
Acceptance Decision to Proceed with Safety Review	0h	8/14/2008	8/14/2008
Acceptance Decision to Proceed with Environmental Review	0h	8/14/2008	8/14/2008
<b>Safety Review</b>	<b>29,091.4h</b>	<b>8/14/2008</b>	<b>2/18/2011</b>
<b>Phase 1 - PSER and RAIs</b>	<b>15,216.6h</b>	<b>8/14/2008</b>	<b>9/10/2009</b>
Phase 1 Support	552h	8/14/2008	7/8/2009
<b>P1 - RAI Preparation</b>	<b>14,664.6h</b>	<b>8/14/2008</b>	<b>9/10/2009</b>
<b>P1 - 1.0 Introduction and General Description of Plant</b>	<b>340h</b>	<b>8/14/2008</b>	<b>7/8/2009</b>
<b>P1 - 1.0 Introduction - Technical Review</b>	<b>240h</b>	<b>8/14/2008</b>	<b>6/16/2009</b>
P1 - 1.0 Introduction - Initial RAIs Prepared	13h	8/14/2008	11/7/2008
P1 - 1.0 Introduction - Applicant Response Period	0h	12/10/2008	1/8/2009
P1 - 1.0 Introduction - Review Response and Prepare Supplemental RAI	7h	1/9/2009	4/20/2009
P1 - 1.x Prepare Financial Review and Initial RAIs	160h	8/14/2008	1/8/2009
P1 - 1.x Financial Review - Applicant Response Period	0h	2/9/2009	3/9/2009
P1 - 1.x Financial Review - Review Response and Prepare Supplemental RAI	60h	3/10/2009	6/16/2009
<b>P1 - 1.0 Introduction - RAI Issuance and Processing</b>	<b>100h</b>	<b>8/21/2008</b>	<b>7/8/2009</b>
P1 - 1.0 Introduction - RAI Processing and Issuance	100h	8/21/2008	7/8/2009
<b>P1 - 2.0 Site Characteristics</b>	<b>5,005h</b>	<b>8/14/2008</b>	<b>5/26/2009</b>
<b>P1 - 2.0 Site Char and Param - Technical Review</b>	<b>4,693h</b>	<b>8/14/2008</b>	<b>4/27/2009</b>
P1 - 2.0 Site Char and Param - Initial RAIs Prepared	1h	8/14/2008	12/16/2008
P1 - 2.0 Site Char and Param - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.0 Site Char and Param - Review Response and Prepare Supplemental RAI	40h	2/17/2009	3/30/2009
P1 - 2.1.1 Site Location and Desc - Initial RAIs Prepared	16h	10/14/2008	11/3/2008
P1 - 2.1.1 Site Location and Desc - Applicant RAI Response Period	0h	12/4/2008	1/2/2009
P1 - 2.1.1 Site Location and Desc - Review Response and Prepare Supplemental RAI	2h	1/5/2009	1/16/2009
P1 - 2.1.2 Excl Area Authority and Control - Initial RAIs Prepared	16h	10/14/2008	11/3/2008
P1 - 2.1.2 Excl Area Authority and Control - Applicant RAI Response Period	0h	12/4/2008	1/2/2009
P1 - 2.1.2 Excl Area Authority and Control - Review Response and Prepare Supplemental RAI	2h	1/5/2009	1/16/2009
P1 - 2.1.3 Population Distrib - Initial RAIs Prepared	16h	10/14/2008	11/3/2008
P1 - 2.1.3 Population Distrib - Applicant RAI Response Period	0h	12/4/2008	1/2/2009
P1 - 2.1.3 Population Distrib - Review Response and Prepare Supplemental RAI	2h	1/5/2009	1/16/2009
P1 - 2.2.1 - 2.2.2 Ident of Pot Haz - Initial RAIs Prepared	30h	10/1/2008	12/12/2008
P1 - 2.2.1 - 2.2.2 Ident of Pot Haz - Applicant RAI Response Period	0h	1/14/2009	2/11/2009

P1 - 2.2.1 - 2.2.2 Ident of Pot Haz - Review Response and Prepare Supplemental RAI	22h	2/12/2009	3/5/2009
P1 - 2.2.3 Eval of Pot Accid - Initial RAIs Prepared	48h	10/1/2008	12/12/2008
P1 - 2.2.3 Eval of Pot Accid - Applicant RAI Response Period	0h	1/14/2009	2/11/2009
P1 - 2.2.3 Eval of Pot Accid Review Response and Prepare Supplemental RAI	13h	2/12/2009	3/5/2009
P1 - 2.3.1 Regional Climatology - Initial RAIs Prepared	84h	8/14/2008	12/16/2008
P1 - 2.3.1 Regional Climatology - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.3.1 Regional Climatology - Review Response and Prepare Supplemental RAI	56h	2/17/2009	4/27/2009
P1 - 2.3.2 Local Meteorology - Initial RAIs Prepared	60h	8/14/2008	12/16/2008
P1 - 2.3.2 Local Meteorology - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.3.2 Local Meteorology - Review Response and Prepare Supplemental RAI	26h	2/17/2009	4/27/2009
P1 - 2.3.3 Onsite Met Measurements Prog - Initial RAIs Prepared	60h	8/14/2008	12/16/2008
P1 - 2.3.3 Onsite Met Measurements Prog - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.3.3 Onsite Met Measurements Prog - Review Response and Prepare Supplemental RAI	26h	2/17/2009	4/27/2009
P1 - 2.3.4 Short Term Dispersion for Accid Rel - Initial RAIs Prepared	84h	8/14/2008	12/16/2008
P1 - 2.3.4 Short Term Dispersion for Accid Rel - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.3.4 Short Term Dispersion for Accid Rel - Review Response and Prepare Supplemental RAI	36h	2/17/2009	4/27/2009
P1 - 2.3.5 Long Term Dispersion for Routine Rel - Initial RAIs Prepared	60h	8/14/2008	12/16/2008
P1 - 2.3.5 Long Term Dispersion for Routine Rel - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 2.3.5 Long Term Dispersion for Routine Rel - Review Response and Prepare Supplemental RAI	26h	2/17/2009	4/27/2009
P1 - 2.4.1 Hydrologic Description - Initial RAIs Prepared	40h	8/14/2008	1/2/2009
P1 - 2.4.1 Hydrologic Description - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.1 Hydrologic Description - Review Response and Prepare Supplemental RAI	9h	3/4/2009	4/14/2009
P1 - 2.4.2 Floods - Initial RAIs Prepared	100h	8/14/2008	1/2/2009
P1 - 2.4.2 Floods - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.2 Floods - Review Response and Prepare Supplemental RAI	9h	3/4/2009	4/14/2009
P1 - 2.4.3 PMF on Streams and Rivers - Initial RAIs Prepared	160h	8/14/2008	1/2/2009
P1 - 2.4.3 PMF on Streams and Rivers - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.3 PMF on Streams and Rivers - Review Response and Prepare Supplemental RAI	21h	3/4/2009	4/14/2009
P1 - 2.4.4 Potential Dam Failures - Initial RAIs Prepared	80h	8/14/2008	1/2/2009
P1 - 2.4.4 Potential Dam Failures - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.4 Potential Dam Failures - Review Response and Prepare Supplemental RAI	21h	3/4/2009	4/14/2009
P1 - 2.4.5 Prob Max Surge and Seiche Flooding - Initial RAIs Prepared	30h	8/14/2008	1/2/2009
P1 - 2.4.5 Prob Max Surge and Seiche Flooding - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.5 Prob Max Surge and Seiche Flooding - Review Response and Prepare Supplemental RAI	21h	3/4/2009	4/14/2009
P1 - 2.4.6 Prob Max Tsunami Flooding - Initial RAIs Prepared	35h	8/14/2008	1/2/2009
P1 - 2.4.6 Prob Max Tsunami Flooding - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.6 Prob Max Tsunami Flooding - Review Response and Prepare Supplemental RAI	21h	3/4/2009	4/14/2009
P1 - 2.4.7 Ice Effects - Initial RAIs Prepared	20h	8/14/2008	1/2/2009
P1 - 2.4.7 Ice Effects - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.7 Ice Effects - Review Response and Prepare Supplemental RAI	7h	3/4/2009	4/14/2009
P1 - 2.4.8 Cooling Water Canals and Reservoirs - Initial RAIs Prepared	16h	8/14/2008	1/2/2009
P1 - 2.4.8 Cooling Water Canals and Reservoirs - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.8 Cooling Water Canals and Reservoirs - Review Response and Prepare Supplemental RAI	10h	3/4/2009	4/14/2009
P1 - 2.4.9 Channel Diversions - Initial RAIs Prepared	24h	8/14/2008	1/2/2009
P1 - 2.4.9 Channel Diversions - Applicant RAI Response Period	0h	2/3/2009	3/3/2009

P1 - 2.4.9 Channel Diversions - Review Response and Prepare Supplemental RAI	10h	3/4/2009	4/14/2009
P1 - 2.4.10 Flooding Protection Rqmts - Initial RAIs Prepared	60h	8/14/2008	1/2/2009
P1 - 2.4.10 Flooding Protection Rqmts - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.10 Flooding Protection Rqmts - Review Response and Prepare Supplemental RAI	10h	3/4/2009	4/14/2009
P1 - 2.4.11 Low Water Considerations - Initial RAIs Prepared	32h	8/14/2008	1/2/2009
P1 - 2.4.11 Low Water Considerations - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.11 Low Water Considerations - Review Response and Prepare Supplemental RAI	10h	3/4/2009	4/14/2009
P1 - 2.4.12 Groundwater - Initial RAIs Prepared	48h	8/14/2008	1/2/2009
P1 - 2.4.12 Groundwater - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.12 Groundwater - Review Response and Prepare Supplemental RAI	30h	3/4/2009	4/14/2009
P1 - 2.4.13 Accid Rel of Rad Liquid Effluents - Initial RAIs Prepared	64h	8/14/2008	1/2/2009
P1 - 2.4.13 Accid Rel of Rad Liquid Effluents - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.13 Accid Rel of Rad Liquid Effluents - Review Response and Prepare Supplemental RAI	96h	3/4/2009	4/14/2009
P1 - 2.4.14 T/Ss and Emerg Ops Rqmts - Initial RAIs Prepared	30h	8/14/2008	1/2/2009
P1 - 2.4.14 T/Ss and Emerg Ops Rqmts - Applicant RAI Response Period	0h	2/3/2009	3/3/2009
P1 - 2.4.14 T/Ss and Emerg Ops Rqmts - Review Response and Prepare Supplemental RAI	18h	3/4/2009	4/14/2009
P1 - 2.5.1 Geologic and Seismic Info - Initial RAIs Prepared	260h	8/14/2008	1/8/2009
P1 - 2.5.1 Geologic and Seismic Info - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 2.5.1 Geologic and Seismic Info - Review Response and Prepare Supplemental RAI	179h	3/10/2009	4/20/2009
P1 - 2.5.2 Vibratory Ground Motion - Initial RAIs Prepared	411h	8/14/2008	1/8/2009
P1 - 2.5.2 Vibratory Ground Motion - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 2.5.2 Vibratory Ground Motion - Review Response and Prepare Supplemental RAI	238h	3/10/2009	4/20/2009
P1 - 2.5.3 Surface Faulting - Initial RAIs Prepared	200h	8/14/2008	1/8/2009
P1 - 2.5.3 Surface Faulting - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 2.5.3 Surface Faulting - Review Response and Prepare Supplemental RAI	100h	3/10/2009	4/20/2009
P1 - 2.5.4 Stability of Subsurf Matls and Foundations - Initial RAIs Prepared	640h	8/14/2008	1/8/2009
P1 - 2.5.4 Stability of Subsurf Matls and Foundations - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 2.5.4 Stability of Subsurf Matls and Foundations - Review Response and Prepare Supplemental RAI	318h	3/10/2009	4/20/2009
P1 - 2.5.5 Stability of Slopes - Initial RAIs Prepared	410h	8/14/2008	1/8/2009
P1 - 2.5.5 Stability of Slopes - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 2.5.5 Stability of Slopes - Review Response and Prepare Supplemental RAI	179h	3/10/2009	4/20/2009
<b>P1 - 2.0 Site Char and Param - RAI Processing and Issuance</b>	<b>312h</b>	<b>8/21/2008</b>	<b>5/26/2009</b>
P1 - 2.0 Site Char and Param - RAI Processing and Issuance	312h	8/21/2008	5/26/2009
<b>P1 - 3.0 Design of Structures, Components, Equipment, and Systems</b>	<b>1,332h</b>	<b>8/14/2008</b>	<b>5/18/2009</b>
<b>P1 - 3.0 SSC Design - Technical Review</b>	<b>1,154h</b>	<b>8/14/2008</b>	<b>5/5/2009</b>
P1 - 3.2.1 Seismic Class - Initial RAIs Prepared	6h	12/17/2008	1/12/2009
P1 - 3.2.1 Seismic Class - Applicant RAI Response Period	0h	2/11/2009	3/11/2009
P1 - 3.2.1 Seismic Class - Review Response and Prepare Supplemental RAI	5h	3/12/2009	4/22/2009
P1 - 3.2.2 System Quality Group Class - Initial RAIs Prepared	3h	12/17/2008	1/12/2009
P1 - 3.2.2 System Quality Group Class - Applicant RAI Response Period	0h	2/11/2009	3/11/2009
P1 - 3.2.2 System Quality Group Class - Review Response and Prepare Supplemental RAI	5h	3/12/2009	4/22/2009
P1 - 3.3.1 Wind Loads - Initial RAIs Prepared	24h	9/19/2008	10/31/2008
P1 - 3.3.1 Wind Loads - Applicant RAI Response Period	0h	12/3/2008	12/31/2008
P1 - 3.3.1 Wind Loads - Review Response and Prepare Supplemental RAI	10h	1/2/2009	2/13/2009
P1 - 3.3.2 Tornado Loads - Initial RAIs Prepared	24h	9/19/2008	10/31/2008

P1 - 3.3.2 Tornado Loads - Applicant RAI Response Period	0h	12/3/2008	12/31/2008
P1 - 3.3.2 Tornado Loads - Review Response and Prepare Supplemental RAI	10h	1/2/2009	2/13/2009
P1 - 3.4.2 Analysis Procedures Initial RAIs Prepared	24h	11/3/2008	11/24/2008
P1 - 3.4.2 Analysis Procedures - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 3.4.2 Analysis Procedures - Review Response and Prepare Supplemental RAI	10h	1/26/2009	3/9/2009
P1 - 3.5.1.3 Turbine Missiles Initial RAIs Prepared	25h	8/14/2008	1/8/2009
P1 - 3.5.1.3 - Turbine Missiles Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 3.5.1.3 - Turbine Missiles Review Response and Prepare Supplemental RAI	10h	3/10/2009	4/20/2009
P1 - 3.5.1.4 Missiles Gen by Tornadoes/Winds Initial RAIs Prepared	60h	9/19/2008	1/26/2009
P1 - 3.5.1.4 Missiles Gen by Tornadoes/Winds - Applicant RAI Response Period	0h	2/25/2009	3/24/2009
P1 - 3.5.1.4 Missiles Gen by Tornadoes/Winds - Review Response and Prepare Supplemental RAI	22h	3/25/2009	5/5/2009
P1 - 3.5.1.5 Site Proximity Missiles (Except Aircraft) - Initial RAIs Prepared	10h	12/1/2008	12/12/2008
P1 - 3.5.1.5 Site Proximity Missiles (Except Aircraft) - Applicant RAI Response Period	0h	1/14/2009	2/11/2009
P1 - 3.5.1.5 Site Proximity Missiles (Except Aircraft) - Review Response and Prepare Supplemental RAI	8h	2/12/2009	2/19/2009
P1 - 3.5.1.6 Aircraft Hazards - Initial RAIs Prepared	21h	12/1/2008	12/12/2008
P1 - 3.5.1.6 Aircraft Hazards - Applicant RAI Response Period	0h	1/14/2009	2/11/2009
P1 - 3.5.1.6 Aircraft Hazards - Review Response and Prepare Supplemental RAI	14h	2/12/2009	2/26/2009
P1 - 3.5.3 Barrier Design Procedures RAIs Prepared	15h	11/25/2008	12/9/2008
P1 - 3.5.3 Barrier Design Procedures - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.5.3 Barrier Design Procedures - Review Response and Prepare Supplemental RAI	10h	2/9/2009	3/23/2009
P1 - 3.6.2 Determ of Rupture Locations (Piping) - Initial RAIs Prepared	6h	12/10/2008	12/23/2008
P1 - 3.6.2 Determ of Rupture Locations (Piping) - Applicant RAI Response Period	0h	1/26/2009	2/23/2009
P1 - 3.6.2 Determ of Rupture Locations (Piping) - Review Response and Prepare Supplemental RAI	10h	2/24/2009	4/6/2009
P1 - 3.7.1 Seismic Design Param - Initial RAIs Prepared	191h	8/14/2008	1/8/2009
P1 - 3.7.1 Seismic Design Param - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 3.7.1 Seismic Design Param - Review Response and Prepare Supplemental RAI	103h	3/10/2009	4/20/2009
P1 - 3.7.2 Seismic System Analysis - Initial RAIs Prepared	152h	8/14/2008	1/8/2009
P1 - 3.7.2 Seismic System Analysis - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 3.7.2 Seismic System Analysis - Review Response and Prepare Supplemental RAI	78h	3/10/2009	4/20/2009
P1 - 3.7.3 Seismic Subsystem Analysis - Initial RAIs Prepared	90h	8/14/2008	1/8/2009
P1 - 3.7.3 Seismic Subsystem Analysis - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 3.7.3 Seismic Subsystem Analysis - Review Response and Prepare Supplemental RAI	36h	3/10/2009	4/20/2009
P1 - 3.8.1 Concrete Containment -Initial RAIs Prepared	20h	11/10/2008	12/9/2008
P1 - 3.8.1 Concrete Containment - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.8.1 Concrete Containment - Review Response and Prepare Supplemental RAI	10h	2/9/2009	3/9/2009
P1 - 3.8.2 Steel Containment - Initial RAIs Prepared	15h	11/10/2008	12/9/2008
P1 - 3.8.2 Steel Containment - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.8.2 Steel Containment - Review Response and Prepare Supplemental RAI	10h	2/9/2009	3/9/2009
P1 - 3.8.3 Concrete/Steel Int Struct of Containmt - Initial RAIs Prepared	15h	11/10/2008	12/9/2008
P1 - 3.8.3 Concrete/Steel Int Struct of Containmt - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.8.3 Concrete/Steel Int Struct of Containmt - Review Response and Prepare Supplemental RAI	10h	2/9/2009	3/9/2009
P1 - 3.8.4 Other Seismic Category I Structures - Initial RAIs Prepared	10h	11/10/2008	12/9/2008
P1 - 3.8.4 Other Seismic Category I Structures - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.8.4 Other Seismic Category I Structures - Review Response and Prepare Supplemental RAI	10h	2/9/2009	3/9/2009
P1 - 3.8.5 Foundations - Initial RAIs Prepared	25h	11/10/2008	12/9/2008

P1 - 3.8.5 Foundations - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 3.8.5 Foundations - Review Response and Prepare Supplemental RAI	15h	2/9/2009	3/9/2009
P1 - 3.10 Seismic/Dyn Qual of Mech/Elec Eqmt - Initial RAIs Prepared	6h	12/10/2008	12/23/2008
P1 - 3.10 Seismic/Dyn Qual of Mech/Elec Eqmt - Applicant RAI Response Period	0h	1/26/2009	2/23/2009
P1 - 3.10 Seismic/Dyn Qual of Mech/Elec Eqmt - Review Response and Prepare Supplemental RAI	10h	2/24/2009	4/6/2009
P1 - 3.12 ASME Code Class 1, 2 and 3 Piping Systems... - Initial RAIs Prepared	6h	12/10/2008	12/23/2008
P1 - 3.12 ASME Code Class 1, 2 and 3 Piping System - Applicant RAI Response Period	0h	1/26/2009	2/23/2009
P1 - 3.12 ASME Code Class 1, 2 and 3 Piping Systems.. - Review Response and Prepare Supplemental RAI	10h	2/24/2009	4/6/2009
<b>P1 - 3.0 Design of SSCs - RAI Processing and Issuance</b>	<b>178h</b>	<b>8/21/2008</b>	<b>5/18/2009</b>
P1 - 3.0 Design of SSCs - RAI Processing and Issuance	178h	8/21/2008	5/18/2009
<b>P1 - 6.0 Engineered Safety Features</b>	<b>277h</b>	<b>8/14/2008</b>	<b>4/6/2009</b>
<b>P1 - 6.0 ESF - Technical Review</b>	<b>173h</b>	<b>8/14/2008</b>	<b>3/9/2009</b>
P1 - 6.4 Control Room Habitability - Initial RAIs Prepared	103h	8/14/2008	11/24/2008
P1 - 6.4 Control Room Habitability - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 6.4 Control Room Habitability - Review Response and Prepare Supplemental RAI	70h	1/26/2009	3/9/2009
<b>P1 - 6.0 ESF - RAI Processing and Issuance</b>	<b>104h</b>	<b>8/21/2008</b>	<b>4/6/2009</b>
P1 - 6.0 ESF - RAI Processing and Issuance	104h	8/21/2008	4/6/2009
<b>P1 - 8.0 Electric Power</b>	<b>511h</b>	<b>8/14/2008</b>	<b>4/20/2009</b>
<b>P1 - 8.0 Electric Power - Technical Review</b>	<b>416h</b>	<b>8/14/2008</b>	<b>3/23/2009</b>
P1 - 8.1 Elec Power Intro - Initial RAIs Prepared	49h	8/14/2008	12/9/2008
P1 - 8.1 Elec Power Intro - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 8.1 Elec Power Intro - Review Response and Prepare Supplemental RAI	20h	2/9/2009	3/23/2009
P1 - 8.2 Offsite Power - Initial RAIs Prepared	154h	8/14/2008	12/9/2008
P1 - 8.2 Offsite Power - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 8.2 Offsite Power - Review Response and Prepare Supplemental RAI	53h	2/9/2009	3/23/2009
P1 - 8.3.1 AC Power (Onsite) - Initial RAIs Prepared	42h	8/14/2008	12/9/2008
P1 - 8.3.1 AC Power (Onsite) - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 8.3.1 AC Power (Onsite) - Review Response and Prepare Supplemental RAI	20h	2/9/2009	3/23/2009
P1 - 8.4 Station Blackout - Initial RAIs Prepared	58h	8/14/2008	12/9/2008
P1 - 8.4 Station Blackout - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 8.4 Station Blackout - Review Response and Prepare Supplemental RAI	20h	2/9/2009	3/23/2009
<b>P1 - 8.0 Electric Power - RAI Processing and Issuance</b>	<b>95h</b>	<b>8/21/2008</b>	<b>4/20/2009</b>
P1 - 8.0 Electric Power - RAI Processing and Issuance	95h	8/21/2008	4/20/2009
<b>P1 - 9.0 Auxiliary Systems</b>	<b>585h</b>	<b>8/14/2008</b>	<b>6/2/2009</b>
<b>P1 - 9.0 Aux Systems - Technical Review</b>	<b>413h</b>	<b>8/14/2008</b>	<b>5/4/2009</b>
P1 - 9.2.1 Service Water - Initial RAIs Prepared	16h	11/10/2008	12/9/2008
P1 - 9.2.1 Service Water - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 9.2.1 Service Water - Review Response and Prepare Supplemental RAI	6h	2/9/2009	2/23/2009
P1 - 9.2.2 Rx Aux Cooling Water - Initial RAIs Prepared	24h	11/10/2008	12/2/2008
P1 - 9.2.2 Rx Aux Cooling Water - Applicant RAI Response Period	0h	1/2/2009	1/30/2009
P1 - 9.2.2 Rx Aux Cooling Water - Review Response and Prepare Supplemental RAI	8h	2/2/2009	2/13/2009
P1 - 9.2.4 Pot and Sanit Water - Initial RAIs Prepared	16h	11/10/2008	12/17/2008
P1 - 9.2.4 Pot and Sanit Water - Applicant RAI Response Period	0h	1/20/2009	2/17/2009
P1 - 9.2.4 Pot and Sanit Water - Review Response and Prepare Supplemental RAI	4h	2/18/2009	3/3/2009
P1 - 9.3.3 Eqmt and Floor Drainage - Initial RAIs Prepared	12h	12/3/2008	1/9/2009

P1 - 9.3.3 Eqmt and Floor Drainage - Applicant RAI Response Period	0h	2/10/2009	3/10/2009
P1 - 9.3.3 Eqmt and Floor Drainage - Review Response and Prepare Supplemental RAI	4h	3/11/2009	3/24/2009
P1 - 9.4.1 Control Room Ventilation Initial RAIs Prepared	63h	8/14/2008	11/24/2008
P1 - 9.4.1 Control Room Ventilation - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 9.4.1 Control Room Ventilation - Review Response and Prepare Supplemental RAI	30h	1/26/2009	3/9/2009
P1 - 9.5.1 Fire Protection - Initial RAIs Prepared	80h	8/14/2008	11/24/2008
P1 - 9.5.1 Fire Protection - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 9.5.1 Fire Protection- Review Response and Prepare Supplemental RAI	110h	1/26/2009	5/4/2009
P1 - 9.5.2 Communications - Initial RAIs Prepared	25h	11/10/2008	12/9/2008
P1 - 9.5.2 Communications - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 9.5.2 Communications - Review Response and Prepare Supplemental RAI	15h	2/9/2009	3/9/2009
<b>P1 - 9.0 Aux Systems - RAI Processing and Issuance</b>	<b>172h</b>	<b>8/21/2008</b>	<b>6/2/2009</b>
P1 - 9.0 Aux Systems - RAI Processing and Issuance	172h	8/21/2008	6/2/2009
<b>P1 - 10.0 Steam and Power Conversion System</b>	<b>329h</b>	<b>8/21/2008</b>	<b>5/18/2009</b>
<b>P1 - 10.0 Steam and Pwr Conv - Technical Review</b>	<b>234h</b>	<b>9/19/2008</b>	<b>4/13/2009</b>
P1 - 10.4.2 Main Condenser Evac - Initial RAIs Prepared	12h	9/19/2008	12/8/2008
P1 - 10.4.2 Main Condenser Evac - Applicant RAI Response Period	0h	1/8/2009	2/5/2009
P1 - 10.4.5 Circulating Water - Initial RAIs Prepared	114h	9/19/2008	12/16/2008
P1 - 10.4.5 Circulating Water - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 10.4.5 Circulating Water - Review Response and Prepare Supplemental RAI	48h	2/17/2009	3/30/2009
P1 - 10.4.6 Condensate Cleanup System Initial RAIs Prepared	20h	1/2/2009	1/15/2009
P1 - 10.4.6 Condensate Cleanup System - Applicant RAI Response Period	0h	2/17/2009	3/16/2009
P1 - 10.4.6 Condensate Cleanup System- Review Response and Prepare Supplemental RAI	40h	3/17/2009	4/13/2009
<b>P1 - 10.0 Steam and Pwr Conv - RAI Processing and Issuance</b>	<b>95h</b>	<b>8/21/2008</b>	<b>5/18/2009</b>
P1 - 10.0 Steam and Pwr Conv - RAI Processing and Issuance	95h	8/21/2008	5/18/2009
<b>P1 - 11.0 Radioactive Waste Management</b>	<b>906h</b>	<b>8/14/2008</b>	<b>4/13/2009</b>
<b>P1 - 11.0 Radioactive Waste - Technical Review</b>	<b>562h</b>	<b>8/14/2008</b>	<b>3/24/2009</b>
P1 - 11.2 Liq Waste Mgmt - Initial RAIs Prepared	96h	8/14/2008	12/10/2008
P1 - 11.2 Liq Waste Mgmt - Applicant RAI Response Period	0h	1/12/2009	2/9/2009
P1 - 11.2 Liq Waste Mgmt - Review Response and Prepare Supplemental RAI	72h	2/10/2009	3/24/2009
P1 - 11.3 Gas Waste Mgmt - Initial RAIs Prepared	96h	8/14/2008	12/10/2008
P1 - 11.3 Gas Waste Mgmt - Applicant RAI Response Period	0h	1/12/2009	2/9/2009
P1 - 11.3 Gas Waste Mgmt - Review Response and Prepare Supplemental RAI	72h	2/10/2009	3/24/2009
P1 - 11.4 Solid Waste Mgmt - Initial RAIs Prepared	88h	8/14/2008	12/2/2008
P1 - 11.4 Solid Waste Mgmt - Applicant RAI Response Period	0h	1/2/2009	1/30/2009
P1 - 11.4 Solid Waste Mgmt - Review Response and Prepare Supplemental RAI	66h	2/2/2009	3/16/2009
P1 - 11.5 Rad Monit Inst & Sampling - Initial RAIs Prepared	47h	8/14/2008	12/2/2008
P1 - 11.5 Rad Monit Inst & Sampling - Applicant RAI Response Period	0h	1/2/2009	1/30/2009
P1 - 11.5 Rad Monit Inst & Sampling - Review Response and Prepare Supplemental RAI	25h	2/2/2009	3/16/2009
<b>P1 - 11.0 Radioactive Waste - RAI Processing and Issuance</b>	<b>344h</b>	<b>8/21/2008</b>	<b>4/13/2009</b>
P1 - 11.0 Radioactive Waste - RAI Processing and Issuance	344h	8/21/2008	4/13/2009
<b>P1 - 12.0 Radiation Protection</b>	<b>792h</b>	<b>8/14/2008</b>	<b>4/6/2009</b>
<b>P1 - 12.0 Radiation Protection - Technical Review</b>	<b>690h</b>	<b>8/14/2008</b>	<b>3/9/2009</b>
P1 - 12.1 Occupational ALARA - Initial RAIs Prepared	55h	8/14/2008	11/24/2008
P1 - 12.1 Occupational ALARA - Applicant RAI Response Period	0h	12/24/2008	1/23/2009

P1 - 12.1 Occupational ALARA - Review Response and Prepare Supplemental RAI	54h	1/26/2009	3/9/2009
P1 - 12.2 Rad Sources - Initial RAIs Prepared	55h	8/14/2008	11/24/2008
P1 - 12.2 Rad Sources - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 12.2 Rad Sources - Review Response and Prepare Supplemental RAI	84h	1/26/2009	3/9/2009
P1 - 12.3 - 12.4 RP Design Features - Initial RAIs Prepared	150h	8/14/2008	11/24/2008
P1 - 12.3 - 12.4 RP Design Features - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 12.3 - 12.4 RP Design Features - Review Response and Prepare Supplemental RAI	142h	1/26/2009	3/9/2009
P1 - 12.5 Operational RP Program - Initial RAIs Prepared	100h	8/14/2008	11/24/2008
P1 - 12.5 Operational RP Program - Applicant RAI Response Period	0h	12/24/2008	1/23/2009
P1 - 12.5 Operational RP Program - Review Response and Prepare Supplemental RAI	50h	1/26/2009	3/9/2009
<b>P1 - 12.0 Radiation Protection - Processing and Issuance</b>	<b>102h</b>	<b>8/21/2008</b>	<b>4/6/2009</b>
P1 - 12.0 Radiation Protection - RAI Processing and Issuance	102h	8/21/2008	4/6/2009
<b>P1 - 13.0 Conduct of Operations</b>	<b>2,201.6h</b>	<b>8/14/2008</b>	<b>7/29/2009</b>
<b>P1 - 13.0 Conduct of Ops - Technical Review</b>	<b>1,913.6h</b>	<b>8/14/2008</b>	<b>7/1/2009</b>
P1 - 13.1.1 Mgmt and Tech Support Org - Initial RAIs Prepared	50h	1/6/2009	2/18/2009
P1 - 13.1.1 Mgmt and Tech Support Org - Applicant RAI Response Period	0h	2/19/2009	3/18/2009
P1 - 13.1.1 Mgmt and Tech Support Org - Review Response and Prepare Supplemental RAI	30h	4/16/2009	5/28/2009
P1 - 13.1.2 - 13.1.3 Operating Org - Initial RAIs Prepared	50h	1/6/2009	2/18/2009
P1 - 13.1.2 - 13.1.3 Operating Org - Applicant RAI Response Period	0h	2/19/2009	3/18/2009
P1 - 13.1.2 - 13.1.3 Operating Org - Review Response and Prepare Supplemental RAI	30h	4/16/2009	5/28/2009
P1 - 13.2.1 Rx Operator Requal / Training Initial RAIs Prepared	60h	1/6/2009	2/18/2009
P1 - 13.2.1 Rx Operator Requal / Training - Applicant RAI Response Period	0h	2/19/2009	3/18/2009
P1 - 13.2.1 Rx Operator Requal / Training Review Response and Prepare Supplemental RAI	26h	4/16/2009	5/28/2009
P1 - 13.2.2 Non-Licensed Plant Staff Training Initial RAIs Prepared	8h	1/6/2009	2/18/2009
P1 - 13.2.2 Non-Licensed Plant Staff Training - Applicant RAI Response Period	0h	3/19/2009	4/15/2009
P1 - 13.2.2 Non-Licensed Plant Staff Training Review Response and Prepare Supplemental RAI	26h	4/16/2009	5/28/2009
P1 - 13.3 EP - PSER and RAIs - Initial RAIs Prepared - Onsite	522h	8/14/2008	11/17/2008
P1 - 13.3 EP - PSER and RAIs - Initial RAIs Prepared - FEMA Offsite	61h	8/14/2008	12/23/2008
P1 - 13.3 EP - PSER and RAIs - Initial RAIs Prepared - ETE	61h	8/14/2008	9/18/2008
P1 - 13.3 EP - PSER and RAIs - Integrate Initial RAIs	60h	12/24/2008	1/8/2009
P1 - 13.3 EP - PSER and RAIs - Finalize PSER and RAIs	18h	1/9/2009	1/13/2009
P1 - 13.3 EP - Branch Chief Concurrence	30h	1/14/2009	1/21/2009
P1 - 13.3 EP - Final Initial RAIs Issued	0h	2/26/2009	2/26/2009
P1 - 13.3 EP - RAIs Applicant Response	0.1h	2/27/2009	3/26/2009
P1 - 13.3 EP - LIB Review of FEMA Offsite PSER	60h	1/22/2009	2/19/2009
P1 - 13.3 EP - FEMA Review of LIB Onsite PSER	1.1h	1/22/2009	2/19/2009
P1 - 13.3 EP - RAI Responses to FEMA	18h	3/27/2009	3/31/2009
P1 - 13.3 EP - Offsite FEMA Review Response and Prepare Supplemental RAI	61h	4/1/2009	5/12/2009
P1 - 13.3 Emerg Prep Onsite Review Response and Prepare Supplemental RAI	310h	3/27/2009	5/12/2009
P1 - 13.3 EP - ETE Review Response and Prepare Supplemental RAI	21h	3/27/2009	4/9/2009
P1 - 13.3 EP - Integrate Inputs Evaluation Completed	30h	5/13/2009	5/19/2009
P1 - 13.3 EP - Finalize SER w/Ois	30h	5/20/2009	5/27/2009
P1 - 13.3 EP - Branch Chief Concurrence	30h	5/28/2009	6/3/2009
P1 - 13.3 EP - LIB Review of FEMA Offsite SERw/OI	60h	6/4/2009	7/1/2009
P1 - 13.3 EP - FEMA Review of LIB Onsite SERw/OI	0.2h	6/4/2009	7/1/2009

P1 - 13.4 Operational Programs-Initial RAIs Prepared	12h	8/14/2008	12/16/2008
P1 - 13.4 Operational Programs- Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 13.4 Operational Programs - Review Response and Prepare Supplemental RAI	12h	2/17/2009	3/30/2009
P1 - 13.5.1.1 Admin Procead Initial RAIs Prepared	30h	1/6/2009	2/18/2009
P1 - 13.5.1.1 Admin Procead Applicant RAI Response Period	0h	3/19/2009	4/15/2009
P1 - 13.5.1.1 Admin Procead - Review Response and Prepare Supplemental RAI	10h	4/16/2009	5/28/2009
P1 - 13.5.2.1 Operating and Emerg Ops Procead Initial RAIs Prepared	30h	1/6/2009	2/18/2009
P1 - 13.5.2.1 Operating and Emerg Ops Procead Applicant RAI Response Period	0h	3/19/2009	4/15/2009
P1 - 13.5.2.1 Operating and Emerg Ops Procead Review Response and Prepare Supplemental RAI	10h	4/16/2009	5/28/2009
EPAAct - Provide COLA to DHS	0.1h	8/14/2008	8/27/2008
EPAAct - DHS COLA Review and Preparation of EPAAct Report	0.1h	8/28/2008	1/8/2009
EPAAct - DHS Site Visit	40h	9/29/2008	10/3/2008
EPAAct - NSIR Review of DHS Report	100h	1/9/2009	2/6/2009
EPAAct - NSIR Mgmt Review of DHS Report	16h	2/9/2009	2/23/2009
<b>P1 - 13.0 Conduct of Ops - RAI Processing and Issuance</b>	<b>288h</b>	<b>8/14/2008</b>	<b>7/29/2009</b>
P1 - 13.0 Conduct of Ops - RAI Processing and Issuance	288h	8/14/2008	7/29/2009
<b>P1 - 14.0 Initial Test Program</b>	<b>1,223h</b>	<b>8/14/2008</b>	<b>6/23/2009</b>
<b>P1 - 14.0 Initial Test Pgm - Technical Review</b>	<b>1,051h</b>	<b>8/14/2008</b>	<b>5/28/2009</b>
P1 - 14.2 Initial Plant Test Pgm - Initial RAIs Prepared	268h	8/14/2008	12/16/2008
P1 - 14.2 Initial Plant Test Pgm - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.2 Initial Plant Test Pgm - Review Response and Prepare Supplemental RAI	100h	2/17/2009	3/30/2009
P1 - 14.3 ITAAC - Initial RAIs Prepared	240h	8/14/2008	12/11/2008
P1 - 14.3 ITAAC - Applicant RAI Response Period	0h	1/13/2009	2/10/2009
P1 - 14.3 ITAAC - Review Response and Prepare Supplemental RAI	45h	2/11/2009	3/25/2009
P1 - 14.3.2 Struct and Sys Eng ITAAC - Initial RAIs Prepared	20h	8/14/2008	12/16/2008
P1 - 14.3.2 Struct and Sys Eng ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.2 Struct and Sys Eng ITAAC - Review Response and Prepare Supplemental RAI	5h	2/17/2009	3/30/2009
P1 - 14.3.3 Piping ITAAC - Initial RAIs Prepared	0h	8/14/2008	12/16/2008
P1 - 14.3.3 Piping ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.3 Piping ITAAC - Review Response and Prepare Supplemental RAI	0h	2/17/2009	3/30/2009
P1 - 14.3.5 I&C ITAAC - Initial RAIs Prepared	3h	8/14/2008	12/16/2008
P1 - 14.3.5 I&C ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.5 I&C ITAAC - Review Response and Prepare Supplemental RAI	3h	2/17/2009	3/30/2009
P1 - 14.3.6 Elect ITAAC - Initial RAIs Prepared	30h	8/14/2008	12/16/2008
P1 - 14.3.6 Elect ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.6 Elect ITAAC - Review Response and Prepare Supplemental RAI	60h	2/17/2009	3/30/2009
P1 - 14.3.7 Plant Sys ITAAC - Initial RAIs Prepared	63h	8/14/2008	12/16/2008
P1 - 14.3.7 Plant Sys ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.7 Plant Sys ITAAC - Review Response and Prepare Supplemental RAI	30h	2/17/2009	3/30/2009
P1 - 14.3.8 RP ITAAC - Initial RAIs Prepared	32h	8/14/2008	12/16/2008
P1 - 14.3.8 RP ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.8 RP ITAAC - Review Response and Prepare Supplemental RAI	20h	2/17/2009	3/30/2009
P1 - 14.3.9 Human Factors ITAAC - Initial RAIs Prepared	55h	1/6/2009	2/18/2009
P1 - 14.3.9 Human Factors ITAAC - Applicant RAI Response Period	0h	3/19/2009	4/15/2009
P1 - 14.3.9 Human Factors ITAAC - Review Response and Prepare Supplemental RAI	29h	4/16/2009	5/28/2009



P1 - 14.3.10 EP ITAAC - Initial RAIs Prepared	16h	8/14/2008	11/17/2008
P1 - 14.3.10 EP ITAAC - Applicant RAI Response Period	0h	12/17/2008	1/15/2009
P1 - 14.3.10 EP ITAAC - Review Response and Prepare Supplemental RAI	8h	1/16/2009	4/1/2009
P1 - 14.3.11 Containment ITAAC - Initial RAIs Prepared	16h	8/14/2008	12/16/2008
P1 - 14.3.11 Containment ITAAC - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 14.3.11 Containment ITAAC - Review Response and Prepare Supplemental RAI	8h	2/17/2009	3/30/2009
<b>P1 - 14.0 Initial Test Pgm - RAI Processing and Issuance</b>	<b>172h</b>	<b>8/21/2008</b>	<b>6/23/2009</b>
P1 - 14.0 Initial Test Pgm - RAI Processing and Issuance	172h	8/21/2008	6/23/2009
<b>P1 - 15.0 Safety Analysis</b>	<b>105h</b>	<b>8/21/2008</b>	<b>5/4/2009</b>
<b>P1 - 15.0 Safety Analysis - Technical Review</b>	<b>20h</b>	<b>11/25/2008</b>	<b>3/23/2009</b>
P1 - 15.6.5 LOCAs from Piping Breaks - Initial RAIs Prepared	12h	11/25/2008	12/9/2008
P1 - 15.6.5 LOCAs from Piping Breaks - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 15.6.5 LOCAs from Piping Breaks - Review Response and Prepare Supplemental RAI	8h	2/9/2009	3/23/2009
<b>P1 - 15.0 Safety Analysis - RAI Processing and Issuance</b>	<b>85h</b>	<b>8/21/2008</b>	<b>5/4/2009</b>
P1 - 15.0 Safety Analysis - RAI Processing and Issuance	85h	8/21/2008	5/4/2009
<b>P1 - 16.0 Technical Specifications</b>	<b>237h</b>	<b>8/14/2008</b>	<b>5/18/2009</b>
<b>P1 - 16.0 Technical Review</b>	<b>135h</b>	<b>8/14/2008</b>	<b>4/20/2009</b>
P1 - 16.3 TS - Instrumentation - Initial RAIs Prepared	8h	8/14/2008	1/8/2009
P1 - 16.3 TS - Instrumentation - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 16.3 TS - Instrumentation - Review Response and Prepare Supplemental RAI	18h	3/10/2009	4/20/2009
P1 - 16.5 TS - Containment System - Initial RAIs Prepared	32h	8/14/2008	1/8/2009
P1 - 16.5 TS - Containment System - Applicant RAI Response Period	0h	2/9/2009	3/9/2009
P1 - 16.5 TS - Containment Sys - Review Response and Prepare Supplemental RAI	37h	3/10/2009	4/20/2009
P1 - 16.6 Elect. Power Systems - Initial RAIs Prepared	20h	10/10/2008	10/24/2008
P1 - 16.6 Elect. Power Systems - Applicant RAI Response Period	0h	11/25/2008	12/23/2008
P1 - 16.6 Elect. Power Systems - Review Response and Prepare Supplemental RAI	20h	12/24/2008	2/6/2009
<b>P1 - 16.0 RAI Processing and Issuance</b>	<b>102h</b>	<b>8/21/2008</b>	<b>5/18/2009</b>
P1 - 16.0 RAI Processing and Issuance	102h	8/21/2008	5/18/2009
<b>P1 - 17.0 Quality Assurance</b>	<b>383h</b>	<b>9/12/2008</b>	<b>5/4/2009</b>
<b>P1 - 17.0 Technical Review</b>	<b>288h</b>	<b>9/12/2008</b>	<b>4/6/2009</b>
P1 - 17.4 D-RAP - Initial RAIs Prepared	12h	12/3/2008	12/16/2008
P1 - 17.4 D-RAP - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 17.4 D-RAP - Review Response and Prepare Supplemental RAI	12h	2/17/2009	3/30/2009
P1 - 17.5 QA Program - Initial RAIs Prepared	140h	9/12/2008	12/23/2008
P1 - 17.5 QA Program - Applicant RAI Response Period	0h	1/26/2009	2/23/2009
P1 - 17.5 QA Program - Review Response and Prepare Supplemental RAI	100h	2/24/2009	4/6/2009
P1 - 17.6 Maint Rule - Initial RAIs Prepared	12h	12/3/2008	12/16/2008
P1 - 17.6 Maint Rule - Applicant RAI Response Period	0h	1/16/2009	2/13/2009
P1 - 17.6 Maint Rule - Review Response and Prepare Supplemental RAI	12h	2/17/2009	3/30/2009
<b>P1 - 17.0 RAI Processing and Issuance</b>	<b>95h</b>	<b>9/19/2008</b>	<b>5/4/2009</b>
P1 - 17.0 RAI Processing and Issuance	95h	9/19/2008	5/4/2009
<b>P1 - 18.0 Human Factors</b>	<b>237h</b>	<b>8/21/2008</b>	<b>7/8/2009</b>
<b>P1 - 18.0 Technical Review</b>	<b>122h</b>	<b>10/3/2008</b>	<b>6/11/2009</b>
P1 - 18.1 HFE Program Management - Initial RAIs Prepared	78h	10/3/2008	2/18/2009
P1 - 18.1 HFE Program Management - Applicant RAI Response Period	0h	3/19/2009	4/15/2009

P1 - 18.1 HFE Program Management - Review Response and Prepare Supplemental RAI	28h	4/16/2009	6/11/2009
P1 - 18.6 Human Reliability Analysis - Initial RAIs Prepared	8h	2/9/2009	2/23/2009
P1 - 18.6 Human Reliability Analysis - Applicant RAI Response Period	0h	2/24/2009	4/6/2009
P1 - 18.6 Human Reliability Analysis - Review Response and Prepare Supplemental RAI	8h	5/5/2009	5/18/2009
<b>P1 - 18.0 RAI Processing and Issuance</b>	<b>115h</b>	<b>8/21/2008</b>	<b>7/8/2009</b>
P1 - 18.0 RAI Processing and Issuance	115h	8/21/2008	7/8/2009
<b>P1 - 19.0 Severe Accidents/Probabilistic Risk Assessment (PRA)</b>	<b>201h</b>	<b>8/21/2008</b>	<b>4/20/2009</b>
<b>P1 - 19.0 Technical Review</b>	<b>115h</b>	<b>10/20/2008</b>	<b>3/23/2009</b>
P1 - 19.0 and 19.1 Probabilistic Risk Assessment - Initial RAIs Prepared	70h	10/20/2008	12/9/2008
P1 - 19.0 and 19.1 Probabilistic Risk Assessment - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 19.0 and 19.1 Probabilistic Risk Assessment - Review Response and Prepare Supplemental RAI	39h	2/9/2009	3/23/2009
P1 - 19.2 Severe Accidents - Initial RAIs Prepared	2h	11/25/2008	12/9/2008
P1 - 19.2 Severe Accidents - Applicant RAI Response Period	0h	1/9/2009	2/6/2009
P1 - 19.2 Severe Accidents - Review Response and Prepare Supplemental RAI	4h	2/9/2009	3/23/2009
<b>P1 - 19.0 RAI Processing and Issuance</b>	<b>86h</b>	<b>8/21/2008</b>	<b>4/20/2009</b>
P1 - 19.0 RAI Processing and Issuance	86h	8/21/2008	4/20/2009
Phase 1 - All Initial and Subsequent RAIs Complete	0h	7/29/2009	7/29/2009
Phase 1 Managed Reserve	0h	7/30/2009	9/10/2009
Phase 1 - All Initial and Subsequent RAIs and PSER Complete (with Managed Reserve)	0h	9/10/2009	9/10/2009
<b>Phase 2 - Advanced SER with No OI</b>	<b>10,932.8h</b>	<b>2/6/2009</b>	<b>8/13/2010</b>
<b>Phase 3 - ACRS Review of Advanced SER with No OI</b>	<b>500.1h</b>	<b>6/3/2010</b>	<b>12/27/2010</b>
<b>Phase 4 - FSER with No OI</b>	<b>2,441.9h</b>	<b>8/18/2010</b>	<b>2/18/2011</b>
<b>Environmental Review</b>	<b>21,904.61h</b>	<b>8/14/2008</b>	<b>2/2/2011</b>
<b>Phase 1, Scoping</b>	<b>3,131.35h</b>	<b>12/8/2008</b>	<b>6/24/2009</b>
Prepare EIS Notice of Intent	0.35h	12/8/2008	1/5/2009
Federal Register Notice of Intent Published	0h	1/5/2009	1/5/2009
EIS Scoping Period Begins	0h	1/5/2009	1/5/2009
P1 - Prepare for Scoping Meeting (NRC/PNNL)	112h	12/8/2008	1/12/2009
P1 - EIS Public Scoping Meeting (NRC)	314h	1/13/2009	1/13/2009
EIS Public Scoping Meeting Completed	0h	1/13/2009	1/13/2009
P1 - EIS Scoping Period (NRC)	360h	1/5/2009	3/6/2009
P1 EIS Scoping Period Ends	0h	3/6/2009	3/6/2009
P1 - Bin EIS Scoping Comments (PNNL)	248h	3/2/2009	4/14/2009
EIS Scoping Comments Binned (PNNL)	0h	4/14/2009	4/14/2009
P1 - NRC Review of EIS Scoping Comments Binning	108h	4/15/2009	4/27/2009
P1 - Draft Responses to EIS Scoping Comments (PNNL)	516h	3/4/2009	4/14/2009
P1 - NRC Reviews Responses to EIS Scoping Comments (NRC)	610h	4/15/2009	5/5/2009
P1 - Drafting EIS Scoping Summary Report (PNNL)	420h	5/6/2009	5/27/2009
EIS Draft Scoping Summary Report Complete	0h	5/27/2009	5/27/2009
Develop Scoping Summary Report Concurrence Pkg	16h	5/28/2009	6/3/2009
P1 - OGC Review of EIS Scoping Summary (NRC)	387h	6/4/2009	6/17/2009
OGC Review of EIS Scoping Summary Complete	0h	6/17/2009	6/17/2009
P1 - Issue EIS Scoping Summary Report	40h	6/18/2009	6/24/2009
EIS Scoping Summary Report Issued	0h	6/24/2009	6/24/2009
EIS Phase 1 Managed Reserve	0h	6/24/2009	6/24/2009

EIS Phase 1 - Scoping Complete (with Mgmt Reserve)	0h	6/24/2009	6/24/2009
<b>Phase 2, DEIS</b>	<b>10,583.16h</b>	<b>8/14/2008</b>	<b>3/23/2010</b>
P2 - Develop Pre-Audit Draft DEIS Sections	0.1h	8/14/2008	2/2/2009
P2 - Prepare for Site Audit (NRC)	816h	8/14/2008	1/30/2009
P2 - EIS Site Audit (M-F) (NRC, PNNL, & DHS)	844h	3/9/2009	3/13/2009
P2 - Prepare for EIS Site Audit of Alternate Sites (NRC)	584h	3/12/2009	3/20/2009
P2 - EIS Site Audit of Alternate Sites (M-F) (NRC)	608h	3/23/2009	3/26/2009
P2 - Prepare EIS RAIs (PNNL)	528h	1/22/2009	3/12/2009
P2 - Review EIS RAIs (NRC)	430h	3/13/2009	3/26/2009
P2 - Resolution of EIS RAIs with Contractor	219h	3/27/2009	4/2/2009
P2 - OGC Review of EIS RAIs	80h	4/3/2009	4/16/2009
OGC Review of EIS RAIs Complete	0h	4/16/2009	4/16/2009
P2 - Resolve Comments on EIS RAIs	115h	4/17/2009	4/23/2009
Issue EIS RAIs to Applicant	16h	4/24/2009	4/27/2009
EIS RAIs Issued to Applicant	0h	4/27/2009	4/27/2009
P2 - Applicant Prepare Responses to EIS RAIs (NRC)	0.1h	4/27/2009	5/27/2009
EIS RAI Responses Received from Applicant	0h	5/27/2009	5/27/2009
P2 - Authors Draft Sections of DEIS (PNNL)	1,379.86h	1/6/2009	9/28/2009
DEIS Draft Sections to PNNL Task Leader (PNNL)	0h	9/28/2009	9/28/2009
P2 - DEIS Sections Review and Editing (PNNL)	1,828h	9/29/2009	11/18/2009
Preliminary DEIS to NRC (PNNL)	0h	11/18/2009	11/18/2009
P2 - Review and Comment of Preliminary DEIS (NRC)	813h	11/19/2009	11/25/2009
P2 - DEIS Writing Meeting at PNNL (M-F) (NRC/PNNL)	674h	12/4/2009	12/10/2009
P2 - Edit DEIS After Writing Meeting (PNNL)	782h	12/11/2009	1/4/2010
Camera Ready DEIS NUREG Delivered to NRC (PNNL)	0h	1/4/2010	1/4/2010
P2 - Verify Contents of Camera Ready DEIS (NRC/PNNL)	358h	1/5/2010	1/19/2010
P2 - OGC Review of DEIS and FR Notice (NRC)	177h	1/20/2010	2/9/2010
OGC Review and Concurrence of DEIS Complete	0h	2/9/2010	2/9/2010
P2 - Concurrence Review of DEIS NUREG (NRC) and publishing	315h	2/10/2010	3/11/2010
DEIS NUREG Ready for Public Comment (NRC)	0h	3/11/2010	3/11/2010
DEIS NUREG Filed with EPA	0h	3/11/2010	3/11/2010
NRC Prepares FR Notice of Availability of DEIS	16h	3/12/2010	3/18/2010
NRC Issues FR Notice of Availability of DEIS	0h	3/18/2010	3/18/2010
P2 - EPA Prepares DEIS Notice of Filing	0.1h	3/12/2010	3/23/2010
EPA Issues FR Notice of Filing for DEIS	0h	3/23/2010	3/23/2010
EIS Phase 2 Managed Reserve	0h	3/23/2010	3/23/2010
EIS Phase 2 - DEIS Complete (with Mgmt Reserve)	0h	3/23/2010	3/23/2010
<b>Phase 3, DEIS Comment Period</b>	<b>2,556.1h</b>	<b>3/19/2010</b>	<b>8/23/2010</b>
<b>Phase 4, FEIS</b>	<b>5,634h</b>	<b>6/7/2010</b>	<b>2/2/2011</b>
EIS Phase 4 - Federal Register Notice of Availability of FEIS Published	0h	2/2/2011	2/2/2011
Environmental Review Complete	0h	2/2/2011	2/2/2011
<b>Hearings</b>	<b>1,811.9h</b>	<b>TBD</b>	<b>TBD</b>
<b>Commission decision on issuance of COL</b>	<b>0.6h</b>	<b>TBD</b>	<b>TBD</b>