

GENERIC LTP REVIEW SCHEDULE

04/19/00

ID	Task Name	Duration	Start	Finish	2000		Qtr 2, 2000			Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2,				
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
1	License Termination Plan (LTP) Review	302 d	02/11/00	04/09/01																			
2	Acceptance Review	21 d	02/11/00	03/10/00																			
3	Receive LTP	0 d	02/11/00	02/11/00																			
4	Forward to DCB	2 d	02/11/00	02/14/00																			
5	Conduct Review	10 d	02/15/00	02/28/00																			
6	Draft Memo to NRR	2 d	02/29/00	03/01/00																			
7	Concurrence	3 d	03/02/00	03/06/00																			
8	Issue Memo to NRR	1 d	03/07/00	03/07/00																			
9	Issue to Licensee	3 d	03/08/00	03/10/00																			
10	Develop SOW for PA & EA Contracto	25 d	03/02/00	04/05/00																			
11	Technical Review	243 d	04/06/00	03/12/01																			
12	Develop Task Plan	17 d	04/06/00	04/28/00																			
13	Prepare Task Plan	7 d	04/06/00	04/14/00																			
14	Review Task Plan	2 d	04/17/00	04/18/00																			
15	Brief BC	1 d	04/19/00	04/19/00																			
16	Revise Task Plan	2 d	04/20/00	04/21/00																			
17	Approve Task Plan	1 d	04/24/00	04/24/00																			
18	Prepare TAR(s)	1 d	04/25/00	04/25/00																			
19	Prepare RFTA	1 d	04/25/00	04/25/00																			
20	Forward RFTA	1 d	04/26/00	04/26/00																			
21	Issue TAR(s)	3 d	04/26/00	04/28/00																			

Project: ltp-gen Date: 04/19/00	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Split	
	Progress		Rolled Up Critical Task		External Tasks	
	Milestone		Rolled Up Milestone		Project Summary	

GENERIC LTP REVIEW SCHEDULE

04/19/00

ID	Task Name	Duration	Start	Finish	2000		Qtr 2, 2000			Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2,
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
22	Evaluate LTP	43 d	05/01/00	06/28/00															
23	Characterization	15 d	05/01/00	05/19/00															
24	Dismantlement Activities	10 d	05/01/00	05/12/00															
25	Remediation Plans	5 d	05/01/00	05/05/00															
26	Final Radiation Survey Plan	25 d	05/22/00	06/23/00															
27	Compliance w/LTR	25 d	05/22/00	06/23/00															
28	Costs	10 d	05/15/00	05/26/00															
29	Supplement to ER	10 d	05/15/00	05/26/00															
30	Change Procedure	5 d	05/01/00	05/05/00															
31	Assemble Comments	3 d	06/26/00	06/28/00															
32	Hold Public Meeting	28 d	05/16/00	06/22/00															
33	Plan Meeting	4 w	05/16/00	06/12/00															
34	Prepare Briefing Materials	3 d	05/23/00	05/25/00															
35	Prepare Handouts	1 d	05/23/00	05/23/00															
36	Hold Dry Run	1 d	05/26/00	05/26/00															
37	Revise Materials/Handouts	2 d	05/29/00	05/30/00															
38	Conduct Meeting	3 d	06/13/00	06/15/00															
39	Analyze Comments	5 d	06/16/00	06/22/00															
40	Develop RAI (first)	26 d	06/29/00	08/03/00															
41	Prepare Draft SER	10 d	06/29/00	07/12/00															
42	Develop Draft RAI	5 d	07/13/00	07/19/00															

Project: ltp-gen Date: 04/19/00	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Split	
	Progress		Rolled Up Critical Task		External Tasks	
	Milestone		Rolled Up Milestone		Project Summary	

GENERIC LTP REVIEW SCHEDULE

04/19/00

ID	Task Name	Duration	Start	Finish	2000		Qtr 2, 2000			Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2,
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
43	Review Draft RAI	2 d	07/20/00	07/21/00															
44	Revise RAI	2 d	07/24/00	07/25/00															
45	Concurrence	3 d	07/26/00	07/28/00															
46	Forward to NRR	1 d	07/31/00	07/31/00															
47	Transmit to Licensee	3 d	08/01/00	08/03/00															
48	Licensee Reviews RAI	15 d	08/04/00	08/24/00															
49	Meet w/Licensee re: RAI	1 d	08/25/00	08/25/00															
50	Licensee Prepares Response	30 d	08/28/00	10/06/00															
51	Develop RAI (second)	65 d	10/09/00	01/05/01															
52	Develop Draft RAI	5 d	10/09/00	10/13/00															
53	Review Draft RAI	2 d	10/16/00	10/17/00															
54	Revise RAI	2 d	10/18/00	10/19/00															
55	Concurrence	3 d	10/20/00	10/24/00															
56	Forward to NRR	1 d	10/25/00	10/25/00															
57	Transmit to Licensee	3 d	10/26/00	10/30/00															
58	Licensee Review RAI	15 d	10/31/00	11/20/00															
59	Meet w/Licensee & Public	1 d	11/21/00	11/21/00															
60	Licensee Prepares Response	30 d	11/22/00	01/02/01															
61	Respond to Licensee	3 d	01/03/01	01/05/01															
62	Develop SE/EA	46 d	01/08/01	03/12/01															
63	Develop Draft SE/EA	5 d	01/08/01	01/12/01															


Project: ltp-gen
Date: 04/19/00

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Split	
Progress		Rolled Up Critical Task		External Tasks	
Milestone		Rolled Up Milestone		Project Summary	

GENERIC LTP REVIEW SCHEDULE

04/19/00

ID	Task Name	Duration	Start	Finish	2000		Qtr 2, 2000			Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2,
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
64	Review SEEA (EIS/EA Tear	5 d	01/15/01	01/19/01															
65	Revise SE/EA	1 d	01/22/01	01/22/01															
66	Concurrence	2 w	01/23/01	02/05/01															
67	Review by State	22 d	02/06/01	03/07/01															
68	Revise SE/EA	3 d	03/08/01	03/12/01															
69	Complete LTP Review (NMSS)	20 d	03/13/01	04/09/01															
70	Finalize SER/EA/FONSI	7 d	03/13/01	03/21/01															
71	Review SER/EA/FONSI	2 d	03/22/01	03/23/01															
72	Concurrence	2 w	03/26/01	04/06/01															
73	Transmit SER/EA/FONSI to NRI	1 d	04/09/01	04/09/01															
74	Complete NMSS Review	0 d	04/09/01	04/09/01															



Project: ltp-gen Date: 04/19/00	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Split	
	Progress		Rolled Up Critical Task		External Tasks	
	Milestone		Rolled Up Milestone		Project Summary	