

January 27, 2003

ORGANIZATION: Westinghouse Electric Company

SUBJECT: SUMMARY OF MEETING HELD ON DECEMBER 16, 2002,
REGARDING WESTINGHOUSE ELECTRIC COMPANY'S
CONSTRUCTION SCHEDULING SOFTWARE

The Nuclear Regulatory Commission (NRC) staff met with Westinghouse Electric Company (Westinghouse) on December 16, 2002, at the NRC headquarters in Rockville, Maryland. The purpose of the meeting was to discuss Westinghouse's construction scheduling software. A list of attendees is provided as Enclosure 1. Westinghouse provided handouts during the meeting. These handouts can be accessed through the Agencywide Documents Access and Management System (ADAMS). This system provides text and image files of NRC's public documents. The handouts mentioned above may be accessed through the ADAMS system under Accession No. ML023510327. If you do not have access to ADAMS or if there are problems in accessing the handouts located in ADAMS, contact the NRC Public Document Room (PDR) reference staff at 1-800-397-4209, 301-415-4737, or by e-mail to pdr@nrc.gov.

Prior to December 16, 2002, an earlier meeting was held with Westinghouse on August 20, 2002, at their facility in Monroeville, Pennsylvania. During this meeting Westinghouse provided a detailed proprietary discussion of their construction scheduling software to the construction inspection program team (see meeting summary dated October 2, 2002, ADAMS Accession No. ML022730026). The construction inspection team consists of NRC staff from headquarters as well as a representative from each region. The team requested that Westinghouse provide a non-proprietary version of its presentation for NRC management and interested members of the public. Westinghouse provided this non-proprietary discussion during the meeting on December 16, 2002.

During the December 16, 2002, meeting, Westinghouse discussed the program that it uses to schedule construction activities for the AP1000. Westinghouse has integrated the AP1000 construction schedule with the three dimensional AP1000 plant model. This integration allowed Westinghouse to provide a visual presentation of the proposed construction schedule for the AP1000 design to the participants at the meeting. Westinghouse referred to this as a 4D scheduling technique.

Westinghouse's AP1000 construction schedule is rapid when compared to the last generation of nuclear power plants constructed in the United States (U.S.). Westinghouse relies on the use of modular construction techniques to reduce the construction schedule. The proposed AP1000 schedule is 60 months from plant order to commercial operation. The schedule consists of the following time periods:

- 18 months of preconstruction activities (time period when plant modules and large components start to be fabricated off-site)

- 36 months of on-site construction activities (defined as the period from first structural concrete placement to fuel load)
- 6 months of startup testing

Westinghouse demonstrated to the participants at the meeting the 36-month on-site construction activities for the AP1000 nuclear island. Through the 4D construction scheduling technique the meeting participants were able to visualize the placement of large modules during this period and the rapid pace of construction.

The staff plans to consider the information that Westinghouse presented as it updates its construction inspection program. The staff is also meeting with several other vendors who have indicated that they also intend to use modular construction techniques for nuclear power plants to be constructed in the U.S.

/RA/

Joseph M. Sebrosky, Senior Project Manager
New Reactor Licensing Project Office
Office of Nuclear Reactor Regulation

Project No. 689

Enclosures: As stated

cc w/encls: See next page

- 36 months of on-site construction activities (defined as the period from first structural concrete placement to fuel load)
- 6 months of startup testing

Westinghouse demonstrated to the participants at the meeting the 36-month on-site construction activities for the AP1000 nuclear island. Through the 4D construction scheduling technique the meeting participants were able to visualize the placement of large modules during this period and the rapid pace of construction.

The staff plans to consider the information that Westinghouse presented as it updates its construction inspection program. The staff is also meeting with several other vendors who have indicated that they also intend to use modular construction techniques for nuclear power plants to be constructed in the U.S.

/RA/

Joseph M. Sebrosky, Senior Project Manager
New Reactor Licensing Project Office
Office of Nuclear Reactor Regulation

Project No. 689

Enclosures: As stated

cc w/encls: See next page

ADAMS ACCESSION NUMBER: ML030230561-Pkg.

OFFICE	NRLPO	DIPM:IIPB	DD:NRLPO
NAME	JSebrosky	MEvans	MGamberoni
DATE	1/24/2003	1/24/2003	1/24/2003

OFFICIAL RECORD COPY

Distribution for Meeting Summary dated January 27, 2003

Hard Copy

PUBLIC

NRLPO R/F

JSebrosky

JSegala

E-Mail:

NRR/ADPT Secretary [RidsNrrAdpt]

SCollins

MKotzalas

MCullingford

OGC

RBorchardt

BSheron

DMatthews

FGillespie

WBeckner

PKuo

CGrimes

BBoger

WDean

CCarpenter

TQuay

GHolahan

SBlack

JHannon

JWermiel

MJohnson

RBarrett

CCasto

WBateman

EImbro

JCalvo

TKing

JFlack, RES

MEI-Zeftawy, ACRS

PBoehnert, ACRS

OPA

TFoley

JBlake

CPaulk

RGardner

CKonzman

ACerne

SAlexander

ATTENDEES OF THE DECEMBER 16, 2002, MEETING
TO DISCUSS WESTINGHOUSE'S CONSTRUCTION SCHEDULING SOFTWARE

<u>Attendee</u>	<u>Organization</u>
Ed Cummins	Westinghouse
James Winters	Westinghouse
Mike Corletti	Westinghouse
Charles Brinkman	Westinghouse
Jean-Luc Foret	Westinghouse/EDF
Bill Borchardt	NRR/ADIP
Bruce Boger	NRR/DIPM
Cynthia Carpenter	NRR/IIPB
Doug Coe	NRR/IIPB
James Isom	NRR/IIPB
Gerald Klingler	NRR/IIPB
Jim Lyons	NRR/NRLPO
Chuck Casto	NRC/Region II
Joseph Sebrosky	NRR/NRLPO
Jerry Wilson	NRR/NRLPO
Ronaldo Jenkins	NRR/NRLPO
Rich McIntyre	NRR/IEHB
Ken Heck	NRR/IEHB
Matthew Mitchell	NRR/DE
John Honcharik	NRR/DE
Patrick Sekerak	NRR/EMEB
Thomas Cheng	NRR/EMEB
Herman Graves	RES/DET/ERAB
Patrick Castleman	NMSS/FCSS/SPIB
Robert Weisman	NRC/OGC
Neville Fairclough	AECL
Malcolm Boyd	Intergraph Corporation
Cal Reid	Bechtel
Deann Raleigh	LIS, Scientech

Combination List:

cc: Mr. Charles Brinkman
Westinghouse Electric Co.
Washington Operations
12300 Twinbrook Pkwy., Suite 330
Rockville, MD 20852

Mr. David Lochbaum, Nuclear Safety Engineer
Union of Concerned Scientists
1707 H Street, NW, Suite 600
Washington, DC 20006-3919

Dr. Gail H. Marcus
U.S. Department of Energy
Office of Nuclear Energy, Science
& Technology
NE-1, Room 5A-143
1000 Independence Avenue, SW
Washington, DC 20585

Mr. Paul Gunter
Nuclear Information & Resource Service
1424 16th Street, NW, Suite 404
Washington, DC 20036

Mr. James Riccio
Greenpeace
702 H Street, NW, Suite 300
Washington, DC 20001

Mr. Ron Simard
Nuclear Energy Institute
Suite 400
1776 I Street, NW
Washington, DC 20006-3708

Mr. George Alan Zinke
Project Manager
Nuclear Business Development
Entergy Nuclear
M-ECH-683
1340 Echelon Parkway
Jackson, MS 39213

Mr. Thomas P. Miller
U.S. Department of Energy
NE-20, Rm. A286
Headquarters-Germantown
19901 Germantown Road
Germantown, MD 20874-1290

Ms. Marilyn Kray
Vice President, Special Projects
Exelon Generation
200 Exelon Way, KSA3-E
Kennett Square, PA 19348

Mr. Laurence Parme
Manager, GT-MHR Safety &
Licensing
General Atomics Company
P.O. Box 85608
San Diego, CA 92186-5608

Mr. Joseph D. Hegner
Lead Engineer - Licensing
Dominion Generation
Early Site Permitting Project
5000 Dominion Boulevard
Glen Allen, VA 23060

Mr. Edward L. Quinn
MDM Services Corporations
Utility Operations Division
28202 Cabot Road, Suite 205
Laguna Nigual, CA 92677

Lynn Connor
Doc-Search Associates
2211 sw 1ST Ave - #1502
Portland, OR 97201

Mr. Ed Rodwell, Manager
PWR Design Certification
Electric Power Research Institute
3412 Hillview Avenue
Palo Alto, CA 94304-1395

Mr. Edwin Lyman
Nuclear Control Institute
1000 Connecticut Avenue, NW
Suite 410
Washington, DC 20036

Mr. James F. Mallay, Director
Regulatory Affairs
FRAMATOME, ANP
3315 Old Forest Road
Lynchburg, VA 24501

Patricia Campbell
Winston & Strawn
1400 L St., NW
Washington, DC 20005

Mr. W. Edward Cummins
AP600 and AP1000 Projects
Westinghouse Electric Company
P.O. Box 355
Pittsburgh, PA 15230-0355

Mr. Kelly R. Fletcher, Manager
Business Development and Advanced
Technologies
GE Nuclear Energy
175 Curtner Avenue, MC 784
San Jose, CA 95125

Mr. Jack W. Roe
SCIENTECH, INC.
910 Clopper Road
Gaithersburg, MD 20878

Mr. Stephen P. Frantz
Morgan, Lewis, & Bockius, LLP
1111 Pennsylvania Avenue, NW
Washington, DC 20004

Mr. Gary Wright, Manager
Office of Nuclear Facility Safety
Illinois Department of Nuclear Safety
1035 Outer Park Drive
Springfield, IL 62704

Mr. David Ritter
Research Associate on Nuclear Energy
Public Citizens Critical Mass Energy
and Environmental Program
215 Pennsylvania Avenue, SE
Washington, DC 20003

Mr. Tom Clements
6703 Gude Avenue
Takoma Park, MD 20912

Mr. Horace R. Hall, Commercial Manager
Nuclear Business Team
UCAR Carbon Company, Inc.
P.O. Box 2170
Clarksburg, West Virginia 26302-2170

Mr. James Blyth
Canadian Nuclear Safety Commission
280 Slater Street, Station B
P.O. Box 1046
Ottawa, Ontario
K1P 5S9

Atambir Rao
Project Manager, ESBWR
GE Nuclear Energy
175 Curtner Avenue, MC 365
San Jose, CA 95125 USA

Mr. Edward F. Sproat, III
Vice President - Int'l Projects
Exelon Generation
200 Exelon Way
Kennett Square, PA 19348

Mr. Vince Langman
Licensing Manager
Atomic Energy of Canada Limited
2251 Speakman Drive
Mississauga, Ontario
Canada L5K 1B2

Dr. Regis A. Matzie
Senior Vice President and
Chief Technology Officer
Westinghouse Electric Company
2000 Day Hill Road
Windsor, CT 06095-0500

