

Romero

ROUTING SLIP (AR 340-18)		NEVER USE FOR APPROVALS DISAPPROVALS, CONCURRENCES OR SIMILAR ACTIONS	
1ST DISTRIBUTION		INITIALS	DATE
CELMN-RM-FE (DUP ORIG. 2 CYS)			
CELMN-RM-FT (DUP ORIG. 2 CYS)			
CELMN-CD-C , ATTN: SUE VISO (3 CYS)			
CELMN-CD-NO (6 CYS, W/DWG, W/PRICE NEG MEMO)			
CELMN-CD-LA (4 CYS, W/DWG, W/PRICE NEG MEMO)			
2ND DISTRIBUTION			
<input checked="" type="checkbox"/>	CELMN-ED-T		
<input type="checkbox"/>	CELMN-ED-L		
<input type="checkbox"/>	CELMN-ED-GS		
<input type="checkbox"/>	CELMN OD		
<input type="checkbox"/>	CELMN-CD-QS		
<input type="checkbox"/>	LAO, JOHN CECCONI, IF MOD IS NOT SIGNED BY CONTRACTING OFFICER-LAO		
<input type="checkbox"/>	CELMN-PP		
<input type="checkbox"/>	PRES MRC, CELMV-ED (W/DWG) (96 X 3112)		
<input type="checkbox"/>	PRES MRC, CEMRC-CO-C (W/DWG) (96 X 3112)		
<input type="checkbox"/>	DIV ENGR, CELMV-ED (W/DWG) (ALL OTHER APPROPRIATIONS)		
<input type="checkbox"/>	DIV ENGR, CELMV-CO-C (W/DWG) (ALL OTHER APPROPRIATIONS)		
<input type="checkbox"/>	CELMN-CT-SB ATTN: KENNY ENCLADE FUND MODS 1989 & PRIOR		
<input type="checkbox"/>	CELMN-CD-C (3 CYS, W/DWG, W/PRICE NEG MEMO)		
<input type="checkbox"/>	DIV ENGR, CELMV-CT (W/PRICE NEG MEMO & GOVT EST IF OVER \$25,000.00)		
<input type="checkbox"/>	CELMN-PP-P (W/PRICE NEG MEMO)		
<input type="checkbox"/>	CONTRACT ADMIN., NEW ORLEANS AREA OFC ATTN: CINDY WHITTEN		
CHECK ACTION DESIRED			
<input checked="" type="checkbox"/>	INFOR- MATION	SIGNA- TURE	NOTE AND RETURN
<input type="checkbox"/>	CIR- CULATE	NECES- SARY ACTION	SEE ME
FROM CELMN-CT-R JOANN DAMARE'		TELEPHONE X2880	DATE
ORGANIZATION CELMN-CT-R			

A0006827

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1. CONTRACT ID CODE 051	PAGE OF PAGES 1 2
2. AMENDMENT/MODIFICATION NO. P00016	3. EFFECTIVE DATE 08/10/95	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable) TE-007	
6. ISSUED BY US ARMY ENGR DIST NEW ORLEANS PO BOX 60267 NEW ORLEANS LA 70160-0267 Sheila W. Enclade	CODE ISSUE1	7. ADMINISTERED BY (If other than Item 6) CELMN-CT-R MS. WHITTEN PHONE: (504) 862-1899		CODE modcw
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) PITTMAN CONSTRUCTION CO INC 110 VETERANS BLVD., SUITE 325 METAIRIE LA 70005			Vendor ID: 00008588	9A. AMENDMENT OF SOLICITATION NO. 9B. DATED (SEE ITEM 11)
CODE OPPP1	FACILITY CODE	(X)	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-93-C-0081	10B. DATED (SEE ITEM 13) 06/28/93
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS				
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.				
12. ACCOUNTING AND APPROPRIATION DATA (If required)			Mod Obligated Amount US	\$0.00
No additional funds are required.				

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	CC I.96 Default
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, Louisiana, and Vicinity, Hurricane Protection Project, High Level Plan, 17th Street Outfall Canal, Flood Protection Improvement Project, Capping of Floodwalls, East Side Improvements, Orleans Parish, LA, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 March 1995 through 25 April 1995, this contract is modified as follow:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED
(Signature of person authorized to sign)	16B. UNITED STATES OF AMERICA BY <u>Chester Ashley</u> (Signature of Contracting Officer)
	16C. DATE SIGNED 8-14-95

SF 30 CONTINUATION SHEET

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is extended by thirty-nine (39) calendar days due to unusually severe weather.

It is further understood and agreed that this adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead and for performance of the work within the time period of this modification related to unusually severe weather.

Romero

ROUTING SLIP (AR 340-18)		NEVER USE FOR APPROVALS DISAPPROVALS, CONCURRENCES OR SIMILAR ACTIONS	
1ST DISTRIBUTION		INITIALS	DATE
CKLMN-EM-FE (DUP ORIG. 2 CYS)			
CKLMN-EM-FT (DUP ORIG. 2 CYS)			
CKLMN-CD-CC, ATTN: SUE VISO (3 CYS)			
CKLMN-CD-NO (6 CYS. W/DWG. W/PRICE NEG MEMO)			
CKLMN-CD-LA (4 CYS. W/DWG. W/PRICE NEG MEMO)			
2ND DISTRIBUTION			
CKLMN-ED-T			
CKLMN-ED-L			
CKLMN-ED-GS			
CKLMN OD			
CKLMN-CD-OS			
LAO, JOHN CECOMI, IF MOD IS NOT SIGNED BY CONTRACTING OFFICER-LAO			
CKLMN-PP			
PRES MRC, CKLMV-ED (W/DWG) (96 X 3112)			
PRES MRC, CKMRC-CO-C (W/DWG) (96 X 3112)			
DIV ENGR, CKLMV-ED (W/DWG) (ALL OTHER APPROPRIATIONS)			
DIV ENGR, CKLMV-CO-C (W/DWG) (ALL OTHER APPROPRIATIONS)			
CKLMN-CT-SB ATTN: KENNY ENCLADE FUND MODS 1989 & PRIOR			
DIV ENGR, CKLMV-CT (W/PRICE NEG MEMO & GOVT EST IF OVER \$25,000.00)			
CKLMN-PP-P (W/PRICE NEG MEMO)			
CONTRACT ADMIN., NEW ORLEANS AREA OFC ATTN: CINDY WHITTEN			
CHECK ACTION DESIRED			
X	INFOR- MATION	SIGNA- TURE	NOTE AND RETURN
	CR- CULATE	NECESS- SARY ACTION	SEE ME
FROM		TELEPHONE	DATE
ORGANIZATION CKLMN-CT-R			

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE 051	PAGE OF PAGES 1 2
2. AMENDMENT/MODIFICATION NO. P00008		3. EFFECTIVE DATE 03/13/95	4. REQUISITION/PURCHASE REQ. NO.		5. PROJECT NO. (If applicable) TE-004
6. ISSUED BY US ARMY ENGR DIST NEW ORLEANS PO BOX 60267 NEW ORLEANS LA 70160-0267 Cynthia Whitten		CODE ISSUE1	7. ADMINISTERED BY (If other than Item 6) CELMN-CT-CC MS. WHITTEN PHONE: (504) 862-1899		CODE modcw
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00008588 PITTMAN CONSTRUCTION CO INC 110 VETERANS BLVD., SUITE 325 METAIRIE LA 70005				(X)	9A. AMENDMENT OF SOLICITATION NO.
					9B. DATED (SEE ITEM 11)
				X	10A. MODIFICATION OF CONTRACT/ORDER NO. DACW29-93-C-0081
					10B. DATED (SEE ITEM 13) 06/28/93
CODE OPPP1	FACILITY CODE				
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS					
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.					
12. ACCOUNTING AND APPROPRIATION DATA (If required)				Mod Obligated Amount US	\$0.00
No additional funds are required.					
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.					
(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.				
X	CC I.96 Default				
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).				
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:				
	D. OTHER (Specify type of modification and authority)				
E. IMPORTANT: Contractor <input checked="" type="checkbox"/> is not, <input type="checkbox"/> is required to sign this document and return _____ copies to the issuing office.					
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)					
<p>In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, Louisiana, and Vicinity, Hurricane Protection Project, High Level Plan, 17th Street Outfall Canal, Flood Protection Improvement Project, Capping of Floodwalls, East Side Improvements, Orleans Parish, LA, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather during the period 1 May 1994 through 31 July 1994, this contract is modified as follow:</p>					
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.					
15A. NAME AND TITLE OF SIGNER (Type or print)			16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Chester Ashley, ACO 007		
15B. CONTRACTOR/OFFEROR		15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY <i>Chester Ashley</i> (Signature of Contracting Officer)		16C. DATE SIGNED 3-15-95
(Signature of person authorized to sign)					

SF 30 CONTINUATION SHEET

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is extended by thirty-one (31) calendar days due to unusually severe weather.

This adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead related thereto, and for performance of the work within the time period of this modification related to unusually severe weather.

Romero

ROUTING SLIP (SR 340-15)		NEVER USE FOR APPROVALS, DISAPPROVALS, CONCURRENCES OR SIMILAR ACTIONS		
* 1ST DISTRIBUTION		INITIALS	DATE	
CELMN-RH-FE (DUP ORIG. 2 CYS)				
CELMN-RH-FT (DUP ORIG. 2 CYS)				
CELMN-CD-GC, ATTN: SUE VISO (3 CYS)				
CELMN-CD-NO (6 CYS, W/DWG, W/PRICE NEG MEMO)				
CELMN-CD-LA (4 CYS, W/DWG, W/PRICE NEG MEMO)				
* 2ND DISTRIBUTION				
X CELMN-ED-T				
CELMN-ED-L				
CELMN-ED-GS				
CELMN OD				
CELMN-CD-OS				
LAO, JOHN CECCONI, IF MOD IS NOT SIGNED BY CONTRACTING OFFICER-LAO				
CELMN-PP				
PRES MRC, CELMV-ED (W/DWG) (96 X 3112)				
PRES MRC, CEMRC-CO-C (W/DWG) (96 X 3112)				
DIV ENGR, CELMV-ED (W/DWG) (ALL OTHER APPROPRIATIONS)				
DIV ENGR, CELMV-CO-C (W/DWG) (ALL OTHER APPROPRIATIONS)				
CELMN-CT-SB ATTN: KENNY ENCLADE FUND MODS 1989 & PRIOR				
DIV ENGR, CELMV-CT (W/PRICE NEG MEMO & GOVT EST IF OVER \$25,000.00)				
CELMN-PP-P (W/PRICE NEG MEMO)				
CONTRACT ADMIN., NEW ORLEANS AREA OFC ATTN: CINDY WRITTEN				
CHECK ACTION DESIRED				
X	INFOR- MATION	SIGNA- TURE	NOTE AND RETURN	
	CIR- CULATE	NECES- SARY ACTION	SEE ME	
FROM			TELEPHONE	DATE
ORGANIZATION CELMN-CT-R				

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE: 051 PAGE OF PAGES: 1 / 2

2. AMENDMENT/MODIFICATION NO.: P00011 3. EFFECTIVE DATE: 03/13/95 4. REQUISITION/PURCHASE REQ. NO. 5. PROJECT NO. (If applicable): TE-005

6. ISSUED BY: US ARMY ENGR DIST NEW ORLEANS, PO BOX 60267, NEW ORLEANS LA 70160-0267, Cynthia Whitten, SC5(504) 862-1899
 CODE: ISSUE1 7. ADMINISTERED BY (If other than Item 6): CELMN-CT-CC MS. WHITTEN, PHONE: (504) 862-1899
 CODE: modcw

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00008588
 PITTMAN CONSTRUCTION CO INC
 110 VETERANS BLVD., SUITE 325
 METAIRIE LA 70005

9A. AMENDMENT OF SOLICITATION NO. (X)
 9B. DATED (SEE ITEM 11)
 10A. MODIFICATION OF CONTRACT/ORDER NO. X: DACW29-93-C-0081
 10B. DATED (SEE ITEM 13): 06/28/93

CODE: OPPP1 FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required) Mod Obligated Amount US \$0.00
 No additional funds are required.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X) A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
 X CC I.96 Default

B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).

C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:

D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
 In view of delays in completion of work for the above numbered contract for Lake Pontchartrain, Louisiana, and Vicinity, Hurricane Protection Project, High Level Plan, 17th Street Outfall Canal, Flood Protection Improvement Project, Capping of Floodwalls, East Side Improvements, Orleans Parish, LA, due to causes beyond the control and without the fault or negligence of the contractor, namely, unusually severe weather and high tidal stages during the period 1 August 1994 through 31 October 1994, this contract is modified as follow:

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) 16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
 Chester Ashley, ACO 007

15B. CONTRACTOR/OFFEROR 15C. DATE SIGNED 16B. UNITED STATES OF AMERICA BY *Chester Ashley* (Signature of Contracting Officer) 16C. DATE SIGNED: 3-15-98
 (Signature of person authorized to sign)

SF 30 CONTINUATION SHEET

14. Description of Amendment/Modification (Cont.)

CHANGES TO THE BIDDING SCHEDULE: There are no changes to the bidding schedule.

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price remains unchanged.

CHANGES TO THE CONTRACT TIME: The contract time is extended by five (5) calendar days due to unusually severe weather and ten (10) calendar days due to high tidal stages for a total time extension of fifteen (15) calendar days.

This adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the change, for all delays, impacts, and extended overhead related thereto, and for performance of the work within the time period of this modification related to unusually severe weather and high tidal stages.

Romero

ROUTING SLIP (AR 340-12)		NEVER USE FOR APPROVALS DISAPPROVALS, CONCURRENCES OR SIMILAR ACTIONS	
1ST DISTRIBUTION		INITIALS	DATE
CELMN-RM-FE (DUP ORIG, 2 CYS)			
CELMN-RM-FT (DUP ORIG, 2 CYS)			
CELMN-CD-CC, ATTN: SUE VISO (3 CYS)			
CELMN-CD-NO (6 CYS, W/DWG, W/PRICE NEG MEMO)			
CELMN-CD-LA (4 CYS, W/DWG, W/PRICE NEG MEMO)			
2ND DISTRIBUTION			
<input checked="" type="checkbox"/>	CELMN-ED-T		
	CELMN-ED-L		
	CELMN-ED-GS		
	CELMN OD		
	CELMN-CD-QS		
	LAO, JOHN CECCONI, IF MOD IS NOT SIGNED BY CONTRACTING OFFICER-LAO		
	CELMN-PP		
	PRES MRC, CELMV-ED (W/DWG) (96 X 3112)		
	PRES MRC, CEMRC-CO-C (W/DWG) (96 X 3112)		
	DIV ENGR, CELMV-ED (W/DWG) (ALL OTHER APPROPRIATIONS)		
	DIV ENGR, CELMV-CO-C (W/DWG) (ALL OTHER APPROPRIATIONS)		
	CELMN-CT-SB ATTN: KENNY ENCLADE FUND MODS 1989 & PRIOR		
	DIV ENGR, CELMV-CT (W/PRICE NEG MEMO & GOVT EST IF OVER \$25,000.00)		
	CELMN-PP-P (W/PRICE NEG MEMO)		
	CONTRACT ADMIN., NEW ORLEANS AREA OFC ATTN: CINDY WHITTEN		
CHECK ACTION DESIRED			
<input checked="" type="checkbox"/>	INFOR- MATION	SIGNA- TURE	NOTE AND RETURN
	CIR- CULATE	NECES- SARY ACTION	SEE ME
FROM		TELEPHONE	DATE
ORGANIZATION CELMN-CT-R			

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE
034

PAGE OF PAGES
1 2

2. AMENDMENT/MODIFICATION NO.
P00013

3. EFFECTIVE DATE
03/13/95

4. REQUISITION/PURCHASE REQ. NO.

5. PROJECT NO. (If applicable)
CIN-04

6. ISSUED BY
US ARMY ENGR DIST NEW ORLEANS
PO BOX 60267
NEW ORLEANS LA 70160-0267
Cynthia Whitten

CODE
ISSUE1

7. ADMINISTERED BY (If other than Item 6)
CELMN-CT-CC MS. WHITTEN
PHONE: (504) 862-1899

CODE
modcw

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Vendor ID: 00008588

PITTMAN CONSTRUCTION CO INC
110 VETERANS BLVD., SUITE 325
METAIRIE LA 70005

9A. AMENDMENT OF SOLICITATION NO.

9B. DATED (SEE ITEM 11)

10A. MODIFICATION OF CONTRACT/ORDER NO.
DACW29-93-C-0081

10B. DATED (SEE ITEM 13)
06/28/93

CODE
OPPP1

FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required) Mod Obligated Amount US \$13,702.97
Funds in the amount of \$13,702.97 are available. See Attached.

13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
CC I.86 Changes

B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103 (b).

C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:

D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
The following change is made to the above numbered contract for Lake Pontchartrain LA and Vicinity, Hurricane Protection Project, High Level Plan, 17th Street Outfall Canal, Flood Protection Improvement Project, Capping of Floodwalls, East Side Improvements, Orleans Parish, LA, to implement the emergency flood protection plan. This modification is for the definitization of UCO-01.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)
15B. CONTRACTOR/OFFEROR
(Signature of person authorized to sign)

16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)
Diane K. Pecoul 002

15C. DATE SIGNED

16B. UNITED STATES OF AMERICA
BY Diane K. Pecoul
(Signature of Contracting Officer)

16C. DATE SIGNED
14 Mar 95

SF 30 CONTINUATION SHEET

12. Accounting and Appropriation Data (Cont.)

96X3122 BEC2111000N0SSC

14. Description of Amendment/Modification

CHANGES TO THE BIDDING SCHEDULE: The schedule of Contract Items, Descriptions, Estimated Quantities, Units, Unit Prices, and Estimated Amounts is modified as follows:

Item No.	Description	Estimated Quantity	Unit	Unit Price	Estimated Amount	Amount of Change
0009	Flood Protection Plan (UCO-01)	LUMP SUM	LS	-----	\$13,702.97	(+) \$13,702.97

CHANGES TO THE CONTRACT SPECIFICATIONS: There are no changes to the contract specifications.

CHANGES TO THE CONTRACT DRAWINGS: There are no changes to the contract drawings.

CHANGES TO THE CONTRACT PRICE: The contract price is increased by \$13,702.97.

CHANGES TO THE CONTRACT TIME: The contract time is increased by nine (9) calendar days.

This adjustment constitutes compensation in full on behalf of the contractor, its subcontractors and suppliers for all costs and markups directly or indirectly attributable to the changes ordered for all delays, impacts, and extended overhead related thereto, and for performance of the change within the time frame stated.